

DOCKETED	
Docket Number:	16-AFC-01C
Project Title:	Stanton Energy Reliability Center - Compliance
TN #:	229492-8
Document Title:	Stanton Energy Reliability Center Monthly Compliance Report No. 5 Part 1
Description:	N/A
Filer:	Cenne Jackson
Organization:	California Energy Commission
Submitter Role:	Commission Staff
Submission Date:	8/20/2019 10:06:38 AM
Docketed Date:	8/20/2019

Stanton Energy Reliability Center

CEC Docket No. 16-AFC-01
Monthly Compliance Report No. 5
Reporting Period: June 2019



Prepared by Stanton Energy Reliability Center, LLC (SERC)
Submitted July 2019

Table of Contents

Key Events List	3
1. Summary.....	3
1.1 Engineering	4
1.2 Procurement	4
1.3 Construction.....	5
1.4 Explanation of Significant Changes to the Schedule.....	5
2. Documents Required by Specific Conditions for MCR.....	6
3. Compliance Matrix	6
4. Conditions Satisfied During Reporting Period	6
5. Missed Deadlines.....	10
6. Approved Changes to Conditions of Certification (COC).....	10
7. Governmental Agencies Submittals / Permits.....	10
8. Compliance Activity Two Month Schedule.....	10
9. On-Site Compliance File.....	10
10. Incidents, Complaints, Notices of Violation, Official Warnings and Citations.....	11
Attachment 1 – COM-6 Project Schedule.....	12
Attachment 2 – COM-5 Compliance Matrix	24
Attachment 3 – Air Quality.....	68
Attachment 4 –Biological Resources.....	161
Attachment 5 – CIVIL.....	270
Attachment 6 – Cultural Resources.....	272
Attachment 7 - Paleontology	277
Attachment 8 – ELEC-1	307
Attachment 9 – GEN-2 Master Drawing List	309
Attachment 10 – GEN-3 CBO Payment	311
Attachment 11 – GEN-6 Special Inspectors.....	313
Attachment 12 – Gen-7 Discrepancy.....	315
Attachment 13 – GEN-8 Final Inspections.....	317
Attachment 14 – SOIL&WATER-4 Water Use.....	319
Attachment 15 – SOIL&WATER-8 Encroachment Permit.....	321
Attachment 16 – STRUC-1 CBO Approvals	325
Attachment 17 – TRANS-1 Permits	328
Attachment 18 – Safety Inspection Report	330
Attachment 19 – CIVIL-3 Non-Compliance Reports	332
Attachment 20 - COM-6 Filings & Permits to/by Government Agencies	334
Attachment 21 - COM-11 Reporting of Complaints, Notices, and Citations	346
Attachment 22 – MECH-1 CBO Inspection Approvals	348

Key Events List

PROJECT:	Stanton Energy Reliability Center	
DOCKET #:	16-AFC-01	
COMPLIANCE PROJECT MANAGER:	John Heiser	
EVENT DESCRIPTION		DATE
CEC Decision Date		November 7, 2018
Obtain Site Control		February 12, 2019
Online Date		June 1, 2020
POWR PLANT SITE ACTIVITIES		
Start Site Assessment/Pre-Construction		January 31, 2019
Start Site Mobilization/Construction		February 12, 2019
Begin Pouring Major Foundation Concrete		March 29, 2019
Begin Installing Major Equipment		August 20, 2019
Completion of Installation of Major Equipment		December 24, 2019
First Combustion of Gas Turbine		December 23, 2019
Obtain Building Occupation Permit		TBD
Start Commercial Operation		BESS June 1, 2020; LM6000 July 1, 2020
Complete All Construction		April 28, 2020
TRANSMISSION LINE ACTIVITIES		
Start Transmission Line Construction		July 2019
Complete Transmission Line Construction		November 2019
Synchronization with Grid and Interconnection		March 2, 2020
FUEL SUPPLY LINE ACTIVITIES		
Start Gas Pipeline Construction and Interconnection		July 2019
Complete Gas Pipeline Construction		November 2019
WATER SUPPLY LINE ACTIVITIES		
Start Water Supply Line Construction		TBD
Complete Water Supply Line Construction		TBD

1. Summary

On November 7, 2018, the California Energy Commission (CEC) issued its Commission Decision (Docket No. 16-AFC-01) approving construction and operation of the Stanton Energy Reliability Center (SERC) Project. The CEC Compliance Project Manager (CPM) issued a Limited Notice to Proceed (LNTP) on Jan 31, 2019, allowing the start of construction activities at the power plant site. The Full Notice to Proceed (FNTP) was issued by the CEC on February 12, 2019.

Upon the CEC docket of the Final Decision, SERC made Payment of the Annual Energy Facility Compliance Fee. The next payment and all subsequent payments are due by July 1 of each year.

This document is a Monthly Compliance Report (MCR) as required by Condition of Certification (COC) COM-6. The information in this report documents the engineering, procurement, construction, and compliance activities that were performed during the reporting period: June 2019.

Stanton Energy Reliability Center, LLC (SERC) has selected ARB, Inc. as its general contractor. Power Engineers, under a separate contract is providing the project detailed design engineering. Procurement and construction management services are being provided by Wellhead Construction, Inc. Southern California Edison (SCE) will construct the transmission interconnection facilities. Southern California Gas will design, build and operate the natural gas pipeline associated with the project. Jacobs Engineering has been retained by SERC to assist with construction monitoring and environmental and CEC compliance. NV5 has been selected by the CEC as the Designated Chief Building Official (DCBO).

A preliminary project summary schedule is included in Attachment 1.

Note: Due to the dynamic nature of a large-scale construction project, key event dates are subject to change.

The following table represents the percent complete numbers for the engineering, procurement, and construction activities as of the end of June 2019.

Activity	Percent Complete
Engineering	
Power Island	99%
CBO Support	59%
BESS Design	3%
Procurement	
Owner Supplied Equipment	78%
Contractor Supplied Equipment	26%
Construction	
Power Island	18%
BESS	0%

1.1 Engineering

Through the month of June 2019, Power Engineering (PEI) continued with plant design and supported the submittal of engineering drawings to the DCBO for review and approval. Weekly meetings are held with the DCBO and CPM to review progress.

Additional weekly meetings are held with PEI, WCI and the DCBO to review each discipline e.g. Electrical, Structural, Civil and Mechanical.

1.2 Procurement

The procurement of Owner Supplied Equipment (OSE) continues and is currently 78% complete.

The procurement of Contractor Supplied Equipment (CSE) continues and is currently 26% complete.

1.3 Construction

Conducting Daily Pre-Job Briefings and Weekly all Hands Safety Meetings.

Civil:

- Work progressed on the main Unit 1 Power block foundations

Piping:

- Underground pipe work was completed in the corridor along the north side of Parcel 1 working eastward from the Vehicle Bridge
- The lines were tested and backfill will be scheduled

Structural:

- Completed vehicle bridge topping slab
- Erected forms for CTG-2 and ERU-2 foundations
- Installed bottom mat of rebar in CTG-2 and ERU-2
- Placed concrete for the GSU walls and pedestals.
 - A delay in concrete delivery caused a cold joint to be cast in the pedestal of the GSU Foundation pad. Power Engineers Inc. was tasked with reviewing the available documentation to determine whether the cold joint's presence will negatively affect performance of the foundation to maintain compliance with the 2016 California State Building Code.

Electrical:

- Underground Electrical duct bank work has focused to Unit 1
- Work continued on the 66kV duct bank to the tie-in point with SCE at Dale Ave.

Safety:

The month of June was completed with no, lost time, or recordables. Weekly all hands meetings continue to address issues and raise morale through training and information.

During this reporting period the project worked 11,084 man-hours without a lost time or recordable incident. There was one first aid during the reporting period. To date, the project has worked 42,456 man-hours without a lost time, or recordable Incident, and only one first aid.

Weekly coordination calls were held amongst project participants during the reporting period.

1.4 Explanation of Significant Changes to the Schedule

The Construction Contractor has claimed that the Mechanical Completion is delayed an additional 12 days to February 26, 2020.

2. Documents Required by Specific Conditions for MCR

The Documents required by specific conditions have been identified in Section 4 “Conditions Satisfied During Reporting Period” of this report and are also included in the in Attachments.

During this reporting period there were no Discrepancies to report as required in GEN-7. As such, Attachment 12 contains no information.

During this reporting period there were no changes to the encroachment permit as required in SOIL&WATER-8. As such, Attachment 15 contains no information.

During this reporting period there were no Discrepancies or Non-Compliance items to report as required in CIVIL-3 as indicated in Attachment 19.

3. Compliance Matrix

The compliance matrix was updated during the reporting period to reflect the dates that compliance submittals were provided to the CEC and DCBO and the dates of any approvals by the DCBO, CEC or other agencies having review or approval rights. The Compliance Matrix is included in Attachment 2.

4. Conditions Satisfied During Reporting Period

The Commission Decision sets forth specific conditions, many of which include reporting requirements that must be addressed in an MCR. This section of the MCR describes activities that ensure compliance is achieved with all conditions of verification in the Commission Decision for the SERC Project. The report format is designed to be comprehensive and inclusive of all Conditions of Certification that require monthly reporting.

Many Conditions of Certification are addressed in the attachments to this MCR. The following one-time and/or monthly compliance activities were completed or addressed during the report period:

AQ-SC3: 1) A summary of all actions taken to maintain compliance with this condition 2) Copies of any complaints filed with the South Coast Air Quality Management District (SCAQMD) in relation to project construction; and 3) other documentation deemed necessary to verify compliance with this condition are included in the AQCMM’s monthly report in Attachment 3.

AQ-SC4: 1) Work activities requiring dust control and a summary of all actions taken to maintain compliance with this condition; 2) copies of any complaints filed with the SCAQMD in relation to project construction; and 3) any other documentation necessary to verify compliance with this condition are included in the AQCMM’s monthly report in Attachment 3.

AQ-SC5: 1) A summary of all actions taken to maintain compliance, 2) list of heavy equipment, and 3) other documentation necessary to verify compliance during the reporting period is included in the AQCMM’s monthly report in Attachment 3.

BIO-2: A monthly Biological Resources Mitigation Implementation and Monitoring Plan (BRMIMP) provides a summary of reporting period construction activities and associated biological monitoring and is included in Attachment 4.

BIO-5: During the reporting period 20 personnel received the Worker Environmental Awareness Program (WEAP) training. The total number of personnel trained to date is 239. Documentation of worker training records for the reporting period is included in Appendix E of Attachment 4.

BIO-6: The Designated Biologist and Biological Monitor provides monthly documentation on how the biological mitigation measures defined in the BRMIMP have been implemented during the reporting period. This information is included in Attachment 4.

BIO-8: The Designated Biologist and Biological Monitors have provided documentation on pre-construction nest surveys to the CPM, California Department of Fish and Wildlife (CDFW) and U.S. Fish and Wildlife Service (USFWS) as required. These activities and reports are addressed in the Monthly Biological Report included as Attachment 4. Impact avoidance and minimization measures related to nesting and breeding birds have been implemented during the reporting period. This information is included in Attachment 4.

CIVIL-1: There were no proposed changes to the drainage structures and the grading; the erosion and sedimentation control plan; the construction Storm Water Pollution Prevention Plan (SWPPP); related calculations and specifications that have been signed and stamped by the responsible civil engineer or the soils, geotechnical or foundation investigations reports required by the 2016 CBC that have been previously submitted and approved by the CBO.

CIVIL-3: There were no inspection, non-conformance reports during the reporting period. (Attachment 5)

COM-5: An updated compliance matrix is provided as Attachment 2.

COM-6: This MCR conforms to and satisfies the COC.

COM-7: There were no required Periodic or Annual Compliance Reports due in this reporting period.

COM-9: The Annual Compliance Fee was paid by SERC, LLC on June 6th. Documentation of the payment, including a receipt from the CEC was forwarded to the CPM.

COM-10: Staff's approval of SERC's Petition for Post-Certification Change (Petition) requesting the addition of a 2.64-acre parcel adjacent to and north of the SERC project site to be used temporarily for laydown and additional parking for construction was docketed by the CEC on June 21, 2019.

COM-11: There were no complaints, notices, warnings, citations or fines during this reporting period. The Complaint Log can be found in Attachment 21 of this MCR.

COM-13: No Incident-Reporting Requirements occurred during this reporting period.

CUL-1: An additional CRM (Ryan Moritz) was proposed during the reporting period.

CUL-2: Three week look ahead schedules are being provided weekly to allow the CRS to plan the CRM's monitoring work accordingly. The CPM is being copied on these schedules as well.

CUL-3: The CRMMP is being fully implemented. Specific details can be found in the daily cultural resource reports being submitted to the CPM and in the monthly Cultural Resources Report included as Attachment 6 of this MCR.

CUL-5: During the reporting period 20 personnel received the Worker Environmental Awareness Program (WEAP) training. The total number of personnel trained to date is 239. Documentation of worker training records for the reporting period is included in Appendix D of Attachment 4.

CUL-6: The Cultural Resources Specialist's monthly summary report is included as Attachment 6 to this MCR.

CUL-7: There were no cultural resource discoveries made during the reporting period.

ELEC-1: Documentation of transmittal of electrical construction design review and approval by the DCBO during the reporting period is included in Attachment 8.

GEN-2: There were no schedule updates in the reporting period to the facility design schedule, the master drawings and master specifications list (Attachment 9).

GEN-3: Proof of payment to the DCBO during this reporting period is included in Attachment 10.

GEN-6: There were no additional special inspectors approved during the reporting period (Attachment 11).

GEN-7: During this reporting period there was a Design Discrepancy Correction as described in GEN-7.

GEN-8: There were no final inspections during this reporting period as described in GEN-8 (Attachment 13).

HAZ 8: The 30-day notification to the CPM of the initial receipt of hazardous materials on site as required in HAZ-8 is still pending.

MECH-1: Documentation of transmittal letters of completion of all DCBO inspections are included in Attachment 22.

NOISE-2: There were no noise complaints received during this reporting period.

PAL-1: Two additional PRM's were proposed during the reporting period, Cynthia Morales and Tina Campbell. Tina Campbell was approved.

PAL-2: Three week look ahead schedules are being provided weekly to allow the PRS to plan the PRM's monitoring work accordingly. The CPM is being copied on these schedules as well.

PAL-3: The PRMMP is being fully implemented. Specific details can be found in the Monthly Paleontology Resources Report included as Attachment 7.

PAL-5: During the reporting period 20 personnel received the Worker Environmental Awareness Program (WEAP) training. The total number of personnel trained to date is 239. Documentation of worker training records for the reporting period is included in Appendix D of Attachment 4.

PAL-6: A summary of the Paleontological Resource Specialist's activities during the reporting period including daily monitoring logs is included in the Monthly Paleontology Report included as Attachment 7.

SOIL&WATER-4: The monthly water use for SERC during the reporting period was 5,420 CF. Daily water usage is provided within Attachment 14.

STRUC-1: Documentation of DCBO approval of structural plans, specifications, and calculations during the reporting period is included in Attachment 16. Additionally, copies of the STRUC 1 transmittal cover sheets from the STRUC 1 submittals to the CBO were provided to the CPM in accordance with this condition of certification.

STRUC-3: There were no design changes to the final plans required by the 2016 CBC, including the revised drawings, specifications, calculations, and a complete description of, and supporting rationale for, the proposed changes during this reporting period.

STRUC-4: There were no tanks or vessels containing quantities of toxic or hazardous materials exceeding amounts specified in the 2016 CBC being installed during this reporting period.

TRANS-1: There were no required permits during the reporting period for vehicle sizes, weights, driver licensing and truck routes (Attachment 17).

TRANS-5: The project did not contract with licensed hazardous materials delivery and waste hauler companies for the transportation of hazardous materials and wastes during this reporting period.

TRANS-7: The FAA determination of No Hazard for the Crane Study was received and forwarded to the CPM in accordance with this condition of certification.

TSE-1: There were no updates to the transmission facilities design submittals, Master Drawings List, and a Master Specifications List or Major Equipment and Structure List to the CPM during the reporting period.

TSE-2: There was no construction of power plant switchyard, outlet line, and termination during this reporting period.

VIS-3: There were no lighting complaints for any construction activity during this reporting period.

WASTE-3: The 2 barrels found on Parcel One during excavations were removed from site and the final disposal reports were forwarded to the CPM in accordance with this condition of certification.

WASTE-4: During this reporting period two (2) forty-yard bins of construction waste left the site and ten (10) eco pans of solid waste left the site.

WASTE-6: SERC is keeping a copy of the hazardous waste generator identification number(s) on file at the project site (EPA ID 2-27-19-CAR000292565). Documentation of any new or revised hazardous waste generation notifications or changes in identification number are required to be provided to the CPM in the next scheduled compliance report. There have been no revisions during this reporting period.

WASTE-9: There was a small engine oil spill on Parcel 2 on June 14th from a delivery truck. The spill was mitigated and cleaned, and a report was filed with the CPM in accordance with this condition of certification.

WORKER SAFETY-3: The CSS's Monthly Compliance Report includes documentation of 1) employees trained, 2) safety management actions safety-related incidents, 3) unresolved situation and incidents that may pose a danger to life and health, 4) reports of any visits from Cal/OSHA and/or any complaints from workers to Cal/OSHA and 5) reports of accidents, injuries, and near misses during the reporting period is included in this MCR as Attachment 18.

5. Missed Deadlines

There were no missed deadlines during this reporting period.

6. Approved Changes to Conditions of Certification (COC)

No changes to the COC occurred during this reporting period.

7. Governmental Agencies Submittals / Permits

The Permits by Government Agencies as required in COM-6 are included in Attachment 20.

8. Compliance Activity Two Month Schedule

- Adhere to Conditions of Certification, defined herein, that require monthly activities and/or per event submittals.
- COM-5 and 6 – Submit MCR and compliance matrix to the CEC.

9. On-Site Compliance File

SERC, LLC is maintaining electronic copies of all project files and submittals in accordance with COC COM-2 and the clarifications received from the CPM on March 21, 2019 regarding electronic record retention. At least one hard copy of the following will be kept onsite:

1. all finalized original and amended structural plans and "as-built" drawings for the entire project (later)
2. the most current versions of any plans, manuals, and training documentation required by the COC or applicable LORS

10. Incidents, Complaints, Notices of Violation, Official Warnings and Citations

There were no incidents, notices of violation, official warnings or citations received during the month of June 2019.

Attachment 1 – COM-6 Project Schedule

SERC Baseline Project Master Schedule (w/ARB June Sched)				WBS Summary				10-Jul-19 14:36														
Activity ID	Activity Name	OD	% Comp	Start	Finish	TF	Fin. Var.	2019						2020								
								Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
SERC Baseline Project Master Schedule (w/ARB June Sched)		701	71%	26-Oct-16 A	01-Jul-20	0	0															
LM6000 RAPA Key Milestone		0	0%	01-Jul-20	01-Jul-20	0	0															
2	Expected Initial Delivery Date	0	0%		01-Jul-20*	0	0															
Storage RAPA Key Milestone		0	0%	01-Jun-20	01-Jun-20	18	0															
4	Expected Initial Delivery Date	0	0%		01-Jun-20*	18	0															
GIA Key Milestones		34	0%	01-Feb-20	01-Apr-20	51	0															
6	In-Service Date (Initial Backfeed - Liquidated Damage	0	0%		01-Feb-20*	121	0															
7	Initial Synchronization Date/Trial Operation (No Later	0	0%		02-Mar-20*	69	0															
8	Commercial Operation Date (No Later Than)	0	0%		01-Apr-20*	51	0															
Pre-construction Activities		701	91.72%	26-Oct-16 A	11-Oct-19	145	0															
CEC Permitting		434	100%	26-Oct-16 A	12-Feb-19 A		0															
12	Presiding Members Proposed Decision (PMPD) issue	1	100%	08-Oct-18 A	08-Oct-18 A		0															
13	Full Commission Decision for Approval	0	100%	13-Nov-18 A			0															
15	CEC Decision Final (non-appealable)	0	100%		13-Dec-18 A		0															
14	Post-Approval 30-day appeal period	30	100%	13-Nov-18 A	13-Dec-18 A		0															
11	Application for Certification	782	100%	26-Oct-16 A	17-Dec-18 A		0															
Pre-Construction Compliance (CEC)		47	100%	13-Nov-18 A	12-Feb-19 A		0															
18	Limited Notice to Proceed (LNTP)	0	100%		31-Jan-19 A		0															
17	Compliance submittals necessary to get a Limited No	69	100%	13-Nov-18 A	31-Jan-19 A		0															
20	Full Notice to Proceed (FNTP)	0	100%	12-Feb-19 A			0															
19	Compliance submittals necessary to get a Full Notice	83	100%	13-Nov-18 A	12-Feb-19 A		0															
SCAQMD Air Permit		0	0%	15-Nov-18 A	15-Nov-18 A		0															
22	SCAQMD Authority To Construct (ATC) issued	0	100%	15-Nov-18 A			0															
Engineering		575	94.08%	29-Oct-18 A	29-Aug-19	169	0															
24	"Issued For Bid" Engineering Package for Contractor	174	100%	31-Oct-18 A	31-Oct-18 A		0															
25	Further Develop Engineering to Signed and Stamped	575	100%	31-Oct-18 A	17-Dec-18 A		0															
26	Receive Signed and Stamped Plan Set	1	100%	17-Dec-18 A	17-Dec-18 A		0															
27	Vehicle Bridge Engineering	45	100%	29-Oct-18 A	18-Jan-19 A		0															
28	BESS & EGT Integration Engineering	105	100%	02-Jan-19 A	22-Feb-19 A		0															
29	Assemble Engineering into CBO submittal packages	148	77.03%	11-Dec-18 A	29-Aug-19*	169	0															
Real Properties or Land Control		394	100%	06-Aug-18 A	25-Feb-19 A		0															
31	Valov Lease Agreement Executed	0	100%		06-Aug-18 A		0															
34	Sewer Service Connection Permit	16	100%	31-Dec-18 A	28-Jan-19 A		0															
33	Water Service Connection Permit	16	100%	31-Dec-18 A	28-Jan-19 A		0															
35	Orange County Public Works (OCPW) Encroachment	4	100%	03-Dec-18 A	01-Feb-19 A		0															
32	SCE Easement Consent	81	100%	31-Dec-18 A	25-Feb-19 A		0															
Owner Supplied Equipment (OSE) Procurement Schedule		342	83.02%	08-Feb-18 A	11-Oct-19	145	0															
LM6000 Packages		190	90.52%	22-Feb-18 A	01-Aug-19	185	1															

Remaining Level of Effort

Actual Work

Critical Remaining Work

Actual Level of Effort

Remaining Work

Milestone

Page 1 of 11

TASK filter: Not Level Of Effort.

© Oracle Corporation

SERC Baseline Project Master Schedule (w/ARB June Sched)				WBS Summary				10-Jul-19 14:36															
Activity ID	Activity Name	OD	% Comp	Start	Finish	TF	Fin. Var.	2019							2020								
								Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	
38	Effective Date of Turbine Supply Contract	0	100%		22-Feb-18 A		0																
39	Engineering Received from Manufacturer	45	100%	22-Feb-18 A	11-May-18 A		0																
40	Order of Long Lead Time Items	0	100%	23-May-18 A			0																
41	FNTP	0	100%	23-Aug-18 A			0																
43	Receipt of Notice of Ready to Ship (RTS)	0	100%		11-Apr-19 A		0																
44	Delivery Per FCA(Goods Actually Ready For Shipmen	0	100%		21-May-19 A		1																
42	Manufacturer Time (FNTP-Delivery)	169	100%	23-Aug-18 A	21-May-19 A		0																
A1000	Transportation From FCA Delivery Point To Site	40	55%	21-May-19 A	01-Aug-19	2	1																
Emissions Reduction Unit (ERU)		341	82.98%	08-Feb-18 A	11-Oct-19	145	0																
47	Effective Date of the ERU Supply Contract	0	100%		08-Feb-18 A		0																
57	Selection of Nox & CO Catalyst	0	100%		01-Jun-18 A		0																
62	Engineering Received from Manufacturer	0	100%		05-Jul-18 A		0																
56	Engineering Received from Manufacturer	0	100%		13-Jul-18 A		0																
61	Approval of Engineering	0	100%		19-Jul-18 A		0																
55	Approval of Engineering	0	100%		27-Jul-18 A		0																
54	Release for Fabrication of Nox & CO Catalyst	0	100%		13-Aug-18 A		0																
53	Delivery of instalation proceedures	0	100%		24-Aug-18 A		0																
60	Engineering Received from Manufacturer	0	100%		30-Aug-18 A		0																
52	Delivery of maintenance proceedures	0	100%		07-Sep-18 A		0																
59	Approval of Engineering	0	100%		13-Sep-18 A		0																
58	FNTP	0	100%	12-Oct-18 A			0																
A1010	Fabrication Drawings	4	100%	12-Oct-18 A	01-Feb-19 A		0																
A1020	SERC Review Fabrication Drawings	4	100%	01-Feb-19 A	15-Feb-19 A		0																
51	Manufacturer Time (FNTP-Delivery)	123	100%	15-Feb-19 A	18-Jun-19 A		0																
50	Delivery/Goods Received (Duct, Stack, Silencer)	59	0%	01-Jul-19	20-Sep-19	147	-1																
A1030	Transportation Of ERU Materials	4	0%	01-Jul-19	08-Oct-19	147	-1																
49	NOx & CO Modules	0	0%		11-Oct-19	145	0																
Generator Step-Up Transformer (GSU)		194	100%	29-Jun-18 A	31-May-19 A		0																
64	LNTP/PO Date	0	100%		29-Jun-18 A		0																
66	FNTP	0	100%	20-Sep-18 A			0																
65	Engineering Received from Manufacturer	56	100%	29-Jun-18 A	20-Sep-18 A		0																
67	Manufacturer Time (FNTP-Delivery)	162	100%	20-Sep-18 A	28-Feb-19 A		0																
69	Delivery/Goods Received At Site	0	100%		31-May-19 A		0																
Vehicle Bridge		47	100%	01-Nov-18 A	22-Mar-19 A		0																
71	LNTP/PO Date	0	100%	01-Nov-18 A			0																
73	FNTP	0	100%		07-Jan-19 A		0																
72	Engineering Received from Manufacturer	32	100%	02-Nov-18 A	07-Jan-19 A		0																
74	Manufacturer Time (FNTP-Delivery)	24	100%	08-Jan-19 A	28-Feb-19 A		0																
</																							

SERC Baseline Project Master Schedule (w/ARB June Sched)				WBS Summary				10-Jul-19 14:36															
Activity ID	Activity Name	OD	% Comp	Start	Finish	TF	Fin. Var.	2019						2020									
								Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	
75	Delivery/Goods Received	0	100%		22-Mar-19 A		0																
Balance Of Plant OSE		119	100%	01-Jul-18 A	01-Apr-19 A		0																
78	Place BOP OSE Purchase Orders	180	100%	01-Jul-18 A	28-Dec-18 A		0																
79	Available for delivery to the Project Site	0	100%	01-Apr-19 A			0																
Construction Contracting		97	100%	03-Sep-18 A	24-Jan-19 A		0																
81	Receive Initial Bids from Construction Contractors	0	100%	03-Sep-18 A			0																
82	Review Initial Bids	30	100%	04-Sep-18 A	04-Oct-18 A		0																
84	Achieve Commercial Lockdown	0	100%		26-Nov-18 A		0																
83	Short list two construction contractors and negotiate	28	100%	04-Oct-18 A	26-Nov-18 A		0																
86	Final Bids Turned In	0	100%		14-Dec-18 A		0																
85	Contractor Pricing Refresh	18	100%	26-Nov-18 A	14-Dec-18 A		0																
87	Review Final Bids / Select Contractor	2	100%	14-Dec-18 A	20-Dec-18 A		0																
89	Make executed construction contract available in the	0	100%		21-Dec-18 A		0																
88	Execute Construction Contract	0	100%		21-Dec-18 A		0																
90	Provide Notice To Proceed to Contractor	0	100%		24-Jan-19 A		0																
Project Finance		176	100%	16-Oct-18 A	24-Jan-19 A		0																
92	Provide Mandate to Helaba	0	100%	16-Oct-18 A			0																
93	Perform Dilligence	1	100%	16-Oct-18 A	14-Jan-19 A		0																
94	Develop Loan Documentation	4	100%	16-Oct-18 A	17-Jan-19 A		0																
95	Financial Close	0	100%	24-Jan-19 A			0																
CEC Compliance		217	40.96%	19-Dec-18 A	19-Feb-20	75	0																
CBO Activity		217	40.96%	19-Dec-18 A	19-Feb-20	75	0																
99	CBO Kick off Meeting	0	100%		19-Dec-18 A		0																
98	CBO Contract Execution	0	100%	19-Dec-18 A			0																
CBO performance of duties		217	40.96%	26-Dec-18 A	19-Feb-20	75	0																
101	Review and approve Pre-construction submittal	1	100%	26-Dec-18 A	27-Dec-18 A		0																
103	Perform Plan Check of Submittals	148	65.54%	27-Dec-18 A	30-Sep-19	152	0																
102	Inspector On Site	390	40%	04-Feb-19 A	19-Feb-20	133	0																
LM6000 Construction Schedule		310	41.49%	09-Nov-18 A	21-May-20	22	-5																
Stanton Energy Reliability Center - 30JUN19		310	41.49%	09-Nov-18 A	21-May-20	22	-5																
Milestones		310	41.34%	09-Nov-18 A	21-May-20	-32	-5																
Contract Milestones		278	81.84%	09-Nov-18 A	26-Mar-20	0	0																
00-Milest-110	Contract Negotiations	34	100%	09-Nov-18 A	21-Dec-18 A		0																
00-Milest-120	Effective Date	1	100%	24-Dec-18 A	24-Dec-18 A		0																
00-Milest-130	Commencement Date & NTP = 04FEB19	0	100%	04-Feb-19 A			0																
00-Milest-190	Scheduled Mechanical Completion Date = 28DEC19	0	0%		27-Dec-19*	0	0																
00-Milest-200	Final Project Completion Date = 26MAR20	0	0%		26-Mar-20	0	0																
Project Milestones		277	45.38%	14-Jan-19 A	21-May-20	-32	-5																

Remaining Level of Effort

Actual Work

Critical Remaining Work

Actual Level of Effort

Remaining Work

Milestone

Page 3 of 11

TASK filter: Not Level Of Effort.

© Oracle Corporation

SERC Baseline Project Master Schedule (w/ARB June Sched)				WBS Summary					10-Jul-19 14:36														
Activity ID	Activity Name	OD	% Comp	Start	Finish	TF	Fin. Var.	2019						2020									
								Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	
	00-Milest-300	Kick-off Meeting	1	100%	14-Jan-19 A	14-Jan-19 A		0															
	00-Milest-310	Start of Mobilization	0	100%	04-Feb-19 A			0															
	00-Milest-320	Parcel 1 Temp Power Available = 08FEB19	0	100%	08-Feb-19 A			0															
	00-Milest-240	Begin Site Disturbance = 19FEB19	0	100%	25-Feb-19 A			0															
	00-Cranes-110	Crane Site Mobilization	2	0%	23-Aug-19	26-Aug-19	-32	-3															
	00-Cranes-130	Crane Demob	2	0%	15-Nov-19	18-Nov-19	21	-3															
	00-Milest-710	Switchyard Substation Construction Completed	0	0%		26-Nov-19*	-32	-4															
	00-SwYard-920	Switchyard Substation: SCE Backfeed	0	0%		27-Dec-19	-19	-4															
	00-Milest-720	Ready for Backfeed	0	0%		20-Jan-20	-31	-5															
	00-Milest-910	Projected Mechanical Completion Date	0	0%		21-Feb-20*	-45	-6															
	00-Milest-920	Projected Final Completion Date	0	0%		21-May-20*	-45	-6															
	Payment Milestones		286	36.59%	24-Dec-18 A	21-May-20	-32	-5															
	Initial Milestones		41	100%	24-Dec-18 A	15-Feb-19 A		0															
	00-Paymnt-001	At Contract Execution	0	100%		24-Dec-18 A		0															
	00-Paymnt-003	At Notice to Proceed	0	100%	04-Feb-19 A			0															
	00-Paymnt-004	Mobilization	0	100%	04-Feb-19 A			0															
	00-Paymnt-002	Completion of Preliminary Work	0	100%		15-Feb-19 A		0															
	Site Civil Works - Ductbank Milestones		64	51.25%	09-May-19 A	03-Sep-19	114	-12															
	00-Paymnt-005	15 kV Ductbank Trenching Complete	0	100%		09-May-19 A		0															
	00-Paymnt-009	15 kV Ductbank Installed	0	100%		29-May-19 A		0															
	00-Paymnt-010	66 kV Ductbank Installed	0	0%		09-Jul-19	145	-13															
	00-Paymnt-007	480 Volt Ductbank Trenching Complete	0	0%		06-Aug-19	129	-6															
	00-Paymnt-008	Ductbank Materials Procurement Complete	0	0%		20-Aug-19	121	-6															
	00-Paymnt-011	480 Volt Ductbank Installed	0	0%		21-Aug-19	120	-6															
	00-Paymnt-006	66 kV Ductbank Trenching Complete	0	0%		03-Sep-19	114	-30															
	Site Civil Works - Parcel 1 Milestones		117	30.14%	06-May-19 A	04-Dec-19	63	-3															
	00-Paymnt-013	Spoils Delivery Complete of Parcel 1	0	100%		06-May-19 A		0															
	00-Paymnt-012	Mass Excavation of Parcel 1 Complete	0	100%		06-May-19 A		0															
	00-Paymnt-014	Installation of Geotextile and Associated Aggregate	0	100%		17-May-19 A		0															
	00-Paymnt-015	Recompaction necessary for Installation of Major Fou	0	0%		09-Jul-19	145	-6															
	00-Paymnt-016	Recompaction back to Rough Grade after Foundatio	0	0%		04-Dec-19	63	-3															
	Site Civil Works - Water Farm Milestones		90	100%	28-Feb-19 A	01-Aug-19	131	-23															
	00-Paymnt-017	Mass Excavation for Water Farm Area (including Derr	0	100%		28-Feb-19 A		0															
	00-Paymnt-018	Installation of Geotextile and Associated Aggregate C	0	100%		28-Feb-19 A		0															
	00-Paymnt-019	Recompaction necessary for Installation of Foundatic	0	0%		01-Aug-19	131	-23															
	Site Civil Works - Warehouse Milestones		6	0%	01-Aug-19	12-Aug-19	126	-6															
	00-Paymnt-020	Mass Excavation for Warehouse Area	0	0%		01-Aug-19	131	-23															
	00-Paymnt-021	Installation of Geotextile and Associated Aggregate C	0	0%		01-Aug-19	131	-23															
<div><div></div> Remaining Level of Effort</div> <div><div></div> Actual Work</div> <div><div></div> Critical Remaining Work</div> <div><div></div> Actual Level of Effort</div> <div><div></div> Remaining Work</div> <div><div></div> Milestone</div>				Page 4 of 11						TASK filter: Not Level Of Effort.						© Oracle Corporation							

SERC Baseline Project Master Schedule (w/ARB June Sched)				WBS Summary				10-Jul-19 14:36															
Activity ID	Activity Name	OD	% Comp	Start	Finish	TF	Fin. Var.	2019							2020								
								Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	
	00-Paymnt-054	ERU1 Miscellaneous Foundations	0	0%		04-Dec-19	63	-3															
	UG Storm Water System Milestones		128	71.88%	27-Mar-19 A	21-Nov-19	69	-19															
	00-Paymnt-058	Procure Storm Drain Pipe	0	100%		27-Mar-19 A		0															
	00-Paymnt-059	Install Storm Drain Pipe South	0	0%		18-Sep-19	105	-19															
	00-Paymnt-060	Install Storm Drain Pipe North	0	0%		11-Oct-19	91	-19															
	00-Paymnt-061	Install all other Storm Drain Segments	0	0%		20-Nov-19	70	-19															
	00-Paymnt-062	HydroTest Stormwater Systems	0	0%		21-Nov-19	69	-19															
	UG Piping Installation Milestones		74	55.43%	26-Apr-19 A	06-Sep-19	111	-9															
	00-Paymnt-063	Procure Underground Pipe	0	100%		26-Apr-19 A		0															
	00-Paymnt-065	Install Demin Water pipe	0	100%		17-Jun-19 A		-3															
	00-Paymnt-064	Install Natural Gas pipe	0	0%		10-Jul-19	144	5															
	00-Paymnt-066	Install Fire Main	0	0%		23-Jul-19	137	-10															
	00-Paymnt-067	HydroTest Underground Piping Systems	0	0%		06-Sep-19	111	-9															
	UG Ground Grid Milestones		94	18.8%	26-Jun-19 A	17-Dec-19	56	-3															
	00-Paymnt-069	Installation of Ground Grid - Switchyard Substation A	0	100%		26-Jun-19 A		-6															
	00-Paymnt-075	Installation of Ground Grid - Remainder	0	0%		31-Jul-19	132	-3															
	00-Paymnt-073	Installation of Ground Grid - BESS 15 kV Switchgear	0	0%		15-Aug-19	123	2															
	00-Paymnt-068	Procure Ground Grid	0	0%		25-Sep-19	102	-3															
	00-Paymnt-071	Installation of Ground Grid - Power Island 2	0	0%		15-Oct-19	90	5															
	00-Paymnt-072	Installation of Ground Grid - Water Farm Area	0	0%		24-Oct-19	84	-3															
	00-Paymnt-070	Installation of Ground Grid - Power Island 1	0	0%		26-Nov-19	66	5															
	00-Paymnt-074	Installation of Ground Grid - Perimeter	0	0%		17-Dec-19	56	-3															
	Unit Substation Milestones		50	0%	28-Aug-19	26-Nov-19	66	-4															
	00-Paymnt-076	Set GSU	0	0%		28-Aug-19	116	-3															
	00-Paymnt-077	GSU Dress Out Complete	0	0%		12-Sep-19	108	-3															
	00-Paymnt-080	Switchyard, Substation: Protection Module	0	0%		13-Sep-19	107	-3															
	00-Paymnt-078	GSU Auxiliary Connections Complete	0	0%		20-Nov-19	70	-7															
	00-Paymnt-079	All other 66 kV Apparatus Installed and Conductors C	0	0%		26-Nov-19	66	-4															
	00-Paymnt-081	High Voltage Protective Relay Testing Complete	0	0%		26-Nov-19	66	-4															
	CTG1 Components Setting and Installation Milestones		26	0%	19-Sep-19	05-Nov-19	78	-3															
	00-Paymnt-084	CTG1 - Level CTG Frame	0	0%		19-Sep-19	104	-3															
	00-Paymnt-083	CTG1 - Install Base Plates	0	0%		24-Sep-19	102	-3															
	00-Paymnt-082	CTG1 - Shake Out CTG Parts	0	0%		26-Sep-19	100	-3															
	00-Paymnt-088	CTG1 - Install VBV Ducting	0	0%		27-Sep-19	99	-3															
	00-Paymnt-086	CTG1 - Install Air Intake Trans Ducting	0	0%		07-Oct-19	94	-3															
	00-Paymnt-089	CTG1 - Install Air Filter Housing	0	0%		07-Oct-19	94	-3															
	00-Paymnt-090	CTG1 - Air Housing Internals	0	0%		11-Oct-19	91	-3															
	00-Paymnt-092	CTG1 - Final Wipe Down Air Inlet	0	0%		11-Oct-19	91	-3															
<div><div></div> Remaining Level of Effort</div> <div><div></div> Actual Work</div> <div><div></div> Critical Remaining Work</div>				Page 6 of 11										TASK filter: Not Level Of Effort.									
<div><div></div> Actual Level of Effort</div> <div><div></div> Remaining Work</div> <div><div></div> Milestone</div>														© Oracle Corporation									

SERC Baseline Project Master Schedule (w/ARB June Sched)					WBS Summary				10-Jul-19 14:36													
Activity ID	Activity Name	OD	% Comp	Start	Finish	TF	Fin. Var.	2019							2020							
								Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>																						

SERC Baseline Project Master Schedule (w/ARB June Sched)				WBS Summary				10-Jul-19 14:36													
Activity ID	Activity Name	OD	% Comp	Start	Finish	TF	Fin. Var.	2019						2020							
								Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>																					

[illegible]

SERC Baseline Project Master Schedule (w/ARB June Sched)				WBS Summary								10-Jul-19 14:36											
Activity ID	Activity Name	OD	% Comp	Start	Finish	TF	Fin. Var.	2019						2020									
								Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	
1070	As Builts	4	0%	13-Apr-20*	28-Apr-20	36	0																

Attachment 2 – COM-5 Compliance Matrix

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)													CBO Color Code:		Pre-Construction						
All Phases								6/30/2040							Construction						
															Commissioning						
															Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Condition Amended? Yes or No	Condition Amendment Date	Amended Language	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager
6		CUL	CUL-7c	CONS/COM	Inform Native American Groups (See Decision CUL-7 for specifications).	The project owner shall ensure that the CRS notifies all Native American groups that expressed a desire to be notified in the event of a discovery of interest to Native Americans, and the CRS must inform the CPM when the notifications are complete.	Letter to Native Americans and notification to CPM when notifications are complete	Within 48 hours of the discovery of a resource of interest to Native Americans	Conditional	Conditional											
13		CUL	CUL-7d	CONS/COM	Provide Reports and Records to Native American Groups (See Decision CUL-7 for specifications).	The project owner shall submit to the CPM copies of the information transmittal letters sent to the chairpersons of the Native American tribes or groups who requested the information. Additionally, the project owner shall submit to the CPM copies of letters of transmittal for all subsequent responses to Native American requests	Copies of transmittal letters to Native American tribes and copies of letters of subsequent responses to Native American requests	No later than 30 days following the discovery of any Native American cultural materials	Conditional	Conditional										JACOBS	GAL
14		CUL	CUL-7e	CONS/COM	Comments or Information Provided by Native Americans (See Decision CUL-7 for specifications).	The project owner shall submit to the CPM copies of any comments or information provided by Native Americans in response to the project owner's transmittals of information.	Copies of Native American comments and information in response to owner transmittals of information.	Within 15 days of receiving comments from Native Americans	Conditional	Conditional										JACOBS	GAL
15		CUL	CUL-8a	CONS	Fill Soils, Borrow or Fill Site Documentation - If fill soils must be acquired from a non-commercial borrow site or disposed of to a non-commercial disposal site, unless less than five-year-old surveys of these sites for archaeological resources are provided to and approved by the CPM, the CRS shall survey the borrow or disposal site(s) for cultural resources and record on DPR 523 forms any that are identified. When the survey is completed, the CRS shall convey the results and recommendations for further action to the project owner and the CPM, who will determine what, if any, further action is required. If the CPM determines that significant archaeological resources that cannot be avoided are present at the borrow site, the project owner must either select another borrow or disposal site or implement CUL-7 prior to any use of the site. The CRS shall report on the methods and results of these surveys in the final CR.	The owner shall notify the CRS and CPM and provide documentation of previous archaeological survey, if any, dating within the past five years, for CPM approval.	Notification to the CPM of the use of a non-commercial borrow site and documentation of previous archaeological survey.	As soon as the project owner knows that a non-commercial borrow site will be used	3/28/2019	3/28/2019	Approved	3/29/2018								JACOBS	GAL
16		CUL	CUL-8b	CONS	Fill Soils, Cultural Resources Survey - In the absence of documentation of recent archaeological survey, at least 30 days prior to any soil borrow or disposal activities on the non-commercial borrow and/or disposal sites, the CRS shall survey the site(s) for archaeological resources.	The CRS shall notify the project owner and the CPM of the results of the cultural resources survey, with recommendations, if any, for further action.	Results of the cultural resources survey and CRS recommendations for further action, if needed.	At least 30 days before any soil borrow or disposal activities take place on the non-commercial borrow/ disposal site	3/29/2019	3/29/2019	Approved	3/29/2019								JACOBS	GAL
165	ELEC	ELEC-1a	CONS	Electrical Systems Design Plans and Specifications - Prior to the start of any increment of electrical construction for all electrical equipment and systems 110 Volts or higher (see a representative list, below) the project owner shall submit, for CBO design review and approval, the proposed final design, specifications, and calculations. Upon approval, the above listed plans, together with design changes and design change notices, shall remain on the site or at another accessible location for the operating life of the project. The project owner shall request that the CBO inspect the installation to ensure compliance with the requirements of applicable LORS. (See Decision ELEC-1 for specifications)	The project owner shall submit to the CBO for design review and approval the above listed documents. The project owner shall include in this submittal a copy of the signed and stamped statement from the responsible electrical engineer attesting compliance with the applicable LORS, and shall send the CPM a copy of the transmittal letter in the next monthly compliance report.	Design plans, specifications, and calculations and compliance statement to CBO with copy to CPM	At least 30 days (or project owner- and CBO-approved alternative time frame) prior to the start of each increment of electrical construction	Ongoing	In Progress						1-1.0: 1/23/19 1-2.0: 2/4/2019 1-3.0: 1/23/19 1-4.0: 1/29/19 1-5.0: 3/4/19 1-6.0: 3/22/19 1-7.0: 3/4/19 1-8.0: 5/20/19 1-9.0: 1-10.0: 3/29/19 1-11.0: 1-12.0: 5/20/19	1-1.0: 5/3/19 1-2.0: 2/15/19 1-3.0: 2/6/2019 1-4.0: 2/8/19 1-5.0: 3/14/19 1-6.0: 4/5/19 1-7.0: 3/20/19 1-8.0: 6/3/19 1-9.0: 1-10.0: 4/16/19 1-11.0: 1-12.0: 6/3/19				SERC	TAT
166	ELEC	ELEC-1b	CONS/COM	Electrical Systems Design Plans and Specifications - Prior to the start of any increment of electrical construction for all electrical equipment and systems 110 Volts or higher (see a representative list, below) the project owner shall submit, for CBO design review and approval, the proposed final design, specifications, and calculations. Upon approval, the above listed plans, together with design changes and design change notices, shall remain on the site or at another accessible location for the operating life of the project. The project owner shall request that the CBO inspect the installation to ensure compliance with the requirements of applicable LORS. (See Decision ELEC-1 for specifications)	The project owner shall submit to the CBO for design review and approval the above listed documents. The project owner shall include in this submittal a copy of the signed and stamped statement from the responsible electrical engineer attesting compliance with the applicable LORS, and shall send the CPM a copy of the transmittal letter in the next monthly compliance report.	Monthly Compliance Report, include: receipt or delay of major equipment, testing or energizing of major electrical equipment, and signed statement by registered electrical engineer certifying that the proposed final design plans and specifications conform to requirements set forth by CEC decision	Monthly	Monthly	In Progress						3/13/19 4/11/19					SERC	GAL
167																					

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)																					
2	All Phases							6/30/2040					CBO Color Code	Pre-Construction								
3														Construction								
4														Commissioning								
5														Operations								
6	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Condition Amended? Yes or No	Condition Amendment Date	Amended Language	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party POWER	SERC Project Manager TAT	
7	GEN	GEN-1a	CONS/COM	Certificate of Occupancy - The project owner shall design, construct, and inspect the project in accordance with the 2016 California Building Standards Code (CBCS), also known as Title 24, California Code of Regulations, which encompasses the (see Decision for list of codes) and all other applicable engineering LORS in effect at the time initial design plans are submitted to the CBO for review and approval. The project owner shall ensure that all the provisions of the above applicable codes are enforced during the construction, addition, alteration, moving (onsite), demolition, repair, or maintenance of the completed facility. In the event that the initial engineering designs are submitted to the CBO when the successor to the 2016 CBCS is in effect, the 2016 CBCS provisions shall be replaced with the applicable successor provisions. Where, in any specific case, different sections of the code specify different materials, methods of construction or other requirements, the most restrictive shall govern. Where there is a conflict between a general requirement and a specific requirement, the specific requirement shall govern. The project owner shall ensure that all contracts with contractors, subcontractors, and suppliers clearly specify that all work performed and materials supplied comply with the codes listed above.	The project owner shall submit to the CPM a statement of verification, signed by the responsible design engineer, attesting that all designs, construction, installation, and inspection requirements of the applicable LORS and the Energy Commission's decision have been met in the area of facility design.	Statement of verification signed by the responsible design engineer, attesting that all designs, construction, installation, and inspection requirements of the applicable LORS and the Energy Commission's decision have been met in the area of facility design to CPM	Within 30 days following receipt of the certificate of occupancy from CBO	5/6/2020														
168	GEN	GEN-1b	CONS/COM	Certificate of Occupancy - The project owner shall design, construct, and inspect the project in accordance with the 2016 California Building Standards Code (CBCS), also known as Title 24, California Code of Regulations, which encompasses the (see Decision for list of codes) and all other applicable engineering LORS in effect at the time initial design plans are submitted to the CBO for review and approval. The project owner shall ensure that all the provisions of the above applicable codes are enforced during the construction, addition, alteration, moving (onsite), demolition, repair, or maintenance of the completed facility. In the event that the initial engineering designs are submitted to the CBO when the successor to the 2016 CBCS is in effect, the 2016 CBCS provisions shall be replaced with the applicable successor provisions. Where, in any specific case, different sections of the code specify different materials, methods of construction or other requirements, the most restrictive shall govern. Where there is a conflict between a general requirement and a specific requirement, the specific requirement shall govern. The project owner shall ensure that all contracts with contractors, subcontractors, and suppliers clearly specify that all work performed and materials supplied comply with the codes listed above.	The project owner shall submit to the CPM a statement of verification, signed by the responsible design engineer, attesting that all designs, construction, installation, and inspection requirements of the applicable LORS and the Energy Commission's decision have been met in the area of facility design.	A copy of the Certificate of Occupancy to CPM	Within 30 days following receipt of the certificate of occupancy from CBO	5/6/2020		Not Started											SERC	GAL
169	GEN	GEN-1c	OPS	Certificate of Occupancy - The project owner shall design, construct, and inspect the project in accordance with the 2016 California Building Standards Code (CBCS), also known as Title 24, California Code of Regulations, which encompasses the (see Decision for list of codes) and all other applicable engineering LORS in effect at the time initial design plans are submitted to the CBO for review and approval. The project owner shall ensure that all the provisions of the above applicable codes are enforced during the construction, addition, alteration, moving (onsite), demolition, repair, or maintenance of the completed facility. In the event that the initial engineering designs are submitted to the CBO when the successor to the 2016 CBCS is in effect, the 2016 CBCS provisions shall be replaced with the applicable successor provisions. Where, in any specific case, different sections of the code specify different materials, methods of construction or other requirements, the most restrictive shall govern. Where there is a conflict between a general requirement and a specific requirement, the specific requirement shall govern. The project owner shall ensure that all contracts with contractors, subcontractors, and suppliers clearly specify that all work performed and materials supplied comply with the codes listed above.	Once certificate of occupancy has been issued, the project owner shall inform the CPM at least 30 days prior to any construction, addition, alteration, moving, demolition, repair, or maintenance to be performed on any portion(s) of the completed facility that requires CBO approval for compliance with the above codes. The CPM will then determine if the CBO needs to approve the work.	Notice of construction, addition, alteration, moving, demolition, repair, or maintenance of completed facility	Within 30 days prior to any construction, addition, alteration, moving, demolition, repair, or maintenance of completed facility	Conditional		Not Started										SERC	DSR	
170	GEN	GEN-2a	PC	Schedule of Drawings, Master Drawings, Specification Lists - Before submitting the initial engineering designs for CBO review, provide the CPM and the CBO with a schedule of facility design submittals, and master drawings and master specifications list, as specified in this condition (See Decision GEN-2). The schedule shall contain the date of each submittal to the CBO. To facilitate audits by Energy Commission staff, provide specific packages to the CPM upon request.	At least 60 days (or a project owner and CBO-approved alternative time frame) prior to the start of rough grading, submit to the CBO and to the CPM the schedule, and the master drawings and master specifications list of documents to be submitted to the CBO for review and approval. These documents shall be the pertinent design documents for the major structures, systems, and equipment defined in this condition. Major structures and equipment shall be added to or deleted from the list only with CPM approval.	Schedule, Master Drawings & Specifications Lists	At least 60 days prior to the start of rough grading.	11/3/2018	11/2/2018	Completed	11/20/2018				2.1 Updated Sched of Dwg, Equip & Sub1/28/2019	2.1 Approved 1/23/19				POWER	TAT	
171																						

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)												CBO Color Code:	Pre-Construction							
2	All Phases							6/30/2040						Construction							
3	Revised 4/30/2019					Based on Final Staff Assessment								Commissioning							
4														Open items							
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Condition Amended? Yes or No	Condition Amendment Date	Amended Language	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party SERC	SERC Project Manager GAL
6	GEN	GEN-2b	PC/CONS	Updates to Drawings and Lists - See GEN-2a	Provide Updates to Schedule of Drawings and Specification Lists updates in the MCR	Schedule updates	Monthly	Monthly Compliance Report		In Progress					1/18/2019	1/23/2019					
11	GEN	GEN-3a	PC/CONS/COM	Payment of CBO - Make payments to the CBO (made to the Energy Commission) for design review, plan checks, and construction inspections and other applicable CBO activities, based on a reasonable fee schedule to be negotiated between the project owner and the CBO. If the Energy Commission delegates the CBO function to a third party or local agency, the project owner, at the Energy Commission's direction, shall make payments directly to the DCBO based upon a fee schedule negotiated between the Energy Commission and the DCBO. These fees may be consistent with the fees listed in the 2016 CBC, adjusted for inflation and other appropriate adjustments; may be based on the value of the facilities reviewed; may be based on hourly rates; or may be otherwise agreed upon by the project owner and the CBO.	The project owner shall make the required payments to the CBO in accordance with the agreement. The project owner shall send a copy of the CBO's receipt of payment to the CPM in the next monthly compliance report indicating that applicable fees have been paid.	CBO monthly payments	Monthly	Monthly		In Progress					Monthly					SERC	RRE/ILI
12	GEN	GEN-3b	PC/CONS/COM	Payment of CBO - Make payments to the CBO (made to the Energy Commission) for design review, plan checks, and construction inspections and other applicable CBO activities, based on a reasonable fee schedule to be negotiated between the project owner and the CBO. If the Energy Commission delegates the CBO function to a third party or local agency, the project owner, at the Energy Commission's direction, shall make payments directly to the DCBO based upon a fee schedule negotiated between the Energy Commission and the DCBO. These fees may be consistent with the fees listed in the 2016 CBC, adjusted for inflation and other appropriate adjustments; may be based on the value of the facilities reviewed; may be based on hourly rates; or may be otherwise agreed upon by the project owner and the CBO.	The project owner shall make the required payments to the CBO in accordance with the agreement. The project owner shall send a copy of the CBO's receipt of payment to the CPM in the next monthly compliance report indicating that applicable fees have been paid.	Copy of CBO's Receipt of Payment with the MCR	Monthly	Monthly		In Progress					Monthly					SERC	GAL
13	GEN	GEN-4a	PC	Resident Engineer - Prior to the start of rough grading, assign a California-registered architect, or a structural or civil engineer, as the resident engineer (RE) in charge of the project. The RE or his/her delegate(s) shall be responsible for the elements listed in this condition (see Decision GEN-4).	At least 30 days for project owner- and CBO-approved alternative time frame) prior to the start of rough grading, submit to the CBO for review and approval, the resume and registration number of the RE and any other delegated engineers assigned to the project.	RE Resume & Registration Number	At least 30 days prior to the start of rough grading	12/3/2018	1/18/2019	Completed	N/A				Power: 12/24/2018 Jacobs: 12/24/2018 NVS: 3/4/2019	Power: 1/8/2019 Jacobs: 1/8/2019 NVS: 3/4/2019				SERC	TAT
14	GEN	GEN-4b	PC/CONS	Approval of RE - See GEN-4a	Notify the CPM of the CBO's approvals of the RE and other delegated engineer(s) within 5 days of the approval.	Notification to CPM	Within 5 days of receiving the approval	12/8/2018	1/18/2019		N/A				Power: 12/24/2018 Jacobs: 12/24/2018 NVS: 3/4/2019	Power: 1/8/2019 Jacobs: 1/8/2019 NVS: 3/4/2019				SERC	TAT
15	GEN	GEN-4c	PC/CONS	Approval of Newly Assigned RE - See GEN-4a	Submit new resume and registration number CBO for review and approval	Notification to CBO	Within 5 days of receiving the new resume and registration number	Conditional	Completed	Conditional	N/A				2/6/2019	2/12/2019				SERC	TAT
16	GEN	GEN-4d	PC/CONS	Notification of Newly Assigned RE - See GEN-4a	Notify the CPM of the CBO's approvals of the RE and other delegated engineer(s) within 5 days of the approval.	Notification to CPM	Within 5 days of receiving the approval	Conditional	2/6/2019	Conditional	N/A				2/6/2019	2/12/2019				SERC	GAL
17	GEN	GEN-5a	PC	Registered Engineers - Prior to rough grading and prior to construction, assign at least one of each of the California registered engineers listed in this condition (See Decision GEN-5) to the project. The duties of the engineers are outlined in this condition. These include civil engineer, soils (geotechnical) engineer, engineering geologist, responsible design engineer, mechanical engineer, and electrical engineer.	At least 30 days for project owner- and CBO-approved alternative time frame) prior to the start of rough grading or the start of construction, submit to the CBO for review and approval, resumes and registration numbers of the responsible engineers assigned to the project.	Engineer Resumes and registration number for Civil Engineer, Soils (geotechnical) Engineer, and Engineering Geologist	At least 30 days prior to the start of rough grading	12/3/2018	1/18/2019	Completed	N/A				Power: 12/26/2018 Jacobs: 1/16/2019 NVS: 3/4/2019	Power: 1/8/2019 Jacobs: 1/17/2019 NVS: 3/4/2019				SERC	TLB
18	GEN	GEN-5b	PC	Approval of Responsible Engineers - See GEN-5a	Notify the CPM of the CBO's approvals of the Civil Engineer, Soils (geotechnical) Engineer, and Engineering Geologist within five days of the approval.	Notification to CPM	Within 5 days of the approval	12/8/2018	1/18/2019 4/11/2019	Completed	N/A				Power: 12/26/2018 Jacobs: 1/16/2019 NVS: 3/4/2019	Power: 1/8/2019 Jacobs: 1/17/2019 NVS: 3/4/2019				SERC	TLB
19	GEN	GEN-5c	PC	Registered Engineers - Prior to rough grading and prior to construction, assign at least one of each of the California registered engineers listed in this condition (See Decision GEN-5) to the project. The duties of the engineers are outlined in this condition. These include civil engineer, soils (geotechnical) engineer, engineering geologist, responsible design engineer, mechanical engineer, and electrical engineer.	At least 30 days for project owner- and CBO-approved alternative time frame) prior to the start of rough grading or the start of construction, submit to the CBO for review and approval, resumes and registration numbers of the responsible engineers assigned to the project.	Engineer Resumes and registration number for responsible design engineer, mechanical engineer, and electrical engineer	At least 30 days prior to the start of construction	1/5/2019		In Progress					Power: 12/26/2018 Jacobs: 1/16/2019 NVS: 3/4/2019	Power: 1/8/2019 Jacobs: 1/17/2019 NVS: 3/4/2019				SERC	TLB
20	GEN	GEN-5d	PC	Approval of Responsible Engineers - See GEN-5a	Notify the CPM of the CBO's approvals of the responsible design engineer, mechanical engineer, and electrical engineer within five days of the approval.	Notification to CPM	Within 5 days of the approval	1/18/2019		In Progress					Power: 12/26/2018 Jacobs: 1/16/2019 NVS: 3/4/2019	Power: 1/8/2019 Jacobs: 1/17/2019 NVS: 3/4/2019				SERC	TLB

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)												CBO Color Code:	Pre-Construction							
2	All Phases							6/30/2040						Construction							
3	Revised 4/30/2019					Based on Final Staff Assessment								Commissioning							
4														Operations							
5	Technical Resource	Cond.#	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Condition Amended? Yes or No	Condition Amendment Date	Amended Language	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party ARB	SERC Project Manager GAL
21	PAL	PAL-5d	CONS/COM	Alternate WEAP Trainer - See PAL-5a	If the project owner requests an alternate paleontological WEAP trainer, the resume and qualifications of the trainer shall be submitted to the CPM for review and approval prior to installation of an alternate trainer. Alternate trainers shall not conduct WEAP training prior to CPM authorization.	Resume and qualifications of WEAP trainer	Before installation of the alternate trainer	Conditional		Conditional											
22	PAL	PAL-6a	CONS	Paleontological Monitoring - The project owner shall ensure that the PRS and PRIM(s) monitor, consistent with the PRMMP, all construction-related grading and excavation in areas where potential fossil-bearing materials have been identified, both at the site and along any constructed linear facilities associated with the project. In the event that the PRS determines full-time monitoring is not necessary in locations that were identified as potentially fossil-bearing in the PRMMP, the project owner shall notify and seek the concurrence of the CPM. The PRS may not further delegate the responsibility for determining whether full-time monitoring is necessary. (See Decision PAL-6 for specifications)	A copy of the daily monitoring log of paleontological resource activities shall be included in the monthly compliance report (MCR).	Daily monitoring log and summary of monitoring activities with MCR	Monthly	Monthly		In Progress										JACOBS	GAL
23	PAL	PAL-6b	CONS	Notification of Change in Monitoring - See PAL-6a	The project owner shall ensure that the PRS submits the summary of monitoring and paleontological activities in the MCR. When feasible, the CPM shall be notified 15 days in advance of any proposed changes in monitoring different from that identified in the PRMMP, which will require concurrence between the PRS and CPM. If there is any unforeseen change in monitoring, the notice shall be given as soon as possible prior to implementation of the change.	Notification of proposed change in monitoring	Notify CPM 15 days in advance of changes in monitoring when feasible	Conditional		Conditional										JACOBS	GAL
24	PAL	PAL-7	CONS/COM OPS	Paleontological Resources Report - The project owner shall ensure preparation of a Paleontological Resources Report (PRR) by the designated PRS. The PRR shall be prepared following completion of ground-disturbing activities. The PRR shall include an analysis of the collected fossil materials and related information, and shall be submitted to the CPM for approval.	The project owner shall submit the PRR under confidential cover to the CPM.	Paleontological Resources Report	Within 90 days after completion of ground-disturbing activities, including landscaping	TBD		Not started										JACOBS	GAL
25	PAL	PAL-8	CONS/COM OPS	Curation Entity/Curation Fees - The project owner, through the designated PRS, shall ensure that all components of the PRMMP are adequately performed, including collection of fossil material, preparation of fossil material for analysis, analysis of fossils, identification and inventory of fossils, preparation of fossils for curation, and delivery for curation of all significant paleontological resource materials encountered and collected during project construction. The project owner shall pay all curation fees charged by the museum for fossil material collected and curated as a result of paleontological mitigation. The project owner shall also provide the curator with documentation showing the project owner irrevocably and unconditionally donates, gives, and assigns permanent, absolute, and unconditional ownership of the fossil material.	Within 60 days after the submittal of the PRR, the project owner shall submit documentation to the CPM identifying the entity that will be responsible for curating collected specimens. This documentation shall also show that fees have been paid for curation and the owner relinquishes control and ownership of all fossil material.	Documentation of the entity responsible for curation and that curation fees have been paid	Within 60 days of submittal of the PRR	TBD		Not Started										JACOBS	GAL
26	SOCO	SOCO-1a	PC	School Facility Development Fee - The project owner shall pay the current one-time statutory school facility development fee to the Magnolia Elementary School District and to the Anaheim Union High School District as authorized by Education Code Section 17620 and the Magnolia Elementary School District Board Policy BP 7211 Facilities-Developer Fees.	The project owner shall provide to the compliance project manager (CPM) proof that the delegate chief building official (DCBO) has calculated the assessable covered and enclosed space consistent with local practices and shall provide proof of payment of the development fees, based on the calculated space and current school development fees, to the Magnolia Elementary School District and to the Anaheim Union High School District.	Payment / Proof of payment of the development fees	At least 30 days prior to start of construction	12/3/2018	12/3/2018	Completed	12/5/2018				1/7/2019	1/10/2019				SERC	GAL
27	SWW	SOIL & WATER-1a	PC	NPDES Construction Permit Requirements- The project owner shall manage storm water pollution from project construction activities by fulfilling the requirements contained in State Water Resources Control Board's National Pollutant Discharge Elimination System (NPDES) General Permit for Storm Water Discharges Associated with Construction and Land Disturbance Activities (Order No. 2009-0009-DWQ, NPDES No. CAS0000002) and all subsequent revisions and amendments. The project owner shall develop and implement a construction Storm Water Pollution Prevention Plan (SWPPP) for the construction of the project.	The project owner shall submit to the CPM proof that the construction permit was granted and that a waste discharge identification number (WDID) was issued by the State Water Resources Control Board (SWRCB).	Proof that construction permit was granted and a WDID was issued	At least thirty (30) days prior to site mobilization	12/3/2018	11/26/2018	Completed	12/12/2018				SWPPP: 1/7/19 WQMP: 3/15/19	SWPPP: 3/6/19 WQMP: 3/27/19				SERC	GAF

Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)																		CBO Color Code:															
All Phases																		Pre-Construction		Construction		Commissioning		System start									
Revised 4/30/2019																		Based on Final Staff Assessment															
Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Condition Amended? Yes or No	Condition Amendment Date	Amended Language	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager													
248	S&W	SOIL & WATER-1b	PC	NPDES Construction Permit Requirements-Storm Water Pollution Prevention Plan (SWPPP) - See SOIL & WATER 1a	Construction SWPPP to SWRCB	See S&W 1a	At least thirty (30) days prior to site mobilization	12/3/2018	11/26/2018	Completed	12/12/2018				SWPPP: 1/7/19 WQMP: 3/18/19	SWPPP: 2/6/19 WQMP: 3/27/19																	
	S&W	SOIL & WATER-1c	PC/CONS	Correspondence with SARWQCB - See SOIL & WATER 1a	The project owner shall submit to the CPM any correspondence between the project owner and the SWRCB or the Santa Ana Regional Water Quality Control Board (SARWQCB) about the general NPDES permit for discharge of storm water associated with this activity. This information shall include the notice of intent, the notice of termination, and any updates to the construction SWPPP.	Correspondence between the owner and SARWQCB	Within ten (10) days of its mailing or receipt	Conditional		Conditional				SWPPP: 1/7/19 WQMP: 3/18/19	SWPPP: 2/6/19 WQMP: 3/27/19				SERC	GAL													
	S&W	SOIL & WATER-2a	PC	Stormwater Management Plan/WQMP - The project owner shall comply with the Orange County Model Water Quality Management Plan (WQMP) requirements in accordance with Title 4, Division 13 and Title 9, Division 1, of the Orange County Code. The project owner shall provide a WQMP for post-construction storm water (BMPs to Orange County for review and the CPM for review and approval. The project owner shall notify the CPM in writing of any reported non-compliance with the county requirements, including documentation of any measures taken to correct the noncompliance, and the results of those corrective measures. See Decision SOIL&WATER-2 for additional specifications.	The project owner shall provide a WQMP for post-construction storm water BMPs to the CPM and to the Orange County Public Works Department.	WQMP for post-construction stormwater BMPs	At least 120 days prior to site grading	9/14/2018	9/14/2018 (Rev3/19) 3/27/2019	Completed	9/14/2018			PC1:1/17/2019 PC2:3/22/19 PC3: 3/18/19 (Ref Only)	3/27/2019				SERC	GAL													
	S&W	SOIL & WATER-2b	PC	Orange County Public Works Department Review of WQMP - See SOIL & WATER 2a	Obtain County review of the WQMP	Verification of the county's completed review of the WQMP	30 days before grading	12/3/2018	11/29/2018	Completed	12/1/2/18				(Ref Only)					SERC	GAF												
	S&W	SOIL & WATER-2c	PC/CONS	Correspondence with County Re: Stormwater - See SOIL & WATER 2a	The project owner shall submit to the CPM all copies of any relevant correspondence between the project owner and the county regarding storm water management.	Copies of correspondence with the County regarding storm water management	Within 10 days of its mailing or receipt	Conditional		Conditional					(Ref Only)					SERC	GAL												
249	S&W	SOIL & WATER-3a	PC/CONS	Hydrostatic and Dewatering Water Discharge Permit Requirements - Prior to initiation of discharge to surface water from hydrostatic testing water or groundwater from dewatering, the project owner shall obtain a National Pollutant Discharge Elimination System permit for discharge when applicable. The project owner shall comply with the requirements of the NPDES Permit Order No. CAG998001 for hydrostatic testing and dewatering (if applicable) water discharge. The project owner shall provide a copy of all permit documentation sent to the Santa Ana Regional Water Quality Control Board (SARWQCB) or State Water Resources Control Board (SWRCB) to the CPM and notify the CPM in writing of any reported non-compliance.	The project owner shall submit to the CPM documentation that all necessary NPDES permits were obtained from the SARWQCB or SWRCB at least 30 days prior to construction.	Documentation that NPDES permits are obtained	Thirty (30) days prior to the first scheduled hydrostatic testing event or discharge of dewatering water	12/3/2018	12/4/2018	In Progress	12/13/2018			(Ref Only)					SERC	GAL													
	S&W	SOIL & WATER-3b	PC	NPDES Plans and Permits - See SOIL&WATER-3a	The project owner shall submit to the CPM a copy of the relevant plans and permits received.	Plans and permits	Thirty days (30) prior to project construction	12/3/2018	12/6/2018	Completed	12/11/2018			(Ref Only)					SERC	GAL													
250	S&W	SOIL & WATER-3c	PC/CONSOPS	Correspondence with SWRCB - See SOIL&WATER-3a	The project owner shall submit to the CPM all copies of any relevant correspondence between the project owner and the SWRCB regarding NPDES permits in the annual compliance report.	Copies of correspondence	Annual Compliance Report	12/31/2020		Not Started				(Ref Only)					SERC	GAL													
251	S&W	SOIL & WATER-4a	CONS	Water Use and Reporting - Water supply for project construction and operation shall be potable water supplied by Golden State Water Company. Project water use for construction shall not exceed 5.6 acre-feet. Project operation water use shall not exceed 34 AFY. The project owner shall record daily water use for the project's construction and operation. The project owner shall comply with the water use limits and reporting requirements described below.	During project construction, the monthly compliance report shall include a monthly summary of daily water use. After construction is complete, the project's annual compliance report shall include a monthly summary of daily water use.	Summary of daily water use	Monthly Compliance Report	Monthly Compliance Report		In progress				(Ref Only)																			
	S&W	SOIL & WATER-4b	COM/OPS	Water Use and Reporting - Water supply for project construction and operation shall be potable water supplied by Golden State Water Company. Project water use for construction shall not exceed 5.6 acre-feet. Project operation water use shall not exceed 34 AFY. The project owner shall record daily water use for the project's construction and operation. The project owner shall comply with the water use limits and reporting requirements described below.	During project construction, the monthly compliance report shall include a monthly summary of daily water use. After construction is complete, the project's annual compliance report shall include a monthly summary of daily water use.	Monthly and annual summary of water use	Annual Compliance Report	12/31/2020		In Progress				(Ref Only)					ARB	SERC	GAL	DSR											

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)												CBO Color Code:	Pre-Construction							
2	All Phases										6/30/2040			Construction							
3	Revised 4/30/2019													Commissioning							
4	Based on Final Staff Assessment													Operations							
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Condition Amended? Yes or No	Condition Amendment Date	Amended Language	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party ARB	SERC Project Manager GAL
6	S&W	SOIL & WATER-5a	PC/CONS/OPS	Water Metering - The water supply for project construction and operation shall be the potable water supply from Golden State Water Company. Prior to the use of water during commercial operation, the project owner shall install and maintain metering devices as part of the water supply and distribution system to monitor and record in gallons per day the total volume(s) of water supplied from Golden State Water Company. Those metering devices shall be operational for the life of the project.	The project owner shall submit to the CPM evidence that metering devices have been installed and are operational.	Evidence of requirements and necessary fees paid for connection to CPM	At least thirty (30) days prior to use of the Golden State Water Company potable water supply.	12/3/2018	11/29/2018	Completed	12/17/18				(Ref Only)						
226	S&W	SOIL & WATER-5b	PC/CONS/COM/OPS	Water Metering - The water supply for project construction and operation shall be the potable water supply from Golden State Water Company. Prior to the use of water during commercial operation, the project owner shall install and maintain metering devices as part of the water supply and distribution system to monitor and record in gallons per day the total volume(s) of water supplied from Golden State Water Company. Those metering devices shall be operational for the life of the project.	The project owner shall submit to the CPM evidence that metering devices have been installed and are operational.	Evidence that metering devices have been installed and are operational	At least thirty (30) days prior to use of the Golden State Water Company potable water supply.	Complete	2/22/2019 3/21/2019 (update)	Completed	2/28/2019				(Ref Only)						SERC GAL
230	S&W	SOIL & WATER-5c	COM/OPS	Water Metering - The water supply for project construction and operation shall be the potable water supply from Golden State Water Company. Prior to the use of water during commercial operation, the project owner shall install and maintain metering devices as part of the water supply and distribution system to monitor and record in gallons per day the total volume(s) of water supplied from Golden State Water Company. Those metering devices shall be operational for the life of the project.	Provide a report on the servicing, testing, and calibration of the metering devices in the ACR. Fees paid to Golden State Water Company shall be reported in the ACR for the life of the project.	Provide a report on the servicing, testing, and calibration of the metering devices in the ACR	Annual Compliance Report	12/31/2020		Not Started					(Ref Only)						SERC DSR
240	S&W	SOIL & WATER-6a	PC/CONS	Sewer Connections - The project owner shall pay the city of Stanton all fees normally associated with connections to the city's sanitary sewer or water supply system as defined in the city's code, Title 14 Water and Sewers.	The owner shall provide the CPM documentation indicating that the city has accepted the project's connections to the sewer system.	Documentation that the City accepts the SERC's sewer connection.	Prior to the use of the city's sewer system	TBD	(Pacific Street - existing line) 5/9/2019	Not Started	5/16/2019				(Ref Only)						ARB GAL
243	S&W	SOIL & WATER-6b	CONS/COM/OPS	Sewer Connections - The project owner shall pay the city of Stanton all fees normally associated with connections to the city's sanitary sewer or water supply system as defined in the city's code, Title 14 Water and Sewers.	Monthly and annual summary of waste water discharge and fees paid to the city shall be reported in the ACR.	Monthly and annual summary of waste water discharge and fees paid to the city shall be reported in the ACR.	Annual Compliance Report	12/31/2020		Not Started					(Ref Only)						SERC DSR
245	S&W	SOIL & WATER-7	PC/CONS	Jack and Bore Permits - Prior to the initiation of any Carbon Creek jack and bore activities for the natural gas pipeline, the project owner shall apply for coverage under the following permits: (see Decision SOIL&WATER-7 for list) - Section 401, Section 404, Section 408, Streambed Alteration Agreement,	The project owner shall provide the CPM with copies of the applicable permits or agreements.	Permits or agreement documents	No later than thirty (30) days prior to any construction-related activities that could affect water quality in Carbon Creek	5/31/2019	5/31/2019	Completed	6/19/2019				(Ref Only)						SoCalGas GAL
248	S&W	SOIL & WATER-8a	PC	Bridge Encroachment Permits - The project owner shall obtain an encroachment permit for the construction of the vehicle and utility bridges from the Orange County Public Works Department in accordance with Orange County Code - Title 9, Division 2, Article 3, Sections 9-2-40 and 9-2-50. The project owner shall pay all necessary fees to Orange County Public Works Department for compliance with the permit review and approval process. The project owner shall submit the encroachment permit application package to Orange County Public Works Department and the CPM for review and approval prior to construction. The project owner shall also provide a copy of the approved permit to the CPM.	The project owner shall provide a copy of the application package for the encroachment permit and any comments from Orange County Public Works Department to the CPM for review and approval.	Application for encroachment permit and OCPWD comments	At least ninety (90) days prior to bridge construction	11/27/2018	9/17/2018	Completed	12/13/2018				2/5/19 (Ref Only)	2/5/19 (Ref Only)					SERC GAL
249	S&W	SOIL & WATER-8b	PC	OCPWD Permit - See SOIL&WATER-8a	The project owner shall submit a copy of the final approved permit from Orange County Public Works Department to the CPM for review and approval.	Copy of final approved permit from OCPWD	At least 30 days prior to bridge construction	1/26/2019	2/1/2019	Completed	3/12/2019				2/5/2019 (Ref Only)	2/5/19 (Ref Only)					SERC GAL

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)												CBO Color Code:		Pre-Construction							
2	All Phases							6/30/2040							Construction							
3															Commissioning							
4				Revised 4/30/2019		Based on Final Staff Assessment									Pre-Construction							
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Condition Amended? Yes or No	Condition Amendment Date	Amended Language	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager	
6	STRUC	STRUC-1a	PC/CONS	Project Structures Plans and Specifications - Prior to the start of any increment of construction, the project owner shall submit plans, calculations, and other supporting documentation to the CBO for design review and acceptance for all project structures and equipment identified in the CBO-approved master drawing and master specifications list. The design plans and calculations shall include the lateral force procedures and details as well as vertical calculations. Construction of any structure or component shall not begin until the CBO has approved the lateral force procedures to be employed in designing that structure or component. (See Decision STRUC-1 for specifications).	The project owner shall submit to the CBO the above final design plans, specifications and calculations and a copy of the transmittal letter to the CPM.	Final design plans, specifications, and calculations and transmittal letter to CPM	At least 30 days for project owner- and CBO-approved alternative time frame) prior to the start of any increment of construction of any structure or component listed in the CBO-approved master drawing and master specifications list	1.0: 1/17/2019 2.0: 1/23/2019 3.0: 1/31/2019 4.0: 2/7/2019 5.0: 2/7/2019 6.0: 2/7/2019 7.0: 2/14/2019 8.0: 2/14/2019 9.0: 2/21/2019 10.0: 2/28/2019 12.0: 3/15/2019 13.0: 2/20/2019 14.0: 15.0: 5/31/19 16.0: 5/6/19 17.0: 5/13/19 18.0: 5/31/19 19.0: 20.0: 5/23/19 21.0: 5/24/19 22.0: 5/28/19 23.0: 24.0: 5/31/19 25.0: 5/31/19	1.0 Compaction: 3/15/19 1.0 Bridge Design: 4/25/19 2.0: 1/23/2019 3.0: 5/13/19 4.0: 2/6/2019 5.0: 6.0: 2/7/2019 7.0: 3/28/2019 8.0: 5/13/2019 9.0: 3/22/2019 10.0: 2/28/2019 11.0: 5/13/19 12.0: 5/13/2019 13.0: 2/20/2019 14.0: 15.0: 5/31/19 16.0: 5/6/19 17.0: 5/13/19 18.0: 5/31/19 19.0: 20.0: 5/23/19 21.0: 5/24/19 22.0: 5/28/19 23.0: 24.0: 5/31/19 25.0: 5/31/19	In Progress	N/A			1.0 Compaction: 3/15/19 1.0 Bridge Design: 4/25/19 2.0: 1/23/2019 3.0: 5/16/19 4.0: 2/6/2019 5.0: 6.0: 2/7/2019 7.0: 4/28/2019 8.0: 5/16/19 9.0: 3/22/2019 10.0: 5/22/19 11.0: 5/16/19 12.0: 5/29/19 13.0: 3/11/2019 14.0: 15.0: 16.0: 17.0: 18.0: 19.0: 20.0: 6/6/19 PC1 21.0: 6/7/19 22.0: 23.0: 24.0: 25.0:								
256	STRUC	STRUC-1b	PC/CONS	CBO Approvals Reported in MCR - See STRUC-1a	The project owner shall submit to the CPM, in the next monthly compliance report, a copy of a statement from the CBO that the proposed structural plans, specifications, and calculations have been approved and comply with the requirements set forth in applicable engineering LOKS.	Statement from CBO	Monthly	Monthly Compliance Report	1.0 Bridge Design: 4/25/19	In Progress					Monthly						SERC	GAL
257	STRUC	STRUC-1c	PC/CONS	CBO Approvals Reported in MCR - See STRUC-1a	The project owner shall submit to the CPM, in the next monthly compliance report, a copy of a statement from the CBO that the proposed structural plans, specifications, and calculations have been approved and comply with the requirements set forth in applicable engineering LOKS.	Monthly Compliance Report list of approved plans, specifications, and calculations	Monthly	Monthly Compliance Report		In Progress					Monthly						SERC	GAL
258	STRUC	STRUC-2a	CONS	Non-Compliance Procedures - The project owner shall submit to the CBO the required number of sets of the following documents related to work that has undergone CBO design review and approval (see Decision STRUC-2 for specifications).	If a discrepancy is discovered in any of the above data, the project owner shall prepare and submit a Non-Compliance Report (NCR) describing the nature of the discrepancies and the proposed corrective action to the CBO, with a copy of the transmittal letter to the CPM. The NCR shall reference the condition(s) of certification and the applicable CBC chapter and section.	NCR describing the discrepancy and corrective action, and transmittal letter	Within five days of discovering a discrepancy	Conditional		Conditional											SERC	GAL
259	STRUC	STRUC-2b	CONS	Corrective Action Documentation - See STRUC-2a	Within five days of resolution of the NCR, the project owner shall submit a copy of the corrective action to the CBO and the CPM.	Copy of the corrective action to the CBO and CPM	Within 5 days of the resolution of the NCR	Conditional		Conditional											SERC	GAL
260	STRUC	STRUC-2c	CONS	Corrective Action Documentation - See STRUC-2a	Project owner shall transmit copy of CBO's approval or disapproval of the corrective action to the CPM within 15 days	CBO approval or disapproval of corrective action	Within 15 days of the resolution of the NCR	Conditional		Conditional											SERC	GAL
271	STRUC	STRUC-2d	CONS	Corrective Action Documentation - See STRUC-2a	If disapproved, the project owner shall advise the CPM, within 5 days, of the reason for disapproval, and the revised corrective action to obtain CBO's approval	Advise CPM of CBO's disapproval and revised corrective action	Within 5 days after receiving CBO disapproval	Conditional		Conditional											SERC	GAL
272	STRUC	STRUC-3a	PC/CONS	Final Design Changes - The project owner shall submit to the CBO design changes to the final plans required by the 2016 CBC, including the revised drawings, specifications, calculations, and a complete description of, and supporting rationale for, the proposed changes, and shall give to the CBO prior notice of the intended filing.	The project owner shall notify the CBO of the intended filing of design changes, and shall submit the required number of sets of revised drawings and the required number of copies of the other abovementioned documents to the CBO, with a copy of the transmittal letter to the CPM.	Revised drawings to CBO and transmittal to CPM	Schedule suitable to the CBO	TBD		Conditional											SERC	GAL
273	STRUC	STRUC-3b	PC/CONS	Plan Approval Notification in MCR - See STRUC-3a	The project owner shall notify the CPM, via the monthly compliance report, when the CBO has approved the final design.	Notification of CBO Plan approval in MCR	Monthly	Monthly Compliance Report		In Progress											SERC	GAL
274																						

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)												CBO Color Code:	Pre-Construction							
2	All Phases							6/30/2040						Construction							
3	Revised 4/30/2019					Based on Final Staff Assessment								Commissioning							
4														Post-Start							
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Condition Amended? Yes or No	Condition Amendment Date	Amended Language	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party SERC	SERC Project Manager TAT
6	STRUC	STRUC-4a	CONS	Tank and HazMat Vessel Design - Tanks and vessels containing quantities of toxic or hazardous materials exceeding amounts specified in the 2016 CBC shall, at a minimum, be designed to comply with the requirements of that chapter.	The project owner shall submit to the CBO for design review and approval final design plans, specifications, and calculations, including a copy of the signed and stamped engineer's certification.	Final design plans, specifications, and calculations	At least 30 days (or project owner- and CBO-approved alternate time frame) prior to the start of installation of the tanks or vessels containing the above specified quantities of toxic or hazardous materials.	7/12/2019		Not Started											
26	STRUC	STRUC-4b	CONS	CBO Approvals in MCR - See STRUC-4a	The project owner shall send copies of the CBO approvals of plan checks to the CPM in the monthly compliance report following receipt of such approvals. The project owner shall also transmit a copy of the CBO's inspection approvals to the CPM in the monthly compliance report following completion of any inspection.	Copies of CBO approvals in MCR	Monthly	Monthly		In Progress										SERC	GAL
27	TLSN	TLSN-1	CONS	66 kV Line Requirements - The project owner shall construct the proposed 66 kV transmission line according to the requirements of California Public Utility Commission's GO-95, GO-128, GO-52, GO-131-D, Title 8, and Group 2, High Voltage Electrical Safety Orders, sections 2700 through 2974 of the California Code of Regulations, and Southern California Edison's EMF reduction guidelines.	The project owner shall submit to the compliance project manager (CPM) a letter signed by a California registered electrical engineer affirming that the line will be constructed according to the requirements stated in the condition.	Letter affirming construction in accordance with requirements	At least 30 days prior to start of construction of the transmission line or related structures and facilities	6/1/2019	3/15/2019	Completed	4/4/2019				3/15/2019 (Ref Only)	3/18/2019				SCE	GAL
27	TLSN	TLSN-2	CONS	Metallic Objects Grounded - The project owner shall ensure that all permanent metallic objects within the proposed route are grounded according to industry standards.	The project owner shall submit to the compliance project manager (CPM) a letter signed by a California registered electrical engineer affirming compliance with this condition.	Letter affirming compliance	At least 30 days before the line is energized	11/1/2019		Not Started					(Ref Only)					SCE	GAF
28	TRANS	TRANS-1a	CONS	Roadway Use Permits and Regulations - The project owner shall comply with limitations imposed by the Department of Transportation (Caltrans) and other relevant jurisdictions, including the cities of Stanton, Anaheim, Buena Park, Garden Grove, and Westminster, and the county of Orange, on vehicle sizes and weights, driver licensing, and truck routes.	The project owner shall identify the permits received during that reporting period (copies of actual permits are not required in the MCR) to demonstrate project compliance with limitations of relevant jurisdictions for vehicle sizes, weights, driver licensing, and truck routes.	List of permits received in MCR	Monthly	Monthly		In Progress					(Ref Only)					ARB	GAL
29	TRANS	TRANS-1b	CONS	Copies of Permits - See TRANS-1a	The project owner shall retain copies of permits and supporting documentation on-site for compliance project manager (CPM) inspection if requested.	Copies of permits and documentation	During construction	Ongoing		In Progress					(Ref Only)					SERC	TLB
30	TRANS	TRANS-2a	PC	Traffic Control Plan - Prior to the start of construction, the project owner shall prepare a Traffic Control Plan (TCP) for the project's construction traffic. The TCP shall address the movement of workers, vehicles, and materials, including arrival and departure schedules and designated workforce and delivery routes. The project owner shall consult with the city of Stanton in the preparation and implementation of the TCP. The project owner shall submit the proposed TCP to the city in sufficient time for review and comment, and to the CPM for review and approval prior to the proposed start of construction and implementation of the plan. (See Decision TRANS-2 for specifics).	The project owner shall submit the TCP to the city of Stanton for review	Traffic Control Plan and transmittal letter to City of Stanton	At least 60 calendar days prior to the start of construction	12/6/2018	10/18/2018	Completed	12/16/2018	Yes	3/5/2019	Increased allowable truck traffic to 120 trucks per day	1/22/2019 (Ref Only)	1/23/2019	City of Stanton	3/1/2019	3/4/2019	JACOBS	GAL
31	TRANS	TRANS-2b	PC	Traffic Control Plan - Prior to the start of construction, the project owner shall prepare a Traffic Control Plan (TCP) for the project's construction traffic. The TCP shall address the movement of workers, vehicles, and materials, including arrival and departure schedules and designated workforce and delivery routes. The project owner shall consult with the city of Stanton in the preparation and implementation of the TCP. The project owner shall submit the proposed TCP to the city in sufficient time for review and comment, and to the CPM for review and approval prior to the proposed start of construction and implementation of the plan. (See Decision TRANS-2 for specifics).	The project owner shall submit the TCP to the city of Stanton for review and approval. The project owner shall also provide the CPM with a copy of the transmittal letter to the city of Stanton requesting review and comment.	Traffic Control Plan and transmittal letter to City of Stanton	At least 60 calendar days prior to the start of construction	11/29/2018	11/29/2018	Completed	12/21/2018	Yes	3/5/2019	Increased allowable truck traffic to 120 trucks per day	1/22/2019 (Ref Only)	1/23/2019				JACOBS	GAL
32	TRANS	TRANS-2c	PC	Letters of Comment on TCP - See TRANS-2a	The project owner shall provide copies of any comment letters received from the city of Stanton or any other interested agencies, along with any changes to the TCP, for CPM review and approval.	Copies of comment letters	At least 30 calendar days prior to the start of construction	1/5/2019	11/29/2018	Completed	12/4/2018				1/22/2019 (Ref Only)	1/23/2019				Jacobs	GAL

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)												CBO Color Code:		Pre-Construction						
2	All Phases							6/30/2040							Construction						
3															Commissioning						
4				Revised 4/30/2019		Based on Final Staff Assessment									Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Condition Amended? Yes or No	Condition Amendment Date	Amended Language	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager
6	TRANS	TRANS-2a	PC	Final TCP to City - See TRANS-2a	The project owner shall provide completed copies of the final TCP to the city of Stanton and any other interested agencies, sending copies of the correspondence to the CPM.	Copies of final TCP to City and interested parties	After CPM review and approval	3/1/2019	11/29/2018	Completed	12/4/2018				1/22/2019 (Ref Only)	1/23/2019	City of Stanton	3/1/2019	3/4/2019	JACOBS	GAL
236	TRANS	TRANS-3a	PC	Restoration of Public Roads, Easements, and Rights-of-Way - The project owner shall restore all public roads, easements, rights-of-way, and any other transportation infrastructure damaged due to project-related construction and traffic. Restoration shall be completed in a timely manner to the infrastructure's original condition. Restoration of significant damage which could cause hazards (such as potholes, deterioration of pavement edges, or damaged signage) shall take place immediately after the damage has occurred. Prior to the start of site mobilization, the project owner shall notify the relevant agencies, including the city of Stanton, county of Orange, Caltrans District 12, and any jurisdictions affected by construction of the linear facilities, of the proposed schedule for project construction. The purpose of this notification is to request that these agencies consider postponement of any planned public right-of-way repairs or improvement activities in areas affected by project construction until construction is completed, and to coordinate any concurrent activities that cannot be postponed.	Prior to the start of site mobilization, the project owner shall videotape roads and intersections along the major routes construction vehicles would take in the vicinity of the project site. The project owner shall provide the videotapes or other recorded visual media to the CPM.	Videotape of pre-project road conditions	Prior to the start of site mobilization	1/31/2019	1/30/2019	Completed	1/31/2019				1/31/2019 (Ref Only)	1/31/2019				SERC	GAL
237	TRANS	TRANS-3b	CONS	Roadway Repair Acceptance - See TRANS-3a	If damage to any public road, easement, or right-of-way occurs during construction, the project owner shall notify the CPM and the affected agency/agencies to identify the sections to be repaired. At that time, the project owner and CPM shall establish a schedule for completion of the repairs with which the project owner must comply, unless approval for a schedule change is provided by the CPM. Following completion of any repairs, the project owner shall provide the CPM with letters signed by the affected agency/ agencies stating their satisfaction with the repairs.	Notify CPM and affected agencies to identify sections to be repaired. Establish schedule for completion of repairs with CPM	After road damage has been identified	Conditional		Conditional					(Ref Only)					SERC	GAL
238	TRANS	TRANS-3c	CONS	Roadway Repair Acceptance - See TRANS-3a	If damage to any public road, easement, or right-of-way occurs during construction, the project owner shall notify the CPM and the affected agency/agencies to identify the sections to be repaired. At that time, the project owner and CPM shall establish a schedule for completion of the repairs with which the project owner must comply, unless approval for a schedule change is provided by the CPM. Following completion of any repairs, the project owner shall provide the CPM with letters signed by the affected agency/ agencies stating their satisfaction with the repairs.	Letters signed by the agency accepting the repairs	Following completion of repairs	Conditional		Conditional					(Ref Only)					SERC	GAL
239	TRANS	TRANS-4a	PC	Encroachment into Public Rights-of-Way - Prior to any ground disturbance, improvements, or obstruction of traffic within any public road, easement, or right-of-way, the project owner shall coordinate with all applicable jurisdictions, including the city of Stanton, to obtain necessary encroachment permits and comply with all applicable regulations, including applicable road standards.	The project owner shall provide copies to the CPM of all permits received from any affected jurisdictions.	Copies of permits from affected jurisdictions	At least 10 days prior to ground disturbance, improvements, or interruption of traffic in or along any public road, easement, or right-of-way	So Cal Gas 6/8/19; SCE 9/20/19		Not Started					(Ref Only)					SoCalGas/SCE	GAL
240	TRANS	TRANS-4b	CONS/OPS	Copies of Permits - See TRANS-4b	The project owner shall retain copies of the issued permits and supporting documentation in its compliance file.	Copies of the issued permits	Minimum of 180 calendar days after the start of commercial operation.	TBD		Not started					(Ref Only)					SERC	TLB
241	TRANS	TRANS-5a	CONS	Transportation of Hazardous Materials -The project owner shall contract with licensed hazardous materials delivery and waste hauler companies for the transportation of hazardous materials and wastes. The project owner shall ensure compliance with all applicable regulations and implementation of the proper procedures.	The owner shall provide the names of the contracted hazardous materials delivery and waste hauler companies used, as well as licensing verification. Licensing verification only needs to be included in the MCRs when a new company is used. If a company's licensing verification has already been submitted in an MCR, it is not necessary to submit it again.	Names of hazardous materials haulers and licensing verification in MCRs	Monthly during construction	Monthly Compliance Report		In Progress					(Ref Only)					SERC	GAL

[illegible]

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)																				
2	All Phases							6/30/2040					CBO Color Code:	Pre-Construction							
3														Construction							
4					Revised 4/30/2019	Based on Final Staff Assessment								Commissioning							
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Condition Amended? Yes or No	Condition Amendment Date	Amended Language	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to? Los Alamitos Army Airfield, FAA, Fullerton Municipal Airport	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party JACOBS	SERC Project Manager GAL
6	TRANS	TRANS-8b	CONS	Final Letters to FAA, LAAA, and FMA - See TRANS-8a	The project owner shall submit the required letters of request to the FAA, the LAAA Manager, and the FMA Manager. The project owner shall submit copies of these requests to the CPM. A copy of any resulting correspondence shall be submitted to the CPM within 10 days of receipt. If the FAA, the LAAA Manager, or the FMA Manager does not respond within 30 days, the project owner shall contact the CPM.	Final letters to the FAA, LAAA Manager, and FMA Manager	Within 60 days after CPM approval of the draft language	5/7/2019	3/12/2019	Completed											
7																					
8																					
9																					
10	TRANS	TRANS-8c	CONS	Correspondence from FAA, LAAA, or FMA - See TRANS-8a	A copy of any resulting correspondence shall be submitted to the CPM within 10 days of receipt. If the FAA, the LAAA Manager, or the FMA Manager does not respond within 30 days, the project owner shall contact the CPM.	Copy of correspondence from FAA, LAA or FMA	Within 10 days of receipt	Conditional	FMA - 04/02/2019 FMA&LAAA - 04/11/2019 Additional LAAA correspondence Transmitted on 5/13/19	Pending										SERC	GAL
11																					
12	TRANS	TRANS-8d	CONS	Correspondence from FAA, LAAA, or FMA - See TRANS-8a	A copy of any resulting correspondence shall be submitted to the CPM within 10 days of receipt. If the FAA, the LAAA Manager, or the FMA Manager does not respond within 30 days, the project owner shall contact the CPM.	Contact CPM if FAA, LAA Manager or FMA manager does not respond	Within 30 days after submittal	5/8/2019	5/8/2019	Completed										SERC	GAL
13																					
14	TSE	TSE-1	CONS	Schedule of Designs, Master Drawing List, Specification Lists - Furnish to the CPM and to the CBO a schedule of transmission facility design submittals, as described in this condition (See Decision TSE-1), a Master Drawing List, a Master Specifications List, and a Major Equipment and Structure List. Provide designated packages to the CPM when requested.	Prior to the start of construction, submit the schedule, a Master Drawing List, and a Master Specifications List to the CBO and to the CPM. The schedule shall contain the elements listed in this condition. Additions and deletions shall be made to the table only with CPM and CBO approval.	Schedule, Master Drawing and Specifications Lists	Prior to the start of construction of transmission facilities	5/1/2019	5/30/2019	Completed	6/17/2019				5/29/2019	6/12/2019				Power	GAL
15																					
16	TSE	TSE-2a	CONS	Final Switchyard Design- For the power plant switchyard, outlet line, and termination, the project owner shall not begin any construction until plans for that increment of construction have been approved by the CBO. These plans, together with design changes, and design change notices, shall remain on the site for one year after completion of construction. The project owner shall request that the CBO inspect the installation to ensure compliance with the requirements of applicable LORS.	The project owner shall submit to the CBO for review and approval the final design plans, specifications, and calculations for the power plant switchyard, outlet line, and termination, including a copy of the signed and stamped statement from the responsible electrical engineer verifying compliance with all applicable LORS.	Approval of Final design plans, specifications, and calculations for the power plant switchyard, outlet line, and termination, including a copy of the signed and stamped certification letter by CBO	Prior to the start of each increment of construction - Switchyard a) Civil design b) Structural design c) electrical design d) Gen-Tie a) Civil design b) electrical design	7/1/2019		Not started					Switchyard a) Civil design b) Structural design c) electrical design Gen-Tie a) Civil design b) electrical design					Power / SCE	GAL
17																					
18	TSE	TSE-2b	CONS/COM/OPS	Final Switchyard Design- For the power plant switchyard, outlet line, and termination, the project owner shall not begin any construction until plans for that increment of construction have been approved by the CBO. These plans, together with design changes, and design change notices, shall remain on the site for one year after completion of construction. The project owner shall request that the CBO inspect the installation to ensure compliance with the requirements of applicable LORS.	The project owner shall submit to the CBO for review and approval the final design plans, specifications, and calculations for the power plant switchyard, outlet line, and termination, including a copy of the signed and stamped statement from the responsible electrical engineer verifying compliance with all applicable LORS.	Maintain Final design plans, specifications, and calculations for the power plant switchyard, outlet line, and termination with compliance certification letter	For 1 year after completion of construction	6/1/2020		Not Started										SERC	DSR
19																					
20	TSE	TSE-2c	CONS	Final Switchyard Design- For the power plant switchyard, outlet line, and termination, the project owner shall not begin any construction until plans for that increment of construction have been approved by the CBO. These plans, together with design changes, and design change notices, shall remain on the site for one year after completion of construction. The project owner shall request that the CBO inspect the installation to ensure compliance with the requirements of applicable LORS.	The project owner shall submit to the CBO for review and approval the final design plans, specifications, and calculations for the power plant switchyard, outlet line, and termination, including a copy of the signed and stamped statement from the responsible electrical engineer verifying compliance with all applicable LORS.	Make request for CBO inspection of installation applicable to LORS	During construction	7/1/2019		Not Started										SERC	TLB
21																					
22	TSE	TSE-2d	CONS/COM/OPS	Transmittal Letter in MCR - See TSE-2a	Send the CPM a copy of the transmittal letter to the CBO in the next monthly compliance report.	Transmittal in MCR	Monthly if needed	Ongoing		Not Started										SERC	GAL
23																					
24	TSE	TSE-3	CONS/COM/OPS	Design, Construction, and Operation of Transmission Facilities - The design, construction, and operation of the proposed transmission facilities will conform to all applicable LORS, and requirements (a) through (f) listed in this condition (See Decision TSE-3 for further specifications).	Prior to the start of construction of transmission facilities, submit to the CBO for approval the elements (a) through (f) listed in this condition.	See condition text for document list	Prior to the start of construction or modification of transmission facilities	7/1/2019		Not Started										SERC	GAF
25																					

[illegible]

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)												CBO Color Code:	Pre-Construction							
2	All Phases							6/30/2040							Construction						
3				Revised 4/30/2019		Based on Final Staff Assessment									Commissioning						
4															Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Condition Amended? Yes or No	Condition Amendment Date	Amended Language	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party SERC	SERC Project Manager GAF
6	TSE	TSE-5d	COM/OPS	As-Built Drawings - The project owner shall be responsible for the inspection of the transmission facilities during and after project construction, and any subsequent CPM and CBO approved changes thereto, to ensure conformance with CPUC General Order (GO) 95, CPUC GO 128, or NESC, Title 8, CCR, Articles 35, 36 and 37 of the "High Voltage Electric Safety Orders", applicable interconnection standards, as well as NEC and related industry standards. In case of nonconformance, the project owner shall inform the CPM and CBO in writing, within 10 days of discovering such non-conformance, and describe the corrective actions to be taken.	Within 60 days after first synchronization of the project, the project owner shall transmit to the CPM and CBO "as built" engineering descriptions" and inspection summaries (see Decision TSE-5 Verification for specifications)	Summary of inspections of the completed transmission facilities and identification of any nonconforming work and corrective actions taken, signed and sealed by registered engineer submitted to CPM and CBO	Within 60 days after first synchronization of the project or completed transmission facilities	TBD		Not Started											
7	VIS	VIS-1a	PC	Surface Treatment of Project Structures - The project owner shall treat the surfaces of all project structures and buildings visible to the public such that a) their colors minimize visual intrusion and contrast by blending with the landscape; b) their colors and finishes do not create excessive glare; and c) their colors and finishes are consistent with local policies and ordinances. The transmission line conductors shall be non-specular and non-reflective, and the insulators shall be non-reflective and non-refractive. See Decision VIS-1 for specifications)	The project owner shall submit the proposed treatment plan to the CPM for review and approval and simultaneously to the city of Stanton for review and comment.	Proposed Surface Treatment Plan	At least 90 days prior to specifying to the vendor the colors and finishes of the first structures or buildings that are surface treated during manufacture	11/10/2017	3/6/2019	Completed	3/14/2019				3/12/2019 (Ref Only)	3/18/2019	City of Stanton	3/6/2019	3/11/2019 (City of Stanton Approval - no comments)	SERC	GAL
8	VIS	VIS-1b	PC/CONS	Revised Surface Treatment Plan - See VIS-1a	If the CPM determines that the plan requires revision, the project owner shall provide to the CPM a plan with the specified revision(s) for review and approval by the CPM before any treatment is applied. Any modifications to the treatment plan must be submitted to the CPM for review and approval.	Revised Surface Treatment Plan	Before any treatment is applied	Conditional		Conditional					(Ref Only)					SERC	GAL
9	VIS	VIS-1c	CONS	Notification that Treatment Completed - See VIS-1a	The project owner shall notify the CPM that surface treatment of all listed structures and buildings has been completed and is ready for inspection and shall submit one set of electronic color photographs from the same Key Observation Points (KOP) 1 and 2.	Notification that surface treatment is completed and color photographs	Prior to the start of commercial operation	6/1/2020	2/26/2018	In Progress					(Ref Only)					SERC	GAL
10	VIS	VIS-1d	OPS	Surface Treatment Maintenance - See VIS-1a	Project owner shall provide status report regarding surface treatment maintenance in the ACR. The report shall specify a) the condition of the surfaces of all structures and buildings at the end of the reporting year; b) maintenance activities that occurred during the reporting year; and c) the schedule of maintenance activities for the next year	Status Report	Annual Compliance Report	12/31/2020		Not Started					(Ref Only)					SERC	DSR
11	VIS	VIS-2a	CONS	Screening Landscaping Plan - The project owner shall also submit to the CPM for review and approval, and simultaneously to the city of Stanton for review and comment, a detailed landscape plan and irrigation plan for the power plant site in fulfillment of requirements of applicable laws, ordinances, regulations, and standards, including water efficiency irrigation standards as required by the city of Stanton. See Decision VIS-2 for specifications.	The landscaping plans and irrigation plans shall be submitted to the CPM for review and approval and simultaneously to the city of Stanton for review and comment at least 90 days prior to installation.	Landscaping and irrigation plans	At the earliest feasible time during or prior to construction and at least 90 days prior to installation	TBD		Not Started					(Ref Only)					SERC	GAL
12	VIS	VIS-2b	CONS	Revised Landscaping and Irrigation Plans - See VIS-2a	If the CPM determines that the plans require revision, the project owner shall provide to the CPM and simultaneously to the city of Stanton a revised plan for review and approval by the CPM.	Revised landscaping and irrigation plans	No specific time frame	Conditional		Conditional					(Ref Only)					SERC	GAL
13	VIS	VIS-2c	COM/OPS	Landscape Installation Timing - See VIS-2a	The planting must occur during the first optimal planting season following completion of site construction	Landscape and irrigation installation	First optimal planting season following construction	TBD		Not Started					(Ref Only)					ARB	GAF
14	VIS	VIS-2d	COM/OPS	Landscaping Ready for Inspection - See VIS-2a	The project owner shall simultaneously notify the CPM and the city of Stanton within seven days after completing installation of the landscaping, that the landscaping is ready for inspection.	Notification that landscape is ready for inspection	Within seven days of completing the landscaping	TBD		Not Started					(Ref Only)					SERC	GAL

[illegible]

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)																				
All Phases							6/30/2040					CBO Color Code:	Pre-Construction							
													Construction							
													Commissioning							
													Systematics							
Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Condition Amended? Yes or No	Condition Amendment Date	Amended Language	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party JACOBS	SERC Project Manager GAL
WASTE	WASTE-1b	CONS	SMP Summary - See WASTE-1a	An SMP summary shall be submitted to the CPM within 25 days of completion of any earthwork.	Soil Management Plan Summary	Within 25 days of completion of any earthwork	11/29/2019		Not Started											
WASTE	WASTE-2	PC	Professional Engineer/Geologist - Provide the resume of an experienced and qualified Professional Engineer or Professional Geologist, who shall be available for consultation during site characterization (if needed).	At least 30 days prior to the start of site mobilization, submit the resume of the Professional Engineer or Professional Geologist to the CPM for review and approval.	Professional Engineer / Geologist Resume	At least 30 days prior to the start of site mobilization	12/3/2018	11/30/2018	Completed	1/8/2019									JACOBS	GAL
WASTE	WASTE-3a	CONS	Final Engineer/Geologist Report - If seemingly contaminated soil is identified during site characterization, demolition, excavation, or grading at either the proposed site or linear facilities (as evidenced by discoloration, odor, detection by handheld instruments, or other signs), the professional engineer or geologist shall inspect the site, determine the need for sampling to confirm the nature and extent of contamination, and provide a written report to the project owner, representatives of Department of Toxic Substances Control, and the CPM.	The project owner shall submit a Final Engineer/Geologist Report to the CPM for review and approval.	Final reports by the engineer or geologist	Within 5 days of receipt	Conditional	6/12/19 (final NVIs reports on 2 barrels and notification of barrel removal)	Not Started										JACOBS	GAL
WASTE	WASTE-3b	CONS	Construction Halt Notification - See WASTE-3a	The project owner shall notify the CPM within 24 hours of any orders issued to halt construction due to contaminated soil.	Notify the CPM	Within 24 hours of orders to halt construction	Conditional		Conditional										SERC	GAL
WASTE	WASTE-4a	PC	Construction and Demolition Environmental Resources Management Plan - The project owner shall prepare a Construction and Demolition (C & D) Environmental Resources Management and Recycling Plan for demolition and construction wastes generated and shall submit a copy of the plan to the Orange County's Public Works/Planning Department for review, and to the CPM for review and approval. See Decision WASTE-4 for specifications.	The project owner shall submit the Construction and Demolition (C & D) Environmental Resources Management and Recycling Plan to the CPM for review and approval.	Construction and Demolition Environmental Resources and Management Plan	30 days prior to the initiation of demolition activities at the site	12/3/2018		Completed							OCPW	11/1/2018	1/28/2019 (Approved by CPM. No Comments were received from OCPW)	JACOBS	GAF
WASTE	WASTE-4b	PC	Construction and Demolition Environmental Resources Management Plan - The project owner shall prepare a Construction and Demolition (C & D) Environmental Resources Management and Recycling Plan for demolition and construction wastes generated and shall submit a copy of the plan to the Orange County's Public Works/Planning Department for review, and to the CPM for review and approval. See Decision WASTE-4 for specifications.	The project owner shall submit the Construction and Demolition (C & D) Environmental Resources Management and Recycling Plan to the CPM for review and approval.	Construction and Demolition Environmental Resources and Management Plan	30 days prior to the initiation of demolition activities at the site.	12/3/2018	11/1/2018	Completed	1/28/2019									JACOBS	GAL
WASTE	WASTE-4c	CONS	Waste Volumes Reported in MCR - See WASTE-4a	The project owner shall also document in each monthly compliance report (MCR) the actual volume of wastes generated and the waste management methods used during the year; provide a comparison of the actual waste generation and management methods used to those proposed in the original Construction and Demolition Waste Management Plan; and update the Construction and Demolition Waste Management Plan as necessary to address current waste generation and management practices.	Waste volumes and waste management methods in Monthly Compliance Reports	Monthly	Monthly		In Progress										ARB	GAL
WASTE	WASTE-5a	PC/CONS	Asbestos-Containing Materials - Prior to demolition of pipelines, buildings, and associated structures, the project owner shall survey for asbestos-containing material (ACM) and notify the CPM of the results. In the case of a need to remove such material, the project owner shall complete and submit a copy of a South Coast Air Quality Management District Notification of Demolition or Renovation Form to the CPM as related to asbestos and other materials.	Prior to demolition of pipelines, buildings, and associated structures, project owner shall survey for asbestos-containing material (ACM) and notify the CPM of the results	Notify CPM of ACM survey results	Prior to demolition of pipelines, buildings, and associated structures	12/6/2018	2/13/2019	Completed	2/22/2019				Asbestos Survey: 2/13/2019 Garage Demo Plan: 2/20/2019	Asbestos Survey: 2/14/2019 Garage Demo Plan: 2/25/2019				AEC	GAL

[illegible]

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)												CBO Color Code:	Pre-Construction							
2	All Phases							6/30/2040						Construction							
3	Revised 4/30/2019					Based on Final Staff Assessment								Commissioning							
4														Operations							
5	Technical Resource	Cond.#	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Condition Amended? Yes or No	Condition Amendment Date	Amended Language	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party SERC	SERC Project Manager DSR
6	WASTE	WASTE-8c	OPS	OWMP Report in ACR - See WASTE-8a	Project owner shall also document in each ACR the actual volume of wastes generated and the waste management methods used during the year; provide a comparison of the actual waste generated and	Status Report	Annual Compliance Report	12/31/2020		Not Started											
7	WASTE	WASTE-9	CONS/OPS	Unauthorized Release Response - The project owner shall ensure that all spills or releases of hazardous substances, materials, or waste are reported, cleaned up, and remediated as necessary, in accordance with all applicable federal, state, and local requirements.	The project owner shall document all unauthorized releases and spills of hazardous substances, materials, or wastes that occur on the project property or related pipeline and transmission corridors to the CPM. Information including the location of release; date and time of release; reason for release; volume released; amount of contaminated soil/material generated; how release was managed and material cleaned up; if the release was reported; to whom the release was reported; release corrective action and cleanup requirements placed by regulating agencies; level of cleanup achieved and actions taken to prevent a similar release or spill; and disposition of any hazardous wastes and/or contaminated soils and materials that may have been generated by the release.	Information about unauthorized release or spill	Within 48 hours of the date the release was discovered	3/1/2019 6/14/2019		Completed	3/7/2019 6/18/2019									SERC	GAL
8	WORKER SAFETY	WORKER SAFETY-1a	PC	Construction H&S Program - Submit to the CPM the Project Construction Safety and Health Program containing the elements listed in this condition (See Decision WORKER SAFETY-1 for specification). The Personal Protective Equipment Program, the Exposure Monitoring Program, and the Injury and Illness Prevention Program shall be submitted to the CPM for review and approval concerning compliance of the program with all applicable safety orders. The Construction Emergency Action Plan and the Fire Prevention Plan shall be submitted to the Orange County Fire Authority for review and comment prior to submittal to the CPM for approval.	The project owner shall submit to the CPM for review and approval a copy of the Project Construction Safety and Health Program.	Construction Health & Safety Program w/OCFA Comments CFPF and EAP	At least 30 days prior to start of construction	12/3/2018	12/3/2018	Completed	1/29/2019				1/16/19	2/4/2019				ARB	GAL
9	WORKER SAFETY	WORKER SAFETY-1b	PC	Construction H&S Program - Submit to the CPM the Project Construction Safety and Health Program containing the elements listed in this condition (See Decision WORKER SAFETY-1 for specification). The Personal Protective Equipment Program, the Exposure Monitoring Program, and the Injury and Illness Prevention Program shall be submitted to the CPM for review and approval concerning compliance of the program with all applicable safety orders. The Construction Emergency Action Plan and the Fire Prevention Plan shall be submitted to the Orange County Fire Authority for review and comment prior to submittal to the CPM for approval.	The project owner shall provide to the CPM a copy of a letter from the Orange County Fire Authority stating the fire department's comments on the Construction Fire Prevention Plan and the Emergency Action Plan.	Construction Health & Safety Program w/OCFA Comments CFPF and EAP	At least 30 days prior to start of construction	12/3/2018	Original 12/3/2018; Revision 1/17/2019	Completed - No letters received	N/A				1/16/19	2/4/2019	OCFA	12/3/2018	No response	ARB	GAL
10	WORKER SAFETY	WORKER SAFETY-2a	COM/OPS	Operations H&S Program - The project owner shall submit to the CPM a copy of the Project Operations and Maintenance Safety and Health Program (See Decision WORKER SAFETY-2 for specifications). The Operation Injury and Illness Prevention Plan, Hazardous Materials Management Program, Emergency Action Plan, Fire Prevention Plan, Fire Protection System Impairment Program, and Personal Protective Equipment Program shall be submitted to the CPM for review and approval concerning compliance of the programs with all applicable safety orders. The Fire Prevention Plan, Fire Protection System Impairment Program, and the Emergency Action Plan shall also be submitted to the Orange County Fire Authority for review and comment.	The project owner shall submit to the CPM for approval a copy of the Project Operations and Maintenance Safety and Health Program.	Operations and Maintenance Safety and Health Program w/ comments of OCFA	At least 30 days prior to the start of first fire or commissioning	11/14/2019		Not Started					1/16/19	2/4/2019				SERC	DSR
11	WORKER SAFETY	WORKER SAFETY-2b	COM/OPS	Operations H&S Program - The project owner shall submit to the CPM a copy of the Project Operations and Maintenance Safety and Health Program (See Decision WORKER SAFETY-2 for specifications). The Operation Injury and Illness Prevention Plan, Hazardous Materials Management Program, Emergency Action Plan, Fire Prevention Plan, Fire Protection System Impairment Program, and Personal Protective Equipment Program shall be submitted to the CPM for review and approval concerning compliance of the programs with all applicable safety orders. The Fire Prevention Plan, Fire Protection System Impairment Program, and the Emergency Action Plan shall also be submitted to the Orange County Fire Authority for review and comment.	The project owner shall provide a copy to the CPM of a letter from the Orange County Fire Authority stating the fire department's timely comments on the Operations Fire Prevention Plan, Fire Protection System Impairment Program, and Emergency Action Plan.	Operations and Maintenance Safety and Health Program w/ comments of OCFA	At least 30 days prior to the start of first fire or commissioning	11/14/2019		Not Started					1/16/19	2/4/2019				SERC	DSR
12	WORKER SAFETY	WORKER SAFETY-3a	PC	Construction Safety Supervisor - Provide a site Construction Safety Supervisor (CSS) who is qualified as specified in this condition (See Decision WORKER SAFETY 3 for specifications). The CSS shall perform the duties listed in this condition.	The project owner shall submit to the CPM the name and contact information for the Construction Safety Supervisor (CSS).	CSS Name/Contact	At least 30 days prior to the start of site mobilization	12/3/2018	11/20/2018	Completed	11/21/2018				1/16/2019	1/17/2019				ARB	GAL

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)												CBO Color Code:	Pre-Construction							
2	All Phases							6/30/2040						Construction							
3	Revised 4/30/2019					Based on Final Staff Assessment								Commissioning							
4	Revisions													Open Items							
5	Technical Resource	Cond.#	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Condition Amended? Yes or No	Condition Amendment Date	Amended Language	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party ARB	SERC Project Manager GAL
6	WORKER SAFETY	WORKER SAFETY-3b	PC/CONS	Replacement CSS - See WORKERSAFETY-3a	The contact information of any replacement CSS shall be submitted to the CPM within one business day.	Replacement CSS Name/Contact	Within one business day	Conditional		Conditional					conditional						
300	WORKER SAFETY	WORKER SAFETY-3c	CONS	H&S Information Reported in MCR - See WORKERSAFETY-3a	The CSS shall submit health and safety information in the Monthly Compliance Report (See Decision WORKERSAFETY 3 Verification for specifications)	Health and safety information for MCR	Monthly	Monthly Compliance Report		In Progress					Monthly					ARB	GAL
301	WORKER SAFETY	WORKER SAFETY-4	PC	Agreement to Fund Safety Monitor - The project owner shall make payments to the Delegate Chief Building Official (DCBO) for the services of a Safety Monitor based upon a reasonable fee schedule to be negotiated between the project owner and the DCBO. Those services shall be in addition to other work performed by the DCBO. The Safety Monitor shall be selected from an independent company not affiliated with the DCBO and report directly to the DCBO and will be responsible for verifying that the Construction Safety Supervisor, as required in Condition of Certification WORKER SAFETY-3, implements all appropriate Cal/OSHA and Energy Commission safety requirements. The Safety Monitor shall conduct on-site (including linear facilities) safety inspections at intervals necessary to fulfill those responsibilities.	The project owner shall provide proof of its agreement to fund the Safety Monitor services to the CPM for review and approval.	Proof of Agreement to fund Safety Monitor	At least 60 days prior to the start of construction	11/3/2018	11/1/2018	Completed	1/18/2019				1/25/2019	1/25/2019				SERC	GAL
302	WORKER SAFETY	WORKER SAFETY-5a	PC	Automatic External Defibrillator - A portable automatic external defibrillator (AED) shall be located on site during demolition, construction, and operations and a training program shall be implemented, as described in this	Submit to the CPM proof that a portable AED is available on site	Proof of AED	At least 30 days prior to the start of site mobilization	12/3/2018	11/15/2018	Completed	12/11/2018				1/22/2019 (Ref Only)	1/23/2019				ARB	GAL
303	WORKER SAFETY	WORKER SAFETY-5b	PC	Automatic External Defibrillator - A portable automatic external defibrillator (AED) shall be located on site during demolition, construction, and operations and a training program shall be implemented, as described in this condition (See Decision WORKER SAFETY-5). The training	Submit to the CPM a copy of the training and maintenance program for review and approval.	Training Program	At least 30 days prior to the start of site mobilization	12/3/2018	11/15/2018	Completed	12/11/2018				1/22/2019 (Ref Only)	1/23/2019				ARB	GAL
304	WORKER SAFETY	WORKER SAFETY-6a	PC	Emergency Access Plan - The project owner shall prepare an Emergency Access Plan that shows a secondary emergency access to the Stanton site where the specifications of the roadway will comply with the Stanton Municipal Code and the 2016 (or latest edition) California Fire Code. A secondary access must be maintained to the standards listed above for the life of the project.	The project owner shall submit the Emergency Access Plan showing the secondary emergency access to the Orange County Fire Authority for review and timely comment	Emergency Access Plan	At least 60 days prior to the start of construction, or within a time frame approved by the CPM	12/6/2018	11/2/2018	Completed	11/15/2018				1/18/2019 (Ref Only)	1/18/2019				Jacobs	GAL
305	WORKER SAFETY	WORKER SAFETY-6b	PC	Emergency Access Plan - The project owner shall prepare an Emergency Access Plan that shows a secondary emergency access to the Stanton site where the specifications of the roadway will comply with the Stanton Municipal Code and the 2016 (or latest edition) California Fire Code. A secondary access must be	The project owner shall submit the Emergency Access Plan showing the secondary emergency access to the CPM for review and approval.	Emergency Access Plan	At least 60 days prior to the start of construction, or within a time frame approved by the CPM	12/6/2018	11/2/2018	Completed	11/15/2018				1/18/2019 (Ref Only)	1/18/2019				Jacobs	GAL
306	WORKER SAFETY	WORKER SAFETY-6c	PC/CONS	Emergency Access Plan, Revised - See WORKERSAFETY-6a	If a change to the secondary access is proposed by the project owner, the project owner must submit the proposed change, with an updated Emergency Access Plan that shows the new proposed location/ arrangement for the secondary emergency access road, to the Orange County Fire Authority for review and timely comment	Emergency Access Plan showing the secondary emergency access road	90 days before a change to the secondary access would occur	Conditional		Conditional					1/18/2019 (Ref Only)	1/18/2019				JACOBS	GAL
307	WORKER SAFETY	WORKER SAFETY-6d	PC/CONS	Emergency Access Plan, Revised - See WORKERSAFETY-6a	If a change to the secondary access is proposed by the project owner, the project owner must submit the proposed change, with an updated Emergency Access Plan that shows the new proposed location/ arrangement for the secondary emergency access road, to the CPM for review and approval.	Emergency Access Plan showing the secondary emergency access road	91 days before a change to the secondary access would occur	Conditional		Conditional					1/18/2019 (Ref Only)	1/18/2019				JACOBS	GAL
308	WORKER SAFETY	WORKER SAFETY-7a	PC/CONS	Fire Protection System Specifications - The project owner shall adhere to all applicable provisions of the latest version of NFPA 850: Recommended Practice for Fire Protection for Electric Generating Plants and High Voltage Direct Current Converter Stations, as the minimum level of fire protection. The project owner shall interpret and adhere to all applicable NFPA 850 recommended provisions and actions stating "shall" as "shall." In any situations where both NFPA 850 and the state or local LORS have application, the more restrictive shall apply.	The project owner shall ensure that the project adheres to all applicable provisions of NFPA 850. The project owner shall provide all fire protection system specifications and drawings to the Orange County Fire Authority for review and comment	Fire protection system specifications and drawings to the OCFA	At least 60 days prior to the start of construction of the fire protection system	12/6/2018		In Progress							OCFA	2/4/19		POWER	TAT

Attachment 3 – Air Quality

2600 Michelson Drive, Suite 500
Irvine, CA 92612
United States
www.jacobs.com

Subject **Stanton Energy Reliability Center (16-AFC-1C)**
 Air Quality Monthly Compliance Report
 June 2019

Project Name Stanton Energy Reliability Center (SERC) (16-AFC-1C)

Attention Tim Bofman, SERC, LLC

From Hong Zhuang, Jacobs
 SERC CEC Designated Air Quality Construction Mitigation Manager

Date July 5, 2019

Copies to Greg Lamberg, WPower, LLC
 Sharon Stureman, SERC, LLC
 Doug Davy, Jacobs
 Karen Parker, Jacobs

This Monthly Compliance Report (MCR) summarizes the activities conducted at the Stanton Energy Reliability Center (SERC) in June 2019 to demonstrate compliance with California Energy Commission Conditions of Certification (COCs) for air quality AQ-SC3, AQ-SC4, and AQ-SC5. The required documentation for these COCs is provided in the sections below.

AQ-SC3 Construction Fugitive Dust Control

AQ-SC3 requires control measures to mitigate fugitive dust created by project construction activities. AQ-SC3 also requires that the MCR include the following:

- A summary of all actions taken to maintain compliance with this condition (including sweeping log entries)
- Copies of any complaints filed with the South Coast Air Quality Management District (SCAQMD or District)
- Any other documentation deemed necessary by the Compliance Project Manager (CPM), District, or Air Quality Construction Mitigation Manager (AQCMM) to verify compliance with this condition. Such information for the month of June will be provided in electronic format or on disk media at the project owner's discretion

During construction in June 2019, fugitive dust was controlled primarily by maintaining vehicle speeds of 10 miles per hour or less on unpaved areas and applying water during soil disturbing and demolition activities. Signs have been posted at the two entrances to the construction site, limiting vehicle speeds to 10 miles per hour. To verify compliance with AQ-SC3, a fugitive dust control

checklist was completed each day. The daily field checklists for fugitive dust control and the sweeping logs are provided in Attachment A and summarized in Table 1 below.

Table 1. Fugitive Dust Control Measures

AQ-SC3

Implementation Measure	Out of Compliance-Trigger	In Compliance-Trigger ^a	Results During Compliance Period
All main access roads onsite are paved or stabilized	No – Dust plumes originating from access roads	Yes – No dust plumes originating from access roads	Yes – In compliance
All unpaved roads of the construction site are watered as frequently as necessary to prevent dust plume	No – Dust plumes originating from unpaved roads	Yes – No dust plumes originating from unpaved roads	Yes – In compliance
All disturbed areas of the construction site are watered as frequently as necessary to prevent dust plume	No – Dust plumes originating from disturbed areas	Yes – No dust plumes originating from disturbed areas	Yes – In compliance
Maximum speed limit of 10 miles per hour on unpaved surfaces	No – Vehicles exceeding 10 miles per hour on unpaved areas	Yes – vehicles travel 10 miles per hour or less on unpaved areas	Yes – In compliance
Visible speed limit signs posted at construction site entrances	No – No signs posted	Yes – Signs posted	Yes – In compliance. Ten miles per hour speed limit is posted.
Wheel inspection or wash stations in place	No – Track-out into roadways not managed	Yes – No track-out observed or track-outs were cleaned up immediately.	Yes – In compliance. Additional measures were implemented to clean up track-out. Tire cleaning to be conducted if needed.
At least 20-foot-long gravel ramps at wheel inspection / wash stations	No – 20-foot-long gravel ramps not present	Yes – 20-foot-long gravel ramps present	Not applicable (NA) – Shaker plates installed. Gravel ramps are installed as needed.
All unpaved exits are graveled or treated	No – Dirt entering roadways	Yes – No dirt entering roadways	Yes – In compliance. Shaker plates were installed at the unpaved exit. Gravel ramp is added.
Entrance limited to treated roadways	No – Entrance not limited	Yes – Entrance limited	Yes – In compliance
Storm Water Pollution Prevention Plan (SWPPP) control measures implemented	No – Contaminated storm water runoff found in roadways	Yes – No contaminated storm water runoff found in roadways	Yes – In compliance. Best Management Practices (BMPs) are installed.
Paved roads within the site swept as needed	No – Dirt / debris accumulated	Yes – Site clean	Yes – In compliance
At least 500 feet of any paved roadway exiting site swept as needed	No – visible dirt within 500 feet of roadway entrance	Yes – No dirt observed	Yes – In compliance
Soil storage piles and disturbed areas inactive for more than 10 days are covered or treated	No – Dust plumes originating from storage piles and disturbed areas	Yes – No dust plumes from storage piles and disturbed areas	Yes – In compliance
Bulk material transport offsite is covered or treated and loaded with at least two feet of freeboard	No – Visible emissions from bulk material transport	Yes – No visible emissions from bulk material transport	Yes – In compliance
Wind erosion control techniques used for disturbed, unstabilized construction areas	No – Visible dust from disturbed, unstabilized construction Areas	Yes – No visible dust from disturbed, unstabilized construction areas	Yes – In compliance. Wind breaks installed as needed

^aSite is noted as in compliance if the activity did not occur during the compliance period.

AQ-SC4 Dust Plume Response Requirement

AQ-SC4 requires that all construction activities be monitored for visible dust plumes. This condition also requires that additional dust mitigation measures be implemented if visible dust plumes that have the potential to be transported off the project site and within 100 feet upwind of any regularly occupied structure are observed. AQ-SC4 requires that the MCR include the following:

- A summary of all actions taken to maintain compliance with this condition
- Copies of any complaints filed with the District in relation to project construction; and any other documentation deemed necessary by the CPM and AQCMM to verify compliance with this condition. Such information may be provided via electronic format or disk at the project owner's discretion.

Visible dust plumes with the potential to be transported offsite were not observed in June 2019. No air quality-related complaints were received during this reporting period.

AQ-SC5 Diesel-Fueled Engine Control

AQ-SC5 requires that all off-road diesel construction equipment used on the project be powered by the cleanest engines available that also comply with California Air Resources Board's (CARB) Regulation for In-Use Off-Road Diesel Fleets. AQ-SC5 requires that the MCR include the following:

- A summary of all actions taken to control diesel construction related emissions
- A list of all heavy equipment used on site during that month, including the owner of the equipment and a letter from each owner indicating that the equipment has been properly maintained
- Any other documentation deemed necessary by the CPM and AQCMM to verify compliance with this condition. Such information may be provided via electronic format or disk at the project owner's discretion.

The following off-road diesel equipment was used at the site in June 2019 and tagged to indicate compliance with AQ-SC5:

Manufacturer	Equipment Name	EIN
Case	580 SN - BackHoe	BX3T54
CAT	Rough Terrain Forklift	SF7A56
CAT	259D Skid Steer Loader	NG3U86
Genie	Forklift - Variable Reach	KT3V94
Genie	5K Reach Fork	JW5N58
John Deere	210 Skip Loader	JG9B74
Xtreme	XR1255 Forklift	VC6G63

Attachment B provides a table summarizing information about the engines, including the CARB Engine Identification Number (EIN), tier, and the dates the equipment was used on the project site. Attachment B also contains the AQ-SC5 daily field checklists for off-road diesel engines and letters from the equipment owners indicating the equipment has been properly maintained.

Attachment A
Documentation of AQ-SC3 Compliance

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Greg Lamberg

Form: SERC-CAQ-001

AQCMM or Delegate signature: Greg Lamberg Digitally signed by Greg Lamberg
DN: cn=Greg Lamberg, o=Stanton Energy, ou,
email=greg.lamberg@stenergy.com, c=US
Date: 2019.06.03 15:25:59 -0700

Date: 6/3/2019

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	N/A	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Greg Lamberg

Form: SERC-CAQ-001

AQCMM or Delegate signature: Greg Lamberg Digitally signed by Greg Lamberg
DN: cn=Greg Lamberg, o=Stanton Energy, ou,
email=greg.lamberg@stenergy.com, c=US
Date: 2019.06.04 15:15:44 -0700

Date: 6/4/2019

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	N/A	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Greg Lamberg

Form: SERC-CAQ-001

AQCMM or Delegate signature: Greg Lamberg Digitally signed by Greg Lamberg
DN: cn=Greg Lamberg, o=Stantec, ou=Stantec Energy Reliability Center, c=US
Date: 2019.06.05 15:29:39 -0700

Date: 6/5/2019

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	N/A	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Greg Lamberg

Form: SERC-CAQ-001

AQCMM or Delegate signature: Greg Lamberg Digitally signed by Greg Lamberg
DN: cn=Greg Lamberg, o=Stanton Energy, ou,
email=greg.lamberg@stenergy.com, c=US
Date: 2019.06.06 15:19:29 -0700

Date: 6/6/2019

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	N/A	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Jon Kimble

Form: SERC-CAQ-001

AQCMM or Delegate signature: Greg Lamberg Digitally signed by Greg Lamberg
DN: cn=Greg Lamberg, o=Stantec, ou=Stantec Energy Reliability Center, c=US
Date: 2019.06.06 15:19:29 -0700

Date: 6/7/2019

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	N/A	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-001

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.06.11 08:14:22
+07'00'

Date: 6/10/2019

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	N/A	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Jon Kimble

Form: SERC-CAQ-001

AQCMM or Delegate signature: Jon Kimble Digitally signed by Jon Kimble
Date: 2019.06.14 10:19:17
+0700

Date: 6-11-19

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	N/A	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Greg Lamberg

Form: SERC-CAQ-001

AQCMM or Delegate signature: Greg Lamberg Digitally signed by Greg Lamberg
DN: cn=Greg Lamberg, o=Stanton Energy, ou,
email=greg.lamberg@stenergy.com, c=US
Date: 2019.06.12 15:04:51 -0700

Date: 6/12/2019

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	N/A	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Jon Kimble

Form: SERC-CAQ-001

AQCMM or Delegate signature: Jon Kimble Digitally signed by Jon Kimble
Date: 2019.06.13 17:02:22
+07'00'

Date: 6-13-19

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	N/A	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Jon Kimble

Form: SERC-CAQ-001

AQCMM or Delegate signature: Jon Kimble Digitally signed by Jon Kimble
Date: 2019.06.14 15:16:04
+07'00'

Date: 6-14-19

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	N/A	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Jon Kimble

Form: SERC-CAQ-001

AQCMM or Delegate signature: Jon Kimble
Digitally signed by Jon Kimble
Date: 2019.06.17 15:23:25
+0700

Date: 6-17-19

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	N/A	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Jon Kimble

Form: SERC-CAQ-001

AQCMM or Delegate signature: Jon Kimble
Digitally signed by Jon Kimble
Date: 2019.06.18 18:16:20
+0700

Date: 6-18-19

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	N/A	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Jon Kimble

Form: SERC-CAQ-001

AQCMM or Delegate signature: Jon Kimble Digitally signed by Jon Kimble
Date: 2019.06.19 15:25:15
+0700

Date: 6-19-19

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	N/A	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Jon Kimble

Form: SERC-CAQ-001

AQCMM or Delegate signature: Jon Kimble
Digitally signed by Jon Kimble
Date: 2019.06.20 17:10:47
+07'00'

Date: 6-20-19

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	N/A	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-001

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.06.21 15:57:47
+07'00'

Date: 6/21/2019

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	N/A	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy
 AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.06.24 16:07:11
+07'00'
 Date: 6/24/2019

Form: SERC-CAQ-001

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	N/A	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-001

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.06.28 07:16:29
+07'00'

Date: 6/25/2019

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	N/A	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-001

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.06.26 15:53:11
+0700

Date: 6/26/2019

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	N/A	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-001

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.06.28 07:19:09
+07'00'

Date: 6/27/2019

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	N/A	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.06.28 16:28:02
+07'00'

Date: 6/28/2019

Form: SERC-CAQ-001

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	N/A	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year:		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
6-3-19	12:30 pm			X	X	Richard King	
6-4-19	1:30 pm			X	X	Richard King	must use water
6-5-19	1:35 pm			X	X	Richard King	
6-6-19	1:35 pm			X	X	Richard King	
6-7-19	1:35 pm			X	X	Richard King	
6-10-19	1:30 pm			X	X	Richard King	
6-11-19	1:30 pm			X	X	Richard King	
6-12-19	1:00 pm			X	X	Richard King	
6-13-19	10:00 am			X	X	Steve On	
6-14-19	1:10 pm			X	X	Adrian Perez	
6-17-19	1:32 pm			X	X	Richard King	
6-18-19	1:30 pm			X	X	Richard King	
6-19-19	1:40 pm			X	X	Richard King	
6-20-19	1:00 pm			X	X	Richard King	
6-21-19	8:00 am			X	X	Steve On	
6-24-19	2:10 pm			X	X	Richard King	
6-25-19	1:30 pm			X	X	Richard King	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

[illegible]

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>JUNE 2019</i>		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
<i>6.3.19</i>	<i>705</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.3.19</i>	<i>715</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.3.19</i>	<i>730</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.3.19</i>	<i>745</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.3.19</i>	<i>800</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.3.19</i>	<i>815</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.3.19</i>	<i>830</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.3.19</i>	<i>845</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.3.19</i>	<i>900</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.3.19</i>	<i>915</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.3.19</i>	<i>930</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.3.19</i>	<i>945</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.3.19</i>	<i>1000</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.3.19</i>	<i>1015</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.3.19</i>	<i>1030</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.3.19</i>	<i>1045</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.3.19</i>	<i>1100</i>				<i>—</i>	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>JUN-2019</i>		Sweeping Area Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
<i>6-4-19</i>	<i>700</i>				<i>---</i>	<i>[Signature]</i>	
<i>6-4-19</i>	<i>715</i>				<i>---</i>	<i>[Signature]</i>	
<i>6-4-19</i>	<i>730</i>				<i>---</i>	<i>[Signature]</i>	
<i>6-4-19</i>	<i>745</i>				<i>---</i>	<i>[Signature]</i>	
<i>6-4-19</i>	<i>800</i>				<i>---</i>	<i>[Signature]</i>	
<i>6-4-19</i>	<i>815</i>				<i>---</i>	<i>[Signature]</i>	
<i>6-4-19</i>	<i>830</i>				<i>---</i>	<i>[Signature]</i>	
<i>6-4-19</i>	<i>845</i>				<i>---</i>	<i>[Signature]</i>	
<i>6-4-19</i>	<i>900</i>				<i>---</i>	<i>[Signature]</i>	
<i>6-4-19</i>	<i>915</i>				<i>---</i>	<i>[Signature]</i>	
<i>6-4-19</i>	<i>930</i>				<i>---</i>	<i>[Signature]</i>	
<i>6-4-19</i>	<i>945</i>				<i>---</i>	<i>[Signature]</i>	
<i>6-7-19</i>	<i>1000</i>				<i>---</i>	<i>[Signature]</i>	
<i>6-4-19</i>	<i>1015</i>				<i>---</i>	<i>[Signature]</i>	
<i>6-4-19</i>	<i>1030</i>				<i>---</i>	<i>[Signature]</i>	
<i>6-4-19</i>	<i>1045</i>				<i>---</i>	<i>[Signature]</i>	
<i>6-4-19</i>	<i>1100</i>				<i>---</i>	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>JUNE 2019</i>		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
<i>6.5.19</i>	<i>700</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.5.19</i>	<i>715</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.5.19</i>	<i>730</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.5.19</i>	<i>745</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.5.19</i>	<i>800</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.5.19</i>	<i>815</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.5.19</i>	<i>830</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.5.19</i>	<i>845</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.5.19</i>	<i>900</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.5.19</i>	<i>915</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.5.19</i>	<i>930</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.5.19</i>	<i>945</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.5.19</i>	<i>1000</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.5.19</i>	<i>1015</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.5.19</i>	<i>1030</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.5.19</i>	<i>1045</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.5.19</i>	<i>1100</i>				<i>—</i>	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>June 2019</i>		Sweeping Area Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
<i>6.5.19</i>	<i>1115</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.5.19</i>	<i>1130</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.5.19</i>	<i>1210</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.5.19</i>	<i>1230</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.5.19</i>	<i>1245</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.5.19</i>	<i>1005</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.5.19</i>	<i>115</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.5.19</i>	<i>130</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.5.19</i>	<i>145</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.5.19</i>	<i>2005</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.5.19</i>	<i>215</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.5.19</i>	<i>230</i>				<i>—</i>	<i>[Signature]</i>	
<i>6.5.19</i>	<i>245</i>				<i>—</i>	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>JUNE 2019</i>		Sweeping Area Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
<i>6-6-19</i>	<i>700</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-6-19</i>	<i>715</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-6-19</i>	<i>730</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-6-19</i>	<i>745</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-6-19</i>	<i>800</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-6-19</i>	<i>815</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-6-19</i>	<i>830</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-6-19</i>	<i>845</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-6-19</i>	<i>900</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-6-19</i>	<i>915</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-6-19</i>	<i>930</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-6-19</i>	<i>945</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-6-19</i>	<i>1000</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-6-19</i>	<i>1015</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-6-19</i>	<i>1030</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-6-19</i>	<i>1045</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-6-19</i>	<i>1100</i>				<i>—</i>	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>JUN-2019</i>		Sweeping Area Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
6-7-19	700				—	<i>[Signature]</i>	
6-7-19	715				—	<i>[Signature]</i>	
6-7-19	730				—	<i>[Signature]</i>	
6-7-19	745				—	<i>[Signature]</i>	
6-7-19	800				—	<i>[Signature]</i>	
6-7-19	815				—	<i>[Signature]</i>	
6-7-19	830				—	<i>[Signature]</i>	
6-7-19	845				—	<i>[Signature]</i>	
6-7-19	900				—	<i>[Signature]</i>	
6-7-19	915				—	<i>[Signature]</i>	
6-7-19	930				—	<i>[Signature]</i>	
6-7-19	945				—	<i>[Signature]</i>	
6-7-19	1000				—	<i>[Signature]</i>	
6-7-19	1015				—	<i>[Signature]</i>	
6-7-19	1030				—	<i>[Signature]</i>	
6-7-19	1045				—	<i>[Signature]</i>	
6-7-19	1100				—	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: June 2019		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
6-10-19	700					[Signature]	
6-10-19	715					[Signature]	
6-10-19	730					[Signature]	
6-10-19	745					[Signature]	
6-10-19	800					[Signature]	
6-10-19	815					[Signature]	
6-10-19	830					[Signature]	
6-10-19	845					[Signature]	
6-10-19	900					[Signature]	
6-10-19	915					[Signature]	
6-10-19	930					[Signature]	
6-10-19	945					[Signature]	
6-10-19	1000					[Signature]	
6-10-19	1015					[Signature]	
6-10-19	1030					[Signature]	
6-10-19	1045					[Signature]	
6-10-19	1100					[Signature]	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>JUNE 2019</i>		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
6-11-19	700				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
6-11-19	715				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
6-11-19	730				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
6-11-19	745				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
6-11-19	800				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
6-11-19	815				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
6-11-19	830				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
6-11-19	845				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
6-11-19	900				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
6-11-19	915				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
6-11-19	930				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
6-11-19	945				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
6-11-19	1000				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
6-11-19	1015				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
6-11-19	1030				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
6-11-19	1045				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
6-11-19	1100				<input checked="" type="checkbox"/>	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: JUNE 2019		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
6-12-19	700					[Signature]	
6-12-19	715					[Signature]	
6-12-19	730					[Signature]	
6-12-19	745					[Signature]	
6-12-19	800					[Signature]	
6-12-19	815					[Signature]	
6-12-19	830					[Signature]	
6-12-19	845					[Signature]	
6-12-19	900					[Signature]	
6-12-19	915					[Signature]	
6-12-19	930					[Signature]	
6-12-19	945					[Signature]	
6-12-19	1000					[Signature]	
6-12-19	1015					[Signature]	
6-12-19	1030					[Signature]	
6-12-19	1045					[Signature]	
6-12-19	1100					[Signature]	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>JUNE 2019</i>		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
<i>6-12-19</i>	<i>700</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6-13-19</i>	<i>715</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6-13-19</i>	<i>730</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6-13-19</i>	<i>745</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6-13-19</i>	<i>800</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6-13-19</i>	<i>815</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6-13-19</i>	<i>830</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6-13-19</i>	<i>845</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6-13-19</i>	<i>900</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6-13-19</i>	<i>915</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6-13-19</i>	<i>930</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6-13-19</i>	<i>945</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6-13-19</i>	<i>1000</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6-13-19</i>	<i>1015</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6-13-19</i>	<i>1030</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6-13-19</i>	<i>1045</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6-13-19</i>	<i>1100</i>				<i>_____</i>	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: JUNE 2019		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
6-14-19	700				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
6-14-19	715				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
6-14-19	730				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
6-14-19	745				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
6-14-19	800				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
6-14-19	815				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
6-14-19	830				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
6-14-19	845				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
6-14-19	900				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
6-14-19	915				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
6-14-19	930				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
6-14-19	945				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
6-14-19	1000				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
6-14-19	1015				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
6-14-19	1030				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
6-14-19	1045				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
6-14-19	1100				<input checked="" type="checkbox"/>	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>June 2019</i>		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
6-17-19	700					<i>[Signature]</i>	
6-17-19	715					<i>[Signature]</i>	
6-17-19	730					<i>[Signature]</i>	
6-17-19	745					<i>[Signature]</i>	
6-17-19	800					<i>[Signature]</i>	
6-17-19	815					<i>[Signature]</i>	
6-17-19	830					<i>[Signature]</i>	
6-17-19	845					<i>[Signature]</i>	
6-17-19	900					<i>[Signature]</i>	
6-17-19	915					<i>[Signature]</i>	
6-17-19	930					<i>[Signature]</i>	
6-17-19	945					<i>[Signature]</i>	
6-17-19	1000					<i>[Signature]</i>	
6-17-19	1015					<i>[Signature]</i>	
6-17-19	1030					<i>[Signature]</i>	
6-17-19	1045					<i>[Signature]</i>	
6-17-19	1100					<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>JUN-2019</i>		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
<i>6-18-19</i>	<i>700</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6-18-19</i>	<i>715</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6-18-19</i>	<i>730</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6-18-19</i>	<i>745</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6-18-19</i>	<i>800</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6-18-19</i>	<i>815</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6-18-19</i>	<i>830</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6-18-19</i>	<i>845</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6-18-19</i>	<i>900</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6-18-19</i>	<i>915</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6-18-19</i>	<i>930</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6-18-19</i>	<i>945</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6-18-19</i>	<i>1000</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6-18-19</i>	<i>1015</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6-18-19</i>	<i>1030</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6-18-19</i>	<i>1045</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6-18-19</i>	<i>1100</i>				<i>_____</i>	<i>[Signature]</i>	














Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>JUNE 2019</i>		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
<i>6.19.19</i>	<i>700</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6.19.19</i>	<i>715</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6.19.19</i>	<i>730</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6.19.19</i>	<i>745</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6.19.19</i>	<i>800</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6.19.19</i>	<i>815</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6.19.19</i>	<i>830</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6.19.19</i>	<i>845</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6.19.19</i>	<i>900</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6.19.19</i>	<i>915</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6.19.19</i>	<i>930</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6.19.19</i>	<i>945</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6.19.19</i>	<i>1000</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6.19.19</i>	<i>1015</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6.19.19</i>	<i>1030</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6.19.19</i>	<i>1045</i>				<i>_____</i>	<i>[Signature]</i>	
<i>6.19.19</i>	<i>1100</i>				<i>_____</i>	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year:		Sweeping Area Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
6-19-19	1115				—		
6-19-19	1130				—		
6-19-19	1210				—		
6-19-19	1230				—		
6-19-19	1245				—		
6-19-19	1005				—		
6-19-19	115				—		
6-19-19	130				—		
6-19-19	145				—		
6-19-19	2005				—		
6-19-19	215				—		
6-19-19	230				—		
6-19-19	245				—		

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>JUN-2019</i>		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
6-20-19	700				—	<i>[Signature]</i>	
6-20-19	715				—	<i>[Signature]</i>	
6-20-19	730				—	<i>[Signature]</i>	
6-20-19	745				—	<i>[Signature]</i>	
6-20-19	800				—	<i>[Signature]</i>	
6-20-19	815				—	<i>[Signature]</i>	
6-20-19	830				—	<i>[Signature]</i>	
6-20-19	845				—	<i>[Signature]</i>	
6-20-19	900				—	<i>[Signature]</i>	
6-20-19	915				—	<i>[Signature]</i>	
6-20-19	930				—	<i>[Signature]</i>	
6-20-19	945				—	<i>[Signature]</i>	
6-20-19	1000				—	<i>[Signature]</i>	
6-20-19	1015				—	<i>[Signature]</i>	
6-20-19	1030				—	<i>[Signature]</i>	
6-20-19	1045				—	<i>[Signature]</i>	
6-20-19	1100				—	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year:		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
6-21-19	700				/	[Signature]	
6-21-19	715				/	[Signature]	
6-21-19	730				/	[Signature]	
6-21-19	745				/	[Signature]	
6-21-19	800				/	[Signature]	
6-21-19	815				/	[Signature]	
6-21-19	830				/	[Signature]	
6-21-19	845				/	[Signature]	
6-21-19	900				/	[Signature]	
6-21-19	915				/	[Signature]	
6-21-19	930				/	[Signature]	
6-21-19	945				/	[Signature]	
6-21-19	1000				/	[Signature]	
6-21-19	1015				/	[Signature]	
6-21-19	1030				/	[Signature]	
6-21-19	1045				/	[Signature]	
6-21-19	1100				/	[Signature]	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>June 2019</i>		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
6-24-19	700				—	<i>[Signature]</i>	
6-24-19	715				—	<i>[Signature]</i>	
6-24-19	730				—	<i>[Signature]</i>	
6-24-19	745				—	<i>[Signature]</i>	
6-24-19	800				—	<i>[Signature]</i>	
6-24-19	815				—	<i>[Signature]</i>	
6-24-19	830				—	<i>[Signature]</i>	
6-24-19	845				—	<i>[Signature]</i>	
6-24-19	900				—	<i>[Signature]</i>	
6-24-19	915				—	<i>[Signature]</i>	
6-24-19	930				—	<i>[Signature]</i>	
6-24-19	945				—	<i>[Signature]</i>	
6-24-19	1000				—	<i>[Signature]</i>	
6-24-19	1015				—	<i>[Signature]</i>	
6-24-19	1030				—	<i>[Signature]</i>	
6-24-19	1045				—	<i>[Signature]</i>	
6-24-19	1100				—	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year:		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
6-25-19	600				—	<i>[Signature]</i>	
6-25-19	615				—	<i>[Signature]</i>	
6-25-19	630				—	<i>[Signature]</i>	
6-25-19	645				—	<i>[Signature]</i>	
6-25-19	700				—	<i>[Signature]</i>	
6-25-19	715				—	<i>[Signature]</i>	
6-25-19	730				—	<i>[Signature]</i>	
6-25-19	745				—	<i>[Signature]</i>	
6-25-19	800				—	<i>[Signature]</i>	
6-25-19	815				—	<i>[Signature]</i>	
6-25-19	830				—	<i>[Signature]</i>	
6-25-19	845				—	<i>[Signature]</i>	
6-25-19	900				—	<i>[Signature]</i>	
6-25-19	915				—	<i>[Signature]</i>	
6-25-19	930				—	<i>[Signature]</i>	
6-25-19	945				—	<i>[Signature]</i>	
6-25-19	1000				—	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>June 2019</i>		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
6-25-19	1030				—	<i>[Signature]</i>	
6-25-19	1045				—	<i>[Signature]</i>	
6-25-19	1100				—	<i>[Signature]</i>	
6-25-19	1115				—	<i>[Signature]</i>	
6-25-19	1130				—	<i>[Signature]</i>	
6-25-19	1210				—	<i>[Signature]</i>	
6-25-19	1230				—	<i>[Signature]</i>	
6-25-19	1245				—	<i>[Signature]</i>	
6-25-19	100				—	<i>[Signature]</i>	
6-25-19	115				—	<i>[Signature]</i>	
6-25-19	130				—	<i>[Signature]</i>	
6-25-19	145				—	<i>[Signature]</i>	
6-25-19	200				—	<i>[Signature]</i>	
6-25-19	215				—	<i>[Signature]</i>	
6-25-19	230				—	<i>[Signature]</i>	
6-25-19	245				—	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>JUNE 2019</i>		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
6-26-19	700				/	<i>[Signature]</i>	
6-26-19	715				/	<i>[Signature]</i>	
6-26-19	730				/	<i>[Signature]</i>	
6-26-19	745				/	<i>[Signature]</i>	
6-26-19	800				/	<i>[Signature]</i>	
6-26-19	815				/	<i>[Signature]</i>	
6-26-19	830				/	<i>[Signature]</i>	
6-26-19	845				/	<i>[Signature]</i>	
6-26-19	900				/	<i>[Signature]</i>	
6-26-19	915				/	<i>[Signature]</i>	
6-26-19	930				/	<i>[Signature]</i>	
6-26-19	945				/	<i>[Signature]</i>	
6-26-19	1000				/	<i>[Signature]</i>	
6-26-19	1015				/	<i>[Signature]</i>	
6-26-19	1030				/	<i>[Signature]</i>	
6-26-19	1045				/	<i>[Signature]</i>	
6-26-19	1100				/	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>JUN 2019</i>		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
<i>6-27-19</i>	<i>700</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-27-19</i>	<i>715</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-27-19</i>	<i>730</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-27-19</i>	<i>745</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-27-19</i>	<i>800</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-27-19</i>	<i>815</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-27-19</i>	<i>830</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-27-19</i>	<i>845</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-27-19</i>	<i>900</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-27-19</i>	<i>915</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-27-19</i>	<i>930</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-27-19</i>	<i>945</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-27-19</i>	<i>1000</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-27-19</i>	<i>1015</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-27-19</i>	<i>1030</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-27-19</i>	<i>1045</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-27-19</i>	<i>1100</i>				<i>—</i>	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>June 2019</i>		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
<i>6-27-19</i>	<i>1115</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-27-19</i>	<i>1130</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-27-19</i>	<i>1145</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-27-19</i>	<i>1200</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-27-19</i>	<i>1215</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-27-19</i>	<i>1230</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-27-19</i>	<i>1245</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-27-19</i>	<i>1255</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-27-19</i>	<i>115</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-27-19</i>	<i>130</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-27-19</i>	<i>2000</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-27-19</i>	<i>215</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-27-19</i>	<i>230</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-27-19</i>	<i>245</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-27-19</i>	<i>300</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-27-19</i>	<i>315</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-27-19</i>	<i>330</i>				<i>—</i>	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>JUNE 2019</i>		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
<i>6-28-19</i>	<i>700</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-28-19</i>	<i>715</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-28-19</i>	<i>730</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-28-19</i>	<i>745</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-28-19</i>	<i>800</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-28-19</i>	<i>815</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-28-19</i>	<i>830</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-28-19</i>	<i>845</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-28-19</i>	<i>900</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-28-19</i>	<i>915</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-28-19</i>	<i>930</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-28-19</i>	<i>945</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-28-19</i>	<i>1000</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-28-19</i>	<i>1015</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-28-19</i>	<i>1030</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-28-19</i>	<i>1045</i>				<i>—</i>	<i>[Signature]</i>	
<i>6-28-19</i>	<i>1100</i>				<i>—</i>	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>JUNE 2019</i>		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
<i>6-28-19</i>	<i>1115</i>				<i>/</i>	<i>[Signature]</i>	
<i>6-28-19</i>	<i>1130</i>				<i>/</i>	<i>[Signature]</i>	
<i>6-28-19</i>	<i>1210</i>				<i>/</i>	<i>[Signature]</i>	
<i>6-28-19</i>	<i>1230</i>				<i>/</i>	<i>[Signature]</i>	
<i>6-28-19</i>	<i>1245</i>				<i>/</i>	<i>[Signature]</i>	
<i>6-28-19</i>	<i>1205</i>				<i>/</i>	<i>[Signature]</i>	
<i>6-28-19</i>	<i>1115</i>				<i>/</i>	<i>[Signature]</i>	
<i>6-28-19</i>	<i>130</i>				<i>/</i>	<i>[Signature]</i>	
<i>6-28-19</i>	<i>1415</i>				<i>/</i>	<i>[Signature]</i>	
<i>6-28-19</i>	<i>2005</i>				<i>/</i>	<i>[Signature]</i>	
<i>6-28-19</i>	<i>215</i>				<i>/</i>	<i>[Signature]</i>	
<i>6-28-19</i>	<i>230</i>				<i>/</i>	<i>[Signature]</i>	
<i>6-28-19</i>	<i>245</i>				<i>/</i>	<i>[Signature]</i>	

Appendix B

Documentation of AQ-SC5 Compliance

SERC Offroad Diesel Equipment Inventory June 2019

				Equipment						Engine											
<u>Date Arrived</u>	<u>Date Removed</u>	<u>CARB ID 6 digit (EIN)</u>	<u>SERC ID</u>	<u>Manufacturer</u>	<u>Model/Description</u>	<u>Model Year</u>	<u>Serial Number</u>	<u>Owner</u>	<u>Renter</u>	<u>Manufacturer</u>	<u>Engine Family</u>	<u>Engine Model</u>	<u>Displacement (L)</u>	<u>Model Year</u>	<u>Serial Number</u>	<u>Diesel (hp)</u>	<u>Tier</u>	<u>Engine Certification on File</u>	<u>Compliance Tag</u>	<u>Notes</u>	
2/4/2019	onsite	VC6G63	SERC_001	Xtreme	XR125S Forklift	2016	XR1255031693102	ARB	N/A	FPT Industrial S.P.A	FFPXK03.4FSD	854E-E34TA	3.4	2015	JU82679-L025417	122	T4	u-r-015-0283	Green tag issued 02/04/2019		
2/20/2019	3/21/2019	NA	SERC_002	Multiquip	DCA70SSIU4F - Generator	2015	NA	United Rentals	ARB	Isuzu	JCEXL04.5AAJ	BR-4JJ1x	2.9	2015	74402993	95.2	T4	NA	Green tag issued 02/19/2019	EO not available. Tier 4 verified based in engine specs.	
2/20/2019	onsite	BX3T54	SERC_003	CASE	580 SN - BackHoe	2014	JJ6N585NLECT05659	D+S BACKHOE SERVICE	N/A	FPT INDUSTRIAL	FFPX034DD	FSHFL4ADD	207 CU IN	2014	215914	97	T4	u-r-015-0283	Green tag issued 02/19/2019		
2/20/2019	4/25/2019	UG9N98	SERC_005	CAT	Cat 966M wheel loader	2014	KJP000570	Ortiz	Ortiz	CAT	ECPYL09.3HTF	C9.3	9.3	2014	SYE01292	303	4F	u-r-001-0479	Green tag issued 02/27/2019		
2/20/2019	5/20/2019	Y55A98	SERC_006	CAT	56S - 84" roller	2014	L8H00587	Ortiz	Ortiz	CAT	DPKXL04.4MI1	C4.4	NA	2013	C7N11131	156.9	4I	NA	Green tag issued 02/27/2019	on EPA NRCI data https://www.epa.gov/compliance-and-	
2/25/2019	3/8/2019	YV7D79	SERC_007	Volvo	ECR2353I - Excavator	2017	310653	Lalonde	Ortiz	Deutz	GDZXL05.7053	D6J	5.702	2016	11974476	173	4	u-r-013-0523	Green tag issued 02/27/2019		
2/27/2019	5/6/2019	DL9A58	SERC_009	Link-Belt	490X4	2017	LBX490Q7NGHEX1139	Lalonde	Ortiz	Isuzu Motors Limited	GSZXL09.8QXA	6U21	NA	2016	527667	362	4	u-r-006-0421	Green tag issued 02/27/2019		
2/26/2019	3/1/2019	SK8574	SERC_010	CAT	450F - Backhoe	2016	HJR00594	Lalonde	Ortiz	Perkins Engine Company	EPKXL04.4MK1	C4.4	4.4	2014	C7N36796	127	4	u-r-022-0191	Green tag issued 02/27/2019		
2/27/2019	5/20/2019	JG9B74	SERC_011	John Deere	210L Skip Loader	2017	1T8210LXPHF894289	Ortiz	Ortiz	John Deere	HJDXL04.5315	404HT096	4.5	2017	PE4045U052929	93	4F	u-r-004-0537	Green tag issued 02/27/2019		
3/6/2019	3/19/2019	SF7A56	SERC_012	CAT	Rough Terrain Forklift	2012	KDE00312	ARB	ARB	Perkins Engine Company	CPKXL04.4MK1	C4.4	4.4	2012	44800893	125	4I	u-r-022-0176-1	Green Tag issued on 3/7/2019		
3/12/2019	3/18/2019	RG5N99	SERC_013	CAT	966K Wheel Loader	2011	TFS00270	Ortiz	Ortiz	CAT	BCPXL09.3HPA	C9.3	9.3	2011	MME03431	274	4I	u-r-001-0409	Green Tag issued on 3/15/2019		
3/20/2019	3/25/2019	YJ4K66	SERC_014	JLG	Forklift - 54'	2014	160057617	Sunstate	ARB	Cummins	DCEXL04.5AAE	QSB\$.5	4.5	2014	73617640	130	4I	u-r-002-0586	Green Tag issued on 3/22/2019	will only be on site for a few days while SERC ID: SERC_012 is offsite for repairs	
3/21/2019	onsite	KT3V94	SERC_015	Genie	Forklift - Varialbe Reach	2014	BR2596	United Rentals	Newtron	Deutz	EDZXL02.9020	TD2.9L4	2.9	2014	11731188	74	4	u-r-013-0472-1	Green Tag issued on 3/22/2019		
3/22/2019	onsite	SF7A56	SERC_016	CAT	Rough Terrain Forklift	2012	KDE00312	ARB	ARB	Perkins Engine Company	CPKXL04.4MK1	C4.4	4.4	2012	44800893	125	4I	u-r-022-0176-1	Green Tag issued on 3/22/2019	Formerly SERC_012 (was removedon 3/19 for repairs and returned on 3/22)	
3/28/2019	4/25/2019	LG4L96	SERC_017	Genie	Aerial Lift	2001	50845	United Rentals	Newtron	Deutz AG	DDZXL02.9021	D2.9L4	2.925	2014	11511469	49	T4	u-r-013-0443	Green Tag Issued on 4/1/2019		
4/5/2019	Onsite	JW5N58	SERC_018	Genie	5K Reach Fork	2015	10366180	United Rentals	Newtron	Deutz AG	FDZXI02.9020	TD2.9L4	2.9	2015	h	74	4	u-r-013-0496	Green Tag issued on 4/11/2019		
4/10/2019	4/23/2019	BG8T73	SERC_019	John Deere	JD650JLTDozer	2009	T0650JX172684	Savala Equipment Rentals	Ortiz	John Deere	8JDXL06.8105	4045HT057		2008	PE4045L068083	115	3	u-r-004-0313	Yellow Tag issued on 4/11/2019		
4/26/2019	5/15/2019	BS9V43	SERC_020	John Deere	JD550K XLT Dozer	2015	1T0550KXHEE273832	Savala Equipment Rentals	Ortiz	John Deere	FJDXL04.5211	4045 HT070 A,B,C,D	4.5	2015	R534172-B	85	4	u-r-004-0499	Green Tag issued on 4/30/2019		
5/8/2019	5/22/2019	WW5G33	SERC_021	Bobcat	T 590 Skid Steer	2017	ALJU23845	United Rentals	ARB	Doosan	HDICL02.4LEA	D24NAP	2.392	2017	D24NAP7105046LE	66	4	u-r-019-0145	Green Tag Issued 5/14/2019		
5/14/2019	5/20/2019	DF9E37	SERC_022	Case	721G Wheel Loader	2017	NGF240121	United Rentals	Ortiz	Fiat Power Train	GFPXL06.7SDB	F4HFE613TB	4.5/6.7	2016	1444310	145	4F	u-r-015-0322	Green Tag Issued 5/14/2019		
5/22/2019	Onsite	NG3U86	SERC_023	CAT	259D Skid Steer Loader	2018	FTL14586	ARB	ARB	Kubota	HKBXL03.3EKD	C#.3B	3.3	2017	8HQ0121	73.2	4	u-r-025-0733	Green Tag Issued 5/24/2019		
6/18/2019	Onsite	WK9J63	SERC_024	Deere	210I Skip Loader	2016	1T8210ELLGJ893464	ARB	N/A	John Deere Power Systems	FJDXL04.5212	4045HT072	4.52	2016	PE4045R108158	70	4	and EO not available. Used EPA https://www.epa.gov/compliance-and-	Green Tag Issued 6/19/2019		

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Greg Lamberg

Form: SERC-CAQ-003

AQCMM or Delegate signature: Greg Lamberg Digitally signed by Greg Lamberg
DN: cn=Greg Lamberg, o=SEI Power, ou,
email=glamberg@seipwrllc.com, c=US
Date: 2019.06.03 15:27:08 -0700

Date: 6/3/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	Y	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Greg Lamberg

Form: SERC-CAQ-003

AQCMM or Delegate signature: Greg Lamberg Digitally signed by Greg Lamberg
DN: cn=Greg Lamberg, o=Stanton Energy, ou=Stanton Energy, email=greg.lamberg@stenergy.com, c=US
Date: 2019.06.04 15:17:53 -0700

Date: 6/4/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Greg Lamberg

Form: SERC-CAQ-003

AQCMM or Delegate signature: Greg Lamberg Digitally signed by Greg Lamberg
DN: cn=Greg Lamberg, o=SEI Power, ou,
email=glamberg@seipwrllc.com, c=US
Date: 2019.06.05 15:21:05 -0700

Date: 6/5/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Greg Lamberg

Form: SERC-CAQ-003

AQCMM or Delegate signature: Greg Lamberg Digitally signed by Greg Lamberg
DN: cn=Greg Lamberg, o=Stanton Energy, ou,
email=greg.lamberg@stenergy.com, c=US
Date: 2019.06.06 15:28:41 -0700

Date: 6/6/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Jon Kimble

Form: SERC-CAQ-003

AQCMM or Delegate signature: Greg Lamberg Digitally signed by Greg Lamberg
DN: cn=Greg Lamberg, o=SEI Power, ou,
email=glamberg@seipwr.com, c=US
Date: 2019.06.06 15:28:41 -0700

Date: 6/6/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

<p>ADDITIONAL NOTES:</p>

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.06.11 08:17:06 -0700

Date: 6/10/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Jon Kimble

Form: SERC-CAQ-003

AQCMM or Delegate signature: Jon Kimble Digitally signed by Jon Kimble
Date: 2019.06.14 10:16:36 -0700

Date: 6/11/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Greg Lamberg

Form: SERC-CAQ-003

AQCMM or Delegate signature: Greg Lamberg Digitally signed by Greg Lamberg
DN: cn=Greg Lamberg, o=Stanton Energy, ou=Stanton Energy, email=greg.lamberg@stenergy.com, c=US
Date: 2019.06.12 15:08:15 -0700

Date: 6/12/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Jon Kimble

Form: SERC-CAQ-003

AQCMM or Delegate signature: Jon Kimble Digitally signed by Jon Kimble
Date: 2019.06.13 17:13:11 -0700

Date: 6-13-19

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Jon Kimble

Form: SERC-CAQ-003

AQCMM or Delegate signature: Jon Kimble Digitally signed by Jon Kimble
Date: 2019.06.14 15:17:25 -0700

Date: 6-14-19

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Jon Kimble

Form: SERC-CAQ-003

AQCMM or Delegate signature: Jon Kimble Digitally signed by Jon Kimble
Date: 2019.06.17 15:25:14 -0700

Date: 6-17-19

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Jon Kimble

Form: SERC-CAQ-003

AQCMM or Delegate signature: Jon Kimble Digitally signed by Jon Kimble
Date: 2019.06.18 18:20:17 -0700

Date: 6-18-19

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	Y	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Added 1 Roller <49 HP #461038 Added 1 Skip Loader >49HP #431012.

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Jon Kimble

Form: SERC-CAQ-003

AQCMM or Delegate signature: Jon Kimble Digitally signed by Jon Kimble
Date: 2019.06.19 15:28:37 -0700

Date: 6-19-19

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Jon Kimble

Form: SERC-CAQ-003

AQCMM or Delegate signature: Jon Kimble Digitally signed by Jon Kimble
Date: 2019.06.20 17:12:05 -0700

Date: 6-20-19

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.06.21 15:59:42 -0700

Date: 6/21/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.06.24 16:01:53 -0700

Date: 6/24/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.06.28 07:17:35 -0700

Date: 6/25/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.06.26 15:55:17 -0700

Date: 6/26/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.06.28 07:21:02 -0700

Date: 6/27/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.06.28 16:29:43 -0700

Date: 6/28/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:



July 1, 2019

W Power, LLC – Stanton Energy Reliability Center
10711 Dale Avenue
Stanton, Ca 90680

Attn: Greg Lamberg
Project Compliance

RE: Maintenance and Inspection of Equipment

Dear Mr. Lamberg:

This letter confirms that ARB performs daily inspections and required maintenance at the regularly scheduled intervals for the previous month for all on-site equipment. See attached *AQCMP Equipment Log* for ARB equipment currently on-site.

Date Arrived	Date Removed	CARB ID 6 digit (EIN)	SERC ID	Manufacturer	Model/Description	Model Year	Serial Number	Owner	Rente
2/4/2019	onsite	VC6G63	SERC_001	Xtreme	XR1255 Forklift	2016	XR1255031693102	ARB	N/A
3/22/2019	onsite	SF7A56	SERC_016	CAT	Rough Terrain Forklift	2012	KDE00312	ARB	ARB
5/22/2019	Onsite	NG3U86	SERC_023	CAT	259D Skid Steer Loader	2018	FTL14586	ARB	ARB
6/18/2019	Onsite	WK9J63	SERC_024	Deere	210I Skip Loader	2016	1T8210ELLGJ893464	ARB	N/A

Respectfully,

Steven Fischer
ARB, Inc.
Project Manager

Bill Petty's Backhoe Service, Inc.
13203 Barlin Ave.
Downey, CA 90242
amysback@ca.rr.com
562-630-3162
Fax: 562-630-7341

July 1, 2019

ARB, Inc.
26000 Commercentre Dr.
Lake Forest, CA 92630

Attn: Nick Tasich

RE: W Power, LLC – Stanton Energy Reliability Center
10711 Dale Avenue
Stanton, Ca 90680

Subject: Equipment Maintenance
Month: June 2019


Dear Mr. Tasich,

This letter serves to inform you that the following equipment on the job is being serviced and maintained, the operator does a daily walk around inspection each morning. The operator has the reports with him for the backhoe and you can see the reports at any time.

D & S Backhoe (Kent) 580 SN-Backhoe: Serial Number: JJ6N585NLECT05659

If you should have any questions, please let me know.

Respectfully submitted,



Patricia Petty
President

<u>Date Move on</u>	<u>Date Move off</u>	<u>CARB ID 6 digit (EIN)</u>	<u>SERC ID</u>	<u>Mfr</u>	<u>Model/Description</u>	<u>Model Year</u>	<u>Serial Number</u>	<u>Owner</u>
2/20/2019	onsite	BX3T54	SERC_003	CASE	580 SN-Backhoe	2014	JJGN580NLECT05659	D&S BACKHOE SERVICE
<u>Renter</u>	<u>Mfr</u>	<u>Engine Family</u>	<u>Engine Model</u>	<u>Displacement (L)</u>	<u>Model Year</u>	<u>Serial Number</u>	<u>Diesel (hp)</u>	<u>Tier</u>
Bill's Backhoe	FPT INDUSTRIAL	EPPX034DD	FSHFL4ADD	207 CU IN	2014	215914	97	T4
<u>Engine Certification on File</u>	<u>Compliance Tag</u>	<u>Notes</u>						
u-r-015-0283	Green tag issued 02/19/2019							



1301 SOUTH STATE COLLEGE BLVD

Fullerton, CA. 92831

Office : 714-871-5712

Fax : 714-871-1107

From: United Rentals, Inc.

To: ARB/Newtron LLC.

Subject: LETTER OF MAINTENANCE VERIFICATION

The intention of this letter is to verify that all preventative maintenance and/or service bulletins are current in accordance with the manufacturer's and ARB's / Newtron's recommendations during the month of JUNE 2019.

This is for the equipment listed below at:

10711 DALE ST

STANTON, CA. 90680

<u>DESCRIPTION</u>	<u>EIN NUMBER</u>	<u>SERIAL NUMBER</u>
GENIE VARIABLE REACH FORKLIFT	JW5N58	10366180
GENIE VARIABLE REACH FORKLIFT	KT3V94	10358157

All info verified by: United Rentals, Inc.

Sergio Gonzalez

Territory Manager

Attachment 4 –Biological Resources

2600 Michelson Drive, Suite 500
Irvine, CA 92612
United States
www.jacobs.com

Subject Stanton Energy Reliability Center (16-AFC-1)
Biological Resources Monthly Compliance Report
June 2019

To: Tim Bofman, SERC, LLC

From: Ava Edens, Jacobs
 SERC CEC Designated Biologist

Date: July 5, 2019

Copies: Greg Lamberg, WPower, LLC
 Sharon Stureman, SERC, LLC
 Doug Davy, Jacobs
 Karen Parker, Jacobs

1. Introduction

This June 2019 Monthly Compliance Report (MCR) summarizes biological resources monitoring activities conducted and documentation prepared from June 1 through June 30, 2019 at the Stanton Energy Reliability Center (SERC) (16-AFC-1C) site located at 10711 Dale Avenue, Stanton, Orange County, California. The MCR is in accordance with the current (October 2018) Biological Resources Mitigation Implementation and Monitoring Plan (BRMIMP). The following biological resources California Energy Commission license Conditions of Certification (COCs) pertaining to monitoring activities covered by this MCR include, but are not limited to:

- BIO-2: Designated Biologist Duties
- BIO-5: Worker Environmental Awareness Program (WEAP)
- BIO-6: Biological Resources Mitigation Implementation and Monitoring Plan (BRMIMP)
- BIO-7: General Impact Avoidance Mitigation Measures
- BIO-8: Pre-construction Nest Surveys and Impact Avoidance and Minimization Measures for Breeding Birds

2. Monitoring Summary

This section summarizes biological monitoring activities conducted during the June 2019 reporting period. Construction started on February 19, 2019 after the Energy Commission issued the Notice to Proceed.

Biological monitoring was conducted daily. One active nest was observed within the SERC site; and another new active nest was observed off-site at the additional project parking area at the Bethel Romanian Pentecostal Apostolic Church. The Active Nest Notifications are provided in Appendix A. Daily

Biological Resources Compliance Monitoring Logs are provided in Appendix B. A list of wildlife species observed during the monitoring events are included in Appendix C.

2.1 Activities Monitored

SERC construction activities from June 1 through June 30, 2019 included site excavation, foundations, construction of bridges (pedestrian and utility) across Stanton Storm Channel and sump/storage pit construction. These construction activities included excavation, trenching, and pouring concrete.

2.2 Nesting Birds

One active nest was observed within the SERC site during the June 2019 reporting period and two active nests were observed off-site at the additional project parking area at the Bethel Romanian Pentecostal Apostolic Church. The following is a summary of bird nests protected under the Migratory Bird Treaty Act that were active during the June 2019 reporting period within the SERC survey area:

- An active mourning dove (*Zenaida macroura*) nest was identified on May 30, 2019 at the off-site SERC leased parking area at the north end of the Bethel Romanian Pentecostal Apostolic Church. The nest was located at approximately 33.8057306 latitude and -117.9847750 longitude. The nest was on a palm tree trunk (in a bark ledge) approximately 15 feet above the ground. This nest was active during the June 2019 reporting period but was considered inactive after June 25, 2019.
- An active lesser goldfinch (*Spinus psaltria*) nest was identified on June 4, 2019 at the off-site SERC leased parking area at the north end of the Bethel Romanian Pentecostal Apostolic Church. The nest is located at approximately 33.8057306 latitude and -117.9847750 longitude. The nest is in an ash tree approximately 15 feet above the ground. This nest was active through the end of the June 2019 reporting period.
- An active mourning dove (*Zenaida macroura*) nest was identified on June 11, 2019 on the western SERC parcel. The nest location is at approximately 33.8066536 latitude and -117.9878214 longitude. The nest is on a ladder in an equipment storage area. A 25-foot no-disturbance buffer zone was established around the nest (as accessible) with flagging and signage. This nest was active through the end of the June 2019 reporting period.

The Active Nest Notifications are provided in Appendix A. Nesting behaviors observed during monitoring at the SERC site are described in further detail in the Biological Resources Compliance Monitoring Logs, which are provided in Appendix B.

2.3 Special-Status Species

No special status species were observed in the project vicinity or on the project site during April 2019. A list of wildlife species observed during nest surveys and monitoring in June 2019 is included in Appendix C.

2.4 Wildlife Injuries and Mortalities

No injured wildlife species were observed within the SERC boundary or survey area; however, animal remains were observed during the June 2019 reporting period. The following is a summary of dead wildlife that were observed:

- A deceased domestic cat (*Felis catus*) was identified on June 5, 2019 off-site, but within the SERC survey area, south of the western SERC parcel along the railroad tracks.
- A deceased black rat (*Rattus rattus*) was found on the SERC site on June 6, 2019; near the portable toilets southeast of the office trailers on the Western Parcel.

Wildlife Observations Forms for deceased wildlife observed during the June 2019 reporting period are provided in Appendix D.

2.5 Hazardous Material Spills

No hazardous material spills occurred at the project site during the June 2019 reporting period.

2.6 Non-Compliance Report

No formal non-compliance notifications or incident reports were issued during the June 2019 reporting period.

3. WEAP Training

All on-site staff received WEAP training prior to starting work on site. A total of 20 persons completed the SERC WEAP training in June 2019. The hardcopy sign-in training logs for the monthly reporting period are included in Appendix E.

Appendix A

Active Nest Notifications

Edens, Ava/SCO

To: Heiser, John@Energy; Valand, Andrew@Wildlife; Christine_Medak@fws.gov
Cc: Davy, Doug/SAC; Parker, Karen/SAC; Tim Bofman; Greg Lamberg
Subject: RE: Active Nest Notification for the Stanton Energy Reliability Center (16-AFC-1)
Attachments: 20190604_SERC_NestNotification.pdf

Dear John,

A second nest has been identified at the off-site Stanton Energy Reliability Center (SERC) leased parking area (described below). A lesser goldfinch (*Spinus psaltria*) nest location is at approximately 33°48'20.63"N latitude and 117°59'5.19"W longitude. The nest is approximately 15 feet above ground in an ash tree immediately east of the palm tree with the mourning dove nest, near the intersection of Dale Ave. and Monroe Ave. (see attached). The SERC biological monitor has been monitoring the nest building activities daily and the pair now appear to be in the incubation phase. Normal worker parking has continued and the lesser goldfinch pair has not shown signs of disturbance or distress.

Similarly to the mourning dove nest, which is approximately 10 feet west of the lesser goldfinch nest, no fencing or buffer is proposed at this time for the reasons described below. Per Condition of Certification BIO-8, the nest will be monitored by the on-site biological monitor for any signs of distress while the nest is active. If signs of disturbance or distress are observed I will reach out to you immediately so that adaptive measures to reduce disturbance can be implemented immediately.

Please let me know if you have any questions or concerns.

Thank you,
Ava

Ava Edens | Jacobs | SERC Designated Biologist | 949.404.2046 desk | 949.466.5178 mobile | Ava.Edens@jacobs.com | www.jacobs.com

From: Heiser, John@Energy [mailto:john.heiser@energy.ca.gov]
Sent: Monday, June 03, 2019 7:17 AM
To: Edens, Ava/SCO <Ava.Edens@jacobs.com>; Valand, Andrew@Wildlife <Andrew.Valand@wildlife.ca.gov>; Christine_Medak@fws.gov
Cc: Davy, Doug/SAC <Doug.Davy@jacobs.com>; Parker, Karen/SAC <Karen.Parker@jacobs.com>; Tim Bofman <tbofman@wellhead.com>; Greg Lamberg <glamberg@wpowerllc.com>
Subject: [EXTERNAL] RE: Active Nest Notification for the Stanton Energy Reliability Center (16-AFC-1)

Good morning Eva, thank you for sending in the active nest notification for SERC per COC Bio 8.
John

From: Edens, Ava/SCO <Ava.Edens@jacobs.com>
Sent: Friday, May 31, 2019 4:33 PM
To: Heiser, John@Energy <john.heiser@energy.ca.gov>; Valand, Andrew@Wildlife <Andrew.Valand@wildlife.ca.gov>; Christine_Medak@fws.gov
Cc: Davy, Doug/SAC <Doug.Davy@jacobs.com>; Parker, Karen/SAC <Karen.Parker@jacobs.com>; Tim Bofman <tbofman@wellhead.com>; Greg Lamberg <glamberg@wpowerllc.com>
Subject: Active Nest Notification for the Stanton Energy Reliability Center (16-AFC-1)

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Dear John,

A mourning dove (*Zenaida macroura*) nest has been identified as potentially active at the off-site Stanton Energy Reliability Center (SERC) leased parking area. The leased SERC parking area is at the north end of the Bethel Romanian Pentecostal Apostolic Church, located at 10801 Dale Avenue in Stanton. The nest location is at approximately 33°48'20.63"N latitude and 117°59'5.19"W longitude. The nest is on a palm tree trunk (in a bark ledge) approximately 15 feet above the ground. The palm tree is the easternmost palm tree along the north boundary of the parking lot, in a planter, near the intersection of Dale Ave. and Monroe Ave. (see attached). The SERC biological monitor has been monitoring the nest building activities daily. Normal worker parking has continued and the mourning dove pair has not shown signs of disturbance or distress. The parking area is most active with SERC worker vehicles at the beginning and end of the day, with little activity in between. During the workday, the parking lot gate remains closed. On weekends project vehicles are not permitted and the church utilizes their parking lot. In addition, the area receives regular traffic (including pedestrian and truck traffic) along Dale Ave. and Monroe Ave. as well as street parking on Monroe Ave.

The SERC project activities (worker parking) are off-site and consistent with the current use of the area and no significant change in the level of project parking is anticipated. In addition, the nesting mourning dove pair show no signs of disturbance or distress. Therefore, no fencing or buffer is proposed at this time. Per Condition of Certification BIO-8, the nest will be monitored by the on-site biological monitor for any signs of distress while the nest is active. If signs of disturbance or distress are observed I will reach out to you immediately so that adaptive measures to reduce disturbance can be implemented immediately.

Please let me know if you have any questions or concerns.

Thank you,
Ava

Ava Edens | Jacobs | SERC Designated Biologist | 949.404.2046 desk | 949.466.5178 mobile | Ava.Edens@jacobs.com | www.jacobs.com

NOTICE - This communication may contain confidential and privileged information that is for the sole use of the intended recipient. Any viewing, copying or distribution of, or reliance on this message by unintended recipients is strictly prohibited. If you have received this message in error, please notify us immediately by replying to the message and deleting it from your computer.




Figure 1. Google Earth image of the Bethel Romanian Pentecostal Apostolic Church parking lot located at 10801 Dale Avenue, Stanton, California. The portion of the lot to be used by Project personnel is circled in red. The approximate location of the lesser goldfinch (*Spinus psaltria*) nest is shown in yellow.



Figure 2. View of lesser goldfinch (*Spinus psaltria*) nest located approximately 15 feet above ground on the branch end of an ash tree on north boundary of the Bethel Romanian Pentecostal Apostolic Church parking lot, facing north.

Edens, Ava/SCO

From: Edens, Ava/SCO
Sent: Tuesday, June 11, 2019 5:19 PM
To: Heiser, John@Energy; Valand, Andrew@Wildlife; Christine_Medak@fws.gov
Cc: Davy, Doug/SAC; Parker, Karen/SAC; Tim Bofman; Greg Lamberg
Subject: Active Nest Notification for the Stanton Energy Reliability Center (16-AFC-1)
Attachments: 06112019 SERC Wildlife Observation Report.pdf

Dear John,

An active mourning dove (*Zenaida macroura*) nest was identified today on the western parcel of the Stanton Energy Reliability Center (SERC). The nest location is at approximately 33.8066536 latitude and -117.9878214 longitude. The nest is on a ladder in an equipment storage area (see attached). A 25-foot no-disturbance buffer zone has been established around the nest (as accessible) with flagging and signage.

Per Condition of Certification BIO-8, the nest will be monitored by the on-site biological monitor for any signs of distress while the nest is active. If signs of disturbance or distress are observed I will reach out to you immediately so that adaptive measures to reduce disturbance can be implemented immediately.

Please let me know if you have any questions or concerns.

Thank you,
Ava

Ava Edens | Jacobs | SERC Designated Biologist | 949.404.2046 desk | 949.466.5178 mobile | Ava.Edens@jacobs.com | www.jacobs.com

Stanton Energy Reliability Center (SERC)
Wildlife Observation Form

To be filled out by personnel who find active nest sites, wildlife dens, dead and/or injured wildlife, or other biological resources during daily construction activities. If nesting birds, dead and/or injured wildlife have been identified, please contact Ava Edens/Designated Biologist (DB) at (949) 466-5178 or ava.edens@jacobs.com. In the event the DB cannot be reached, please contact the Biological Monitor. After you have contacted the DB or Biological Monitor, please complete this "Wildlife Observation Form".

Date	Observer	Observer's Employer
06/11/2019	Ken Levenstein	Jacobs

Location of Observation

An active mourning dove nest was discovered in the central portion of the Western Parcel, approximately 10 feet from the southern perimeter fence. Coordinates: 33.8066536, -117.9878214.

Wildlife Species	Condition of Wildlife (alive/dead)
Mourning dove (<i>Zenaida macroura</i>)	Live

Cause of Injury or Mortality (Don't speculate, If unknown, enter "unknown")

Current Location of Animal

Stanton Energy Reliability Center (SERC).

Is the Biological Resource in Danger of Being Impacted by Project or Other Site Activities?

Yes ☐ No ☒ NO ☐ N/A ☐

If Yes, Explain

A mourning dove nest was discovered near the top of a 6 ft ladder that is stored vertically, leaning against a CONEX container on the Western Parcel. The nest contained one egg being incubated by an adult. The Designated Biologist was notified and a 25-ft buffer installed to protect the nest from disturbance.

Additional Comments

Photo 1



Location

SERC – Western Parcel

Description

Mourning dove nest located on a ladder stored vertically leaning against a conex container.

Photo 2



Location

SERC – Western Parcel

Description

Close on same photo as above.

Photo 1



Location	SERC – Western Parcel	Description	Location of mourning dove nest (circled in red).
-----------------	-----------------------	--------------------	--

Photo 2



Location	SERC – Western Parcel	Description	Wider view of mourning dove nest location (indicated by red arrow).
-----------------	-----------------------	--------------------	---



Figure 1. Google Earth image of SERC mourning dove nest location (indicated by yellow dot) with a 25 ft buffer surrounding it (indicated in red). The nest is near the top of a 6 ft ladder that is stored vertically, leaning against a CONEX container (represented by blue rectangle). Additional stored equipment left (west) of the CONEX container is represented by green square. The CONEX and stored equipment effectively screen the nest from Project noise and activity. Nest coordinates: 33.8066536, -117.9878214.

Appendix B

Biological Resources Compliance Monitoring Logs

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
June 3, 2019		Cara Snellen		0600-1500
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
62-73	1-10	0 in	Good	Overcast skies - morning
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; slurry pour at vehicle bridge pipeline trench, foundation soil build and compaction; reporting (see Photo Log).</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; north pipeline welding and installation, slurry pour at north trench, ongoing activities related to construction of the ductwork, utility racks, and turbine foundations, trenching at south pipeline, trench modifications/extension at north pipeline, delivery and movement of equipment/materials; reporting (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for nesting activity.</p> <p>Western SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for additional nesting activity.</p> <p>Eastern SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for nesting activity.</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <ul style="list-style-type: none"> Eurasian collared dove (<i>Streptopelia decaocto</i>; ECDO) nest on SCE West parcel tower currently in incubation stage. No signs of disturbance from construction activities. Mourning Dove (<i>Zenaida macroura</i>; MODO) nest in Church parking lot currently in incubation stage. No signs of disturbance. Lesser Goldfinch (<i>Spinus psaltria</i>; LEGO) nest in Church parking lot currently in incubation stage. No signs of disturbance. <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> None <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: killdeer (<i>Charadrius vociferous</i>), Eurasian collared dove, mourning dove, rock pigeon (<i>Columba livia</i>), Cassin's kingbird (<i>Tyrannus vociferans</i>), barn swallow (<i>Hirundo rustica</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>), Allen's hummingbird (<i>Selasphorus sasin</i>), red-tailed hawk (<i>Buteo jamaicensis</i>), lesser goldfinch, Brewer's blackbird (<i>Euphagus cyanocephalus</i>), Botta's pocket gopher (<i>Thomomys bottae</i>)</p>				

Photo 1



Location	SERC – Western Parcel	Description	Soil foundation build and compaction in West parcel, facing northeast.
-----------------	-----------------------	--------------------	--

Photo 2



Location	SERC –Western Parcel	Description	Completed slurry pour in vehicle bridge pipeline in West parcel, facing east.
-----------------	----------------------	--------------------	---

Photo 3



Location	SERC – Eastern Parcel	Description	Rebar delivery in East parcel, facing west.
----------	-----------------------	-------------	---

Photo 4



Location	SERC – Eastern Parcel	Description	Trenching for south pipeline in East parcel, facing east.
----------	-----------------------	-------------	---

Photo 5



Location	SERC – Eastern Parcel	Description	Pipe welding for north pipeline in East parcel, facing north.
----------	-----------------------	-------------	---

Photo 6



Location	SERC – Eastern Parcel	Description	North pipeline trench modifications/extensions in East parcel, facing northeast.
----------	-----------------------	-------------	--

Photo 7



Location	SERC – Eastern Parcel	Description	Slurry pour at north pipeline adjacent to vehicle bridge in East parcel, facing northwest.
-----------------	-----------------------	--------------------	--

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
June 4, 2019		Cara Snellen		0600-1500
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
61-71	2-10	0.0 in	Good	Overcast skies - morning
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; vehicle bridge pipeline trench fill and compaction, foundation soil contouring; reporting (see Photo Log).</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; north pipeline welding and installation, slurry pour at south trench and east ductwork, ongoing activities related to construction of the ductwork, utility racks, and turbine foundations, trenching at south pipeline, movement of equipment/materials; reporting (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for nesting activity.</p> <p>Western SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for additional nesting activity.</p> <p>Eastern SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for nesting activity.</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <ul style="list-style-type: none"> Eurasian collared dove (<i>Streptopelia decaocto</i>; ECDO) nest on SCE West parcel tower currently in incubation stage. No signs of disturbance from construction activities. Mourning Dove (<i>Zenaida macroura</i>; MODO) nest in Church parking lot currently in incubation stage. No signs of disturbance. Lesser Goldfinch (<i>Spinus psaltria</i>; LEGO) nest in Church parking lot currently in incubation stage. No signs of disturbance. <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> None <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: killdeer (<i>Charadrius vociferous</i>), Eurasian collared dove, mourning dove, rock pigeon (<i>Columba livia</i>), Cassin's kingbird (<i>Tyrannus vociferans</i>), barn swallow (<i>Hirundo rustica</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>), Allen's hummingbird (<i>Selasphorus sasin</i>), red-tailed hawk (<i>Buteo jamaicensis</i>), lesser goldfinch, Brewer's blackbird (<i>Euphagus cyanocephalus</i>), California gull (<i>Larus californicus</i>), black phoebe (<i>Sayornis nigricans</i>), turkey vulture (<i>Cathartes aura</i>)</p>				

Photo 1



Location	SERC – Western Parcel	Description	Trench backfill at vehicle bridge pipeline in West parcel, facing northeast.
-----------------	-----------------------	--------------------	--

Photo 2



Location	SERC –Western Parcel	Description	Soil foundation contouring in West parcel, facing northeast.
-----------------	----------------------	--------------------	--

Photo 3



Location	SERC – Eastern Parcel	Description	Foundation construction activities in East parcel, facing east.
----------	-----------------------	-------------	---

Photo 4



Location	SERC – Eastern Parcel	Description	Pipe construction activities and installation of north pipeline in East parcel, facing east.
----------	-----------------------	-------------	--

Photo 5



Location	SERC – Eastern Parcel	Description	Trenching for eastern extension of south pipeline in East parcel, facing southwest.
----------	-----------------------	-------------	---

Photo 6



Location	SERC – Eastern Parcel	Description	Slurry pour at south pipeline trench in East parcel, facing east.
----------	-----------------------	-------------	---

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
June 5, 2019		Ken Levenstein		0600-1500
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
60 – 68	0 – 8 SW	0.0 in	Good	Overcast to partly sunny
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; vehicle bridge pipeline trench fill and compaction, foundation soil contouring; reporting (see Photo Log).</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; north pipeline welding and installation, slurry pour at south trench and east ductwork, ongoing activities related to construction of the ductwork, utility racks, and turbine foundations, trenching at south pipeline, movement of equipment/materials; reporting (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for new nesting activity and monitored the nesting lesser goldfinch (<i>Spinus psaltria</i>) and mourning dove (<i>Zenaida macroura</i>) pairs for signs of disturbance.</p> <p>Western SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for additional nesting activity.</p> <p>Eastern SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for nesting activity.</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <ul style="list-style-type: none"> Eurasian collared dove (<i>Streptopelia decaocto</i>) nest on SCE West parcel tower currently in incubation stage. No signs of disturbance from construction activities; however, it should be noted that this is an introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA). Mourning Dove nest in Church parking lot currently in incubation stage. No signs of disturbance. Lesser Goldfinch nest in Church parking lot currently in incubation stage. No signs of disturbance. <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> A very decomposed dead domestic cat (<i>Felis catus</i>) was reported south of the Western Parcel along the Union Pacific railroad tracks (33.8065804 N, -117.9874261 W). Cause of death unknown. Westminster Animal Control was called to pick it up. <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: Red-tailed hawk (<i>Buteo jamaicensis</i>), killdeer (<i>Charadrius vociferous</i>), California gull (<i>Larus californicus</i>), Eurasian collared dove, mourning dove, rock pigeon (<i>Columba livia</i>), black phoebe (<i>Sayornis nigricans</i>), Cassin's kingbird (<i>Tyrannus vociferans</i>), barn swallow (<i>Hirundo rustica</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), Brewer's blackbird (<i>Euphagus cyanocephalus</i>), lesser goldfinch, house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>).</p>				

Photo 1

Date & Time: Wed, Jun 05, 2019, 09:27:20 PDT
Position: 033.806614°N / 117.986275°W
Altitude: 76ft
Datum: WGS-84
Azimuth/Bearing: 066° N66E 1173mils (True)
Elevation Angle: -27.6°
Horizon Angle: 101.6°
Zoom: 1X



Location

SERC – Eastern Parcel

Description

View southeast from central portion of the Eastern Parcel at worker engaged in dust suppression adjacent to the 33- and 66-kV ductwork along the southern perimeter of the Parcel. The Generator 2 foundation under construction visible at left.

Photo 2

Date & Time: Wed, Jun 05, 2019, 09:28:04 PDT
Position: 033.806723°N / 117.986146°W
Altitude: 76ft
Datum: WGS-84
Azimuth/Bearing: 045° N45E 0800mils (True)
Elevation Angle: +28.9°
Horizon Angle: -01.2°
Zoom: 1X



Location

SERC –Eastern Parcel

Description

View northeast from central portion of the Eastern Parcel at forms for Generator 2 foundation.

Photo 3



Location	SERC – Eastern Parcel	Description	View east from central portion of the Eastern Parcel at recently poured slurry over the 33- and 66-kV ductwork along the southern perimeter of the Parcel.
----------	-----------------------	-------------	--

Photo 4



Location	SERC – Eastern Parcel	Description	View east from eastern portion of the Eastern Parcel at eastern end of recently poured slurry and trench boxes in place for further 33- and 66-kV ductwork excavation.
----------	-----------------------	-------------	--

Photo 5



Location	SERC – Eastern Parcel	Description	View northeast from eastern portion of the Eastern Parcel at ongoing foundation work.
----------	-----------------------	-------------	---

Photo 6



Location	SERC – Eastern Parcel	Description	View north from western end of Eastern Parcel at ongoing foundation work adjacent to the vehicle bridge.
----------	-----------------------	-------------	--

Photo 7

Date & Time: Wed, Jun 06, 2019, 10:24:55 PDT
Position: 039.804732°N / 117.966831°W
Altitude: 78ft
Datum: WGS-84
Azimuth/Bearing: 015° N15E 0247mils (True)
Elevation Angle: +23.4°
Horizon Angle: -02.0°
Zoom: 1X



Location	SERC – Eastern Parcel	Description	Trenching for eastern extension of south pipeline in East parcel, facing southwest.
----------	-----------------------	-------------	---

Photo 8

Date & Time: Wed, Jun 06, 2019, 10:12:13 PDT
Position: 039.804804°N / 117.964943°W
Altitude: 71ft
Datum: WGS-84
Azimuth/Bearing: 314° N46W 5582mils (True)
Elevation Angle: +29.2°
Horizon Angle: -01.2°
Zoom: 1X



Location	SERC – Eastern Parcel	Description	Slurry pour at south pipeline trench in East parcel, facing east.
----------	-----------------------	-------------	---

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
June 6, 2019		Ken Levenstein		0600-1500
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
61 – 68	0 – 7 SW	0.0 in	Good	Cloudy to partly sunny
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; foundation soil contouring; reporting (see Photo Log).</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; north pipeline welding and installation, pouring of concrete, ongoing activities related to construction of the ductwork, utility racks, and turbine foundations, movement of equipment/materials; reporting (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for new nesting activity and monitored the nesting lesser goldfinch (<i>Spinus psaltria</i>) and mourning dove (<i>Zenaida macroura</i>) pairs for signs of disturbance.</p> <p>Western SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for additional nesting activity.</p> <p>Eastern SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for nesting activity.</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <ul style="list-style-type: none"> Eurasian collared dove (<i>Streptopelia decaocto</i>) nest on SCE West parcel tower currently in incubation stage. No signs of disturbance from construction activities; however, it should be noted that this is an introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA). Mourning Dove nest in Church parking lot currently in incubation stage. No signs of disturbance. Lesser Goldfinch nest in Church parking lot currently in incubation stage. No signs of disturbance. <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> A dead black rat (<i>Rattus rattus</i>) was reported next to the porta-potties southeast of the office trailers on the Western Parcel along the Union Pacific railroad tracks (33.8065804 N, -117.9874261 W). Cause of death unknown. Animal was disposed of. <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: Red-tailed hawk (<i>Buteo jamaicensis</i>), killdeer (<i>Charadrius vociferous</i>), Eurasian collared dove, mourning dove, rock pigeon (<i>Columba livia</i>), black phoebe (<i>Sayornis nigricans</i>), Cassin's kingbird (<i>Tyrannus vociferans</i>), barn swallow (<i>Hirundo rustica</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), Brewer's blackbird (<i>Euphagus cyanocephalus</i>), lesser goldfinch, house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>).</p>				

Photo 1

Date & Time: Thu, Jun 06, 2019, 07:22:20 PDT
 Position: 033.806770°N / 117.985035°W
 Altitude: 77ft
 Datum: WGS-84
 Azimuth/Bearing: 325° N35W 5778mils (True)
 Elevation Angle: +29.1°
 Horizon Angle: -02.1°
 Zoom: 1X



Location

SERC – Eastern Parcel

Description

View west from eastern portion of the Eastern Parcel at ongoing excavation for conduit adjacent to the 33- and 66-kV ductworks along the southern perimeter of the Parcel.

Photo 2

Date & Time: Thu, Jun 06, 2019, 07:39:29 PDT
 Position: 033.806634°N / 117.984812°W
 Altitude: 76ft
 Datum: WGS-84
 Azimuth/Bearing: 080° N80E 1422mils (True)
 Elevation Angle: +31.3°
 Horizon Angle: -02.5°
 Zoom: 1X



Location

SERC –Eastern Parcel

Description

View southeast from western end of the Eastern Parcel at concrete pour for the transformer foundation.

Photo 3



Location	SERC – Western Parcel	Description	View northeast from eastern end of the Western Parcel at ongoing foundation contouring work.
----------	-----------------------	-------------	--

Photo 4



Location	SERC – Eastern Parcel	Description	Another view (see Photo 2) southeast from western portion of the Eastern Parcel at concrete pour for the transformer foundation.
----------	-----------------------	-------------	--

Photo 5



Location	SERC – Eastern Parcel	Description	View south from western portion of the Eastern Parcel at work on recently poured concrete.
-----------------	-----------------------	--------------------	--

Photo 6



Location	SERC – Eastern Parcel	Description	View northeast from western end of Eastern Parcel at ongoing pipefitting work along the northern perimeter of the Parcel.
-----------------	-----------------------	--------------------	---

Photo 7



Location	SERC – Eastern Parcel	Description	View southeast from eastern portion of the Eastern Parcel at ongoing work on fabrication of conduit.
----------	-----------------------	-------------	--

Photo 8



Location	SERC – Eastern Parcel	Description	View northeast from central portion of the Eastern Parcel at ongoing pipefitting work along the northern perimeter of the Parcel.
----------	-----------------------	-------------	---

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
June 7, 2019		Ken Levenstein		0600 -1500
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
61 – 68	0 – 7 SW	0.0 in	Good	Cloudy
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; foundation soil contouring; reporting (see Photo Log).</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; north pipeline welding and installation, pouring of concrete, ongoing activities related to construction of the ductwork, utility racks, and turbine foundations, movement of equipment/materials; reporting (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for new nesting activity and monitored the nesting lesser goldfinch (<i>Spinus psaltria</i>) and mourning dove (<i>Zenaida macroura</i>) pairs for signs of disturbance.</p> <p>Western SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for additional nesting activity.</p> <p>Eastern SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for nesting activity.</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <ul style="list-style-type: none"> Eurasian collared dove (<i>Streptopelia decaocto</i>) nest on SCE West parcel tower currently in incubation stage. No signs of disturbance from construction activities; however, it should be noted that this is an introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA). Mourning Dove nest in Church parking lot currently in incubation stage. No signs of disturbance. Lesser Goldfinch nest in Church parking lot currently in incubation stage. No signs of disturbance. <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> None <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: Red-tailed hawk (<i>Buteo jamaicensis</i>), killdeer (<i>Charadrius vociferous</i>), Eurasian collared dove, mourning dove, rock pigeon (<i>Columba livia</i>), black phoebe (<i>Sayornis nigricans</i>), Cassin's kingbird (<i>Tyrannus vociferans</i>), barn swallow (<i>Hirundo rustica</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), lesser goldfinch, house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>).</p>				

Photo 1

Date & Time: Fri, Jun 07, 2019, 09:55:51 PDT
 Position: 033.806629°N / 117.984798°W
 Altitude: 69ft
 Datum: WGS-84
 Azimuth/Bearing: 335° N25W 5956mils (True)
 Elevation Angle: +24.5°
 Horizon Angle: -01.9°
 Zoom: 1X



Location

SERC – Eastern Parcel

Description

View west from eastern portion of Eastern Parcel at the southern perimeter trench where work continues on the 33- and 66-kV ductworks.

Photo 2

Date & Time: Fri, Jun 07, 2019, 09:57:09 PDT
 Position: 033.807009°N / 117.984983°W
 Altitude: 63ft
 Datum: WGS-84
 Azimuth/Bearing: 319° N41W 5671mils (True)
 Elevation Angle: +23.7°
 Horizon Angle: -03.9°
 Zoom: 1X



Location

SERC – Eastern Parcel

Description

View west from central portion of the Eastern Parcel at ongoing pipefitting work in trench along the northern perimeter of the Parcel.

Photo 3

Date & Time: Fri, Jun 07, 2019, 09:57:52 PDT
Position: 039.807000°N / 117.965074°W
Altitude: 53ft
Datum: WGS-84
Azimuth/Bearing: 017° N17E 0302mils (True)
Elevation Angle: +27.7°
Horizon Angle: -01.9°
Zoom: 1X



Location

SERC – Eastern Parcel

Description

View northeast from central portion of the Eastern Parcel at pipefitter welding station.

Photo 4

Date & Time: Fri, Jun 07, 2019, 09:58:26 PDT
Position: 039.806779°N / 117.965444°W
Altitude: 79ft
Datum: WGS-84
Azimuth/Bearing: 345° N15W 6133mils (True)
Elevation Angle: +23.9°
Horizon Angle: -02.5°
Zoom: 1X



Location

SERC – Eastern Parcel

Description

View west from central portion of the Eastern Parcel at Generator 2 foundation under construction.

Photo 5



Location	SERC – Eastern Parcel	Description	View northeast from western portion of the Eastern Parcel at ongoing infrastructure foundation work.
----------	-----------------------	-------------	--

Photo 6



Location	SERC – Western Parcel	Description	View northeast from eastern end of Western Parcel at materials being delivered by telescoping forklift across the Stanton Storm Channel from the Eastern to the Western Parcel.
----------	-----------------------	-------------	---

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
June 10, 2019		Ken Levenstein		0600 -1500
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
63 – 89	0 – 6 SW	0.0 in	Good	Sunny
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; receiving of construction materials; reporting (see Photo Log).</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; north pipeline welding and installation, concrete pour, ongoing activities related to construction of the ductwork, utility racks, and turbine foundations, movement of equipment/materials; reporting (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for new nesting activity and monitored the nesting lesser goldfinch (<i>Spinus psaltria</i>) and mourning dove (<i>Zenaida macroura</i>) pairs for signs of disturbance.</p> <p>Western SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for additional nesting activity.</p> <p>Eastern SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for nesting activity.</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <ul style="list-style-type: none"> Lesser Goldfinch nest in Church parking lot currently in incubation stage. No signs of disturbance. Mourning Dove nest in Church parking lot currently in incubation stage. No signs of disturbance. Eurasian collared dove (<i>Streptopelia decaocto</i>) nest on SCE West parcel tower currently in incubation stage. No signs of disturbance from construction activities. Eurasian collared dove is an introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA). <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> None <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: Red-tailed hawk (<i>Buteo jamaicensis</i>), killdeer (<i>Charadrius vociferous</i>), Eurasian collared dove, mourning dove, rock pigeon (<i>Columba livia</i>), red-crowned parrot (<i>Amazona viridigenalis</i>), black phoebe (<i>Sayornis nigricans</i>), Cassin's kingbird (<i>Tyrannus vociferans</i>), barn swallow (<i>Hirundo rustica</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), Bullock's oriole (<i>Icterus bullockii</i>), lesser goldfinch, house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>).</p>				

Photo 1



Location	SERC – Eastern Parcel	Description	View east from eastern portion of Eastern Parcel at ongoing piecemeal excavation for Project infrastructure.
----------	-----------------------	-------------	--

Photo 2



Location	SERC – Eastern Parcel	Description	View southeast from eastern portion of the Eastern Parcel at ongoing construction of the 33- and 66-kV lines along the southern perimeter of the parcel.
----------	-----------------------	-------------	--

Photo 3



Location	SERC – Eastern Parcel	Description	View west-northwest from central portion of the Eastern Parcel at pipefitters working along northern perimeter of the parcel.
----------	-----------------------	-------------	---

Photo 4



Location	SERC – Eastern Parcel	Description	View west-southwest from eastern portion of the Eastern Parcel at ongoing Project infrastructure work.
----------	-----------------------	-------------	--

Photo 5



Location	SERC – Eastern Parcel	Description	View southeast from central portion of the Eastern Parcel at ironworker welding rebar for Generator 2 foundation.
----------	-----------------------	-------------	---

Photo 6



Location	SERC – Western Parcel	Description	View north from eastern end of Western Parcel at forms in place for the water demineralization system master control unit foundation.
----------	-----------------------	-------------	---

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
June 11, 2019		Ken Levenstein		0600 -1500
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
64 – 84	0 – 6 SW	0.0 in	Good	Sunny
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; receiving of construction materials; reporting (see Photo Log).</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; north pipeline welding and installation, ongoing activities related to construction of the ductwork, utility racks, and turbine foundations, movement of equipment/materials; reporting (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for new nesting activity and monitored the nesting lesser goldfinch (<i>Spinus psaltria</i>) and mourning dove (<i>Zenaida macroura</i>) pairs for signs of disturbance.</p> <p>Western SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for additional nesting activity.</p> <p>Eastern SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for nesting activity.</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <ul style="list-style-type: none"> A mourning dove nest was discovered near the top of a 6 ft ladder that is stored vertically, leaning against a CONEX container on the Western Parcel. The nest contained one egg being incubated by an adult. The Designated Biologist was notified, and a 25-ft buffer installed to protect the nest from disturbance. Lesser Goldfinch nest in Church parking lot currently in incubation stage. No signs of disturbance. Mourning Dove nest in Church parking lot currently in incubation stage. No signs of disturbance. Eurasian collared dove (<i>Streptopelia decaocto</i>) nest on SCE West parcel tower currently in incubation stage. No signs of disturbance from construction activities. Eurasian collared dove is an introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA). <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> None <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: Red-tailed hawk (<i>Buteo jamaicensis</i>), killdeer (<i>Charadrius vociferous</i>), Eurasian collared dove, mourning dove, rock pigeon (<i>Columba livia</i>), Cassin's kingbird (<i>Tyrannus vociferans</i>), barn swallow (<i>Hirundo rustica</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), lesser goldfinch, house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>).</p>				

Photo 1

Date & Time: Tue, Jun 11, 2019, 07:43:52 PDT
Position: 033.806688° N / 117.987720° W
Altitude: 71ft
Datum: WGS-84
Azimuth/Bearing: 062° N62E 1102mils (True)
Elevation Angle: +32.4°
Horizon Angle: -01.8°
Zoom: 1X



Location	Description
SERC – Western Parcel	View of mourning dove sitting on newly discovered nest.

Photo 2



Location	Description
SERC – Western Parcel	Close on incubating mourning dove..

Photo 3



Location	SERC – Western Parcel	Description	Broader view of mourning dove nest. Location of nest indicated by red circle.
----------	-----------------------	-------------	---

Photo 4



Location	SERC – Western Parcel	Description	Broader view of mourning dove nest location.
----------	-----------------------	-------------	--

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
June 12, 2019		Ken Levenstein		0600 -1500
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
62 – 79	0 – 5 SW	0.0 in	Good	Overcast early to mostly sunny
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; receiving of construction materials; reporting (see Photo Log).</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; north pipeline welding and installation, concrete pouring, ongoing activities related to construction of the ductwork, utility racks, and turbine foundations, movement of equipment/materials; reporting (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for new nesting activity and monitored the nesting lesser goldfinch (<i>Spinus psaltria</i>) and mourning dove (<i>Zenaida macroura</i>) pairs for signs of disturbance.</p> <p>Western SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for additional nesting activity.</p> <p>Eastern SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for nesting activity.</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <ul style="list-style-type: none"> Mourning dove nest on the Western Parcel currently in incubation stage. No signs of disturbance. Lesser Goldfinch nest in Church parking lot currently in incubation stage. No signs of disturbance. Mourning Dove nest in Church parking lot currently in incubation stage. No signs of disturbance. Eurasian collared dove (<i>Streptopelia decaocto</i>) nest on SCE West parcel tower currently in incubation stage. No signs of disturbance from construction activities. Eurasian collared dove is an introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA). <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> None <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: Red-tailed hawk (<i>Buteo jamaicensis</i>), killdeer (<i>Charadrius vociferous</i>), Eurasian collared dove, mourning dove, rock pigeon (<i>Columba livia</i>), Cassin's kingbird (<i>Tyrannus vociferans</i>), barn swallow (<i>Hirundo rustica</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), lesser goldfinch, house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>).</p>				

Photo 1



Location	SERC – Eastern Parcel	Description	View northeast from western portion of the Eastern Parcel at ongoing trench excavation.
----------	-----------------------	-------------	---

Photo 2



Location	SERC – Eastern Parcel	Description	View east-northeast from central portion of the Eastern Parcel at concrete pouring activities.
----------	-----------------------	-------------	--

Photo 3



Location	SERC – Eastern Parcel	Description	Broader view of concrete pour.
----------	-----------------------	-------------	--------------------------------

Photo 4



Location	SERC – Eastern Parcel	Description	View northeast from central portion of the Eastern Parcel at pipefitter welding behind visual screen.
----------	-----------------------	-------------	---

Photo 5



Location

SERC – Eastern Parcel

Description

Another view (northwest) from central portion of the Eastern Parcel at pipefitters at work.

Photo 6



Location

SERC – Eastern Parcel

Description

View northwest from central portion of the Eastern Parcel at ironworkers laying in rebar for the Generator 2 foundation.

Photo 7



Location	SERC – Eastern Parcel	Description	A closer view (see Photo 1) northeast of ongoing trenchwork in the western portion of the Eastern Parcel.
----------	-----------------------	-------------	---

Photo 8



Location	SERC – Eastern Parcel	Description	View southeast from eastern portion of the Eastern Parcel at pump truck pouring concrete into ductwork trench along southern perimeter of Parcel.
----------	-----------------------	-------------	---

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
June 13, 2019		Ken Levenstein		0600 -1500
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
62 – 73	0 – 6 SW	0.0 in	Good	Overcast to partly sunny
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Monitored nesting mourning dove (<i>Zenaida macroura</i>) pair for signs of disturbance. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; receiving of construction materials; reporting. (see Photo Log).</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; north pipeline welding and installation, ongoing activities related to construction of the ductwork, utility racks, Generator 2, and turbine foundations, piecemeal excavation, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for new nesting activity and monitored the nesting lesser goldfinch (<i>Spinus psaltria</i>) and mourning dove (<i>Zenaida macroura</i>) pairs for signs of disturbance.</p> <p>Western SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for additional nesting activity.</p> <p>Eastern SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for nesting activity.</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <ul style="list-style-type: none"> Mourning dove nest on the Western Parcel currently in incubation stage. No signs of disturbance. Lesser Goldfinch nest in Church parking lot currently in incubation stage. No signs of disturbance. Mourning Dove nest in Church parking lot currently in incubation stage. No signs of disturbance. Eurasian collared dove (<i>Streptopelia decaocto</i>) nest on SCE West parcel tower currently in incubation stage. No signs of disturbance from construction activities. Eurasian collared dove is an introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA). <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> Adult and young (1st year) red-tailed hawks (<i>Buteo jamaicensis</i>) observed flying over Eastern Parcel. <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: Red-tailed hawk, killdeer (<i>Charadrius vociferous</i>), Eurasian collared dove, mourning dove, rock pigeon (<i>Columba livia</i>), black phoebe (<i>Sayornis nigricans</i>), Cassin's kingbird (<i>Tyrannus vociferans</i>), barn swallow (<i>Hirundo rustica</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), lesser goldfinch, house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>).</p>				

Photo 1

Date & Time: Thu, Jun 13, 2019, 07:32:59 PDT
Position: 033.804999°N / 117.985493°W
Altitude: 92ft
Datum: WGS-84
Azimuth/Bearing: 022° N22E 0391mils (True)
Elevation Angle: +29.0°
Horizon Angle: -02.2°
Zoom: 1X



Location	SERC – Eastern Parcel	Description	View northeast from central portion of the Eastern Parcel at pipefitter welding in northern perimeter trench.
----------	-----------------------	-------------	---

Photo 2

Date & Time: Thu, Jun 13, 2019, 07:40:57 PDT
Position: 033.806933°N / 117.984725°W
Altitude: 82ft
Datum: WGS-84
Azimuth/Bearing: 041° N41E 0729mils (True)
Elevation Angle: +39.4°
Horizon Angle: -0.6°
Zoom: 1X



Location	SERC – Eastern Parcel	Description	View northeast from eastern portion of the Eastern Parcel at continuing activities.
----------	-----------------------	-------------	---

Photo 3



Location	SERC – Eastern Parcel	Description	View northeast from central portion of the Eastern Parcel at telescopic forklift delivering pipe for placement in northern perimeter trench.
----------	-----------------------	-------------	--

Photo 4



Location	SERC – Eastern Parcel	Description	View west from western portion of the Eastern Parcel at ongoing ductwork construction.
----------	-----------------------	-------------	--

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
June 14, 2019		Cara Snellen		0600-1500
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
63-72	1-5	0.0 in	Good	Overcast skies - morning
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Monitored nesting mourning dove (<i>Zenaida macroura</i>) pair for signs of disturbance. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; foundation build; material movement; reporting (see Photo Log).</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; north pipeline welding and installation, duct trenching; ongoing activities related to construction of the ductwork, utility racks, and turbine foundations, south pipeline installation, piecemeal excavation/contouring; movement of equipment/materials; reporting (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for new nesting activity and monitored the nesting lesser goldfinch (<i>Spinus psaltria</i>) and mourning dove pairs for signs of disturbance.</p> <p>Western SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for additional nesting activity.</p> <p>Eastern SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for nesting activity.</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <ul style="list-style-type: none"> Mourning dove nest in the Western Parcel currently in incubation stage. No signs of disturbance. Mourning Dove nest in Church parking lot currently in incubation stage. No signs of disturbance. Lesser Goldfinch nest in Church parking lot currently in incubation stage. No signs of disturbance. Eurasian collared dove (<i>Streptopelia decaocto</i>) nest on SCE West parcel tower currently in incubation stage. No signs of disturbance from construction activities. Eurasian collared dove is an introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA). <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> None <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> Minor fluid spill from trash truck in paved parking lot of Western parcel. Crew used spill kit to complete cleanup. No impacts to biological resources occurred. 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: killdeer (<i>Charadrius vociferous</i>), Eurasian collared dove, mourning dove, rock pigeon (<i>Columba livia</i>), Cassin's kingbird (<i>Tyrannus vociferans</i>), barn swallow (<i>Hirundo rustica</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>), Allen's hummingbird (<i>Selasphorus sasin</i>), red-tailed hawk (<i>Buteo jamaicensis</i>), lesser goldfinch, black phoebe (<i>Sayornis nigricans</i>)</p>				

Photo 1



Location	SERC – Western Parcel	Description	Foundation build work in West parcel, facing northeast.
----------	-----------------------	-------------	---

Photo 2



Location	SERC –Western Parcel	Description	Movement of materials in West parcel, facing northwest.
----------	----------------------	-------------	---

Photo 3



Location	SERC – Eastern Parcel	Description	Trenching for ductwork in East parcel, facing west.
----------	-----------------------	-------------	---

Photo 4



Location	SERC – Eastern Parcel	Description	Pipe construction activities (welding) and installation of north pipeline in East parcel, facing north.
----------	-----------------------	-------------	---

Photo 5



Location	SERC – Eastern Parcel	Description	Excavation and contouring in East parcel, facing east.
-----------------	-----------------------	--------------------	--

Photo 6



Location	SERC – Western Parcel	Description	Fluid spill (after cleanup) in paved parking lot of West parcel, facing southwest.
-----------------	-----------------------	--------------------	--

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
June 17, 2019		Ken Levenstein		0600 -1500
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
61 – 68	0 – 7 SW	0.0 in	Good	Overcast to mostly cloudy
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Monitored nesting mourning dove (<i>Zenaida macroura</i>) pair for signs of disturbance. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; foundation build, receiving of construction materials; reporting. (see Photo Log).</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; north pipeline welding and installation, ongoing activities related to construction of the ductwork, utility racks, and turbine foundation, piecemeal excavation/contouring, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for new nesting activity and monitored the nesting lesser goldfinch (<i>Spinus psaltria</i>) and mourning dove (<i>Zenaida macroura</i>) pairs for signs of disturbance.</p> <p>Western SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for additional nesting activity.</p> <p>Eastern SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for nesting activity.</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <ul style="list-style-type: none"> Mourning dove nest on the Western Parcel currently in incubation stage. No signs of disturbance. Lesser Goldfinch nest in Church parking lot currently in incubation stage. No signs of disturbance. Mourning Dove nest in Church parking lot currently in incubation stage. No signs of disturbance. Eurasian collared dove (<i>Streptopelia decaocto</i>) nest on SCE West parcel tower currently in incubation stage. No signs of disturbance from construction activities. Eurasian collared dove is an introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA). <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> None <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: Red-tailed hawk, killdeer (<i>Charadrius vociferous</i>), Eurasian collared dove, mourning dove, rock pigeon (<i>Columba livia</i>), black phoebe (<i>Sayornis nigricans</i>), Cassin's kingbird (<i>Tyrannus vociferans</i>), barn swallow (<i>Hirundo rustica</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), lesser goldfinch, house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>).</p>				

Photo 1

Date & Time: Mon, Jun 17, 2019, 09:11:49 PDT
Position: 033.806732°N / 117.987223°W
Altitude: 75ft
Datum: WGS-84
Azimuth/Bearing: 047° N47E 0836mils (True)
Elevation Angle: +29.2°
Horizon Angle: -02.3°
Zoom: 1X



Location

SERC – Western Parcel

Description

View northeast from eastern portion of the Western Parcel at workers building forms for the water demineralization system master control unit foundation.

Photo 2

Date & Time: Mon, Jun 17, 2019, 09:12:24 PDT
Position: 033.806732°N / 117.987223°W
Altitude: 75ft
Datum: WGS-84
Azimuth/Bearing: 042° N42E 1102mils (True)
Elevation Angle: +30.0°
Horizon Angle: -03.2°
Zoom: 1X



Location

SERC – Western Parcel

Description

View east from eastern portion of the Western Parcel at continuing parcel foundation contouring.

Photo 3

Date & Time: Mon, Jun 17, 2019, 12:55:22 PDT
Position: 039.804632°N / 117.965172°W
Altitude: 72ft
Datum: WGS-84
Azimuth/Bearing: 357° N03W 6347mils (True)
Elevation Angle: +30.1°
Horizon Angle: -02.2°
Zoom: 1X



Location

SERC – Eastern Parcel

Description

View northwest from eastern portion of the Eastern Parcel at pipefitters welding adjacent to the northern perimeter trench.

Photo 4

Date & Time: Mon, Jun 17, 2019, 13:08:42 PDT
Position: 039.804627°N / 117.964874°W
Altitude: 76ft
Datum: WGS-84
Azimuth/Bearing: 081° N31E 1440mils (True)
Elevation Angle: +23.1°
Horizon Angle: -02.2°
Zoom: 1X



Location

SERC – Eastern Parcel

Description

View southeast from western portion of the Eastern Parcel at Wellhead personnel checking measurements of the fin fan cooler foundation.

Photo 5



Location	SERC – Western Parcel	Description	View northwest from eastern portion of the Western Parcel at ARB personnel engaged in trenching for water line.
----------	-----------------------	-------------	---

Photo 6



Location	SERC – Western Parcel	Description	View south from central portion of the Western Parcel at pipefitters working in the fabrication area.
----------	-----------------------	-------------	---

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
June 18, 2019		Ken Levenstein		0600 -1500
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
61 – 67	0 – 5 SW	0.0 in	Good	Cloudy
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Monitored nesting mourning dove (<i>Zenaida macroura</i>) pair for signs of disturbance. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; foundation build, receiving of construction materials; reporting. (see Photo Log).</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; north pipeline welding and installation, ongoing activities related to construction of the ductwork, utility racks, and turbine foundation, concrete pouring, piecemeal excavation/contouring, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for new nesting activity and monitored the nesting lesser goldfinch (<i>Spinus psaltria</i>) and mourning dove (<i>Zenaida macroura</i>) pairs for signs of disturbance.</p> <p>Western SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for additional nesting activity.</p> <p>Eastern SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for nesting activity.</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <ul style="list-style-type: none"> Mourning dove nest on the Western Parcel currently in incubation stage. No signs of disturbance. Lesser Goldfinch nest in Church parking lot currently in incubation stage. No signs of disturbance. Mourning Dove nest in Church parking lot currently in incubation stage. No signs of disturbance. Eurasian collared dove (<i>Streptopelia decaocto</i>) nest on SCE West parcel tower currently in incubation stage. No signs of disturbance from construction activities. Eurasian collared dove is an introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA). <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> None <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: Red-tailed hawk (<i>Buteo jamaicensis</i>), killdeer (<i>Charadrius vociferous</i>), Eurasian collared dove, mourning dove, rock pigeon (<i>Columba livia</i>), Cassin's kingbird (<i>Tyrannus vociferans</i>), barn swallow (<i>Hirundo rustica</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), lesser goldfinch, house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>).</p>				

Photo 1



Location	SERC – Western Parcel	Description	View east from central portion of the Western Parcel at ongoing trenching for water line. Water application is for dust suppression.
----------	-----------------------	-------------	--

Photo 2



Location	SERC – Eastern Parcel	Description	View east from western portion of the Eastern Parcel at workers engaged in concrete pour for the fin fan cooler foundation.
----------	-----------------------	-------------	---

Photo 3



Location	SERC – Eastern Parcel	Description	View northwest from eastern portion of the Eastern Parcel at forklift maneuvering pipe into place for the northern perimeter trench.
----------	-----------------------	-------------	--

Photo 4



Location	SERC – Eastern Parcel	Description	View southwest from eastern portion of the Eastern Parcel at spoils pile relocating activity.
----------	-----------------------	-------------	---

Photo 5

Date & Time: Tue, Jun 18, 2019, 13:31:13 PDT
Position: 033.804717°N / 117.965448°W
Altitude: 72ft
Datum: WGS-84
Azimuth/Bearing: 067° N67E 1191mils (True)
Elevation Angle: -28.6°
Horizon Angle: -02.2°
Zoom: 1X



Location

SERC – Eastern Parcel

Description

View east-southeast from eastern portion of the Eastern Parcel at newly poured concrete covering ductworks in the southern perimeter trench.

Photo 6

Date & Time: Tue, Jun 18, 2019, 13:47:54 PDT
Position: 033.804573°N / 117.964910°W
Altitude: 59ft
Datum: WGS-84
Azimuth/Bearing: 062° N62E 1458mils (True)
Elevation Angle: -07.5°
Horizon Angle: -01.8°
Zoom: 1X



Location

SERC – Eastern Parcel

Description

View south from eastern portion of the Eastern Parcel at concrete pouring activity adjacent to the southern perimeter ductworks.

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
June 19, 2019		Ken Levenstein		0600 -1500
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
61 – 77	0 – 7 SW	0.0 in	Good	Cloudy early to sunny
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Monitored nesting mourning dove (<i>Zenaida macroura</i>) pair for signs of disturbance. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; trenching, contouring, foundation build, receiving of construction materials; reporting. (see Photo Log).</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; north pipeline welding and installation, ongoing activities related to construction of the ductwork, utility racks, and turbine foundation, foundation contouring, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for new nesting activity and monitored the nesting lesser goldfinch (<i>Spinus psaltria</i>) and mourning dove (<i>Zenaida macroura</i>) pairs for signs of disturbance.</p> <p>Western SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for additional nesting activity.</p> <p>Eastern SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for nesting activity.</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <ul style="list-style-type: none"> Mourning dove nest on the Western Parcel currently in incubation stage. No signs of disturbance. Lesser Goldfinch nest in Church parking lot currently in incubation stage. No signs of disturbance. Mourning Dove nest in Church parking lot currently in incubation stage. No signs of disturbance. Eurasian collared dove (<i>Streptopelia decaocto</i>) nest on SCE West parcel tower currently in incubation stage. No signs of disturbance from construction activities. Eurasian collared dove is an introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA). <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> None <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: Red-tailed hawk (<i>Buteo jamaicensis</i>), killdeer (<i>Charadrius vociferous</i>), Eurasian collared dove, mourning dove, rock pigeon (<i>Columba livia</i>), Cassin’s kingbird (<i>Tyrannus vociferans</i>), barn swallow (<i>Hirundo rustica</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), lesser goldfinch, house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>).</p>				

Photo 1



Location	SERC – Eastern Parcel	Description	View northeast from eastern portion of the Eastern Parcel at the eastern end of the pipelines in the northern perimeter trench.
----------	-----------------------	-------------	---

Photo 2



Location	SERC – Eastern Parcel	Description	View west from central portion of the Eastern Parcel at ongoing foundation buildup and contouring work.
----------	-----------------------	-------------	---

Photo 3

Date & Time: Wed, Jun 19, 2019, 08:34:09 PDT
Position: 039.806695°N / 117.966596°W
Altitude: 62ft
Datum: WGS-84
Azimuth/Bearing: 323° N37W 57/42mils (True)
Elevation Angle: +25.5°
Horizon Angle: -01.7°
Zoom: 1X



Location

SERC – Eastern Parcel

Description

View west from western portion of the Eastern Parcel at ongoing construction of ductworks.

Photo 4

Date & Time: Wed, Jun 19, 2019, 08:34:54 PDT
Position: 039.806861°N / 117.966763°W
Altitude: 77ft
Datum: WGS-84
Azimuth/Bearing: 341° N19W 60/62mils (True)
Elevation Angle: +27.4°
Horizon Angle: -01.9°
Zoom: 1X



Location

SERC – Eastern Parcel

Description

View southwest from western portion of the Eastern Parcel at workers building forms for transformer foundation concrete pour.

Photo 5



Location	SERC – Western Parcel	Description	View northeast from eastern portion of the Western Parcel at ongoing parcel foundation contouring work. Water being sprayed is for dust suppression.
----------	-----------------------	-------------	--

Photo 6



Location	SERC – Western Parcel	Description	View south from central portion of the Western Parcel at area closed due to the presence of an active mourning dove nest. Location of the nest is circled in red; however, the nest is obscured from view by stacks of ladders.
----------	-----------------------	-------------	---

Photo 7



Location

SERC – Eastern Parcel

Description

View east from western portion of the Eastern Parcel at pipelines under construction in northern perimeter trench.

Photo 8



Location

SERC – Western Parcel

Description

View south-southwest from central portion of the Western Parcel at ongoing waterline trenchwork.

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
June 20, 2019		Ken Levenstein		0600 -1500
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
64 – 70	0 – 8 SSW	0.0 in	Good	Cloudy
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Monitored nesting mourning dove (<i>Zenaida macroura</i>) pair for signs of disturbance. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; trenching, contouring, foundation build, concrete pour, receiving of construction materials; reporting. (see Photo Log).</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; north pipeline welding and installation, ongoing activities related to construction of the ductwork, utility racks, and turbine foundation, concrete pour, foundation contouring, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for new nesting activity and monitored the nesting lesser goldfinch (<i>Spinus psaltria</i>) and mourning dove (<i>Zenaida macroura</i>) pairs for signs of disturbance.</p> <p>Western SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for additional nesting activity.</p> <p>Eastern SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for nesting activity.</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <ul style="list-style-type: none"> Mourning dove nest on the Western Parcel currently in incubation stage. No signs of disturbance. Lesser Goldfinch nest in Church parking lot currently feeding young nestlings. No signs of disturbance. Mourning Dove nest in Church parking lot currently in incubation or young nestling stage. No signs of disturbance. Eurasian collared dove (<i>Streptopelia decaocto</i>) nest on SCE West parcel tower currently in incubation stage. No signs of disturbance from construction activities. Eurasian collared dove is an introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA). <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> None <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: Red-tailed hawk (<i>Buteo jamaicensis</i>), killdeer (<i>Charadrius vociferous</i>), Eurasian collared dove, mourning dove, rock pigeon (<i>Columba livia</i>), Cassin’s kingbird (<i>Tyrannus vociferans</i>), barn swallow (<i>Hirundo rustica</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), lesser goldfinch, house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>).</p>				

Photo 1



Location	SERC – Western Parcel	Description	View northwest from southeast corner of the Western Parcel at workers getting ready prior to concrete being poured for the water demineralization system master control unit foundation.
----------	-----------------------	-------------	--

Photo 2



Location	SERC – Western Parcel	Description	View northeast from central portion of the Western Parcel at ongoing installation of the fire-water pipe.
----------	-----------------------	-------------	---

Photo 3



Location	SERC – Western Parcel	Description	View northeast from eastern portion of the Western Parcel at concrete pour for the water demineralization system master control unit foundation.
----------	-----------------------	-------------	--

Photo 4



Location	SERC – Western Parcel	Description	View northeast from central portion of the Western Parcel at removal of asphalt prior to continuation of trenching for the fire-water pipe installation.
----------	-----------------------	-------------	--

Photo 5



Location	SERC – Western Parcel	Description	View northwest from central portion of the Western Parcel at continuation of trenching for the fire-water pipe installation.
----------	-----------------------	-------------	--

Photo 6



Location	SERC – Western Parcel	Description	Another view northeast (see Photo 3) from eastern portion of the Western Parcel at concrete pour for the water demineralization system master control unit foundation.
----------	-----------------------	-------------	--

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
June 21, 2019		Cara Snellen		0600-1445
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
63-71	1-10	0.1 in	Good	Overnight precipitation; cloudy skies
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Monitored nesting mourning dove (<i>Zenaida macroura</i>) pair for signs of disturbance. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; water pipe install; material movement; reporting (see Photo Log).</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; north pipeline welding and installation, ongoing activities related to construction of the ductwork, utility racks, and turbine foundations, foundation build/contouring; movement of equipment/materials; gravel delivery; reporting (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for new nesting activity and monitored the nesting lesser goldfinch (<i>Spinus psaltria</i>) and mourning dove pairs for signs of disturbance.</p> <p>Western SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for additional nesting activity.</p> <p>Eastern SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for nesting activity.</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <ul style="list-style-type: none"> Mourning dove nest in the Western Parcel currently in incubation stage. No signs of disturbance. Mourning Dove nest in Church parking lot currently in incubation or young nestling stage. No signs of disturbance. Lesser Goldfinch nest in Church parking lot currently feeding young nestlings. No signs of disturbance. Eurasian collared dove (<i>Streptopelia decaocto</i>) nest on SCE West parcel tower currently in incubation stage. No signs of disturbance from construction activities. Eurasian collared dove is an introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA). <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> None <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: killdeer (<i>Charadrius vociferous</i>), Eurasian collared dove, mourning dove, rock pigeon (<i>Columba livia</i>), Cassin's kingbird (<i>Tyrannus vociferans</i>), barn swallow (<i>Hirundo rustica</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>), Allen's hummingbird (<i>Selasphorus sasin</i>), red-tailed hawk (<i>Buteo jamaicensis</i>), lesser goldfinch, black phoebe (<i>Sayornis nigricans</i>), Western gull (<i>Larus occidentalis</i>), American crow (<i>Corvus brachyrhynchos</i>), white-throated swift (<i>Aeronautes saxatalis</i>)</p>				

Photo 1



Location

SERC – Western Parcel

Description

Pipe install in West parcel, facing northwest.

Photo 2



Location

SERC –Eastern Parcel

Description

Pipe work in north pipeline trench in East parcel, facing west.

Photo 3



Location	SERC – Eastern Parcel	Description	Foundation construction in East parcel, facing northwest.
----------	-----------------------	-------------	---

Photo 4



Location	SERC – Eastern Parcel	Description	Foundation build, compaction, and contouring in East parcel, facing west.
----------	-----------------------	-------------	---

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
June 24, 2019		Ken Levenstein		0600 -1500
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
62 – 73	0 – 6 SW	0.0 in	Good	Cloudy to partly sunny
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Monitored nesting mourning dove (<i>Zenaida macroura</i>) pair for signs of disturbance. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; trenching, contouring, foundation build, water pipe installation, reporting. (see Photo Log).</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; north pipeline welding and installation, ongoing activities related to construction of the ductwork, utility racks, and turbine foundation, piecemeal trenching, foundation contouring, concrete pour, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for new nesting activity and monitored the nesting lesser goldfinch (<i>Spinus psaltria</i>) and mourning dove (<i>Zenaida macroura</i>) pairs for signs of disturbance.</p> <p>Western SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for additional nesting activity.</p> <p>Eastern SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for nesting activity.</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <ul style="list-style-type: none"> Mourning dove nest on the Western Parcel currently in incubation stage. No signs of disturbance. Lesser Goldfinch nest in Church parking lot currently feeding nestlings. No signs of disturbance. Mourning Dove nest in Church parking lot was not seen today. Nest may have failed for unknown reasons. Eurasian collared dove (<i>Streptopelia decaocto</i>) nest on SCE West parcel tower currently in incubation stage. No signs of disturbance from construction activities. Eurasian collared dove is an introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA). <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> None <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: killdeer (<i>Charadrius vociferous</i>), California gull (<i>Larus californicus</i>), Eurasian collared dove, mourning dove, rock pigeon (<i>Columba livia</i>), Cassin's kingbird (<i>Tyrannus vociferans</i>), barn swallow (<i>Hirundo rustica</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), lesser goldfinch, house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>).</p>				

Photo 1

Date & Time: Mon, Jun 24, 2019, 07:46:24 PDT
 Position: 033.806633°N / 117.983145°W
 Altitude: 83ft
 Datum: WGS-84
 Azimuth/Bearing: 318° N42W 5653mils (True)
 Elevation Angle: +29.6°
 Horizon Angle: -03.0°
 Zoom: 1X



Location

SERC – Western Parcel

Description

View west from central portion of the Western Parcel at ongoing installation of the fire-water pipe.

Photo 2

Date & Time: Mon, Jun 24, 2019, 10:15:55 PDT
 Position: 033.806767°N / 117.983374°W
 Altitude: 78ft
 Datum: WGS-84
 Azimuth/Bearing: 326° N34W 5796mils (True)
 Elevation Angle: +29.6°
 Horizon Angle: -22.6°
 Zoom: 1X



Location

SERC – Eastern Parcel

Description

View northwest from central portion of the Eastern Parcel at workers preparing forms for generator and stack foundations concrete pour.

Photo 3

Date & Time: Mon, Jun 24, 2019, 10:48:15 PDT
Position: 039.807038°N / 117.965326°W
Altitude: 59ft
Datum: WGS-84
Azimuth/Bearing: 320° N40W 5689mils (True)
Elevation Angle: +24.2°
Horizon Angle: -03.2°
Zoom: 1X



Location

SERC – Eastern Parcel

Description

View west from eastern portion of the Eastern Parcel at inspector checking pipes for irregularities.

Photo 4

Date & Time: Mon, Jun 24, 2019, 11:00:11 PDT
Position: 039.806712°N / 117.966796°W
Altitude: 76ft
Datum: WGS-84
Azimuth/Bearing: 056° N56E 0996mils (True)
Elevation Angle: -23.6°
Horizon Angle: -02.4°
Zoom: 1X



Location

SERC – Eastern Parcel

Description

View east from western portion of the Eastern Parcel at ongoing piecemeal trenching and parcel foundation contouring.

Photo 5

Date & Time: Mon, Jun 24, 2019, 13:22:23 PDT
Position: 039.806632°N / 117.966212°W
Altitude: 79ft
Datum: WGS-84
Azimuth/Bearing: 311° N49W 5529mils (True)
Elevation Angle: +25.1°
Horizon Angle: -01.4°
Zoom: 1X



Location

SERC – Eastern Parcel

Description

View west from central portion of the Eastern Parcel at freshly poured concrete along the southern perimeter ductworks.

Photo 6

Date & Time: Mon, Jun 24, 2019, 13:24:17 PDT
Position: 039.806763°N / 117.966706°W
Altitude: 80ft
Datum: WGS-84
Azimuth/Bearing: 074° N74E 1316mils (True)
Elevation Angle: +27.6°
Horizon Angle: -03.0°
Zoom: 1X



Location

SERC – Eastern Parcel

Description

Another view southeast (see Photo 4) from western portion of the Eastern Parcel at ongoing piecemeal trenching and parcel foundation contouring.

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
June 25, 2019		Ken Levenstein		0600 -1500
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
61 – 67	0 – 5 SW	0.0 in	Good	Cloudy
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Monitored nesting mourning dove (<i>Zenaida macroura</i>) pair for signs of disturbance. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; forms construction, water pipe installation, reporting. (see Photo Log).</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; north pipeline welding and installation, ongoing activities related to construction of the ductwork, utility racks, generator, and stack foundations, piecemeal trenching, foundation contouring, concrete pour, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for new nesting activity and monitored the nesting lesser goldfinch (<i>Spinus psaltria</i>) pair for signs of disturbance.</p> <p>Western SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for additional nesting activity.</p> <p>Eastern SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for nesting activity.</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <ul style="list-style-type: none"> Mourning dove nest on the Western Parcel currently in incubation stage. No signs of disturbance. Lesser Goldfinch nest in Church parking lot currently feeding nestlings. No signs of disturbance. Mourning Dove nest in Church parking lot was, again, not seen today. Nest likely failed for unknown reasons. Eurasian collared dove (<i>Streptopelia decaocto</i>) nest on SCE West parcel tower currently in incubation stage. No signs of disturbance from construction activities. Eurasian collared dove is an introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA). <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> None <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: killdeer (<i>Charadrius vociferous</i>), California gull (<i>Larus californicus</i>), Eurasian collared dove, mourning dove, rock pigeon (<i>Columba livia</i>), black phoebe (<i>Sayornis nigricans</i>), Cassin’s kingbird (<i>Tyrannus vociferans</i>), common raven (<i>Corvus corax</i>), barn swallow (<i>Hirundo rustica</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), lesser goldfinch, house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>).</p>				

Photo 1

Date & Time: Tue, Jun 25, 2019, 07:44:15 PDT
 Position: 033.806880°N / 117.986540°W
 Altitude: 83ft
 Datum: WGS-84
 Azimuth/Bearing: 073° N73E 1298mils (True)
 Elevation Angle: +25.9°
 Horizon Angle: -03.6°
 Zoom: 1X



Location	SERC – Eastern Parcel	Description	View southeast from western portion of the Eastern Parcel at construction of forms for one of several utility racks.
-----------------	-----------------------	--------------------	--

Photo 2

Date & Time: Tue, Jun 25, 2019, 07:44:54 PDT
 Position: 033.806887°N / 117.986522°W
 Altitude: 80ft
 Datum: WGS-84
 Azimuth/Bearing: 068° N68E 1299mils (True)
 Elevation Angle: +22.8°
 Horizon Angle: -01.7°
 Zoom: 1X



Location	SERC – Eastern Parcel	Description	View southeast from central portion of the Eastern Parcel at workers engaged in generator foundation concrete pour.
-----------------	-----------------------	--------------------	---

Photo 3



Location	SERC – Eastern Parcel	Description	Another view (northeast; see Photo 2) from central portion of the Eastern Parcel at workers engaged in generator foundation concrete pour.
----------	-----------------------	-------------	--

Photo 4



Location	SERC – Eastern Parcel	Description	View northwest from central portion of the Eastern Parcel at workers engaged in stack unit foundation construction.
----------	-----------------------	-------------	---

Photo 5



Location	SERC – Eastern Parcel	Description	View east from western portion of the Eastern Parcel at ongoing construction of pipelines and, in the background, generator foundation concrete pour.
----------	-----------------------	-------------	---

Photo 6



Location	SERC – Eastern Parcel	Description	Another view (northeast; see Photos 2 and 3) from central portion of the Eastern Parcel at workers engaged in generator foundation concrete pour.
----------	-----------------------	-------------	---

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
June 26, 2019		Ken Levenstein		0600 -1500
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
63 – 73	0 – 7 WSW	0.0 in	Good	Cloudy to mostly sunny
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Monitored nesting mourning dove (<i>Zenaida macroura</i>) pair for signs of disturbance. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; forms construction, water pipe installation, concrete pour, reporting. (see Photo Log).</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; north pipeline welding and installation, ongoing activities related to construction of the ductwork, utility racks, generator, and stack foundations, piecemeal trenching, foundation contouring, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for new nesting activity and monitored the nesting lesser goldfinch (<i>Spinus psaltria</i>) pair for signs of disturbance.</p> <p>Western SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for additional nesting activity.</p> <p>Eastern SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for nesting activity.</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <ul style="list-style-type: none"> Mourning dove nest on the Western Parcel currently in incubation stage. No signs of disturbance. Lesser Goldfinch nest in Church parking lot currently feeding nestlings. No signs of disturbance. Eurasian collared dove (<i>Streptopelia decaocto</i>) nest on SCE West parcel tower currently in incubation stage. No signs of disturbance from construction activities. Eurasian collared dove is an introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA). <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> None <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: Red-tailed hawk (<i>Buteo jamaicensis</i>), killdeer (<i>Charadrius vociferous</i>), Eurasian collared dove, mourning dove, rock pigeon (<i>Columba livia</i>), black phoebe (<i>Sayornis nigricans</i>), Cassin's kingbird (<i>Tyrannus vociferans</i>), common raven (<i>Corvus corax</i>), barn swallow (<i>Hirundo rustica</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), lesser goldfinch, house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>), scaly-breasted munia (<i>Lonchura punctulata</i>).</p>				

Photo 1



Location	SERC – Western Parcel	Description	View east-northeast from eastern portion of the Western Parcel at forms under construction.
----------	-----------------------	-------------	---

Photo 2



Location	SERC – Eastern Parcel	Description	View northeast from eastern end of the Eastern Parcel at ongoing trenching for the 33- and 66-kV lines adjacent to where they will cross Dale Avenue.
----------	-----------------------	-------------	---

Photo 3

Date & Time: Wed, Jun 26, 2019, 12:24:08 PDT
Position: 033.806729°N / 117.986449°W
Altitude: 72ft
Datum: WGS-84
Azimuth/Bearing: 106° S74E 1884mils (True)
Elevation Angle: +23.1°
Horizon Angle: -03.3°
Zoom: 1X



Location

SERC – Eastern Parcel

Description

View south-southeast from western portion of the Eastern Parcel at ongoing piecemeal trenchwork.

Photo 4

Date & Time: Wed, Jun 26, 2019, 12:26:04 PDT
Position: 033.806841°N / 117.984844°W
Altitude: 96ft
Datum: WGS-84
Azimuth/Bearing: 034° N54E 0960mils (True)
Elevation Angle: +33.4°
Horizon Angle: -02.4°
Zoom: 1X



Location

SERC – Eastern Parcel

Description

View northeast from eastern end of the Eastern Parcel forklift moving trench box into position for 33- and 66-kV lines excavation.

Photo 5

Date & Time: Wed, Jun 26, 2019, 12:26:08 PDT
 Position: 033.806793°N / 117.984894°W
 Altitude: 81ft
 Datum: WGS-84
 Azimuth/Bearing: 081° N81E 1440mils (True)
 Elevation Angle: +31.2°
 Horizon Angle: -01.5°
 Zoom: 1X



Location	SERC – Eastern Parcel	Description	Another view (southeast) from eastern end of the Eastern Parcel at ongoing excavation for the 33- and 66-kV lines close to where they will cross Dale Avenue.
----------	-----------------------	-------------	---

Photo 6

Date & Time: Wed, Jun 26, 2019, 12:46:32 PDT
 Position: 033.806695°N / 117.984868°W
 Altitude: 74ft
 Datum: WGS-84
 Azimuth/Bearing: 029° N29E 0516mils (True)
 Elevation Angle: +27.6°
 Horizon Angle: -02.5°
 Zoom: 1X



Location	SERC – Eastern Parcel	Description	Another view northeast from eastern end of the Eastern Parcel at trench for the 33- and 66-kV lines. Note worker in bottom of excavation. Forklift is maneuvering shoring into place.
----------	-----------------------	-------------	---

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
June 27, 2019		Ken Levenstein		0600 -1500
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
62 – 78	0 – 8 SW	0.0 in	Good	Cloudy early to sunny
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Monitored nesting mourning dove (<i>Zenaida macroura</i>) pair for signs of disturbance. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; forms construction, water pipe installation, concrete pour, reporting. (see Photo Log).</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; north pipeline welding and installation, ongoing activities related to construction of the ductwork, utility racks, generator, and stack foundations, piecemeal trenching, foundation contouring, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for new nesting activity and monitored the nesting lesser goldfinch (<i>Spinus psaltria</i>) pair for signs of disturbance.</p> <p>Western SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for additional nesting activity.</p> <p>Eastern SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for nesting activity.</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <ul style="list-style-type: none"> Mourning dove nest on the Western Parcel currently in incubation stage. No signs of disturbance. Lesser Goldfinch nest in Church parking lot currently feeding nestlings. No signs of disturbance. Eurasian collared dove (<i>Streptopelia decaocto</i>) nest on SCE West parcel tower may have failed. No sign of activity. Numerous European starlings (<i>Sturnus vulgaris</i>) and an aggressive territorial pair of northern mockingbirds (<i>Mimus polyglottos</i>) often seen close by. Eurasian collared dove is an introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA). <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> None <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: Red-tailed hawk (<i>Buteo jamaicensis</i>), killdeer (<i>Charadrius vociferous</i>), Eurasian collared dove, mourning dove, rock pigeon (<i>Columba livia</i>), black phoebe (<i>Sayornis nigricans</i>), Cassin's kingbird (<i>Tyrannus vociferans</i>), common raven (<i>Corvus corax</i>), barn swallow (<i>Hirundo rustica</i>), northern mockingbird, European starling, lesser goldfinch, house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>), scaly-breasted munia (<i>Lonchura punctulata</i>).</p>				

Photo 1




Location	SERC – Eastern Parcel	Description	View northwest from north-central portion of the Eastern Parcel at a red-tailed hawk after it caught and ate a small prey item on the adjacent SCE Parcel.
-----------------	-----------------------	--------------------	--

Photo 2



Location	SERC – Eastern Parcel	Description	View southwest from eastern end of the Eastern Parcel at ongoing trenching for the 33- and 66-kV lines close to where they will cross Dale Avenue.
-----------------	-----------------------	--------------------	--

Photo 3



Location	SERC – Eastern Parcel	Description	View east-northeast from western portion of the Eastern Parcel at slurry being poured into northern perimeter pipeline trench.
----------	-----------------------	-------------	--

Photo 4



Location	SERC – Western Parcel	Description	View northwest from central portion of the Western Parcel at foundation contouring atop a section of the waterline trench. Water being sprayed is for dust suppression.
----------	-----------------------	-------------	---

Photo 5



Location	SERC – Western Parcel	Description	Another view (west-northwest; see Photo 4) from central portion of the Western Parcel at foundation contouring atop a section of the waterline trench.
----------	-----------------------	-------------	--

Photo 6



Location	SERC – Eastern Parcel	Description	Another view (northeast; see Photo 3) from western portion of the Eastern Parcel at a section of the northern perimeter pipeline trench following slurry pour.
----------	-----------------------	-------------	--

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
June 28, 2019		Cara Snellen		0600-1500
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
64-77	1-10	0.0 in	Good	Cloudy/overcast in a.m.
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Monitored nesting mourning dove (<i>Zenaida macroura</i>) pair for signs of disturbance. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; foundation construction, waterpipe fill/compaction, dust suppression, material delivery/movement; reporting (see Photo Log).</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; piecemeal excavation, ongoing activities related to construction of the ductwork, utility racks, and turbine foundations, trenching/shoring for south pipeline, dust suppression, movement of equipment/materials; reporting (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for new nesting activity and monitored the nesting lesser goldfinch (<i>Spinus psaltria</i>) pair for signs of disturbance.</p> <p>Western SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for additional nesting activity.</p> <p>Eastern SCE Parcel – Bio-monitored. Surveyed Parcel and surrounding area (as accessible) for nesting activity.</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <ul style="list-style-type: none"> Mourning dove nest in the Western Parcel currently in incubation stage. No signs of disturbance. Lesser Goldfinch nest in Church parking lot currently feeding young nestlings. No signs of disturbance. Eurasian collared dove (<i>Streptopelia decaocto</i>) nest on SCE West parcel tower may have failed. No sign of activity. Eurasian collared dove is an introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA). <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> None <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: killdeer (<i>Charadrius vociferous</i>), Eurasian collared dove, mourning dove, rock pigeon (<i>Columba livia</i>), Cassin's kingbird (<i>Tyrannus vociferans</i>), barn swallow (<i>Hirundo rustica</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>), Allen's hummingbird (<i>Selasphorus sasin</i>), red-tailed hawk (<i>Buteo jamaicensis</i>), lesser goldfinch, black phoebe (<i>Sayornis nigricans</i>), Brewer's blackbird (<i>Euphagus cyanocephalus</i>), American crow (<i>Corvus brachyrhynchos</i>)</p>				

Photo 1



Location	SERC – Western Parcel	Description	Waterpipe trench fill and compaction in West parcel, facing east.
----------	-----------------------	-------------	---

Photo 2



Location	SERC –Western Parcel	Description	Slurry pour at waterpipe trench in West parcel, facing northwest.
----------	----------------------	-------------	---

Photo 3



Location

SERC – Eastern Parcel

Description

Movement of materials in East parcel, facing northwest.

Photo 4



Location

SERC – Eastern Parcel

Description


Foundation construction in East parcel, facing west.

Photo 5



Location	SERC – Eastern Parcel	Description	Piecemeal excavation in East parcel, facing southeast.
----------	-----------------------	-------------	--

Photo 6



Location	SERC – Eastern Parcel	Description	Trenching and shoring for south pipeline in East parcel, facing east.
----------	-----------------------	-------------	---

Appendix C

Wildlife Species List

Observed Wildlife Species List June 1 – June 30, 2019 Stanton Energy Reliability Center		
Common Name	Scientific Name	Status Federal/State/Other
Birds		
Allen's hummingbird	<i>Selasphorus sasin</i>	--/--/--
American crow	<i>Corvus brachyrhynchos</i>	--/--/--
Barn swallow	<i>Hirundo rustica</i>	--/--/--
Black phoebe	<i>Sayornis nigricans</i>	--/--/--
Brewer's blackbird	<i>Euphagus cyanocephalus</i>	--/--/--
Bullock's oriole	<i>(Icterus bullockii)</i>	--/--/--
California gull	<i>Larus californicus</i>	--/--/--
Cassin's kingbird	<i>Tyrannus vociferans</i>	--/--/--
Common raven	<i>Corvus corax</i>	--/--/--
Eurasian collared dove	<i>Streptopelia decaocto</i>	--/--/NP
European starling	<i>Sturnus vulgaris</i>	--/--/NP
House finch	<i>Haemorhous mexicanus</i>	--/--/--
House sparrow	<i>Passer domesticus</i>	--/--/NP
Killdeer	<i>Charadrius vociferus</i>	--/--/--
Lesser goldfinch	<i>Spinus psaltria</i>	--/--/--
Mourning dove	<i>Zenaida macroura</i>	--/--/--
Northern mockingbird	<i>Mimus polyglottos</i>	--/--/--
Red-crowned parrot	<i>Amazona viridigenalis</i>	--/--/NP
Red-tailed hawk	<i>Buteo jamaicensis</i>	--/--/--
Rock pigeon	<i>Columba livia</i>	--/--/NP
Scaly-breasted munia	<i>Lonchura punctulata</i>	--/--/NP
Turkey vulture	<i>Cathartes aura</i>	--/--/--
Western gull	<i>Larus occidentalis</i>	--/--/--
White-throated swift	<i>Aeronautes saxatalis</i>	--/--/--
Mammals		
Domestic cat	<i>Felis catus</i>	--/--/--
Black rat	<i>Rattus rattus</i>	--/--/--

Status Codes:

If status codes are not provided, the species is not a special-status species.

Federal:

FE = Federally listed Endangered: species in danger of extinction throughout a significant portion of its range

FT = Federally listed Threatened: species likely to become endangered within the foreseeable future

BCC = Birds of Conservation Concern

State:

SE = State listed as Endangered

ST = State listed as Threatened

FP = Fully Protected

SSC = Species of Special Concern - Species of special concern to California Department of Fish and Wildlife (CDFW) due to declining population levels, limited ranges, and/or continuing threats have made them vulnerable to extinction.

S = Sensitive

WL = Watch List

SP = Special Animals List

Other:

Bureau of Land Management (BLM), United States Department of Interior – Sensitive (S)

California Department of Forestry and Fire Protection (CDF) classifies “sensitive species” as those species that warrant special protection during timber operations.

United States Forest Service (USFS) – Sensitive (S)

NP = Not Protected (Introduced Species)

Appendix D

Wildlife Observation Forms

Stanton Energy Reliability Center (SERC) Wildlife Observation Form

To be filled out by personnel who find active nest sites, wildlife dens, dead and/or injured wildlife, or other biological resources during daily construction activities. If nesting birds, dead and/or injured wildlife have been identified, please contact Ava Edens/Designated Biologist (DB) at (949) 466-5178 or ava.edens@jacobs.com. In the event the DB cannot be reached, please contact the Biological Monitor. After you have contacted the DB or Biological Monitor, please complete this "Wildlife Observation Form".

Date	Observer	Observer's Employer
06/05/2019	Ken Levenstein	Jacobs

Location of Observation

South of the Western Parcel along the Union Pacific railroad tracks. Coordinates: 33.8065804 N, -117.9874261 W

Wildlife Species	Condition of Wildlife (alive/dead)
Domestic cat (<i>Felis catus</i>)	Dead

Cause of Injury or Mortality (Don't speculate, If unknown, enter "unknown")

Unknown.

Current Location of Animal

Stanton Energy Reliability Center (SERC).

Is the Biological Resource in Danger of Being Impacted by Project or Other Site Activities?

Yes ☐ No ☒ NO N/A ☐

If Yes, Explain

Additional Comments

The Onsite Biologist was notified that a very decomposed dead domestic cat (*Felis catus*) was observed south of the Western Parcel along the Union Pacific railroad tracks (33.8065804 N, -117.9874261 W). Cause of death unknown. No photo was taken. Westminster Animal Control was called to pick it up. This SERC Wildlife Observation Form has been submitted to the SERC Designated Biologist.

Stanton Energy Reliability Center (SERC) Wildlife Observation Form

To be filled out by personnel who find active nest sites, wildlife dens, dead and/or injured wildlife, or other biological resources during daily construction activities. If nesting birds, dead and/or injured wildlife have been identified, please contact Ava Edens/Designated Biologist (DB) at (949) 466-5178 or ava.edens@jacobs.com. In the event the DB cannot be reached, please contact the Biological Monitor. After you have contacted the DB or Biological Monitor, please complete this "Wildlife Observation Form".

Date	Observer	Observer's Employer
06/06/2019	Ken Levenstein	Jacobs

Location of Observation

Next to the porta-potties southeast of the office trailers on the Western Parcel. Coordinates: 33.806648 N, -117.9881560 W.

Wildlife Species	Condition of Wildlife (alive/dead)
Black rat (<i>Rattus rattus</i>)	Dead

Cause of Injury or Mortality (Don't speculate, If unknown, enter "unknown")

Unknown.

Current Location of Animal

Stanton Energy Reliability Center (SERC).

Is the Biological Resource in Danger of Being Impacted by Project or Other Site Activities?

Yes ☐ No ☒ NO N/A ☐

If Yes, Explain

Additional Comments

A dead black rat (*Rattus rattus*) was reported next to the porta-potties southeast of the office trailers on the Western Parcel. The carcass was disposed of. This SERC Wildlife Observation Form has been submitted to the SERC Designated Biologist.

Stanton Energy Reliability Center (SERC)
Wildlife Observation Form

To be filled out by personnel who find active nest sites, wildlife dens, dead and/or injured wildlife, or other biological resources during daily construction activities. If nesting birds, dead and/or injured wildlife have been identified, please contact Ava Edens/Designated Biologist (DB) at (949) 466-5178 or ava.edens@jacobs.com. In the event the DB cannot be reached, please contact the Biological Monitor. After you have contacted the DB or Biological Monitor, please complete this "Wildlife Observation Form".

Date	Observer	Observer's Employer
06/11/2019	Ken Levenstein	Jacobs

Location of Observation

An active mourning dove nest was discovered in the central portion of the Western Parcel, approximately 10 feet from the southern perimeter fence. Coordinates: 33.8066536, -117.9878214.

Wildlife Species	Condition of Wildlife (alive/dead)
Mourning dove (<i>Zenaida macroura</i>)	Live

Cause of Injury or Mortality (Don't speculate, If unknown, enter "unknown")

Current Location of Animal

Stanton Energy Reliability Center (SERC).

Is the Biological Resource in Danger of Being Impacted by Project or Other Site Activities?

Yes ☐ No ☒ NO ☐ N/A ☐

If Yes, Explain

A mourning dove nest was discovered near the top of a 6 ft ladder that is stored vertically, leaning against a CONEX container on the Western Parcel. The nest contained one egg being incubated by an adult. The Designated Biologist was notified and a 25-ft buffer installed to protect the nest from disturbance.

Additional Comments

Photo 1



Location

SERC – Western Parcel

Description

Mourning dove nest located on a ladder stored vertically leaning against a conex container.

Photo 2



Location

SERC – Western Parcel

Description

Close on same photo as above.

Photo 1



Location	SERC – Western Parcel	Description	Location of mourning dove nest (circled in red).
----------	-----------------------	-------------	--

Photo 2






Location	SERC – Western Parcel	Description	Wider view of mourning dove nest location (indicated by red arrow).
----------	-----------------------	-------------	---

Appendix E WEAP Training Logs

Certification of Completion of Worker Environmental Awareness Education Program

Stanton Energy Reliability Center (SERC) Project, Orange County, California
Cultural, Paleontological, and Biological Resources Education Program Verification
All On-Site Employees

This is to certify the below-mentioned individuals have completed a mandatory California Energy Commission-approved Cultural, Paleontological, and Biological Resources Education (Environmental Awareness) Program for Employees on site at the SERC Project. By signing below, the participants indicate that they understand and shall abide by the guidelines set forth in the Program materials.











No.	Employee Name	Company	Signature	Date
1.	Sam Simonson	ARB		6-10-19
2.	Eugene Casimiro	ARB		6-10-19
3.	Daniel Del Castillo	ARB		6-10-19
4.				
5.				
6.				
7.				
8.				
9.				
10.				
11.				
12.				
13.				
14.				
15.				
16.				
17.				
18.				
19.				
20.				
21.				
22.				
23.				
24.				
25.				
26.				
27.				
28.				
29.				
30.				


Trainer: T. DRAPER Signature:  Date: 6/10/19

Certification of Completion of Worker Environmental Awareness Education Program

Stanton Energy Reliability Center (SERC) Project, Orange County, California
Cultural, Paleontological, and Biological Resources Education Program Verification
All On-Site Employees

This is to certify the below-mentioned individuals have completed a mandatory California Energy Commission-approved Cultural, Paleontological, and Biological Resources Education (Environmental Awareness) Program for Employees on site at the SERC Project. By signing below, the participants indicate that they understand and shall abide by the guidelines set forth in the Program materials.







No.	Employee Name	Company	Signature	Date
1.	Ruben Laurente	CWC		6/17/19
2.	Ruben Antez	ARB		6/17/19
3.	STEVEN LUND	ARB		6/17/19
4.	ADAM LUND	ARB		6/17/19
5.	DESAR LOPEZ	CWS		6-18-19
6.	Gabriel Cruz	ARB		6-20-19
7.	Rogelio Cruz	ARB		6-20-19
8.	Mitchell Morris	RMA		6-20-19
9.	Anthony Vazquez	Robertsons		6-20-19
10.	Glen Candelario	CME		6-21-19
11.				
12.				
13.				
14.				
15.				
16.				
17.				
18.				
19.				
20.				
21.				
22.				
23.				
24.				
25.				
26.				
27.				
28.				
29.				
30.				

Trainer: T. DRAPER Signature:  Date: 6/17/19

Certification of Completion of Worker Environmental Awareness Education Program

Stanton Energy Reliability Center (SERC) Project, Orange County, California
Cultural, Paleontological, and Biological Resources Education Program Verification
All On-Site Employees

This is to certify the below-mentioned individuals have completed a mandatory California Energy Commission-approved Cultural, Paleontological, and Biological Resources Education (Environmental Awareness) Program for Employees on site at the SERC Project. By signing below, the participants indicate that they understand and shall abide by the guidelines set forth in the Program materials.

No.	Employee Name	Company	Signature	Date
1.	Joseph Bates	ARB		6/24/19
2.	Luis A. Lereu	ARB		6-25-19
3.	Alicia Lereu	ARB		6-25-19
4.	Ramon Reynoso	ARB	Ramon Reynoso	6-25-19
5.	PATRICK GUNNING	NVS		26 JUN 2019
6.	BERT GUTIERREZ	ARB		6-27-19
7.	Mike Timmons	Merli/JCS		6-27-19
8.				
9.				
10.				
11.				
12.				
13.				
14.				
15.				
16.				
17.				
18.				
19.				
20.				
21.				
22.				
23.				
24.				
25.				
26.				
27.				
28.				
29.				
30.				

Trainer: T. DRAPER Signature:  Date: 6/24/19