

**DOCKETED**

<b>Docket Number:</b>	16-AFC-01C
<b>Project Title:</b>	Stanton Energy Reliability Center - Compliance
<b>TN #:</b>	235217
<b>Document Title:</b>	Stanton Energy Reliability Center - Compliance
<b>Description:</b>	Stanton Energy Reliability Center September 2020 Monthly Compliance Report
<b>Filer:</b>	John Heiser
<b>Organization:</b>	California Energy Commission
<b>Submitter Role:</b>	Commission Staff
<b>Submission Date:</b>	10/13/2020 8:26:47 AM
<b>Docketed Date:</b>	10/13/2020

# Stanton Energy Reliability Center

CEC Docket No. 16-AFC-01  
Monthly Compliance Report No. 20  
Reporting Period: September 2020



Prepared by Stanton Energy Reliability Center, LLC (SERC)  
Submitted October 12, 2020

Table of Contents

Key Events List .....	3
1. Summary .....	3
1.1 Engineering .....	5
1.3 Construction .....	5
1.4 Explanation of Significant Changes to the Schedule.....	6
2. Documents Required by Specific Conditions for MCR .....	6
3. Compliance Matrix.....	6
4. Conditions Satisfied During Reporting Period .....	6
5. Missed Deadlines.....	10
6. Approved Changes to Conditions of Certification (COC).....	10
7. Governmental Agencies Submittals / Permits.....	10
8. Compliance Activity Two Month Schedule.....	10
9. On-Site Compliance File .....	10
10. Incidents, Complaints, Notices of Violation, Official Warnings and Citations .....	10
Attachment 1 – COM-6 Project Schedule .....	11
Attachment 2 – COM-5 Compliance Matrix.....	28
Attachment 3 – Air Quality .....	86
Attachment 4 –Biological Resources.....	126
Attachment 5 – CIVIL.....	156
Attachment 6 – Cultural Resources.....	158
Attachment 7 - Paleontology .....	162
Attachment 8 – ELEC-1 .....	164
Attachment 9 – GEN-2 Master Drawing List .....	166
Attachment 10 – GEN-3 CBO Payment.....	168
Attachment 11 – GEN-6 Special Inspectors .....	170
Attachment 12 – Gen-7 Discrepancy.....	172
Attachment 13 – GEN-8 Final Inspections .....	174
Attachment 14 – SOIL&WATER-4 Water Use.....	176
Attachment 15 – SOIL&WATER-8 Encroachment Permit .....	178
Attachment 16 – STRUC-1 CBO Approvals.....	180
Attachment 17 – TRANS-1 Permits .....	186
Attachment 18 – Safety Inspection Report.....	188
Attachment 19 – CIVIL-3 Non-Compliance Reports .....	190
Attachment 20 - COM-6 Filings & Permits to/by Government Agencies.....	192
Attachment 21 - COM-11 Reporting of Complaints, Notices, and Citations.....	194
Attachment 22 – MECH-1 CBO Inspection Approvals .....	196
Attachment 23 – TRANS-5 Hazardous Materials Delivery & Waste Licensing .....	198

## Key Events List

PROJECT:	Stanton Energy Reliability Center	
DOCKET #:	16-AFC-01	
COMPLIANCE PROJECT MANAGER:	John Heiser	
EVENT DESCRIPTION		DATE
CEC Decision Date		November 7, 2018
Obtain Site Control		February 12, 2019
Online Date		July 1, 2020
POWER PLANT SITE ACTIVITIES		
Start Site Assessment/Pre-Construction		January 31, 2019
Start Site Mobilization/Construction		February 12, 2019
Begin Pouring Major Foundation Concrete		March 29, 2019
Begin Installing Major Equipment		September 4, 2019
Completion of Installation of Major Equipment		June, 2020
First Combustion of Gas Turbine		April 17, 2020
Obtain Building Occupation Permit		TBD
Start Commercial Operation		BESS October 30, 2020; LM6000 July 1, 2020
Complete All Construction		September 15, 2020
TRANSMISSION LINE ACTIVITIES		
Start Transmission Line Construction		October 1, 2019
Complete Transmission Line Construction		February 26, 2020
Synchronization with Grid and Interconnection		April 25, 2020
FUEL SUPPLY LINE ACTIVITIES		
Start Gas Pipeline Construction and Interconnection		August 19, 2019
Complete Gas Pipeline Construction		May 29 2020
WATER SUPPLY LINE ACTIVITIES		
Start Water Supply Line Construction		March 17, 2020
Complete Water Supply Line Construction		July 2020

### 1. Summary

On November 7, 2018, the California Energy Commission (CEC) issued its Commission Decision (Docket No. 16-AFC-01) approving construction and operation of the Stanton Energy Reliability Center (SERC) Project. The CEC Compliance Project Manager (CPM) issued a Limited Notice to Proceed (LNTP) on January 31, 2019, allowing the start of construction activities at the power plant site. The Full Notice to Proceed (FNTP) was issued by the CEC on February 12, 2019.

Upon the CEC docket of the Final Decision, SERC made Payment of the Annual Energy Facility Compliance Fee. The next payment and all subsequent payments are due by July 1, of each year.

This document is a Monthly Compliance Report (MCR) as required by Condition of Certification (COC) COM-6. The information in this report documents the engineering, procurement,

construction, and compliance activities that were performed during the reporting period: September 2020.

Stanton Energy Reliability Center, LLC (SERC) selected ARB, Inc. as its general contractor. Power Engineers, under a separate contract is providing the project detailed design engineering. Procurement and construction management services are being provided by Wellhead Construction, Inc. Southern California Edison (SCE) will construct the transmission interconnection facilities. Southern California Gas will design, build, and operate the natural gas pipeline associated with the project. Jacobs Engineering has been retained by SERC to assist with construction monitoring and environmental and CEC compliance. NV5 has been selected by the CEC as the Designated Chief Building Official (DCBO).

BESS construction has been awarded to TTS Construction (“TTSC”) on February 27, 2020 via a Limited Notice to Proceed (LNTP) and received the Full Notice to Proceed (FNTP) on April 6, 2020.

SERC worked with the City of Stanton and Power Engineers on a design for the sewer interconnection. On November 4, 2019, the encroachment permit for sewer interconnection was issued by the City of Stanton.

Battery Energy Storage System (BESS) construction commenced on March 16, 2020. During this reporting period, the following activities were completed:

- Final grading
- Labeling
- Punch list closeout
- Demobilization of subcontractors
- BESS commissioning activities

A preliminary project summary schedule is included in Attachment 1.

**Note:** Due to the dynamic nature of a large-scale construction project, key event dates are subject to change.

The following table represents the percent complete numbers for the engineering, procurement, and construction activities as of the end of September 2020.

Activity	Percent Complete
<b>Engineering</b>	
Power Island	100%
CBO Support	100%
BESS Design	100%
<b>Procurement</b>	
Owner Supplied Equipment	100%
Contractor Supplied Equipment	100%
<b>Construction</b>	
Power Island	100%
BESS	100%

## 1.1 Engineering

Through the month of September 2020, Power Engineers provided final documentation based on Contractor markups, requests for information and submittals.

In addition, Power Engineers provided the following support in September:

- Reissued PE-stamped structural drawing and structural calculations
- Provided electrical raceway calculations
- Issued CAD files for all plant drawings
- Provided certification letter to satisfy GEN-1 requirements
- Responded to lightning protection clarification
- Received additional TTS markups of construction record prints for miscellaneous changes, vent fan power and e-stops

## 1.2 Procurement

The procurement of Owner Supplied Equipment (OSE) is currently 100% complete.

The procurement of ARB Contractor Supplied Equipment (CSE) is currently 100% complete.

## 1.3 Construction

### **ARB**

ARB performed no services during the month of September.

### **TTSC**

TTSC achieved Mechanical Completion of the BESS on August 12, 2020.

During this reporting period the majority of the work was the continued effort for startup and commissioning activities as well as final grading, punch list and demobilization of subcontractors.

#### Safety:

During this reporting period the contractor worked 562 man-hours without a lost time or recordable incident. To date, the contractor has worked 33,803 man-hours without a lost time, or recordable Incident, and no first aids.

Continue WEAP and the site-specific training of new team members including the addition of COVID 19 training.

The projects combined worked hours without a lost time or recordable incident is 247,609.

#### Civil:

- Perform final grading

- Structural:
  - There were no structural activities during this reporting period
- Electrical:
  - Punch list items

#### 1.4 Explanation of Significant Changes to the Schedule

The construction activities for the BESS have been included in the project schedule as indicted in Attachment 1.

### 2. Documents Required by Specific Conditions for MCR

The Documents required by specific conditions have been identified in Section 4 “Conditions Satisfied During Reporting Period” of this report and are also included in the Attachments.

During this reporting period there were no Discrepancies to report as required in GEN-7. As such, Attachment 12 contains no information.

During this reporting period there were no Discrepancies or Non-Compliance items to report as required in CIVIL-3 as indicated in Attachment 19.

### 3. Compliance Matrix

The compliance matrix was updated during the reporting period to reflect the dates that compliance submittals were provided to the CEC and DCBO and the dates of any approvals by the DCBO, CEC or other agencies having review or approval rights. The Compliance Matrix is included in Attachment 2.

### 4. Conditions Satisfied During Reporting Period

The Commission Decision sets forth specific conditions, many of which include reporting requirements that must be addressed in an MCR. This section of the MCR describes activities that ensure compliance is achieved with all conditions of verification in the Commission Decision for the SERC Project. The report format is designed to be comprehensive and inclusive of all Conditions of Certification that require monthly reporting.

Many Conditions of Certification are addressed in the attachments to this MCR. The following one-time and/or monthly compliance activities were completed or addressed during the report period:

**AQ-SC3:** 1) A summary of all actions taken to maintain compliance with this condition 2) Copies of any complaints filed with the South Coast Air Quality Management District (SCAQMD) in relation to project construction; and 3) other documentation deemed necessary to verify compliance with this condition are included in the AQCM’s monthly report in Attachment 3.

**AQ-SC4:** 1) Work activities requiring dust control and a summary of all actions taken to maintain compliance with this condition; 2) copies of any complaints filed with the SCAQMD in relation to

project construction; and 3) any other documentation necessary to verify compliance with this condition are included in the AQCMM's monthly report in Attachment 3.

**AQ-SC5:** 1) A summary of all actions taken to maintain compliance, 2) list of heavy equipment, and 3) other documentation necessary to verify compliance during the reporting period is included in the AQCMM's monthly report in Attachment 3.

**BIO-2:** A monthly Biological Resources Mitigation Implementation and Monitoring Plan (BRMIMP) provides a summary of reporting period construction activities and associated biological monitoring and is included in Attachment 4.

**BIO-5:** During the reporting period 7 personnel received the Worker Environmental Awareness Program (WEAP) training. The total number of personnel trained to date is 1,180. Documentation of worker training records for the reporting period is included in Appendix E of Attachment 4.

**BIO-6:** The Designated Biologist and Biological Monitor provides monthly documentation on how the biological mitigation measures defined in the BRMIMP have been implemented during the reporting period. This information is included in Attachment 4.

**BIO-8:** The Designated Biologist and Biological Monitors have provided documentation on pre-construction nest surveys to the CPM, California Department of Fish and Wildlife (CDFW) and U.S. Fish and Wildlife Service (USFWS) as required. These activities and reports are addressed in the Monthly Biological Report included as Attachment 4. Impact avoidance and minimization measures related to nesting and breeding birds have been implemented during the reporting period. This information is included in Attachment 4.

**CIVIL-1:** During the reporting period there were no proposed changes to the drainage structures and the grading; the erosion and sedimentation control plan; the construction Storm Water Pollution Prevention Plan (SWPPP); related calculations and specifications that have been signed and stamped by the responsible civil engineer or the soils, geotechnical or foundation investigations reports required by the 2016 CBC that have been previously submitted and approved by the CBO.

**CIVIL-3:** There were no inspection, non-conformance reports during the reporting period. (Attachment 5)

**COM-5:** An updated compliance matrix is provided as Attachment 2.

**COM- 6:** This MCR conforms to and satisfies the COC.

**COM-7:** There were no required Periodic or Annual Compliance Reports due in this reporting period.

**COM-9:** The Annual Compliance Fee was paid by SERC, LLC on June 9, 2020. Documentation of the payment, including a receipt from the CEC was forwarded to the CPM.

**COM-11:** There were no complaints, notices, warnings, citations, or fines during this reporting period. The Complaint Log can be found in Attachment 21 of this MCR.

**COM-13:** No Incident Reporting requirements occurred during this reporting period.

**CUL-2:** Three week look ahead schedules provided weekly to allow the CRS to plan the CRM's monitoring work accordingly have been discontinued as construction is complete.

**CUL-3:** The CRMMP is being fully implemented. Specific details can be found in the daily cultural resource reports being submitted to the CPM and in the monthly Cultural Resources Report included as Attachment 6 of this MCR.

**CUL-5:** During the reporting period 7 personnel received the Worker Environmental Awareness Program (WEAP) training. The total number of personnel trained to date is 1,180 Documentation of worker training records for the reporting period is included in Appendix D of Attachment 4.

**CUL-6:** The Cultural Resources Specialist's monthly summary report is included as Attachment 6 to this MCR.

**CUL-7:** There were no cultural resource discoveries made during the reporting period. The Cultural Resources Specialist's monthly summary report is included as Attachment 6.

**ELEC-1:** Documentation of transmittal of electrical construction design review and approval by the DCBO during the reporting period. During this reporting period there were no approvals by the DCBO as indicated in Attachment 8.

**GEN-2:** There were no schedule updates in the reporting period to the facility design schedule, the master drawings and master specifications list as indicated in Attachment 9.

**GEN-3:** Due to the payment cycle there was no payment made to the during this reporting period. The next payment is scheduled in October as indicated in Attachment 10.

**GEN-6:** There were no additional special inspectors approved during the reporting period as indicated in Attachment 11.

**GEN-7:** There were no Design Discrepancy Corrections during the reporting period as indicated in Attachment 12.

**GEN-8:** There were no final inspections during this reporting period as described in GEN-8, Attachment 13.

**MECH-1:** There were no completion of inspections received form the CBO during this reporting period. Documentation of transmittal letters of completion of all DCBO inspections are included in Attachment 22.

**MECH-2:** There were no on-site fabrication or installation of any pressure vessels during this reporting period.

**NOISE-2:** There were no noise complaints received during this reporting period as indicated in Attachment 21.

**PAL-2:** Three week look ahead schedules provided weekly to allow the CRS to plan the CRM's monitoring work accordingly have been discontinued as construction is complete.

**PAL-3:** The PRMMP is being fully implemented. Specific details can be found in the Monthly Paleontology Resources Report included as Attachment 7.

**PAL-5:** During the reporting period 7 personnel received the Worker Environmental Awareness Program (WEAP) training. The total number of personnel trained to date is 1,180. Documentation of worker training records for the reporting period is included in Appendix D of Attachment 4.

**PAL-6:** A summary of the Paleontological Resource Specialist's activities during the reporting period including daily monitoring logs is included in the Monthly Paleontology Report included as Attachment 7.

**SOIL&WATER-4:** The monthly water use for SERC during the reporting period was 556 CF. Daily water usage is provided within Attachment 14.

**SOIL&WATER-8:** During the reporting period the DCBO approved the Sewer Tie-in work per the encroachment permit #19153 included as Attachment 14.

**STRUC-1:** Documentation of DCBO approval of structural plans, specifications, and calculations during the reporting period is included in Attachment 16.

**STRUC-3:** There were no design changes to the final plans required by the 2016 CBC, including the revised drawings, specifications, calculations, and a complete description of, and supporting rationale for, the proposed changes during this reporting period.

**TRANS-1:** There were no deliveries requiring permits during the reporting period for vehicle sizes, weights, driver licensing and truck routes as identified in Attachment 17.

**TRANS-4:** During the reporting period there were no ground disturbance, improvements, or interruption of traffic in or along any public road, easement, or right-of-way.

**TRANS-5:** There has been no changes with the project contracted, licensed hazardous materials delivery and a licensed waste hauler companies for the transportation of hazardous materials and wastes during this reporting period as identified in Attachment 23.

**TSE-1:** There were no schedule updates to the transmission facilities design submittals, Master Drawings List, and a Master Specifications List or Major Equipment and Structure List during the reporting period.

**TSE-2:** During this reporting period, no major electrical equipment was received.

**VIS-3:** There were no lighting complaints for any construction activity during this reporting period.

**WASTE-4:** During this reporting period two (2) forty-yard bins of construction waste, no (0) ten-yard bin of construction waste, no (0) forty-yard waste metal bin and no (0) eco pans of solid waste left the site.

**WASTE-6:** SERC is keeping a copy of the hazardous waste generator identification number(s) on file at the project site (EPA ID 2-27-19-CAR000292565). Documentation of any new or revised hazardous waste generation notifications or changes in identification number are required to be provided to the CPM in the next scheduled compliance report. There have been no revisions during this reporting period.

**WASTE-9:** There were no spills or releases of hazardous substances, materials, or waste are reported, cleaned up, and remediated as necessary, in accordance with all applicable federal, state, and local requirements during this reporting period.

**WORKER SAFETY-3:** During this reporting period the CSS had been released from the site therefore a Monthly Compliance Report is not provided as indicated in Attachment 18.

#### 5. Missed Deadlines

There were no missed deadlines during this reporting period.

#### 6. Approved Changes to Conditions of Certification (COC)

No changes to the COC occurred during this reporting period.

#### 7. Governmental Agencies Submittals / Permits

The Permits by Government Agencies as required in COM-6 are included in Attachment 20.

#### 8. Compliance Activity Two Month Schedule

- Adhere to Conditions of Certification, defined herein, that require monthly activities and/or per event submittals.
- COM-5 and 6 – Submit MCR and compliance matrix to the CEC.

#### 9. On-Site Compliance File

SERC, LLC is maintaining electronic copies of all project files and submittals in accordance with COC COM-2 and the clarifications received from the CPM on March 21, 2019 regarding electronic record retention. At least one hard copy of the following will be kept onsite:

1. all finalized original and amended structural plans and “as-built” drawings for the entire project are located on site
2. the most current versions of any plans, manuals, and training documentation required by the COC or applicable LORS

#### 10. Incidents, Complaints, Notices of Violation, Official Warnings and Citations

There were no incidents, notices of violation, official warnings or citations received during the month of September 2020.

Attachment 1 – COM-6 Project Schedule



SERC Baseline Project Master Schedule (w/ARB Jun Sched) CEC/SCE				WBS Summary				09-Oct-20 16:07																	
Activity ID	Activity Name	OD	% Comp	Start	Finish	TF	Fin. Var.					2021												2022	
								Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
40	Order of Long Lead Time Items	0	100%	23-May-18 A			0																		
42	Manufacturer Time (FNTTP-Delivery)	169	100%	23-Aug-18 A	21-May-19 A		0																		
41	FNTTP	0	100%	23-Aug-18 A			0																		
43	Receipt of Notice of Ready to Ship (RTS)	0	100%		11-Apr-19 A		0																		
A1000	Transportation From FCA Delivery Point To Site	40	100%	21-May-19 A	01-Aug-19 A		0																		
44	Delivery Per FCA(Goods Actually Ready For Shipment)	0	100%		21-May-19 A		0																		
Emissions Reduction Unit (ERU)		356	100%	08-Feb-18 A	16-Nov-19 A		0																		
47	Effective Date of the ERU Supply Contract	0	100%		08-Feb-18 A		0																		
57	Selection of Nox & CO Catalyst	0	100%		01-Jun-18 A		0																		
62	Engineering Received from Manufacturer	0	100%		05-Jul-18 A		0																		
56	Engineering Received from Manufacturer	0	100%		13-Jul-18 A		0																		
61	Approval of Engineering	0	100%		19-Jul-18 A		0																		
55	Approval of Engineering	0	100%		27-Jul-18 A		0																		
54	Release for Fabrication of Nox & CO Catalyst	0	100%		13-Aug-18 A		0																		
53	Delivery of instalation proceedures	0	100%		24-Aug-18 A		0																		
60	Engineering Received from Manufacturer	0	100%		30-Aug-18 A		0																		
52	Delivery of maintenance proceedures	0	100%		07-Sep-18 A		0																		
59	Approval of Engineering	0	100%		13-Sep-18 A		0																		
A1010	Fabrication Drawings	4	100%	12-Oct-18 A	01-Feb-19 A		0																		
58	FNTTP	0	100%	12-Oct-18 A			0																		
A1020	SERC Review Fabrication Drawings	4	100%	01-Feb-19 A	15-Feb-19 A		0																		
51	Manufacturer Time (FNTTP-Delivery)	123	100%	15-Feb-19 A	18-Jun-19 A		0																		
A1030	Transportation Of ERU Materials	4	100%	01-Jul-19 A	16-Nov-19 A		0																		
50	Delivery/Goods Received (Duct, Stack, Silencer)	59	100%	01-Jul-19 A	25-Oct-19 A		0																		
49	NOx & CO Modules	0	100%		14-Oct-19 A		0																		
Generator Step-Up Transformer (GSU)		194	100%	29-Jun-18 A	31-May-19 A		0																		
65	Engineering Received from Manufacturer	56	100%	29-Jun-18 A	20-Sep-18 A		0																		
64	LNTP/PO Date	0	100%		29-Jun-18 A		0																		
67	Manufacturer Time (FNTTP-Delivery)	162	100%	20-Sep-18 A	28-Feb-19 A		0																		
66	FNTTP	0	100%	20-Sep-18 A			0																		
69	Delivery/Goods Received At Site	0	100%		31-May-19 A		0																		
Vehicle Bridge		47	100%	01-Nov-18 A	22-Mar-19 A		0																		
71	LNTP/PO Date	0	100%	01-Nov-18 A			0																		
72	Engineering Received from Manufacturer	32	100%	02-Nov-18 A	07-Jan-19 A		0																		
73	FNTTP	0	100%		07-Jan-19 A		0																		
74	Manufacturer Time (FNTTP-Delivery)	24	100%	08-Jan-19 A	28-Feb-19 A		0																		
75	Delivery/Goods Received	0	100%		22-Mar-19 A		0																		
Balance Of Plant OSE		119	100%	01-Jul-18 A	01-Apr-19 A		0																		
78	Place BOP OSE Purchase Orders	180	100%	01-Jul-18 A	28-Dec-18 A		0																		

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Milestone

Page 2 of 16

TASK filter: Not Level Of Effort.

© Oracle Corporation

SERC Baseline Project Master Schedule (w/ARB Jun Sched) CEC/SCE				WBS Summary				09-Oct-20 16:07																					
Activity ID	Activity Name	OD	% Comp	Start	Finish	TF	Fin. Var.					2021												2022					
								Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb				
79	Available for delivery to the Project Site	0	100%	01-Apr-19 A			0																						
Construction Contracting		97	100%	03-Sep-18 A	24-Jan-19 A		0																						
81	Receive Initial Bids from Construction Contractors	0	100%	03-Sep-18 A			0																						
82	Review Initial Bids	30	100%	04-Sep-18 A	04-Oct-18 A		0																						
83	Short list two construction contractors and negotiate draft cont	28	100%	04-Oct-18 A	26-Nov-18 A		0																						
85	Contractor Pricing Refresh	18	100%	26-Nov-18 A	14-Dec-18 A		0																						
84	Achieve Commercial Lockdown	0	100%		26-Nov-18 A		0																						
87	Review Final Bids / Select Contractor	2	100%	14-Dec-18 A	20-Dec-18 A		0																						
86	Final Bids Turned In	0	100%		14-Dec-18 A		0																						
89	Make executed construction contract available in the SERC du	0	100%		21-Dec-18 A		0																						
88	Execute Construction Contract	0	100%		21-Dec-18 A		0																						
90	Provide Notice To Proceed to Contractor	0	100%		24-Jan-19 A		0																						
Project Finance		176	100%	16-Oct-18 A	24-Jan-19 A		0																						
92	Provide Mandate to Helaba	0	100%	16-Oct-18 A			0																						
94	Develop Loan Documentation	4	100%	16-Oct-18 A	17-Jan-19 A		0																						
93	Perform Dilligence	1	100%	16-Oct-18 A	14-Jan-19 A		0																						
95	Financial Close	0	100%	24-Jan-19 A			0																						
CEC Compliance		592	51.13%	19-Dec-18 A	02-Dec-21	0	0																						
CBO Activity		217	100%	19-Dec-18 A	31-May-20 A		0																						
99	CBO Kick off Meeting	0	100%		19-Dec-18 A		0																						
98	CBO Contract Execution	0	100%	19-Dec-18 A			0																						
CBO performance of duties		217	100%	26-Dec-18 A	31-May-20 A		0																						
101	Review and approve Pre-construction submittal	1	100%	26-Dec-18 A	27-Dec-18 A		0																						
103	Perform Plan Check of Submittals	148	100%	27-Dec-18 A	04-Nov-19 A		0																						
102	Inspector On Site	390	100%	04-Feb-19 A	31-May-20 A		0																						
CEC Compliance R1		693	51.63%	20-Jul-19 A	02-Dec-21	0	0																						
Air Quality		477	51.25%	31-Oct-19 A	14-Jul-21	113	0																						
AQ-1010	AQ-D1b - Initial Source Test	0	100%	31-Oct-19 A			0																						
AQ-1015	AQ-D1b - Initial Source Test	0	100%	28-Mar-20 A			0																						
AQ-1020	AQ-D2 - Operations Source Test	0	100%	28-Jun-20 A			0																						
AQ-1170	AQ-K1 - Source Test Results	0	100%	04-Aug-20 A			0																						
AQ-1100	AQ-D5 - CEMS for NOx	0	100%	04-Aug-20 A			0																						
AQ-1080	AQ-D4 - CEMS for CO	0	100%	04-Aug-20 A			0																						
AQ-1160	AQ-H1 - NOx CEMS Performance Evaluation	0	0%	25-Nov-20		298	0			◆																			
AQ-1000	AQ-D1a - Initial Source Test	0	0%	25-Nov-20		298	0			◆																			
AQ-1050	AQ-D3 - NH3 Source Test	0	0%	14-Jul-21		113	0											◆											
Biological		444	100%	31-Jul-19 A	05-Feb-21	240	0																						
BIO-1030	BIO-8a1 - Pre-Construction Nest Surveys and Impact Avoidanc	0	100%	31-Jul-19 A			0																						
BIO-1050	BIO-8b - Preconstruction Nest Survey Letter Report	0	100%	19-Aug-19 A			0																						
BIO-1040	BIO-8a2 - Pre-Construction Nest Surveys and Impact Avoidanc	0	100%	19-Aug-19 A			0																						
Remaining Level of Effort				Actual Work				Critical Remaining Work				TASK filter: Not Level Of Effort.																	
Actual Level of Effort				Remaining Work				◆				◆ Milestone				© Oracle Corporation													

SERC Baseline Project Master Schedule (w/ARB Jun Sched) CEC/SCE										WBS Summary												09-Oct-20 16:07											
Activity ID	Activity Name	OD	% Comp	Start	Finish	TF	Fin. Var.	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb								
BIO-1060	BIO-8c - Implementation of Nest Surveys and Inclusion in BRM	0	100%	19-Sep-19 A			0																										
BIO-1020	BIO-7b - General Impact Avoidance and Mitigation Measures	0	100%	01-Aug-20 A			0																										
BIO-1010	BIO-6e - BRMIMP Construction Closure Report	0	100%	01-Aug-20 A			0																										
BIO-1000	BIO-5c - WEAP Training Acknowledgement Forms on File	0	0%	05-Feb-21		240	0						◆◆																				
Civil		0	0%	16-May-20 A	16-May-20 A		0																										
CIV-1010	CIVL-4a - Final Grading Plan Approval	0	100%	16-May-20 A			0																										
Communication		0	0%	03-May-20 A	03-May-20 A		0																										
COM-1020	COM-12b - Emergency Response Site Contingency Plan	0	100%	03-May-20 A			0																										
Cultural		77	100%	16-May-20 A	20-Aug-20 A		0																										
CUL-1000	CUL-1j - Discharge the CRS, after receiving approval from the C	0	100%	16-May-20 A			0																										
CUL-1010	CUL-4b - Final Cultural Resources Report	0	100%	20-Aug-20 A			0																										
General		90	14.67%	23-Sep-20 A	13-Jan-21	258	0																										
GEN-1030	GEN-8b - Plan and Specification Storage	0	100%	23-Sep-20 A			0		◆◆																								
GEN-1010	GEN-1b - Certificate of Occupancy	0	0%	09-Oct-20		335	0		◆◆																								
GEN-1000	GEN-1a - Certificate of Occupancy	0	0%	09-Oct-20		335	0		◆◆																								
GEN-1040	GEN-8c - Plan and Specification Archive Copies	0	0%	13-Jan-21		258	0					◆◆																					
Hazardous		202	100%	20-Jul-19 A	09-Mar-20 A		0																										
HAZ-1080	HAZ-8a - Operations Site Security Plan	0	100%	20-Jul-19 A			0																										
HAZ-1000	HAZ-2a - Final HMBP and SPCC	0	100%	20-Jul-19 A			0																										
HAZ-1060	HAZ-6a - HazMat Transport Route Restrictions	0	100%	28-Jul-19 A			0																										
HAZ-1010	HAZ-2b - Final Risk Management Plan	0	100%	29-Jul-19 A			0																										
HAZ-1070	HAZ-6b - Route Restrictions, New Vendor	0	100%	23-Aug-19 A			0																										
HAZ-1050	HAZ-5 - Transport Vehicle Specifications	0	100%	04-Nov-19 A			0																										
HAZ-1040	HAZ-4 - Ammonia Storage Tank Design	0	100%	04-Nov-19 A			0																										
HAZ-1030	HAZ-3 - Aqueous Ammonia Safety Management Plan	0	100%	04-Nov-19 A			0																										
HAZ-1020	HAZ-2c - Final Risk Management Plan	0	100%	04-Nov-19 A			0																										
HAZ-1090	HAZ-9 - Fuel Gas Pipe Cleaning	0	100%	09-Mar-20 A			0																										
Mechanical		202	100%	24-Aug-19 A	03-May-20 A		0																										
MECH-1000	MECH-2a - Pressure Vessel Installation	0	100%	24-Aug-19 A			0																										
MECH-1020	MECH-3b - HVAC Plans	0	100%	03-May-20 A			0																										
MECH-1010	MECH-3a - HVAC Plans	0	100%	03-May-20 A			0																										
Noise		15	100%	03-Jun-20 A	22-Jun-20 A		0																										
NOI-1030	NOISE-5 - Occupational Noise Survey	0	100%		03-Jun-20 A		0																										
NOI-1010	NOISE-4a - Operational Noise Survey	0	100%	03-Jun-20 A			0																										
NOI-1020	NOISE-4b - Noise Survey Summary Report	0	100%	22-Jun-20 A			0																										
Paleo		60	100%	20-Aug-20 A	03-Nov-20	315	0																										
PAL-1000	PAL-7 - Paleontological Resources Report	0	100%	20-Aug-20 A			0																										
PAL-1010	PAL-8 - Curation Entity/Curation Fees	0	0%	03-Nov-20		315	0		◆◆																								
Structural		0	0%	05-Nov-19 A	05-Nov-19 A		0																										
STR-1010	STRUC-4a - Tank and HazMat Vessel Design	0	100%	05-Nov-19 A			0																										
Transmission		0	0%	28-Jan-20 A	28-Jan-20 A		0																										

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Page 4 of 16

TASK filter: Not Level Of Effort.

© Oracle Corporation

SERC Baseline Project Master Schedule (w/ARB Jun Sched) CEC/SCE										WBS Summary										09-Oct-20 16:07											
Activity ID	Activity Name	OD	% Comp	Start	Finish	TF	Fin. Var.	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb						
TL-SN-1010	TL-SN-2 - Metallic Objects Grounded	0	100%	28-Jan-20 A			0																								
Transportation		0	0%	05-Feb-21	05-Feb-21	240	0																								
TNP-1000	TRANS-4b - Copies of Permits	0	0%	05-Feb-21		240	0						◆																		
Switchyard		491	100%	02-Mar-20 A	02-Dec-21	0	0																								
TSE-1060	TSE-4b - Notice to CAISO	0	100%	02-Mar-20 A			0																								
TSE-1050	TSE-4a - Notice to CAISO	0	100%	06-Mar-20 A			0																								
TSE-1090	TSE-5d - As-Built Drawings	0	100%	14-May-20 A			0																								
TSE-1080	TSE-5c - As-Built Drawings	0	100%	14-May-20 A			0																								
TSE-1070	TSE-5b - As-Built Drawings	0	100%	14-May-20 A			0																								
TSE-1020	TSE-2b - Final Switchyard Design	0	0%	02-Dec-21		0	0															◆									
Visual		250	100%	03-Feb-20 A	05-Feb-21	240	0																								
VIS-1010	VIS-2a - Screening Landscaping Plan	0	100%	03-Feb-20 A			0																								
VIS-1020	VIS-2c - Landscape Installation Timing	0	100%	16-May-20 A			0																								
VIS-1030	VIS-2d - Landscaping Ready for Inspection	0	100%	21-May-20 A			0																								
VIS-1000	VIS-1c - Notification that Treatment Completed	0	100%	25-Jun-20 A			0																								
VIS-1100	VIS-4h - Pre-COD Inspection	0	0%	05-Feb-21		240	0					◆	◆																		
VIS-1080	VIS-4d - Lighting Inspection Ready, Notification	0	0%	05-Feb-21		240	0					◆	◆																		
Waste		200	100%	31-May-20 A	05-Feb-21	240	0																								
WASTE-1020	WASTE-1b - SMP Summary	0	100%	31-May-20 A			0																								
WASTE-1050	WASTE-8a - Operation Waste Management Plan	0	0%	05-Feb-21		240	0					◆	◆																		
Worker Safety		338	100%	28-Jul-19 A	23-Sep-20 A		0																								
WRSF-1040	WORKER SAFETY-7c - Fire Protection System Specifications	0	100%	28-Jul-19 A			0																								
WRSF-1020	WORKER SAFETY-7a - Fire Protection System Specifications	0	100%	28-Jul-19 A			0																								
WRSF-1010	WORKER SAFETY-2b - Operations H&S Program	0	100%	09-Mar-20 A			0																								
WRSF-1000	WORKER SAFETY-2a - Operations H&S Program	0	100%	09-Mar-20 A			0																								
WRSF-1060	WORKER SAFETY-8e.1 - Letter to OCFA	0	100%	16-May-20 A			0																								
WRSF-1050	WORKER SAFETY-8e - Letter to OCFA	0	100%	16-May-20 A			0																								
WRSF-1080	WORKER SAFETY-8f.1 - Final UL Certification of ESS	0	100%	23-Sep-20 A			0																								
WRSF-1070	WORKER SAFETY-8f - Final UL Certification of ESS	0	100%	23-Sep-20 A			0																								
LM6000 Construction Schedule		367	100%	28-Feb-16 A	01-Sep-20 A		0						◆	◆																	
Stanton Energy Reliability Center - 03MAY20		367	100%	28-Feb-16 A	01-Sep-20 A		0																								
Milestones		366	100%	09-Nov-18 A	01-Sep-20 A		0																								
Contract Milestones		314	100%	09-Nov-18 A	30-May-20 A		0																								
00-Milest-110	Contract Negotiations	34	100%	09-Nov-18 A	21-Dec-18 A		0																								
00-Milest-120	Effective Date	1	100%	24-Dec-18 A	24-Dec-18 A		0																								
00-Milest-130	Commencement Date & NTP = 04FEB19	0	100%	04-Feb-19 A			0																								
00-Milest-190	Scheduled Mechanical Completion Date = 01Mar20	0	100%		01-Mar-20 A		0																								
00-Milest-200	Final Project Completion Date = 30MAY20	0	100%		30-May-20 A		0																								
Project Milestones		334	100%	14-Jan-19 A	01-Sep-20 A		0																								
00-Milest-300	Kick-off Meeting	1	100%	14-Jan-19 A	14-Jan-19 A		0																								
00-Milest-310	Start of Mobilization	0	100%	04-Feb-19 A			0																								

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Page 5 of 16

TASK filter: Not Level Of Effort.

© Oracle Corporation

SERC Baseline Project Master Schedule (w/ARB Jun Sched) CEC/SCE			WBS Summary						09-Oct-20 16:07																					
Activity ID	Activity Name		OD	% Comp	Start	Finish	TF	Fin. Var.	2021				2022																	
									Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb				
	00-Milest-320	Parcel 1 Temp Power Available = 08FEB19	0	100%	08-Feb-19 A			0																						
	00-Milest-240	Begin Site Disturbance = 19FEB19	0	100%	25-Feb-19 A			0																						
	00-Cranes-110	Crane Site Mobilization	1	100%	31-Aug-19 A	31-Aug-19 A		0																						
	00-Cranes-130	Crane Demob	2	100%	20-Nov-19 A	21-Nov-19 A		0																						
	00-Milest-710	Switchyard Substation Construction Completed	0	100%		06-Dec-19 A		0																						
	00-Milest-720	Ready for SCE Start Backfeed	0	100%		06-Dec-19 A		0																						
	00-SwYard-920	Switchyard Substation: SCE Backfeed Completion	0	100%		28-Feb-20 A		0																						
	00-Milest-820	U2 1st Fire Readiness	0	100%		11-Apr-20 A		0																						
	00-Milest-810	U1 1st Fire Readiness	0	100%		14-Apr-20 A		0																						
	00-Milest-620	U1 Mechanical Completion Milestone	0	100%		20-Apr-20 A		0																						
	00-Milest-610	U2 Mechanical Completion Milestone	0	100%		25-Apr-20 A		0																						
	00-Milest-910	Projected Mechanical Completion Date	0	100%		27-Apr-20 A		0																						
	00-Milest-920	Projected Final Completion Date	0	100%		01-Sep-20 A		0																						
	Payment Milestones			343	100%	24-Dec-18 A	01-Sep-20 A		0																					
	Initial Milestones			41	100%	24-Dec-18 A	15-Feb-19 A		0																					
	00-Paymnt-001	At Contract Execution		0	100%		24-Dec-18 A		0																					
	00-Paymnt-003	At Notice to Proceed		0	100%	04-Feb-19 A			0																					
	00-Paymnt-004	Mobilization		0	100%	04-Feb-19 A			0																					
	00-Paymnt-002	Completion of Preliminary Work		0	100%		15-Feb-19 A		0																					
	Site Civil Works - Ductbank Milestones			98	100%	09-May-19 A	28-Oct-19 A		0																					
	00-Paymnt-005	15 kV Ductbank Trenching Complete		0	100%		09-May-19 A		0																					
	00-Paymnt-009	15 kV Ductbank Installed		0	100%		29-May-19 A		0																					
	00-Paymnt-008	Ductbank Materials Procurement Complete		0	100%		26-Jul-19 A		0																					
	00-Paymnt-006	66 kV Ductbank Trenching Complete		0	100%		06-Sep-19 A		0																					
	00-Paymnt-010	66 kV Ductbank Installed		0	100%		12-Sep-19 A		0																					
	00-Paymnt-007	480 Volt Ductbank Trenching Complete		0	100%		16-Sep-19 A		0																					
	00-Paymnt-011	480 Volt Ductbank Installed		0	100%		28-Oct-19 A		0																					
	Site Civil Works - Parcel 1 Milestones			187	100%	06-May-19 A	06-Mar-20 A		0																					
	00-Paymnt-013	Spoils Delivery Complete of Parcel 1		0	100%		06-May-19 A		0																					
	00-Paymnt-012	Mass Excavation of Parcel 1 Complete		0	100%		06-May-19 A		0																					
	00-Paymnt-014	Installation of Geotextile and Associated Aggregate		0	100%		17-May-19 A		0																					
	00-Paymnt-015	Recompaction necessary for Installation of Major Foundations		0	100%		08-Jul-19 A		0																					
00-Paymnt-016	Recompaction back to Rough Grade after Foundation Install		0	100%		06-Mar-20 A		0																						
Site Civil Works - Water Farm Milestones			90	100%	28-Feb-19 A	08-Jul-19 A		0																						
00-Paymnt-017	Mass Excavation for Water Farm Area (including Demin Tank)		0	100%		28-Feb-19 A		0																						
00-Paymnt-018	Installation of Geotextile and Associated Aggregate Complete		0	100%		28-Feb-19 A		0																						
00-Paymnt-019	Recompaction necessary for Installation of Foundations		0	100%		08-Jul-19 A		0																						
Site Civil Works - Warehouse Milestones			138	100%	22-Jul-19 A	02-Mar-20 A		0																						
00-Paymnt-022	Recompaction necessary for Installation of Warehouse Founda		0	100%		22-Jul-19 A		0																						
00-Paymnt-020	Mass Excavation for Warehouse Area - Scope Eliminated by Ov		0	100%		22-Jul-19 A		0																						
Legend			Page 6 of 16						TASK filter: Not Level Of Effort.																					
Remaining Level of Effort			Actual Work						Critical Remaining Work																					
Actual Level of Effort			Remaining Work						Milestone																					
									© Oracle Corporation																					

SERC Baseline Project Master Schedule (w/ARB Jun Sched) CEC/SCE				WBS Summary					09-Oct-20 16:07																
Activity ID	Activity Name	OD	% Comp	Start	Finish	TF	Fin. Var.					2021												2022	
								Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>																									

SERC Baseline Project Master Schedule (w/ARB Jun Sched) CEC/SCE			WBS Summary					09-Oct-20 16:07																				
Activity ID	Activity Name	OD	% Comp	Start	Finish	TF	Fin. Var.					2021												2022				
								Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb			
	UG Storm Water System Milestones		198	100%	27-Mar-19 A	30-Mar-20 A		0																				
	00-Paymnt-058	Procure Storm Drain Pipe	0	100%		27-Mar-19 A		0																				
	00-Paymnt-060	Install Storm Drain Pipe North	0	100%		31-Jan-20 A		0																				
	00-Paymnt-059	Install Storm Drain Pipe South	0	100%		26-Feb-20 A		0																				
	00-Paymnt-061	Install all other Storm Drain Segments	0	100%		30-Mar-20 A		0																				
	00-Paymnt-062	HydroTest Stormwater Systems	0	100%		30-Mar-20 A		0																				
	UG Piping Installation Milestones		186	100%	26-Apr-19 A	03-Apr-20 A		0																				
	00-Paymnt-063	Procure Underground Pipe	0	100%		26-Apr-19 A		0																				
	00-Paymnt-065	Install Demin Water pipe	0	100%		17-Jun-19 A		0																				
	00-Paymnt-064	Install Natural Gas pipe	0	100%		16-Mar-20 A		0																				
	00-Paymnt-067	HydroTest Underground Piping Systems	0	100%		16-Mar-20 A		0																				
	00-Paymnt-066	Install Fire Main	0	100%		03-Apr-20 A		0																				
	UG Ground Grid Milestones		174	100%	26-Jun-19 A	08-May-20 A		0																				
	00-Paymnt-069	Installation of Ground Grid - Switchyard Substation Area	0	100%		26-Jun-19 A		0																				
	00-Paymnt-068	Procure Ground Grid	0	100%		26-Jul-19 A		0																				
	00-Paymnt-071	Installation of Ground Grid - Power Island 2	0	100%		26-Jul-19 A		0																				
	00-Paymnt-072	Installation of Ground Grid - Water Farm Area	0	100%		26-Jul-19 A		0																				
	00-Paymnt-070	Installation of Ground Grid - Power Island 1	0	100%		06-Sep-19 A		0																				
	00-Paymnt-073	Installation of Ground Grid - BESS 15 kV Switchgear Area (BES	0	100%		04-Oct-19 A		0																				
	00-Paymnt-075	Installation of Ground Grid - Remainder	0	100%		28-Feb-20 A		0																				
	00-Paymnt-074	Installation of Ground Grid - Perimeter	0	100%		08-May-20 A		0																				
	Unit Substation Milestones		59	100%	30-Aug-19 A	06-Dec-19 A		0																				
	00-Paymnt-080	Switchyard, Substation: Protection Module	0	100%		30-Aug-19 A		0																				
	00-Paymnt-076	Set GSU	0	100%		04-Sep-19 A		0																				
	00-Paymnt-077	GSU Dress Out Complete	0	100%		11-Sep-19 A		0																				
	00-Paymnt-078	GSU Auxiliary Connections Complete	0	100%		30-Oct-19 A		0																				
	00-Paymnt-079	All other 66 kV Apparatus Installed and Conductors Connected	0	100%		22-Nov-19 A		0																				
	00-Paymnt-081	High Voltage Protective Relay Testing Complete	0	100%		06-Dec-19 A		0																				
	CTG1 Components Setting and Installation Milestones		120	100%	19-Sep-19 A	27-Apr-20 A		0																				
	00-Paymnt-083	CTG1 - Install Base Plates	0	100%		19-Sep-19 A		0																				
	00-Paymnt-084	CTG1 - Level CTG Frame	0	100%		27-Sep-19 A		0																				
	00-Paymnt-082	CTG1 - Shake Out CTG Parts	0	100%		28-Sep-19 A		0																				
00-Paymnt-088	CTG1 - Install VBV Ducting	0	100%		14-Oct-19 A		0																					
00-Paymnt-089	CTG1 - Install Air Filter Housing	0	100%		18-Oct-19 A		0																					
00-Paymnt-086	CTG1 - Install Air Intake Trans Ducting	0	100%		18-Oct-19 A		0																					
00-Paymnt-087	CTG1 - Install Generator Vent Ducting	0	100%		29-Oct-19 A		0																					
00-Paymnt-090	CTG1 - Air Housing Internals	0	100%		28-Jan-20 A		0																					
00-Paymnt-092	CTG1 - Final Wipe Down Air Inlet	0	100%		15-Feb-20 A		0																					
00-Paymnt-091	CTG1 - Final Check and Grout	0	100%		22-Feb-20 A		0																					
00-Paymnt-085	CTG1 - Internal Final Alignment Checks	0	100%		28-Feb-20 A		0																					
<div><div></div> Remaining Level of Effort</div> <div><div></div> Actual Level of Effort</div>			<div><div></div> Actual Work</div> <div><div></div> Remaining Work</div>			<div><div></div> Critical Remaining Work</div> <div><div></div> Milestone</div>			Page 8 of 16						TASK filter: Not Level Of Effort.												© Oracle Corporation	

SERC Baseline Project Master Schedule (w/ARB Jun Sched) CEC/SCC				WBS Summary				09-Oct-20 16:07																	
Activity ID	Activity Name	OD	% Comp	Start	Finish	TF	Fin. Var.					2021												2022	
								Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
	00-Paymnt-093		0	100%		27-Apr-20 A		0																	
	CTG2 Components Setting and Installation Milestones	120	100%	27-Sep-19 A	27-Apr-20 A		0																		
	00-Paymnt-094		0	100%		27-Sep-19 A		0																	
	00-Paymnt-095		0	100%		27-Sep-19 A		0																	
	00-Paymnt-096		0	100%		27-Sep-19 A		0																	
	00-Paymnt-101		0	100%		22-Nov-19 A		0																	
	00-Paymnt-098		0	100%		22-Nov-19 A		0																	
	00-Paymnt-100		0	100%		12-Dec-19 A		0																	
	00-Paymnt-097		0	100%		13-Dec-19 A		0																	
	00-Paymnt-103		0	100%		17-Jan-20 A		0																	
	00-Paymnt-102		0	100%		30-Jan-20 A		0																	
	00-Paymnt-104		0	100%		01-Feb-20 A		0																	
	00-Paymnt-099		0	100%		22-Feb-20 A		0																	
	00-Paymnt-105		0	100%		27-Apr-20 A		0																	
	ERU1 Components Setting and Installation Milestones	63	100%	26-Nov-19 A	23-Apr-20 A		0																		
	00-Paymnt-106		0	100%		26-Nov-19 A		0																	
	00-Paymnt-107		0	100%		28-Feb-20 A		0																	
	00-Paymnt-108		0	100%		23-Apr-20 A		0																	
	ERU2 Components Setting and Installation Milestones	108	100%	06-Sep-19 A	20-Apr-20 A		0																		
	00-Paymnt-112		0	100%		06-Sep-19 A		0																	
	00-Paymnt-113		0	100%		13-Sep-19 A		0																	
	00-Paymnt-118		0	100%		16-Sep-19 A		0																	
	00-Paymnt-119		0	100%		16-Sep-19 A		0																	
	00-Paymnt-114		0	100%		02-Oct-19 A		0																	
	00-Paymnt-109		0	100%		21-Nov-19 A		0																	
	00-Paymnt-116		0	100%		17-Dec-19 A		0																	
	00-Paymnt-115		0	100%		20-Dec-19 A		0																	
	00-Paymnt-110		0	100%		03-Jan-20 A		0																	
	00-Paymnt-117		0	100%		13-Jan-20 A		0																	
	00-Paymnt-111		0	100%		20-Apr-20 A		0																	
	Demin Water Tank Milestones	34	100%	23-Sep-19 A	02-Dec-19 A		0																		
	00-Paymnt-120		0	100%		23-Sep-19 A		0																	
	00-Paymnt-121		0	100%		02-Dec-19 A		0																	
	AG Piping Installation Milestones	90	100%	30-Aug-19 A	16-Mar-20 A		0																		
	00-Paymnt-122		0	100%		30-Aug-19 A		0																	
	00-Paymnt-126		0	100%		16-Sep-19 A		0																	
	00-Paymnt-123		0	100%		10-Dec-19 A		0																	
	00-Paymnt-124		0	100%		10-Dec-19 A		0																	
	00-Paymnt-125		0	100%		10-Dec-19 A		0																	
	00-Paymnt-128		0	100%		20-Dec-19 A		0																	
<div><div></div> Remaining Level of Effort</div> <div><div></div> Actual Work</div> <div><div></div> Critical Remaining Work</div> <div><div></div> Actual Level of Effort</div> <div><div></div> Remaining Work</div> <div><div></div> Milestone</div>				Page 9 of 16				TASK filter: Not Level Of Effort.				© Oracle Corporation													

SERC Baseline Project Master Schedule (w/ARB Jun Sched) CEC/SCE			WBS Summary					09-Oct-20 16:07																		
Activity ID	Activity Name	OD	% Comp	Start	Finish	TF	Fin. Var.					2021												2022		
								Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	
	00-Paymnt-127	CTG Package Drain System	0	100%		29-Feb-20 A	0																			
	00-Paymnt-129	Natural Gas System Piping	0	100%		16-Mar-20 A	0																			
	Electrical Procurement Milestones		76	100%	16-Sep-19 A	22-Jan-20 A	0																			
	00-Paymnt-130	Cable Tray Procurement (Received on Site 100%)	0	100%		16-Sep-19 A	0																			
	00-Paymnt-134	Fabricated Structural Steel Procurement (Received on Site 100%)	0	100%		16-Sep-19 A	0																			
	00-Paymnt-132	13.8 kV Cable Procurement (Received on Site 100%)	0	100%		08-Dec-19 A	0																			
	00-Paymnt-131	AG Conduit Procurement (Received on Site 100%)	0	100%		03-Jan-20 A	0																			
	00-Paymnt-133	480 V Cable Procurement (Received on Site 100%)	0	100%		22-Jan-20 A	0																			
	U1 Medium Voltage Milestones		34	100%	05-Dec-19 A	10-Feb-20 A	0																			
	00-Paymnt-135	U1 MV - Set 15 kV Switchgear 1	0	100%		05-Dec-19 A	0																			
	00-Paymnt-139	U1 MV - 13.8 kV Cable from 15 kV Switchgear 1 to CTG1, Instal	0	100%		19-Dec-19 A	0																			
	00-Paymnt-140	U1 MV - 13.8 kV Cable from 15 kV Switchgear 1 to CTG1, Termi	0	100%		28-Dec-19 A	0																			
	00-Paymnt-146	U1 MV - AG Conduit Installed	0	100%		06-Jan-20 A	0																			
	00-Paymnt-145	U1 MV - Cable Tray Installed	0	100%		06-Jan-20 A	0																			
	00-Paymnt-141	U1 MV - 13.8 kV Cable from 15 kV Switchgear 1 to 480 V Aux Xf	0	100%		13-Jan-20 A	0																			
	00-Paymnt-138	U1 MV - 13.8 kV Cable from 15 kV Switchgear 1 to GSU, Termin	0	100%		13-Jan-20 A	0																			
	00-Paymnt-143	U1 MV - 15 kV Switchgear Protective Relay Testing Complete	0	100%		15-Jan-20 A	0																			
	00-Paymnt-142	U1 MV - 13.8 kV Cable from 15 kV Switchgear 1 to 480 V Aux Xf	0	100%		16-Jan-20 A	0																			
	00-Paymnt-144	U1 MV - 480 V Xfmr 1 Protective Relay Testing Complete	0	100%		21-Jan-20 A	0																			
	00-Paymnt-136	U1 MV - Set 480 V Aux Xfmr 1	0	100%		01-Feb-20 A	0																			
	00-Paymnt-137	U1 MV - 13.8 kV Cable from 15 kV Switchgear 1 to GSU, Install	0	100%		10-Feb-20 A	0																			
	U2 Medium Voltage Milestones		64	100%	07-Oct-19 A	15-Feb-20 A	0																			
	00-Paymnt-157	U2 MV - Cable Tray Installed	0	100%		07-Oct-19 A	0																			
	00-Paymnt-147	U2 MV - Set 15 kV Switchgear 2	0	100%		29-Oct-19 A	0																			
	00-Paymnt-149	U2 MV - 13.8 kV Cable from 15 kV Switchgear 2 to GSU, Install	0	100%		19-Dec-19 A	0																			
	00-Paymnt-151	U2 MV - 13.8 kV Cable from 15 kV Switchgear 2 to CTG2, Instal	0	100%		19-Dec-19 A	0																			
	00-Paymnt-152	U2 MV - 13.8 kV Cable from 15 kV Switchgear 2 to CTG2, Termi	0	100%		19-Dec-19 A	0																			
	00-Paymnt-155	U2 MV - 15 kV Switchgear Protective Relay Testing Complete	0	100%		28-Dec-19 A	0																			
	00-Paymnt-158	U2 MV - AG Conduit Installed	0	100%		31-Dec-19 A	0																			
	00-Paymnt-150	U2 MV - 13.8 kV Cable from 15 kV Switchgear 2 to GSU, Termin	0	100%		07-Jan-20 A	0																			
	00-Paymnt-153	U2 MV - 13.8 kV Cable from 15 kV Switchgear 2 to 480 V Aux Xf	0	100%		08-Jan-20 A	0																			
	00-Paymnt-154	U2 MV - 13.8 kV Cable from 15 kV Switchgear 2 to 480 V Aux Xf	0	100%		13-Jan-20 A	0																			
	00-Paymnt-148	U2 MV - Set 480 V Aux Xfmr 2	0	100%		01-Feb-20 A	0																			
	00-Paymnt-156	U2 MV - 480 V Xfmr 2 Protective Relay Testing Complete	0	100%		15-Feb-20 A	0																			
	BESS Medium Voltage Milestones		0	0%	04-Oct-19 A	04-Oct-19 A	0																			
	00-Paymnt-159	BESS MV - Set 15 BESS 15 kV Switchgears (BESS SOW DeSc	0	100%		04-Oct-19 A	0																			
	00-Paymnt-160	BESS MV - 13.8 kV Cable from BESS 15 kV Switchgear 1 to GS	0	100%		04-Oct-19 A	0																			
	00-Paymnt-161	BESS MV - 13.8 kV Cable from BESS 15 kV Switchgear 1 to GS	0	100%		04-Oct-19 A	0																			
	00-Paymnt-162	BESS MV - 13.8 kV Cable from BESS 15 kV Switchgear 2 to GS	0	100%		04-Oct-19 A	0																			
<div><div>Remaining Level of Effort</div><div>Actual Work</div><div>Critical Remaining Work</div><div>Actual Level of Effort</div><div>Remaining Work</div><div>Milestone</div></div>												Page 10 of 16						TASK filter: Not Level Of Effort.						© Oracle Corporation		

SERC Baseline Project Master Schedule (w/ARB Jun Sched) CEC/SCE			WBS Summary					09-Oct-20 16:07																	
Activity ID	Activity Name	OD	% Comp	Start	Finish	TF	Fin. Var.					2021												2022	
								Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
	00-Paymnt-163	BESS MV - 13.8 kV Cable from BESS 15 kV Switchgear 2 to GS	0	100%		04-Oct-19 A	0																		
	00-Paymnt-164	BESS MV - 15 kV Switchgear Protective Relay Testing Complet	0	100%		04-Oct-19 A	0																		
	4160 V System Milestones		53	100%	02-Oct-19 A	29-Jan-20 A	0																		
	00-Paymnt-165	4160 V System - Set 13.8 kV-4160V Xfmr	0	100%		02-Oct-19 A	0																		
	00-Paymnt-166	4160 V System - Set 5 kV Switchgear	0	100%		29-Oct-19 A	0																		
	00-Paymnt-167	4160 V System - 13.8 kV Cable from 15 kV Switchgear 2 to 416	0	100%		29-Jan-20 A	0																		
	00-Paymnt-168	4160 V System - 13.8 kV Cable from 15 kV Switchgear 1 to 416	0	100%		29-Jan-20 A	0																		
	00-Paymnt-169	4160 V System - 4160 V Area Electrical Installation Complete	0	100%		29-Jan-20 A	0																		
	U1 480 Volt System Milestones		25	100%	16-Jan-20 A	14-Mar-20 A	0																		
	00-Paymnt-170	U1 480 V System - 480 Volt Feeder Cables from Aux Xfmr 1 to F	0	100%		16-Jan-20 A	0																		
	00-Paymnt-172	U1 480 V System - Pull 480 Volt Cables to all 480 Volt Loads Co	0	100%		31-Jan-20 A	0																		
	00-Paymnt-171	U1 480 V System - 480 Volt Feeder Cables from PDM 1 to the V	0	100%		01-Feb-20 A	0																		
	00-Paymnt-173	U1 480 V System - Termination of 480 Volt Cables to all 480 Vol	0	100%		14-Mar-20 A	0																		
	U2 480 Volt System Milestones		42	100%	28-Dec-19 A	30-Jan-20 A	0																		
	00-Paymnt-175	U2 480 V System - 480 Volt Feeder Cables from PDM 2 to the V	0	100%		28-Dec-19 A	0																		
	00-Paymnt-177	U2 480 V System - Termination of 480 Volt Cables to all 480 Vol	0	100%		09-Jan-20 A	0																		
	00-Paymnt-174	U2 480 V System - 480 Volt Feeder Cables from Aux Xfmr 2 to F	0	100%		13-Jan-20 A	0																		
	00-Paymnt-176	U2 480 V System - Pull 480 Volt Cables to all 480 Volt Loads Co	0	100%		30-Jan-20 A	0																		
	Start-Up and Commissioning Milestones		16	100%	16-Jan-20 A	24-Apr-20 A	0																		
	00-Paymnt-183	SU&C - Natural Gas Piping - Air Blows Common	0	100%		16-Jan-20 A	0																		
	00-Paymnt-185	SU&C - Natural Gas Piping - Air Blows U2	0	100%		24-Jan-20 A	0																		
	00-Paymnt-180	SU&C - Electrical Testing U2	0	100%		31-Jan-20 A	0																		
	00-Paymnt-184	SU&C - Natural Gas Piping - Air Blows U1	0	100%		12-Feb-20 A	0																		
	00-Paymnt-182	SU&C - Lube Oil Flush U2	0	100%		15-Feb-20 A	0																		
	00-Paymnt-181	SU&C - Lube Oil Flush U1	0	100%		22-Feb-20 A	0																		
	00-Paymnt-179	SU&C - Electrical Testing U1	0	100%		06-Mar-20 A	0																		
	00-Paymnt-178	SU&C - Electrical Testing Plant Common	0	100%		24-Apr-20 A	0																		
	Misc Milestones		159	100%	22-Jul-19 A	08-May-20 A	0																		
	00-Paymnt-191	Install Warehouse Building - Scope Eliminated by Owner	0	100%		22-Jul-19 A	0																		
	00-Paymnt-187	Issue Purchase Orders forAll Buildings	0	100%		26-Jul-19 A	0																		
	00-Paymnt-188	Receipt of Building Material On Site	0	100%		06-Dec-19 A	0																		
	00-Paymnt-190	Install Roofless Building U2	0	100%		14-Apr-20 A	0																		
	00-Paymnt-189	Install Roofless Building U1	0	100%		15-Apr-20 A	0																		
	00-Paymnt-192	Install Perimeter Fence and Gates (Fence Grounding included)	0	100%		08-May-20 A	0																		
	Completion Milestones		88	100%	20-Apr-20 A	01-Sep-20 A	0																		
	00-Paymnt-186	Mechanical Completion	0	100%		20-Apr-20 A	0																		
	00-Paymnt-193	Final Construction Completion	0	100%		15-May-20 A	0																		
	00-Paymnt-194	Final Project Completion	0	100%		01-Sep-20 A	0																		
	Inclement Weather / Rain Days		226	100%	04-Mar-19 A	10-Apr-20 A	0																		
	Trailer - Move / Down Size to New Location		4	100%	24-Feb-20 A	28-Feb-20 A	0																		
	Request for Information (RFIs)		222	100%	06-Jun-19 A	06-Apr-20 A	0																		
Remaining Level of Effort			Actual Work		Critical Remaining Work		TASK filter: Not Level Of Effort.																© Oracle Corporation		
Actual Level of Effort			Remaining Work		Milestone		Page 11 of 16																		

SERC Baseline Project Master Schedule (w/ARB Jun Sched) CEC/SCE				WBS Summary				09-Oct-20 16:07																	
Activity ID	Activity Name	OD	% Comp	Start	Finish	TF	Fin. Var.					2021												2022	
								Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
Supplemental Information		230	100%	08-Oct-19 A	18-Apr-20 A		0																		
Field Change Orders		238	100%	26-Nov-19 A	08-May-20 A		0																		
Construction		354	100%	04-Feb-19 A	15-May-20 A		0																		
Mobilization		19	100%	04-Feb-19 A	01-Mar-19 A		0																		
Site Preparation		193	100%	19-Feb-19 A	04-Oct-19 A		0																		
Vehicle Bridge		179	100%	04-Mar-19 A	30-Dec-19 A		0																		
UG Electrical		263	100%	22-Mar-19 A	28-Apr-20 A		0																		
UG Piping		237	100%	06-May-19 A	09-Apr-20 A		0																		
Foundations		287	100%	06-Mar-19 A	10-Apr-20 A		0																		
Structural Steel		216	100%	05-Feb-19 A	15-May-20 A		0																		
Equipment Installation		190	100%	20-May-19 A	15-May-20 A		0																		
Electrical Installation		267	100%	11-Apr-19 A	08-May-20 A		0																		
AG Piping		133	100%	25-Jul-19 A	12-Feb-20 A		0																		
Painting & Insulation		33	100%	03-Feb-20 A	28-Feb-20 A		0																		
Pre-Commissioning		80	100%	02-Jan-20 A	24-Apr-20 A		0																		
System Turn Over Packages		80	100%	02-Jan-20 A	24-Apr-20 A		0																		
U2 Power Block PWP's		44	100%	08-Jan-20 A	09-Mar-20 A		0																		
U1 Power Block PWP's		48	100%	08-Jan-20 A	27-Mar-20 A		0																		
TOP System Walkdown		66	100%	09-Jan-20 A	27-Apr-20 A		0																		
Electrical and Control		24	100%	09-Jan-20 A	29-Jan-20 A		0																		
BOP Systems Walkdown		58	100%	16-Jan-20 A	27-Apr-20 A		0																		
Gas Turbine #2 (GT2) Walkdown		38	100%	09-Jan-20 A	15-Mar-20 A		0																		
Gas Turbine #1 (GT1) Walkdown		29	100%	04-Feb-20 A	23-Mar-20 A		0																		
Commissioning		254	100%	28-Feb-16 A	06-May-20 A		0																		
Balance of Plant Systems		70	100%	09-Jan-20 A	06-May-20 A		0																		
GT2 Engine Commissioning		149	100%	28-Feb-16 A	06-May-20 A		0																		
GT1 Engine Commissioning		240	100%	24-Sep-19 A	06-May-20 A		0																		
Demobilization		46	100%	24-Feb-20 A	15-May-20 A		0																		
Socal Gas Line Schedule		147	100%	19-Aug-19 A	07-Apr-20 A		0																		
SCG-1000	Mobilization	5	100%	19-Aug-19 A	23-Aug-19 A		0																		
SCG-1010	Install 600' Of 12"	13	100%	26-Aug-19 A	19-Sep-19 A		0																		
SCG-1020	Install 1200' of 12"	60	100%	01-Oct-19 A	07-Feb-20 A		0																		
SCG-1022	Install Piping Supports	4	100%	10-Feb-20 A	17-Mar-20 A		0																		
SCG-1024	MSAElectrical And Commissioning	4	100%	10-Feb-20 A	17-Mar-20 A		0																		
SCG-1030	Testing	4	100%	18-Mar-20 A	26-Mar-20 A		0																		
SCG-1040	Socal Gas Tie-In	4	100%	26-Mar-20 A	01-Apr-20 A		0																		
SCG-1050	De-Mobilize	4	100%	01-Apr-20 A	07-Apr-20 A		0																		
SCE Interconnection Schedule		580	84.99%	07-Apr-17 A	08-Mar-21	149	0																		
Stanton Energy Reliability Center Integrated Schedule (PIN# 8016) - Update		580	84.99%	07-Apr-17 A	08-Mar-21	149	0																		
Project Management		390	100%	07-Apr-17 A	03-Mar-20 A		0																		
0110	PMWIF Issuance	0	100%		07-Apr-17 A		0																		
0115	PMWIF Acceptance	0	100%		14-Apr-17 A		0																		
0100	Issue ATP	0	100%		20-Mar-18 A		0																		
0120	Customer Final Design	10	100%	02-Jul-18 A	14-Dec-18 A		0																		
0130	Substation Designs Complete	0	100%		05-Feb-19 A		0																		
0125	Issued Drawings to CDM	0	100%		10-Apr-19 A		0																		

Remaining Level of Effort

Actual Work

Critical Remaining Work

Actual Level of Effort

Remaining Work

Milestone

Milestone

Page 12 of 16

TASK filter: Not Level Of Effort.

© Oracle Corporation

SERC Baseline Project Master Schedule (w/ARB Jun Sched) CEC/SCE				WBS Summary				09-Oct-20 16:07																	
Activity ID	Activity Name	OD	% Comp	Start	Finish	TF	Fin. Var.					2021												2022	
								Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
0105	Approved OD	0	100%		03-Mar-20 A		0																		
Customer Milestones		230	100%	14-Dec-18 A	01-Nov-19 A		0																		
01205	Design Drawings Final	0	100%		14-Dec-18 A		0																		
01210	UG 66kV Duck Construction Complete	0	100%		01-May-19 A		0																		
01215	66kV Dead-End Rack Construction Complete	0	100%		01-Jul-19 A		0																		
01220	Diverse Fiber Duct Construction Complete	0	100%		15-Aug-19 A		0																		
01225	Control House Ready for SCE Telecom Cabinets	0	100%		01-Oct-19 A		0																		
01230	Ready for In-Service Testing	0	100%		01-Nov-19 A		0																		
Environmental		150	100%	01-Aug-18 A	31-May-19 A		0																		
0355	Environmental Process	150	100%	01-Aug-18 A	31-May-19 A		0																		
Substation		434	100%	25-Jan-18 A	03-Mar-20 A		0																		
Mirage Substation		227	100%	14-May-18 A	13-Jun-19 A		0																		
Engineering		130	100%	14-May-18 A	15-Apr-19 A		0																		
01005	Preliminary Engineering	50	100%	14-May-18 A	30-May-18 A		0																		
01170	Final Engineering	80	100%	07-Aug-18 A	15-Apr-19 A		0																		
Construction		34	100%	16-Apr-19 A	31-May-19 A		0																		
01020	UFLS Work	34	100%	16-Apr-19 A	31-May-19 A		0																		
01015	UFLS Work Start	0	100%	16-Apr-19 A			0																		
01025	UFLS Work Finish	0	100%		31-May-19 A		0																		
Commissioning		10	100%	31-May-19 A	13-Jun-19 A		0																		
01000	Test & In-Service	10	100%	31-May-19 A	13-Jun-19 A		0																		
Distribution Upgrades at Barre Substation (SAP# 902360074)		396	100%	14-May-18 A	03-Mar-20 A		0																		
Engineering		145	100%	14-May-18 A	10-Apr-19 A		0																		
Preliminary Engineering		20	100%	14-May-18 A	30-May-18 A		0																		
01030	Preliminary Engineering	20	100%	14-May-18 A	30-May-18 A		0																		
Final Engineering / Design		145	100%	04-Sep-18 A	10-Apr-19 A		0																		
01045	Structural Engineering / Design	100	100%	04-Sep-18 A	05-Feb-19 A		0																		
01035	Electrical Engineering / Design	66	100%	18-Sep-18 A	05-Feb-19 A		0																		
01040	Civil Engineering / Design	47	100%	03-Dec-18 A	05-Feb-19 A		0																		
01050	Final Engineering / Designs	34	100%	17-Dec-18 A	05-Feb-19 A		0																		
01060	Qualitiy Assurance Review	23	100%	06-Feb-19 A	08-Mar-19 A		0																		
01070	QACorrections	25	100%	11-Mar-19 A	10-Apr-19 A		0																		
01255	Issue Structural Steel Package to CDM (SAP# 902306533)	0	100%		28-Mar-19 A		0																		
01065	Issue Completed Package to CDM	0	100%		10-Apr-19 A		0																		
Procurement / Materials		198	100%	21-Nov-18 A	30-Aug-19 A		0																		
01100	RE to Submit Major Material Order (CB)	0	100%		21-Nov-18 A		0																		
01110	Procurement / Material Delivery	125	100%	03-Dec-18 A	30-Aug-19 A		0																		
01085	Issue PO for Circuit Breaker	0	100%		03-Dec-18 A		0																		
01115	CB Delivered	0	100%		30-Aug-19 A		0																		
Construction		177	100%	03-Jun-19 A	17-Jan-20 A		0																		
01270	Summer Load and High Line Loading Period	100	100%	03-Jun-19 A	25-Oct-19 A		0																		
01275	Outage Request	15	100%	28-Oct-19 A	15-Nov-19 A		0																		

Remaining Level of Effort

Actual Work

Critical Remaining Work

Actual Level of Effort

Remaining Work

Milestone

Milestone

Page 13 of 16

TASK filter: Not Level Of Effort.

© Oracle Corporation

SERC Baseline Project Master Schedule (w/ARB Jun Sched) CEC/SCE			WBS Summary						09-Oct-20 16:07														
Activity ID	Activity Name	OD	% Comp	Start	Finish	TF	Fin. Var.	2021				2022											
								Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div>&lt;</div>																							

SERC Baseline Project Master Schedule (w/ARB Jun Sched) CEC/SCE				WBS Summary					09-Oct-20 16:07																	
Activity ID	Activity Name	OD	% Comp	Start	Finish	TF	Fin. Var.					2021												2022		
								Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	
<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div>&lt;/</div></div>																										



Attachment 2 – COM-5 Compliance Matrix

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)															Pre-Construction						
2	All Phases							6/30/2040							Construction							
3															Commissioning							
4				Revised 4/30/2019		Based on Final Staff Assessment									Operations							
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager				
6		AQ	AQ-A1.a	Monthly Emissions Limits - See Decision for specific emission limits by pollutant (NOX, CO, VOC, PM10, PM2.5, SOx). See Decision AQ-A1 also for rules regarding the for commencement of operation. See Decision for rules on emissions calculations during the transition from Commissioning to Operation.	The turbine shall not commence with normal operation until the commissioning process has been completed. Normal operation commences when the turbine is able to supply electrical energy to the power grid as required under contract with the relevant entities. The SCAQMD shall be notified in writing once the commissioning process for each turbine is completed.	The SCAQMD shall be notified in writing once the commissioning process has been completed.	When commissioning is complete	7/2/2020	NA	Completed				SCAQMD	5/25/20 (Unit 2) 5/28/20 (Unit 1)			SERC	DSR			
7		AQ	AQ-A1.b	COM/OPS	Monthly Emissions Limits - See Decision for specific emission limits by pollutant (NOX, CO, VOC, PM10, PM2.5, SOx). See Decision AQ-A1 also for rules regarding the for commencement of operation. See Decision for rules on emissions calculations during the transition from Commissioning to Operation.	The project owner shall provide emissions summary data in compliance with his condition as part of the Quarterly Operation Reports (AQ-SC7).	The project owner shall provide emissions summary data in compliance with his condition as part of the Quarterly Operation Reports (AQ-SC7).	Quarterly, no later than 30 days following the end of each calendar quarter	Quarterly	7/28/2020	In Progress			SCAQMD	7/28/2020 (CO)			SERC	DSR			
8		AQ	AQ-A2	OPS	Annual Emissions Limits - See Decision for specific emission limits by pollutant (NOX, CO, VOC, PM10, PM2.5, SOx). See Decision AQ-A1 also for rules regarding the for commencement of operation. See Decision for rules on emissions calculations during the transition from Commissioning to Operation.	The project owner shall maintain records to demonstrate compliance with this condition and shall make such records available to the SCAQMD Executive Officer upon request. The records shall be maintained for a minimum of 5 years in a manner approved by SCAQMD. The records shall include, but not be limited to, natural gas usage in a calendar month and automated monthly and annual calculated emissions. [RULE 1303(a)(1)-BACT, 5-10-1996; RULE 1303(a)(1)-BACT, 12-6-2002; RULE 1303(b)(2)-Offset, 5-10-1996; RULE 1303(b)(2)-Offset, 12-6-2002] [Devices subject to this condition: D1, D7]	Quarterly Operation Reports (AQ-SC7)	Annually, no later than 30 days after end of the 4th quarter (See AQ-SC7)	Annually		Not Started								SERC	DSR		
9		AQ	AQ-A2.a		Annual Emissions Limits - See Decision for specific emission limits by pollutant (NOX, CO, VOC, PM10, PM2.5, SOx). See Decision AQ-A1 also for rules regarding the for commencement of operation. See Decision for rules on emissions calculations during the transition from Commissioning to Operation.	The project owner shall maintain records to demonstrate compliance with this condition and shall make such records available to the SCAQMD Executive Officer upon request. The records shall be maintained for a minimum of 5 years in a manner approved by SCAQMD. The records shall include, but not be limited to, natural gas usage in a calendar month and automated monthly and annual calculated emissions. [RULE 1303(a)(1)-BACT, 5-10-1996; RULE 1303(a)(1)-BACT, 12-6-2002; RULE 1303(b)(2)-Offset, 5-10-1996; RULE 1303(b)(2)-Offset, 12-6-2002] [Devices subject to this condition: D1, D7]	N/A	N/A	N/A	NA	Not Started								SERC	DSR		
10		AQ	AQ-A3	COM/OPS	2.5 PPMV NOx Limit Averaging -The 2.5 PPMV NOx emission limit(s) is averaged over 1 hour, dry basis at 15 percent oxygen.  This limit shall not apply to turbine commissioning, startup, and shutdown periods. [RULE 1303(a)(1)-BACT, 5-10-1996; RULE 1303(a)(1)-BACT, 12-6-2002] [Devices subject to this condition: D1, D7]	The project owner shall submit CEMS records demonstrating compliance with this condition as part of the Quarterly Operation Reports (AQ-SC7).	Quarterly Operation Reports (AQ-SC7)	Quarterly, no later than 30 days after end of the quarter (See AQ-SC7)	Quarterly	7/28/2020	In Progress								SERC	DSR		
11		AQ	AQ-A4	COM/OPS	4.0 PPMV CO Limit Averaging - The 4.0 PPMV CO emission limit(s) is averaged over 1 hour, dry basis at 15 percent oxygen.  This limit shall not apply to turbine commissioning, startup, and shutdown periods. [RULE 1303(a)(1)-BACT, 5-10-1996; RULE 1303(a)(1)-BACT, 12-6-2002] [Devices subject to this condition: D1, D7]	The project owner shall submit CEMS records demonstrating compliance with this condition as part of the Quarterly Operation Reports (AQ-SC7).	Quarterly Operation Reports (AQ-SC7)	Quarterly, no later than 30 days after end of the quarter (See AQ-SC7)	Quarterly	7/28/2020	In Progress								SERC	DSR		

[illegible]

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)														Pre-Construction						
2	All Phases							6/30/2040							Construction						
3															Commissioning						
4				Revised 4/30/2019		Based on Final Staff Assessment									Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party SERC	SERC Project Manager DSR			
6	AQ	AQ-C2	COM/OPS	Shutdown Limitations - Owner shall limit the number of shutdowns to no more than 124 in any one calendar month.	Provide records including a table documenting each shutdown, and indicating the duration and date of occurrence.  Monthly reports to be included in Quarterly Operation Reports. (AQ-SC7)	Quarterly Operation Reports (AQ-SC7).	Quarterly, no later than 30 days after end of the quarter (See AQ-SC7)	Quarterly		Not Started											
21																					
22	AQ	AQ-C3	COM/OPS	Pressure Relief Valve Requirements - The project owner shall install and maintain a pressure relief valve set at 2.3 psig.	The project owner shall demonstrate compliance with this condition as part of the Quarterly Operation Reports (AQ-SC7).	Quarterly Operation Reports (AQ-SC7).	Quarterly, no later than 30 days after end of the quarter (See AQ-SC7)	Quarterly		Not Started								SERC	DSR		
23	AQ	AQ-D1a	COM/OPS	Initial Source Test - Owner must conduct initial commissioning air pollutant source tests. See Decision for methods, averaging times, and test location. The test shall be conducted after District approval of the source test protocol, but no later than 180 days after initial start-up. District must approve test protocol in advance. Notify District prior to test of date and time of test. See Decision for further test specifications.	Submit test protocol to CPM for approval.	Proposed source test protocol.	Submit protocol 90 days before test date to CPM.	7/15/2020	1/24/2020	Completed	8/5/2020							SERC	DSR		
24	AQ	AQ-D1b	COM/OPS	Initial Source Test - Owner must conduct initial commissioning air pollutant source tests. See Decision for methods, averaging times, and test location. The test shall be conducted after District approval of the source test protocol, but no later than 180 days after initial start-up. District must approve test protocol in advance. Notify District prior to test of date and time of test. See Decision for further test specifications.	Submit test protocol to District for approval.	Proposed source test protocol.	Submit protocol 90 days before test date to Air District.	7/15/2020	NA	Completed				SCAQMD	12/31/2019 1/2/2020 1/9/2020			SERC	DSR		
25	AQ	AQ-D1c	COM/OPS	Initial Source Test - Owner must conduct initial commissioning air pollutant source tests. See Decision for methods, averaging times, and test location. The test shall be conducted after District approval of the source test protocol, but no later than 180 days after initial start-up. District must approve test protocol in advance. Notify District prior to test of date and time of test. See Decision for further test specifications.	The project owner shall notify the date and time of the source test(s) at least 10 days prior to the scheduled test.	Notification to the CPM of the date and time of the test at least 10 days prior to the test.	Notify CPM of proposed date and time 10 days prior to test date.	5/25/2020	7/6/2020	Completed	NA							SERC	DSR		
26	AQ	AQ-D1d	COM/OPS	Initial Source Test - Owner must conduct initial commissioning air pollutant source tests. See Decision for methods, averaging times, and test location. The test shall be conducted after District approval of the source test protocol, but no later than 180 days after initial start-up. District must approve test protocol in advance. Notify District prior to test of date and time of test. See Decision for further test specifications.	The District shall be notified of the date and time of the source test(s) at least 10 days prior to the test.	Notification to the District of the date and time of the test at least 10 days prior to the test.	Notify Air District of proposed date and time 10 days prior to test date.	5/25/2020	NA	Completed				SCAQMD	16-May-20			SERC	DSR		
27	AQ	AQ-D2a	COM/OPS	Operations Source Test - Owner must conduct air pollutant source tests for SOX, VOC, and PM10 at least once every three years. See Decision for methods, averaging times, and test location. Notify District prior to test of date and time of test. See Decision for further test specifications.	The project owner shall test according to the original protocol. If changes to the testing methods or testing conditions are proposed, then the project owner shall submit a revised protocol for the source tests no later than 45 days prior to the proposed source test date to both the District and CPM for approval.	Revised protocol for the source tests	Submit revised protocol no later than 45 days before test date to the CPM	Conditional		Not Started								SERC	DSR		
28	AQ	AQ-D2b	COM/OPS	Operations Source Test - Owner must conduct air pollutant source tests for SOX, VOC, and PM10 once every three years. See Decision for methods, averaging times, and test location. Notify District prior to test of date and time of test. See Decision for further test specifications.	The project owner shall test according to the original protocol. If changes to the testing methods or testing conditions are proposed, then the project owner shall submit a revised protocol for the source tests no later than 45 days prior to the proposed source test date to both the District and CPM for approval.	Revised protocol for the source tests	Submit revised protocol no later than 45 days before test date to the District	Conditional	NA	Not Started				SCAQMD				SERC	DSR		
29	AQ	AQ-D2c	COM/OPS	Operations Source Test - Owner must conduct air pollutant source tests for SOX, VOC, and PM10 once every three years. See Decision for methods, averaging times, and test location. Notify District prior to test of date and time of test. See Decision for further test specifications.	Submit the source test results no later than 60 days following the source test date to both the District and CPM.	Source test results	No later than 60 days following the source test date.	8/3/2020	7/15/2020	Completed	NA							SERC	DSR		
30	AQ	AQ-D2d	COM/OPS	Operations Source Test - Owner must conduct air pollutant source tests for SOX, VOC, and PM10 once every three years. See Decision for methods, averaging times, and test location. Notify District prior to test of date and time of test. See Decision for further test specifications.	Submit the source test results no later than 60 days following the source test date to both the District and CPM.	Source test results	No later than 60 days following the source test date.	8/3/2020	NA	Completed				SCAQMD	15-Jul-20						

[illegible]

[illegible]





	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)																				
2	All Phases							6/30/2040							Pre-Construction						
3															Construction						
4															Commissioning						
5															Operations						
6	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal Is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager			
67	AQ	AQ-K1a	COM/OPS	Source Test Results - The owner must provide source test results to the District 90 days after testing. See the Decision for detailed requirements.	The project owner shall submit the source test results no later than 90 days following the source test date to both the District and CPM.	Source test results to District	No later than 90 days following the source test date	9/2/2020	NA	Completed				SCAQMD	15-Jul-20			SERC	DSR		
68	AQ	AQ-K2	CONS/COM/OPS	The project owner shall keep records, in a manner approved by the district, for the following parameter(s) or item(s):  For architectural applications where no thinners, reducers, or other VOC containing materials are added, maintain semi-annual records for all coating consisting of (a) coating type, (b) VOC content as supplied in grams per liter (g/l) of materials for low-solids coatings, (c) VOC content as supplied in g/l of coating, less water and exempt solvent, for other coatings.  For architectural applications where thinners, reducers, or other VOC containing materials are added, maintain daily records for each coating consisting of (a) coating type, (b) VOC content as applied in grams per liter (g/l) of materials used for low-solids coatings, (c) VOC content as applied in g/l of coating, less water and exempt solvent, for other coatings. [RULE 3004(a)(4) - Periodic Monitoring, 12-12-1997] [Devices subject to this condition: E14]	The project owner shall make the site available for inspection by representatives of the District, ARB, U.S. EPA and the Energy Commission.	N/A	N/A	Conditional	NA	Not Started							SERC	TLB			
69	AQ	AQ-SC1	PC	Air Quality Construction/Demolition Mitigation Manager (AQCMMP) - The project owner shall designate and retain an on-site AQCMMP who shall be responsible for directing and documenting compliance with AQ-SC3, AQ-SC4, and AQ-SC5 for the entire project site and linear facility construction.	Project owner shall submit to the CPM for approval, the name, resume, qualifications, and contact information for the on-site AQCMMP and all AQCMMP Delegates. The AQCMMP and all delegates must be approved by the CPM and all AQCMMP Delegates before the start of ground disturbance.	Resume of AQCMMP & AQCMMP Delegates	At least 60 days prior to ground disturbance	11/3/2018	11/1/2018 03/27/2019	Completed	11/6/2018 04/03/2019						SERC	GAL			
70	AQ	AQ-SC2	PC	Air Quality Construction Mitigation Plan - The project owner shall provide an AQCMMP, for approval, which details the steps that will be taken and the reporting requirements necessary to ensure compliance with AQ-SC3, AQ-SC4, and AQ-SC5.	Submit the AQCMMP to the CPM for approval and the South Coast Air Quality Management District (District). The CPM will notify the project owner of any necessary modifications to the plan within 30 days from the date of receipt. The AQCMMP must be approved by the CPM before the start of ground disturbance.	AQCMMP	At least 60 days prior to ground disturbance, the project owner shall submit the AQCMMP to the CPM	11/3/2018	11/1/2018	Completed	11/19/2018						SERC	GAL			
71	AQ	AQ-SC2a	PC	Air Quality Construction Mitigation Plan - The project owner shall provide an AQCMMP, for approval, which details the steps that will be taken and the reporting requirements necessary to ensure compliance with AQ-SC3, AQ-SC4, and AQ-SC5.	Submit the AQCMMP to the CPM for approval and the South Coast Air Quality Management District (District). The CPM will notify the project owner of any necessary modifications to the plan within 30 days from the date of receipt. The AQCMMP must be approved by the CPM before the start of ground disturbance.	AQCMMP	At least 60 days prior to ground disturbance, the project owner shall submit the AQCMMP to the South Coast Air Quality Management District (District).	11/3/2018	NA	Completed				SCAQMD	11/1/2018			SERC	GAL		
72	AQ	AQ-SC3	CONS	Air Quality Fugitive Dust MCR - The AQCMMP shall submit documentation to the CPM in each Monthly Compliance Report (MCR) that demonstrates compliance with the following mitigation measures for the purposes of minimizing fugitive dust emissions created from construction activities and preventing all fugitive dust plumes from leaving the project site and linear facility routes. Any deviation from the following mitigation measures shall require prior CPM notification and approval. (See Decision for list of items (A through N).	Provide a Monthly Compliance Report to the CPM that summarizes all actions taken to maintain compliance with this condition, including complaints filed with the District and other documentation necessary.	MCR	Monthly, no later than 10 business days	Monthly		In Progress							SERC	GAL			
73	AQ	AQ-SC4	CONS	Air Dust Plume Monitoring - The AQCMMP or delegate shall monitor all construction activities for visible dust plumes. Observations of visible dust plumes that have the potential to be transported: (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of the project owner, indicate that existing mitigation measures are not resulting in effective mitigation. The AQCMMP or delegate shall implement the following procedures for additional mitigation measures in the event that such visible dust plumes are observed and shall include a section in the AQCMMP detailing how the additional mitigation measures will be accomplished within the time limits specified: (See Decision AQ-SC4 for Steps 1 through 3 for dust plume response)	Provide a Monthly Compliance Report to the CPM that summarizes all actions taken to maintain compliance with this condition, including complaints filed with the District and other documentation necessary.	MCR	Monthly, no later than 10 business days	Monthly		In Progress							SERC	GAL			

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)														Pre-Construction						
2	All Phases							6/30/2040							Construction						
3															Commissioning						
4															Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date													
6									Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager			
74	AQ	AQ-SC5	CONS	AQ Construction Mitigation Report - The AQCM shall submit to the CPM, in the MCR, a construction mitigation report that demonstrates compliance with the following mitigation measures for purposes of controlling diesel construction related emissions. Any deviation from the following mitigation measures shall require prior CPM notification and approval. (See Decision AQ-SC5 for items A through F).	Include a table in the MCR: (1) a summary of all actions taken to maintain compliance with this condition; (2) a list of all heavy equipment used on site during that month, including the owner of that equipment and a letter from each owner indicating that the equipment has been properly maintained; and (3) any other documentation deemed necessary by the CPM and AQCM to verify compliance with this condition.	MCR	Monthly, no later than 10 business days	Monthly		In Progress									SERC	GAL	
75	AQ	AQ-SC6a	CONS/COM/OPS	Air Permit Modifications - The project owner shall provide the CPM copies of any District-issued project air permit for the facility. The project owner shall submit to the CPM for review and approval any modification proposed by the project owner to any project air permit. The project owner shall submit to the CPM any modification to any permit proposed by the District or U.S. EPA, and any revised permit issued by the District or U.S. EPA, for the project.	Submit any proposed air permit modification to the CPM within five working days of either: 1) submittal by the project owner to an agency, or 2) receipt of proposed modifications from an agency.	The project owner shall submit any project air permit and any proposed air permit modification to the CPM within five working days of its submittal either by 1) the project owner to an agency	Within 5 working days of proposing permit modification.	Conditional		Not Started									SERC	GAL	
76	AQ	AQ-SC6b	CONS/COM/OPS	Submit Modified Air Permit - See AQ-SC6a	Submit modified permit to CPM	The project owner shall submit any project air permit and any proposed air permit modification to the CPM within five working days of its submittal either by 2) receipt of proposed modifications from an agency.	Within 5 working days of proposing permit modification.	Conditional		Not Started									SERC	GAL	
77	AQ	AQ-SC6c	CONS/COM/OPS	Submit Modified Air Permit - See AQ-SC6a	Submit modified permit to CPM	The project owner shall submit all modified air permits to the CPM.	Within 15 days of receipt	Conditional		Not Started									SERC	GAL	
78	AQ	AQ-SC7	COM/OPS	CPM Quarterly Operation Reports - Project owner shall submit to the CPM Quarterly Operation Reports, following the end of each calendar quarter. Operational and emissions information as necessary to demonstrate compliance with the Conditions of Certification herein to be included.	The project owner shall submit to the CPM Quarterly Operation Reports, following the end of each calendar quarter that include operational and emissions information as necessary to demonstrate compliance with the Conditions of Certification herein.	Quarterly Operation Reports to the CPM.	Quarterly, no later than 30 days following the end of each calendar quarter	Quarterly	7/28/2020	In Progress									SERC	DSR	
79	AQ	AQ-SC7a	COM/OPS	CPM Quarterly Operation Reports - Project owner shall submit to the CPM Quarterly Operation Reports, following the end of each calendar quarter. Operational and emissions information as necessary to demonstrate compliance with the Conditions of Certification herein to be included.	The project owner shall submit to the CPM Quarterly Operation Reports, following the end of each calendar quarter that include operational and emissions information as necessary to demonstrate compliance with the Conditions of Certification herein.	Quarterly Operation Reports to the District, if requested by the District.	Quarterly, no later than 30 days following the end of each calendar quarter	Quarterly	NA	Not Started					SCAQMD						
80	BIO	BIO-1a	PC	Designated Biologist Selection - The project owner shall assign at least one Designated Biologist to the project. The project owner shall submit the resume of the proposed Designated Biologist, with at least three references and contact information, to the Energy Commission compliance project manager (CPM) for approval. The Designated Biologist must meet the minimum qualifications (1) through (3) in this condition (BIO-1). See Decision for qualifications.	The specified information shall be submitted at least 75 days prior to the start of pre-construction site mobilization activities. No pre-construction site mobilization or construction-related activities shall commence until an approved Designated Biologist is available to be on site.	DB Resume	At least 75 days prior to the start of pre-construction site mobilization activities.	10/19/2018	9/27/2018	Completed	10/17/2018								JACOBS	GAL	
81	BIO	BIO-1b	PC/CONS	Designated Biologist Selection - The project owner shall assign at least one Designated Biologist to the project. The project owner shall submit the resume of the proposed Designated Biologist, with at least three references and contact information, to the Energy Commission compliance project manager (CPM) for approval. The Designated Biologist must meet the minimum qualifications (1) through (3) in this condition (BIO-1). See Decision for qualifications.	If a Designated Biologist is replaced, the specified information for the proposed replacement must be submitted to the CPM at least ten working days prior to the termination or release of the preceding Designated Biologist.	DB Resume	Notify CPM 10 working days in advance of replacing DB.	Conditional		Not Started									JACOBS	GAL	

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)																					
2	All Phases							6/30/2040							Pre-Construction							
3															Construction							
4															Commissioning							
															Operations							
	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date														
5																						
	BIO	BIO-2a	CONS	Designated Biologist Duties - The project owner shall ensure that the Designated Biologist performs the following during any site (or related facilities) mobilization, ground disturbance, grading, construction, operation, closure, or restoration activities. The Designated Biologist may be assisted by the approved Biological Monitor(s) but remains the contact for the project owner and CPM. The Designated Biologist duties shall include the following: (See Decision for Items 1-10)	The Designated Biologist shall submit in the monthly compliance report to the CPM copies of all written reports and summaries that document construction activities that have the potential to affect biological resources.	Reports and summaries in the Monthly Compliance Report.	Monthly	Monthly			Compliance Status for CPM (Not started, in progress, completed (with date))	In Progress										
82																						
	BIO	BIO-2b	OPS	Designated Biologist Duties - The project owner shall ensure that the Designated Biologist performs the following during any site (or related facilities) mobilization, ground disturbance, grading, construction, operation, closure, or restoration activities. The Designated Biologist may be assisted by the approved Biological Monitor(s) but remains the contact for the project owner and CPM. The Designated Biologist duties shall include the following: (See Decision for Items 1-10)	The Designated Biologist shall submit in the monthly compliance report to the CPM copies of all written reports and summaries that document construction activities that have the potential to affect biological resources.	Reports and summaries in the Annual Compliance Report.	Annual Compliance Report	Conditional			In Progress									SERC	GAL	
83																						
	BIO	BIO-3a	PC	Biological Monitor Selection - The project owner's Designated Biologist shall submit the resumes, at least 3 references and contact information, of the proposed Biological Monitors to the CPM for approval.	Submit the specified information to the CPM for approval no less than 30 days prior to the start of any pre-construction site mobilization. The Designated Biologist shall submit a written statement to the CPM confirming that the individual Biological Monitor(s) have been trained including the date when training was completed.	BM's Quals	At least 30 days prior to the start of pre-construction site mobilization.	1/5/2019	11/1/2018		Completed		11/14/2018							JACOBS	GAL	
84																						
	BIO	BIO-3b	CONS/COM/OPS	Biological Monitor Selection - The project owner's Designated Biologist shall submit the resumes, at least 3 references and contact information, of the proposed Biological Monitors to the CPM for approval.	Submit the specified information to the CPM for approval no less than 30 days prior to the start of any pre-construction site mobilization. The Designated Biologist shall submit a written statement to the CPM confirming that the individual Biological Monitor(s) have been trained including the date when training was completed.	If Additional BMs are needed during construction	Approval from CPM at least 10 days prior to their first day of monitoring activities.	Conditional	4/9/2019		In Progress		4/18/2019							JACOBS	GAL	
85																						
	BIO	BIO-4a	CONS/COM/OPS	Designated Biologist and Biological Monitor Authority- The project owner's construction/operation manager shall act on the advice of the Designated Biologist and Biological Monitor(s) to ensure conformance with the biological resources conditions of certification. If required by the Designated Biologist and/or Biological Monitor(s) the project owner's construction/operation manager shall halt all site mobilization, ground disturbance, grading, construction, and operation activities in areas specified by the Designated Biologist. The Designated Biologist shall (paraphrase)have the authority to stop construction and notify the CPM of the work stoppage.	Ensure that the DB or BM notify the CPM of any non-compliance or halt of construction.	BM Notify CPM	Morning following the incident (or Monday morning in case of a weekend)	Conditional			Not Started									JACOBS	GAL	
86																						
	BIO	BIO-4b	CONS/COM/OPS	Designated Biologist and Biological Monitor Authority- The project owner's construction/operation manager shall act on the advice of the Designated Biologist and Biological Monitor(s) to ensure conformance with the biological resources conditions of certification. If required by the Designated Biologist and/or Biological Monitor(s) the project owner's construction/operation manager shall halt all site mobilization, ground disturbance, grading, construction, and operation activities in areas specified by the Designated Biologist. The Designated Biologist shall (paraphrase)have the authority to stop construction and notify the CPM of the work stoppage.	Ensure that the DB or BM notify the CPM of any non-compliance or halt of construction.	Project Owner Notify CPM of circumstances and actions being taken to resolve the problem	Morning following the incident (or Monday morning in case of a weekend)	Conditional			Not Started									SERC	GAL	
87																						

[illegible]



	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)																				
2	All Phases							6/30/2040							Pre-Construction						
3															Construction						
4				Revised 4/30/2019		Based on Final Staff Assessment									Commissioning						
															Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date		Compliance Status for CPM (Not started, in progress, completed (with date))											
									Date Submitted to CPM			Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO		Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager	
105	BIO	BIO-9a	CONS	Jack and Bore Drilling Best Management Practices - During construction using jack and bore drilling techniques the Designated Biologist or Biological Monitor must be present at all times. The Designated Biologist or Biological Monitor must be allowed to monitor all activities pertaining to drilling under Carbon Creek Channel and the Anaheim-Barber Channel, and shall be given authority to do the following, including but not limited to: (See Decision for 6 items)	Notify the CPM and CDFW in the event of a frac-out, non-compliance, or halt of jack-and-bore operations.	Notification of a frac-out to CPM and CDFW	No later than the following morning of the incident or Monday morning in case of a weekend	Conditional	9/13/2019	Completed		12/10/2019							SERC	GAL	
106	BIO	BIO-9b	CONS	Jack and Bore Drilling Best Management Practices - During construction using jack and bore drilling techniques the Designated Biologist or Biological Monitor must be present at all times. The Designated Biologist or Biological Monitor must be allowed to monitor all activities pertaining to drilling under Carbon Creek Channel and the Anaheim-Barber Channel, and shall be given authority to do the following, including but not limited to: (See Decision for 6 items)	Notify the CPM and CDFW in the event of a frac-out, non-compliance, or halt of jack-and-bore operations.	Notification of any non compliance or a halt of any jack and bore drilling operations to CPM and CDFW and actions being taken to resolve the problem	No later than the following morning of the incident or Monday morning in case of a weekend	Conditional		Not Started		NA							SERC	GAL	
107	CIVIL	CIVIL-1a	PC/CONS	Drainage Structure Design and Grading Plan - Submit to the CBO for review and approval the design of the proposed drainage structures and the grading plan; an erosion and sedimentation control plan; a construction storm water pollution prevention plan; related calculations and specifications, signed and stamped by the responsible civil engineer, and soils, geotechnical, or foundation investigations reports required by the 2016 CBC.	At least 15 days (or project owner and CBO-approved alternative time frame) prior to the start of site grading, submit the documents described in this condition to the CBO for design review and approval.	Proposed drainage structures and grading plan	At least 15 days prior to the start of site grading		NA			1-1.1: 1/17/2019 PC1 1-1.1 2/6/19 PC2 1-1.1 5/24/19 PC3 1-1.2 3/17/2019 PC1 1-1.2 2/6/19 PC2 1-1.2 5/24/19 PC3 1-1.3 1/17/2019 PC1 1-1.3 2/6/19 PC2	1-1: 2/8/19 (conditional) 1-2: 2/8/19 1-1.0 2/8/19 PC2 1-1.1 6/14/19 PC3 1-1.10 2/8/19 PC2 1-1.2 6/14/19 PC3 1-1.3 2/8/19 PC2 1-1.3 6/14/19 PC3 1-4 2/8/19 PC2 1-1.3 2/6/19 PC2					SERC	TAT		
108	CIVIL	CIVIL-1b	PC	Erosion and Sedimentation Control Plan - See CIVIL-1a	At least 15 days (or project owner and CBO-approved alternative time frame) prior to the start of site grading, submit the documents described in this condition to the CBO for design review and approval.	Erosion and Sedimentation Control Plan	At least 15 days prior to the start of site grading		NA			1-1: 1/17/2019 1-2: 1/18/19	1-1: 2/8/19 (conditional) 1-2: 2/8/19						SERC	TAT	
109	CIVIL	CIVIL-1c	PC	Construction Stormwater Pollution Prevention Plan - See CIVIL-1a	At least 15 days (or project owner and CBO-approved alternative time frame) prior to the start of site grading, submit the documents described in this condition to the CBO for design review and approval.	Construction Stormwater Pollution Prevention Plan	At least 15 days prior to the start of site grading		NA			1/7/2019	2/6/2019						SERC	TAT	
110	CIVIL	CIVIL-1d	PC	Related Calculations and Specs Stamped by Civil Engineer - See CIVIL-1a	At least 15 days (or project owner and CBO-approved alternative time frame) prior to the start of site grading, submit the documents described in this condition to the CBO for design review and approval.	Related Calculations and Specs Signed and Stamped by Responsible Civil Engineer	At least 15 days prior to the start of site grading; and notify CPM in MCR following the CBO's approval		NA			1-1: 1/17/2019 1-2: 1/18/19	1-1: 2/8/19 (conditional) 1-2: 2/8/19						SERC	TAT	
111	CIVIL	CIVIL-1e	PC	Soils, Geotechnical, or Foundation Reports - See CIVIL-1a	At least 15 days (or project owner and CBO-approved alternative time frame) prior to the start of site grading, submit the documents described in this condition to the CBO for design review and approval.	Soil, Geotechnical, or Foundation Investigation Reports required by the 2016 CBC	At least 15 days prior to the start of site grading		NA	Completed		Ongoing	2/8/2019						SERC	TAT	
112	CIVIL	CIVIL-1f	PC	Approval of all CIVIL-1a Submittals Noted in MCR - See CIVIL-1a	Statement in the MCR certifying that the documents (CIVIL-1a) have been approved by the CBO.	MCR	Next MCR after approval by CBO	3/13/2019	3/13/2019	Completed		NA	3/13/19 4/11/19						SERC	GAL	
113	CIVIL	CIVIL-2a	CONS	Adverse Soil/Geologic Conditions - The resident engineer shall, if appropriate, stop all earthwork and construction in the affected areas when the responsible soils engineer, geotechnical engineer, or the civil engineer experienced and knowledgeable in the practice of soils engineering, identifies unforeseen adverse soil or geologic conditions. The project owner shall submit modified plans, specifications, and calculations to the CBO based on these new conditions. The project owners shall obtain approval from the CBO before resuming earthwork and construction in the affected area.	The project owner shall submit modified plans, specifications, and calculations to the CBO based on these new conditions.	Submit modified plans, specifications, and calculations to CBO	when unforeseen adverse soil or geologic conditions are identified by RE	Conditional	NA	Not Started		Conditional							SERC	GAL	

	A	B	C	D	E	F	G	H	I	J	K	O	P	Q	R	S	T	U
1	<b>Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)</b>											Pre-Construction						
2	<b>All Phases</b>							6/30/2040				Construction						
3												Commissioning						
4												Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party SERC	SERC Project Manager GAL
114	CIVIL	CIVIL-2b	CONS	<b>Adverse Soil/Geologic Conditions</b> - The resident engineer shall, if appropriate, stop all earthwork and construction in the affected areas when the responsible soils engineer, geotechnical engineer, or the civil engineer experienced and knowledgeable in the practice of soils engineering, identifies unforeseen adverse soil or geologic conditions. The project owner shall submit modified plans, specifications, and calculations to the CBO based on these new conditions. The project ownershall obtain approval from the CBO before resuming earthwork and construction in the affected area.	The project owner shall notify the CPM within 24 hours when earthwork and construction is stopped as a result of unforeseen adverse geologic/soil conditions.	Notify CPM of a work stoppage	Notify within 24 hours	Conditional		Not Started	NA							
115	CIVIL	CIVIL-2c	CONS	<b>Adverse Soil/Geologic Conditions</b> - The resident engineer shall, if appropriate, stop all earthwork and construction in the affected areas when the responsible soils engineer, geotechnical engineer, or the civil engineer experienced and knowledgeable in the practice of soils engineering, identifies unforeseen adverse soil or geologic conditions. The project owner shall submit modified plans, specifications, and calculations to the CBO based on these new conditions. The project ownershall obtain approval from the CBO before resuming earthwork and construction in the affected area.	Within 24 hours of the CBO's approval to resume earthwork and construction in the affected areas, the project owner shall provide to the CPM a copy of the CBO's approval	Copy of CBO's approval letter to CPM	Within 24 hours of the CBO's approval to resume work	Conditional		Not Started	NA						SERC	GAL
116	CIVIL	CIVIL-3a	CONS	<b>Inspections and Discrepancy Reporting</b> - The project owner shall perform inspections in accordance with the 2016 CBC. All plant site-grading operations, for which a grading permit is required, shall be subject to inspection by the CBO. If, in the course of inspection, it is discovered that the work is not being performed in accordance with the approved plans, the discrepancies shall be reported immediately to the resident engineer, the CBO, and the CPM. The project owner shall prepare a written report, with copies to the CBO and the CPM, detailing all discrepancies, non-compliance items, and the proposed corrective action.	Within five days of the discovery of any discrepancies, the resident engineer shall transmit to the CBO a non-conformance report (NCR), and the proposed corrective action for review and approval.	RE will submit non-conformance report to CBO and proposed corrective action	Non-conformance report within 5 days of the discovery of any discrepancies	Conditional	NA	Not Started		Conditional					SERC	TLB/TAT
117	CIVIL	CIVIL-3b	CONS	<b>Inspections and Discrepancy Reporting</b> - The project owner shall perform inspections in accordance with the 2016 CBC. All plant site-grading operations, for which a grading permit is required, shall be subject to inspection by the CBO. If, in the course of inspection, it is discovered that the work is not being performed in accordance with the approved plans, the discrepancies shall be reported immediately to the resident engineer, the CBO, and the CPM. The project owner shall prepare a written report, with copies to the CBO and the CPM, detailing all discrepancies, non-compliance items, and the proposed corrective action.	Within five days of the discovery of any discrepancies, the resident engineer shall transmit to the CPM a non-conformance report (NCR), and the proposed corrective action for review and approval.	RE will submit non-conformance report to CPM and proposed corrective action	Non-conformance report within 5 days of the discovery of any discrepancies	Conditional		Not Started	NA						SERC	TLB/TAT
118	CIVIL	CIVIL-3c	CONS	<b>Inspections and Discrepancy Reporting</b> - The project owner shall perform inspections in accordance with the 2016 CBC. All plant site-grading operations, for which a grading permit is required, shall be subject to inspection by the CBO. If, in the course of inspection, it is discovered that the work is not being performed in accordance with the approved plans, the discrepancies shall be reported immediately to the resident engineer, the CBO, and the CPM. The project owner shall prepare a written report, with copies to the CBO and the CPM, detailing all discrepancies, non-compliance items, and the proposed corrective action.	Within five days of resolution of the NCR, the project owner shall submit the details of the corrective action to the CBO	Project owner shall submit details of corrective action to CBO	within 5 days of resolution of non-compliance report	Conditional	NA	Not Started		Conditional					SERC	TLB/TAT
119	CIVIL	CIVIL-3d	CONS	<b>Inspections and Discrepancy Reporting</b> - The project owner shall perform inspections in accordance with the 2016 CBC. All plant site-grading operations, for which a grading permit is required, shall be subject to inspection by the CBO. If, in the course of inspection, it is discovered that the work is not being performed in accordance with the approved plans, the discrepancies shall be reported immediately to the resident engineer, the CBO, and the CPM. The project owner shall prepare a written report, with copies to the CBO and the CPM, detailing all discrepancies, non-compliance items, and the proposed corrective action.	Within five days of resolution of the NCR, the project owner shall submit the details of the corrective action to the CPM	Project owner shall submit details of corrective action to CPM	within 5 days of resolution of non-compliance report	Conditional		Not Started	NA						SERC	TLB/TAT

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)														Pre-Construction						
2	All Phases							6/30/2040							Construction						
3															Commissioning						
4				Revised 4/30/2019		Based on Final Staff Assessment									Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date		Compliance Status for CPM (Not started, in progress, completed (with date))											
6									Date Submitted to CPM		Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party SERC	SERC Project Manager TLB			
7	CIVIL	CIVIL-3e	CONS	Inspections and Discrepancy Reporting - The project owner shall perform inspections in accordance with the 2016 CBC. All plant site-grading operations, for which a grading permit is required, shall be subject to inspection by the CBO. If, in the course of inspection, it is discovered that the work is not being performed in accordance with the approved plans, the discrepancies shall be reported immediately to the resident engineer, the CBO, and the CPM. The project owner shall prepare a written report, with copies to the CBO and the CPM, detailing all discrepancies, non-compliance items, and the proposed corrective action.	A list of NCRs for the reporting month shall also be included in the following monthly compliance report.	MCR	Monthly	Monthly		In Progress											
120	CIVIL	CIVIL-4a	CONS	Final Grading Plan Approval - After completion of finished grading and erosion and sedimentation control and drainage work, the project owner shall obtain the CBO's approval of the final grading plans (including final changes) for the erosion and sedimentation control work. The civil engineer shall state that the work within his/her area of responsibility was done in accordance with the final approved plans.	CBO's approval of final erosion and sedimentation control and drainage work.	Final grading and drainage plans with engineer's signed statement (See Decision wording).	Within 30 days of the completion of the erosion and sediment control mitigation and drainage work (or CBO-approved alternative time frame)	9/14/2020	NA	Completed		Required	10/5/2020					POWER	TAT		
121	CIVIL	CIVIL-4b	CONS	Final Grading Plan Approval - After completion of finished grading and erosion and sedimentation control and drainage work, the project owner shall obtain the CBO's approval of the final grading plans (including final changes) for the erosion and sedimentation control work. The civil engineer shall state that the work within his/her area of responsibility was done in accordance with the final approved plans.	CBO's approval of final erosion and sedimentation control and drainage work.	Project owner shall submit copy of CBO's approval to CPM in next monthly compliance report	Upon CBO approval in next monthly compliance report	9/14/2020		In Progress								SERC	GAL		
122	COM	COM-1		Unrestricted Access -The project owner shall take all steps necessary to ensure that the CPM, responsible Energy Commission staff, and delegate agencies or consultants, have unrestricted access to the facility site, related facilities, project-related staff, and the records maintained on-site for the purpose of conducting audits, surveys, inspections, or general or closure-related site visits.	Although the CPM will normally schedule site visits on dates and times agreeable to the project owner, the CPM reserves the right to make unannounced visits at any time, whether such visits are by the CPM in person or through representatives from Energy Commission staff, delegated agencies, or consultants.	NA	Life of the project	Conditional	NA	In Progress		Conditional						SERC	TLB		
123	COM	COM-10	PC/CONS/C OM/OPS	Amendments, Staff-Approved Project Modifications, Ownership Changes, and Verification Changes - The project owner shall petition the Energy Commission, pursuant to Title 20, California Code of Regulations, section 1769, to modify the design, operation, or performance requirements of the project or linear facilities, or to transfer ownership or operational control of the facility. The CPM will determine whether staff approval will be sufficient, or whether Commission approval will be necessary. It is the project owner's responsibility to contact the CPM to determine if a proposed project change triggers the requirements of section 1769. Section 1769 details the required contents for a Petition to Amend an Energy Commission Decision. The only change that can be requested by means of a letter to the CPM is a request to change the verification method of a condition of certification.	A project owner is required to submit a \$5,000 dollar fee for every petition to amend a previously certified facility pursuant to Public Resources Code section 25806(e). If the actual amendment processing costs exceed \$5,000.00, the total Petition to Amend reimbursement fees owed by a project owner will not exceed \$830,336, adjusted annually. Current amendment fee information is available on the Energy Commission's website at http://www.energy.ca.gov/siting/fling_fees.html.	Petition to amend, fees	Life of the project	Conditional	PTA#1 - Additional Laydown Area - 5/22/2019 PTA#2 - SoCalGas Additional Laydown Area - 8/19/2019	In Progress	6/21/2019						SERC	PZC			
124	COM	COM-11	PC/CONS/C OM/OPS	Reporting of Complaints, Notices, and Citations - Prior to the start of construction or closure, the project owner shall send a letter to property owners within one mile of the project, notifying them of a telephone number to contact project representatives with questions, complaints or concerns. If the telephone is not staffed 24 hours per day, it must include automatic answering with date and time stamp recording. (See Decision COM-11 for specifications).	The project owner shall respond to all recorded complaints within 24 hours or the next business day. The project owner shall post the telephone number onsite and make it easily visible to passersby during construction, operation, and closure. The project owner shall provide the contact	Reports of complaints	Within 5 business days of complaint receipt, and MCR, ACR, or PCR.	Conditional	12/17/2018	Completed	1/17/2019						SERC	GAL			
125	COM	COM-12a	PC/CONS	Emergency Response Site Contingency Plan - No less than 60 days prior to the start of construction (or other CPM-approved) date, the project owner shall submit, for CPM review and approval, an Emergency Response Site Contingency Plan. The Contingency Plan shall evidence a facility's coordinated emergency response and recovery preparedness for a series of reasonably foreseeable emergency events.	See Decision COM-12 for specifications	Emergency Response Site Contingency Plan	60 days before start of construction	1/21/2019	1/25/2019	Completed	1/29/2019							SERC	TLB		
126																					

	A	B	C	D	E	F	G	H	I	J	K	O	P	Q	R	S	T	U
1	<b>Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)</b>											Pre-Construction						
2	<b>All Phases</b>							6/30/2040				Construction						
3												Commissioning						
4												Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party SERC	SERC Project Manager DSR
127	COM	COM-12b	COM/OPS	<b>Emergency Response Site Contingency Plan</b> - Subsequently, no less than 60 days prior to the start of commercial operation, the project owner shall update (as necessary) and resubmit the Contingency Plan for CPM review and approval. The Contingency Plan shall evidence a facility's coordinated emergency response and recovery preparedness for a series of reasonably foreseeable emergency events.	See Decision COM-12 for specifications	Updated Emergency Response Site Contingency Plan	60 prior to COD	1/17/2020	11/2/2018 1/25/2019 5/27/2020 6/4/2020	Completed	6/4/2020 6/17/2020							
128	COM	COM-13a	CONS/COM/OPS	<b>Incident-Reporting Requirements</b> - The project owner shall notify the CPM within one hour after it is safe and feasible, of any incident at the facility that results in (See Decision COM-13 for incident types that apply).	In case of: forced outage, fire suppression; chemical, gas, or hazmat release; odorous material release; emergency response incident.	Detailed Incident Report	Within 6 business days of the incident	Conditional		Not Started	NA						SERC	GAL
129	COM	COM-13b	CONS/COM/OPS	<b>Incident-Reporting Requirements</b> - The project owner shall notify the CPM within one hour after it is safe and feasible, of any incident at the facility that results in (See Decision COM-13 for incident types that apply).	After the initial 6-day report, the project owner shall start submitting monthly status reports; within 48-hours of a request by the CPM, the project owner shall submit a status report. Status reports shall include the activities already taken, and those currently being taken, to remedy the impacts of the incident. The CPM will determine when renovating is	monthly status reports	monthly after incident	Conditional		Not Started							SERC	GAL
130	COM	COM-14	OPS	<b>Non-Operation and Repair/Restoration Plan</b> -No later than two weeks prior to a facility's planned non-operation, or no later than one week after the start of unplanned non-operation, the project owner shall notify the CPM, interested agencies, and nearby property owners of this status. During non-operation, the project owner shall provide written updates to the CPM.			No later than two weeks prior to facility's planned non-operation.	6/16/2040		Not Started	NA						SERC	DSR
131	COM	COM-15	OPS	<b>Facility Closure Planning</b> -No less than one year prior to closing, or upon an order compelling permanent closure, the owner shall submit a Final Closure Plan and Cost Estimate.			No less than one year prior to closing, or upon an order compelling permanent closure.	7/1/2039		Not Started							SERC	DSR
132	COM	COM-2	PC/CONS/COM/OPS	<b>Compliance Record</b> - The project owner shall maintain electronic copies of all project files and submittals on-site, or at an alternative site approved by the CPM, for the operational life and closure of the project.	Energy Commission staff and delegate agencies shall, upon request to the project owner, be given unrestricted access to the files maintained pursuant to this condition. Files include Final Decision, Petitions, Amendments	NA	Life of the project	Ongoing		In Progress							SERC	TLB
133	COM	COM-3	PC/CONS/COM/OPS	<b>Compliance Verification Submittals</b> - Verification lead times associated with the start of construction may require the project owner to file submittals during AFC or amendment processing, particularly if construction is planned to commence shortly after certification. The verification procedures, unlike the conditions, may be modified as necessary by the CPM after notice to the project owner.	A cover letter from the project owner or an authorized agent is required for all compliance submittals and correspondence pertaining to compliance matters. (See Decision COM-3 for additional specifications).	Verification submittals	Life of the project	Ongoing		In Progress	NA						SERC	GAL



	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)															Pre-Construction						
2	All Phases							6/30/2040							Construction							
3															Commissioning							
4				Revised 4/30/2019		Based on Final Staff Assessment								Operations								
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager				
142	CUL	CUL-1a	PC	Cultural Resources Specialist, Monitors, and Technical Specialist - The project owner shall assign a Cultural Resources Specialist (CRS) and at least one Alternate CRS to the project. The project owner shall submit the resumes of the proposed CRS and Alternative CRS(s), with at least three references and contact information, to the Energy Commission Compliance Project Manager (CPM) for review and approval. (See Decision for CRS)	At least 75 days prior to the start of ground disturbance, site preparation, or post-certification cultural resources activities.	CRS & Alternates Resume	At least 75 days prior to the start of ground disturbance, site preparation, or post-certification cultural resources activities.	10/19/2018	9/27/2018 3/6/2019 8/12/19	Completed	10/18/2018 3/11/2019 8/12/19						JACOBS	GAL				
143	CUL	CUL-1a	PC	Cultural Resources Specialist, Monitors, and Technical Specialist - The project owner shall assign a Cultural Resources Specialist (CRS) and at least one Alternate CRS to the project. The project owner shall submit the resumes of the proposed CRS and Alternative CRS(s), with at least three references and contact information, to the Energy Commission Compliance Project Manager (CPM) for review and approval. (See Decision for CRS)	At least 75 days prior to the start of ground disturbance, site preparation, or post-certification cultural resources activities.	CRS & Alternates Resume	At least 75 days prior to the start of ground disturbance, site preparation, or post-certification cultural resources activities.	10/19/2018	9/27/2018 3/6/2019 6/14/19 7/12/19 8/12/19	Completed	10/18/2018 3/11/2019 8/12/19 10/25						JACOBS	GAL				
144	CUL	CUL-1b	CONS	Replacement CRS - See CUL-1a (CUL-1 Section D.2)	The project owner may replace a CRS. In an emergency, the project owner shall immediately notify the CPM to discuss the qualifications and approval of a short-term replacement while a permanent CRS is proposed to the CPM for consideration.	Resume, references, and contact information of CRS	At least 10 days working days before termination or release of the CRS	Conditional		Not Started	NA						JACOBS	GAL				
145	CUL	CUL-1b	CONS	Replacement CRS - See CUL-1a (CUL-1 Section D.2)	The project owner may replace a CRS. In an emergency, the project owner shall immediately notify the CPM to discuss the qualifications and approval of a short-term replacement while a permanent CRS is proposed to the CPM for consideration.	Resume, references, and contact information of CRS	At least 10 days working days before termination or release of the CRS	Conditional		Not Started	NA						JACOBS	GAL				
146	CUL	CUL-1c	PC	Cultural Resources Monitors and Specialists - See CUL-1a (CUL-1 Section D.3)	The CRS shall provide proof of qualifications for any anticipated CRMs, NAMs, and additional specialists for the project to the CPM.	Qualifications of CRMs and additional specialists	At least 20 days prior to ground disturbance	12/13/2018	11/16/2018 12/7/18 2/24/19 6/20/2019 7/12/19 8/26/19	Completed	12/3/2018 4/29/19 7/18/2019						JACOBS	GAL				
147	CUL	CUL-1c	PC	Cultural Resources Monitors and Specialists - See CUL-1a (CUL-1 Section D.3)	The CRS shall provide proof of qualifications for any anticipated CRMs, NAMs, and additional specialists for the project to the CPM.	Qualifications of CRMs and additional specialists	At least 20 days prior to ground disturbance	12/13/2018	11/16/2018 6/20/2019	Completed	12/3/2018 7/18/2019						JACOBS	GAL				
148	CUL	CUL-1d	PC	Native American Monitors - See CUL-1a (CUL-1 Section D.4)	If efforts to obtain the services of a qualified NAM are unsuccessful, the project owner shall inform the CPM.	Communication with CPM documenting efforts to obtain services of a qualified NAM	At least 30 days prior to the beginning of post-certification cultural resources field work or construction-related ground disturbance	12/3/2018	11/16/2018	Completed	12/3/2018						JACOBS	GAL				
149	CUL	CUL-1d	PC	Native American Monitors - See CUL-1a (CUL-1 Section D.4)	If efforts to obtain the services of a qualified NAM are unsuccessful, the project owner shall inform the CPM.	Communication with CPM documenting efforts to obtain services of a qualified NAM	At least 30 days prior to the beginning of post-certification cultural resources field work or construction-related ground disturbance	12/3/2018	11/16/2018	Completed	12/3/2018						JACOBS	GAL				
150	CUL	CUL-1e	PC/CONS	Additional Cultural Resources and Native American monitors - See CUL-1a (CUL-1 Section D.5)	The owner may submit qualifications for additional CRMS or NAMs as needed.	Submit qualifications to the CPM for review and approval	At least 5 days prior to the CRMs or NAMs beginning on-site duties	Conditional		In Progress							JACOBS	GAL				
151	CUL	CUL-1f	PC/CONS	Additional Cultural Resources Specialists - See CUL-1a (CUL-1 Section D.5)	The owner may submit qualifications for cultural resources specialists.	Submit qualifications to the CPM for review and approval	At least 5 days prior to the specialists beginning on-site duties	Conditional	3/6/2019 4/26/2019 8/12/2019	In Progress	3/11/2019 4/29/2019 8/22/2019						JACOBS	GAL				

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)															Pre-Construction						
2	All Phases							6/30/2040							Construction							
3															Commissioning							
4				Revised 4/30/2019		Based on Final Staff Assessment									Operations							
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date			Compliance Status for CPM (Not started, in progress, completed (with date))			Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager	
152		CUL	CUL-1g	PC	New technical specialist - See Cul-1a - (CUL-1 Section D.6)	Owner must submit resume(s) of any technical specialist to CPM for review and approval	Submit resume(s) to CPM	At least 10 days prior to technical specialist beginning task	Conditional	Date Submitted to CPM	Not Started			NA								
153		CUL	CUL-1h	PC	Availability of CRS - See Cul-1a - (CUL-1 Section D.7)	Owner must confirm in writing that the approved CRS will be available for onsite work and will implement the cultural resources conditions.	Submit letter confirming the availability of the CRS.	At least 10 days before the start of construction related ground disturbance	12/23/2018	1/8/2019	Completed			1/8/2019						JACOBS	GAL	
154		CUL	CUL-1i	PC	CPM Approval of CRS and Alternatives - See Cul-1a - (CUL-1 Section D.8)	No ground disturbance shall occur prior to CPM approval of CRS and alternatives unless such activities are approved by the CPM	Receive approval letter from CPM	No ground disturbance shall occur without approval	Conditional		In Progress									JACOBS	GAL	
155		CUL	CUL-1j	CONS	Discharge the CRS, after receiving approval from the CPM. - See Cul-1a - (CUL-1 Section A.1.2)	After all ground disturbances are completed and the CRS has fulfilled all responsibilities specified in these cultural resources conditions, the project owner may discharge the CRS, after receiving approval from the CPM.	Submit to request to the CPM to discharge the CRS	After all ground disturbances are completed and the CRS has fulfilled all responsibilities specified in these cultural resources conditions	9/4/2020		In Progress									JACOBS	GAL	
156		CUL	CUL-2a	PC	Construction Maps and Drawings - Prior to the start of construction-related ground disturbance, the start of each phase, and weekly, provide the CRS with the materials described in this condition (See Decision CUL-2). No construction-related ground disturbance shall occur prior to CPM approval of maps and drawings, unless such activities are specifically approved by the CPM.	At least 40 days prior to the start of construction-related ground disturbance, provide the AFC, data responses, confidential cultural resources documents, and the Energy Commission FSA to the CRS, if needed, and the subject maps and drawings to the CRS and CPM. The CPM will review submittals in consultation with the CRS and approve maps and drawings suitable for cultural resources planning activities.	Documents, maps and drawings	At least 40 days prior to the start of construction-related ground disturbance	11/23/2018	11/19/2018	Completed			12/3/2018						JACOBS	GAL	
157		CUL	CUL-2b	PC/CONS	Revised Maps and Drawings - Prior to the start of construction-related ground disturbance, the start of each phase, and weekly, provide the CRS with the materials described in this condition (CUL-2). No construction-related ground disturbance shall occur prior to CPM approval of maps and drawings, unless such activities are specifically approved by the CPM.	At least 15 days prior to the start of construction-related ground disturbance, if there are changes to any construction-related footprint, provide revised maps and drawings for the changes to the CRS and CPM.	Updated maps and drawings	At least 15 days prior to start of construction-related ground disturbance	Conditional		In Progress									JACOBS	GAL	
158		CUL	CUL-2c	CONS	Construction Phasing - Prior to the start of construction-related ground disturbance, the start of each phase, and weekly, provide the CRS with the materials described in this condition (See Decision CUL-2). No construction-related ground disturbance shall occur prior to CPM approval of maps and drawings, unless such activities are specifically approved by the CPM.	At least 15 days prior to the start of each phase of a phased project, the project owner shall submit the appropriate maps and drawings, if not previously provided, to the CRS and CPM.	Maps and drawings	At least 15 days prior to the start of a construction phase	Conditional		In Progress									JACOBS	GAL	
159		CUL	CUL-2d	CONS	Construction Schedule - Prior to the start of construction-related ground disturbance, the start of each phase, and weekly, provide the CRS with the materials described in this condition (See Decision CUL-2). No construction-related ground disturbance shall occur prior to CPM approval of maps and drawings, unless such activities are specifically approved by the CPM.	Provide a schedule of the next week's project activity to the CRS and CPM	Schedule of next week's activities by e-mail, letter, or fax	Weekly during ground disturbance	Weekly		In Progress									ARB	GAL	

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)														Pre-Construction						
2	All Phases							6/30/2040							Construction						
3															Commissioning						
4				Revised 4/30/2019		Based on Final Staff Assessment									Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date		Compliance Status for CPM (Not started, in progress, completed (with date))											
									Date Submitted to CPM		Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO		Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party ARB	SERC Project Manager GAL		
160	CUL	CUL-2e	CONS	Revised Construction Schedule - Prior to the start of construction-related ground disturbance, the start of each phase, and weekly, provide the CRS with the materials described in this condition (See Decision CUL-2). No construction-related ground disturbance shall occur prior to CPM approval of maps and drawings, unless such activities are specifically approved by the CPM.	Within 5 days of changing the schedule of phases of a phased project, provide written notice of project changes to the CRS and CPM.	Description of changes in phased project	Within 5 days of changing the scheduling of phases	Conditional		In Progress											
161	CUL	CUL-2f	CONS	Replacement CRS - Prior to the start of construction-related ground disturbance, the start of each phase, and weekly, provide the CRS with the materials described in this condition (See Decision CUL-2). No construction-related ground disturbance shall occur prior to CPM approval of maps and drawings, unless such activities are specifically approved by the CPM.	If a new CRS is appointed, provide maps and drawings (see CUL-2) to the new CRS.	Documents, maps and drawings	Within 10 days of the approval of the new CRS	Conditional		Not Started								JACOBS	GAL		
162	CUL	CUL-3a	PC	Cultural Resources Monitoring and Mitigation Plan (CRMMP) - Submit the Cultural Resources Monitoring and Mitigation Plan (CRMMP), as prepared by or under the direction of the CRS and as described in this condition (See Decision CUL-3), to the CPM for review and approval. Implementation of the CRMMP shall be the responsibility of the CRS and the project owner. No ground disturbance shall occur prior to CPM approval of the CRMMP, unless such activities are specifically approved by the CPM.	Upon approval of the CRS proposed by the project owner, the CPM will provide to the project owner an electronic copy of the draft model CRMMP for the CRS. At least 30 days prior to the start of ground disturbance, submit the CRMMP to the CPM for review and approval.	Draft CRMMP	At least 30 days prior to the start of ground disturbance	12/3/2018	11/1/2018	Completed	12/3/2018							JACOBS	GAL		
163	CUL	CUL-3b	PC	Agreement to Pay Curation Fees - See CUL-3a	At least 30 days prior to the start of ground disturbance, in a letter to the CPM, agree to pay curation fees for any materials generated or collected as a result of the archaeological investigations (survey, testing, data recovery).	Letter confirming agreement to pay curation fees	At least 30 days prior to the start of ground disturbance	12/3/2018	11/26/2018	Completed	12/18/2018							JACOBS	GAL		
164	CUL	CUL-3c	CONS/COM/OPS	Written Agreement with Curation Facility - If cultural materials requiring curation were generated or collected, the project owner shall provide to the CPM a copy of an agreement with, or other written commitment from, a curation facility that meets the standards stated in the State Historic Resources Commission's (SHRC) Guidelines for the Curation of Archaeological Collections (1993), or future updated guidelines from SHRC, to accept the cultural materials from this project. Any agreements concerning curation will be retained and available for audit for the life of the project.	Provide a copy of a written agreement with a qualified curation facility.	Written agreement with curation facility	90 days after completion of ground disturbance (including landscaping)	11/3/2020		In Progress								JACOBS	GAL		
165	CUL	CUL-4a	CONS/COM/OPS	Final Cultural Resources Report - The project owner shall submit the final CRR to the CPM for approval. The final CRR shall be written by, or under the direction of, the CRS and shall be provided in the Archaeological Resource Management Report (ARRM) format. The final CRR shall report on all field activities including dates, times and locations, results, samplings, and analyses. All survey reports, DPR 523 forms, data recovery reports, and any additional research reports not previously submitted to the California Historical Resources Information System (CHRIS) shall be included as appendices to the final CRR.	Submit the CRR to the CPM for review and approval.	Cultural Resource Report	Within 30 days of suspension of construction activities (suspended project)	10/4/2020		In Progress								JACOBS	GAL		
166	CUL	CUL-4b	CONS/COM/OPS	Final Cultural Resources Report - The project owner shall submit the final CRR to the CPM for approval. The final CRR shall be written by, or under the direction of, the CRS and shall be provided in the Archaeological Resource Management Report (ARRM) format. The final CRR shall report on all field activities including dates, times and locations, results, samplings, and analyses. All survey reports, DPR 523 forms, data recovery reports, and any additional research reports not previously submitted to the California Historical Resources Information System (CHRIS) shall be included as appendices to the final CRR.	Submit the CRR to the CPM for review and approval.	Cultural Resource Report	Within 90 days of the completion of ground disturbance (completed project)	10/4/2020		In Progress								JACOBS	GAL		
167	CUL	CUL-4c	CONS/COM/OPS	Documentation sent to CHRIS - See Cul-4a	Provide final CRR to the California Historical Resources Information System and curation institution (if artifacts curated) and tribes requesting copies.	Cultural Resource Report	Within 10 days after approval of CRR	Conditional		Not Started								JACOBS	GAL		

[illegible]

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)														Pre-Construction						
2	All Phases							6/30/2040							Construction						
3															Commissioning						
4				Revised 4/30/2019		Based on Final Staff Assessment									Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager			
178	CUL	CUL-6h	CONS/COM	Cultural Resources Monitoring, Monthly Reports - See Decision CUL-6 for specifications on monitors and daily monitoring logs.	The project owner shall submit monthly MCRs and accompanying weekly summary reports.	Monthly Status Reports of Monitoring, including any new DPR 523A forms, under confidential cover, completed for finds treated prescriptively, as specified in the CRMMP.	Monthly, while monitoring occurs	Monthly		In Progress							JACOBS	GAL			
179	CUL	CUL-6i	CONS/COM	Cultural Resources Monitoring, Monthly Reports - See Decision CUL-6 for specifications on monitors and daily monitoring logs.	The project owner shall submit monthly MCRs and accompanying weekly summary reports.	Monthly Status Reports of Monitoring, including any new DPR 523A forms, under confidential cover, completed for finds treated prescriptively, as specified in the CRMMP.	Weekly, while monitoring occurs	Weekly		In Progress							SERC	GAL			
180	CUL	CUL-6j	CONS/COM	Cultural Resources Monitoring, Final Updated DPR Forms - See Decision CUL-6 for specifications on monitors and daily monitoring logs.	For sites for which artifacts are collected month after month, final updated DPR forms may be submitted at the completion of monitoring	Final updated DPR forms	At completion of monitoring	Conditional		Not Started							JACOBS	GAL			
181	CUL	CUL-6k	CONS/COM	Cultural Resources Monitoring, Change in Monitoring Level - See Decision CUL-6 for specifications on monitors and daily monitoring logs.	The project owner shall submit to the CPM, for review and approval, a letter or email (or some other form of communication acceptable to the CPM) detailing the CRS's justification for a change in the monitoring level.	Letter or e-mail with justification for changing the monitoring level	At least 24 hours prior to implementing a proposed change in monitoring level	Conditional		Not Started							JACOBS	GAL			
182	CUL	CUL-6l	CONS/COM	Cultural Resources Monitoring, Change in Daily Reporting - See Decision CUL-6 for specifications on monitors and daily monitoring logs.	The project owner shall submit to the CPM, for review and approval, a letter or email (or some other form of communication acceptable to the CPM) detailing the CRS's justification for reducing or ending daily reporting.	Letter or e-mail with justification for changing or ending daily reporting	At least 24 hours prior to reducing or ending daily reporting	9/5/2020		In Progress							JACOBS	GAL			
183	CUL	CUL-6m	CONS/COM	Cultural Resources Monitoring, Comments of Native Americans - See Decision CUL-6 for specifications on monitors and daily monitoring logs.	The project owner shall submit to the CPM copies of any comments or information provided by Native Americans in response to the project owner's transmittals of information.	Copies of comments or information provided by Native Americans	Within 15 days of receiving comments from Native Americans	Conditional	2/5/2019 2/15/2019	Completed	NA						JACOBS	GAL			
184	CUL	CUL-7a	PC	Powers of the CRS - The CRS shall have the authority to halt ground disturbance in the event of a discovery. Redirection of ground disturbance shall be accomplished under the direction of the construction supervisor in consultation with the CRS. In the event that a cultural resource over 50 years of age is found (or if, determined exceptionally significant by the CRS), or impacts to such a resource can be anticipated, ground disturbance shall be halted or redirected in the immediate vicinity of the discovery sufficient to ensure that the resource is protected from further impacts. If the discovery includes human remains, the project owner shall comply with the requirements of Health and Human Safety Code § 7050.5(b) and shall additionally notify the CPM and the NAHC of the discovery of human remains. No action with respect to the disposition of human remains of Native American origin shall be initiated without direction from the CPM. Monitoring, including Native American monitoring, and daily reporting, as provided in other conditions, shall continue during the project's ground-disturbing activities elsewhere, while the halting or redirection of ground disturbance in the vicinity of the discovery shall remain in effect until the CRS has visited the discovery, and all of the following have occurred: (See Decision for specifications 1-5).	At least 30 days prior to the start of ground disturbance, the project owner shall provide the CPM and CRS with a letter confirming that the CRS, Alternate CRS, and CRMs have the authority to halt ground disturbance in the vicinity of a cultural resources discovery, and that the project owner shall ensure that the CRS notifies the CPM within 24 hours of a discovery, or by Monday morning if the cultural resources discovery occurs between 8:00 AM on Friday and 8:00 AM on Sunday morning.	Letter of confirmation that the CRS, Alternate CRS, and CRMs have authority to halt ground disturbance	At least 30 days prior to the start of ground disturbance	12/3/2018	11/1/2018	Completed	12/3/2018				JACOBS	GAL					

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)															Pre-Construction						
2	All Phases							6/30/2040							Construction							
3															Commissioning							
4				Revised 4/30/2019			Based on Final Staff Assessment								Operations							
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date		Compliance Status for CPM (Not started, in progress, completed (with date))		Date Submitted to CBO	Date Approved by CBO		Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager			
		CUL	CUL-7b	CONS/COM	DPR-523 Forms (See Decision CUL-7 for specifications).	Unless the discovery can be treated prescriptively, as specified in the CRMPMP, completed DPR 523 forms for resources newly discovered during ground disturbance shall be submitted to the CPM for review and approval.	Forms DPR 523	No later than 24 hours following the notification of the CPM, or 48 hours following the completion of data recodation/ recovery, whichever the CRS decides is more appropriate for the subject cultural resource.	Conditional	Date Submitted to CPM	Not Started		Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO				JACOBS	GAL		
185		CUL	CUL-7c	CONS/COM	Inform Native American Groups (See Decision CUL-7 for specifications).	The project owner shall ensure that the CRS notifies all Native American groups that expressed a desire to be notified in the event of a discovery of interest to Native Americans, and the CRS must inform the CPM when the notifications are complete.	Letter to Native Americans and notification to CPM when notifications are complete	Within 48 hours of the discovery of a resource of interest to Native Americans	Conditional		Not Started	NA							JACOBS	GAL		
186		CUL	CUL-7d	CONS/COM	Provide Reports and Records to Native American Groups (See Decision CUL-7 for specifications ).	The project owner shall submit to the CPM copies of the information transmittal letters sent to the chairpersons of the Native American tribes or groups who requested the information. Additionally, the project owner shall submit to the CPM copies of letters of transmittal for all subsequent responses to Native American requests for notification, consultation, and reports and records.	Copies of transmittal letters to Native American tribes and copies of letters of subsequent responses to Native American requests	No later than 30 days following the discovery of any Native American cultural materials	Conditional		Not started								JACOBS	GAL		
187		CUL	CUL-7e	CONS/COM	Comments or Information Provided by Native Americans (See Decision CUL-7 for specifications).	The project owner shall submit to the CPM copies of any comments or information provided by Native Americans in response to the project owner's transmittals of information.	Copies of Native Americans comments and information in response to owner transmittals of information.	Within 15 days of receiving comments from Native Americans	Conditional		Not started								JACOBS	GAL		
188		CUL	CUL-8a	CONS	Fill Soils, Borrow or Fill Site Documentation - If fill soils must be acquired from a non-commercial borrow site or disposed of to a non-commercial disposal site, unless less-than-five-year-old surveys of these sites for archaeological resources are provided to and approved by the CPM, the CRS shall survey the borrow or disposal site(s) for cultural resources and record on DPR 523 forms any that are identified. When the survey is completed, the CRS shall convey the results and recommendations for further action to the project owner and the CPM, who will determine what, if any, further action is required. If the CPM determines that significant archaeological resources that cannot be avoided are present at the borrow site, the project owner must either select another borrow or disposal site or implement CUL-7 prior to any use of the site. The CRS shall report on the methods and results of these surveys in the final CRR.	The owner shall notify the CRS and CPM and provide documentation of previous archaeological survey, if any, dating within the past five years, for CPM approval.	Notification to the CPM of the use of a non-commercial borrow site and documentation of previous archaeological survey.	As soon as the project owner knows that a non-commercial borrow site will be used	3/28/2019	3/28/2019	Completed	3/29/2018							JACOBS	GAL		
189		CUL	CUL-8b	CONS	Fill Soils, Cultural Resources Survey - In the absence of documentation of recent archaeological survey, at least 30 days prior to any soil borrow or disposal activities on the non-commercial borrow and/or disposal sites, the CRS shall survey the site(s) for archaeological resources.	The CRS shall notify the project owner and the CPM of the results of the cultural resources survey, with recommendations, if any, for further action.	Results of the cultural resources survey and CRS recommendations for further action, if needed.	At least 30 days before any soil borrow or disposal activities take place on the non-commercial borrow/ disposal site	3/29/2019	3/29/2019	Completed	3/29/2019							JACOBS	GAL		
190	ELEC	ELEC-1a	CONS	Electrical Systems Design Plans and Specifications - Prior to the start of any increment of electrical construction for all electrical equipment and systems 110 Volts or higher (see a representative list, below) the project owner shall submit, for CBO design review and approval, the proposed final design, specifications, and calculations. Upon approval, the above listed plans, together with design changes and design change notices, shall remain on the site or at another accessible location for the operating life of the project. The project owner shall request that the CBO inspect the installation to ensure compliance with the requirements of applicable LORS. (See Decision ELEC-1 for specifications)	The project owner shall submit to the CBO for design review and approval the above listed documents. The project owner shall include in this submittal a copy of the signed and stamped statement from the responsible electrical engineer attesting compliance with the applicable LORS, and shall send the CPM a copy of the transmittal letter in the next monthly compliance report.	Design plans, specifications, and calculations and compliance statement to CBO with copy to CPM	At least 30 days (or project owner- and CBO-approved alternative time frame) prior to the start of each increment of electrical construction	Ongoing	In Progress		1-1.0: 1/23/19 1-2.0: 2/4/2019 1-3.0: 1/23/19 1-4.0: 1/29/19 1-5.0: 3/4/19 1-6.0: 3/22/19 1-7.0: 3/6/19 1-8.0: 5/20/19 1-9.0: 1-10.0: 3/29/19 1-11.0: 1-12.0: 5/20/19 1-13.0 7/24/19 51-013 PC1 1-13.0 7/26/19 51-014 PC1	1-1.0: 5/3/19 1-2.0: 2/15/19 1-3.0: 2/6/2019 1-4.0: 2/8/19 1-5.0: 3/14/19 1-6.0: 4/5/19 1-7.0: 3/20/19 1-8.0: 6/3/19 1-9.0: 1-10.0: 4/16/19 1-11.0: 1-12.0: 6/3/19 1-13.0 8/14/19 PCF					SERC	TAT				
191																						

	A	B	C	D	E	F	G	H	I	J	K	O	P	Q	R	S	T	U
1	<b>Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)</b>											Pre-Construction						
2	<b>All Phases</b>							6/30/2040				Construction						
3												Commissioning						
4												Operations						
				Revised 4/30/2019			Based on Final Staff Assessment											
	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party SERC	SERC Project Manager GAL
192	ELEC	ELEC-1b	CONS/COM	<b>Electrical Systems Design Plans and Specifications</b> - Prior to the start of any increment of electrical construction for all electrical equipment and systems 110 Volts or higher (see a representative list, below) the project owner shall submit, for CBO design review and approval, the proposed final design, specifications, and calculations. Upon approval, the above listed plans, together with design changes and design change notices, shall remain on the site or at another accessible location for the operating life of the project. The project owner shall request that the CBO inspect the installation to ensure compliance with the requirements of applicable LORS. (See <b>Decision</b> ELEC-1 for specifications)	The project owner shall submit to the CBO for design review and approval the above listed documents. The project owner shall include in this submittal a copy of the signed and stamped statement from the responsible electrical engineer attesting compliance with the applicable LORS, and shall send the CPM a copy of the transmittal letter in the next monthly compliance report.	Monthly Compliance Report, Include: receipt or delay of major equipment, testing or energizing of major electrical equipment, and signed statement by registered electrical engineer certifying that the proposed final design plans and specifications conform to requirements set forth by CEC decision	Monthly	Monthly	3/13/19 4/11/19 5/14/19 6/14/19 7/17/19 8/14/19 9/15/19 10/14/19 11/14/19 12/15/19	In Progress	NA							
193	GEN	GEN-1a	CONS/COM	<b>Certificate of Occupancy</b> - The project owner shall design, construct, and inspect the project in accordance with the 2016 California Building Standards Code (CBCS), also known as Title 24, California Code of Regulations, which encompasses the (see <b>Decision</b> for list of codes) and all other applicable engineering LORS in effect at the time initial design plans are submitted to the CBO for review and approval. The project owner shall ensure that all the provisions of the above applicable codes are enforced during the construction, addition, alteration, moving (onsite), demolition, repair, or maintenance of the completed facility. In the event that the initial engineering designs are submitted to the CBO when the successor to the 2016 CBCS is in effect, the 2016 CBCS provisions shall be replaced with the applicable successor provisions. Where, in any specific case, different sections of the code specify different materials, methods of construction or other requirements, the most restrictive shall govern. Where there is a conflict between a general requirement and a specific requirement, the specific requirement shall govern. The project owner shall ensure that all contracts with contractors, subcontractors, and suppliers clearly specify that all work performed and materials supplied comply with the codes listed above.	The project owner shall submit to the CPM a statement of verification, signed by the responsible design engineer, attesting that all designs, construction, installation, and inspection requirements of the applicable LORS and the Energy Commission's decision have been met in the area of facility design.	Statement of verification signed by the responsible design engineer, attesting that all designs, construction, installation, and inspection requirements of the applicable LORS and the Energy Commission's decision have been met in the area of facility design to CPM	Within 30 days following receipt of the certificate of occupancy from CBO	10/4/2020		Not started	NA	Operations					POWER	TAT
194	GEN	GEN-1b	CONS/COM	<b>Certificate of Occupancy</b> - The project owner shall design, construct, and inspect the project in accordance with the 2016 California Building Standards Code (CBCS), also known as Title 24, California Code of Regulations, which encompasses the (see <b>Decision</b> for list of codes) and all other applicable engineering LORS in effect at the time initial design plans are submitted to the CBO for review and approval. The project owner shall ensure that all the provisions of the above applicable codes are enforced during the construction, addition, alteration, moving (onsite), demolition, repair, or maintenance of the completed facility. In the event that the initial engineering designs are submitted to the CBO when the successor to the 2016 CBCS is in effect, the 2016 CBCS provisions shall be replaced with the applicable successor provisions. Where, in any specific case, different sections of the code specify different materials, methods of construction or other requirements, the most restrictive shall govern. Where there is a conflict between a general requirement and a specific requirement, the specific requirement shall govern. The project owner shall ensure that all contracts with contractors, subcontractors, and suppliers clearly specify that all work performed and materials supplied comply with the codes listed above.	The project owner shall submit to the CPM a statement of verification, signed by the responsible design engineer, attesting that all designs, construction, installation, and inspection requirements of the applicable LORS and the Energy Commission's decision have been met in the area of facility design.	A copy of the Certificate of Occupancy to CPM	Within 30 days following receipt of the certificate of occupancy from CBO	10/4/2020		Not Started	NA						SERC	GAL





[illegible]

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)															Pre-Construction						
2	All Phases							6/30/2040							Construction							
3															Commissioning							
4				Revised 4/30/2019		Based on Final Staff Assessment								Operations								
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date		Compliance Status for CPM (Not started, in progress, completed (with date))					Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager	
6									Date Submitted to CPM													
220	GEN	GEN-8c	CONS	Plan and Specification Archive Copies- See GEN-8a	The project owner shall provide to the CBO three sets of electronic copies of the engineering plans, specifications, and calculations at the project owner's expense.	"Read only" (Adobe pdf 6.0 or newer version) files, with restricted (password-protected) printing privileges, on archive quality compact discs.	Within 90 days of the completion of construction	12/3/2020	NA	Not Started				Required								
221	GEO	GEO-1a	PC	Soils Engineering Report - A Soils Engineering Report, as required by Section 1803 of the California Building Code (CBC, 2016), or its successor in effect at the time construction of the project commences, shall specifically include laboratory test data, associated geotechnical engineering analyses, and a thorough discussion of seismicity, liquefaction; dynamic compaction; compressible soils; corrosive soils; and ground rupture due to faulting. In accordance with the CBC, the report must also include recommendations for ground improvement and foundation systems necessary to mitigate these (potential geologic hazards, if present). In accordance with the California Business and Professions Code, the appropriate qualified California licensed individual(s) is required to sign and seal the Soils Engineering Report.	The project owner shall include in the application for a grading permit a copy of the Soils Engineering Report which addresses the potential for strong seismic shaking; liquefaction; dynamic compaction; settlement due to compressible soils; corrosive soils; and ground rupture due to faulting, and a summary of how the results of the analyses were incorporated into the project's foundation and grading plan design for review and comment by the delegate chief building official (CBO). The project owner shall provide to the CPM a copy of the Soils Engineering Report, application for grading permit and any comments by the CBO at least 60 days prior to grading.	Submit Copy of the Soils Engineering Report, application for grading permit to CBO for comments	90 days before grading	11/3/2018	NA	Completed				1-1.0: 1/7/19 1-4.0: 1/7/19	1-1.0: 2/1/19 1-4.0: 2/1/19					NVS	TAT	
222	GEO	GEO-1b	PC	Soils Engineering Report - A Soils Engineering Report, as required by Section 1803 of the California Building Code (CBC, 2016), or its successor in effect at the time construction of the project commences, shall specifically include laboratory test data, associated geotechnical engineering analyses, and a thorough discussion of seismicity, liquefaction; dynamic compaction; compressible soils; corrosive soils; and ground rupture due to faulting. In accordance with the CBC, the report must also include recommendations for ground improvement and foundation systems necessary to mitigate these (potential geologic hazards, if present). In accordance with the California Business and Professions Code, the appropriate qualified California licensed individual(s) is required to sign and seal the Soils Engineering Report.	The project owner shall include in the application for a grading permit a copy of the Soils Engineering Report which addresses the potential for strong seismic shaking; liquefaction; dynamic compaction; settlement due to compressible soils; corrosive soils; and ground rupture due to faulting, and a summary of how the results of the analyses were incorporated into the project's foundation and grading plan design for review and comment by the delegate chief building official (CBO). The project owner shall provide to the CPM a copy of the Soils Engineering Report, application for grading permit and any comments by the CBO at least 60 days prior to grading.	Submit Copy of the Soils Engineering Report, application for grading permit, and CBO comments to CPM	60 days before grading	12/3/2018	11/2/2018	Completed										SERC	GAL	
223	HAZ	HAZ-1	OPS	Hazardous Materials Management - The project owner shall not use any hazardous materials not listed in Appendix B, below, or in greater quantities or strengths than those identified by chemical name in Appendix B, below, unless approved in advance by the compliance project manager (CPM).	The project owner shall provide to the COM, in the Annual Compliance Report, the Hazardous Materials Business Plan's list of hazardous materials and quantities contained at the facility.	Submit Hazardous Materials Business Plan in the Annual Compliance Report.	Annual Compliance Report	1/31/2021		Not Started										SERC	DSR	
224	HAZ	HAZ-2a	CONS	HMBP and SPCC - The project owner shall concurrently provide a Hazardous Materials Business Plan (HMBP), a Spill Prevention Control and Countermeasure Plan (SPCC), and a Risk Management Plan (RMP) to the Orange County Environmental Health Division (OCEHD) and the CPM for review. After receiving comments from the OCEHD and the CPM, the project owner shall reflect all recommendations in the final documents. Copies of the final Hazardous Materials Business Plan and RMP shall then be provided to the OCEHD for information and to the CPM for approval.	Prior to receiving any hazardous material on the site for commissioning or operations, the project owner shall provide a copy of the HMBP and SPCC to the CPM for review.	HMBP, SPCC and RMP to CPM for review	Approximately 60 days before receiving hazardous materials on site	7/20/2019	8/2/2019	Completed	9/12/2019 10/14/19	1-1.0 8/6/19 PC1 2-3.0 8/6/19 PC1	10/16/2019						SERC	DSR		

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)														Pre-Construction						
2	All Phases							6/30/2040							Construction						
3				Revised 4/30/2019		Based on Final Staff Assessment								Commissioning							
4														Operations							
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager			
225	HAZ	HAZ-2aa	CONS	<b>HMBP and SPCC</b> - The project owner shall concurrently provide a Hazardous Materials Business Plan (HMBP), a Spill Prevention Control and Countermeasure Plan (SPCC), and a Risk Management Plan (RMP) to the Orange County Environmental Health Division (OCEHD) and the CPM for review. After receiving comments from the OCEHD and the CPM, the project owner shall reflect all recommendations in the final documents. Copies of the final Hazardous Materials Business Plan and RMP shall then be provided to the OCEHD for information and to the CPM for approval.	Prior to receiving any hazardous material on the site for commissioning or operations, the project owner shall provide a copy of the HMBP and SPCC to the CPM for review.	HMBP, SPCC and RMP to CPM for review	Approximately 60 days before receiving hazardous materials on site	7/29/2019	NA	Completed				OCEHD	8/2/2019						
226	HAZ	HAZ-2ab	CONS	<b>Final HMBP and SPCC</b> - The project owner shall concurrently provide a Hazardous Materials Business Plan (HMBP), a Spill Prevention Control and Countermeasure Plan (SPCC), and a Risk Management Plan (RMP) to the Orange County Environmental Health Division (OCEHD) and the CPM for review. After receiving comments from the OCEHD and the CPM, the project owner shall reflect all recommendations in the final documents. Copies of the final Hazardous Materials Business Plan and RMP shall then be provided to the OCEHD for information and to the CPM for approval.	At least 30 days prior to receiving any hazardous material on the site for commissioning or operations, the project owner shall provide a copy of a final HMBP and SPCC to the CPM for approval.	HMBP and SPCC to OCEHD for review	At least 30 days before receiving hazardous materials on site	7/29/2019	9/27/2019	Completed	10/14/2019	2-1.1 8/6/19 2-3 PC1 8/6/19 2-3 9/26/19 1-1.0 8/6/19 PC1 2-3.0 8/6/19 PC1	2-1.1 9/4/19 2-3 PC1 9/4/19 2-3 10/15/19 1-1.0 10/16/19								
227	HAZ	HAZ-2ac	CONS	<b>Final HMBP and SPCC</b> - The project owner shall concurrently provide a Hazardous Materials Business Plan (HMBP), a Spill Prevention Control and Countermeasure Plan (SPCC), and a Risk Management Plan (RMP) to the Orange County Environmental Health Division (OCEHD) and the CPM for review. After receiving comments from the OCEHD and the CPM, the project owner shall reflect all recommendations in the final documents. Copies of the final Hazardous Materials Business Plan and RMP shall then be provided to the OCEHD for information and to the CPM for approval.	At least 30 days prior to receiving any hazardous material on the site for commissioning or operations, the project owner shall provide a copy of a final HMBP and SPCC to the CPM for approval.	HMBP and SPCC to OCEHD for review	At least 30 days before receiving hazardous materials on site	7/29/2019	NA	Completed				OCEHD	9/24/2019	7-Nov					
228	HAZ	HAZ-2b	CONS	<b>Final Risk Management Plan</b> - See HAZ-2a	At least 30 days prior to delivery of aqueous ammonia to the site, the project owner shall provide the final RMP to the Certified Unified Program Agency (the Orange County Environmental Health Division) for information and to the CPM for approval.	Final RMP to Certified Unified Program Agency (the Orange County Environmental Health Division)	At least 30 days before delivery of aqueous ammonia on site	7/29/2019	10/25/2019	Completed	11/12/2019						SERC	DSR			
229	HAZ	HAZ-2c	CONS	<b>Final Risk Management Plan</b> - See HAZ-2a	At least 30 days prior to delivery of aqueous ammonia to the site, the project owner shall provide the final RMP to the Certified Unified Program Agency (the Orange County Environmental Health Division) for information and to the CPM for approval.	Final RMP to CPM for approval	At least 30 days before delivery of aqueous ammonia on site	10/20/2019	NA	Completed		10/24/2019	10/16/2019				SERC	DSR			
230	HAZ	HAZ-2c	CONS	<b>Final Risk Management Plan</b> - See HAZ-2a	At least 30 days prior to delivery of aqueous ammonia to the site, the project owner shall provide the final RMP to the Certified Unified Program Agency (the Orange County Environmental Health Division) for information and to the CPM for approval.	Final RMP to CUPA for information	At least 30 days before delivery of aqueous ammonia on site	10/20/2019	NA	Completed				OCEHD	10/24/2019	7-Nov					
231	HAZ	HAZ-3	CONS/COM	<b>Aqueous Ammonia Safety Management Plan</b> - The project owner shall develop and implement a Safety Management Plan for delivery of aqueous ammonia and other liquid hazardous materials by tanker truck. The plan shall include procedures, protective equipment requirements, training, and a checklist. It shall also include a section describing all measures to be implemented to prevent mixing of incompatible hazardous materials including provisions to maintain lockout control by a power plant employee not involved in the delivery or transfer operation. This plan shall be applicable during construction, commissioning, and operation of the power plant.	At least 30 days prior to the delivery of any liquid hazardous material to the facility, the project owner shall provide a Safety Management Plan as described above to the CPM for review and approval.	Safety Management Plan to CPM	At least 30 days before delivery of any liquid hazardous material to the facility	10/20/2019	9/27/2019	Completed	10/10/2019						SERC	DSR			

	A	B	C	D	E	F	G	H	I	J	K	O	P	Q	R	S	T	U
1	<b>Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)</b>											Pre-Construction						
2	<b>All Phases</b>							6/30/2040				Construction						
3												Commissioning						
4												Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party SERC	SERC Project Manager DSR
232	HAZ	HAZ-3a	CONS/COM	<b>Aqueous Ammonia Safety Management Plan</b> - The project owner shall develop and implement a Safety Management Plan for delivery of aqueous ammonia and other liquid hazardous materials by tanker truck. The plan shall include procedures, protective equipment requirements, training, and a checklist. It shall also include a section describing all measures to be implemented to prevent mixing of incompatible hazardous materials including provisions to maintain lockout control by a power plant employee not involved in the delivery or transfer operation. This plan shall be applicable during construction, commissioning, and operation of the power plant.	At least 30 days prior to the delivery of any liquid hazardous material to the facility, the project owner shall provide a Safety Management Plan as described above to the CPM for review and approval.	Safety Management Plan to CBO	At least 30 days before delivery of any liquid hazardous material to the facility	9/1/2019	NA	Completed		9/30/2019	10/15/2019					
233	HAZ	HAZ-4	CONS	<b>Ammonia Storage Tank Design</b> - The aqueous ammonia storage facility shall be designed to the ASME Code for Unfired Pressure Vessels, Section VIII, Division 1. The storage tank shall be protected by a secondary containment that drains to an underground vault via (3) 1.25 square foot openings capable of holding precipitation from a 24-hour, 25-year storm event plus 100 percent of the capacity of the largest tank within its boundary. The storage tank shall have ammonia detectors positioned to detect an ammonia leak or loss of containment. The final design drawings and specifications for the ammonia storage tank, secondary containment basin, and underground vault shall be submitted to the CPM.	The project owner shall submit final design drawings and specifications for the ammonia storage tank, ammonia pumps, ammonia detectors around the ammonia storage tank, secondary containment basin, and underground vault to the CPM for review and approval (copy CBO)	Final design drawings for the ammonia storage and transfer facility	At least 30 days before construction of the ammonia storage and transfer facility	10/20/2019	3/15/2019 4/29/2019 (CBO approval transmitted to CPM)	Completed	4/30/2019	3/14/2019 (reference only)	4/29/2019				POWER	GAL
234	HAZ	HAZ-5	CONS	<b>Transport Vehicle Specifications</b> - The project owner shall direct all vendors delivering aqueous ammonia to the site to use only tanker truck transport vehicles that meet or exceed the specifications of MC-307/DOT-407.	The project owner shall submit copies of the notification letter to supply vendors indicating the transport vehicle specifications to the CPM for review and approval.	Copies of notification letter to supply vendors	At least 30 days prior to receipt of aqueous ammonia on site	10/20/2019	8/7/2019 9/30/19	Completed	10/8/2019						SERC	GAL
235	HAZ	HAZ-6a	CONS	<b>HazMat Transport Route Restrictions</b> - Prior to initial delivery, the project owner shall direct vendors delivering bulk quantities (>800 gallons per delivery) of hazardous material (e.g., aqueous ammonia, lubricating and insulating oils) to the site to use only the route approved by the CPM (from State Route 91, exiting on Beach Boulevard and traveling south to Katella Avenue, then east on Katella Avenue and turn left and head north on Dale Avenue to the Stanton entrance). The project owner shall obtain approval of the CPM if an alternate route is desired.	The project owner shall submit a copy of the letter containing the route restriction directions that were provided to the hazardous materials vendor to the CPM for review and approval.	Copy of the letter containing route restriction directions for hazardous materials vendor.	At least 60 days prior to initial receipt of bulk quantities (>800 gallons per delivery) of hazardous materials (e.g., aqueous ammonia, lubricating and insulating oils)	10/20/2019	8/7/2019 9/30/2019	Completed	8/22/2019 10/8/19	8/22/2019	8/30/2019	GE Prolec Hill Bro AirGas	8/7/2019 9/30/2019 9/30/2019	8/7/2019	SERC	GAL
236	HAZ	HAZ-6b	CONS/OPS	<b>Route Restrictions, New Vendor</b> - See HAZ-6a	The project owner shall submit a copy of the letter containing the route restriction directions that were provided to <b>any new designated hazardous materials vendor</b> to the CPM for review and approval.	Copy of the letter containing route restriction directions for the <b>new hazardous materials vendor</b> .	At least 10 days prior to a new vendor delivery of bulk quantities (>800 gallons per delivery)	Conditional		Not Started		(Ref Only) Conditional					SERC	GAL
237	HAZ	HAZ-7	PC	<b>Construction Site Security Plan</b> - Prior to commencing construction, a site-specific Construction Site Security Plan for the construction phase shall be prepared and made available to the CPM for review and approval. (See Decision HAZ-7 of six items/specifications).	At least 30 days prior to commencing construction, notify the CPM that a site-specific Construction Security Plan is available for review and approval.	Site-specific Construction Security Plan	At least 30 days prior to commencing construction	12/3/2018	11/20/2018	Completed	1/25/2019	1/21/2019	1/28/2019				SERC	GAL

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)															Pre- Construction						
2	All Phases							6/30/2040						Construction								
3														Commissioning								
4				Revised 4/30/2019		Based on Final Staff Assessment								Operations								
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date		Compliance Status for CPM (Not started, in progress, completed (with date))		Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO		Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager		
6		HAZ	HAZ-8a	CONS/OPS	Operations Site Security Plan - The project owner shall also prepare a site-specific security plan for the commissioning and operational phases that would be available to the CPM for review and approval. The project owner shall implement site security measures that address physical site security and hazardous materials storage. The level of security to be implemented shall not be less than that described below (as per NERC Security Guideline for the Electricity Sector: Physical Security v2.0). See Decision HAZ-8 for nine items/specifications.	The project owner shall notify the CPM that a site-specific operations site security plan is available for review and approval.	Operations Security Plan	At least 30 days prior to the initial receipt of hazardous materials on site	7/20/2019	Date Submitted to CPM 4/30/2019 (Castle Spike Topper Only)  8/9/2019 9/18/2019	Completed	5/16/2019 (Castle Spike Topper Only)  8/9/2019 11/26/2019										
238		HAZ	HAZ-8b	OPS	Operations Site Security Plan - The project owner shall also prepare a site-specific security plan for the commissioning and operational phases that would be available to the CPM for review and approval. The project owner shall implement site security measures that address physical site security and hazardous materials storage. The level of security to be implemented shall not be less than that described below (as per NERC Security Guideline for the Electricity Sector: Physical Security v2.0). See Decision HAZ-8 for nine items/specifications.	Project Owner shall include signed statements similar to Attachment A and Attachment B that all current project employee and appropriate contractor background investigations have been performed, and that updated certification statements have been appended to the operations security plan in Annual Compliance Report. Project Owner shall include a signed statement similar to Attachment C that the operations security plan includes all current hazardous materials transport vendor certifications for security plans and employee background investigations	Signed statements similar to Attachment A, Attachment B, and Attachment C	Annual Compliance Report	1/31/2021		Not Started	NA							SERC	GAL		
239		HAZ	HAZ-9	CONS/OPS	Fuel Gas Pipe Cleaning - The project owner shall not allow any fuel gas pipe cleaning activities on site, either before placing the pipe into service or at any time during the lifetime of the facility, that involve "flammable gas blows" where natural (or flammable) gas is used to blow out debris from piping and then vented to atmosphere. Instead, an inherently safer method involving a non-flammable gas (e.g. air, nitrogen, steam) or mechanical pigging, shall be used as per the latest edition of NFPA 56, Standard for Fire and Explosion Prevention during Cleaning and Purging of Flammable Gas Piping Systems. A written procedure shall be developed and implemented as per NFPA 56, section 4.4.1.	The project owner shall submit a copy of the Fuel Gas Pipe Cleaning Work Plan (as described in the 2014 NFPA 56, section 4.4.1) which shall indicate the method of cleaning to be used, what gas will be used, the source of pressurization, and whether a mechanical PIG will be used, to the CBO for information and to the CPM for review and approval.	Fuel Gas Pipe Cleaning Work Plan	At least 30 days before any fuel gas pipe cleaning activities begin	11/27/2019	12/15/2019	Completed	12/19/2019	12/15/2019	12/31/2019					SERC	DSR		
240		MECH	MECH-1a	CONS	Plant Piping and Plumbing System Plans- The project owner shall submit, for CBO design review and approval, the proposed final design, specifications, and calculations for each plant major piping and plumbing system listed in the CBO-approved master drawing and master specifications list. The submittal shall also include the applicable quality assurance/ quality control (QA/QC) procedures. Upon completion of construction of any such major piping or plumbing system, the project owner shall request the CBO's inspection approval of that construction. The responsible mechanical engineer shall stamp and sign all plans, drawings, and calculations for the major piping and plumbing systems, subject to CBO design review and approval, and submit a signed statement to the CBO when the proposed piping and plumbing systems have been designed, fabricated, and installed in accordance with all of the applicable laws, ordinances, regulations and industry standards. (See Decision MECH-1 for specifications)	The project owner shall submit to the CBO for design review and approval the final plans, specifications, and calculations, including a copy of the signed and stamped statement from the responsible mechanical engineer certifying compliance with applicable LORS, and shall send the CPM a copy of the transmittal letter in the next monthly compliance report.	Final plans, specifications, and calculations and certification of compliance to CBO for review and approval	At least 30 days (or project owner- and CBO-approved alternative time frame) prior to the start of any increment of major piping or plumbing construction listed in the CBO-approved master drawing and master specifications list	Ongoing	NA	In Progress		1.1: 2/8/2019 1.2: 2/8/19 1.3: 2/11/19 1.4: 3/1/19 1.5: 4/4/19 1.6: 6/10/19 1.6: 6/29/19 1.7: 6/20/19 1.8: 6/10/19 PC1 1.9: 6/10/19 PCF 1.4-0.6/31/19 PC1 1-10.7/23/19 PC1	1.1: 2/26/19 1.2: 5/16/19 1.3: 5/7/19 1.4: 3/11/19 1.5: 5/7/19 1.6: 6/10/19 PC1 1.6: 6/25/19 PCF 1.7 7/16/19 PCF 1-4.0 6/19/19 PCF 1-6.0 6/19/19 PC1				Power	TAT			
241																						

[illegible]

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)															Pre- Construction						
2	All Phases							6/30/2040							Construction							
3															Commissioning							
4															Operations							
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date		Compliance Status for CPM (Not started, in progress, completed (with date))		Date Submitted to CPM	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO		Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager	
247	MECH	MECH-3a	PC/CONS	<b>HVAC Plans</b> - The project owner shall submit to the CBO for design review and approval the design plans, specifications, calculations, and quality control procedures for any heating, ventilating, air conditioning (HVAC) or refrigeration system. Packaged HVAC systems, where used, shall be identified with the appropriate manufacturer's data sheets. (See <b>Decision MECH-3</b> for additional specifications).	The project owner shall submit to the CBO the required HVAC and refrigeration calculations, plans, and specifications, including a copy of the signed and stamped statement from the responsible mechanical engineer certifying compliance with the CBC and other applicable codes, with a copy of the transmittal letter to the CPM.	Calculations, plans, and specification, and statement of compliance to CBO	At least 30 days (or project owner- and CBO-approved alternative time frame) prior to the start of construction of any HVAC or refrigeration system	10/7/2019	NA	Completed				3-1.0 7/10/19 PC1 3-1.1 7/10/19 PC1 3-1.2 7/10/19 PC1 3-1.3 7/10/19 PC1 3-1.4 7/10/19 PC1 3-2.0 7/16/19 PC1 3-2.1 7/10/19 PC1 3-2.2 7/16/19 PC1 3-2.3 6/25/19 PC1 3-2.4 4/1/19 PC1 3-2.5 4/4/19 PC1								
248	MECH	MECH-3b	PC/CONS	<b>HVAC Plans</b> - The project owner shall submit to the CBO for design review and approval the design plans, specifications, calculations, and quality control procedures for any heating, ventilating, air conditioning (HVAC) or refrigeration system. Packaged HVAC systems, where used, shall be identified with the appropriate manufacturer's data sheets. (See <b>Decision MECH-3</b> for additional specifications).	The project owner shall submit to the CBO the required HVAC and refrigeration calculations, plans, and specifications, including a copy of the signed and stamped statement from the responsible mechanical engineer certifying compliance with the CBC and other applicable codes, with a copy of the transmittal letter to the CPM.	Calculations, plans, and specification, and statement of compliance to CBO, with a copy of the transmittal letter to the CPM	At least 30 days (or project owner- and SPM-approved alternative time frame) prior to the start of construction of any HVAC or refrigeration system	10/7/2019	10/25/2019	Completed		9/16/19 CEMS 10/7/19 PDM CM SPM								SERC	JBM	
249	NOISE	NOISE-1a	PC	<b>Public Notification Process</b> - Prior to the start of ground disturbance, the project owner shall notify all residents within one mile of the project site and one-half mile of the linear facilities, by mail or by other effective means, of the commencement of project construction. At the same time, the project owner shall establish a telephone number for use by the public to report any undesirable noise conditions associated with the construction and operation of the project. If the telephone is not staffed 24 hours a day, the project owner shall include an automatic answering feature, with date and time stamp recording, to answer calls when the phone is unattended. This telephone number shall be posted at the project site during construction where it is visible to passersby. This telephone number shall be maintained until the project has been operational for at least one year.	The project owner shall transmit to the CPM a statement, signed by the project owner's project manager, stating that the notification to residents within one mile of the project has been performed, and describing the method of that notification.	Public notice to residents	At least 15 days prior to the start of ground disturbance	12/18/2018	12/17/2018	Completed		12/17/2018								JACOBS	GAL	
250	NOISE	NOISE-1b	PC	<b>Telephone Number Confirmation</b> - See NOISE-1a	Transmit to the CPM a statement, signed by the project owner's project manager, stating that the telephone number has been established and posted at the site, and providing that telephone number.	Confirmation of that the telephone number has been established and posted at the site.	At least 15 days prior to the start of ground disturbance	12/18/2018	12/17/2018	Completed		12/21/2018								SERC	GAL	
251	NOISE	NOISE-2a	CONS/COM/OPS	<b>Noise Complaint Process</b> - Throughout the construction and the full term of operation, including facility closure, the project owner shall document, investigate, evaluate, and attempt to resolve all project-related noise complaints. See <b>Decision NOISE-2</b> for specifications.	File with the CPM a Noise Complaint Resolution Form that documents the resolution of the complaint.	Noise Complaint Resolution Form	Within five days of receiving a noise complaint	4/9/2019	4/9/2019	Completed		4/9/2019								SERC	GAL	
252	NOISE	NOISE-2b	CONS/COM/OPS	<b>Noise Complaint Resolution</b> - See NOISE-2a	If mitigation is required to resolve the complaint, and the complaint is not resolved within three business days, the project owner shall submit an updated Noise Complaint Resolution Form when the mitigation is implemented.	Updated Noise Complaint Resolution Form	When the mitigation is implemented	Conditional		In Progress										SERC	GAL	
253	NOISE	NOISE-3	PC	<b>Employee Noise Control Program</b> - Submit to the CPM for review and approval a noise control program and to reduce employee exposure to high (above permissible) noise levels during construction in accordance with Title 8, California Code of Regulations, Sections 5095-5099, and Title 29, Code of Federal Regulations, Section 1910.95.	At least 30 days prior to the start of ground disturbance, submit the noise control program to the CPM. Make the program available to Cal-OSHA upon request.	Noise Control Program	At least 30 days prior to the start of ground disturbance	12/3/2018	11/20/2018	Completed		1/3/2019	1/15/2019 (Ref Only)	1/18/2019						SERC	GAL	
254	NOISE	NOISE-4a	COM/OPS	<b>Operational Noise Survey</b> - The project design and implementation shall include appropriate noise mitigation measures adequate to ensure that the noise levels due to the project operation alone do not exceed an hourly average exterior noise level of 49 dBA measured at monitoring location LT1 and 43 dBA measured at monitoring location LT2. See <b>Decision NOISE-4</b> for further specifications.	Conduct the operational noise survey	Conduct the operational noise survey	Within 30 days of achieving a sustained output of 85 percent of rated capacity	10/4/2020	NA	Not Started										Innova	DSR	

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)															Pre-Construction						
2	All Phases							6/30/2040							Construction							
3															Commissioning							
4				Revised 4/30/2019		Based on Final Staff Assessment									Operations							
	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date		Compliance Status for CPM (Not started, in progress, completed (with date))		Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager	
5		NOISE	NOISE-4b	COM/OPS	Noise Survey Summary Report - See NOISE-4a	Prepare a summary report of the operational noise survey for submittal to the CPM. Included in the survey report shall be a description of any additional mitigation measures necessary to achieve compliance with the above listed noise limits, and a schedule, subject to CPM approval, for implementing these measures.	Summary report of the operational noise survey to the CPM	Within 15 days after the survey	9/19/2020	In Progress										Innova	DSR	
255		NOISE	NOISE-4c	COM/OPS	Revised Noise Survey Summary - See NOISE-4a	When the additional mitigation measures are implemented and in place, the project owner shall repeat and prepare a new summary report of the new survey.	Summary report of the new noise survey	Within 15 days of completing a new survey	Conditional	NA	Not Started									Innova	DSR	
256		NOISE	NOISE-5	COM/OPS	Occupational Noise Survey - Following the project's attainment of a sustained output of 85 percent or greater of its rated capacity, the project owner shall conduct an occupational noise survey to identify any noise hazardous areas within the power plant. The survey shall be conducted by a qualified person in accordance with the provisions of Title 8, California Code of Regulations, Sections 5095-5099 (Article 105) and Title 29, Code of Federal Regulations, Section 1910.95. The survey results shall be used to determine the magnitude of employee noise exposure. (See Decision NOISE-5 for further information).	The project owner shall submit the noise survey report to the CPM. The project owner shall make the report available to OSHA and Cal-OSHA upon request from OSHA and Cal-OSHA.	Submit to the CPM a summary report of the new noise survey	Within 30 days after completing the new survey	10/4/2020	In Progress				(Ref Only)						Innova	DSR	
257		NOISE	NOISE-6	PC	Construction Noise Restrictions - Heavy equipment operation and noisy construction work, including pile driving, shall be restricted to the times delineated in this condition (See Decision NOISE-6). Construction work shall be performed in a manner to ensure excessive noise (noise that draws a project-related complaint) is prohibited and the potential for noise complaints is reduced as much as practicable. Haul trucks and other engine-powered equipment shall be equipped with adequate mufflers and other state-required noise attenuation devices. Haul trucks shall be operated in accordance with posted speed limits. Truck engine exhaust brake use (Jake braking) shall be limited to emergencies.	Prior to ground disturbance, the project owner shall transmit to the CPM a statement acknowledging that the above restrictions will be observed throughout the construction work associated with this project.	Statement acknowledging restrictions	Prior to ground disturbance	1/1/2019	11/26/2018	Completed	1/3/2019	1/22/2019 (Ref Only)	1/24/2019						SERC	GAL	
258		NOISE	NOISE-7a	CONS	Pile Driving Technique - The project owner shall perform pile driving in a manner to reduce the potential for any project-related noise and vibration complaints. The project owner shall notify the residents in the vicinity of pile driving prior to start of pile driving activities.	The project owner shall submit to the CPM a description of the pile driving technique to be employed, including calculations showing its projected noise impacts at monitoring location LTL.	Description of the pile driving technique to be used	At least 15 days prior to first pile driving	Conditional	Not Started				(Ref Only) Conditional						SERC	GAF	
259		NOISE	NOISE-7b	CONS	Notify Residents, Pile Driving - See NOISE-7a	The project owner shall notify the residents within one mile of the pile driving. In this notification, the project owner shall state that it will perform this activity in a manner to reduce the potential for any project-related noise and vibration complaints as much as practicable. The project owner shall submit a copy of this notification to the CPM prior to the start of pile driving.	Notification to residents within one mile of the project with copy to CPM	At least 10 days prior to first pile driving	Conditional	Completed		NA	(Ref Only) Conditional							JACOBS	GAL	
260		PAL	PAL-1a	PC	Paleontological Resources Specialist - Provide the CPM with the resume and qualifications of the PRS for review and approval. The PRS and Paleontological Resource Specialist (PRS) shall meet the minimum qualifications described in this condition (See Decision PAL-1 for specifications).	At least 60 days prior to the start of ground disturbance, submit a resume and statement of availability of its designated PRS for on-site work.	PRS Resume & Statement of Availability to CPM	At least 60 days prior to the start of ground disturbance	11/3/2018	10/18/2018	Completed	10/18/2018								JACOBS	GAL	
261		PAL	PAL-1b	PC	Paleontological Resources Monitors - Ensure that the PRS obtains qualified Paleontological Resource Monitors (PRMs) to monitor as he or she deems necessary on the project. PRMs shall have the equivalent of the qualifications described in this condition (PAL-1).	At least 30 days prior to ground disturbance, provide a letter with resumes naming anticipated monitors, stating that the identified monitors meet the minimum qualifications for paleontological resource monitoring required by the condition.	PRM Resumes & Quals	At least 30 days prior to ground disturbance	12/3/2018	11/1/2018 7/9/2019	Completed	11/9/2018								JACOBS	GAL	
262																						

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)															Pre-Construction						
2	All Phases							6/30/2040							Construction							
3															Commissioning							
4				Revised 4/30/2019		Based on Final Staff Assessment									Operations							
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager				
6	PAL	PAL-1c	PC/CONS	Certify additional PRMs (See PAL-1)	PRS shall provide additional letters and resumes to the CPM if needed.	PRM Resumes & Quals	No later than one week before beginning site duties.	Conditional	6/14/2019 6/17/2019 (Campbell) 7/9/2019 (Serrano) 8/20/19 9/3/2019 9/23/19 By Paleo West (D Alexander) 10/9/19	In Progress	6/17/2019 6/17/2019 (Campbell) 7/11/2019 (Serrano) 8/20/19 9/5/19 9/25/19 (Alexander) 10/9/19							JACOBS	GAL			
263	PAL	PAL-1d	PC/CONS	Replacement PRS (See PAL-1)	Prior to any change of the PRS, project owner shall submit resume of proposed new PRS to CPM for review and approval	PRM Resumes & Quals	No time specified.	Conditional	2/27/2019	Not Started	2/27/2019							JACOBS	GAL			
264	PAL	PAL-2a	PC	Maps and Drawings to PRS - Provide to the PRS and the CPM, for approval, maps and drawings showing the footprint of the project, as described in this condition (See Decision PAL-2). If construction of the project proceeds in phases, maps and drawings may be submitted prior to the start of each phase. A letter identifying the proposed schedule of each project phase shall be provided to the PRS and CPM. The PRS or PRM shall consult weekly with the project superintendent or construction field manager to confirm area(s) to be worked the following week.	At least 30 days prior to the start of ground disturbance, provide the maps and drawings to the PRS and CPM.	Maps and drawings	At least 30 days prior to the start of ground disturbance	12/3/2018	11/26/2018	Completed	12/21/2018							JACOBS	GAL			
265	PAL	PAL-2b	PC	Revised Maps and Drawings - If the footprint of the project or its linear facilities change, the project owner shall provide maps and drawings reflecting those changes to the PRS and CPM.	If there are changes to the footprint of the project, revised maps and drawings shall be provided to the PRS and CPM at least 15 days prior to the start of ground disturbance.	Maps and drawings	At least 15 days prior to the start of ground disturbance	Conditional		Not Started								JACOBS	GAL			
266	PAL	PAL-2c	PC/CONS	Schedule Changes - Before work commences on affected phases, the project owner shall notify the PRS and CPM of any construction phase scheduling changes.	If there are changes to the scheduling of the construction phases, submit a letter to the CPM within 5 days of identifying the changes.	Schedule information	Within 5 days of identifying the changes	Conditional		Not Started								SERC	GAL			
267	PAL	PAL-3a	PC	Paleontological Resources Monitoring and Mitigation Plan (PRMMP) - A paleontological resources monitoring and mitigation plan (PRMMP) shall include elements (1) through (10) as specified in this condition (See Decision PAL-3) and submitted to the CPM for review and approval to identify general and specific measures to minimize potential impacts to significant paleontological resources. Copies of the PRMMP shall reside with the PRS, each monitor, the project owner's on-site manager, and the CPM.	At least 30 days prior to ground disturbance, provide a copy of the PRMMP to the CPM. The PRMMP shall include an affidavit of authorship by the PRS, and acceptance of the PRMMP by the project owner evidenced by a signature.	PRMMP	At least 30 days prior to ground disturbance	12/3/2018	11/1/2018	Completed	1/14/2019							JACOBS	GAL			
268	PAL	PAL-3b	PC	Paleontological Resources Monitoring and Mitigation Plan (PRMMP) - A paleontological resources monitoring and mitigation plan (PRMMP) shall include elements (1) through (10) as specified in this condition (See Decision PAL-3) and submitted to the CPM for review and approval to identify general and specific measures to minimize potential impacts to significant paleontological resources. Copies of the PRMMP shall reside with the PRS, each monitor, the project owner's on-site manager, and the CPM.	At least 30 days prior to ground disturbance, provide a copy of the PRMMP to the CPM. The PRMMP shall include an affidavit of authorship by the PRS, and acceptance of the PRMMP by the project owner evidenced by a signature.	CPM Approval of PRMMP	Prior to ground disturbance	1/19/2019	11/1/2018	Completed	1/14/2019							SERC	GAL			
269	PAL	PAL-4a	PC	Worker Environmental Awareness Program, Paleontological Resources - Prior to ground disturbance and for the duration of construction activities involving ground disturbance, as described in this condition (See Decision PAL-4), prepare and conduct weekly CPM-approved paleontological resources training for the workers specified in this condition. The training shall include elements (1) through (7) of this condition.	The project owner shall submit to the CPM for review and comment the draft WEAP, including the brochure and sticker. The submittal shall also include a draft training script and the set of reporting procedures for workers to follow.	Draft WEAP, brochure, sticker, script, and procedures.	At least 30 days prior to ground disturbance	1/19/2019	11/1/2018	Completed	11/9/2018							JACOBS	GAL			
270	PAL	PAL-4b	PC	Final WEAP - See PAL-4a	The project owner shall submit to the CPM for approval the final WEAP and training script. If the project owner is planning to use a video for training, a copy of the training video shall be submitted following final approval of WEAP and training script.	Final WEAP materials	At least 15 days before ground disturbance	2/3/2019	1/10/2019	Completed	1/17/2019							JACOBS	GAL			
271																						



[illegible]

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)																					
2	All Phases							6/30/2040							Pre-Construction							
3															Commissioning							
4															Operations							
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party SERC	SERC Project Manager GAL				
285	S&W	SOIL & WATER-3a	PC/CONS	<b>Hydrostatic and Dewatering Water Discharge Permit Requirements:</b> Prior to initiation of discharge to surface water from hydrostatic testing water or groundwater from dewatering, the project owner shall obtain a National Pollutant Discharge Elimination System permit for discharge when applicable. The project owner shall comply with the requirements of the NPDES Permit Order No. CAG998001 for hydrostatic testing and dewatering (if applicable) water discharge. The project owner shall provide a copy of all permit documentation sent to the Santa Ana Regional Water Quality Control Board (SARWQCB) or State Water Resources Control Board (SWRCB) to the CPM and notify the CPM in writing of any reported non-compliance.	The project owner shall submit to the CPM documentation that all necessary NPDES permits were obtained from the SARWQCB or SWRCB at least 30 days prior to construction.	Documentation that NPDES permits are obtained	Thirty (30) days prior to the first scheduled hydrostatic testing event or discharge of groundwater dewatering water	12/3/2018	12/4/2018	Completed	12/13/2018	(Ref Only)	N/A									
286	S&W	SOIL & WATER-3b	PC	<b>NPDES Plans and Permits</b> - See SOIL&WATER-3a	The project owner shall submit to the CPM a copy of the relevant plans and permits received.	Plans and permits	Thirty days (30) prior to project construction	12/3/2018	12/6/2018	Completed	12/11/2018	(Ref Only)					SERC	GAL				
287	S&W	SOIL & WATER-3c	PC/CONS/O PS	<b>Correspondence with SWRCB</b> - See SOIL&WATER-3a	The project owner shall submit to the CPM all copies of any relevant correspondence between the project owner and the SWRCB regarding NPDES permits in the annual compliance report.	Copies of correspondence	Annual Compliance Report	1/31/2021		Not Started		(Ref Only)					SERC	GAL				
288	S&W	SOIL & WATER-4a	CONS	<b>Water Use and Reporting</b> - Water supply for project construction and operation shall be potable water supplied by Golden State Water Company. Project water use for construction shall not exceed 5.6 acre-feet. project operation water use shall not exceed 34 AFY. The project owner shall record daily water use for the project's construction and operation. The project owner shall comply with the water use limits and reporting requirements described below.	During project construction, the monthly compliance report shall include a monthly summary of daily water use. After construction is complete, the project's annual compliance report shall include a monthly summary of daily water use.	Summary of daily water use	Monthly Compliance Report	Monthly		In progress		(Ref Only)					ARB	GAL				
289	S&W	SOIL & WATER-4b	COM/OPS	<b>Water Use and Reporting</b> - Water supply for project construction and operation shall be potable water supplied by Golden State Water Company. Project water use for construction shall not exceed 5.6 acre-feet. project operation water use shall not exceed 34 AFY. The project owner shall record daily water use for the project's construction and operation. The project owner shall comply with the water use limits and reporting requirements described below.	During project construction, the monthly compliance report shall include a monthly summary of daily water use. After construction is complete, the project's annual compliance report shall include a monthly summary of daily water use.	Monthly and annual summary of water use	Annual Compliance Report	1/31/2021		In Progress		(Ref Only)					SERC	DSR				
290	S&W	SOIL & WATER-5a	PC/CONS/O PS	<b>Water Metering</b> - The water supply for project construction and operation shall be the potable water supply from Golden State Water Company. Prior to the use of water during commercial operation, the project owner shall install and maintain metering devices as part of the water supply and distribution system to monitor and record in gallons per day the total volume(s) of water supplied from Golden State Water Company. Those metering devices shall be operational for the life of the project.	The project owner shall submit to the CPM evidence that metering devices have been installed and are operational.	The project owner shall submit to the CPM evidence that they have complied with all requirements and paid the necessary fees for connection	At least thirty (30) days prior to use of the Golden State Water Company potable water supply	3/16/2020	11/29/2018 6/16/2020	Completed	12/1/2/18	(Ref Only) 6/19/2020	7/1/2020				ARB	GAL				
291	S&W	SOIL & WATER-5b	PC/CONS/C OM/OPS	<b>Water Metering</b> - The water supply for project construction and operation shall be the potable water supply from Golden State Water Company. Prior to the use of water during commercial operation, the project owner shall install and maintain metering devices as part of the water supply and distribution system to monitor and record in gallons per day the total volume(s) of water supplied from Golden State Water Company. Those metering devices shall be operational for the life of the project.	The project owner shall submit to the CPM evidence that metering devices have been installed and are operational.	Evidence that metering devices have been installed and are operational	At least thirty (30) days prior to use of the Golden State Water Company potable water supply.	3/16/2020	2/22/2019 3/21/2019 6/16/2020	Completed	6/17/2020	(Ref Only) 6/19/2020	7/1/2020				SERC	GAL				
292	S&W	SOIL & WATER-5c	COM/OPS	<b>Water Metering</b> - The water supply for project construction and operation shall be the potable water supply from Golden State Water Company. Prior to the use of water during commercial operation, the project owner shall install and maintain metering devices as part of the water supply and distribution system to monitor and record in gallons per day the total volume(s) of water supplied from Golden State Water Company. Those metering devices shall be operational for the life of the project.	Provide a report on the servicing, testing, and calibration of the metering devices in the ACR. Fees paid to Golden State Water Company shall be reported in the ACR for the life of the project.	Provide a report on the servicing, testing, and calibration of the metering devices in the ACR	Annual Compliance Report	1/31/2021		Not Started		(Ref Only)					SERC	DSR				

[illegible]

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)														Pre-Construction						
2	All Phases							6/30/2040							Construction						
3															Commissioning						
4				Revised 4/30/2019		Based on Final Staff Assessment									Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party Power	SERC Project Manager GAL			
6	STRUC	STRUC-1a	PC/CONS	Project Structures Plans and Specifications - Prior to the start of any increment of construction, the project owner shall submit plans, calculations, and other supporting documentation to the CBO for design review and acceptance for all project structures and equipment identified in the CBO-approved master drawing and master specifications list. The design plans and calculations shall include the lateral force procedures and details as well as vertical calculations. Construction of any structure or component shall not begin until the CBO has approved the lateral force procedures to be employed in designing that structure or component. (See Decision STRUC-3 for specifications).	The project owner shall submit to the CBO the above final design plans, specifications and calculations, with a copy of the transmittal letter to the CPM.	Final design plans, specifications, and calculations and transmittal letter to CPM	At least 30 days (or project owner- and CBO-approved alternative time frame) prior to the start of any increment of construction of any structure or component listed in the CBO-approved master drawing and master specifications list	1.0: 1/17/2019 2.0: 1/23/2019 3.0: 1/31/2019 4.0: 2/7/2019 5.0: 2/7/2019 6.0: 2/7/2019 7.0: 2/14/2019 8.0: 2/14/2019 9.0: 2/21/2019 10.0: 2/28/2019 12.0: 3/11/2019 13.0: 2/20/2019	1.0: 3/15/19, 10/26/19 1.0: 4/25/19, 10/26/19 2.0: 1/23/19, 10/26/19 3.0: 5/13/19, 10/26/19 12/29/19, 2/10/20 4.0: 2/6/19, 10/26/19, 2/10/20 5.0: 6.0: 2/7/19, 10/26/19 7.0: 3/28/19, 10/26/19 8.0: 5/13/19, 10/26/19, 12/29/19 9.0: 3/22/19, 10/26/19 10.0: 2/28/19, 10/26/19 11.0: 5/13/19, 12/29/19 12.0: 5/13/19, 10/26/19, 12/29/19 13.0: 2/20/2019 14.0: 12/26/19, 12/29/19 15.0: 5/31/19, 12/29/19 16.0: 5/6/19, 12/29/19 17.0: 5/13/19, 12/29/19 18.0: 5/31/19 19.0: 20.0: 5/23/19 21.0: 5/24/19, 12/29/19 22.0: 5/28/19, 12/29/19	In Progress	NA	1.0 Completion: 3/15/19 1.0 Bridge Design: 4/25/19 2.0: 1/23/2019 3.0: 1/31/2019 4.0: 2/6/2019 5.0: 6.0: 2/7/2019 7.0: 3/28/2019 8.0: 5/16/19 9.0: 3/22/2019 10.0: 2/28/2019 11.0: 4/16/19 12.0: 3/29/2019 13.0: 2/20/2019 15.0: 5/31/19 16.0: 5/6/19 17.0: 5/13/19 18.0: 5/31/19 19.0: 20.0: 5/23/19 21.0: 5/24/19 22.0: 5/28/19 PCF 23.0: 6/10/19 24.0: 5/31/19 25.0: 5/31/19 26.0: 5/31/19 27.0: 5/24/19	1.0 Completion: 3/25/19 1.0 Bridge Design: 5/13/19 2.0: 2/18/2019 3.0: 5/16/19 4.0: 4/9/19 5.0: 6.0: 4/30/19 7.0: 4/29/19 8.0: 5/16/19 9.0: 5/22/19 10.0: 5/22/19 11.0: 5/16/19 12.0: 5/29/19 13.0: 3/11/2019 15.0: 7/17/19 16.0: 7/22/19 17.0: 7/11/19 18.0: 6/18/19 19.0: 20.0: 7/23/19 21.0: 5/7/19 22.0: 9/12/19 PCF 23.0: 7/11/19 24.0: 7/3/19 PC2 25.0: 26.0: 27.0:								
300	STRUC	STRUC-1b	PC/CONS	CBO Approvals Reported in MCR - See STRUC-1a	The project owner shall submit to the CPM, in the next monthly compliance report, a copy of a statement from the CBO that the proposed structural plans, specifications, and calculations have been approved and comply with the requirements set forth in applicable engineering LORS.	Statement from CBO	Monthly	Monthly	4/14/19 5/15/19 6/14/19 7/15/19 8/14/19 9/14/19 10/13/19 11/14/19 12/14/19 1/14/20 2/11/20	In Progress	NA							SERC	GAL		
301	STRUC	STRUC-1c	PC/CONS	CBO Approvals Reported in MCR - See STRUC-1a	The project owner shall submit to the CPM, in the next monthly compliance report, a copy of a statement from the CBO that the proposed structural plans, specifications, and calculations have been approved and comply with the requirements set forth in applicable engineering LORS.	Monthly Compliance Report list of approved plans, specifications, and calculations	Monthly	Monthly		In Progress		Monthly							SERC	GAL	
302	STRUC	STRUC-2a	CONS	Non-Compliance Procedures - The project owner shall submit to the CBO the required number of sets of the following documents related to work that has undergone CBO design review and approval [see Decision STRUC-2 for specifications].	If a discrepancy is discovered in any of the above data, the project owner shall prepare and submit a Non-Compliance Report (NCR) describing the nature of the discrepancies and the proposed corrective action to the CBO, with a copy of the transmittal letter to the CPM. The NCR shall reference the condition(s) of certification and the applicable CBC chapter and section.	NCR describing the discrepancy and corrective action, and transmittal letter	Within five days of discovering a discrepancy	Conditional	NA	Not Started	NA	(Ref Only) Conditional							SERC	GAL	
303	STRUC	STRUC-2b	CONS	Corrective Action Documentation - See STRUC-2a	Within five days of resolution of the NCR, the project owner shall submit a copy of the corrective action to the CBO and the CPM.	Copy of the corrective action to the CBO	Within 5 days of the resolution of the NCR	Conditional	NA	Not Started		(Ref Only) Conditional							SERC	GAL	
304	STRUC	STRUC-2bb	CONS	Corrective Action Documentation - See STRUC-2a	Within five days of resolution of the NCR, the project owner shall submit a copy of the corrective action to the CBO and the CPM.	Copy of the corrective action to the CPM	Within 5 days of the resolution of the NCR	Conditional		Not Started											
305	STRUC	STRUC-2c	CONS	Corrective Action Documentation - See STRUC-2a	Project owner shall transmit copy of CBO's approval or disapproval of the corrective action to the CPM within 15 days	CBO approval or disapproval of corrective action	Within 15 days of the resolution of the NCR	Conditional		Not Started									SERC	GAL	
306	STRUC	STRUC-2d	CONS	Corrective Action Documentation - See STRUC-2a	If disapproved, the project owner shall advise the CPM, within 5 days, of the reason for disapproval and the revised corrective action to obtain CBO's approval	Advise CPM of CBO's disapproval and revised corrective action	Within 5 days after receiving CBO disapproval	Conditional		Not Started									SERC	GAL	
307																					



	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)															Pre-Construction						
2	All Phases							6/30/2040							Construction							
3															Commissioning							
4															Operations							
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager				
317	TRANS	TRANS-2a	PC	Traffic Control Plan - Prior to the start of construction, the project owner shall prepare a Traffic Control Plan (TCP) for the project's construction traffic. The TCP shall address the movement of workers, vehicles, and materials, including arrival and departure schedules and designated workforce and delivery routes. The project owner shall consult with the city of Stanton in the preparation and implementation of the TCP. The project owner shall submit the proposed TCP to the city in sufficient time for review and comment, and to the CPM for review and approval prior to the proposed start of construction and implementation of the plan. (See Decision TRANS-2 for specifics).	The project owner shall submit the TCP to the city of Stanton for review	Traffic Control Plan and transmittal letter to City of Stanton	At least 60 calendar days prior to the start of construction	12/6/2018	NA	Completed				City of Stanton	3/1/2019 7/1/2019	3/4/2019 7/1/2019	JACOBS	GAL				
318	TRANS	TRANS-2b	PC	Traffic Control Plan - Prior to the start of construction, the project owner shall prepare a Traffic Control Plan (TCP) for the project's construction traffic. The TCP shall address the movement of workers, vehicles, and materials, including arrival and departure schedules and designated workforce and delivery routes. The project owner shall consult with the city of Stanton in the preparation and implementation of the TCP. The project owner shall submit the proposed TCP to the city in sufficient time for review and comment, and to the CPM for review and approval prior to the proposed start of construction and implementation of the plan. (See Decision TRANS-2 for specifics).	The project owner shall submit the TCP to the CPM for review and approval. The project owner shall also provide the CPM with a copy of the transmittal letter to the city of Stanton requesting review and comment.	Traffic Control Plan and transmittal letter to City of Stanton	At least 60 calendar days prior to the start of construction	11/29/2018	10/18/2018 11/29/2018 3/1/2019 7/1/2019	Completed	12/16/18 12/21/2018 3/5/2019 7/18/2019	1/22/2019 (Ref Only)	1/23/2019				JACOBS	GAL				
319	TRANS	TRANS-2c	PC	Letters of Comment on TCP - See TRANS-2a	The project owner shall provide copies of any comment letters received from the city of Stanton or any other interested agencies, along with any changes to the TCP, for CPM review and approval.	Copies of comment letters	At least 30 calendar days prior to the start of construction	1/5/2019	11/29/2018	Completed	12/4/2018						JACOBS	GAL				
320	TRANS	TRANS-2d	PC	Final TCP to City - See TRANS-2a	The project owner shall provide completed copies of the final TCP to the city of Stanton and any other interested agencies, sending copies of the correspondence to the CPM.	Copies of final TCP to City and interested parties	After CPM review and approval	3/1/2019	11/29/2018	Completed	12/4/2018	1/22/2019 (Ref Only)	1/23/2019	City of Stanton	3/1/2019	3/4/2019	JACOBS	GAL				
321	TRANS	TRANS-3a	PC	Restoration of Public Roads, Easements, and Rights-of-Way - The project owner shall restore all public roads, easements, rights-of-way, and any other transportation infrastructure damaged due to project-related construction and traffic. Restoration shall be completed in a timely manner to the infrastructure's original condition. Restoration of significant damage which could cause hazards (such as potholes, deterioration of pavement edges, or damaged signage) shall take place immediately after the damage has occurred. Prior to the start of site mobilization, the project owner shall notify the relevant agencies, including the city of Stanton, county of Orange, Caltrans District 12, and any jurisdictions affected by construction of the linear facilities, of the proposed schedule for project construction. The purpose of this notification is to request that these agencies consider postponement of any planned public right-of-way repairs or improvement activities in areas affected by project construction until construction is completed, and to coordinate any concurrent activities that cannot be postponed.	Prior to the start of site mobilization, the project owner shall videotape roads and intersections along the major routes construction vehicles would take in the vicinity of the project site. The project owner shall provide the videotapes or other recorded visual media to the CPM.	Videotape of pre-project road conditions	Prior to the start of site mobilization	1/31/2019	1/30/2019	Completed	1/31/2019	1/31/2019 (Ref Only)	1/31/2019				SERC	GAL				

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)																				
2	All Phases							6/30/2040							Pre-Construction						
3															Construction						
4				Revised 4/30/2019		Based on Final Staff Assessment									Commissioning						
															Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other Agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager			
322	TRANS	TRANS-3b	CONS	Roadway Repair Acceptance - See TRANS-3a	If damage to any public road, easement, or right-of-way occurs during construction, the project owner shall notify the CPM and the affected agency/agencies to identify the sections to be repaired. At that time, the project owner and CPM shall establish a schedule for completion of the repairs with which the project owner must comply, unless approval for a schedule change is provided by the CPM. Following completion of any repairs, the project owner shall provide the CPM with letters signed by the affected agency/ agencies stating their satisfaction with the repairs.	Notify CPM and affected agencies to identify sections to be repaired. Establish schedule for completion of repairs with CPM	7/2/2020	Conditional		Not started	NA	(Ref Only) Conditional									
323	TRANS	TRANS-3c	CONS	Roadway Repair Acceptance - See TRANS-3a	If damage to any public road, easement, or right-of-way occurs during construction, the project owner shall notify the CPM and the affected agency/agencies to identify the sections to be repaired. At that time, the project owner and CPM shall establish a schedule for completion of the repairs with which the project owner must comply, unless approval for a schedule change is provided by the CPM. Following completion of any repairs, the project owner shall provide the CPM with letters signed by the affected agency/ agencies stating their satisfaction with the repairs.	Letters signed by the agency accepting the repairs	Following completion of repairs	Conditional		Not started		(Ref Only) Conditional					SERC	GAL			
324	TRANS	TRANS-4a	PC/CONS	Encroachment into Public Rights-of-Way - Prior to any ground disturbance, improvements, or obstruction of traffic within any public road, easement, or right-of-way, the project owner shall coordinate with all applicable jurisdictions, including the city of Stanton, to obtain necessary encroachment permits and comply with all applicable regulations, including applicable road standards.	The project owner shall provide copies to the CPM of all permits received from any affected jurisdictions.	Copies of permits from affected jurisdictions	At least 10 days prior to ground disturbance, improvements, or interruption of traffic in or along any public road, easement, or right-of-way	So Cal Gas 6/8/19 SCE 9/20/19 City of Stanton Driveway X/N/2020	7/31/2019	In Progress	8/1/2019	(Ref Only) 7/31/19					SoCalGas/SCE	GAL			
325	TRANS	TRANS-4b	CONS/OPS	Copies of Permits - See TRANS-4b	The project owner shall retain copies of the issued permits and supporting documentation in its compliance file.	Copies of the issued encroachment permits	Minimum of 180 calendar days after the start of commercial operation.	12/29/2020		Completed							SERC	TLB			
326	TRANS	TRANS-5a	CONS	Transportation of Hazardous Materials -The project owner shall contract with licensed hazardous materials delivery and waste hauler companies for the transportation of hazardous materials and wastes. The project owner shall ensure compliance with all applicable regulations and implementation of the proper procedures.	The owner shall provide the names of the contracted hazardous materials delivery and waste hauler companies used, as well as licensing verification. Licensing verification only needs to be included in the MCRs when a new company is used. If a company's licensing verification has already been submitted in an MCR, it is not necessary to submit it again.	Names of hazardous materials haulers and licensing verification in MCRs	Monthly during construction	Monthly		In Progress							SERC	GAL			
327	TRANS	TRANS-5b	OPS	Transportation of Hazardous Materials -The project owner shall contract with licensed hazardous materials delivery and waste hauler companies for the transportation of hazardous materials and wastes. The project owner shall ensure compliance with all applicable regulations and implementation of the proper procedures.	The owner shall provide the names of the contracted hazardous materials delivery and waste hauler companies used, as well as licensing verification. Licensing verification only needs to be included in the MCRs when a new company is used. If a company's licensing verification has already been submitted in an MCR, it is not necessary to submit it again.	Names of hazardous materials haulers and licensing verification in ACR	Annual Compliance Report	1/31/2021		Not started		(Ref Only) Annual					SERC	DSR			

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)														Pre-Construction						
2	All Phases							6/30/2040							Construction						
3															Commissioning						
4				Revised 4/30/2019		Based on Final Staff Assessment									Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date		Compliance Status for CPM (Not started, in progress, completed (with date))		Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager
328	TRANS	TRANS-6a	PC	Rail Crossing Safety Plan - Prior to any construction-related ground disturbance, the project owner shall develop and implement a rail crossing safety plan for construction that addresses construction-related pedestrian activity (including workers walking between the parking area and the site or working at the site), construction vehicles, and heavy/oversize loads. The rail crossing safety plan must include plans for a flagger at the railroad tracks during worker arrival and departure times to ensure safe worker crossing.	The project owner shall submit the rail crossing safety plan to the city of Stanton for review and comment	Rail Crossing Safety Plan and transmittal letters to City and UPRR	At least 60 calendar days prior to the start of construction-related ground disturbance	12/20/2018	11/1/2018	Completed		12/21/2018									
329	TRANS	TRANS-6b	PC	Rail Crossing Safety Plan - Prior to any construction-related ground disturbance, the project owner shall develop and implement a rail crossing safety plan for construction that addresses construction-related pedestrian activity (including workers walking between the parking area and the site or working at the site), construction vehicles, and heavy/oversize loads. The rail crossing safety plan must include plans for a flagger at the railroad tracks during worker arrival and departure times to ensure safe worker crossing.	The project owner shall submit the rail crossing safety plan to Union Pacific Railroad (UPRR) for review and comment	Rail Crossing Safety Plan and transmittal letters to City and UPRR	At least 60 calendar days prior to the start of construction-related ground disturbance	12/20/2018	11/1/2018	Completed		NA					UPRR	11/1/18	No comments received from UPRR. Comments were requested by 11/30/18	SERC	GAL
330	TRANS	TRANS-6c	PC	Rail Crossing Safety Plan - Prior to any construction-related ground disturbance, the project owner shall develop and implement a rail crossing safety plan for construction that addresses construction-related pedestrian activity (including workers walking between the parking area and the site or working at the site), construction vehicles, and heavy/oversize loads. The rail crossing safety plan must include plans for a flagger at the railroad tracks during worker arrival and departure times to ensure safe worker crossing.	The project owner shall submit the rail crossing safety plan to the CPM for review and approval. The project owner shall also provide the CPM with a copy of the transmittal letters to the city of Stanton and UPRR requesting review and comment.	Rail Crossing Safety Plan and transmittal letters to City and UPRR	At least 60 calendar days prior to the start of construction-related ground disturbance	12/20/2018	12/3/2018	Completed		1/24/2019					City of Stanton UPRR	City of Stanton: 10/29/2018; UPRR: 11/1/2018	City of Stanton: 10/29/18	SERC	GAL
331	TRANS	TRANS-6d	PC	Final Rail Crossing Safety Plan - See TRANS-6a	The project owner shall provide copies of any comment letters received from the city of Stanton and UPRR, along with any changes to the rail crossing safety plan, for CPM review and approval.	Final Rail Crossing Safety Plan and copies of comment letters	At least 30 calendar days prior to the start of construction-related ground disturbance	1/19/2019	12/3/2018	Completed		1/24/2019								JACOBS	GAL
332	TRANS	TRANS-6e	PC	Final Rail Crossing Safety Plan - See TRANS-6a	After CPM review and approval, the project owner shall provide completed copies of the final rail crossing safety plan to the city of Stanton and UPRR, sending copies of the correspondence to the CPM.	Final Rail Crossing Safety Plan and copies of comment letters	At least 30 calendar days prior to the start of construction-related ground disturbance	1/19/2019	1/19/2019	Completed		1/24/2019					City of Stanton UPRR			SERC	GAL
333	TRANS	TRANS-7	CONS	FAA Notification for Construction Equipment at or Exceeding 153 Feet AGL - The project owner or its contractor(s) shall file Federal Aviation Administration (FAA) Form 7460-1, Notice of Proposed Construction or Alteration, with the FAA for any construction equipment 153 feet above ground level (AGL) or taller. The project owner shall comply with any conditions imposed by the FAA as part of their hazard determination, such as marking and lighting requirements.	The project owner shall submit to the CPM a copy of the FAA's hazard determination.	FAA Form 7460-2, Notice of Actual Construction or Alteration	At least 30 days prior to the presence onsite of any construction equipment 153 feet AGL or taller	4/24/2019	4/24/2019 5/1/2019 (corrected elevation)	Completed		5/1/2019 8/5/19								Jacobs	GAL
334	TRANS	TRANS-8a	CONS	Pilot Notification and Awareness - The project owner shall initiate the following actions to ensure pilots are aware of the project location and potential hazards to aviation. (See Decision TRANS-8 for specifications).	The project owner shall submit to the CPM for review and approval draft language for the letters of request to the FAA, the LAAA Manager, and the FMA Manager. The letters should request a response within 30 days that includes a timeline for implementing the required actions	Draft letters to the FAA, LAAA Manager, and FMA Manager	Within 60 days following the start of construction	4/19/2019	3/20/2019	Completed		3/22/2019								JACOBS	GAL
335	TRANS	TRANS-8b	CONS	Final Letters to FAA, LAAA, and FMA - See TRANS-8a	The project owner shall submit the required letters of request to the FAA, the LAAA Manager, and the FMA Manager. The project owner shall submit copies of these requests to the CPM. A copy of any resulting correspondence shall be submitted to the CPM within 10 days of receipt. If the FAA, the LAAA Manager, or the FMA Manager does not respond within 30 days, the project owner shall contact the CPM.	Final letters to the FAA, LAAA Manager, and FMA Manager	Within 60 days after CPM approval of the draft language	5/7/2019	3/22/2019	Completed		5/22/2019					Los Alamitos Army Airfield, FAA, Fullerton Municipal Airport	3/27/2019		JACOBS	GAL

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)														Pre-Construction						
2	All Phases							6/30/2040							Construction						
3															Commissioning						
4				Revised 4/30/2019		Based on Final Staff Assessment									Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date		Compliance Status for CPM (Not started, in progress, completed (with date))		Date Submitted to CPM	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager	
336	TRANS	TRANS-8c	CONS	Correspondence from FAA, LAAA, or FMA - See TRANS-8a	A copy of any resulting correspondence shall be submitted to the CPM within 10 days of receipt. If the FAA, the LAAA Manager, or the FMA Manager does not respond within 30 days, the project owner shall contact the CPM.	Copy of correspondence from FAA, LAA or FMA	Within 10 days of receipt	Conditional	FMA - 04/02/2019 FMA&LAAA - 04/11/2019 Additional LAAA correspondence Transmitted on 5/13/19	Completed	4/11/2019								SERC	GAL	
337	TRANS	TRANS-8d	CONS	Correspondence from FAA, LAAA, or FMA - See TRANS-8a	A copy of any resulting correspondence shall be submitted to the CPM within 10 days of receipt. If the FAA, the LAAA Manager, or the FMA Manager does not respond within 30 days, the project owner shall contact the CPM.	Contact CPM if FAA, LAA Manager or FMA manager does not respond	Within 30 days after submittal	5/8/2019	5/8/2019	Completed	5/9/2019								SERC	GAL	
338	TSE	TSE-1	CONS	Schedule of Designs, Master Drawing List, Specification Lists - Furnish to the CPM and to the CBO a schedule of transmission facility design submittals, as described in this condition (See Decision TSE-1), a Master Drawing List, a Master Specifications List, and a Major Equipment and Structure List. Provide designated packages to the CPM when requested.	Prior to the start of construction, submit the schedule, a Master Drawing List, and a Master Specifications List to the CBO and to the CPM. The schedule shall contain the elements listed in this condition. Additions and deletions shall be made to the table only with CPM and CBO approval.	Schedule, Master Drawing and Specifications Lists	Prior to the start of construction of transmission facilities	5/1/2019	5/30/2019	Completed	6/17/2019	5/29/2019	6/12/2019						Power	GAL	
339	TSE	TSE-2a	CONS	Final Switchyard Design- For the power plant switchyard, outlet line, and termination, the project owner shall not begin any construction until plans for that increment of construction have been approved by the CBO. These plans, together with design changes, and design change notices, shall remain on the site for one year after completion of construction. The project owner shall request that the CBO inspect the installation to ensure compliance with the requirements of applicable LORS.	The project owner shall submit to the CBO for review and approval the final design plans, specifications, and calculations for the power plant switchyard, outlet line, and termination, including a copy of the signed and stamped statement from the responsible electrical engineer verifying compliance with all applicable LORS.	Approval of Final design plans, specifications, and calculations for the power plant switchyard, outlet line, and termination with compliance certification letter by CBO	Prior to the start of each increment of construction - Switchyard a) Civil design b) Structural design c) electrical design - Gen-Tie a) Civil design b) electrical design	6/30/2019	NA	Completed		2-1.0 8/2/19 PC1	2-1.0 8/22/19 PC1						Power / SCE	GAL	
340	TSE	TSE-2b	CONS/COM/OPS	Final Switchyard Design- For the power plant switchyard, outlet line, and termination, the project owner shall not begin any construction until plans for that increment of construction have been approved by the CBO. These plans, together with design changes, and design change notices, shall remain on the site for one year after completion of construction. The project owner shall request that the CBO inspect the installation to ensure compliance with the requirements of applicable LORS.	The project owner shall submit to the CBO for review and approval the final design plans, specifications, and calculations for the power plant switchyard, outlet line, and termination, including a copy of the signed and stamped statement from the responsible electrical engineer verifying compliance with all applicable LORS.	Maintain Final design plans, specifications, and calculations for the power plant switchyard, outlet line, and termination with compliance certification letter	For 1 year after completion of construction	9/4/2021	NA	Not Started									SERC	DSR	
341	TSE	TSE-2c	CONS	Final Switchyard Design- For the power plant switchyard, outlet line, and termination, the project owner shall not begin any construction until plans for that increment of construction have been approved by the CBO. These plans, together with design changes, and design change notices, shall remain on the site for one year after completion of construction. The project owner shall request that the CBO inspect the installation to ensure compliance with the requirements of applicable LORS.	The project owner shall submit to the CBO for review and approval the final design plans, specifications, and calculations for the power plant switchyard, outlet line, and termination, including a copy of the signed and stamped statement from the responsible electrical engineer verifying compliance with all applicable LORS.	Make request for CBO inspection of insallation applicable to LORS	During construction	1/2/2020	NA	Completed		8/2/2019	8/21/2019						SERC	TLB	
342	TSE	TSE-2d	CONS/COM/OPS	Transmittal Letter in MCR - See TSE-2a	Send the CPM a copy of the transmittal letter to the CBO in the next monthly compliance report.	Transmittal in MCR	Monthly	Ongoing	8/14/2019	Completed	9/14/2019								SERC	GAL	



	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)															Pre-Construction						
2	All Phases							6/30/2040							Construction							
3															Commissioning							
4				Revised 4/30/2019			Based on Final Staff Assessment								Operations							
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date		Compliance Status for CPM (Not started, in progress, completed (with date))				Date Submitted to CBO	Date Approved by CBO		Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager	
6		TSE	TSE-Sc	COM/OPS	As-Built Drawings - The project owner shall be responsible for the inspection of the transmission facilities during and after project construction, and any subsequent CPM and CBO approved changes thereto, to ensure conformance with CPUC General Order (GO) 95, CPUC GO 128, or NESC, Title 8, CCR, Articles 35, 36 and 37 of the "High Voltage Electric Safety Orders", applicable interconnection standards, as well as NEC and related industry standards. In case of nonconformance, the project owner shall inform the CPM and CBO in writing, within 10 days of discovering such non-conformance, and describe the corrective actions to be taken.	Within 60 days after first synchronization of the project, the project owner shall transmit to the CPM and CBO "as built engineering descriptions" and inspection summaries (see Decision TSE-5 Verification for specifications)	"As built" engineering descriptions of mechanical structure and civil portion of transmission facilities signed and sealed by Registered Engineer and maintain records at plant	6/15/2020	6/20/2020	Completed	6/30/2020	6/18/2020	7/6/2020							SERC	GAF	
348		TSE	TSE-Sd	COM/OPS	As-Built Drawings - The project owner shall be responsible for the inspection of the transmission facilities during and after project construction, and any subsequent CPM and CBO approved changes thereto, to ensure conformance with CPUC General Order (GO) 95, CPUC GO 128, or NESC, Title 8, CCR, Articles 35, 36 and 37 of the "High Voltage Electric Safety Orders", applicable interconnection standards, as well as NEC and related industry standards. In case of nonconformance, the project owner shall inform the CPM and CBO in writing, within 10 days of discovering such non-conformance, and describe the corrective actions to be taken.	Within 60 days after first synchronization of the project, the project owner shall transmit to the CPM and CBO "as built engineering descriptions" and inspection summaries (see Decision TSE-5 Verification for specifications)	Summary of inspections of the completed transmission facilities and identification of any nonconforming work and corrective actions taken, signed and sealed by registered engineer submitted to CPM and CBO	6/15/2020	6/20/2020	Completed	6/30/2020	6/18/2020	7/6/2020							SERC	GAF	
349		VIS	VIS-1a	PC	Surface Treatment of Project Structures - The project owner shall treat the surfaces of all project structures and buildings visible to the public such that a) their colors minimize visual intrusion and contrast by blending with the landscape; b) their colors and finishes do not create excessive glare; and c) their colors and finishes are consistent with local policies and ordinances. The transmission line conductors shall be non-specular and non-reflective, and the insulators shall be non-reflective and non-refractive. See Decision VIS-1 for specifications)	The project owner shall submit the proposed treatment plan to the CPM for review and approval and simultaneously to the city of Stanton for review and comment.	Proposed Surface Treatment Plan	At least 90 days prior to specifying to the vendor the colors and finishes of the first structures or buildings that are surface treated during manufacture	11/10/2017	2/26/19 3/6/2019	Completed	3/14/2019	3/12/2019 (Ref Only)	3/18/2019	City of Stanton	3/6/2019	3/11/2019 (City of Stanton Approval - no comments)			SERC	GAL	
350		VIS	VIS-1b	PC/CONS	Revised Surface Treatment Plan - See VIS-1a	If the CPM determines that the plan requires revision, the project owner shall provide to the CPM a plan with the specified revision(s) for review and approval by the CPM before any treatment is applied. Any modifications to the treatment plan must be submitted to the CPM for review and approval.	Revised Surface Treatment Plan	Any modifications to the treatment plan must be submitted to the CPM for review and approval	Conditional	Not Started		(Ref Only) Conditional								SERC	GAL	
351		VIS	VIS-1c	CONS	Notification that Treatment Completed - See VIS-1a	The project owner shall notify the CPM that surface treatment of all listed structures and buildings has been completed and is ready for inspection and shall submit one set of electronic color photographs from the same Key Observation Points (KOP) 1 and 2.	Notification to the CPM that surface treatment is completed and color photographs	Prior to the start of commercial operation	9/4/2020	9/3/2020	In Progress	(Ref Only) 9/2/2020								SERC	GAL	
352		VIS	VIS-1d	OPS	Surface Treatment Maintenance - See VIS-1a	Project owner shall provide status report regarding surface treatment maintenance in the ACR. The report shall specify a): the condition of the surfaces of all structures and buildings at the end of the reporting year; b) maintenance activities that occurred during the reporting year; and c) the schedule of maintenance activities for the next year	Status Report	Annual Compliance Report	1/31/2021	Not Started		(Ref Only) Annual								SERC	DSR	
353																						

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)															Pre-Construction						
2	All Phases											6/30/2040				Construction						
3																Commissioning						
4																Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager				
354	VIS	VIS-2a	CONS	Screening Landscaping Plan - The project owner shall also submit to the CPM for review and approval, and simultaneously to the city of Stanton for review and comment, a detailed landscape plan and irrigation plan for the power plant site in fulfillment of requirements of applicable laws, ordinances, regulations, and standards, including water efficiency irrigation standards as required by the city of Stanton. See Decision VIS-2 for specifications.	The landscaping plans and irrigation plans shall be submitted to the CPM for review and approval and simultaneously to the city of Stanton for review and comment at least 90 days prior to installation.	Landscaping and irrigation plans	At the earliest feasible time during or prior to construction and at least 90 days prior to installation	4/3/2020	6/28/2020	Completed	8/6/2020	(Ref Only) 7/2/2020	7/23/2020	City of Stanton	4/23/2020	5/13/2020	SERC	GAL				
355	VIS	VIS-2b	CONS	Revised Landscaping and Irrigation Plans - See VIS-2a	If the CPM determines that the plans require revision, the project owner shall provide to the CPM and simultaneously to the city of Stanton a revised plan for review and approval by the CPM.	Revised landscaping and irrigation plans	No specific time frame	Conditional		Not Started		(Ref Only) Conditional					SERC	GAL				
356	VIS	VIS-2c	COM/OPS	Landscape Installation Timing - See VIS-2a	The planting must occur during the first optimal planting season following completion of site construction	Landscape and irrigation installation	First optimal planting season following construction	9/4/2020	8/19/2020	Completed	NA						ARB	GAF				
357	VIS	VIS-2d	COM/OPS	Landscaping Ready for Inspection - See VIS-2a	The project owner shall simultaneously notify the CPM and the city of Stanton within seven days after completing installation of the landscaping, that the landscaping is ready for inspection.	Notification that landscape is ready for inspection	Within seven (7) days of completing the landscaping	9/19/2020	9/3/2020	In Progress	NA	(Ref Only) 9/3/2020			3-Sep-20	21-Sep-20	SERC	GAL				
358	VIS	VIS-2e	COM/OPS	Landscaping Ready for Inspection - See VIS-2a	The project owner shall report landscaping maintenance activities, including replacement or dead or dying vegetation, for the previous year of operation in each ACR. The CPM shall have authority to require replacement planting of dead or dying vegetation through the life of the project	Status Report	Annual Compliance Report	1/31/2021		Not Started							SERC	DSR				
359	VIS	VIS-3a	CONS	Site Lighting, Project Construction and Commissioning - Consistent with applicable worker safety regulations, the project owner shall ensure that lighting of on-site construction areas, and construction worker parking lots, minimizes potential night lighting impacts. (See Decision VIS-3 for specifications).	The project owner shall notify the CPM that the lighting is ready for inspection.	Notification that lighting is ready for inspection	Within seven calendar days after the first use of construction lighting	3/8/2019	3/4/2019	Completed	3/7/2019	(Ref Only)					ARB	GAL				
360	VIS	VIS-3b	CONS	Lighting Modifications Corrections - See VIS-3a	If the CPM determines that modifications to the lighting are needed for any construction milestone, project owner shall correct the lighting and notify the CPM that modifications have been completed.	Lighting modifications/ corrections, notification to CPM	Within 14 calendar days of receiving notification	Conditional		Not Started	NA	(Ref Only) Conditional					ARB	GAL				
361	VIS	VIS-3c	CONS	Complaint Reporting - See VIS-3a	The project owner shall provide to the CPM a copy of any complaint reports and resolution form, including a schedule for implementing corrective measures to resolve the complaint.	Complaint report and resolution form, schedule for corrective measures	Within 48 hours of receiving a lighting complaint for any construction activity	Conditional		Not Started		(Ref Only) Conditional					SERC	GAL				
362	VIS	VIS-3d	CONS	Summary of Complaints in MCR - See VIS-3a	The project owner shall report any lighting complaints and document their resolution in the monthly compliance report for the project, accompanied by copies of completed complaint report and resolution forms for that month.	Summary of complaints and resolution in MCR, including report and forms	Monthly	Monthly		In Progress		(Ref Only)					SERC	GAL				

	A	B	C	D	E	F	G	H	I	J	K	O	P	Q	R	S	T	U
1	<b>Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)</b>											Pre-Construction						
2	<b>All Phases</b>							6/30/2040				Construction						
3												Commissioning						
4												Operations						
				Revised 4/30/2019			Based on Final Staff Assessment											
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager
35	VIS	VIS-4a	PC/CONS	<b>Lighting Management Plan, Project Operation</b> - The project owner shall prepare and implement a comprehensive Lighting Management Plan. The comprehensive Lighting Management Plan shall be submitted to the CPM, and the Planning Director of the city of Stanton for simultaneous review and comment. Any comments on the plan from the city shall be provided to the CPM. The project owner shall not purchase or order any lighting fixtures or apparatus until written approval of the final plan is received from the CPM. Modifications to the Lighting Management Plan are prohibited without the CPM's approval. Consistent with applicable worker safety regulations, the project owner shall design, install, and maintain all permanent exterior lighting such that light sources are not directly visible from areas beyond the project site, glare is avoided, and night lighting impacts are minimized or avoided to the maximum extent feasible. All lighting fixtures shall be selected to achieve high energy efficiency for the facility. (See <b>Decision VIS-4</b> for specifications).	The project owner shall submit the comprehensive Lighting Management Plan simultaneously to the Planning Director of the city of Stanton for review and comment and the CPM for review and approval. The project owner shall provide the CPM with a copy of the transmittal letters submitted to the city requesting their review of the Lighting Management Plan. The CPM shall deem the Lighting Management Plan acceptable to the city of Stanton if comments are not provided to the CPM within 45 calendar days of receipt of said plan.	Lighting Management Plan and transmittal letters to Planning Director of City of Stanton for review and comment	At least 90 calendar days before ordering any permanent lighting equipment for the project	12/3/2018	NA	Completed				City of Stanton	11/26/18	11/27/18	POWER	GAL
36	VIS	VIS-4b	PC/CONS	<b>Lighting Management Plan, Project Operation</b> - The project owner shall prepare and implement a comprehensive Lighting Management Plan. The comprehensive Lighting Management Plan shall be submitted to the CPM, and the Planning Director of the city of Stanton for simultaneous review and comment. Any comments on the plan from the city shall be provided to the CPM. The project owner shall not purchase or order any lighting fixtures or apparatus until written approval of the final plan is received from the CPM. Modifications to the Lighting Management Plan are prohibited without the CPM's approval. Consistent with applicable worker safety regulations, the project owner shall design, install, and maintain all permanent exterior lighting such that light sources are not directly visible from areas beyond the project site, glare is avoided, and night lighting impacts are minimized or avoided to the maximum extent feasible. All lighting fixtures shall be selected to achieve high energy efficiency for the facility. (See <b>Decision VIS-4</b> for specifications).	The project owner shall submit the comprehensive Lighting Management Plan simultaneously to the Planning Director of the city of Stanton for review and comment and the CPM for review and approval. The project owner shall provide the CPM with a copy of the transmittal letters submitted to the city requesting their review of the Lighting Management Plan. The CPM shall deem the Lighting Management Plan acceptable to the city of Stanton if comments are not provided to the CPM within 45 calendar days of receipt of said plan.	Provide CPM with transmittal letter submitted to city and the Lighting Management Plan	At least 90 calendar days before ordering any permanent lighting equipment for the project	12/3/2018	11/26/2018	Completed	11/27/2018	(Ref Only) 6/4/2019	8/5/2019				SERC	GAL
37	VIS	VIS-4c	CONS/COM/OPS	<b>Revised Lighting Plan</b> - See VIS-4a	If the CPM determines that the plan requires revision, the project owner shall provide a plan with the specified revision(s) for review and approval by the CPM. A courtesy copy of the revised plan shall be provided to the Planning Director of the city of Stanton for review and approval. No work to implement the plan (e.g., purchasing of fixtures) shall begin until final plan approval is received from the CPM.	Revised Lighting Plan	No specific time frame	Conditional	7/11/2020	Completed	7/20/2020	(Ref Only) Conditional 7/14/2020	7/23/2020				POWER	GAL
38	VIS	VIS-4d	CONS/COM	<b>Lighting Inspection Ready, Notification</b> - See VIS-4a	The project owner shall notify the CPM that installation of permanent lighting for the project has been completed and that the lighting is ready for inspection.	Notification that lighting is ready for inspection	Prior to the start of commercial operation	9/4/2020	9/3/2020	In Progress	NA	(Ref Only) 9/3/2020	9/4/2020				SERC	GAL
39	VIS	VIS-4e	COM/OPS	<b>Changes to Lighting System</b> - See VIS-4a	If the CPM notifies the project owner that modifications to the lighting system are required, within 30 days of receiving that notification, the project owner shall implement all specified changes and notify the CPM that the modified lighting system(s) is ready for inspection.	Changes to the lighting system	30 days after receiving the notification	Conditional		Not Started	NA	(Ref Only) Conditional					SERC	GAL

[illegible]

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)														Pre-Construction						
2	All Phases							6/30/2040							Construction						
3															Commissioning						
4				Revised 4/30/2019		Based on Final Staff Assessment									Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date		Compliance Status for CPM (Not started, in progress, completed (with date))		Date Submitted to CPM	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager	
									Date Submitted to CPM												
377	WASTE	WASTE-3a	CONS	Final Engineer/Geologist Report - If seemingly contaminated soil is identified during site characterization, demolition, excavation, or grading at either the proposed site or linear facilities (as evidenced by discoloration, odor, detection by handheld instruments, or other signs), the professional engineer or geologist shall inspect the site, determine the need for sampling to confirm the nature and extent of contamination, and provide a written report to the project owner, representatives of Department of Toxic Substances Control, and the CPM stating the	The project owner shall submit any final reports filed by the professional engineer or professional geologist to the CPM within five days of their receipt.	Final reports by the engineer or geologist	Within 5 days of receipt	Conditional	6/12/19 (final NVS reports on 2 barrels and notification of barrel removal)	Completed		6/12/2019							JACOBS	GAL	
378	WASTE	WASTE-3b	CONS	Construction Halt Notification - See WASTE-3a	The project owner shall notify the CPM within 24 hours of any orders issued to halt construction due to contaminated soil.	Notify the CPM	Within 24 hours of orders to halt construction	Conditional		Not started		NA								SERC	GAL
379	WASTE	WASTE-4a	PC	Construction and Demolition Environmental Resources Management Plan - The project owner shall prepare a Construction and Demolition (C & D) Environmental Resources Management and Recycling Plan for demolition and construction wastes generated and shall submit a copy of the plan to the Orange County's Public Works/Planning Department for review, and to the CPM for review and approval. See Decision WASTE-4 for specifications.	The project owner shall submit the C & D Environmental Resources Management and Recycling Plan to Orange County's Public Works Department for review and comment	Construction and Demolition Environmental Resources and Management Plan	30 days prior to the initiation of demolition activities at the site	12/3/2018	NA	Completed						OCPW	11/1/2018	1/28/2019 (Approved by CPM. No Comments were received from OCPW)	JACOBS	GAF	
380	WASTE	WASTE-4b	PC	Construction and Demolition Environmental Resources Management Plan - The project owner shall prepare a Construction and Demolition (C & D) Environmental Resources Management and Recycling Plan for demolition and construction wastes generated and shall submit a copy of the plan to the Orange County's Public Works/Planning Department for review, and to the CPM for review and approval. See Decision WASTE-4 for specifications.	The project owner shall submit the C & D Environmental Resources Management and Recycling Plan to the CPM for review and approval.	Construction and Demolition Environmental Resources and Management Plan	30 days prior to the initiation of demolition activities at the site	12/3/2018	11/1/2018	Completed		1/28/2019							JACOBS	GAL	
381	WASTE	WASTE-4c	CONS	Waste Volumes Reported in MCR - See WASTE-4a	The project owner shall also document in each monthly compliance report (MCR) the actual volume of wastes generated and the waste management methods used during the year; provide a comparison of the actual waste generation and management methods used to those proposed in the original Construction and Demolition Waste Management Plan; and update the Construction and Demolition Waste Management Plan as necessary to address current waste generation and management practices.	Waste volumes and waste management methods in Monthly Compliance Reports	Monthly	Monthly		In Progress									ARB	GAL	
382	WASTE	WASTE-5a	PC/CONS	Asbestos-Containing Materials - Prior to demolition of pipelines, buildings, and associated structures, the project owner shall survey for asbestos-containing material (ACM) and notify the CPM of the results. In the case of a need to remove such material, the project owner shall complete and submit a copy of a South Coast Air Quality Management District Notification of Demolition or Renovation Form to the CPM as related to asbestos and other materials.	Prior to demolition of pipelines, buildings, and associated structures, project owner shall survey for asbestos-containing material (ACM) and notify the CPM of the results	Notify CPM of ACM survey results	Prior to demolition of pipelines, buildings, and associated structures	12/6/2018	2/13/2019	Completed		2/22/2019	Asbestos Survey: 2/13/2019 Garage Demo Plan: 2/20/2019	Asbestos Survey: 2/14/2019 Garage Demo Plan: 2/25/2019					AEC	GAL	

[illegible]

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)														Pre-Construction						
2	All Phases							6/30/2040							Construction						
3															Commissioning						
4				Revised 4/30/2019		Based on Final Staff Assessment									Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager			
390	WASTE	WASTE-9	CONS/OPS	Unauthorized Release Response - The project owner shall ensure that all spills or releases of hazardous substances, materials, or waste are reported, cleaned up, and remediated as necessary, in accordance with all applicable federal, state, and local requirements.	The project owner shall document all unauthorized releases and spills of hazardous substances, materials, or wastes that occur on the project property or related pipeline and transmission corridors to the CPM. Information including the location of release; date and time of release; reason for release; volume released; amount of contaminated soil/material generated; how release was managed and material cleaned up; if the release was reported; to whom the release was reported; release corrective action and cleanup requirements placed by regulating agencies; level of cleanup achieved and actions taken to prevent a similar release or spill; and disposition of any hazardous wastes and/or contaminated soils and materials that may have been generated by the release.	Information about unauthorized release or spill	Within 48 hours of the date the release was discovered		3/1/2019 6/14/2019	Completed	3/7/2019 6/18/2019										
								Conditional													
391	WORKER SAFETY	WORKER SAFETY-1a	PC	Construction H&S Program - Submit to the CPM the Project Construction Safety and Health Program containing the elements listed in this condition (See Decision WORKER SAFETY-1 for specification). The Personal Protective Equipment Program, the Exposure Monitoring Program, and the Injury and Illness Prevention Program shall be submitted to the CPM for review and approval concerning compliance of the program with all applicable safety orders. The Construction Emergency Action Plan and the Fire Prevention Plan shall be submitted to the Orange County Fire Authority for review and comment prior to submittal to the CPM for approval.	The project owner shall submit to the CPM for review and approval a copy of the Project Construction and Safety and Health Program.	Construction Health & Safety Program w/OCFA Comments CFPP and EAP	At least 30 days prior to start of construction	12/3/2018	12/3/2018 3/11/2020 4/6/2020 4/8/2020	Completed	1/29/2019	1/16/19 3/11/2020	2/4/2019 3/13/2020				ARB	GAL			
392	WORKER SAFETY	WORKER SAFETY-1b	PC	Construction H&S Program - Submit to the CPM the Project Construction Safety and Health Program containing the elements listed in this condition (See Decision WORKER SAFETY-1 for specification). The Personal Protective Equipment Program, the Exposure Monitoring Program, and the Injury and Illness Prevention Program shall be submitted to the CPM for review and approval concerning compliance of the program with all applicable safety orders. The Construction Emergency Action Plan and the Fire Prevention Plan shall be submitted to the Orange County Fire Authority for review and comment prior to submittal to the CPM for approval.	The project owner shall provide to the CPM a copy of a letter from the Orange County Fire Authority stating the fire department's comments on the Construction Fire Prevention Plan and the Emergency Action Plan.	Construction Health & Safety Program w/OCFA Comments CFPP and EAP	At least 30 days prior to start of construction	12/3/2018	Original 12/3/2018; Revision 1/17/2019 4/8/2019	Completed	NA	1/16/19	2/4/2019	OCFA	12/3/2018 4/6/2020	No response	ARB TTSC	GAL TLB			
393	WORKER SAFETY	WORKER SAFETY-2a	COM/OPS	Operations H&S Program - The project owner shall submit to the CPM a copy of the Project Operations and Maintenance Safety and Health Program (See Decision WORKER SAFETY-2 for specifications). The Operation Injury and Illness Prevention Plan, Hazardous Materials Management Program, Emergency Action Plan, Fire Prevention Plan, Fire Protection System Impairment Program, and Personal Protective Equipment Program shall be submitted to the CPM for review and approval concerning compliance of the programs with all applicable safety orders. The Fire Prevention Plan, Fire Protection System Impairment Program, and the Emergency Action Plan shall also be submitted to the Orange County Fire Authority for review and comment.	The project owner shall submit to the CPM for approval a copy of the Project Operations and Maintenance Safety and Health Program.	Operations and Maintenance Safety and Health Program w/ comments of OCFA	At least 30 days prior to the start of first-fire or commissioning	3/17/2020	2/9/2020 2/24/2020	Completed	5/4/2020	3/4/2020	3/11/2020	OCFA	2/9/2020	20-Feb-20	SERC	DSR			

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)															Pre-Construction						
2	All Phases							6/30/2040							Construction							
3															Commissioning							
4				Revised 4/30/2019			Based on Final Staff Assessment								Operations							
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date		Compliance Status for CPM (Not started, in progress, completed (with date))		Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO		Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party SERC	SERC Project Manager DSR		
6	WORKER SAFETY	WORKER SAFETY-2b	COM/OPS	Operations H&S Program - The project owner shall submit to the CPM a copy of the Project Operations and Maintenance Safety and Health Program (See Decision WORKER SAFETY-2 for specifications). The Operation Injury and Illness Prevention Plan, Hazardous Materials Management Program, Emergency Action Plan, Fire Prevention Plan, Fire Protection System Impairment Program, and Personal Protective Equipment Program shall be submitted to the CPM for review and approval concerning compliance of the programs with all applicable safety orders. The Fire Prevention Plan, Fire Protection System Impairment Program, and the Emergency Action Plan shall also be submitted to the Orange County Fire Authority for review and comment.	The project owner shall provide a copy to the CPM of a letter from the Orange County Fire Authority stating the fire department's timely comments on the Operations Fire Prevention Plan, Fire Protection System Impairment Program, and Emergency Action Plan.	Operations and Maintenance Safety and Health Program w/ comments of OCFA	At least 30 days prior to the start of first-fire or commissioning	3/17/2020	Date Submitted to CPM 2/25/2020	Completed		5/4/2020										
394	WORKER SAFETY	WORKER SAFETY-3a	PC	Construction Safety Supervisor - Provide a site Construction Safety Supervisor (CSS) who is qualified as specified in this condition (See Decision WORKER SAFETY-3 for specifications). The CSS shall perform the duties listed in this condition.	The project owner shall submit to the CPM the name and contact information for the Construction Safety Supervisor (CSS).	CSS Name/Contact	At least 30 days prior to the start of site mobilization	12/3/2018	11/20/2018	Completed		11/21/2018	1/16/2019	1/17/2019 3/16/2020					ARB	GAL		
395	WORKER SAFETY	WORKER SAFETY-3b	PC/CONS	Replacement CSS - See WORKERSAFETY-3a	The contact information of any replacement CSS shall be submitted to the CPM within one business day.	Replacement CSS Name/Contact	Within one business day	Conditional		Not started			Conditional						ARB	GAL		
396	WORKER SAFETY	WORKER SAFETY-3c	CONS	H&S Information Reported in MCR - See WORKERSAFETY-3a	The CSS shall submit health and safety information in the Monthly Compliance Report (See Decision WORKERSAFETY 3 Verification for specifications)	Health and safety information for MCR	Monthly	Monthly		In Progress			Monthly						ARB	GAL		
397	WORKER SAFETY	WORKER SAFETY-4	PC	Agreement to Fund Safety Monitor - The project owner shall make payments to the Delegate Chief Building Official (DCBO) for the services of a Safety Monitor based upon a reasonable fee schedule to be negotiated between the project owner and the DCBO. Those services shall be in addition to other work performed by the DCBO. The Safety Monitor shall be selected from an independent company not affiliated with the DCBO and report directly to the DCBO and will be responsible for verifying that the Construction Safety Supervisor, as required in Condition of Certification WORKER SAFETY-3, implements all appropriate Cal/OSHA and Energy Commission safety requirements. The Safety Monitor shall conduct on-site (including linear facilities) safety inspections at intervals necessary to fulfill those responsibilities.	The project owner shall provide proof of its agreement to fund the Safety Monitor services to the CPM for review and approval.	Proof of Agreement to fund Safety Monitor	At least 60 days prior to the start of construction	11/3/2018	11/1/2018	Completed		1/18/2019	1/25/2019	1/25/2019					SERC	GAL		
398	WORKER SAFETY	WORKER SAFETY-5a	PC	Automatic External Defibrillator - A portable automatic external defibrillator (AED) shall be located on site during demolition, construction, and operations and a training program shall be implemented, as described in this condition (See Decision WORKER SAFETY-5). The training program shall be submitted to the CPM for review and approval.	Submit to the CPM proof that a portable AED is available on site	Proof of AED	At least 30 days prior to the start of site mobilization	12/3/2018 4/1/2020	11/15/2018 4/2/2020	Completed		12/11/2018	1/22/2019 (Ref Only)	1/23/2019					ARB	GAL		
399	WORKER SAFETY	WORKER SAFETY-5b	PC	Automatic External Defibrillator - A portable automatic external defibrillator (AED) shall be located on site during demolition, construction, and operations and a training program shall be implemented, as described in this condition (See Decision WORKER SAFETY-5). The training program shall be submitted to the CPM for review and approval.	Submit to the CPM a copy of the training and maintenance program for review and approval.	Training Program	At least 30 days prior to the start of site mobilization	12/3/2018 4/1/2020	11/15/2018 4/2/2020	Completed		12/11/2018	1/22/2019 (Ref Only)	1/23/2019					ARB	GAL		
400	WORKER SAFETY	WORKER SAFETY-6a	PC	Emergency Access Plan - The project owner shall prepare an Emergency Access Plan that shows a secondary emergency access to the Stanton site where the specifications of the roadway will comply with the Stanton Municipal Code and the 2016 (or latest edition) California Fire Code. A secondary access must be maintained to the standards listed above for the life of the project.	The project owner shall submit the Emergency Access Plan showing the secondary emergency access to the Orange County Fire Authority for review and timely comment	Emergency Access Plan	At least 60 days prior to the start of construction, or within a time frame approved by the CPM	12/6/2018	11/2/2018	Completed		11/15/2018	1/18/2019 (Ref Only)	1/18/2019	OCFA	11/2/2018 12/11/2018		Jacobs	GAL			
401	WORKER SAFETY	WORKER SAFETY-6b	PC	Emergency Access Plan - The project owner shall prepare an Emergency Access Plan that shows a secondary emergency access to the Stanton site where the specifications of the roadway will comply with the Stanton Municipal Code and the 2016 (or latest edition) California Fire Code. A secondary access must be maintained to the standards listed above for the life of the project.	The project owner shall submit the secondary emergency access to the CPM for review and approval.	Emergency Access Plan	At least 60 days prior to the start of construction, or within a time frame approved by the CPM	12/6/2018	11/2/2018	Completed		11/15/2018	1/18/2019 (Ref Only)	1/18/2019				Jacobs	GAL			
402																						

	A	B	C	D	E	F	G	H	I	J	K	O	P	Q	R	S	T	U
1	<b>Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)</b>											Pre-Construction						
2	<b>All Phases</b>							6/30/2040				Construction						
3												Commissioning						
4												Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager
403	WORKER SAFETY	WORKER SAFETY-6c	PC/CONS	Emergency Access Plan, Revised - See WORKERSAFETY-6a	If a change to the secondary access is proposed by the project owner, the project owner must submit the proposed change, with an updated Emergency Access Plan that shows the new proposed location/ arrangement for the secondary emergency access road, to the Orange County Fire Authority for review and timely comment	Emergency Access Plan showing the secondary emergency access road	90 days before a change to the secondary access would occur	Conditional	NA	Not started				OCFA			JACOBS	GAL
404	WORKER SAFETY	WORKER SAFETY-6d	PC/CONS	Emergency Access Plan, Revised - See WORKERSAFETY-6a	If a change to the secondary access is proposed by the project owner, the project owner must submit the proposed change, with an updated Emergency Access Plan that shows the new proposed location/ arrangement for the secondary emergency access road, to the CPM for review and approval.	Emergency Access Plan showing the secondary emergency access road	91 days before a change to the secondary access would occur	Conditional		Not started							JACOBS	GAL
405	WORKER SAFETY	WORKER SAFETY-7a	PC/CONS	Fire Protection System Specifications - The project owner shall adhere to all applicable provisions of the latest version of NFPA 850: Recommended Practice for Fire Protection for Electric Generating Plants and High Voltage Direct Current Converter Stations, as the minimum level of fire protection. The project owner shall interpret and adhere to all applicable NFPA 850 recommended provisions and actions stating "should" as "shall." in any situations where both NFPA 850 and the state or local LORS have application, the more restrictive shall apply.	The project owner shall ensure that the project adheres to all applicable provisions of NFPA 850. The project owner shall provide all fire protection system specifications and drawings to the Orange County Fire Authority for review and comment	Fire protection system specifications and drawings to the OCFA	At least 60 days prior to the start of construction of the fire protection system	7/28/2019	NA	Completed				OCFA OCFA	2/4/2019 11/21/19		POWER	TAT
406	WORKER SAFETY	WORKER SAFETY-7b	PC/CONS	Fire Protection System Specifications - The project owner shall adhere to all applicable provisions of the latest version of NFPA 850: Recommended Practice for Fire Protection for Electric Generating Plants and High Voltage Direct Current Converter Stations, as the minimum level of fire protection. The project owner shall interpret and adhere to all applicable NFPA 850 recommended provisions and actions stating "should" as "shall." in any situations where both NFPA 850 and the state or local LORS have application, the more restrictive shall apply.	The project owner shall ensure that the project adheres to all applicable provisions of NFPA 850. The project owner shall provide all fire protection system specifications and drawings to the CPM for review and approval	Fire protection system specifications and drawings to the CPM	At least 60 days prior to the start of construction of the fire protection system	12/6/2018	2/6/2019 4/22/2019 12/16/2019 7/24/2020	In Progress							Power	GAL
407	WORKER SAFETY	WORKER SAFETY-7c	PC/CONS	Fire Protection System Specifications - The project owner shall adhere to all applicable provisions of the latest version of NFPA 850: Recommended Practice for Fire Protection for Electric Generating Plants and High Voltage Direct Current Converter Stations, as the minimum level of fire protection. The project owner shall interpret and adhere to all applicable NFPA 850 recommended provisions and actions stating "should" as "shall." in any situations where both NFPA 850 and the state or local LORS have application, the more restrictive shall apply.	The project owner shall ensure that the project adheres to all applicable provisions of NFPA 850. The project owner shall provide all fire protection system specifications and drawings to the DCBO for plan check approval and construction inspection.	Fire protection system specifications and drawings to the DCBO	At least 60 days prior to the start of construction of the fire protection system	7/28/2019	NA	Completed		7-1.0: 3/4/19 7-2.0: 3/29/19 7-3.0: 4/18/19 7-4.0: 4/18/19 7-5.0: 4/18/19 7-6.0: 5/1/19 7-9.0 10/16/19 7-12.0 5/5/20	7-1.0: 5/14/19 7-2.0: 5/15/19 7-3.0: 5/16/19 7-4.0: 7-5.0: 7-6.0: 5/14/19 7-9.0 10/29/19 7-12.0 5/18/20				Power	GAL
408	WORKER SAFETY	WORKER SAFETY-8a	PC/CONS	UL 9540 Certification - The project owner shall ensure that the lithium ion battery energy storage system has UL Standard for Safety for Energy Storage Systems and Equipment, UL 9540 certification. The project owner shall submit the certification along with the fire protection drawings and specifications for the ESS to the Orange County Fire Authority for review and comment and to the CPM for review and approval. The project owner shall also collaborate with the Orange County Fire Authority to assist the development of standard operating procedures for first responders to implement when confronting a fire occurring within the lithium ion ESS located on site.	The project owner shall provide UL 9540 design certification for the ESS or a copy of the contract with UL (or authorized UL agent) to perform a field certification during construction of the ESS to obtain UL 9540 certification to the CPM	Copy of UL 9540 design certification for the ESS, or copy of the contract with UL to perform field certification during construction of the ESS to obtain UL 9540 certification to the CPM.	At least 60 days prior to the start of construction of BESS	10/3/2019	11/1/2018	Completed	11/13/2018						SERC	GAL

[illegible]

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)														Pre-Construction						
2	All Phases							6/30/2040							Construction						
3															Commissioning						
4				Revised 4/30/2019		Based on Final Staff Assessment								Operations							
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal Is Required	Due Date		Compliance Status for CPM (Not started, in progress, completed (with date))		Date Submitted to CPM		Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager
6	WORKER SAFETY	WORKER SAFETY-8c.2	PC/CONS	UL 9540 Certification - The project owner shall ensure that the lithium ion battery energy storage system has UL Standard for Safety for Energy Storage Systems and Equipment, UL 9540 certification. The project owner shall submit the certification along with the fire protection drawings and specifications for the ESS to the Orange County Fire Authority for review and comment and to the CPM for review and approval. The project owner shall also collaborate with the Orange County Fire Authority to assist the development of standard operating procedures for first responders to implement when confronting a fire occurring within the lithium ion ESS located on site.	The project owner shall submit a copy of letter from UL stating that the design drawings for the ESS have been reviewed and meet UL 9540 requirements for performing a field certification to the CBO	Letter from UL to CBO	At least 60 days prior to the start of construction of the BESS	11/1/2019	NA	Completed					(Ref only) 4/20/2020			UL		SERC	GAL
414																					
7	WORKER SAFETY	WORKER SAFETY-8e	CONS	Letter to OCFa - See WORKERSAFETY-8a	The project owner shall provide a copy of a letter sent from the project owner to the OCFa offering collaboration and assistance in developing standard operating procedures for first responders to deal with any lithium ion battery fires occurring at the project site.	Copy of letter to OCFa offering to develop procedures for first responders to any lithium ion battery fires that may occur at the project site, to CPM for review and approval.	At least 60 days prior to commissioning of BESS	5/28/2020	6/5/2020	In Progress										SERC	GAL
415																					
8	WORKER SAFETY	WORKER SAFETY-8e.1	CONS	Letter to OCFa - See WORKERSAFETY-8a	The project owner shall provide a copy of a letter sent from the project owner to the OCFa offering collaboration and assistance in developing standard operating procedures for first responders to deal with any lithium ion battery fires occurring at the project site to the CBO for reference only.	Copy of letter to OCFa offering to develop procedures for first responders to any lithium ion battery fires that may occur at the project site, to CBO for reference only.	At least 60 days prior to commissioning of BESS	5/28/2020	NA	Completed					(Ref only) 6/23/2020		OCFa	1/9/2020 6/5/2020		SERC	GAL
416																					
9	WORKER SAFETY	WORKER SAFETY-8f	CONS	Final UL Certification of ESS - See WORKERSAFETY-8a	The project owner shall provide a copy of the final completed UL 9540 certification of the ESS to the CPM	Final UL Certification of ESS to CPM.	Prior to the start of BESS commissioning	7/27/2020	10/3/2020	In Progress										SERC	GAL
417																					
10	WORKER SAFETY	WORKER SAFETY-8f.1	CONS	Final UL Certification of ESS - See WORKERSAFETY-8a	The project owner shall provide a copy of the final completed UL 9540 certification of the ESS to the CBO.	Final UL Certification of ESS to CBO for reference only.	Prior to the start of BESS commissioning	7/27/2020	NA						(Ref only)					SERC	GAL
418										Completed						10/5/2020					

### Attachment 3 – Air Quality

---

**Subject**            **Stanton Energy Reliability Center (16-AFC-1C)**  
**Air Quality Monthly Compliance Report**  
**September 2020**

**Project Name**     Stanton Energy Reliability Center (SERC) (16-AFC-1C)

**Attention**         Tim Bofman, SERC, LLC

**From**               Hong Zhuang, Jacobs  
SERC CEC Designated Air Quality Construction Mitigation Manager

**Date**                October 8, 2020

**Copies to**         Mike Malsy, Wellhead  
John Kimble, Wellhead  
Doug Davy, Jacobs  
Karen Parker, Jacobs

---

This Monthly Compliance Report (MCR) summarizes the activities conducted at the Stanton Energy Reliability Center (SERC site) in September 2020 to demonstrate compliance with California Energy Commission Conditions of Certification (COCs) for air quality AQ-SC3, AQ-SC4, and AQ-SC5. The required documentation for these COCs is provided in the sections below. Construction activities for the project were completed in September 2020.

### **AQ-SC3 Construction Fugitive Dust Control**

AQ-SC3 requires control measures to mitigate fugitive dust created by project construction activities. AQ-SC3 also requires that the MCR include the following:

- A summary of all actions taken to maintain compliance with this condition (including sweeping log entries)
- Copies of any complaints filed with the South Coast Air Quality Management District (SCAQMD or District)
- Any other documentation deemed necessary by the Compliance Project Manager (CPM), District, or Air Quality Construction Mitigation Manager (AQCMM) to verify compliance with this condition. Such information may be provided in electronic format or on disk media at the project owner's discretion

Fugitive dust was controlled primarily by maintaining vehicle speeds of 10 miles per hour or less on unpaved areas and applying water during soil disturbing activities. Signs have been posted at entrances to the construction site, limiting vehicle speeds to 10 miles per hour. To verify compliance with AQ-SC3, a fugitive dust control checklist was completed each day at each site. The daily field checklists for fugitive dust control are provided in Attachment A and are summarized in Table 1 below. Very limited construction activities were performed in September 2020 with little vehicle traffic. Sweeping of the onsite or offsite roads was not necessary during September.

**Table 1. Fugitive Dust Control Measures**

AQ-SC3

Implementation Measure	Out of Compliance-Trigger	In Compliance-Trigger <sup>a</sup>	Results During Compliance Period
All main access roads onsite are paved or stabilized	No – Dust plumes originating from access roads	Yes – No dust plumes originating from access roads	Yes – In compliance
All unpaved roads of the construction site are watered as frequently as necessary to prevent dust plume	No – Dust plumes originating from unpaved roads	Yes – No dust plumes originating from unpaved roads	Yes – In compliance
All disturbed areas of the construction site are watered as frequently as necessary to prevent dust plume	No – Dust plumes originating from disturbed areas	Yes – No dust plumes originating from disturbed areas	Yes – In compliance
Maximum speed limit of 10 miles per hour on unpaved surfaces	No – Vehicles exceeding 10 miles per hour on unpaved areas	Yes – vehicles travel 10 miles per hour or less on unpaved areas	Yes – In compliance
Visible speed limit signs posted at construction site entrances	No – No signs posted	Yes – Signs posted	Yes – In compliance. Ten miles per hour speed limit is posted.
Wheel inspection or wash stations in place	No – Track-out into roadways not managed	Yes – No track-out observed or track-outs were cleaned up immediately.	Yes – In compliance. Tire cleaning to be conducted if needed.
At least 20-foot-long gravel ramps at wheel inspection / wash stations	No – 20-foot-long gravel ramps not present	Yes – 20-foot-long gravel ramps present	Not applicable (NA) – Shaker plates installed. Gravel ramps are installed as needed.
All unpaved exits are graveled or treated	No – Dirt entering roadways	Yes – No dirt entering roadways	Yes – In compliance. Shaker plates were installed at the unpaved exit. Gravel ramp is added.
Entrance limited to treated roadways	No – Entrance not limited	Yes – Entrance limited	Yes – In compliance
Storm Water Pollution Prevention Plan (SWPPP) control measures implemented	No – Contaminated storm water runoff found in roadways	Yes – No contaminated storm water runoff found in roadways	Yes – In compliance. Best Management Practices (BMPs) are installed.
Paved roads within the site swept as needed	No – Dirt / debris accumulated	Yes – Site clean	Yes – In compliance
At least 500 feet of any paved roadway exiting site swept as needed	No – visible dirt within 500 feet of roadway entrance	Yes – No dirt observed	Yes – In compliance
Soil storage piles and disturbed areas inactive for more than 10 days are covered or treated	No – Dust plumes originating from storage piles and disturbed areas	Yes – No dust plumes from storage piles and disturbed areas	Yes – In compliance
Bulk material transport offsite is covered or treated and loaded with at least two feet of freeboard	No – Visible emissions from bulk material transport	Yes – No visible emissions from bulk material transport	Yes – In compliance
Wind erosion control techniques used for disturbed, unstabilized construction areas	No – Visible dust from disturbed, unstabilized construction Areas	Yes – No visible dust from disturbed, unstabilized construction areas	Yes – In compliance. Wind breaks installed as needed

<sup>a</sup>Site is noted as in compliance if the activity did not occur during the compliance period.

## AQ-SC4 Dust Plume Response Requirement

AQ-SC4 requires that all construction activities be monitored for visible dust plumes. This condition also requires that additional dust mitigation measures be implemented if visible dust plumes that

have the potential to be transported off the project site and within 100 feet upwind of any regularly occupied structure are observed. AQ-SC4 requires that the MCR include the following:

- A summary of all actions taken to maintain compliance with this condition
- Copies of any complaints filed with the District in relation to project construction; and any other documentation deemed necessary by the CPM and AQCMM to verify compliance with this condition. Such information may be provided via electronic format or disk media at the project owner's discretion.

Visible dust plumes with the potential to be transported offsite were not observed in September 2020 at the two construction sites. No air quality-related complaints were received during this reporting period.

## **AQ-SC5 Diesel-Fueled Engine Control**

AQ-SC5 requires that all off-road diesel construction equipment used on the project be powered by the cleanest engines available that also comply with California Air Resources Board's (CARB) Regulation for In-Use Off-Road Diesel Fleets. AQ-SC5 requires that the MCR include the following:

- A summary of all actions taken to control diesel construction related emissions
- A list of all heavy equipment used on site during that month, including the owner of the equipment and a letter from each owner indicating that the equipment has been properly maintained
- Any other documentation deemed necessary by the CPM and AQCMM to verify compliance with this condition. Such information may be provided via electronic format or disk media at the project owner's discretion.

The following off-road diesel equipment was used at the SERC sites in September 2020 and tagged to indicate compliance with AQ-SC5:

<b>Manufacturer</b>	<b>Equipment Name</b>	<b>EIN</b>
Bobcat	Skidsteer/Loader S630	WX6G44
JLG	8K Reach Forklift JLG 8042L	XS3U35
JLG	600AJ Articulating Boom Lift	SM6N87

Attachment B provides a table summarizing information about the engines, including the CARB Engine Identification Number (EIN), tier, and the dates the equipment was used at the project site. Attachment B also contains the AQ-SC5 daily field checklists for off-road diesel engines used at site and letters from the equipment owners indicating the equipment has been properly maintained.

**Attachment A**  
**Documentation of AQ-SC3 Compliance**  
**(SERC Site)**

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project  
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy  
Date: 2020.10.09 09:03:49  
+07'00'

Date: 9/01/2020

Form: SERC-CAQ-001

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc. ) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? <b>If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).</b>	N	

\* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project  
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-001

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy  
Date: 2020.10.09 09:04:16  
+07'00'

Date: 9/02/2020

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc. ) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? <b>If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).</b>	N	

\* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project  
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-001

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy  
Date: 2020.10.09 09:04:47  
+07'00'

Date: 9/03/2020

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc. ) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? <b>If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).</b>	N	

\* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project  
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-001

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy  
Date: 2020.10.09 09:05:08  
+07'00'

Date: 9/04/2020

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc. ) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? <b>If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).</b>	N	

\* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project  
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-001

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy  
Date: 2020.10.09 09:05:44  
+07'00'

Date: 9/07/2020

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc. ) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? <b>If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).</b>	N	

\* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project  
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-001

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy  
Date: 2020.10.09 09:06:14  
+07'00'

Date: 9/08/2020

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc. ) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? <b>If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).</b>	N	

\* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project  
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-001

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy  
Date: 2020.10.09 09:06:47  
+07'00'

Date: 9/09/2020

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc. ) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? <b>If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).</b>	N	

\* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project  
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-001

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy  
Date: 2020.10.09 09:07:36  
+07'00'

Date: 9/10/2020

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc. ) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? <b>If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).</b>	N	

\* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project  
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-001

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy  
Date: 2020.10.09 09:08:19  
+07'00'

Date: 9/11/2020

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc. ) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? <b>If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).</b>	N	

\* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project  
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-001

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy  
Date: 2020.10.09 09:08:57  
+07'00'

Date: 9/14/2020

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc. ) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? <b>If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).</b>	N	

\* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project  
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-001

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy  
Date: 2020.10.09 09:09:23  
+07'00'

Date: 9/15/2020

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc. ) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? <b>If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).</b>	N	

\* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:
-------------------

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project  
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-001

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy  
Date: 2020.10.09 09:09:49  
+07'00'

Date: 9/16/2020

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc. ) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? <b>If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).</b>	N	

\* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project  
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-001

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy  
Date: 2020.10.09 09:10:19  
+07'00'

Date: 9/17/2020

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc. ) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? <b>If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).</b>	N	

\* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project  
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-001

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy  
Date: 2020.10.09 09:10:43  
+07'00'

Date: 9/18/2020

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc. ) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? <b>If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).</b>	N	

\* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project  
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-001

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy  
Date: 2020.10.09 09:11:52  
+07'00'

Date: 9/19/2020

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc. ) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? <b>If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).</b>	N	

\* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

**Appendix B**  
**Documentation of AQ-SC5 Compliance**  
**(SERC Site)**

SERC Offroad Diesel Equipment Inventory September 2020

				Equipment						Engine										
<u>Date Arrived</u>	<u>Date Removed</u>	<u>CARB ID 6 digit (EIN)</u>	<u>SERC ID</u>	<u>Manufacturer</u>	<u>Model/Description</u>	<u>Model Year</u>	<u>Serial Number</u>	<u>Owner</u>	<u>Renter</u>	<u>Manufacturer</u>	<u>Engine Family</u>	<u>Engine Model</u>	<u>Displacement (L)</u>	<u>Model Year</u>	<u>Serial Number</u>	<u>Diesel (hp)</u>	<u>Tier</u>	<u>Engine Certification on File</u>	<u>Compliance Tag</u>	<u>Notes</u>
2/4/2019	5/1/2020	VC6G63	SERC_001	Xtreme	XR125S Forklift	2016	XR1255031693102	ARB	N/A	FPT Industrial S.P.A	FFPXK03.4FSD	854E-E34TA	3.4	2015	JU82679-L025417	122	T4	u-r-015-0283	Green tag issued 02/04/2019	
2/20/2019	3/21/2019	NA	SERC_002	Multiquip	DCA70SSIU4F - Generator	2015	NA	United Rentals	ARB	Isuzu	JCEXL04.5AAJ	BR-4JJ1x	2.9	2015	74402993	95.2	T4	NA	Green tag issued 02/19/2019	EO not available. Tier 4 verified based in engine specs.
2/20/2019	10/2/2019	BX3T54	SERC_003	CASE	580 SN - BackHoe	2014	JJ6N585NLECT05659	D+S BACKHOE SERVICE	N/A	FPT INDUSTRIAL	FFPX034DD	FSHFL4ADD	207 CU IN	2014	215914	97	T4	u-r-015-0283	Green tag issued 02/19/2019	
		WC8Y33	SERC_004	Komatsu	PC490LC-11 Excavator	2016	A41491	Lalonde	Ortiz	Komatsu	GKXL11.0DDC	SAA6D125E-7	11	2016	861305	362	T4	u-r-005-0424	Green tag issued 02/19/2019	
2/20/2019	4/25/2019	UG9N98	SERC_005	CAT	Cat 966M wheel loader	2014	KJP000570	Ortiz	Ortiz	CAT	ECPYL09.3HTF	C9.3	9.3	2014	SYE01292	303	4F	u-r-001-0479	Green tag issued 02/27/2019	
2/20/2019	5/20/2019	YSSA98	SERC_006	CAT	56S - 84" roller	2014	L8H00587	Ortiz	Ortiz	CAT	DPKXL04.4MI1	C4.4	NA	2013	C7N11131	156.9	4I	NA	Green tag issued 02/27/2019	on EPA NRCI data https://www.epa.gov/compliance-and-
2/25/2019	3/8/2019	YV7D79	SERC_007	Volvo	ECR2353I - Excavator	2017	310653	Lalonde	Ortiz	Deutz	GDZXL05.7053	D6J	5.702	2016	11974476	173	4	u-r-013-0523	Green tag issued 02/27/2019	
		AC5T48	SERC_008	Deere	710K - Backhoe	2015	1T0710KXEFE280027	Ortiz	Ortiz	John Deere Power Systems	EJDXL06.8210	6068HT079	NA	2014	PE6068R101462	130	4I	u-r-004-0487	Green tag issued 02/27/2019	
2/27/2019	5/6/2019	DL9A58	SERC_009	Link-Belt	490X4	2017	LBX490Q7NGHEX1139	Lalonde	Ortiz	Isuzu Motors Limited	GSZXL09.8QXA	6UZ1	NA	2016	527667	362	4	u-r-006-0421	Green tag issued 02/27/2019	
2/26/2019	3/1/2019	SK8574	SERC_010	CAT	450F - Backhoe	2016	HJR00594	Lalonde	Ortiz	Perkins Engine Company	EPKXL04.4MK1	C4.4	4.4	2014	C7N36796	127	4	u-r-022-0191	Green tag issued 02/27/2019	
2/27/2019	5/20/2019	JG9B74	SERC_011	John Deere	210L Skip Loader	2017	1T8210LXPHF894289	Ortiz	Ortiz	John Deere	HJDXL04.5315	404HT096	4.5	2017	PE4045U052929	93	4F	u-r-004-0537	Green tag issued 02/27/2019	
3/6/2019	3/19/2019	SF7A56	SERC_012	CAT	Rough Terrain Forklift	2012	KDE00312	ARB	ARB	Perkins Engine Company	CPKXL04.4MK1	C4.4	4.4	2012	44800893	125	4I	u-r-022-0176-1	Green Tag issued on 3/7/2019	
3/12/2019	3/18/2019	RG5N99	SERC_013	CAT	966K Wheel Loader	2011	TF500270	Ortiz	Ortiz	CAT	BCPXL09.3HPA	C9.3	9.3	2011	MME03431	274	4I	u-r-001-0409	Green Tag issued on 3/15/2019	
3/20/2019	3/25/2019	YI4K66	SERC_014	JLG	Forklift - 54'	2014	160057617	Sunstate	ARB	Cummins	DCEXL04.5AAE	QSB5.5	4.5	2014	73617640	130	4I	u-r-002-0586	Green Tag issued on 3/22/2019	will only be on site for a few days while SERC ID: SERC_012 is offsite for repairs
3/21/2019	8/30/2019	KT3V94	SERC_015	Genie	Forklift - Varialbe Reach	2014	BR2596	United Rentals	Newtron	Deutz	EDZXL02.9020	TD2.9L4	2.9	2014	11731188	74	4	u-r-013-0472-1	Green Tag issued on 3/22/2019	
3/22/2019	11/10/2019	SF7A56	SERC_016	CAT	Rough Terrain Forklift	2012	KDE00312	ARB	ARB	Perkins Engine Company	CPKXL04.4MK1	C4.4	4.4	2012	44800893	125	4I	u-r-022-0176-1	Green Tag issued on 3/22/2019	Formerly SERC_012 (was removed on 3/19 for repairs and returned on 3/22)
3/28/2019	4/25/2019	LG4L96	SERC_017	Genie	Aerial Lift	2001	50845	United Rentals	Newtron	Deutz AG	DDZXL02.9021	D2.9L4	2.925	2014	11511469	49	T4	u-r-013-0443	Green Tag Issued on 4/1/2019	
4/5/2019	12/11/2019	JWSN58	SERC_018	Genie	5K Reach Fork	2015	10366180	United Rentals	Newtron	Deutz AG	FDZXI02.9020	TD2.9L4	2.9	2015	h	74	4	u-r-013-0496	Green Tag issued on 4/11/2019	
4/10/2019	4/23/2019	BG8T73	SERC_019	John Deere	JD650JLTDozer	2009	T0650JX172684	Savala Equipment Rentals	Ortiz	John Deere	8JDXL06.8105	4045HT057		2008	PE4045L068083	115	3	u-r-004-0313	Yellow Tag issued on 4/11/2019	
4/26/2019	5/15/2019	BS9V43	SERC_020	John Deere	JD550K XLT Dozer	2015	1T0550KXHEE273832	Savala Equipment Rentals	Ortiz	John Deere	FJDXL04.5211	4045 HT070 A,B,C,D	4.5	2015	R534172-B	85	4	u-r-004-0499	Green Tag issued on 4/30/2019	
5/8/2019	5/22/2019	WW5G33	SERC_021	Bobcat	T 590 Skid Steer	2017	ALJU23845	United Rentals	ARB	Doosan	HDICL02.4LEA	D24NAP	2.392	2017	D24NAP7105046LE	66	4	u-r-019-0145	Green Tag Issued 5/14/2019	
5/14/2019	5/20/2019	DF9E37	SERC_022	Case	721G Wheel Loader	2017	NGF240121	United Rentals	Ortiz	Fiat Power Train	GFPXL06.7SDB	F4HFE613TB	4.5/6.7	2016	1444310	145	4F	u-r-015-0322	Green Tag Issued 5/14/2019	
5/22/2019	9/23/2019	NG3U86	SERC_023	CAT	259D Skid Steer Loader	2018	FTL14586	ARB	ARB	Kubota	HKBXL03.3EKD	C#3B	3.3	2017	8HQ0121	73.2	4	u-r-025-0733	Green Tag Issued 5/24/2019	
6/18/2019	5/15/2020	WK9J63	SERC_024	Deere	210I Skip Loader	2016	1T8210ELLGJ893464	ARB	N/A	John Deere Power Systems	FJDXL04.5212	4045HT072	4.52	2016	PE4045R108158	70	4	ARB EO not available. Verified using EPA data.	Green tag issued 06/19/2019	
7/9/2019	8/7/2019	TF6J89	SERC_025	Extreme Manufacturing	XR2045 Forklift	2018	XR2045-11-17119380	Ellis	ARB	Deutz AG	HDZXL03.6050	TCD3.6L4	3.621	2017	12076911	134	4	u-r-013-0536	Green tag issued 7/16/2019	
7/22/2019	7/26/2019	TP8N95	SERC_026	Case	580 Super N Back Hoe	2014	JJGN585NKEC705265	Tom's Back Hoe	ARB	FPT	FFPX L03.4ADD	F5HFL413C*A	3.4	2014	000189488	97	4	u-r-015-0259-1	Green Tag Issued 7/26/2019	Removed from on date green tag was issued.
8/7/2019	12/27/2019	VT6H48	SERC_027	Xtreme Manufacturing	XR2045 Forklift	2018	XR2045-11-18039329	Ellis	ARB	Deutz AG	HDZXL03.6060	TCD 3.6 L4	3.621	2017	12103041	134	4	u-r-013-0536	Green Tag Issued 8/13/2019	
8/14/2019	8/27/2019	RS6W99	SERC_28	Cummins	6K Reach Forklift	2014	10362305	United Rentals	Newtron	Cummins	ECEXL06.7AAH	QSB3.s	6.7	2014	68619362	129	4I	u-r-002-0006-1	Blue Tag Issued 8/14/2019	Removed from Site 8/27/2019. Green tag not issued
8/27/2019	12/11/2019	RV7M68	SERC_29	JCB	507-42	2016	2435467	United Rentals	Newtron	JCB Power Systems	GJCBL04.4TA5	444TA4-55L1	4.4	2016	SL320/40925U0865716	74	4	u-r-049-0042	Green Tag Issued 9/5/2019	
8/28/2019	12/17/2019	LR7P73	SERC_30	JLG	60' Boom Lift	2018	10755669	United Rentals	Newtron	Deutz Corp	JDZXL02.9020	TD 2.9 L4	2.9	2018	12147294	67	4	u-r-013-0553	Green Tag Issued 9/5/2019	
9/2/2019	11/21/2019	TX5P83	SERC_31	Manitowoc	Manitowoc 999	2002	9991103	Maxim Crane Works	ARB	Cummins	2CEXL0661AAF	QSM11	11	2008	35055789	350	2	u-r-002-0144	Green Tag Issued 9/5/2019	Tier relief requested. CEC received notification from Hong Zhuang (AQCOMM) on 9/3/2019.
9/10/2019	5/1/2020	HN6U33	SERC_032	JLG	6042 T4F 6K Reach Forklift	2016	160073851	United Rentals	Newtron	Cummns	FCEXL03.8AAA	QSF3.8	3.8	2015	89276073	89	4	U-R-002-0620	Green Tag Issued 9/12/2019	
9/13/2019	9/18/2019	166565	SERC_033	Catapillar	XQ200 Generator	2014	CAT00C71KMRP00571	Quinn Power	MSTS	Catapillar	DPKXL7.01BL1	C7.1	7.01	2014	E7B00723		4I	EPA Certified	Blue Tag Issued 9/13/2019	Removed from site 9/18/2019. Green tag not issued
9/16/2019	10/25/2019	WP9E86	SERC_034	JLG	660SJ Manlift	2015	300206993	Sunstate	ARB	Deutz	FDZXL02.9020	TD2.9L4	2.925	2015	11777630	67	4	u-r-013-0496	Green tag issued 9/20/2019	
9/23/2019	1/31/2020	XG7V58	SERC_035	Grove	GRT880 Crane	2017	235778	ARB	ARB	Cummins	GCEXL06.7AAK	QSB6.7	6.7	2016	74026109	275	4	u-r-002-0639	Green Tag Issued 10/01/2019	
10/8/2019	2/24/2020	NL7M56	SERC_036	JLG	600AJ Articulating Boom Lift	2014	10281594	United Rentals	ARB	DEUTZ	EDZXL02.9020	TD2.9L4	2.19	2014	11598545	67	4	U-R-013-0472	Green Tag Issued 10/22/2019	
10/25/2019	11/4/2019	SG9H76	SERC_037	JLG	860SJ 85' Boom lift	2017	300233300	Sunstate Rentals	ARB	Deutz	HDZXL02.9020	TD2.94L	2.925	2017	12033372	67	4	u-r-013-0527	Green Tag Issued 10/31/2019	
11/4/2019	4/28/2020	DA7T55	SERC_038	CAT	308E2 Excavator	2014	FXJ01664	ARB	ARB	Kubota	EKBXL03.3EKD	C3.3B	3.3	2014	8EE2909	65	4	u-r-025-0614	Green Tag issued 11/21/2019	

SERC Offroad Diesel Equipment Inventory September 2020

				Equipment						Engine										
<u>Date Arrived</u>	<u>Date Removed</u>	<u>CARB ID 6 digit [EIN]</u>	<u>SERC ID</u>	<u>Manufacturer</u>	<u>Model/Description</u>	<u>Model Year</u>	<u>Serial Number</u>	<u>Owner</u>	<u>Renter</u>	<u>Manufacturer</u>	<u>Engine Family</u>	<u>Engine Model</u>	<u>Displacement (L)</u>	<u>Model Year</u>	<u>Serial Number</u>	<u>Diesel (hp)</u>	<u>Tier</u>	<u>Engine Certification on File</u>	<u>Compliance Tag</u>	<u>Notes</u>
11/4/2019	3/5/2020	XM8N56	SERC_039	JLG	Boom Lift	2016	300216443	SunState	ARB	Deutz	GDZXL02.9020	TD2.9L4	2.92	2016	11867769	67	4	u-r-013-0506	Green Tag issued 11/21/2019	
11/19/2019	12/2/2019	JX4T34	SERC_040	CAT	259D Skid Steer loader	2019	FTL20141	Quinn Heavy Rents	ARB	Kubota	JKBXL03.3EKD	C3.3B	3.33	2018	8JQ3031	73	4	u-r-025-0786	Green Tag issued 11/21/2019	
11/20/2019	2/21/2020	SX6J96	SERC_041	JLG	800AJ Boom Lift	2018	10790746	United Rentals	ARB	Deutz	JDZXL02.9020	TD2.94L4	2.9	2018	12165591	67	4	u-r-013-0553	Green Tag issued 11/21/2019	Transfer Renter from Newtron to ARB on 1/28/2020. Eqpt remain on site.
11/21/2019	1/14/2020	JI6V59	SERC_042	JLG Boom Lift	660SJ Boom Lift	2018	300246305	Sunstate	ARB	Deutz	JDZXL02.9020	TD2.9L4	2.92	2018	12163940	67	4	u-r-013-0553	Green Tag issued 11/21/2019	
12/2/2019	12/20/2019	TP8N95	SERC_043	Case	580 Super N Back Hoe	2014	JJGN58SNKEC705265	Tom's Back Hoe	ARB	FPT	EFPX L03.4ADD	F5HFL413C*A	3.4	2014	000189488	97	4	u-r-015-0259-1	Green Tag issued 12/5/12019	Formerly SERC_026
12/9/2019	12/12/2019	BJ8F34	SERC_044	Bob cat	Bobcat S630 Skid Steer Loaded	2017	AHGL13302	Sunstate	Alcorn Fence	Doosan	GDICL2.4LEA	D24	2.94	2017	6087495	74	4	u-r-019-0141	Green tag not issued	Equipment left in 4 days.
12/11/2019	12/17/2019	JI7G69	SERC_045	JCB	509-42 Rough Terrain Forklift	2015	10423918	United Rentals	Newtron	JCB Power Systems	EJCBL04.4TA9	444 TA4-81 L1A	4.4	2014	40983U3460614	109	4I	U-R-049-0036	Green Tag issued 12/17/2019	
12/11/2019	4/10/2020	XS3Y34	SERC_046	JCB	509-42 Rough Terrain Forklift	2014	10265927	United Rentals	Newtron	JCB Power Systems	EJCBL04.4TA9	444 TA4I-81L1	4.4	2014	SH320/40532U0619714	109	4I	U-R-049-0036	Green Tag issued 12/17/2019	
12/12/2019	5/4/2020	JX4T34	SERC_047	CAT	259D Skid Steer loader	2019	FTL20141	Quinn Heavy Rents	ARB	Kubota	JKBXL03.3EKD	C3.3B	3.33	2018	8JQ3031	73	4	u-r-025-0786	Green Tag issued 12/17/2019	Formerly SERC_040
12/13/2019	1/29/2020	DC5H96	SERC_048	JLG	G10-55A 55' Forklift	2017	160079607	Sunbelt Rentals	Alcorn Fence	Cummins	GCEXL03.8AAA	QSF3.8	3.8	2016	89880083	130	4	U-R-002-0640-1	Green Tag issued 12/17/2019	
12/17/2019	3/11/2020	EK5E78	SERC_049	JLG	1255	2017	10613792	United Rentals	Newtron	Cummins	HCEXL03.8AAA	QSF3.8	3.8	2017	89919032	130	4	U-R-002-0645	Green Tag issued 12/23/2019	
12/27/2019	5/22/2020	EY7H78	SERC_050	JLG	1255 Rough Terrain Forklift	2018	0160084318	ARB	ARB	Cummins	HCEXL03.8AAA	QSF3.8	3.8	2017	89962974	130	4	u-r-002-0645	Green Tag issued 01/06/2020	
12/30/2019	1/29/2020	BJ8F34	SERC_051	Bobcat	Bobcat S630 Skid Steer Loader	2017	AHGL13302	Sunstate Rentals	Alcorn Fence	Doosan	GDICL2.4LEA	D24	2.94	2016	6087495	74	4	u-r-019-0141	Green Tag issued 01/06/2020	
12/31/2019	1/9/2020	VX6X86	SERC_052	Genie	GTH-55195K Reach Fork	2015	10429013	United Rentals	Newtron	Deutz	FDZXL02.9020	TD2.9L4	2.9	2015	11780111	74	4	u-r-013-0496	Green Tag issued 01/06/2020	
1/8/2020	3/3/2020	184549	SERC_053	Cummins	A054C907 Portable Generator	2019	F190589172	United Rentals	ARB	Cummins	KCEXL08.9AAL	QSL9-G9	8.9	2019	74510962	323	4	u-r-002-0697	Green Tag issued 01/15/2020	
3/16/2020	not used	FR8E44	SERC_054	Hitachi	Excavator ZX210LC-5N	2014		PCI	PCI	Isuzu Motors Limited	DSZXL05.2MXA	AM-4HK1X	5.2	2013	4HK1-708365	174	4I	u-r-006-0376	Green tag not issued. Equipment not used	Contractor demobilized on 3/20/20. Equipment not used.
3/30/2020	4/17/202	RX4E83	SERC_055	GEHL	Forklift 42' 8k RS8-42	2013	RS842JE0417351	Sunstate Rentals	TTSC	John Deere	DJDXL04.5211	4045HFC920	4.5	2013	PE4045R028188	115.3	4I	U-R-004-0471	Green Tag issued 04/03/2020	
3/30/2020	5/26/2020	DC9G67	SERC_056	John Deere	Back Hoe 410L	2016	1T0410LGAXF294681	Boer	Boer	John Deere	GJDXL04.5305	4045HT082	4.5	2016	PE4045	113	4	U-R-004-0514	Green Tag issued 04/03/2020	
3/30/2020	4/16/2020	XL6K76	SERC_057	John Deere	Excavator 345LC-6	2020	1FF345GXPKF020536	LaLonde	Boer	Isuzu Motors Limited	KSZXL07.8QXA	AQ-6HK1X	7.79	2019	1ZU6HK1934634	197	4	U-R-006-0471	Green Tag issued 04/03/2020	
4/2/2020	4/15/2020	MS8H44	SERC_058	Volvo	SD115B Roller	2016	1011402	LaLonde	Boer	Deutz AG	GDZXL04.1054	DJ4	4.038	2016	11890136	148	4	U-R-013-0512	Green Tag issued 04/03/2020	
4/13/2020	4/21/2020	RD6V74	SERC_059	Hyster	H210HD 21K Forklift	2017	NA	Pape	TTSC	CUMMINS	GCEXL04.5AAH	QS84.5 160	4.5	2016	22211239	160	4	U-R-002-0629	Green Tag issued 4/15/2020	
4/17/2020	6/9/2020	RX6V57	SERC_060	JLG	JLG 8042	2013	0160050533	Sunstate	TTSC	Cummins	CCEXL03.3ADA	QSB3.3	3.3	2012	68603511	71	4	U-R-002-0583	Green tag issued 4/25/2020	
4/22/2020	4/24/2020	PM5V39	SERC_061	Volvo	Roller DD120C	2020	VCED120CAOS288151	LaLonde	Boer	Deutz AG	JDZXL04.1054	D4J	4.038	2018	12306227	148	4	U-R-013-0548-1	Green tag not issued. Equipment left in 2 days	
4/22/2020	5/26/2020	GX6H54	SERC_062	Case	Skiploader 570NXT	2013	JJGN570NTDC593026	Boer	Boer	FPT Industrial S.P.A.	DFPX03.4ADD	570NXT	3.4	2013	131485	63	4	U-R-015-0252	Green tag issued 4/25/2020	
4/24/2020	5/6/2020	GI8M45	SERC_063	Volvo	Roller SD115D	2020	VCE5115BLOS236666	LaLonde	Boer	Deutz AG	KDZXL04.1054	D4J	4.038	2019	12439114	148	4	U-R-013-0580	Green tag issued 4/28/2020	
4/29/2020	4/29/2020	NE8T75	SERC_064	Bobcat	Bobcat S550	2017	AHGM12938	Sunbelt Rentals	Granitex	Doosan Infracore CO LTD	GDICL02.4LEA	D24NAP	2.392	2016	AHGM12938	61	4	U-R-019-0141	Green tag not issued. Equipment left same day	
5/1/2020	7/28/2020	TW9K96	SERC_065	JLG	G518A 5K Forklift	2018	160086948	Sunstate	TTSC	Deutz AG	HDZXL02.9020	TD2.9L4	2.925	2017	12134505	74	4	U-R-013-0527	Green Tag issued 5/4/2020	
5/1/2020	5/7/2020	TV8Y87	SERC_066	Grove	RT890E Crane	2015	235214	Reliable Construction Services, LLC	Madd Steel	Cummins	FCEXL06.7AAK	QSB6.7I	6.7	2015	73861978	164	4F	U-R-002-0617	Green tag issued 5/4/2020	
5/7/2020	5/26/2020	RD6V74	SERC_067	Hyster	H210HD 21K Forklift	2017	NA	Pape	TTSC	CUMMINS	GCEXL04.5AAH	QS84.5 160	4.5	2016	22211239	160	4	U-R-002-0629	Green tag issued 5/7/2020	
5/18/2020	6/3/2020	DH9V66	SERC_068	TADANO	Crane GR900XL	2017	549689	Mr Crane	Mr Crane	Cummins	GCEXL06.7AAK	QSB6.7	6.7	2016	26648765	270	4	U-R-002-0639	Green tag issued 6/1/2020	
5/22/2020	9/17/2020	WX6G44	SERC_069	Bobcat	Skidsteer/Loader S630	2016	NA	United Rentals	TTSC	Doosan Daewoo	GDICL02.4LEA	D24NAP	2.4	2016	6069633L03	74	4	U-R-019-0141	Green tag issued 6/1/2020	
5/27/2020	5/27/2020	ML7P96	SERC_070	CAT	Skidsteer/Loader Cat 232	2015	58366-21	Cole Equipment Co	Alcorn Fence	CAT	FH3XL2.22TDI	C2.2	2.216	2015	C8200247	67	4	EPA Certified	No tag issued. Left the same day	Left site 5/27/2020
6/5/2020	6/9/2020	YW9L68	SERC_071	Hyster	Forklift 15K H155FT	2018	NA	Pape	TTSC	Kubota	JKBXL03.8AMD	V3800-CR-TI-EV04	3.8L	2018	2JC3716	107	4	U-R-025-0789	Green tag not issued. Equipment let in 3 days.	
6/9/2020	9/30/2020	XS3U35	SERC_072	JLG Manufacturing	8K Reach Forklift JLG 8042L	2015	160070680	Sunstate	TTSC	Cummins	FCEXL03.8AAA	QSF3.8	3.8L	2015	82241581	89	4	U-R-002-0620-2	Green Tag issued 6/9/2020	Turnover to operations on 8/17/2020
6/9/2020	7/22/2020	RD6V74	SERC_073	Hyster	H210HD 21K Forklift	2017	NA	Pape	TTSC	CUMMINS	GCEXL04.5AAH	QS84.5 160	4.5	2016	22211239	160	4	U-R-002-0629	Green Tag issued 6/9/2020	Formerly SERC_067
6/10/2020	9/22/2020	SM6N87	SERC_074	JLG Manufacturing	600AJ Articulating Boom Lift	2014	300192692	Sunstate	TTSC	Deutz AG	EDZXL02.9020	TD2.9L4	2.925	2014	11633324	67	4	U-R-013-0472	Green Tag issued 6/30/2020	
6/11/2020	6/11/2020	RG7G54	SERC_075	Grove	GM5275	2012	476A52204CS003167	Mr Crane	TTSC	Cummins	ACEXL019.AAD	QSB6.7	6.7	2010	79577957	220	3	U-R-002-0571-1	No Tag issued. Left the same day	Equipment left the same day
6/18/2020	6/29/2020	179923	SERC_076	Cummins	C150D2RE-Generator	2018	NA	United Rentals	TTSC	Cummins	JCEXL06.7AAL	QSB7-G	6.7	2018	NA	274	4	U-R-002-0675	Verified Tier 4. No tag issued	Delayed data collection
6/12/2020	6/23/2020	UY8S89	SERC_077	JLG	Forklift 15K 1664	2019	NA	United Rentals	TTSC	Deutz AG	KDZXL03.6060	TCDB3.6L4	3.6	2019	12432900	134	4	U-R-013-0578	Verified Tier 4. No tag issued	Delayed data collection
6/12/2020	6/23/2020	KT9X58	SERC_078	JLG	1255 12K Forklift	2019	NA	United Rentals	TTSC	Cummins	KCEXXL03.8AAA	QSF3.8	3.8	2019	22363815	56	4	U-R-002-0689	Verified Tier 4. No tag issued	Delayed data collection

SERC Offroad Diesel Equipment Inventory September 2020

				Equipment						Engine										
<u>Date Arrived</u>	<u>Date Removed</u>	<u>CARB ID 6 digit (EIN)</u>	<u>SERC ID</u>	<u>Manufacturer</u>	<u>Model/Description</u>	<u>Model Year</u>	<u>Serial Number</u>	<u>Owner</u>	<u>Renter</u>	<u>Manufacturer</u>	<u>Engine Family</u>	<u>Engine Model</u>	<u>Displacement (L)</u>	<u>Model Year</u>	<u>Serial Number</u>	<u>Diesel (hp)</u>	<u>Tier</u>	<u>Engine Certification on File</u>	<u>Compliance Tag</u>	<u>Notes</u>
6/12/2020	6/22/2020	KU6J94	SERC_079	Skyjack	ZB2044 20K Forklift	2017	85800128	Sunstate	TTSC	Cummins	HCEXL03.8AAA	QSB4.5C	4.5	2017	74090386	168	4	U-R-002-0649	Verified Tier 4. No tag issued	Delayed data collection
6/10/2020	6/23/2020	CA7B63	SERC_080	SkyTrak	8042	2017	160082312	Sunstate	TTSC	Cummins	HCEXL03.8AAC	QSF3.8	3.8	2017	89927663	74	4	U-R-002-0647	Verified Tier 4. No tag issued	Delayed data collection
6/10/2020	6/23/2020	TESJ55	SERC_081	SkyTrak	8042L	2016	160076971	Sunstate	TTSC	Cummins	QCEXL03.8AAA	QSF3.8	3.8	2016	89835415	89	4	U-R-002-0640-1	Verified Tier 4. No tag issued	Delayed data collection
6/24/2020	6/29/2020	WV6G36	SERC_082	John Deere	310SK	2014	1T0310SKVEE263742	Boer	TTSC	Cummins	EJDXL04.5211	4045HT073	4.5	2014	PE4045HT073	96	4I	U-R-004-0482	Verified Tier 4. No tag issued	Delayed data collection
7/23/2020	7/28/2020	LD4G88	SERC_083	JLG	G518A 5K Forklift	2019	0160098530	Sunstate	TTSC	Deutz	KDZXL02.9020	TD2.9L4	2.92	2019	12395884	74	4	U-R-013-0573	Green tag issued 7/30/2020	
7/24/2020	8/19/2020	WV6G36	SERC_084	John Deere	310SK Backhoe	2014	1T0310SKVEE263742	Boer	TTSC	Cummins	EJDXL04.5211	4045HT073	4.5	2014	PE4045HT073	96	4I	U-R-004-0482	Green tag issued 7/30/2020	
7/23/2020	7/23/2020	159213	SERC_085		Generator	2011	4872	Associated Power, Inc.	AEC	Izuzu	BSZXL05.2IXB	4HK1X	5.2	2011	491915	173	3	U-R-006-0351	No tag issued	Unit left same day
8/10/2020	8/25/2020	JK5P55	SERC_086	Bobcat	S550	2015	AHGM11704	PDQ	Granitex	Doosan	EDICL02.4LEA	D24NAP	2.4	2014	D24NAP4027015L0	61	4	U-R-019-0127	Green tag issued 8/21/2020	
8/17/2020	8/21/2020	DW5S94	SERC_087	Deere	Skid Steer 210L	2018	1T8210LXLHF894589	Boer	Boer	Deere	HJDXL04.5315	4045HT096	4.5	2017	PE4045U062.49	93	4	U-R-004-0537	Green tag issued 8/21/2020	
8/19/2020	8/21/2020	RA4H67	SERC_088	Hyster	H155FT 12K Forklift	2016	L006V01681P	Pape	TTSC	Kubota	FKBXL03.8AMD	V3800-CR-TI-EV04	3.8	2015	2FS1672	107	4	U-R-025-0633	Green tag issued 8/21/2020	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project  
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy  
Date: 2020.08.31 16:47:35 -0700

Date: 8/31/2020

<b>Diesel-Fueled Engine Control Checklist Item (AQ-SC5)</b>	<b>Response (yes/no)</b>	<b>Action</b>
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project  
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy  
Date: 2020.10.09 09:13:21 -0700

Date: 9/1/2020

<b>Diesel-Fueled Engine Control Checklist Item (AQ-SC5)</b>	<b>Response (yes/no)</b>	<b>Action</b>
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project  
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy  
Date: 2020.10.09 09:13:48 -0700

Date: 9/2/2020

<b>Diesel-Fueled Engine Control Checklist Item (AQ-SC5)</b>	<b>Response (yes/no)</b>	<b>Action</b>
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project  
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy  
Date: 2020.10.09 09:14:25 -0700

Date: 9/3/2020

<b>Diesel-Fueled Engine Control Checklist Item (AQ-SC5)</b>	<b>Response (yes/no)</b>	<b>Action</b>
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project  
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy  
Date: 2020.10.09 09:14:55 -0700

Date: 9/4/2020

<b>Diesel-Fueled Engine Control Checklist Item (AQ-SC5)</b>	<b>Response (yes/no)</b>	<b>Action</b>
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project  
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy  
Date: 2020.10.09 09:15:23 -0700

Date: 9/7/2020

<b>Diesel-Fueled Engine Control Checklist Item (AQ-SC5)</b>	<b>Response (yes/no)</b>	<b>Action</b>
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project  
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy  
Date: 2020.10.09 09:16:18 -0700

Date: 9/8/2020

<b>Diesel-Fueled Engine Control Checklist Item (AQ-SC5)</b>	<b>Response (yes/no)</b>	<b>Action</b>
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project  
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy  
Date: 2020.10.09 09:16:46 -0700

Date: 9/9/2020

<b>Diesel-Fueled Engine Control Checklist Item (AQ-SC5)</b>	<b>Response (yes/no)</b>	<b>Action</b>
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project  
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy  
Date: 2020.10.09 09:17:22 -0700

Date: 9/10/2020

<b>Diesel-Fueled Engine Control Checklist Item (AQ-SC5)</b>	<b>Response (yes/no)</b>	<b>Action</b>
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project  
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy  
Date: 2020.10.09 09:17:56 -0700

Date: 9/11/2020

<b>Diesel-Fueled Engine Control Checklist Item (AQ-SC5)</b>	<b>Response (yes/no)</b>	<b>Action</b>
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project  
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy  
Date: 2020.10.09 09:19:27 -0700

Date: 9/14/2020

<b>Diesel-Fueled Engine Control Checklist Item (AQ-SC5)</b>	<b>Response (yes/no)</b>	<b>Action</b>
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project  
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy  
Date: 2020.10.09 09:19:53 -0700

Date: 9/15/2020

<b>Diesel-Fueled Engine Control Checklist Item (AQ-SC5)</b>	<b>Response (yes/no)</b>	<b>Action</b>
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project  
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy  
Date: 2020.10.09 09:20:18 -0700

Date: 9/16/2020

<b>Diesel-Fueled Engine Control Checklist Item (AQ-SC5)</b>	<b>Response (yes/no)</b>	<b>Action</b>
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project  
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy  
Date: 2020.10.09 09:20:48 -0700

Date: 9/17/2020

<b>Diesel-Fueled Engine Control Checklist Item (AQ-SC5)</b>	<b>Response (yes/no)</b>	<b>Action</b>
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project  
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy  
Date: 2020.10.09 09:21:38 -0700

Date: 9/18/2020

<b>Diesel-Fueled Engine Control Checklist Item (AQ-SC5)</b>	<b>Response (yes/no)</b>	<b>Action</b>
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:



October 1, 2020

Mr. Tim Bofman  
W Power, LLC – SERC Battery Energy Storage System (BESS)  
8230 Pacific Avenue  
Stanton, CA 90680

Subject: Monthly Inspection and Maintenance of Equipment

Dear Mr. Bofman:

We are confirming that for the previous month 09/2020, TTSC performs inspections and maintenance at the required regularly scheduled intervals. See the attached AQCMP Equipment Log.

<u>CARB ID</u> <u>6 digit</u> <u>(EIN)</u>	<u>SERC ID</u>	<u>Manufacturer</u>	<u>Model/Description</u>	<u>Model Year</u>
WX6G44	SERC_069	Bobcat	Skidsteer/Loader S630	2016
XS3U35	SERC_072	JLG Manufacturing	8K Reach Forklift JLG 8042L	2015
SM6N87	SERC_074	JLG Manufacturing	600AJ Articulating Boom Lift	2014

If you have any questions, please contact me at 209-333-7788 ext. 12.

Sincerely

Nathen Howard  
Construction Manager

## Attachment 4 –Biological Resources

2600 Michelson Drive, Suite 500  
Irvine, CA 92612  
United States  
www.jacobs.com

---

**Subject        Stanton Energy Reliability Center (16-AFC-1)**  
**Biological Resources Monthly Compliance Report**  
**September 2020**

**To:**             Tim Bofman, SERC, LLC

**From:**        Ava Edens, Jacobs  
                    SERC CEC Designated Biologist

**Date:**         October 6, 2020

**Copies:**      Doug Davy, Jacobs  
                    Karen Parker, Jacobs

---

## **1. Introduction**

This September 2020 Monthly Compliance Report (MCR) summarizes biological resources monitoring activities conducted and documentation prepared from September 1 through September 30, 2020 for the Stanton Energy Reliability Center (SERC) (16-AFC-1C). The MCR is in accordance with the current (October 2018) Biological Resources Mitigation Implementation and Monitoring Plan (BRMIMP). The following biological resources California Energy Commission (CEC) License Conditions of Certification (COCs) pertaining to monitoring activities covered by this MCR include, but are not limited to:

- BIO-2: Designated Biologist Duties
- BIO-5: Worker Environmental Awareness Program (WEAP)
- BIO-6: Biological Resources Mitigation Implementation and Monitoring Plan (BRMIMP)
- BIO-7: General Impact Avoidance Mitigation Measures
- BIO-8: Pre-construction Nest Surveys and Impact Avoidance and Minimization Measures for Breeding Birds

## **2. Monitoring Summary**

This section summarizes biological monitoring activities conducted during the September 2020 reporting period. Construction started at the SERC site (located at 10711 Dale Avenue, Stanton, Orange County, California) on February 19, 2019 after the Energy Commission issued the Notice to Proceed.

During the September 2020 reporting period biological monitoring was conducted once per week from September 1 through September 18, 2020 during construction. After construction, the Designated Biologist conducted a post-construction site visit on September 24, 2020. Daily Biological Resources Compliance Monitoring Logs are provided in Appendix A. A list of wildlife species observed during the monitoring events are included in Appendix B.

## **2.1 Activities Monitored**

Construction activities at the SERC site included ongoing infrastructure work. Construction began on the Battery Energy Storage System (BESS) on March 30, 2020. The Post-Certification Change for the construction laydown, parking, and staging areas on portions of 10680 Fern Avenue and 8322-A Standustrial Street was docketed on April 22, 2020 by the CEC.

SERC construction activities were monitored once per week from September 1 through September 18, 2020. Locations monitored included the SERC site (western and eastern parcels), Southern California Edison Laydown Yards (western and eastern), and construction laydown, parking, and staging areas on portions of 10680 Fern Avenue and 8322-A Standustrial Street. The post-construction site visit completed on September 24, 2020 also included these areas.

## **2.2 Nesting Birds**

No protected active nests were observed during the September 2020 reporting period. Bird species observed during biological monitoring are included in Appendix B.

## **2.3 Special-Status Species**

No special status species were observed during the September 2020 reporting period. A list of wildlife species observed during monitoring is included in Appendix B.

## **2.4 Wildlife Injuries and Mortalities**

No injured wildlife species were observed within the SERC boundary or survey area; however, a rock pigeon (*Columba livia*) was observed falling from the sky on September 4, 2020 near the Pacific Street SERC entrance. The bird was reported dead on impact. The Wildlife Observation Form for observations during the September 2020 reporting period are provided in Appendix C.

## **2.5 Hazardous Material Spills**

No hazardous material spills occurred at the project site during the September 2020 reporting period.

## **2.6 Non-Compliance Report**

No formal non-compliance notifications or incident reports were issued during the September 2020 reporting period.

## **3. WEAP Training**

On-site staff received WEAP training prior to starting work on site. A total of 7 persons completed the SERC WEAP training in September 2020. The hardcopy sign-in training logs for the monthly reporting period are included in Appendix D.

**Appendix A**  
**Biological Resources Compliance**  
**Monitoring Logs**

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
September 2, 2020		Cara Snellen		0845-1045
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
68-73	1-3	0.0 in.	Good (10 mi.)	Clear/sunny
<b>Location(s) of Work Site Activities Monitored</b>				
<p>Checked all locations for potential bird/wildlife/Project interactions and compliance with COCs; completed nest updates for all nests present in SERC site and amendment area.</p> <p><b>SERC Site:</b></p> <p><b>Western Parcel</b> – Ongoing activities related to above-ground battery energy storage system (BESS) infrastructure, gravel movement/contouring; material fabrication/movement; material delivery; general demobilization and clean-up; foot/vehicle traffic; parking.</p> <p><b>Eastern Parcel</b> – Ongoing activities included control room operations, foot/vehicle traffic; parking.</p> <p><b>Western Laydown (SCE West parcel)</b> – Activities included foot traffic.</p> <p><b>Eastern Laydown (SCE East parcel)</b> – No SERC-related activities. Gate is locked and parcel is inaccessible.</p> <p><b>Gas Pipeline</b> – No SERC-related activities.</p> <p><b>Church Parking Lot</b> – No SERC-related activities. Church parking lot is no longer in use.</p> <p><b>SERC Amendment Area:</b></p> <p><b>Parcel A</b> – Activities included parking; foot traffic.</p> <p><b>Parcel B</b> – No SERC-related activities. Warehouses are no longer in use. Non-SERC activities included foot/equipment traffic; loading and movement of materials.</p> <p><b>Parcel C</b> – Activities included parking; foot traffic.</p>				
<b>Summary of Biological Resources Monitoring Observations</b>				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p><b>Special-Status Species Observed:</b></p> <ul style="list-style-type: none"> <li>None</li> </ul> <p><b>Nesting Bird Observations:</b></p> <ul style="list-style-type: none"> <li>None</li> </ul> <p><b>Other Biological Resources Observations:</b></p> <ul style="list-style-type: none"> <li>None</li> </ul> <p><b>Other Observations/Comments:</b></p> <ul style="list-style-type: none"> <li>None</li> </ul>				
<b>Items Requiring Action/Follow-up</b>				
<ul style="list-style-type: none"> <li>No Items requiring follow-up. Monitoring of work will continue during Project construction activities.</li> </ul>				

**Wildlife Species Observed:**

**Birds:** mourning dove (*Zenaida macroura*), Northern mockingbird (*Mimus polyglottos*), Eurasian collared dove (*Streptopelia decaocto*), rock pigeon (*Columba livia*), Cassin's kingbird (*Tyrannus vociferans*), American kestrel (*Falco sparverius*), red-tailed hawk (*Buteo jamaicensis*), house sparrow (*Passer domesticus*), lesser goldfinch (*Spinus psaltria*), Allen's hummingbird (*Selasphorus sasin*), turkey vulture (*Cathartes aura*),

**Reptiles:** side blotched lizard (*Uta stansburiana*), Western fence lizard (*Sceloporus occidentalis*)

Photo 1



Location

SERC – Western Parcel

Description

Overview of construction activities for the battery energy storage system (BESS) in the West parcel, facing southwest.

Photo 2



Location

SERC – Western Parcel

Description

Gravel movement and contouring in the West parcel, facing south.

Photo 3



Location	Description
SERC – Western Parcel	Material fabrication in the West parcel, facing southwest.

Photo 4



Location	Description
SERC – Western Parcel	Delivery and offloading of materials in the West parcel, facing west.

Photo 5



Location	SERC – Eastern Parcel	Description	Parking in support of control room operations in the East parcel, facing northwest.
----------	-----------------------	-------------	---

Photo 6



Location	SERC –Eastern Parcel	Description	Overview of completed landscaping at the Dale Avenue entrance to the East parcel, facing south. The stockpile in the driveway still needs to be removed.
----------	----------------------	-------------	--

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
September 9, 2020		Cara Snellen		0830-1030
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
72-74	2-5	0.0 in.	Moderate (5 mi.)	Hazy/ash
<b>Location(s) of Work Site Activities Monitored</b>				
<p>Checked all locations for potential bird/wildlife/Project interactions and compliance with COCs; completed nest updates for all nests present in SERC site and amendment area.</p> <p><b>SERC Site:</b></p> <p><b>Western Parcel</b> – Ongoing activities related to above-ground battery energy storage system (BESS) infrastructure; gravel movement/contouring; dust control; material movement; general demobilization and clean-up; foot/vehicle traffic; parking.</p> <p><b>Eastern Parcel</b> – Ongoing activities included control room operations, material storage; foot/vehicle traffic; parking.</p> <p><b>Western Laydown (SCE West parcel)</b> – Activities included foot traffic.</p> <p><b>Eastern Laydown (SCE East parcel)</b> – No SERC-related activities. Gate is locked and parcel is inaccessible.</p> <p><b>Gas Pipeline</b> – No SERC-related activities.</p> <p><b>Church Parking Lot</b> – No SERC-related activities. Church parking lot is no longer in use.</p> <p><b>SERC Amendment Area:</b></p> <p><b>Parcel A</b> – Activities included parking; foot traffic.</p> <p><b>Parcel B</b> – No SERC-related activities. Warehouses are no longer in use. Non-SERC activities included foot/equipment traffic; loading and movement of materials.</p> <p><b>Parcel C</b> – Activities included parking; foot traffic.</p>				
<b>Summary of Biological Resources Monitoring Observations</b>				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p><b>Special-Status Species Observed:</b></p> <ul style="list-style-type: none"> <li>None</li> </ul> <p><b>Nesting Bird Observations:</b></p> <ul style="list-style-type: none"> <li>None</li> </ul> <p><b>Other Biological Resources Observations:</b></p> <ul style="list-style-type: none"> <li>None</li> </ul> <p><b>Other Observations/Comments:</b></p> <ul style="list-style-type: none"> <li>None</li> </ul>				
<b>Items Requiring Action/Follow-up</b>				
<ul style="list-style-type: none"> <li>No Items requiring follow-up. Monitoring of work will continue during Project construction activities.</li> </ul>				

**Wildlife Species Observed:**

**Birds:** mourning dove (*Zenaida macroura*), Northern mockingbird (*Mimus polyglottos*), Eurasian collared dove (*Streptopelia decaocto*), rock pigeon (*Columba livia*), Cassin's kingbird (*Tyrannus vociferans*), red-tailed hawk (*Buteo jamaicensis*), house sparrow (*Passer domesticus*), lesser goldfinch (*Spinus psaltria*), European starling (*Sturnus vulgaris*), barn swallow (*Hirundo rustica*)

Photo 1



Location

SERC – Western Parcel

Description

Overview of the battery energy storage system (BESS) in the West parcel, facing southwest.

Photo 2




Location

SERC – Western Parcel

Description

Gravel/dirt movement and contouring in the West parcel, facing west.

Photo 3



Location	SERC – Western Parcel	Description	Material movement and general demobilization/clean-up in the West parcel, facing southwest.
----------	-----------------------	-------------	---

Photo 4



Location	SERC – Eastern Parcel	Description	Parking in support of control room operations in the East parcel, facing northwest.
----------	-----------------------	-------------	---

Photo 5



Location SERC – Eastern Parcel

Description

Material storage in the East parcel, facing northwest.

Photo 6



Location

SERC –Eastern Parcel

Description

Overview of completed landscaping at the Dale Avenue entrance to the East parcel, facing southwest. The stockpile in the driveway has been removed.

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
September 14, 2020		Cara Snellen		0830-1030
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
66-70	235	0.0 in.	Moderate (5 mi.)	Hazy/ash
<b>Location(s) of Work Site Activities Monitored</b>				
<p>Checked all locations for potential bird/wildlife/Project interactions and compliance with COCs; completed nest updates for all nests present in SERC site and amendment area.</p> <p><b>SERC Site:</b></p> <p><b>Western Parcel</b> – Ongoing finishing activities related to above-ground battery energy storage system (BESS) infrastructure; material movement; general demobilization and clean-up; foot/vehicle traffic; parking.</p> <p><b>Eastern Parcel</b> – Ongoing activities included control room operations, material storage; foot/vehicle traffic; parking.</p> <p><b>Western Laydown (SCE West parcel)</b> – Activities included foot traffic. Recent non-SERC activities include vegetation clearing.</p> <p><b>Eastern Laydown (SCE East parcel)</b> – No SERC-related activities. Gate is locked and parcel is inaccessible. Recent non-SERC activities include vegetation clearing.</p> <p><b>Gas Pipeline</b> – No SERC-related activities.</p> <p><b>Church Parking Lot</b> – No SERC-related activities. Church parking lot is no longer in use.</p> <p><b>SERC Amendment Area:</b></p> <p><b>Parcel A</b> – Activities included parking; foot traffic.</p> <p><b>Parcel B</b> – No SERC-related activities. Warehouses are no longer in use. Non-SERC activities included foot/equipment traffic; loading and movement of materials.</p> <p><b>Parcel C</b> – Activities included parking; foot traffic.</p>				
<b>Summary of Biological Resources Monitoring Observations</b>				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p><b>Special-Status Species Observed:</b></p> <ul style="list-style-type: none"> <li>None</li> </ul> <p><b>Nesting Bird Observations:</b></p> <ul style="list-style-type: none"> <li>None</li> </ul> <p><b>Other Biological Resources Observations:</b></p> <ul style="list-style-type: none"> <li>None</li> </ul> <p><b>Other Observations/Comments:</b></p> <ul style="list-style-type: none"> <li>None</li> </ul>				
<b>Items Requiring Action/Follow-up</b>				
<ul style="list-style-type: none"> <li>No Items requiring follow-up. Monitoring of work will continue during Project construction activities.</li> </ul>				

**Wildlife Species Observed:**

**Birds:** mourning dove (*Zenaida macroura*), Northern mockingbird (*Mimus polyglottos*), Eurasian collared dove (*Streptopelia decaocto*), rock pigeon (*Columba livia*), Cassin's kingbird (*Tyrannus vociferans*), house sparrow (*Passer domesticus*), lesser goldfinch (*Spinus psaltria*), American crow (*Corvus brachyrhynchos*)

Photo 1



Location

SERC – Western Parcel

Description

Overview of the battery energy storage system (BESS) in the West parcel, facing west.

Photo 2



Location

SERC – Western Parcel

Description

Material movement and general demobilization/clean-up in the West parcel, facing west.

Photo 3




Location	SERC – Eastern Parcel	Description	Miscellaneous work on the fence at the canal bridge between the West and East parcels, facing southwest.
----------	-----------------------	-------------	--

Photo 4



Location	SERC – Eastern Parcel	Description	Parking in support of control room operations in the East parcel, facing northwest.
----------	-----------------------	-------------	---

Photo 5



Location	SERC – Eastern Parcel	Description	Material storage in the East parcel, facing northwest.
----------	-----------------------	-------------	--

Photo 6



Location	SERC –Western Laydown Yard	Description	Overview of the Western Laydown Yard (SCE West), facing southwest. Recent non-SERC activities include vegetation clearing.
----------	----------------------------	-------------	--

Photo 7



Location	SERC – Eastern Laydown Yard	Description	Overview of the Eastern Laydown Yard (SCE East), facing northeast. Recent non-SERC activities include vegetation clearing.
----------	-----------------------------	-------------	--

## **Appendix B**

### **Wildlife Species List**

<b>Observed Wildlife Species List</b> <b>September 1 – September 30, 2020</b> <b>Stanton Energy Reliability Center</b>		
<b>Common Name</b>	<b>Scientific Name</b>	<b>Status Federal/State/Other</b>
<b>Birds</b>		
American crow	<i>Corvus brachyrhynchos</i>	--/--/--
Allen's hummingbird	<i>Selasphorus sasin</i>	--/--/--
American kestrel	<i>Falco sparverius</i>	--/--/--
Barn swallow	<i>Hirundo rustica</i>	--/--/--
Cassin's kingbird	<i>Tyrannus vociferans</i>	--/--/--
Eurasian collared dove	<i>Streptopelia decaocto</i>	--/--/NP
European starling	<i>Sturnus vulgaris</i>	--/--/NP
House sparrow	<i>Passer domesticus</i>	--/--/NP
Lesser goldfinch	<i>Spinus psaltria</i>	--/--/--
Mourning dove	<i>Zenaida macroura</i>	--/--/--
Northern mockingbird	<i>Mimus polyglottos</i>	--/--/--
Red-tailed hawk	<i>Buteo jamaicensis</i>	--/--/--
Rock pigeon	<i>Columba livia</i>	--/--/NP
Turkey vulture	<i>Cathartes aura</i>	--/--/--
<b>Reptiles</b>		
Side blotched lizard	<i>Uta stansburiana</i>	--/--/--
Western fence lizard	<i>Sceloporus occidentalis</i>	--/--/--

**Status Codes:**

If status codes are not provided, the species is not a special-status species.

**Federal:**

FE = Federally listed Endangered: species in danger of extinction throughout a significant portion of its range

FT = Federally listed Threatened: species likely to become endangered within the foreseeable future

BCC = Birds of Conservation Concern

**State:**

SE = State listed as Endangered

ST = State listed as Threatened

FP = Fully Protected

SSC = Species of Special Concern - Species of special concern to California Department of Fish and Wildlife (CDFW) due to declining population levels, limited ranges, and/or continuing threats have made them vulnerable to extinction.

S = Sensitive

WL = Watch List

SP = Special Animals List

**Other:**

Bureau of Land Management (BLM), United States Department of Interior – Sensitive (S)

California Department of Forestry and Fire Protection (CDF) classifies "sensitive species" as those species that warrant special protection during timber operations.

United States Forest Service (USFS) – Sensitive (S)

NP = Not Protected (Introduced Species)

**Appendix C**  
**Wildlife Observations Form**

## Stanton Energy Reliability Center (SERC) Wildlife Observation Form

To be filled out by personnel who find active nest sites, wildlife dens, dead and/or injured wildlife, or other biological resources during daily construction activities. If nesting birds, dead and/or injured wildlife have been identified, please contact Ava Edens/Designated Biologist (DB) at (949) 466-5178 or [ava.edens@jacobs.com](mailto:ava.edens@jacobs.com). In the event the DB cannot be reached, please contact the Biological Monitor. After you have contacted the DB or Biological Monitor, please complete this "Wildlife Observation Form".

Date and Time	Observer	Observer's Employer
9/4/2020 2:47 p.m.	Gabe	TTSC

### Location of Observation (include time spotted and coordinates if possible)

Location: Parcel 2 paved area

Wildlife Species Name	Condition of Wildlife (alive/dead, size, age, weight, etc.)
Pigeon	Dead, 1.5 lb.

### Cause of Injury or Mortality and time of death (If unknown, enter "unknown")

Unknown at 2:47 p.m.

### Current Location of Animal

Parcel 2 paved area.

### Is the Biological Resource in Danger of Being Impacted by Project or Other Site Activities?

Yes ☐ No ☒ N/A ☐

### If Yes, Explain

N/A

### Additional Comments

Bird fell from sky next to worker. Worker notified employer who in turn notified Wellhead.

Photo 1



<b>Location</b>	Parcel 2	<b>Description</b>	Dead bird fell from sky
-----------------	----------	--------------------	-------------------------

Photo 2



Location	Pacific Street	Description	Dead bird
----------	----------------	-------------	-----------

## **Appendix D**

### **WEAP Training Log**

# Certification of Completion of Worker Environmental Awareness Education Program

Stanton Energy Reliability Center (SERC) Project, Orange County, California  
Cultural, Paleontological, and Biological Resources Education Program Verification  
All On-Site Employees

*This is to certify the below-mentioned individuals have completed a mandatory California Energy Commission-approved Cultural, Paleontological, and Biological Resources Education (Environmental Awareness) Program for Employees on site at the SERC Project. By signing below, the participants indicate that they understand and shall abide by the guidelines set forth in the Program materials.*

No.	Employee Name	Company	Signature	Date
1.	Tim Mann	Wellhead		9-24-2020
2.	Mike Maby	Wellhead		9/24/20
3.	CARMEN GRATAIS	wellhead		9/24/20
4.				
5.				
6.				
7.				
8.				
9.				
10.				
11.				
12.				
13.				
14.				
15.				
16.				
17.				
18.				
19.				
20.				
21.				
22.				
23.				
24.				
25.				
26.				
27.				
28.				
29.				
30.				

Trainer: Ava Edens Signature: Ava Edens Date: 9 / 24 / 2020



WELLHEAD SERVICES, INC.  
REGULATORY REQUIRED TRAINING PROGRAM

---

CLASS ATTENDANCE SHEET  
REGULATORY REQUIRED TRAINING

DATE OF CLASS: 9/8/2020

TOPIC	INSTRUCTOR
WEAP	M. MAISY
Worker Environmental Awareness Program.	

Name of Attendee	Signature of Attendee
RICK PALMER	
MARK S PLATT	

Make Up:		
Name of Attendee	Signature of Attendee	Date

WELLHEAD SERVICES, INC.  
REGULATORY REQUIRED TRAINING PROGRAM

---

CLASS ATTENDANCE SHEET  
REGULATORY REQUIRED TRAINING

DATE OF CLASS: 9-8-2020

TOPIC	INSTRUCTOR
W.E.A.P. Training	Jim Mann
Worker Environmental Awareness	
Training	

Name of Attendee	Signature of Attendee
Jose Aparicio	[Signature]
Mike Duran	

Make Up:		
Name of Attendee	Signature of Attendee	Date

Attachment 5 – CIVIL

<Attachment 5 has been deliberately left blank in this reporting period>

## Attachment 6 – Cultural Resources

## **Cultural Resources Monitoring Activities Monthly Compliance Report for the Stanton Energy Reliability Center Project (16-AFC-1C) September 2020**

**Prepared For:** John Heiser/California Energy Commission  
Tim Bofman/SERC, LLC

**Copies:** Carmen Gratais, SERC, LLC  
Doug Davy/Jacobs  
Karen Parker/Jacobs  
Phil Reid, CRS/Jacobs

**Prepared By:** Natalie Lawson, Alternate CRS /PaleoWest  
**Reporting For Period:** September 2020

This September 2020 Monthly Compliance Report (MCR) summarizes cultural resources monitoring activities conducted and documentation prepared from September 1 through September 30, 2020 for the Stanton Energy Reliability Center (SERC) (16-AFC-1C) site located at 10711 Dale Avenue, Stanton, Orange County, California. No excavations into native soil occurred at the SERC in September. The MCR is prepared in accordance with the current (November 2018) Cultural Resources Mitigation and Monitoring Plan (CRMMP) and as required by California Energy Commission license Condition of Certification CUL-6.

### **Personnel Active in Monitoring This Period**

PaleoWest Alternate Cultural Resources Specialist (CRS) Natalie Lawson was on-call for any discoveries or non-compliance issues.

### **Overview of Monitoring Work and Any Issues**

Project ground disturbance for this period did not reach into native sediment and per CUL-6, no cultural resources monitoring was required during the month of September. Ground disturbance was completed on September 11, 2020.

### **Cultural Resources Discoveries This Period**

No resources were observed during the month of September.

### **Fulfillment Requirements of Each Cultural Resource Mitigation Measure**

Table 1 describes the fulfillment requirements of each cultural resources mitigation measure (Condition of Certification) and lists the state of compliance with the measure. For complete text of the measures, please see the Commission Decision.

**TABLE 1**

**Fulfillment Requirements of Each Cultural Resources Mitigation Measure**

Measure	Requirements	State of Compliance
CUL-1: Appointment and Qualifications of Cultural Resources Personnel	<ul style="list-style-type: none"> <li>Owner must appoint a designated Cultural Resources Specialist (CRS) and Alternate CRSs. CRS will manage monitoring and reporting and make recommendations regarding eligibility of finds for California Register of Historical Resources</li> <li>CRS may obtain services of Cultural Resources Monitors (CRMs) and Native American Monitors (NAMs)</li> <li>CRS may obtain services of additional technical specialists as needed.</li> </ul>	<p><b>In compliance</b></p> <ul style="list-style-type: none"> <li>Owner has appointed CRS and Alternate CRS. No monitoring required this month.</li> <li>CRS has obtained services of CRMs and NAMs</li> <li>No additional technical specialists have been required</li> </ul>
CUL-2: Information to be Provided to CRS	<ul style="list-style-type: none"> <li>Owner must provide CRS with project information including the Application for Certification, cultural resources reports, data request responses, Final Staff Assessment, and Commission Decision, and project designs and maps.</li> <li>Owner must provide CRS with a weekly construction schedule</li> <li>Owner must notify CRS of any changes to construction phases.</li> </ul>	<p><b>In compliance</b></p> <ul style="list-style-type: none"> <li>Owner has provided CRS with project information and maps</li> <li>Owner provides three-week lookahead schedule weekly</li> <li>There have been no changes to the construction phases.</li> </ul>
CUL-3: Cultural Resources Mitigation and Monitoring Plan (CRMMP)	<ul style="list-style-type: none"> <li>The CRS must prepare a CRMMP, including a research design, implementation schedule, identification of cultural resources personnel, plan for Native American participation, description of impact avoidance measures, plan for curation, and LORS compliance plan for human remains.</li> </ul>	<p><b>In compliance</b></p> <ul style="list-style-type: none"> <li>The CRMMP has been prepared and approved by the CPM</li> </ul>
CUL-4: Final Cultural Resources Report	<p>The CRS must prepare a final Cultural Resources Report after construction is complete summarizing all field activities and including copies of all DPR forms and cultural resources reports associated with project construction.</p>	<p><b>In compliance</b></p> <ul style="list-style-type: none"> <li>Ground disturbance into native soil was completed on September 11, 2020.</li> <li>The CRR has been started.</li> </ul>
CUL-5: Cultural Resources Worker Environmental Awareness Program (WEAP)	<ul style="list-style-type: none"> <li>The CRS must prepare a WEAP training module and brochure describing the potential for cultural resources discovery, procedures to follow in case of emergency discovery, and penalties for non-compliance.</li> <li>All workers must receive the training during their first week on on-site employment and must sign a sheet documenting that they have received the training</li> </ul>	<p><b>In compliance</b></p> <ul style="list-style-type: none"> <li>All workers on site have viewed the video/PowerPoint training and signed the documentation sheet (found in the Biological Resources Compliance report).</li> </ul>
CUL-6: Cultural Resources Monitoring	<ul style="list-style-type: none"> <li>The CRS, Alt CRS, or CRMs must be onsite to monitor ground disturbance in native (non-fill) soils.</li> <li>The CRS must obtain the services of a NAM to monitor ground disturbance in non-fill sediments.</li> <li>CRMs and NAMs must prepare a daily field report, to be submitted daily by the CRS.</li> <li>The CRS must prepare a Monthly Compliance Report summarizing activities of CRS, CRMs, and NAMs.</li> <li>The CRS must report incidents of non-compliance with</li> </ul>	<p><b>In compliance</b></p> <ul style="list-style-type: none"> <li>No monitoring was required in September.</li> <li>The CRS has prepared this Monthly Compliance Report</li> </ul>

**TABLE 1**

**Fulfillment Requirements of Each Cultural Resources Mitigation Measure**

Measure	Requirements	State of Compliance
	LORS	
CUL-7: Powers of CRS/Cultural Resources Discovery Protocol	<ul style="list-style-type: none"> <li>• The CRS has authority to halt construction in the event of a cultural resource find</li> <li>• The CRS or CRM must record the find on Form DPR-523 and notify the CPM</li> <li>• If human remains are found, the CRS must notify the Native American Heritage Commission.</li> <li>• If the find would be of interest to Native Americans, the CRS must notify Native American groups that have expressed an interest in notification.</li> </ul>	<b>In compliance</b> <ul style="list-style-type: none"> <li>• No cultural finds were made this month</li> <li>• No human remains have been found</li> <li>• No finds of interest to Native Americans have been made</li> </ul>
CUL-8: Fill Soils	If the project will use fill from a non-commercial borrow site or deposit sediments in a non-commercial fill site, the CRS must conduct a pre-construction cultural resources survey of the site.	<b>In compliance</b> <ul style="list-style-type: none"> <li>• No new sources of non-commercial fill or disposal were identified for use this month.</li> </ul>

**WEAP Training This Period**

All on-site staff received cultural resources Worker Environmental Awareness Program (WEAP) training prior to starting work on site this month. From September 1 to 30, 2020, a total of 7 persons completed the SERC WEAP training. The hard copy training logs for the September 2020 reporting period are included in the Biological Resources Monthly Compliance Report.

**Anticipated Changes in the Next Period**

Excavations into native soil have been completed for the project. No additional monitoring at the SERC is anticipated.

**Comments, Issues or Concerns**

None.

Attachment 7 - Paleontology

**Monthly Report of Paleontological Resources Monitoring  
Activities for the Stanton Energy Reliability Center  
Condition of Certification PAL-6  
September 2020**

**Prepared For:** Doug Davy/Jacobs  
Karen Parker/Jacobs

**Prepared By:** Niranjala Kottachchi/PaleoWest

This report covers paleontological resources monitoring activities at the Stanton Energy Reliability Center Project (Project) for the month of September 2020, as required by California Energy Commission license Condition of Certification PAL-6.

**Personnel Active in Paleontological Monitoring This Period**

None – Please see below.

**Monitoring and Associated Activities This Period**

PaleoWest's Principal Investigator, Niranjala Kottachchi directed the paleontological monitoring program for the Project. There were no excavations into native soils during the month of September 2020.

**Paleontological Resources Discoveries This Period**

None to report.

**Anticipated Work and/or Changes in the Next Period**

None to report.

**Comments, Issues or Concerns**

None to report.

Attachment 8 – ELEC-1

<Attachment 8 has been deliberately left blank in this reporting period>

Attachment 9 – GEN-2 Master Drawing List

<Attachment 9 has been deliberately left blank in this reporting period>

Attachment 10 – GEN-3 CBO Payment

<Attachment 10 has been deliberately left blank in this reporting period>

## Attachment 11 – GEN-6 Special Inspectors

<Attachment 11 has been deliberately left blank in this reporting period>

Attachment 12 – Gen-7 Discrepancy

<Attachment 12 has been deliberately left blank in this reporting period>

Attachment 13 – GEN-8 Final Inspections

<Attachment 13 has been deliberately left blank in this reporting period>

Attachment 14 – SOIL&WATER-4 Water Use

# MONTHLY WATER USAGE LOG

SEPTEMBER 2020

	Fire Water on Pacific		Pacific Street 3/4" (CBO)		Fire Water on Dale	
	8320 Pacific St. Stanton, CA 90680		8230 Pacific Street Stanton, CA 90680		10711 Dale Ave Stanton, CA 90680	
Date	Meter Read	CuFt	Meter Read	CuFt	Meter Read	CuFt
9/1/2020	70	30	108292	0	186	21
9/2/2020	100	12	108292	0	207	18
9/3/2020	112	1	108292	0	225	0
9/4/2020	113	2	108292	8	225	1
9/5/2020	115	3	108300	10	226	2
9/6/2020						
9/7/2020	118	6	108310	2	228	12
9/8/2020	124	7	108312	3	240	15
9/9/2020	131	5	108315	2	255	11
9/10/2020	136	32	108317	6	266	15
9/11/2020	168	47	108323	1	281	27
9/12/2020	215	0	108324	3	308	0
9/13/2020						
9/14/2020	215	0	108327	2	308	0
9/15/2020	215	0	108329	0	308	1
9/16/2020	215	1	108329	0	309	0
9/17/2020	216	0	108329	0	309	0
9/18/2020	216	0	108329	0	309	0
9/19/2020	216	0	108329	0	309	0
9/20/2020	216	0	108329	0	309	0
9/21/2020	216		108329		309	
9/22/2020						
9/23/2020						
9/24/2020						
9/25/2020						
9/26/2020						
9/27/2020						
9/28/2020						
9/29/2020						
9/30/2020						
10/1/2020						
10/2/2020						
CuFt Sub Total		146		37		123
<b>CuFt Total</b>		<b>306</b>				

Attachment 15 – SOIL&WATER-8 Encroachment Permit

< Attachment 15 has been deliberately left blank in this reporting period >

Attachment 16 – STRUC-1 CBO Approvals

# Statement of Special Inspections

Project: Stanton Energy Reliability Center BESS (CN301)  
Location: 10711 Dale Ave., Stanton, CA 960680  
Owner: Wellhead / Stanton Energy and Reliability Center  
RDP: William Romines Jr

This *Statement of Special Inspections* is submitted as a condition for permit issuance in accordance with the Special Inspection and Structural Testing requirements of the Building Code. Included in this document are:

- Schedule of Special Inspections applicable to this project;
- Schedule of the Testing Agencies and other special inspectors who will conduct the tests and inspections.
- Special Provisions for Seismic and Wind Resistance.
- Structural Observation Schedule

The **Schedule of Special Inspections** summarizes the testing and special inspections required by the Building Code. Special Inspectors shall refer to the approved plans and specifications for detailed special inspection requirements. The project inspectors shall also perform any additional tests and inspections required by the approved plans and specifications and building code.

The Special Inspectors and Testing Agencies shall keep records of all inspections and tests, and furnish reports to the Building Official and the Registered Design Professional in Responsible Charge (RDP). Discovered discrepancies shall be brought to the immediate attention of the Contractor for correction. If such discrepancies are not corrected, the discrepancies shall be brought to the attention of the Building Official and the RDP. Interim reports shall be submitted to the Building Official and the Registered Design Professional in Responsible Charge:

Interim Report Frequency:

Or ☐ per attached schedule.

A **Final Report of Special Inspections** documenting completion of all required Special Inspections, testing and correction of any discrepancies noted in the inspections shall be submitted prior to issuance of a Certificate of Use and Occupancy.

The Contractor is required to sign and submit a written **Statement of Responsibility** that complies with CBC Section 1706, to the Building Official, the RDP, and to the Owner prior to commencement of work subject to special inspection. Job site safety and means and methods of construction are solely the responsibility of the Contractor. The Special Inspection program does not relieve the Contractor of his or her responsibilities.

The Owner recognizes his obligation to ensure that the construction complies with the approved permit documents and to implement this program of special inspections. In partial fulfillment of these obligations the Owner will retain and directly pay for the Special Inspections as required in CBC Section 1704.1. Additionally, the owner shall designate a responsible individual or firm, acceptable to the RDP, to oversee and coordinate the implementation of the Special Inspection program. This individual shall monitor special inspection activities on the job site to assure that the special inspectors are qualified and are performing their duties as called for in this Statement of Special Inspection.


This plan has been developed with the understanding that the Building Official will perform inspections as required by the local building code and, in cooperation with the RDP, will:

- Review and approve the qualifications of the Special Inspectors who will perform the inspections.
- Review submitted inspection reports.

Prepared by:

James Heaney / William Romines Jr.

(type or print name)

  
MAY 22, 2020

Signature

Date



Owner's Authorization:

Building Official's Acceptance:

  
Signature

7-21-2020  
Date

  
Signature

Digitally signed by Kevin Wedman  
DN: cn=Kevin Wedman, o=Energy, ou=NV5,  
email=kevin.wedman@nv5.com, c=US  
Reason: CBO Reviewed for code compliance  
Date: 2020.08.06 08:47:49 -07'00'

Date

Project: Stanton Energy Reliability Center BESS (CN301)

Location: 10711 Dale Ave., Stanton, CA 960680

## Schedule of Inspection and Testing Agencies

This Statement of Special Inspections includes the following building systems:

- |  |   |
|--|---|
| <input type="checkbox"/> Soils and Foundations       | <input type="checkbox"/> Spray Fire Resistant Material              |
| <input type="checkbox"/> Cast-in-Place Concrete      | <input type="checkbox"/> Wood Construction                          |
| <input type="checkbox"/> Precast Concrete            | <input type="checkbox"/> Exterior Insulation and Finish System      |
| <input type="checkbox"/> Masonry                     | <input checked="" type="checkbox"/> Mechanical & Electrical Systems |
| <input checked="" type="checkbox"/> Structural Steel | <input type="checkbox"/> Architectural Systems                      |
| <input type="checkbox"/> Cold-Formed Steel Framing   | <input type="checkbox"/> Special Cases                              |

Approved Agencies	Name of Individual and Firm	Address, Telephone, e-mail
1. <b>Special Inspection Coordinator</b>	Victor Gruber NV5	2525 Natomas Park Dr., Suite 300 Sacramento, CA 95833 530-755-7850
2. Inspector	Lee Shick NV5	6 Hutton Centre Drive, Suite 1250 Santa Ana, CA 92707 858-927-3604
3. Inspector	Eric Newman & Kevin H. Nguyen TranSystems	6 Hutton Centre Drive, Suite 1250 Santa Ana, CA 92707 714-662-3020
4. Testing Agency	Joshua Cornejo, Adolfo Zendejas, David Conveyney-Zaiger, Tony Canconeri - RMA Companies	1210 East 223rd Street Carson, CA 90745 310-684-4854
5. Testing Agency	Arthur Din (Soils) NV5	2525 Natomas Park Dr., Suite 300 Sacramento, CA 95833 530-755-7850
6. Other		

Note: The inspectors and testing agencies shall be engaged by the Owner or the Owner's Agent, and not by the Contractor or Subcontractor whose work is to be inspected or tested. Any conflict of interest must be disclosed to the Building Official, prior to commencing work.

Project: Stanton Energy Reliability Center BESS (CN301)

Location: 10711 Dale Ave., Stanton, CA 960680

## Special Provisions for Seismic & Wind Resistance

### Quality Assurance for Seismic Resistance

Seismic Design Category

D

Seismic Requirements are



Required



Not Required

Structural Observation is



Required



Not Required

Description of seismic force resisting system and designated seismic systems:

See attached list.

See the Schedule of Inspections for special inspection &amp; testing requirements for seismic resistance

### Quality Assurance for Wind Requirements

Basic Wind Speed (3 second gust)

Vasd = 89 mph

Wind Exposure Category

C

Wind Requirements are



Required



Not Required

Structural Observation is



Required



Not Required

Description of wind force resisting system and designated wind resisting components:

Per 1704.6.2, structural observations are not required where Vasd &lt; 110 mph.

See the Schedule of Inspections for special inspection &amp; testing requirements for wind resistance

## Construction Observation

### Structural Observation

Structural Observation of construction for Seismic and/or Wind Resistance is required when indicated in the Special Requirements for Seismic and Wind Section above. The structural Observer will, as a minimum, perform Structural Observation at the following Scheduled Intervals or Stages of Construction, and at the completion of the structural system.

Structural Observer	<i>name of individual &amp; firm</i> <i>address, phone number, &amp; email address</i>
---------------------	---

Item	Scheduled Interval or Stage of Construction
1.	During Typical Structure Erection Including Observation of Bolting Proceedure
2.	At Completion of Erection of Cable Structure
3.	At Completion of Tray Hanger Seismic Brace System Installation
4.	

Description of seismic force resisting system and designated seismic systems:

1. BESS Mezzanine (South of Column Line B) – Steel Special Moment Frame
2. BESS Cable Tray Support Structure Framing (North of Column Line B) - Steel Ordinary Moment Frame.
3. Cable Tray Hanger Seismic Force Resisting System (Between Column Lines A and E) - Steel Ordinary Concentrically Braced Frame and Steel Ordinary Moment Frame



POWER ENGINEERS, INC.

16041 FOSTER  
PO BOX 1000  
OVERLAND PARK, KS 66085 USA

PHONE 913-681-2881  
FAX 913-681-8475

May 22, 2020

Mr. Kevin Wedman, CBO  
NV5, Inc.  
2525 Natomas Park Drive, Suite 300  
Sacramento, CA 95833

Subject: Stanton Energy Reliability Center BESS (SERC BESS - CN301)  
POWER Responses to DCBO Structural Observation

Dear Mr. Wedman:

Please see enclosed POWER statement addressing the requirements for the Structural Observations regarding the SERC project. We have identified the frequency and extent of structural observations. Special Inspections have been performed on applicable work completed to date and POWER has verified that they have been completed in accordance with Contract Drawing requirements. Qualified individuals have been identified and resumes have been included for your reference for further inspection and observation efforts. Please advise if you have any questions or concerns regarding this plan so they can be addressed.

Sincerely,

  
James Heaney, P.E.  
Lead Engineer



Digitally signed by  
Kevin Wedman  
DN: cn=Kevin Wedman,  
o=Energy, ou=NV5,  
email=kevin.wedman@  
nv5.com, c=US  
Reason: CBO  
Reviewed for code  
compliance  
Date: 2020.08.06  
08:46:40 -07'00'



  
MAY 22, 2020

William H. Romines, Jr., P.E.  
Resident Engineer

Enclosure(s): Statement of Special Inspections for Structural Observations, Resumes  
c: Bill Romines (POWER)  
Joe Bondank (POWER)

IF ENCLOSURES ARE NOT AS NOTED, PLEASE NOTIFY US AT ONCE.

WWW.POWERENG.COM

OPK 315-0353 (2020-05-22) LAE

Attachment 17 – TRANS-1 Permits

Attachment 17 has been deliberately left blank in this reporting period

Attachment 18 – Safety Inspection Report

Attachment 18 has been deliberately left blank in this reporting period

Attachment 19 – CIVIL-3 Non-Compliance Reports

<Attachment 19 has been deliberately left blank in this reporting period>

Attachment 20 - COM-6 Filings & Permits to/by Government Agencies

<Attachment 20 has been deliberately left blank in this reporting period>

Attachment 21 - COM-11 Reporting of Complaints, Notices, and Citations

SERC  
COMPLAINT REPORT AND RESOLUTION LOG

Incident #	Incidents Occurred this Period	Resolution Actions Taken	Status of Unresolved Actions form Previous MCR's
01	Complaint about Track-out on Dale Ave.	<p>All construction equipment vehicle tires shall be inspected and washed as necessary to be cleaned free of dirt prior to entering Dale Ave.</p> <ol style="list-style-type: none"> <li>1. Additional gravel was added to the existing ramps at the tire washing/cleaning station</li> <li>2. Additional laborers were assigned to the Dale Ave entrance when there is a risk of any track-out to scrape and sweep immediately. A Sweeping machine is being kept on location and be used as necessary to clean up all track-out.</li> <li>3. The assigned laborers will also be sweeping the rumble plates when build-up occurs to maintain the efficiency of the plates.</li> <li>4. Above and beyond, the contractor added another set of rumble plates and gravel at the Dale Ave. entrance.</li> </ol>	N/A
02	Noise Complaint	<p>SERC received a noise complaint at 9:33am on Friday, April 5, 2019. The complaint came from a Mr. Hill who lives at the Katella Mobile Home Estates located at 10800 Dale Ave, Stanton, CA. Mr. Hill complained about the use of a chainsaw at 3:10 am on Saturday morning (3/30/19) and hearing an air compressor and the hammering of nails at 3:25 am on Monday morning (4/1/19). Representatives from SERC spoke with Mr. Hill at 2:19pm on Friday April 5<sup>th</sup> to better understand his complaint.</p> <p>SERC investigated the incident with ARB and confirmed that there was no activity on the SERC site during these hours. The Noise Complaint Resolution Form (COC NOISE 2) was submitted to the CPM documenting the complaint.</p>	

Attachment 22 – MECH-1 CBO Inspection Approvals

<Attachment 22 has been deliberately left blank in this reporting period>

Attachment 23 – TRANS-5 Hazardous Materials Delivery & Waste Licensing

<Attachment 23 has been deliberately left blank in this reporting period>

End Report