DOCKETED						
Docket Number:	07-AFC-06C					
Project Title:	Carlsbad Energy Center - Compliance					
TN #:	237470					
Document Title:	onthly Compliance Report- February 2021					
Description:	Encina Power Station Demolition  Monthly Compliance Report For February 2021					
Filer:	Anwar Ali					
Organization:	Carlsbad Energy Center LLC					
Submitter Role:	Commission Staff					
Submission Date:	4/15/2021 4:48:18 PM					
Docketed Date:	4/15/2021					



**Cabrillo Power I, LLC** 4600 Carlsbad Boulevard Carlsbad, CA 92008 Phone: 760-930-1505

Fax: 760-268-4000

March 11, 2021

Mr. Anwar Ali, PhD
Compliance Project Manager
Amended Carlsbad Energy Center Project (07-AFC-06C)
California Energy Commission
1516 Ninth Street (MS-2000)
Sacramento, CA 95814

RE: AMENDED CARLSBAD ENERGY CENTER PROJECT, DOCKET NO. 07-AFC-06C, DEMOLITION OF ENCINA POWER STATION CONDITION OF CERTIFICATION, COM-6 FEBRUARY 2021, MONTHLY COMPLIANCE REPORT

Dear Dr. Ali:

Cabrillo Power I, LLC ("Project Owner") submits the February 2021 Monthly Compliance Report (MCR) in compliance with the AFC Docket No. 07-AFC-06C, Conditions of Certification (COCs) COM-6 for the Amended Carlsbad Energy Center Project (ACECP) located at 4600 Carlsbad Boulevard, Carlsbad, California.

During the month of February 2021, demolition activities included the following: interior and exterior asbestos abatement, removal of numerous facility structures and equipment within the powerblock building, torch cutting of metallic equipment (stators, piping, etc.), and demolition of the stack chimney interior.

Demolition activities within the powerblock building were suspended on February 16, 2021 except for minor maintenance/utility work, due to an injury that occurred on February 15. Demolition work in preparation for the start of stack removal continued. The Root Cause Analysis (RCA) report in response to the injury was submitted to the California Energy Commission under separate cover per Condition of Certification COM-13. Demolition activities recommenced on March 8, 2021 following intensive safety retraining and onboarding of new demolition personnel plan indoctrination, which included corrective actions identified in the RCA.

Completion of demolition activities is targeted for April 2022 per the revised project schedule.

If you have any questions or comments, please do not hesitate to contact me at (760) 707-6833.

Sincerely

Mr. Anwar Ali March 11, 2021

George L. Piantka, PE Sr. Director, Regulatory Environmental Services NRG Energy, Inc.

Attached: Amended Carlsbad Energy Center Project (07-AFC-06C), California

Energy Commission, Monthly Compliance Report, February 2021

cc: File



# Amended Carlsbad Energy Center Project Encina Power Station Demolition (07-AFC-06C)

California Energy Commission Monthly Compliance Report COM-6

February 2021

Submitted by: Cabrillo Power I LLC

Date Submitted: 03-11-2021

## **Table of Contents**

I.	Summ	nary	1
	a.	Demolition Status (Recommenced July 6, 2020)	
	b. c.	Revised/Updated Schedule Explanation of Significant Permitting Activities and Changes to Schedule (as applicable)	)
II.	List of	documents submitted to meet specific conditions	2
III.	Updat	ed Compliance Matrices	4
IV.		conditions satisfied during reporting period including reference tons which satisfied certification	
V.		submittal deadlines missed during reporting period including nation and estimate of when information will be provided	4
VI.	Cumu	lative list of approved changes to conditions of certification	4
VII.		any filings with, or permits issued by, other governmental ies during the month	5
VIII.	-	t compliance activities over next two months including changes	
IX.	Additio	ons to on-site compliance file	5
Χ.	receiv	complaints, notices of violation, official warnings, citations ed during month, description of resolutions of any resolved aints and status of any unresolved complaints	6

### List of Attachments

Attachment A: COMPLIANCE-5 and COMPLIANCE-6: Key Events Schedule

and Compliance Matrix - February 2021

- Attachment B: COMPLIANCE-6: Project Schedule, February 2021
- Attachment C AQ-SC3: Air Quality Construction Compliance Summary,

February 2021

Attachment D: BIO-6: Phase II Biological Resources Monthly Compliance

Report

Attachment E: CUL-5 and PAL-5:Certification of Completion, Worker

**Environmental Awareness Program** 

- Attachment F CUL-6/PAL-6: Paleontological Resource Monitoring
- Attachment G NOISE-2/COM-11: Noise Hotline Calls and Complaints,

February 2021

- Attachment H TRANS-5:Roadway Inspection
- Attachment I TRANS-6: Summary Transportation Permits
- Attachment J TRANS-8: Encroachment Permits Statement
- Attachment K SOIL&WATER-2: Construction Water Usage Summary

SOIL&WATER-9: Wastewater Summary

- Attachment L GEN-2 and TSE-1: Master Drawing List Update
- Attachment M GEN-3: Proof of DCBO Payment
- Attachment N CIVIL-1, GEN-6, MECH-1: DCBO Plan Approvals and

Mechanical Inspections

Attachment O WORKER SAFETY-3: Construction Safety Supervisor

Monthly Report

Attachment P WORKER SAFETY-4: CBO Safety Monitor Inspection

Monthly Report

Attachment Q CIVIL-3 and STRUC-2: Non-Conformance Report Log

#### I. Summary

This Monthly Compliance Report (MCR) focuses on Phase IV of the Amended Carlsbad Energy Center Project (i.e., demolition of Encina Power Station) as Phases I-III - pre-construction and construction/operations phases of ACECP and decommissioning of Encina Power Station - have been completed. MCRs documenting those phases of work can be found in Compliance Proceedings for the Carlsbad Energy Center Project (docket number 07-AFC-06C).

#### a. Demolition Status

Phase III (decommissioning) activities began December 11, 2018 with the retirement of the Encina Power Station; decommissioning was completed by Cabrillo Power I LLC (owner of Encina Power Station) in December 2019. The Project Owner completed all compliance activities and COC submittals necessary to achieve Phase IV, Start of Demolition, in December 2019. Demolition preparation was conducted December 2019 through January 2020; abatement and demolition began on January 29, 2020.

Due to the COVID-19 pandemic and the California State of Emergency, demolition activities were suspended from March 20, 2020 until July 5, 2020. Demolition-related equipment and materials were placed in a safe-condition and storm water best management practices were confirmed by on-site personnel during the suspension of demolition activities.

Demolition activities recommenced during the week of July 6-10, 2020 with limited remobilization during which staff were re-orientated to the site and the scope of work, and safety trained.

Full-scale demolition activities during February 2021 included the following: interior and exterior asbestos abatement, removal of numerous facility structures and equipment within the powerblock building, torch cutting of metallic equipment (stators, piping, etc.), and demolition of the stack chimney interior.

Demolition activities within the powerblock building were suspended on February 16, 2021 except for minor maintenance/utility work, due to an injury that occurred on February 15. Demolition work in preparation for the start of stack removal continued. The Root Cause Analysis (RCA) report in response to the injury was submitted to the California Energy Commission under separate cover per Condition of Certification COM-13. Demolition activities recommenced on March 8, 2021 following intensive safety retraining and onboarding of new demolition personnel plan indoctrination, which included corrective actions identified in the RCA.

#### b. Revised/Updated Schedule

Per COC COM-5, the Compliance Matrix and COC deliverables are provided in **Attachment A. Attachment B** provides a schedule of project milestones for demolition, remediation, and construction.

## c. Explanation of Significant Permitting Activities and Changes to Schedule (as applicable)

Neither significant permitting activities pertaining to Phase IV nor changes to schedule have occurred since the CEC's approval of ACECP in 2015. The City of Carlsbad approved a 9-month extension to Phase IV via a City Resolution in December 2019. While we anticipate completing Phase IV by second quarter of 2022, the extension allows completion by third quarter of 2022.

The updated project schedule is provided in **Attachment B**.

# II. List of documents submitted to meet specific conditions

- a. AQ-SC2: Air Quality Demolition Mitigation Plan
- b. AQ-SC3: Construction Fugitive Dust Control Air Quality Compliance Monthly Report.
- c. AQ-SC4: Dust Plume Response Requirement Air Quality Compliance Monthly Report.
- d. AQ-SC5: Diesel-Fueled Engine Control Air Quality Compliance Monthly Report.
- e. GEN-1: CBO Notice
- f. NOISE-1: Community Mailer and Noise Complaint Hotline Number
- g. NOISE-3: Noise Control Program

- h. SOIL&WATER-2: Non-Potable Construction Water Use Plan
  - i. SOIL&WATER-2&6: Construction water usage summary.
- i. SOIL&WATER-4&9: SDRWQCB email dated 11/22/2019
- j. SOIL&WATER-9: Wastewater disposal summary
- k. TRANS-1: Demolition Traffic Control Plan
- I. TRANS-7: Demolition Parking and Staging Plan
- m. WASTE-5: Demolition Waste Management Plan
- n. WORKER SAFETY-1: Demolition Safety and Health Program
- o. WORKER SAFETY-3: Construction Safety Supervisor monthly report
- p. WORKER SAFETY-4: CBO Safety Monitor monthly report
- q. WASTE-6: Asbestos Notification Form to San Diego Air Pollution Control District Email dated 6/29/2020 (5<sup>th</sup> Revision Notice)

#### **III. Updated Compliance Matrices**

The Compliance Matrix updated to reflect the ACECP is included in **Attachment A**.

# IV. List of conditions satisfied during reporting period including reference to actions which satisfied certification

Air Quality: AQ-SC3, AQ-SC4, and AQ-SC5 - Air Quality Construction Compliance inspections and report. See **Attachment C**.

Biological Resources: BIO-5, BIO-6, BIO-7, and BIO-8 – Biological Resources Compliance inspections and report. See **Attachment D**.

NOISE-2/COM-11: Noise hotline log and complaint resolution process. See **Attachment G**.

WORKER SAFETY-3: Construction Safety Supervisor Monthly Report. See **Attachment O**.

WORKER SAFETY-4: CBO Safety Monitor Inspection Monthly Report. See **Attachment P**.

COM-13: Incident Reporting Requirements. See **Attachment R**.

# V. List of submittal deadlines missed during reporting period including explanation and estimate of when information will be provided

None

## VI. Cumulative list of approved changes to conditions of certification

The California Energy Commission approved changes to the COCs on August 3, 2015. An updated compliance matrix with amended COCs for demolition is provided in **Attachment A**.

# VII. List of any filings with, or permits issued by, other governmental agencies during the month

None

# VIII. Project compliance activities over next two months including changes to schedule

The Project Owner will make the following compliance filings, as needed, over the next two months:

- a. AQ-SC1: Air Quality Construction Mitigation Manager (AQCMM) will implement the monitoring and reporting requirements of AQ-SC2, AQ-SC3, AQ-SC4, and AQ-SC5.
- b. BIO-5: Worker Environmental Awareness Plan training (if required)
- c. BIO-6: Monitoring and reporting as required per the BRMIMP.
- d. COM-6: Submit Monthly Compliance Reports.
- e. SOIL&WATER-2: Water usage summary.
- f. TRANS-5: Inspection reports on roadway conditions. (*if required*)
- g. TRANS-6: Provide summary of overweight or oversized vehicle permits as needed. (*if required*)
- h. TRANS-8: Provide a summary of encroachment permits obtained or utilized during the reporting month. (*if required*)
- i. WASTE-1: Submit correspondence with San Diego County Department of Environmental Health as needed.
- j. WORKER SAFETY-5: As needed worker training on Automated. External Defibrillator (AED) locations.
- k. COM-11: Complaints requiring notifications and reporting will be submitted to CPM
- I. COM-13: Incidents requiring notifications and reporting will be submitted to CPM

#### IX. Additions to on-site compliance file

Files are maintained onsite on a regular basis as COCs are implemented.

# X. List of complaints, notices of violation, official warnings, citations received during month, description of resolutions of any resolved complaints and status of any unresolved complaints

No violations, official warnings, or citations related to the demolition of the Encina Power Station were received in February 2021. A summary table of calls and complaints logged and responded to are included, as applicable, in **Attachment G**.

#### **ATTACHMENT A**

#### COMPLIANCE-5 AND COMPLIANCE-6 KEY EVENTS AND COMPLIANCE MATRIX FEBRUARY 2021

TECHINAL NAME	COC Number	Subtask	Condition Type	Deliverable Req.	Description	Comments	Date Submitted	Dated Approved by CEC
AQ-SC	1		Air Quality Manager		Air Quality Construction/Demolition Mitigation Manager (AQCMM): The project owner shall designate and retain an on-site AQCMM who shall be responsible for directing and documenting compliance with conditions AQ-SC3, AQ-SC4, and AQ-SC5 for the entire project site and linear facility construction/demolition. The on-site AQCMM may delegate responsibilities to one or more AQCMM Delegates. The AQCMM and AQCMM Delegates shall have full access to all areas of construction on the project site and linear facilities and shall have the authority to stop any or all construction/demolition activities as warranted by applicable construction/demolition mitigation conditions. The AQCMM and AQCMM Delegates may have other responsibilities in addition to those described in this condition. The AQCMM shall not be terminated without written consent of the Compliance Project Manager (CPM).		8/26/2019	9/20/2019
AQ-SC	2		Air Quality Plan		Air Quality Construction/Demolition Mitigation Plan (AQCMP): The project owner shall provide an AQCMP, for approval, which details the steps that will be taken and the reporting requirements necessary to ensure compliance with conditions AQ-SC3, AQ-SC4, and AQ-SC5.	Submitted to CEC on 10/16/19. Resubmitted with updates per CEC request 12/28/19. Docketed by CEC on 1/2/2020	10/16/2019, resubmitted 12/28/19	1/2/2020
AQ-SC	3	а	Air Quality Plan		Construction Fugitive Dust Control: The AQCMM shall submit documentation to the CPM in each Monthly Compliance Report (MCR) that demonstrates compliance with the following mitigation measures for the purposes of preventing all fugitive dust plumes from leaving the project site and linear facility routes. Any deviation from the following mitigation measures shall require prior CPM notification and approval.  A. All unpaved roads and disturbed areas in the project and laydown construction/demolition sites shall be watered as frequently as necessary to comply with the dust mitigation objectives of AQ-SC4. The frequency of watering may be reduced or eliminated during periods of precipitation.  B. No vehicle shall exceed 10 miles per hour on unpaved areas within the project and laydown construction/demolition sites.  C. The construction/demolition equipment vehicle tires shall be inspected and washed as necessary to be cleaned and free of dirt prior to entering paved roadways.  E. Gravel ramps of at least 20 feet in length must be provided at the tire washing/cleaning station.  F. All unpaved exits from the construction/demolition site shall be graveled or treated to prevent track-out to public roadways.  G. All construction/demolition vehicles shall enter the construction/demolition site through the treated entrance roadways, unless an alternative route has been submitted to and approved by the CPM.  H. Construction/demolition areas adjacent to any paved roadways shall be provided with sandbags or other measures as specified in the Storm Water Pollution Prevention Plan (SWPPP) to prevent runoff to roadways.  I. All paved roads within the construction/demolition site shall be swept visually clean, using wet sweepers or air filtered dry vacuum sweepers, at least twice daily (or less during periods of precipitation) on days when construction/demolition activity occurs or on any other day when dirt or runoff from the construction/demolition site is visible on the public roadways.	included with AQ-SC2		
AQ-SC	3	b	Air Quality Plan		K. All soil storage piles and disturbed areas that remain inactive for longer than 10 days shall be covered or shall be treated with appropriate dust suppressant compounds.  L. All vehicles that are used to transport solid bulk material on public roadways and that have the potential to cause visible emissions shall be provided with a cover or the materials shall be sufficiently wetted and loaded onto the trucks in a manner to provide at least two feet of freeboard.  M. Wind erosion control techniques (such as windbreaks, water, chemical dust suppressants, and/or vegetation) shall be used on all construction/demolition areas that may be disturbed. Any windbreaks installed to comply with this condition shall remain in place until the soil is stabilized or permanently covered with vegetation.  N. Disturbed areas will be re-vegetated as soon as practical.  O. Haul trucks used during the Encina Power Station demolition shall be limited to traveling on paved or graveled surfaces at all times within the boundary of the Encina Power Station property.  The fugitive dust requirements listed in this condition may be replaced with as stringent or more stringent methods as required by SDAPCD Rule 55.	included with AQ-SC2		
AQ-SC	4	а	Air Quality Plan		Dust Plume Response Requirement: The AQCMM or Delegate shall monitor all construction/demolition activities for visible dust plumes.  Observations of visible dust plumes that have the potential to be transported: (1) off the project site, -(2) 200 feet beyond the centerline of the construction of linear facilities, (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner, or (4) within 50 feet upwind of the I-5 freeway indicate that existing mitigation measures are not resulting in effective mitigation. The AQCMM or Delegate shall implement the following procedures for additional mitigation measures in the event that such visible dust plumes, other than those occurring upwind of the I-5 Freeway, are observed:  Step 1: The AQCMM or Delegate shall direct more intensive application of the existing mitigation methods within 15 minutes of making such a determination.  Step 2: The AQCMM or Delegate shall direct implementation of additional methods of dust suppression if Step 1 specified above fails to result in adequate mitigation within 30 minutes of the original determination.  Step 3: The AQCMM or Delegate shall direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation within one hour of the original determination. The activity shall not restart until the AQCMM or Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the shut-down source. The owner/operator may appeal to the CPM any directive from the AQCMM or Delegate to shut down an activity, provided that the shutdown shall go into effect within one hour of the original determination, unless overruled by the CPM before that time.	included with AQ-SC2		

AQ-SC	4	b	Air Quality Plan		The AQCMM or Delegate shall implement the following procedures for additional mitigation measures in the event that such visible dust plumes occurring within 50 feet upwind of the I-5 Freeway are observed:  Step 1: The AQCMM or Delegate shall immediately cease the activities causing the visible dust plumes if any obscuration of visibility is occurring to drivers on the I-5 freeway. The AQCMM or Delegate shall direct more intensive application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of the I-5 freeway but are not causing obscuration of visibility to drivers.  Step 2: The AQCMM or Delegate shall direct implementation of additional methods of dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.  Step 3: The AQCMM or Delegate shall direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. The activity shall not restart until the AQCMM or Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes that could impact visibility on the I-5 Freeway will not occur upon restarting the shut-down fugitive dust source.		
AQ-SC	5	a	Air Quality Plan	Y	Diesel-Fueled Engine Control: The AQCMM shall submit to the CPM, in the Monthly Compliance Report, a construction/demolition mitigation report that demonstrates compliance with the AQCMP mitigation measures for purposes of controlling diesel construction/demolition-related emissions. The following off-road diesel construction/demolition equipment mitigation measures shall be included in the Air Quality Construction Mitigation Plan (AQCMP) required by AQ-SC2, and any deviation from the AQCMP mitigation measures shall require prior CPM notification and approval.  a) All diesel-fueled engines used in the construction/demolition of the facility shall have clearly visible tags issued by the on-site AQCMM showing that the engine meets the conditions set forth herein. b) All construction/demolition diesel engines with a rating of 50 hp or higher shall meet, at a minimum, the Tier 4 or 4i California Emission Standards for Off-Road Compression-Ignition Engines, as specified in California Code of Regulations, Title 13, section 2423(b)(1), unless a good faith effort to the satisfaction of the CPM that is certified by the on-site AQCMM demonstrates that such engine is not available for a particular item of equipment. In the event that a Tier 4 or 4i engine is not available for any off-road equipment larger than 50 hp, that equipment shall be equipped with a Tier 3 engine, or an engine that is equipped with retrofit controls to reduce exhaust emissions of nitrogen oxides (NOx) and diesel particulate matter (DPM) to no more than Tier 3 levels unless certified by engine manufacturers or the on-site AQCMM that the use of such devices is not practical for specific engine types. For purposes of this condition, the use of such devices is "not practical" for the following, as well as other, reasons.  1. There is no available retrofit control device that has been verified by either the California Air Resources Board or U.S. Environmental Protection Agency to control the engine in question; or 2. The construction/demolition equipmen	included with AQ-SC2	
AQ-SC	5	b	Air Quality Plan		c) The use of a retrofit control device may be terminated immediately, provided that the CPM is informed within ten working days of the termination and that a replacement for the equipment item in question meeting the controls required in item "b" occurs within ten days of termination of the use, if the equipment would be needed to continue working at this site for more than 15 days after the use of the retrofit control device is terminated, if one of the following conditions exists:  1. The use of the retrofit control device is excessively reducing the normal availability of the construction/demolition equipment due to increased down time for maintenance, and/or reduced power output due to an excessive increase in back pressure.  2. The retrofit control device is causing or is reasonably expected to cause engine damage.  3. The retrofit control device is causing or is reasonably expected to cause a substantial risk to workers or the public.  4. Any other seriously detrimental cause which has the approval of the CPM prior to implementation of the termination.  d) All heavy earth-moving equipment and heavy duty construction/demolition-related trucks with engines meeting the requirements of (b) above shall be properly maintained and the engines tuned to the engine manufacturer's specifications.  e) All diesel heavy construction/demolition equipment shall not idle for more than five minutes. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement.  f) Construction/demolition equipment will employ electric motors when feasible.		
AQ-SC	12		MCR	Y	The project owner shall not allow the overlap of specific construction and demolition phase activities. The following activities shall not be conducted concurrently with any of the other listed activities:  1. ASTs 5, 6, and 7 demolition (licensed CECP activity)  2. ASTs 1, 2, and 4 demolition and berm removal (PTR described activities).  3. Amended CECP construction (PTA described activities).  4. EPS demolition (PTA and Encina Power Station Demolition Plan described activities).  In addition, the gas turbines initial commissioning activity and the EPS demolition activity shall not be performed concurrently.	N/A	
AQ-SC	13		MCR	Y	The project owner shall not implode or fell any concrete or mortar structure, such as the main exhaust stack or the power plant building, during the demolition of the Encina Power Station.		

GEN	1	С	СВО	N	The project owner shall design, construct, and inspect the project in accordance with the 2013 California Building Standards Code (CBSC), also known as Title 24, California Code of Regulations, which encompasses the California Building Code (CBC), California Administrative Code,	Comments Received from CBO on Execution Plan on 12/4/19	01/09/2020	1/22/2020	
					California Electrical Code, California Mechanical Code, California Plumbing Code, California Energy Code, California Fire Code, California Code				
HAZ	7		Security Plan		Prior to commencing tank demolition, a site-specific Demolition and Construction Site Security Plan for the tank demolition and construction phases shall be prepared and made available to the CPM for review and approval. The Construction Security Plan shall include the following:  1. perimeter security consisting of fencing enclosing the demolition and construction areas;  2. security guards;  3. site access control consisting of a check-in procedure or tag system for demolition and construction personnel and visitors;  4. written standard procedures for employees, contractors, and vendors when encountering suspicious objects or packages on-site or off-site;  5. protocol for contacting law enforcement and the CPM in the event of suspicious activity or emergency; and  6. evacuation procedures.	Submitted to CEC	11/6/2019	11/19/2019	
NOISE	1		Notice			inition and the Completed facility, including the demolition of above-ground fuel oil storage tanks 1, 2, and 4 holition of the Enrican Power Station (PS) (2013 CBC, Appendix Chapter 1, §1.1.3, Scope). All transmission liching stations and substations) are covered in the conditions of certification in the Transmission System when the successor of the CGB when the successor to the 2013 CBSC is in effect, the 2013 CBSC holitions with the successor of the 2013 CBSC is in effect, the 2013 CBSC construction or other requirements, the most restrictive shall govern. Where there is a conflict between a general irrement, the specific requirement shall govern. Where there is a conflict between a general irrement, the specific requirement shall govern. Where there is a conflict between a general irrement, the specific requirement shall govern. Where there is a conflict between a general irrement, the specific requirement shall govern. Where there is a conflict between a general irrement, the profice of the state of the codes listed above.  Submitted to CEC  Submitted t			
NOISE COMPLIANCE	1 11		Hot Line Response		Throughout the demolition of above-ground fuel oil storage tanks 1, 2, 4, 5, 6, and 7 (ASTs 1, 2, 4, 5, 6, and 7), construction and operation of the amended CECP, and demolition of the Encina Power Station the project owner shall document, investigate, evaluate, and attempt to resolve all project-related noise complaints. The project owner or authorized agent shall:  *Use the Noise Complaint Resolution Form (below), or a functionally equivalent procedure acceptable to the CPM, to document and respond to each noise complaint;  *Attempt to contact the person(s) making the noise complaint within 24 hours (within 12 hours if the complaint is related to nighttime concrete pour);  *Conduct an investigation to determine the source of noise related to the complaint;  *Take all feasible measures to reduce the noise at its source if the noise is project related; and  *Submit a report documenting the complaint and the actions taken. The report shall include: a complaint summary, including final results of noise reduction efforts and, if obtainable, a signed statement by the complainant stating that the noise problem is resolved to the complainant's satisfaction.	Hot Line Established	8/13/2019	10/2/2019	
NOISE	3		Letter		The project owner shall submit to the CPM for review and approval a noise control program and a statement, signed by the project owner's project manager, verifying that the noise control program will be implemented throughout the demolition of ASTs 5, 6, and 7, and construction and demolition activities associated with of the amended CECP. The noise control program shall be used to reduce employee exposure to high noise levels during demolition and construction in accordance with Title 8, California Code of Regulations, sections 5095-5099, and Title 29, Code of Federal Regulations, section 1910.95	approved on 10/2/19	8/26/2019	10/3/2019	

NOISE	6		Letter	Y Noisy construction work relating to any project features shall be restricted to the times of day delineated below:			
SOIL&WATER	2	a	Plan	Weekdays 7:00 a.m. to 6:00 p.m.  Saturdays 8:00 a.m. to 6:00 p.m.  Haul trucks and other engine-powered equipment shall be equipped with mufflers that meet all applicable regulations. Haul trucks shall be operated in accordance with posted speed limits. Truck engine exhaust brake use shall be limited to emergencies.  For purposes of this condition, "noisy construction work" shall be defined as any project-related work that draws a noise complaint caused by the construction or demolition activities associated with the CECP, as opposed to another source, as verified by the CPM, pursuant to NOISE-2.  Y Potable water shall not be used for any construction activity, including EPS demolition activities, that is suitable for non-potable water	r 10/11/19 - NRG response submitted	10/11/2019	12/18/2019
SOILAWATER	2	d	riali	use if a non-potable water source is available at the project site. Prior to site mobilization, the project owner shall submit to the CPM a Non-Potable Construction Water Use Plan (plan) for the supply and use of non-potable water in construction activities. The plan shall consider the use of recycled water available at the site. The plan shall specify those construction activities that would use non-potable water and those construction activities that would use potable water. Potable water use for EPS demolition activities that are suitable for non potable water shall count toward the cumulative total limit, in accordance with SOIL&WATER-6.	to CEC. Status request from CEC sent 11/12/19	10/11/2019	12/10/2013
SOIL&WATER	2	b	MCR	Y			
SOIL&WATER	4	а	Permit	Y The project owner shall submit to the San Diego Regional Water Quality Control Board (SDRWQCB) all information required by the SDRWQCB to obtain a Waste Discharge Requirements (WDR) Order for the discharge of EPS demolition wastewater to the Pacific Ocean in accordance with NPDES requirements. The project owner shall submit to the CPM all copies of correspondence between the project owner and the SDRWQCB regarding the WDR Order within 10 days of its receipt or submittal.	SDRWQCB concurrence request for use of existing Industrial Permit and Storm Water Permit submitted 10/31/19. NRG submitted email to CEC from SDRWQCB in regards to permits on 11/22/2019.	11/22/2019	11/27/2019
SOIL&WATER	6	a	Water Use	During normal operation the project shall use no more than three acre-feet per year (AFY) of potable water for drinking, sanitary, and fire protection testing purposes. The project shall use recycled water for all industrial and landscape irrigation purposes during operation of the CECP, unless potable water is needed for emergency backup use. For the purpose of this condition, the term emergency shall mean the inability of the CECP to take, or for the city of Carlsbad to deliver, recycled water to the CECP in a quantity sufficient to meet CECP demand due to Acts of God, natural disaster, and other circumstances beyond the control of the project owner, including interruption of recycled water service and it is necessary for the CECP to prepare to or continue to operate to serve a peaking load. If more than 3AFY of potable water is needed during operation for non-emergency uses, the owner shall be required to file a formal petition to amend the project. If the CECP requires potable water for EPS demolition and emergencies that will cumulatively exceed 300 acre-feet, during the life of the project, the project owner shall file a petition to amend. All emergency water use shall be reported in annual compliance reports. Reported values shall include monthly			
SOIL&WATER	6	b	Reporting	Y			
SOIL&WATER	9	а	Permit Reporting	Prior to transport and disposal of any facility construction or demolition-related wastewaters offsite, the project owner shall test and classify the stored wastewater to determine proper management and disposal requirements. The project owner shall provide evidence that wastewater is disposed of at an appropriately licensed facility. The project owner shall ensure that the wastewater is transported and disposed of in accordance with the wastewater's characteristics and classification and all applicable LORS (including any CCR Title 22 Hazardous Waste and Title 23 Waste Discharges to Land requirements).  Where discharge of wastewater must comply with the San Diego Regional Water Quality Control Board (SDRWQCB) and State Water Resources Control Board regulatory requirements, the project owner shall submit a Report of Waste Discharge (ROWD) to the compliance project manager (CPM) and SDRWQCB for determination of which regulatory waiver or permit applies to the proposed discharges. The project owner shall pay all necessary fees for filing and review of the ROWD and all other related fees. Checks for such fees shall be submitted to the SDRWQCB and shall be payable to the State Water Resources Control Board. The project owner shall ensure compliance with the provisions of the waiver or permit applicable to the discharge.  Where the regulatory requirements are not applied pursuant to a National Pollutant Discharge Elimination System permit, it is the Commission's intent that the requirements of the applicable waiver or permit be enforceable by both the Commission and the SDRWQCB. In furtherance of that objective, the Commission hereby delegates the enforcement of the waiver or permit requirements, and associated monitoring, inspection, and annual fee collection authority, to the SDRWQCB. The CPM and SDRWQCB shall confer with each other and coordinate, as needed, in the enforcement of the requirements.	•	11/22/2019	11/27/2019
				with each other and coordinate, as needed, in the emorcement of the requirements.			

SOIL&WATER	9	С	Permit			Permit(s) provided when obtained from SDRWQCB		
SOIL&WATER	9	d	Reporting			As needed		
TRANS	1		Permit	Y	The project owner shall consult with the City of Carlsbad and prepare and submit to the city of Carlsbad for review and comment and the Compliance Project Manager (CPM) for approval a construction/demolition traffic control plan. The plan shall be implemented during all phases of construction/demolition and shall addresses the following issues:  • timing of truck trips, including heavy equipment and building materials deliveries, especially those that would cross the railroad tracks;  • redirecting construction and demolition traffic with a flag person at a minimum for trucks traveling eastbound on Cannon Road from the SDG&E Service Gate to cross the railroad tracks;  • legning, lighting, and traffic control device placement if required;  • need for construction work hours and arrival/departure times outside and during peak traffic periods;  • insurance of access for emergency vehicles to the project site;  • temporary closure of travel lanes;  • access to adjacent residential and commercial property during the construction of all pipelines;  • specification of construction-related haul routes; and  • identify safety procedures for exiting and entering the site access gate.  During and following completion of project construction and demolition, the project owner shall repair any damage to roadways affected by construction/demolition activity to pre-project road conditions or better. Restoration of significant damage which could cause hazards (such as potholes, deterioration of pavement edges, or damaged signage) shall take place immediately after the damage has occurred. Prior to the start of demolition and acconstruction, the project convers shall photograph or vidoatape, all roadways that will be affected by pipeline construction and acconstruction, the project convers thall photograph or vidoatape, all roadways that will be affected by pipeline construction and demolition and construction. The purpose of this notification is to allow the city the opportunity to postpone any planned roadway resurfacing and/o	and the CEC to allow for the City of Carlsbad's Jack-and-bore project. Due to the left turn from Gate 3 being obstructed, the temporary TCP allows for a right turn while egressing from Gate 3, and requires all truck traffic to turn left on Carlsbad Boulevard to gain acces to Interstate 5 on Palomar Airport Road. All other craft traffic can take either a left or right on Carlsbad	10/29/2019, Modified Plan sent 11/14/19; Temporary Traffic Control Plan approved on 11/9/2020	12/12/2019
TRANS	5	а	Reporting	Y	affected by construction/demolition activity to pre-project road conditions or better. Restoration of significant damage which could cause hazards (such as potholes, deterioration of pavement edges, or damaged signage) shall take place immediately after the damage has occurred. Prior to the start of demolition and construction, the project owner shall photograph or videotape, all roadways that will be affected by pipeline construction and heavy truck traffic. The project owner shall provide the CPM and the city of Carlsbad with a copy of the images for the roadway segments under its jurisdiction. Also, prior to start of demolition and construction, the project owner shall notify the city about the schedule for project demolition/construction. The purpose of this notification is to allow the city the opportunity to postpone any planned roadway resurfacing and/or improvement projects until after the project		9/16/2019	9/30/2019
TRANS	7		Plan	Y			10/16/2019	10/22/2019
WASTE	5	a	Plan		The project owner shall prepare a Demolition and Construction Waste Management Plan for all wastes generated during demolition and construction of the facility and shall submit the plan to the CPM for review and approval. The plan may be submitted in two sections: Demolition activities and Construction activities. Both sections of the plan shall contain, at a minimum, the following:  • a description of all demolition and construction waste streams, including projections of frequency, amounts generated, and hazard classifications; and  • management methods to be used for each waste stream, including temporary on-site storage, housekeeping and best management practices to be employed, treatment methods and companies providing treatment services, waste testing methods to assure correct classification, methods of transportation, disposal requirements and sites, and recycling and waste minimization/source reduction plans.  • a reuse/recycling Debris Management Plan for demolition and construction materials that meets or exceeds the waste diversion goals established by the Integrated Waste Management Compliance Act (Pub. Resources Code, § 41780 et seq.) and CAL Green Title 24, California Code of Regulations, Part 11sections 4.408, 5.408, 301.1.1 and 301.3.		10/16/2019	11/12/2019
WASTE	6		Permit	Y	Prior to demolition of existing structures, the project owner shall complete and submit a copy of a San Diego County Air Pollution Control District (District) Asbestos Renovation and Demolition Notification Form to the CPM and the District for review. The project owner shall remove all asbestos-containing material (ACM) from the site prior to demolition.	Final (4th) Revised Asbestos Notification Form was submitted to San Diego Air Pollution Control District and CPM for January 29, 2020 Start of Demoltion of Asbestos Abatement.	1/10/2020 1/17/2020 1/21/2020 1/24/2020	1/29/2020


VIS	3	В	Screening		If necessary to provide visual screening of staging activities, equipment and materials in the short term, the project owner shall provide temporary dark-colored, opaque fencing to provide visual screening until landscape screening described above has achieved sufficient maturity to provide visual screening. Existing opaque fencing shall be maintained along the Carlsbad Boulevard frontage of the EPS for the duration of construction and demolition.  The project owner shall submit to the CPM for review and approval, and simultaneously to the city of Carlsbad for review and comment, a landscaping plan whose proper implementation will satisfy these requirements. The plan shall include:  a) A detailed landscape, grading, and irrigation plan, at a reasonable scale. The plan shall demonstrate how the requirements stated above shall be met. The plan shall provide a detailed installation schedule demonstrating installation of as much of the landscaping as early in the construction process as is feasible in coordination with project construction. The intent of the plan shall be to minimize loss of existing perimeter tree and shrub screening, particularly at the northeast laydown site; and to provide supplemental and replacement plantings as needed to screen staging sites.		
WORKER SAFETY	1	b	Plan	Y	The project owner shall submit to the Compliance Project Manager (CPM) a copy of the Project Demolition and Construction Safety and Health Program containing the following:  1. a Demolition and Construction Personal Protective Equipment Program;  2. a Demolition and Construction Exposure Monitoring Program;  3. a Demolition and Construction Injury and Illness Prevention Program;  4. a Demolition and Construction Emergency Action Plan; and  5. a Demolition and Construction Fire Prevention Plan.  6. an Encina Power Statin Demolition Plan.  The Personal Protective Equipment Program, the Exposure Monitoring Program, and the Injury and Illness Prevention Program shall be submitted to the CPM for review and approval concerning compliance of the program with all applicable safety orders. The Demolition and Construction Emergency Action Plan, the Demolition and Construction Plan, and an Encina Power Station Demolition Plan shall be submitted to the Carlsbad Fire Department for review and comment prior to submittal to the CPM for approval.	11/6/2019	12/11/2019
WORKER SAFETY	3	a	Supervisor	Y	The project owner shall provide a site Demolition Safety Supervisor (DSS) and a Construction Safety Supervisor (CSS) who, by way of training and/or experience, is are knowledgeable of tank demolition, power plant construction activities and relevant laws, ordinances, regulations, and standards; is are capable of identifying workplace hazards relating to the demolition and/or construction activities; and has authority to take appropriate action to assure compliance and mitigate hazards. The DSS or CSS shall:  1. have overall authority for coordination and implementation of all occupational safety and health practices, policies, and programs;  2. assure that the safety program for the project complies with Cal/OSHA and federal regulations related to power plant projects;  3. assure that all demolition, construction and commissioning workers and supervisors receive adequate safety training;  4. complete accident and safety-related incident investigations and emergency response reports for injuries and inform the CPM of safety-related incidents; and  5. assure that all the plans identified in Conditions of Certification Worker Safety-1 and -2 are implemented.		12/11/19 - But need to update all Federal OSHA citations with the appropriate Cal/OSHA code citations
WORKER SAFETY	4		СВО	Y	The project owner shall make payments to the Chief Building Official (CBO) for the services of a Safety Monitor based upon a reasonable fee schedule to be negotiated between the project owner and the CBO. Those services shall be in addition to other work performed by the CBO. The Safety Monitor shall be selected by and report directly to the CBO and will be responsible for verifying that the Construction Safety Supervisor, as required in Condition of Certification Worker Safety-3, implements all appropriate Cal/OSHA and Energy Commission safety requirements. The Safety Monitor shall conduct on-site (including linear facilities) safety inspections at intervals necessary to fulfill those responsibilities and shall do this during the period of tank demolition/removal, construction of the CECP, and demolition/removal of the EPS.	9/12/2019	10/10/2019


WORKER SAFETY	5	Training		The project owner shall ensure that a portable automatic external defibrillator (AED) is located on site during tank demolition, construction and operations and demolition/removal of the EPS and shall implement a program to ensure that workers are properly trained in its use and that the equipment is properly maintained and functioning at all times. During demolition of the tanks and the EPS, construction and commissioning, the following persons shall be trained in its use and shall be on site whenever the workers that they supervise are on site: the Demolition or Construction Project Manager or delegate, the Demolition or Construction Safety Supervisor or delegate, and all shift foremen. During operations, all power plant employees shall be trained in its use. The training program shall be submitted to the CPM for review and approval.	AED Training.	12/5/2019	12/10/2019
---------------	---	----------	--	---	---------------	-----------	------------


Submitted to CEC
Approved by CEC


#### **ATTACHMENT B**


COMPLIANCE-6 PROJECT SCHEDULE FEBRUARY 2021

















Data Date: 3/1/21	1		0842-U-1	- MA084	<u> 2 NRG Encina Pow</u>	<u>ver St</u> atio	on - Update 11 - 2021-03-01	05. Detailed Schedule	Page 7 of
ctivity ID	Activity Name	Orig Dur Start	Late Start	Finish	Late Finish Float		2020	2021	2022
					∍p Oct	Nov Dec J		un Jul Aug Sep Oct Nov Dec Ja	an   Feb   Mar   Apr   Ma
Verify Utility D	Disconnects Unit 3 (Col.'s D-H)	174 1/9/20 A	8/3/21	7/27/20 A	2/22/22	1	7/27/20 Α. Verity Willty Disconnects Whit 3 (Col.'s D-H)		
UD.U3.1000	Mezz. Fl. El. 17'6" (Col. 10-16)	4 1/9/20 A	2/22/22	1/11/20 A	2/22/22		Mezz. Fl. El. 17'6" (Col. 10-16)		
UD.U3.1010	Operating Fl. El. 34'0" (Col. 10-16)	2 1/11/20 A	2/22/22	1/16/20 A	2/22/22		Operating Fl. El. 34'0" (Col. 10-16)		
UD.U3.1020	Platform El. 50'0" (Col. 10-16)	2 1/16/20 A	2/22/22	1/17/20 A	2/22/22				
UD.U3.1030	Platform El. 61'4" (Col. 10-16)	2 1/17/20 A	2/22/22	1/18/20 A	2/22/22		Platform El. 61'4" (Col. 10-16)		
UD.U3.1040	Preheater/Dearator Fl. El. 72'6" (Col. 10-16)	2 1/20/20 A	2/22/22	1/22/20 A	2/22/22		Preheater/Dearator Fl. El. 721 Col. 10 16		
UD.U3.1050	Platforms @ El 82'4" & 87'10" (Col. 10-16)	2 1/23/20 A	2/22/22	1/23/20 A					
UD.U3.1060	ID & Fan Fl. El. 98'6" (Col. 10-16)	2 1/24/20 A	2/22/22	1/24/20 A	2/22/22		ID & Fan Fl. El. 98'6" (Col. 10 16)		
UD.U3.1070	Ventilating Fan Fl. El. 118'6" (Col. 10-16)	2 1/25/20 A	2/22/22	1/27/20 A	2/22/22		Ventilating Fan Fl. El, 1186 Opl. 10-16)		
UD.U3.1080	Basement El. 0'0" (Col. 10-16)	1 7/27/20 A	8/3/21	7/27/20 A	8/3/21		■ Basement El. 0'0" (Col. 10-16)		
Verify Utility D	Disconnections Units 2 (Col.'s D-H)	145 2/8/20 A	8/3/21	7/27/20 A	2/22/22		7/27/20 A. Verify Willty Disconnections Units 2 (Col.'s D	D	
UD.U2.1000	Mezz. Fl. El. 17'6" (Col. 5-16)	3 2/14/20 A	2/22/22	2/15/20 A			Mezz. Fl. El. 17'6" (Co. 5-16)		
UD.U2.1010	Operating Fl. El. 34'0" (Col. 5-16)	2 2/13/20 A	2/22/22	2/14/20 A	2/22/22		Derating Fl. El. 34'0" (Cp. 5-16)		
UD.U2.1020	Platform El. 50'0" (Col. 5-16)	2 2/12/20 A	2/22/22	2/12/20 A	2/22/22		Platform El. 50'0" (Col. 5-16)		
UD.U2.1030	Platform El. 61'4" (Col. 5-16)	2 2/12/20 A	2/22/22	2/12/20 A	2/22/22		Platform El. 61'4" (Col. 5-16)		
UD.U2.1040	Preheater/Dearator Fl. El. 72'6" (Col. 5-16)	2 2/11/20 A	2/22/22	2/11/20 A	2/22/22		Preheater/Dearator Fl. El 72 6" (Col. 5-16)		
UD.U2.1050	Platforms @ El 82'4" & 87'10" (Col. 5-16)	2 2/11/20 A	2/22/22	2/11/20 A			Platforms @ El 82'4" & <b>8 110</b> " (Odl 5-16)		
UD.U2.1060	ID & Fan Fl. El. 98'6" (Col. 5-16)	2 2/10/20 A	2/22/22	2/10/20 A	2/22/22		ID & Fan Fl. El. 98'6" (Col 5-16)		
UD.U2.1070	Ventilating Fan Fl. El. 118'6" (Col. 5-16)	2 2/8/20 A	2/22/22	2/8/20 A	2/22/22		Ventilating Fan Fl. El. 1   B6" (Col. 5-16)		
UD.U2.1080	Basement El. 0'0" (Col. 5-16)	1 7/27/20 A	8/3/21	7/27/20 A	8/3/21		Basement El. 0'0' (Col. 5-16)		
Verify Utility D	Disconnections Units 1 (Col.'s D-H)	126 2/25/20 A	8/11/21	7/27/20 A	2/22/22		7/27/20 A, Verity Willty Disconnections Units 1 (Col.'s [	n)	
UD.U1.1000	Mezz. Fl. El. 17'6" (Col. 1-5)	1 3/13/20 A	2/22/22	3/13/20 A			L <mark>→</mark>   Mezz. Fl. El. 17'6 ( <b>(D</b> al 1-5))		
UD.U1.1010	Operating Fl. El. 34'0" (Col. 1-5)	1 3/12/20 A	2/22/22	3/12/20 A	2/22/22		Operating Fl. El. 341 Col. 145)		
UD.U1.1020	Platform El. 50'0" (Col. 1-5)	1 3/11/20 A	2/22/22	3/11/20 A	2/22/22		Platform El. 50'0" (Ctl. 1-5)		
UD.U1.1030	Platform El. 61'4" (Col. 1-5)	1 2/29/20 A	2/22/22	2/29/20 A	2/22/22		Platform El. 61'4" (Col. 1-5)		
UD.U1.1040	Preheater/Dearator Fl. El. 72'6" (Col. 1-5)	1 2/28/20 A	2/22/22	2/29/20 A	2/22/22		Preheater/Dearator FILEI 72'6" (Col. 11-5)		
UD.U1.1050	Platforms @ El 82'4" & 87'10" (Col. 1-5)	1 2/27/20 A	2/22/22	2/27/20 A	2/22/22		Platforms @ El 82'4" 8 87'10" (Col. 1-5)		
UD.U1.1060	ID & Fan Fl. El. 98'6" (Col. 1-5)	1 2/26/20 A	2/22/22	2/27/20 A	2/22/22				
UD.U1.1070	Ventilating Fan Fl. El. 118'6" (Col. 1-5)	1 2/25/20 A	2/22/22	2/25/20 A	2/22/22		Ventilating Fan Fl. El. 1186" (Cal. 1-5)		
UD.U1.1080	Basement El. 0'0" (Col. 1-5)	1 7/27/20 A	8/11/21	7/27/20 A	8/11/21		Basement El. 0'0" (Col. 1-5)		
Verify Utility D	Disconnections Units 5	12 7/27/20 A	8/11/21	8/6/20 A	2/22/22		8/6/20 A, Verify Utility Disconnections Units 5		
UD.U5.1000	Burner Platform El. 16'0" (Col. D-G/ 26-31)	1 7/27/20 A	2/22/22	7/27/20 A	2/22/22		Burner Platform El. 16'0" (Col. D-G/ 26-31)		
UD.U5.1010	Burner Platform El. 25'0" (Col. D-H/ 26-31)	1 7/28/20 A	2/22/22	7/28/20 A	2/22/22		Burner Flatform El. 25'0" (Col. D-H/ 26-81)		
UD.U5.1020	Operating Fl. El. 34'0" (Col. D-H/ 26-31)	2 7/29/20 A	2/22/22	7/30/20 A	2/22/22				
UD.U5.1030	Platform El 53'1"(Col. D-H/ 26-31)	1 7/31/20 A	2/22/22	7/31/20 A	2/22/22				
UD.U5.1040	Platform El. 64'0" (Col. D-H/ 26-31)	1 8/1/20 A	2/22/22	8/6/20 A	2/22/22				
UD.U5.1050	Platform El. 73'0" (Col. D-H/ 26-31)	1 8/1/20 A	2/22/22	8/6/20 A	2/22/22				
UD.U5.1060	Platform El. 81'0" (Col. D-H/ 26-31)	1 8/1/20 A	2/22/22	8/6/20 A	2/22/22		Flatform El. 81'0" (Col. D-H/ 26-31)		
UD.U5.1070	Platform El. 89'0" (Col. D-H/ 26-31)	1 8/1/20 A	2/22/22	8/6/20 A	2/22/22				
UD.U5.1080	Platform El. 98'0" (Col. D-H/ 26-31)	1 8/1/20 A	2/22/22	8/6/20 A	2/22/22				
UD.U5.1090	Dearator Platform El. 109"0" (Col. D-H/ 26-31)	1 8/1/20 A	2/22/22	8/6/20 A	2/22/22		Dearator Platform El. 109 0" (Col. DH/ 26-31)		
UD.U5.1100	Platform El. 125'7" (Col. F-H/ 26-31)	1 8/1/20 A	2/22/22	8/6/20 A	2/22/22				
UD.U5.1110	Basement Fl. El14'0" (Col. D-G/ 26-31)	1 7/27/20 A	8/11/21	7/27/20 A	8/11/21		Basement FI. Ell14/0" (Cpt D-G/ 26-31)		
UD.U5.1120	Fan Room Fl. El. 0'0" (Col. G-K/ 26-31)	1 7/28/20 A	8/11/21	7/28/20 A	8/11/21		Fan Rodm FI. El. 00" (Col. G-K/26-31)		
UD.U5.1130	Burner Platform El. 7'0" (Col. D-G/ 26-31)	1 7/29/20 A	8/11/21	7/29/20 A	8/11/21		Burner Flatform EU 7'0" (Ca. D-G/ 2631)		
Verify Utility D	Disconnections Units 4	22 7/27/20 A	8/11/21	8/6/20 A	2/22/22		3/6/20 A, Verify Utility Disconnections Units 4		
	Burner Platform El. 23'8" (Col. D-H/ 16-23)	1 8/1/20 A	2/22/22	8/6/20 A	2/22/22				
UD.U4.1010	Operating Fl. El. 34'0" (Col. D-H/ 16-23)	1 8/1/20 A	2/22/22	8/6/20 A	2/22/22				
UD.U4.1020	Air Heater Fl. 42'6"(Col. D-H/ 16-23)	1 8/1/20 A	2/22/22	8/6/20 A	2/22/22		Ali Heater FI 42/6"(Col. DH/ 16-23)		
UD.U4.1030	Platform El. 63'3" (Col. D-H/ 16-23)	1 8/1/20 A	2/22/22	8/6/20 A	2/22/22		Flatform El. 63'3"(Col. Di-H/ 16-23)		
UD.U4.1040	Platform El. 72'0" (Col. D-F/ 16-23)	1 8/1/20 A	2/22/22	8/6/20 A	2/22/22		Fliatform E1. 7/2'0"((Col. Di-#/ 16-28)		
UD.U4.1050	Platform El. 82'3" (Col. D-H/ 16-23)	1 8/1/20 A	2/22/22	8/6/20 A	2/22/22				
	· ·		2/22/22	8/6/20 A	2/22/22		Flatforn El. 91'3" (Col. D-H/ 16-23)		r


ata Date: 3/1/21	1	MAG	0842-U-11	1 - <b>MA08</b> 4	12 NRG Encin	a Power St	ation	- Update 11 - 2021-03-01	05. Detailed Schedule	Page 8 o
vity ID	Activity Name	Orig Dur Start	Late Start		Late Finish Float			2020	2021	2022
						p Oct Nov D	ec Jan	Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr Ma	y Jun Jul Aug Sep Oct Nov Dec	
	Platform El. 100'3" (Col. D-H/ 16-23)		2/22/22		2/22/22			Fliatforth E1. 100/3" (Col. DH/ 16-23)		
	Platform El. 1160'6" (Col. D-H/ 16-23)	1 8/1/20 A	2/22/22	8/6/20 A	2/22/22					
	Platform El. 126'3" (Col. E-F/ 16-23)		2/22/22	8/6/20 A	2/22/22					
	Basement Fl. El14'0" (Col. D-F/ 17-23)	1 7/27/20 A	8/11/21	7/27/20 A	8/11/21			Basement FI. BII114'0" (Coll D-F/ 17-23)		
UD.U4.1110	Basement Fl. El. 0'0" (Col. G-H/ 16-23)	1 7/28/20 A	8/11/21	7/28/20 A	8/11/21			Besement Fl. El. 010" (Col. 6-H/16-23)		
UD.U4.1120	Burner Platform El. 15"4" (Col. D-G/ 16-23)	1 7/29/20 A	8/11/21	7/29/20 A	8/11/21					
	rials Univ Waste Removal	207 1/13/20 A		9/15/20 A				9/15/20 A. Regulated Materials Univ Waste		
	ted Materials Univ Waste Removal	158 1/21/20 A		7/28/20 A				7/28/20 K, Unit 3 + Regulated Materials Univ Waste	(entroval	
	Ventilating Fan Fl. El. 118'6" (Col. 10-16)	1 1/21/20 A		1/22/20 A				Pentilating Fan Fl. El. 118'6 (Cd. 10-16)		
	ID & Fan Fl. El. 98'6" (Col. 10-16)	1 1/23/20 A	2/22/22				<b></b>	D & Fan Fl. El. 98'6" (Col. 1011)		
	Platforms @ El 82'4" & 87'10" (Col. 10-16)	1 1/27/20 A	2/22/22					Platforms @ El 82'4" & 87'10" (Col. 10-16)		
RM.U3.1030	Preheater/Dearator Fl. El. 72'6" (Col. 10-16)	1 1/28/20 A		1/29/20 A	2/22/22			Preheater/Dearator FI. EI. 726 (Cdl. 10-15)		
RM.U3.1040	Platform El. 61'4" (Col. 10-16)	1 1/30/20 A	2/22/22	1/31/20 A	2/22/22			Platform El. 61'4" (Col. 10-16)		
RM.U3.1050	Platform El. 50'0" (Col. 10-16)	1 2/1/20 A	2/22/22	2/1/20 A	2/22/22			Platform El. 50'0" (Col. 10116)		
	Operating Fl. El. 34'0" (Col. 10-16)	1 2/3/20 A	2/22/22	2/5/20 A	2/22/22			Operating Fl. El. 34'0" (041 10-16)		
	Mezz. Fl. El. 17'6" (Col. 10-16)		2/22/22	2/7/20 A	2/22/22			Mezz. Fl. El. 17'6" (Col. 10 16)		
RM.U3.1080	Basement El. 0'0" (Col. 10-16)	1 7/28/20 A	8/3/21	7/28/20 A						
Unit 2 - Regula	ted Materials Univ Waste Removal	129 2/24/20 A	8/3/21	7/28/20 A	2/22/22			7/28/20 K, Unit 2 + Regulated Materials Univ Waste	kemoval	
RM.U2.1000	Basement El. 0'0" (Col. 5-16)	1 7/28/20 A	8/3/21	7/28/20 A	8/3/21			Batement El. 010" (Col. 5-15)		
RM.U2.1010	Ventilating Fan Fl. El. 118'6" (Col. 5-16)	1 2/24/20 A	2/22/22	2/24/20 A	2/22/22			Ventilating Fan Fl. ΕΙ  1118 [6"   (ΦΝ. 5-1[6)		
RM.U2.1020	ID & Fan Fl. El. 98'6" (Col. 5-16)	1 2/25/20 A	2/22/22	2/25/20 A	2/22/22			D & Fan Fl. El. 98'6   Col. 5-16)		
RM.U2.1030	Platforms @ El 82'4" & 87'10" (Col. 5-16)	1 2/26/20 A	2/22/22	2/26/20 A	2/22/22			Platforms @ El 82'4' 8 87'10' (Cql. 5-16)		
RM.U2.1040	Preheater/Dearator Fl. El. 72'6" (Col. 5-16)	1 2/26/20 A	2/22/22	2/26/20 A	2/22/22			Preheater/Dearator F. El. 72'6 (Qol. 5-16)		
RM.U2.1050	Platform El. 61'4" (Col. 5-16)	1 2/27/20 A	2/22/22	2/27/20 A	2/22/22			Platform El. 61'4" (Cd. 5-1/6)		
RM.U2.1060	Platform El. 50'0" (Col. 5-16)	1 2/27/20 A	2/22/22	2/27/20 A	2/22/22			Platform El. 50:0" (Cd 5-16)		
RM.U2.1070	Operating Fl. El. 34'0" (Col. 5-16)	1 2/28/20 A	2/22/22	2/28/20 A	2/22/22			Operating Fl. El. 3410 (Cpl. 5-16)		
RM.U2.1080	Mezz. Fl. El. 17'6" (Col. 5-16)	1 2/29/20 A	2/22/22	2/29/20 A	2/22/22			► Mezz. Fl. El. 17'6" (Cp. 5-16)		
Unit 1 - Regular	ted Materials Univ Waste Removal	121 2/24/20 A	8/11/21	7/28/20 A	2/22/22			7/28/20 A, Unit 1 - Regulated Materials Univ Waste	(emoval	
RM.U1.1000	Ventilating Fan Fl. El. 118'6" (Col. 1-5)	1 2/24/20 A	2/22/22	2/24/20 A	2/22/22			Ventilating Fan Fl. El 1186"(Col. 1-5)		
RM.U1.1010	ID & Fan Fl. El. 98'6" (Col. 1-5)	1 2/25/20 A	2/22/22	2/25/20 A	2/22/22			ID & Fan Fl. El. 98'6'		
RM.U1.1020	Platforms @ El 82'4" & 87'10" (Col. 1-5)	1 2/26/20 A	2/22/22	2/26/20 A	2/22/22			Platforms @ El 82'4 8 87'10' (Cql. 1-5)		
RM.U1.1030	Preheater/Dearator Fl. El. 72'6" (Col. 1-5)	1 2/26/20 A	2/22/22	2/26/20 A	2/22/22			Preheater/Dearator F. El. 72'6 (Col. 1-5)		
RM.U1.1040	Platform El. 61'4" (Col. 1-5)	1 2/27/20 A	2/22/22	2/27/20 A	2/22/22			Platform El. 61'4" (Cd. 1-5)		
RM.U1.1050	Platform El. 50'0" (Col. 1-5)	1 2/27/20 A	2/22/22	2/27/20 A	2/22/22			Platform El. 50 <sup>l</sup> 0" (Cdl. 1-5)		
RM.U1.1060	Operating Fl. El. 34'0" (Col. 1-5)	1 2/28/20 A	2/22/22	2/28/20 A	2/22/22			Operating Fl. El. 3410 Col. 141		
RM.U1.1070	Mezz. Fl. El. 17'6" (Col. 1-5)	1 2/29/20 A	2/22/22	2/29/20 A	2/22/22			► Mezz. Fl. El. 17'6" (Cp. 15)		
RM.U1.1080	Basement El. 0'0" (Col. 1-5)	1 7/28/20 A	8/11/21	7/28/20 A	8/11/21			Batement El. 0101 (Col. 1-5)		
Unit 5 - Regulat	ted Materials Univ Waste Removal	16 7/21/20 A	8/11/21	8/31/20 A	2/22/22			8/\$1/20 A, Whit 5 - Regulated Materials Univ V	aste Removal	
RM.U5.1000	Platform El. 125'7" (Col. F-H/ 26-31)	1 7/21/20 A	2/22/22	8/11/20 A	2/22/22					
	Dearator Platform El. 109"0" (Col. D-H/ 26-31)	1 7/22/20 A	2/22/22	8/11/20 A				Dearator Platforn El. 109"0" (Col. D-H/ 26-31)		
RM.U5.1020	Platform El. 98'0" (Col. D-H/ 26-31)	1 7/23/20 A	2/22/22	8/11/20 A				Flatform EI 98'D' (Col. DH/ 26-31)		
RM.U5.1030	Platform El. 89'0" (Col. D-H/ 26-31)	1 7/24/20 A	2/22/22	8/11/20 A				Flatform El. 89'D' (Col. DH/ 26-31)		
	Platform El. 81'0" (Col. D-H/ 26-31)	1 7/25/20 A	2/22/22	8/11/20 A	2/22/22			Flatform El. 81'D' (Col. DH/ 26-31)		
	Platform El. 73'0" (Col. D-H/ 26-31)	1 8/11/20 A		8/31/20 A				Platform E1. 73'0" (Cd. D-H/ 26 31)		
	Platform El. 64'0" (Col. D-H/ 26-31)	1 8/11/20 A	2/22/22	8/31/20 A			╌┋┼╬┼┆	Platfpm El. 64'0" (Cd. D-H/ 26 31)		
RM.U5.1070	Platform El 53'1"(Col. D-H/ 26-31)	1 8/11/20 A	2/22/22	8/31/20 A				Platform El 53:1"(Col D-H/ 26-811)		
	Operating Fl. El. 34'0" (Col. D-H/ 26-31)	1 8/11/20 A	2/22/22	8/31/20 A				Onerating FILEI. 3407 (Col. D-H/ 26-31)		
	Burner Platform El. 25'0" (Col. D-H/ 26-31)	1 8/11/20 A	2/22/22	8/31/20 A				Burner Platform El. 25'0" (Col. D-H/ 26-31)		
	Burner Platform El. 16'0" (Col. D-G/ 26-31)	1 8/11/20 A	-	8/31/20 A				Bumer Platform El. 15'0" (Col. D-G/ 26431)		
	Burner Platform El. 7'0" (Col. D-G/ 26-31)	1 8/11/20 A	-	8/31/20 A			╌╂┼┼	Burner Platform El. 7 0" (Coll D.G/ 26-31)	<b>-11:</b> -11:-1	
	Fan Room FI. El. 0'0" (Col. G-K/ 26-31)	1 8/11/20 A		8/31/20 A				Fan Room FI El. 0'0' (Col. G-K/ 26-31)		
	Basement Fl. El14'0" (Col. D-G/ 26-31)	1 8/11/20 A		8/31/20 A				Başement FII EI14"0" (Col. D-G/ 26-31)		
	ted Materials Univ Waste Removal	12 8/25/20 A		9/15/20 A				9/15/20 A Unit 4 - Regulated Materials Uni	Wasta Removal	








ta Date: 3/1/21						ower Station - Update 11 - 2021-03-0	<u>01                                    </u>	5. Detailed Schedule	Page 13
ty ID Activity Name	Orig Dur Start	Late Start	Finish	Late Finish	Float	2020	2021		2022
IA I/2 A 44   Dietforms @ FL92/4" 9 97/40" (Col. F.46)	1 10/22/20	12/18/21	10/28/20	12/18/21	) qe	oct Nov Dec Jan Feb Mar Apr May Jun Jul Au		Aug Sep Oct Nov Dec Jan F	eb Mar Apr
IA.U2.A.1; Platforms @ El 82'4" & 87'10" (Col. 5-16)  IA.U2.A.1; ID & Fan Fl. El. 98'6" (Col. 5-16)									
, ,		12/18/21	10/26/20	12/18/21			ID & Fan Fl. El. 98'6" (Col. 5-16)  Ventilating Fan Fl. El. 118'6" (Col. 5-16)		
IA.U2.A.1 <sup>2</sup> Ventilating Fan Fl. El. 118'6" (Col. 5-16)		12/18/21	10/19/20	12/18/21			ventuating man Fr. Er. 1186; (Col. 5-16)		
Unit 1	441 12/4/19 A		5/22/21	7/26/21	55		<del>                                      </del>	nit 1	
Prep - Unit 1	22 12/4/19 A			5/4/21		▼ 12/13/19 A, Prep - Unit 1			
IA.U1.P1000 Ventilating Fan Fl. El. 118'6" (Col. 1-5)	1 12/4/19 A	5/4/21	12/5/19 A			Ventilating Fan Fl. El. 118'6" (Col. 15)			
IA.U1.P1010 ID & Fan Fl. El. 98'6" (Col. 1-5)		5/4/21	12/6/19 A			ID & Fan Fl. El. 98'6" (Col. 1-5)			
IA.U1.P1020 Platforms @ El 82'4" & 87'10" (Col. 1-5)	1 12/7/19 A		12/7/19 A			Platforms @ El 82'4" & 87'10" (Col. 1-5)			
IA.U1.P1030 Preheater/Dearator Fl. El. 72'6" (Col. 1-5)		5/4/21	12/9/19 A			Preheate /Dearator Fl. El. 72'6" (Col. 1-5)			
IA.U1.P1040 Platform El. 61'4" (Col. 1-5)	1 12/10/19	5/4/21		5/4/21		Platform El. 61'4" (Col. 1-5)			
IA.U1.P1050 Platform El. 50'0" (Col. 1-5)	1 12/11/19	5/4/21	12/11/19	5/4/21		Platform El. 50'0" (Col. 1-5)			
IA.U1.P1060 Operating Fl. El. 34'0" (Col. 1-5)		5/4/21	12/12/19	5/4/21		Operating Fl. El. 34'0" (Col. 1-5)			
IA.U1.P1070 Mezz. Fl. El. 17'6" (Col. 1-5)	4 12/13/19	5/4/21	12/13/19	5/4/21		Mezz. FI El. 17'6" (Col. 1-5)			
Abate asbestos - Unit 1	192 9/15/20 A	5/4/21	5/22/21	7/26/21	55		J	bate asbestos - Unit 1	<u>i</u> li
Skin Boiler	61 9/15/20 A	5/4/21	10/9/20 A	6/15/21			10/9 20 A, Skin Boiler		
IA.U1.A10 Ventilating Fan Fl. El. 118'6" (Col. 1-5)	2 9/15/20 A	5/4/21	9/17/20 A	5/4/21			Ventilatir g Fan Fil El. 118'6' (Col. 1-5)		
IA.U1.A10 ID & Fan Fl. El. 98'6" (Col. 1-5)	2 9/18/20 A	5/4/21	9/21/20 A	5/4/21			1D & Fan Fl. El. 98'6" (Col. 1-5)		
IA.U1.A10 Platforms @ El 82'4" & 87'10" (Col. 1-5)	1 9/21/20 A	6/15/21	9/23/20 A	6/15/21			Platforms @ El \$2'4" & 87 10" (Col. 1-5)		
IA.U1.A10 Preheater/Dearator Fl. El. 72'6" (Col. 1-5)	1 9/23/20 A	5/4/21	9/26/20 A	5/4/21			Preheater/Dearstor Fl. El. 72'6" (Col. 1-5)		
IA.U1.A111 Platform El. 61'4" (Col. 1-5)	1 9/28/20 A	5/4/21	9/30/20 A	5/4/21			Platform El. 61 4" (Col. 1-5)		
IA.U1.A11: Platform El. 50'0" (Col. 1-5)	1 9/30/20 A	5/4/21	10/2/20 A	5/4/21			Platform El. 500" (Col. 15)		
IA.U1.A11   Operating Fl. El. 34'0" (Col. 1-5)	2 10/2/20 A	5/4/21	10/6/20 A	5/4/21			Operating FI. El. 34'0" (Col. 1-5)		
IA.U1.A12 Mezz. Fl. El. 17'6" (Col. 1-5)	2 10/6/20 A	5/4/21		5/4/21			Mezz Fl. El. 7'6" (Col. 1-5)		
Boiler Insulation Removal	63 12/2/20 A		3/4/21	6/18/21	91		3/4/21, Boiler Insulation	Removal	
IA.U1.A10 Ventilating Fan Fl. El. 118'6" (Col. 1-5)	3 12/2/20 A			6/15/21		<del> </del>	Wentilating Flan Fl. El. 118'6" (Col. 1-5)		
IA.U1.A111 ID & Fan Fl. El. 98'6" (Col. 1-5)				6/15/21			ID & Fan FI EI 98'6" (Col. 1-5)		
IA.U1.A11: Platforms @ El 82'4" & 87'10" (Col. 1-5)		6/15/21		6/15/21			Patforms @ El 82'4" & 87'10" (Col. 1-5)		
IA.U1.A11 Preheater/Dearator Fl. El. 72'6" (Col. 1-5)		6/15/21		6/15/21			Freheater/Dearator Fl. El. 72'6" (Col. 1-	5)	
IA.U1.A11! Platform El. 61'4" (Col. 1-5)	2 1/13/21 A		1/16/21 A				Platform El, 61'4" (Col. 1,5)		
IA.U1.A12 Platform El. 50'0" (Col. 1-5)	2 1/18/21 A		1/21/21 A				Platform El. 50'0 (Col. 1.5)		
IA.U1.A12 Operating Fl. El. 34'0" (Col. 1-5)	3 1/21/21 A		3/1/21	6/15/21	91		Operating FI. El. 34'p" (C	1.5	
IA.U1.A12 Mezz. Fl. El. 17'6" (Col. 1-5)			3/4/21	6/18/21	91		→ Mezz. Fl. El. 17'6' (Co. 1		
Final Clean							1 13 1 13 1 15 1 13 131 13 1 1 1 1 1 1 1		
		6/19/21	5/22/21	7/26/21	55		▼ 5/22/21, F  Uentilating Fan		
IA.U1.A12   Ventilating Fan Fl. El. 118'6" (Col. 1-5)		6/19/21	4/20/21	6/23/21	55	<del> </del> <del> </del> <del> </del>   <del> </del>  -  <del> </del>	Pan Hentilating) Fan Fl. El.		
IA.U1.A12   ID & Fan Fl. El. 98'6" (Col. 1-5)		6/24/21	4/24/21	6/28/21	55				
IA.U1.A12 Platforms @ El 82'4" & 87'10" (Col. 1-5)		6/29/21	4/29/21	7/2/21	55		1   1   1   1   1   1   1   1   1   1	82'4' & 87'10" (Col. 1-5)	
IA.U1.A12 Preheater/Dearator Fl. El. 72'6" (Col. 1-5)		7/3/21	5/4/21	7/7/21	55			arator Fl. El. 72'6" (Col. 1-5)	
IA.U1.A12 Platform El. 61'4" (Col. 1-5)		7/8/21	5/8/21	7/12/21	55			31'4" (Col. 1-5)	
IA.U1.A12 Platform El. 50'0" (Col. 1-5)			5/13/21	7/16/21	55		. J J J J J J J. J	50'0" (Col. 1-5)	
IA.U1.A13 Operating Fl. El. 34'0" (Col. 1-5)			5/18/21	7/21/21	55			7l. El. 34'0" (Col. 1-5)	
IA.U1.A13 Mezz. Fl. El. 17'6" (Col. 1-5)		7/22/21	5/22/21	7/26/21	55			i. 17'6" (Cal. 1-5)	
Non-Friable Brick Removal		5/4/21	4/15/21	6/18/21	55			ble B <b>ri</b> ck Removal	
IA.U1.A13 Mezz. Fl. El. 17'6" (Col. 1-5)		5/4/21	3/9/21	5/12/21	55				
IA.U1.A13 Operating Fl. El. 34'0" (Col. 1-5)		5/13/21	3/18/21	5/21/21	55		Dperating fl. ⊞ 340"	f d d d-j	
IA.U1.A13 Platform El. 50'0" (Col. 1-5)	4 3/19/21	5/22/21	3/23/21	5/26/21	55				
IA.U1.A13 Platform El. 61'4" (Col. 1-5)		5/27/21	3/27/21	5/31/21	55			ol. 1-5)	
IA.U1.A13 Preheater/Dearator Fl. El. 72'6" (Col. 1-5)	4 3/29/21	6/1/21	4/1/21	6/4/21	55		Preheater/Degrator	Fl. El. 72'6" (Col. 1-5)	
IA.U1.A13 Platforms @ El 82'4" & 87'10" (Col. 1-5)	4 4/2/21	6/5/21	4/6/21	6/9/21	55			4" & 87'10" (Col 1-5)	
IA.U1.A13 ID & Fan Fl. El. 98'6" (Col. 1-5)	4 4/7/21	6/10/21	4/10/21	6/14/21	55			6" (Col. 1-5)	
IA.U1.A13 Ventilating Fan Fl. El. 118'6" (Col. 1-5)	4 4/12/21	6/15/21	4/15/21	6/18/21	55		Ventilating an F	El. 118'6" (Col 1-5)	
Accessible Friable ACM	71 12/2/20 A	6/15/21	3/4/21	6/18/21	91		3/4/21, Accessible friable	ACM	
IA.U1.A10 Ventilating Fan Fl. El. 118'6" (Col. 1-5)	3 12/2/20 A	6/15/21	12/9/20 A	6/15/21			→ Ventilating Fan Fl. El. 118'6" (Col. 15)		
IA.U1.A10 ID & Fan Fl. El. 98'6" (Col. 1-5)	3 12/7/20 A	6/15/21	12/11/20				ID & Fan FI El. 98'6" (Col. 1-5)		





# **ATTACHMENT C**

AQ-SC3
AIR QUALITY CONSTRUCTION
COMPLIANCE SUMMARY
FEBRUARY 2021



# **Air Quality Construction Compliance Summary**

# Amended Carlsbad Energy Center Project, Phase IV, San Diego County, CA (07-AFC-06C)

PREPARED FOR: Carlsbad Power I, LLC for the licensed

Carlsbad Energy Center Project

PREPARED BY: George Piantka, NRG Energy, Inc.

DATE: March 11, 2021
COMPLIANCE PERIOD: February 2021

This compliance memorandum summarizes the activities conducted in July 2020 to demonstrate compliance with the approved *Air Quality Construction Mitigation Plan (AQCMP) for Phase IV of the Amended Carlsbad Energy Center Project* (Amended CECP) (CEC, 2019). The Amended CECP Phase IV AQCMP covers the aboveground demolition/removal of Encina Power Station. Below grade demolition and site remediation, which would be accomplished under the authority of San Diego County Environmental Health Department (site remediation) and the City of Carlsbad (redevelopment of the site for future use), are beyond the scope of Phase IV of the Amended CECP.

Mobilization for Phase IV of the project started during the first week of November 2019. Limited demolition and asbestos abatement began on January 29, 2020.

Due to the COVID-19 pandemic and the California State of Emergency, demolition activities were suspended on March 20, 2020. Demolition activities recommenced during the week of July 6-10, 2020 with limited remobilization during which staff were re-orientated to the site and the scope of work, and safety trained.

Demolition activities involving interior and exterior asbestos abatement, removal of numerous facility structures and equipment within the powerblock building, torch cutting of metallic equipment (stators, piping, etc.), and demolition of the stack chimney interior occurred during February 2021. Demolition in the powerblock building was suspended on February 16, 2021 while the demolition contractor performed a root cause analysis for an injury that occurred on February 15. Further details regarding this suspension in covered in the Monthly Compliance Report.

The demolition contractor requested through the Encina Power Station Air Quality Construction Mitigation Manager (AQCMM) Tier 3 engine relief/variance from Condition of Certification AQ-SC5 for a specialized excavator. The modified and retrofitted Liebherr 984C-ER excavator was designed and engineered over the course of several years to specifically meet and eliminate the safety concerns encountered during the demolition of power plants. The Tier 3 engine relief/variance was requested to allow the Liebherr 984C-ER excavator with (1) a retrofitted boom to reach and demolish commercial sized structural members 140' away from the operator, (2) a specially designed and reinforced operator cab cage with shatter proof glass to provide a safe working environment for the operator, and (3) hydraulic and shearing modifications to allow for the cutting and dismantling of commercial sized structural members at a safe distance be approved for use as the necessary equipment for safe and efficient demolition of the Encina.. The Liebherr 984C-ER



excavator is expected to be the primary demolition machine onsite, and is scheduled to be onsite for several months, starting in late April/early May 2021. The CEC approved the relief/variance request on January 21, 2021.

# **Fugitive Dust Compliance Measures**

For this compliance period during Phase IV of the Encina Power Station Demolition, the following compliance measures were implemented, if they occurred, using the compliance checklist:

- Observance of a visible dust plume
- Additional control measures implemented to reduce a visible dust plume
- Complaints filed with the San Diego Air Pollution Control District
- Deviations from the AQCMP

The demolition contractor(s) begun limited demolition activities and asbestos abatement on January 29, 2020 and resumed these activities in July 2020. The active demolition and activities that could create fugitive dust did not result in visible fugitive dust in February 2021. Therefore, no additional control measures were implemented for fugitive dust. Demolition activities that entailed cutting operations utilized control measures including industrial fans and limitations to the duration of cutting events to reduce visible and odor causing emissions. Previous complaints from cutting operations received during January 2021, October 2020, and November of 2020 from the adjoining commercial/industrial neighbors have been addressed and recorded in the NOISE-2/COM-11 log. No deviations from conditions AQ-SC3 or AQ-SC4 occurred during the compliance period.

Fugitive dust control measures prescribed in the AQCMP are monitored via checklists, which are included in Attachment A of this report.

# **Diesel Equipment Compliance Measures**

Diesel-fueled engines subject to the AQCMP and used during this compliance period that met the diesel equipment compliance measures were tagged by the Air Quality Construction Mitigation Manager (AQCMM) and/or the Delegated AQCMM to indicate the equipment are approved for use onsite. The equipment tagged during this compliance period are included in Table 1.

The following compliance measures were implemented during this compliance period:

- Equipment with diesel engines with a rating of 50 horsepower (hp) or higher shall meet Tier 4/4i emissions standards. No exemptions were requested for this compliance period.
- Equipment is maintained in accordance with manufactures recommendations.
- Equipment idling limited to 5 minutes or less to the extent practical.
- Equipment is labeled in accordance with Air Resources Board requirements.
- Equipment will employ electric motors where feasible.

Equipment onsite and used during this compliance period are being recorded and are listed in Table 1 Documentation confirming that equipment used for ten (10) days or more are Tier 4 or Tier 4i, along with the appropriate letter from the equipment owner confirming maintenance is performed as required for the equipment listed in Table 1, are included as Attachment B to this memorandum.

**Cabrillo Power I, LLC** 4600 Carlsbad Boulevard Carlsbad, CA 92008



# **References**

California Energy Commission (CEC), 2019. *Air Quality Construction Mitigation Plan, Phase IV, Amended Carlsbad Energy Center Project, (07-AFC-06C)*, Submitted on October 16, 2019; Awaiting CEC approval of Amendment.



# Table 1 **Diesel Equipment** *AQCMP 07-AFC-06C*

Date Arrived (Removal Date)	CARB ID	<u>s/n</u>	Equipment	Engine Data	Diesel hp	<u>Tier</u>	Equipment Owner (Renter)	
11/11/2019	FP4A83	41935	Bobcat S770	Kubota, CKBXLO3.8AKD, V3800-CR-T, 3.8L, SN: CG200	92	41	BISCO	
11/11/2019	GC4A66	41936	Bobcat S770	Kubota, CKBXLO3.8AKD, V3800-CR-T, 3.8L, SN: CG2732	92	41	BISCO	
11/11/2019	YG9P77	41937	Bobcat S770	Kubota, CKBXLO3.8AKD, V3800-CR-T, 3.8L, SN: CG4188	92	41	BISCO	
01/07/2020	JN8S95	41951	Bobcat S770	Doosan, KDICLO3.4LEA, D34P, 3.4L, SN: D34P9060110LEL02	92	4	BISCO	
01/07/2020	XY9V35	41952	Bobcat S770	Doosan, KDICLO3.4LEA, D34P, 3.4L, SN: D34P9060108LEL02	92	4	BISCO	
01/13/2020	VN6P66	800-8457	Tennant Sweeper	Kubota, HKBLX02.4EKD, 2403-T, 2.4L, SN: 7HD0257	57	4	BISCO	
02/21/2020	BT4G48	A97047	Komatsu Loader WA500-8	Komatsu, KKLXL15.2EDC SN: 834073	357	4	BISCO	
03/16/2020	KP3K59	41956	Bobcat S770	Doosan, KDICLO3.4LEA, D34P, 3.4L, SN: D34P9059852LEL02	92	4	BISCO	
07/13/2020	UK9P58	Z62H-4439	Genie 62' Manlift	Deutz, 50 KDZXL02.9021, D2.9L4, 2.9L, SN: 12372450		4	Sunbelt BISCO	
07/24/2020	RP6M67	WLHZ- 1488KZC049084	Liebherr 926 WLC	Liebherr, KCHA27.01SQC. D34P, SN: 2018038427	268	4	BISCO	
08/14/2020	KW7Y76	0300231915	180' Manlift	Deutz, HDZXL03.6060,	99.8	4	Sunbelt BISCO	



				TCD6.3L4, 3.69L, SN: 11996431			
08/19/2020	LA3M33	0300263462	Genie 80' Manlift	Deutz, KDZXL02.9020, TD2.9L4, 2.9L, SN: 12368578	74	4	Sunbelt BISCO
08/19/2020	KW7Y76	0300231915	JLG 180' Manway lift	Deutz, HDZXL03.6060, TCD 3.6, L4 , SN: 1196431	99.8	4	Sunbelt BISCO
08/19/2020	WP5U33	Z80H-7235	Genie 80' Manlift	Deutz, JDZXL02.9020, TD2.9L4, 2.9L, SN: 12258372	74	4	Sunbelt BISCO
09/08/2020	VP9E67	JCB5CH2GJG2435628	JCB 12K Lull	JCB, GJCBL04.4S09 2.9, SN: SJ320/40919	109	4	Sunbelt BISCO
09/20/2020	FF8U93	10167	Liebherr 956 WLC	Liebherr, HLHAL12.0SQC. D946, SN: 2017 04 2818	326	4	BISCO
09/23/2020	XU6N58	2577075	JCB 6K Forklift	JCB, HJCBL04.4TA5 2.9, SN: SJ320/40925U1890 317	74	4	Sunbelt Pullman
02/06/2021	TY3X36	S85XCH-1749	Genie 80' Manlift	Deutz, KDZXL02.9020, TD2.9L4, 2.9L, SN: 12341261	74	4	Sunbelt BISCO
02/02/2021	DT3Y49	B3CA16723	Track Skidsteer	DOOSAN, KDICL03.4LEB. D34NAP, SN: 9054266LEL04	74	4	Sunbelt BISCO
02/15/2021	AS4P69	HHKHK601AK- 0001260	Hyundai HX220 LR Excavator	Cummins-QSB6.7L, SN: 223350872	182.6	4	Porter BISCO



# Attachment A Air Quality Control Checklists

Date: 2/01/2021

Property

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

**Going Requirements** 

Area Affected: Implemented Requirement: (Y/N): Notes:

Requirement:		(Y/N):	Notes:
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is variou areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks - Within the Encina Power Station	Re-Vegetated as soon as possible Travel limited to paved or graveled surfaces - Note Routes on Site Figure Map	YES	No dirt traffic at the

I The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shut-down shall go into effect within one hour of the original determination, unless overruled by the CPM before that time.

Monitoring for Visible Dust Plumes with the	potential to be transported off the	Specific Location / Area:
projectsite: Definition of Areas	Requirement	
Identify Area	200 feet beyond the centerline of the construction of linear	
Identify Area	within 100 feet upwind of any regularly occupied structures	
Identify distance /	50 feet upwind of I-5	
	CEC COC AQ-SC4 (with the exception of visible emissions within 50	foot unwind of the L5
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	reet upwillu of the 1-3
Date / Time Identified:	NO Track / Dire traffic at current time	
Date / Time identined:	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method – such as additional soil wetting		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.		
Step 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity causing the emissions. 1		
Reduce visible dust plumes to comply with C	EC COC AQ-SC4 within 50 feet upwind of the I-5 freeway	
Acea Affected (Source the activities causing the	No truck or Dirt traffic	Date / Time Identified:
visible dust plumes if any obscuration of visibility is occurring to drivers on I-5. Direct more intensive application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of I-5 but are not causing obscuration of visibility to drivers.	Mitigation Measure Implemented:	Time Implemented / Notes
Step 2: Direct implementation of additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. <sup>2</sup>		

AQCMP or designee signature: Tommy Brister

Date: 2/01/2021

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

Date: 2/02/2021

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

**Going Requirements** 

Area Affected: Implemented (V/NI). Requirement:

Requirement:		(Y/N):	Notes:
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is various areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area		NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks -	Re-Vegetated as soon as possible Travel limited to paved or	YES	No dirt traffic at the

Within the Encina Power Station Property

graveled surfaces - Note Routes on Site Figure Map

1 The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shur-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shutdown shall go into effect within one hour of the original determination, unless overruled by the CPM before that time.

#### Date: 2/02/2021 Specific Location / Area: Monitoring for Visible Dust Plumes with the potential to be transported off the projectsite: Definition of Areas Requirement Identify Area 200 feet beyond the centerline of the construction of linear Identify within 100 feet upwind of any regularly occupied structures Identify distance / 50 feet upwind of I-5 Reduce visible dust plumes to comply with CEC COC AQ-SC4 (with the exception of visible emissions within 50 feet upwind of the I-5 NO Truck / Dirt traffic at current time freeway) Area Affected / Source: Date / Time Identified: Mitigation Measure Time Implemented / Notes Implemented: Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric. Step 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity causing the emissions. 1 Reduce visible dust plumes to comply with CEC COC AQ-SC4 within 50 feet upwind of the I-5 freeway Area Affected Lisource; he activities causing the No truck or Dirt traffic Date / Time Identified: Mitigation Measure Time Implemented / Notes visible dust plumes if any obscuration of visibility is Implemented: occurring to drivers on I-5. Direct more intensive application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of I-5 but are not causing obscuration of visibility to drivers. Step 2: Direct implementation of additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective. Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. 2

AQCMP or designee name: Tommy Brister

AQCMP or designee signature: Tommy Brister

Date: 2/02/2021

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

Date: 2/03/2021

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

Going Requirements

Area Affected: Requirement:

Property

Implemented

Requirement:		(Y/N):	Notes:
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is variou areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM – If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out – identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks - Within the Encina Power Station	Re-Vegetated as soon as possible Travel limited to paved or	YES	No dirt traffic at the

#### Date: 2/03/2021 Specific Location / Area: Monitoring for Visible Dust Plumes with the potential to be transported off the Requirement projectsite: Definition of Areas Identify Area 200 feet beyond the centerline of the construction of linear within 100 feet upwind of any regularly occupied structures 50 feet upwind of I-5 Identify distance / Reduce visible dust plumes to comply with CEC COC AQ-SC4 (with the exception of visible emissions within 50 feet upwind of the I-5 freeway) Area Affected / Source: NO Truck / Dirt traffic at current time Date / Time Identified: Mitigation Measure Time Implemented / Notes Implemented: Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric. Step 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity causing the emissions. 1 Reduce visible dust plumes to comply with CEC COC AQ-SC4 within 50 feet upwind of the I-5 freeway Area Affected Lisource the activities causing the Date / Time Identified: No truck or Dirt traffic Mitigation Measure Time Implemented / Notes visib e dust plumes if any obscuration of visibility is Implemented: occurring to drivers on I-5. Direct more intensive application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of I-5 but are not causing obscuration of visib lity to drivers. Step 2: Direct implementation of additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective. Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. 2

<sup>1</sup> The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shutdown shall go into effect within one hour of the original determination, unless overruled by the CPM before that time.

AQCMP or designee name: Tommy Brister

AQCMP or designee signature: Tommy Brister

Date: 2/03/2021

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	(Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

Date: 2/04/2021

Property

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

**Going Requirements** 

Area Affected:

Implemented

Requirement:		(Y/N):	Notes:
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is variou areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area		NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as grave), windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks - Within the Encina Power Station	Re-Vegetated as soon as possible Travel limited to paved or graveled surfaces - Note Routes on Site Figure Map	YES	No dirt traffic at the

1 The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shutdown shall go into effect within one hour of the original determination, unless overruled by the CPM before that time.

Date: 2/04/2021

projectsite: Definition of Areas	Requirement	
Identify Area	200 feet beyond the centerline of the construction of linear	
Identify	within 100 feet upwind of any regularly occupied structures	
Identify distance /	50 feet upwind of 1-5	
Reduce visible dust plumes to comply with C	EC COC AQ-SC4 (with the exception of visible emissions within 50	feet upwind of the I-5
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	
Date / Time Identified:	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.  Step 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCIMM Delegate shall direct a temporary shutdown of the activity causing the emissions. 1		
	EC COC AQ-SC4 within 50 feet upwind of the I-5 freeway	-
Area Affected (Spurce the activities causing the	No truck or Dirt traffic	Date / Time Identified:
visible dust plumes if any obscuration of visibility is occurring to drivers on 1-5. Direct more intensive application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of 1-5 but are not causing obscuration of visibility to drivers.  Step 2: Direct implementation of additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing	Mitigation Measure Implemented:	Time Implemented / Notes
activities to ensure that the additional mitigation is effective.  Step 3: Direct a temporary shutdown of the activity		
causing the emissions if Step 2 specified above fails to result in effective mitigation. <sup>2</sup>		

AQCMP or designee name: Tommy Brister

AQCMP or designee signature: Torning Brister

Date: 2/04/2021

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

Date: 2/05/2021

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

**Going Requirements** 

Area Affected:

Implemented

Requirement:		(Y/N):	Notes:
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is variou areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area		NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Jnpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks - Within the Encina Power Station	Re-Vegetated as soon as possible Travel limited to paved or graveled surfaces - Note Routes on Site Figure Map	YES	No dirt traffic at the

I The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shutdown shall go into effect within one hour of the original determination, unless overruled by the CPM before that time.

Date: 2/05/2021	1.8	
Monitoring for Visible Dust Plumes with the projectsite: Definition of Areas	potential to be transported off the Requirement	Specific Location / Area:
Identify Area Identify	200 feet beyond the centerline of the construction of linear within 100 feet upwind of any regularly occupied structures	
Identify distance /	50 feet upwind of I-5	A CONTRACTOR OF THE PARTY OF TH
Reduce visible dust plumes to comply with C	EC COC AQ-SC4 (with the exception of visible emissions within 50 f	eet upwind of the I-5
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	
Date / Time Identified:	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.		
Step 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity causing the emissions. 1		
	EC COC AQ-SC4 within 50 feet upwind of the I-5 freeway	
Area Affected Lisource the activities causing the	No truck or Dirt traffic	Date / Time Identified:
visible dust plumes if any obscuration of visibility is occurring to drivers on I-5. Direct more intensive application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of I-5 but are not causing obscuration of visibility to drivers.	Mitigation Measure Implemented:	Time Implemented / Notes
Step 2: Direct implementation of additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. <sup>2</sup>		

AQCMP or designee name: Tommy Brister

AQCMP or designee signature: Tommy Brister

Date: 2/05/2021

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

Date: 2/06/2021

Property

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

**Going Requirements** 

Area Affected:

Implemented

Requirement:		(Y/N):	Notes:
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is variou areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks - Within the Encina Power Station	Re-Vegetated as soon as possible Travel limited to paved or graveled surfaces - Note Routes on Site Figure Map	YES	No dirt traffic at the

1 The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity, that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shut-down shall go into effect within one hour of the original determination, unless overruled by the CPM before that time.

Date: 2/06/2021		
Monitoring for Visible Dust Plumes with the	notential to be transported off the	Specific Location / Area:
projectsite: Definition of Areas	Requirement	5. 69-01 + 3.4-030 m c 9-51-
		*
	200 feet beyond the centerline of the construction of linear	To the state of th
Identify	within 100 feet upwind of any regularly occupied structures	
Identify distance /	50 feet upwind of I-5	
Reduce visible dust plumes to comply with C	EC COC AQ-SC4 (with the exception of visible emissions within 50 to	feet upwind of the I-5
reeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	
Date / Time Identified:	Mitigation Measure Implemented:	Time Implemented / Notes
step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.		
step 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity causing the emissions. 1		
	EC COC AQ-SC4 within 50 feet upwind of the I-5 freeway	
Acea Affected (Source the activities causing the	No truck or Dirt traffic	Date / Time Identified:
visible dust plumes if any obscuration of visibility is occurring to drivers on I-5. Direct more intensive application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of I-5 but are not causing obscuration of visibility to drivers.	Mitigation Measure Implemented:	Time Implemented / Notes
step 2: Direct implementation of additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. <sup>2</sup>		

AQCMP or designee name: Tommy Brister

AQCMP or designee signature: Tommy Brister

Date: 2/06/2021

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

Date: 2/08/2021

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

**Going Requirements** 

Area Affected:

Property

Implemented

Requirement:		(Y/N):	Notes:
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is various areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	Carrent Inte
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks - Within the Encina Power Station	Re-Vegetated as soon as possible Travel limited to paved or graveled surfaces – Note Routes on Site Figure Map	YES	No dirt traffic at the

1 The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shut-down shall go into effect within one hour of the original determination, unless overruled by the CPM before that time.

Monitoring for Visible Dust Plumes with the	potential to be transported off the	Specific Location / Area:
projectsite: Definition of Areas	Requirement	
Identify Area	200 feet beyond the centerline of the construction of linear	
Identify	within 100 feet upwind of any regularly occupied structures	
Identify distance /	50 feet upwind of I-5	
	EC COC AQ-SC4 (with the exception of visible emissions within 50	feet upwind of the I-5
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	
Date / Time Identified:	no many precionate contains time	
Date / Time Identified.	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting		
Step 2: If Step 1 falls to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.		
Step 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity		
causing the emissions. 1	TO COO AO CCA White CO feet was fast of the LT feet was	
	EC COC AQ-SC4 within 50 feet upwind of the I-5 freeway	Date (Fire Ideality)
Area Affectad & Source he activities causing the visible dust plumes if any obscuration of visibility is occurring to drivers on I-5. Direct more intensive application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of I-5 but are not causing obscuration of visibility to drivers.  Step 2: Direct implementation of additional	No truck or Dirt traffic Mitigation Measure Implemented:	Date / Time Identified: Time Implemented / Notes
methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. <sup>2</sup>		

AQCMP or designee name: Tommy Brister

AQCMP or designee signature: Tommy Brister

Date: 2/08/2021

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

Date: 2/09/2021

Property

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

**Going Requirements** 

Area Affected:
Requirement:

Implemented
(Y/N): Notes:

Requirement:		(Y/N):	Notes:
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is variou areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks - Within the Encina Power Station	Re-Vegetated as soon as possible Travel limited to paved or	YES	No dirt traffic at the

Monitoring for Visible Dust Plumes with the	notential to be transported off the	Specific Location / Area:
projectsite: Definition of Areas	Requirement	Contract of the second of the
Identify Area	200 feet beyond the centerline of the construction of linear	
Identify	within 100 feet upwind of any regularly occupied structures	
Identify distance /	50 feet upwind of I-5	
Reduce visible dust plumes to comply with C	EC COC AQ-SC4 (with the exception of visible emissions within 50 f	feet upwind of the I-5
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	
Date / Time Identified:	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.		
Step 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity causing the emissions. 1		
Reduce visible dust plumes to comply with C	EC COC AQ-SC4 within 50 feet upwind of the I-5 freeway	
Area Affected 6 Source the activities causing the	No truck or Dirt traffic	Date / Time Identified:
visible dust plumes if any obscuration of visibility is occurring to drivers on I-5. Direct more intensive application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of I-5 but are not causing obscuration of visibility to drivers.	Mitigation Measure Implemented:	Time Implemented / Notes
Step 2: Direct implementation of additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. <sup>2</sup>		

<sup>1</sup> The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shut-down shall go into effect within one hour of the original determination, unless overruled by the CPM before that time.

AQCMP or designee name: Tommy Brister

AQCMP or designee signature: Tommy Brister

Date: 2/09/2021

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

Date: 2/10/2021

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

**Going Requirements** 

Area Affected: Implemented

Requirement:		(Y/N):	Notes:
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is various areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks -	Re-Vegetated as soon as possible Travel limited to paved or	YES	No dirt traffic at the

Within the Encina Power Station Property

graveled surfaces - Note Routes on Site Figure Map

Date: 2/10/2021  Monitoring for Visible Dust Plumes with the	potential to be transported off the	Specific Location / Area:
projectsite: Definition of Areas	Requirement	
Identify Area Identify	200 feet beyond the centerline of the construction of linear within 100 feet upwind of any regularly occupied structures	
Identify distance /	50 feet upwind of I-5	<del>)</del> (
	EC COC AQ-SC4 (with the exception of visible emissions within 50	feet upwind of the I-5
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	
Date / Time Identified:	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.  Step 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity causing the emissions. 1		
	EC COC AQ-SC4 within 50 feet upwind of the I-5 freeway	
Acce Affected Lipourse the activities causing the visible dust plumes if any obscuration of visibility is occurring to drivers on I-5. Direct more intensive application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of I-5 but are not causing obscuration of visibility to drivers.	No truck or Dirt traffic  Mitigation Measure Implemented:	Date / Time Identified: Time Implemented / Notes
Step 2: Direct implementation of additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. <sup>2</sup>		

<sup>1</sup> The activity, shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shutdown shall go into effect within one hour of the original determination, unless overruled by the CPM before that time,

AQCMP or designee name: Tommy Brister

AQCMP or designee signature: Tommy Brister

Date: 2/10/2021

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

Date: 2/11/2021

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

**Going Requirements** 

Area Affected:

Property

Implemented

Requirement:		(Y/N):	Notes:
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is various areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area		NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length – identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks - Within the Encina Power Station	Re-Vegetated as soon as possible Travel limited to paved or graveled surfaces - Note Routes on Site Figure Map	YES	No dirt traffic at the

1 The activity shall not restart until the AOCMM or AOCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shutdown shall go into effect within one hour of the original determination, unless overruled by the CPM before that time,

Monitoring for Visible Dust Plumes with the	potential to be transported off the	Specific Location / Area:
projectsite: Definition of Areas	Requirement	
Identify Area	200 feet beyond the centerline of the construction of linear	
Identify	within 100 feet upwind of any regularly occupied structures	**************************************
Identify distance /	50 feet upwind of I-5	
	EC COC AQ-SC4 (with the exception of visible emissions within 50	feet upwind of the I-5
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	
Date / Time Identified:	Mitigation Measure Implemented:	Time Implemented / Notes
itep 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.		
Step 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the criginal determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity causing the emissions. 1		
Reduce visible dust plumes to comply with C	EC COC AQ-SC4 within 50 feet upwind of the I-5 freeway	
Area Affected (Source the activities causing the	No truck or Dirt traffic	Date / Time Identified:
visible dust plumes if any obscuration of visibility is occurring to drivers on 1-5. Direct more intensive application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of 1-5 but are not causing obscuration of visibility to drivers.	Mitigation Measure Implemented:	Time Implemented / Notes
Step 2: Direct implementation of additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. <sup>2</sup>		

## Air Quality Construction Mitigation Plan for the Carlsbad Energy Center Project

AQCMP or designee name: Tommy Brister

\_AQCMP or designee signature: Towny Brister

Date: 2/11/2021

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

Implemented

AQCMP or designee name: Tommy Brister

Date: 2/12/2021

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

Going Requirements
Area Affected:

Requirement:		(Y/N):	Notes:
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is various areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks -	Re-Vegetated as soon as possible Travel limited to paved or	YES	No dirt traffic at the

1 The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shutdown shall go into effect within one hour of the original determination, unless overruled by the CPM before that time

Date: 2/12/2021

Monitoring for Visible Dust Plumes with the	potential to be transported off the	Specific Location / Area:
projectsite: Definition of Areas	Requirement	
Identify Area	200 feet beyond the centerline of the construction of linear	
Identify	within 100 feet upwind of any regularly occupied structures	
Identify distance /	S0 feet upwind of I-5	
Reduce visible dust plumes to comply with C	EC COC AQ-SC4 (with the exception of visible emissions within 50 t	feet upwind of the I-5
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	
Date / Time Identified:	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.		
otep 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity causing the emissions. 1		
Reduce visible dust plumes to comply with C	EC COC AQ-SC4 within 50 feet upwind of the I-5 freeway	
Area Affected & Source he activities causing the	No truck or Dirt traffic	Date / Time Identified:
visible dust plumes if any obscuration of visibility is occurring to drivers on 1-5. Direct more intensive application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of 1-5 but are not causing obscuration of visibility to drivers.  Step 2: Direct implementation of additional	Mitigation Measure Implemented:	Time Implemented / Notes
methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. <sup>2</sup>		

AQCMP or designee name: Tommy Brister

AQCMP or designee signature: Tommy Brister

Date: 2/12/2021

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

AQCMP or designee name: Tommy Brister

Date: 2/13/2021

Property

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

**Going Requirements** 

Area Affected:
Requirement:

(Y/N):
Note

Requirement:		(Y/N):	Notes:
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is variou areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks - Within the Encina Power Station	Re-Vegetated as soon as possible Travel limited to paved or graveled surfaces – Note Routes on Site Figure Map	YES	No dirt traffic at the

### Air Quality Construction Mitigation Plan for the Carlsbad Energy Center Project,

Date: 2/13/2021

#### Specific Location / Area: Monitoring for Visible Dust Plumes with the potential to be transported off the projectsite: Definition of Areas Requirement Identify Area 200 feet beyond the centerline of the construction of linear within 100 feet upwind of any regularly occupied structures Identify Identify distance / 50 feet upwind of 1-5 Reduce visible dust plumes to comply with CEC COC AQ-SC4 (with the exception of visible emissions within 50 feet upwind of the I-5 freeway) Area Affected / Source: NO Truck / Dirt traffic at current time Date / Time Identified: Mitigation Measure Time Implemented / Notes Implemented: Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric. Step 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity causing the emissions. 1 Reduce visible dust plumes to comply with CEC COC AQ-SC4 within 50 feet upwind of the I-5 freeway Area Affected & Source he activities causing the No truck or Dirt traffic Date / Time Identified: Mitigation Measure Time Implemented / Notes visible dust plumes if any obscuration of visibility is occurring to drivers on I-5. Direct more intensive Implemented: application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of I-5 but are not causing obscuration of visibility to drivers. Step 2: Direct implementation of additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective. Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. 2

<sup>1</sup> The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shutdown shall go into effect within one hour of the original determination, unless overruled by the CPM before that time.

## Air Quality Construction Mitigation P' for the Carlsbad Energy Center Project

AQCMP or designee name: Tommy Brister

AQCMP or designee signature: Tommy Brister

Date: 2/13/2021

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

ACCMP	nr	decianes	name.	Tommy	Brister
AUCIVIE	OI	designee	name.	LOHIMITY	DUZIEL

Date: 2/15/2021

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

**Going Requirements** 

Area Affected: Requirement:

## Implemented

(Y/N):

Notes:

Construction site entrance and Travel	Post visible speed limit signs of a maximum of 10 MPH for	YES	Signs posted is variou
through	unpaved	120	areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks -	Re-Vegetated as soon as possible Travel limited to paved or	YES	No dirt traffic at the

Within the Encina Power Station Property

1 The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shut-down shall go into effect within one hour of the original determination, unless overruled by the CPM before that time.

Date: 2/15/2021

Monitoring for Visible Dust Plumes with the potential to be transported off the projectsite: Definition of Areas Requirement

Identify Area	200 feet beyond the centerline of the construction of linear	
Identify	within 100 feet upwind of any regularly occupied structures	
Identify distance /	50 feet upwind of I-5	
Reduce visible dust plumes to comply with C	EC COC AQ-SC4 (with the exception of visible emissions within 50 f	eet upwind of the I-5
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	
Date / Time Identified:	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.		
Step 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity		
causing the emissions the activities causing the Reduce visible dust plumes to comply with C	EC COC AQ-SC4 within 50 feet upwind of the I-5 freeway	
Area Affected Arsonise Direct more intensive	No truck or Dirt traffic	Date / Time Identified:
application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of I-5 but are not causing obscuration of visibility to drivers.	Mitigation Measure Implemented:	Time Implemented / Notes
Step 2: Direct implementation of additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above falls to result in effective mitigation. 2		

## Air Quality Construction Mitigation Pan for the Carlsbad Energy Center Project

AQCMP or designee name: Tommy Brister

\_AQCMP or designee signature: Tommy Brister

Date: 2/15/2021

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

AOCMP	or	designee	name:	Tommy	Brister
100	0,	acaiBuce.	11011101	10,,,,,,,,	0113661

Date: 2/16/2021

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

**Going Requirements** 

Area Affected: Requirement:

## implemented

(Y/N):

Notes:

Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is variou areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks -	Re-Vegetated as soon as possible Travel limited to paved or	YES	No dirt traffic at the

Within the Encina Power Station Property

1 The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shut-down shall go into effect within one hour of the original determination, unless overruled by the CPM before that time.

Date: 2/16/2021

Monitoring for Visible Dust Plumes with the potential to be transported off the projectsite: Definition of Areas Requirement

rojectsite: Definition of Areas	Requirement	
	200 feet beyond the centerline of the construction of linear	
Identify	within 100 feet upwind of any regularly occupied structures	4
Identify distance /	50 feet upwind of I-5	
Reduce visible dust plumes to comply with C	EC COC AQ-SC4 (with the exception of visible emissions within 50	eet upwind of the I-5
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	10
Date / Time Identified:	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.		
Step 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the priginal determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity		
	EC COC AQ-SC4 within 50 feet upwind of the I-5 freeway	), 
Area Affected I Source: Direct more intensive	No truck or Dirt traffic	Date / Time Identified:
application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of I-5 but are not causing obscuration of visibility to drivers.	Mitigation Measure Implemented:	Time Implemented / Notes
Step 2: Direct implementation of additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. 2		

## Air Quality Construction Mitigation First for the Carlsbad Energy Center Project

AQCMP or designee name: Tommy Brister

AQCMP or designee signature: Tommy Brister

Date: 2/16/2021

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

AQCMP	or	designee	name:	Tommy	Brister
-------	----	----------	-------	-------	---------

Date: 2/17/2021

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

**Going Requirements** 

Area Affected: Requirement:

## Implemented

(Y/N):

Notes:

Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is variou areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks -	Re-Vegetated as soon as possible Travel limited to paved or	YES	No dirt traffic at the

Within the Encina Power Station Property

I The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shut-down shall go into effect within one hour of the original determination, unless overruled by the CPM before that time.

Date: 2/17/2021

Monitoring for Visible Dust Plumes with the potential to be transported off the projectsite: Definition of Areas Requirement

Identify Area	200 feet beyond the centerline of the construction of linear	
ldentify	within 100 feet upwind of any regularly occupied structures	
Identify distance /	50 feet upwind of I-5	
Reduce visible dust plumes to comply with C	EC COC AQ-SC4 (with the exception of visible emissions within 50	feet upwind of the I-5
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	
Date / Time Identified:	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.		
Step 3; If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity		
causing the emissions, 1	C COC AQ-SC4 within 50 feet upwind of the I-5 freeway	
Reduce visible dust plumes to comply with C	C COC AQ-SC4 within 50 feet upwind of the I-5 freeway	
ACRA Affected A SANTSE Direct more intensive	No truck or Dirt traffic	Date / Time Identified:
application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of I-5 but are not causing obscuration of visibility to drivers.	Mitigation Measure Implemented:	Time Implemented / Notes
Step 2: Direct implementation of additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation.		

# Air Quality Construction Mitigation Plan for the Carlsbad Energy Center Project

AQCMP or designee name: Tommy Brister

AQCMP or designee signature: Tommy Brister

Date: 2/17/2021

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

AQCMP or designee	name:	Tommy	Brister
-------------------	-------	-------	---------

Date: 2/18/2021

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

**Going Requirements** 

Area Affected: Requirement:

## Implemented

(Y/N):

Notes:

Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is various areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM – If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks -	Re-Vegetated as soon as possible Travel limited to paved or	YES	No dirt traffic at the

Within the Encina Power Station Property

#### Air Quality Construction Mitigation Plan for the Carlsbad Energy Center Project,

1 The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust blumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shut-down shall go into effect within one hour of the original determination, unless overruled by the CPM before that time.

Date: 2/18/2021

Monitoring for Visible Dust Plumes with the potential to be transported off the projectsite: Definition of Areas Requirement

Identify Area	200 feet beyond the centerline of the construction of linear	
Identify	within 100 feet upwind of any regularly occupied structures	
Identify distance /	50 feet upwind of I-5	
Reduce visible dust plumes to comply with C	EC COC AQ-SC4 (with the exception of visible emissions within 50 f	feet upwind of the I-5
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	
Date / Time Identified:	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.		
Step 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity		
causing the emissions 1	EC COC AQ-SC4 within 50 feet upwind of the I-5 freeway	
		7.5
ACRA Affected & SONTER Direct more intensive	No truck or Dirt traffic	Date / Time Identified:
application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of I-5 but are not causing obscuration of visibility to drivers.	Mitigation Measure Implemented:	Time Implemented / Notes
Step 2: Direct implementation of additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. <sup>2</sup>		

## Air Quality Construction Mitigation P'm for the Carlsbad Energy Center Project

AQCMP or designee name: Tommy Brister

AQCMP or designee signature: Tommy Brister

Date: 2/18/2021

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

AQCMP or designee nan	ne: Tommy Brister
-----------------------	-------------------

Date: 2/19/2021

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

**Going Requirements** 

Area Affected: Implemented Requirement: (Y/N): Notes:

Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is variou areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks -	Re-Vegetated as soon as possible Travel limited to paved or	YES	No dirt traffic at the

Within the Encina Power Station Property

1 The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shut-down shall go into effect within one hour of the original determination, unless overruled by the CPM before that time.

Date: 2/19/2021

Monitoring for Visible Dust Plumes with the potential to be transported off the projectsite: Definition of Areas Requirement

Identify Area	200 feet beyond the centerline of the construction of linear	
Identify	within 100 feet upwind of any regularly occupied structures	-
	50 feet upwind of I-5	*
	EC COC AQ-SC4 (with the exception of visible emissions within 50 f	feet upwind of the I-5
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	
Date / Time Identified:	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.		
Step 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity		
causing the emissions the activities causing the		
	C COC AQ-SC4 within 50 feet upwind of the I-5 freeway	
AFRA Affected JrSAHISE: Direct more intensive	No truck or Dirt traffic	Date / Time Identified:
feet of I-5 but are not causing obscuration of visibility to drivers.	Mitigation Measure Implemented:	Time Implemented / Notes
Step 2: Direct implementation of additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. <sup>2</sup>		

## Air Quality Construction Mitigation Pin for the Carlsbad Energy Center Project

AQCMP or designee name: Tommy Brister

\_AQCMP or designee signature: Tommy Brister

Date: 2/19/2021

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

AQCMP or designee name: Tommy Briste	AQCMP	or	designee	name:	Tommy	Brister
--------------------------------------	-------	----	----------	-------	-------	---------

Date: 2/20/2021

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

**Going Requirements** 

Area Affected: Requirement: Implemented

(Y/N):

Notes:

Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is various areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area		NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out – identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks -	Re-Vegetated as soon as possible Travel limited to paved or	YES	No dirt traffic at the

Within the Encina Power Station Property

1 The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shut-down shall go into effect within one hour of the original determination, unless overruled by the CPM before that time.

Date: 2/20/2021

Monitoring for Visible Dust Plumes with the potential to be transported off the projectsite: Definition of Areas Requirement

projectsite: Definition of Areas	Requirement	W.
Identify Area	200 feet beyond the centerline of the construction of linear	
Identify	within 100 feet upwind of any regularly occupied structures	*
Identify distance /	50 feet upwind of I-5	
Reduce visible dust plumes to comply with C	EC COC AQ-SC4 (with the exception of visible emissions within 50	feet upwind of the I-5
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	
Date / Time Identified:	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.		
Step 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity		
causing the emissions 1 step 18 the emissions the	EC COC AQ-SC4 within 50 feet upwind of the I-5 freeway	
Reduce visible dust plumes to comply with C	C COC AQ-SC4 within 50 feet upwind of the I-5 freeway	
Area Affected In SAMISE Direct more intensive	No truck or Dirt traffic	Date / Time Identified:
feet of I-5 but are not causing obscuration of visibility to drivers.	Mitigation Measure Implemented:	Time Implemented / Notes
Step 2: Direct implementation of additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation.		

# Air Quality Construction Mitigation Final for the Carlsbad Energy Center Project

AQCMP or designee name: Tommy Brister

AQCMP or designee signature: Tommy Brister

Date: 2/20/2021

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

AQCMP	or	designee	name:	Tommy	Brister
-------	----	----------	-------	-------	---------

Date: 2/22/2021

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

**Going Requirements** 

Area Affected: Implemented Requirement: (Y/N): Notes:

Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is various areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust, If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks -	Re-Vegetated as soon as possible Travel limited to paved or	YES	No dirt traffic at the

Within the Encina Power Station Property

### Air Quality Construction Mitigation Plan for the Carlsbad Energy Center Project,

Date: 2/22/2021

Monitoring for Visible Dust Plumes with the potential to be transported off the

Monitoring for Visible Dust Plumes with the projectsite: Definition of Areas	potential to be transported off the Requirement	Specific Location / Area:
		+
	200 feet beyond the centerline of the construction of linear	
Identify	within 100 feet upwind of any regularly occupied structures	-6-
Identify distance /	50 feet upwind of I-5	
Reduce visible dust plumes to comply with C	EC COC AQ-SC4 (with the exception of visible emissions within 50	feet upwind of the I-5
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	
Date / Time Identified:	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method – such as additional soil wetting		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.		
Step 3: It Steps I and I fall to result in effective mitigation within I hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity		
causing the emissions. 1		
	C COC AQ-5C4 within 50 feet upwind of the I-5 freeway	
Area Affected J. Saurce: Direct more intensive	No truck or Dirt traffic	Date / Time Identified:
feet of I-5 but are not causing obscuration of visibility to drivers.	Mitigation Measure Implemented:	Time Implemented / Notes
Step 2: Direct implementation of additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation.		

<sup>1</sup> The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shutdown shall go into effect within one hour of the original determination, unless overruled by the CPM before that time.

## Air Quality Construction Mitigation Plan for the Carlsbad Energy Center Project

AQCMP or designee name: Tommy Brister

AQCMP or designee signature: Tommy Brister

Date: 2/22/2021

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

AQCMP or designee name: Tommy Brister

Date: 2/23/2021

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

**Going Requirements** 

Area Affected: Requirement: implemented

(Y/N): Notes:

			Notes:
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is various areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	S00 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Hauf Trucks -	Re-Vegetated as soon as possible Travel limited to paved or	YES	No dirt traffic at the

Within the Encina Power Station Property

1 The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shut-down shall go into effect within one hour of the original determination, unless overruled by the CPM before that time.

Date: 2/23/2021

Monitoring for Visible Dust Plumes with the projectsite: Definition of Areas	potential to be transported off the Requirement	Specific Location / Area:
Identify Area	200 feet beyond the centerline of the construction of linear	
Identify	within 100 feet upwind of any regularly occupied structures	
Identify distance /	50 feet upwind of I-5	
	EC COC AQ-SC4 (with the exception of visible emissions within 50	feet unwind of the I-5
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	icer aprima of the 12
Date / Time Identified:	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.		
Step 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity		
causing the emissions 1 Sep 1 thm registery base the activities causing the Reduce visible dust plumes to comply with C	EC COC AQ-SC4 within 50 feet upwind of the I-5 freeway	÷
Acea Affected / SAHISE: Direct more intensive	No truck or Dirt traffic	Date / Time Identified:
application of the existing mitigation methods	Mitigation Measure Implemented:	Time Implemented / Notes
methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. <sup>2</sup>		

## Air Quality Construction Mitigation for the Carlsbad Energy Center Project

AQCMP or designee name: Tommy Brister

AQCMP or designee signature: Tommy Brister

Date: 2/23/2021

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

AQCMP or designee name: Tommy Brister

Date: 2/24/2021

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

**Going Requirements** 

Area Affected: Implemented Requirement: (Y/N): Notes:

Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is various areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks -	Re-Vegetated as soon as possible Travel limited to paved or	YES	No dirt traffic at the

Within the Encina Power Station Property

Date: 2/24/2021

Monitoring for Visible Dust Plumes with the projectsite: Definition of Areas	potential to be transported off the  Requirement	Specific Location / Area:
orojectate. Definition of Areas	Requirement	14
29-304-2-4		
	200 feet beyond the centerline of the construction of linear	4
Identify Identify distance /	within 100 feet upwind of any regularly occupied structures  50 feet upwind of I-5	
		C
	EC COC AQ-SC4 (with the exception of visible emissions within 50 to 20 To 1 A District Control of the control o	reet upwind of the I-5
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	-
Date / Time Identified:	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting		*)
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.		
Step 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity		
causing the emissions. 1		
Reduce visible dust plumes to comply with C	C COC AQ-SC4 within 50 feet upwind of the I-5 freeway	
Area Affected Arsonice Direct more intensive	No truck or Dirt traffic	Date / Time Identified:
feet of I-5 but are not causing obscuration of visibility to drivers.	Mitigation Measure Implemented:	Time Implemented / Notes
Step 2: Direct implementation or additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. <sup>2</sup>		

<sup>1</sup> The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shut-down shall go into effect within one hour of the original determination, unless overruled by the CPM before that time.

AQCMP or designee name: Tommy Brister

AQCMP or designee signature: Tommy Brister

Date: 2/24/2021

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

AQCMP or designee name: Tommy Brister

Date: 2/25/2021

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

**Going Requirements** 

Area Affected: Requirement: Implemented

(Y/N): Notes:

Construction site entrance and Travel	Post visible speed limit signs of a maximum of 10 MPH for	YES	Signs posted is variou
through	unpaved	1000	areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks -	Re-Vegetated as soon as possible Travel limited to paved or	YES	No dirt traffic at the

Within the Encina Power Station Property

1 The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shutdown shall go into effect within one hour of the original determination, unless overruled by the CPM before that time.

Date: 2/25/2021

Monitoring for Visible Dust Plumes with the potential to be transported off the projectsite: Definition of Areas Requirement

projectsite: Definition of Areas	Requirement	
Identify Area	200 feet beyond the centerline of the construction of linear	
Identify	within 100 feet upwind of any regularly occupied structures	
Identify distance /	50 feet upwind of I-5	
Reduce visible dust plumes to comply with C	EC COC AQ-SC4 (with the exception of visible emissions within 50 t	feet upwind of the I-5
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	
Date / Time Identified:	Mitigation Measure implemented:	Time Implemented / Notes
Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method – such as additional soil wetting		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.		
Step 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity		
causing the emissions 1		
	C COC AQ-SC4 within 50 feet upwind of the I-5 freeway	
ACER Affected & SOUTCE Direct more intensive	No truck or Dirt traffic	Date / Time Identified:
application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of I-5 but are not causing obscuration of visibility to drivers.	Mitigation Measure Implemented:	Time Implemented / Notes
Step 2: Direct implementation or additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. <sup>2</sup>		

AQCMP or designee name: Tommy Brister

AQCMP or designee signature: Tommy Brister

Date: 2/25/2021

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

AQCMP or designee name: Tommy Brister	AQCMP	or designee	name:	Tommy	Brister
---------------------------------------	-------	-------------	-------	-------	---------

Date: 2/26/2021

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

**Going Requirements** 

Area Affected:
Requirement:

(Y/N):
Notes:

Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is various areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks -	Re-Vegetated as soon as possible Travel limited to paved or	YES	No dirt traffic at the

Within the Encina Power Station Property

graveled surfaces - Note Routes on Site Figure Map

I The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shutdown shall go into effect within one hour of the original determination, unless overruled by the CPM before that time.

Date: 2/26/2021

Specific Location / Area:

Monitoring for Visible Dust Plumes with the projectsite: Definition of Areas	potential to be transported off the Requirement	Specific Location / Area:
	200 feet beyond the centerline of the construction of linear	
Identify	within 100 feet upwind of any regularly occupied structures	
Identify distance /	50 feet upwind of I-5	
Reduce visible dust plumes to comply with C	EC COC AQ-SC4 (with the exception of visible emissions within 50	feet upwind of the I-5
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	
Date / Time Identified:	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method – such as additional soil wetting		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.		
Step 3: If Steps I and 2 rail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity		
causing the emissions the activities causing the		
Reduce visible dust plumes to comply with C	EC COC AQ-SC4 within 50 feet upwind of the I-5 freeway	No.
Area Affected Arsonice:Direct more intensive	No truck or Dirt traffic	-Date / Time Identified:
application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of I-S but are not causing obscuration of visibility to drivers.  Step 2: Direct imprementation or additional	Mitigation Measure Implemented:	Time Implemented / Notes
methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. <sup>2</sup>		

#### Air Quality Construction Mitigation of the Carlsbad Energy Center Project

AQCMP or designee name: Tommy Brister

AQCMP or designee signature: Tommy Brister

Date: 2/26/2021

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

AQCMP I	or designee	name:	Tommy	Brister
---------	-------------	-------	-------	---------

Date: 2/27/2021

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

**Going Requirements** 

Area Affected: Requirement: Implemented

(Y/N): Notes:

		14.4	112.222
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is variou areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area		NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	4.4.24
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks -	Re-Vegetated as soon as possible Travel limited to paved or	YES	No dirt traffic at the

Within the Encina Power Station Property

graveled surfaces - Note Routes on Site Figure Map

1 The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shutdown shall go into effect within one hour of the original determination, unless overruled by the CPM before that time.

Date: 2/27/2021

Specific Location / Area

Monitoring for Visible Dust Plumes with the projectsite: Definition of Areas	potential to be transported off the Requirement	Specific Location / Area:
10 V5 a N		
	200 feet beyond the centerline of the construction of linear	
Identify	within 100 feet upwind of any regularly occupied structures	
Identify distance /	50 feet upwind of I-5	
Reduce visible dust plumes to comply with C	EC COC AQ-SC4 (with the exception of visible emissions within 50	feet upwind of the I-5
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	
Date / Time Identified:	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.		
Step 3: If Steps 1 and 2 rail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity		
causing the emissions. 1	co cos to see this see that the last	
	C COC AQ-SC4 within 50 feet upwind of the I-5 freeway	0-1-1-11-15-1
Area Affected I Source: Direct more intensive	No truck or Dirt traffic	Date / Time Identified:
feet of I-5 but are not causing obscuration of visibility to drivers.	Mitigation Measure Implemented:	Time Implemented / Notes
Step 2: Direct implementation of additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. <sup>2</sup>		

AQCMP or designee name: Tommy Brister

\_AQCMP or designee signature: Tommy Brister

Date: 2/27/2021

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	



# Attachment B Diesel Engine Tier and Maintenance Documentation



February 28<sup>th</sup>, 2021 Project Code: MA0842

NRG-Encina Power Station 4600 Carlsbad Blvd. Carlsbad, Ca. 92008

Attn: Tim Sisk

**Environmental Manager** 

**Subject: Maintenance and Inspection of Equipment** 

Dear Mr. Sisk:

This letter confirms that Brandenburg Industrial Services Company performs daily inspection reports when equipment is utilized and performs required maintenance for all on-site equipment. Attached is a current Equipment Log for equipment currently on site.

Please let me know if any further information is required.

Best regards,

Liam J Gampbell

Liam Campbell
Brandenburg Industrial Services Co.

#### **DIVISION OFFICE**

2217 Spillman Drive Bethlehem, PA 18015-1982 Phone (610) 691-1800 Fax (610) 691-4200

#### **BRANDENBURG INDUSTRIAL SERVICE COMPANY**

501 W. Lake Street, Suite 104 | Elmhurst, IL 60126-1419 | Phone (630) 956-7200 | Fax (630) 956-7222 2625 S. Loomis Street | Chicago, IL 60608-5414 | Phone (312) 326-5800 | Fax (312) 326-5055 1 N. Broadway, Stop 670 | Gary, IN 46402-3101 | Phone (219) 881-0200 | Fax (219) 880-4330 200 E. Big Beaver Road | Troy, MI 48083-1208 | Phone (313) 382-2500 | Fax (800) 849-1589 #50 Rivera Aulet Street, Bo. Pueblo Suite 101 | Arecibo, PR 00612 | Phone (787) 650-7171 800 Town & Country Blvd. | Houston, TX 77024-3916 | Phone (832) 431-3287 | Fax (800) 849-1589

### Brandenburg<sub>®</sub>

Job Name: NRG Encina PowerStation

**Job #:** MA0842

Month Ending: January

Equipment Number	Tier 4 Inspection	Description	Equipment Move on	Equipment Move Off	EIN#
41935	Green; #2; 11/21/2019	Bobcat S770	11/11/2019		FP4A83
41936	Green; #3; 11/21/2019	Bobcat S770	11/11/2019		GC4A66
41937	Green; #4; 11/21/2019	Bobcat S770	11/11/2019		YG9P77
673141 (Rental)	N/A	20 ft Scissor Lift	7/14/2020		N/A
10206385 (Rental)	N/A	20 ft Scissor Lift	7/14/2020		N/A
37037	N/A	Air Compressor	12/12/2019		N/A
41951	Green; #6; 1/07/2020	Bobcat S770	1/7/2020		JN8S96
41952	Green; #7; 1/07/2020	Bobcat S770	1/7/2020		XY9V35
30426	Green; #8; 1/14/2020	Tennant Sweeper	1/13/2020		VN6P66
436081	N/A	45' Eletric Man Lift	1/16/2020		N/A
10202100	N/A	20' Single Manlift	08/19/2020		N/A
10206593 (Rental)	Green; #17; 7/16/2020	60' Man lift	7/13/2020		UK9P58
10265035 (Rental)	N/A	24' Push Man lift	1/20/2020		N/A
AP5873 (Rental)	N/A	56 KW Diesel Generator	7/28/2020	12/18/2020	1728987 (PERP)
3356-12 (Rental)	Green; #18 /15/2020	12k Lull	7/13/2020	9/8/2020	WH8P44
25225	Green; #13; 02/24/2020	Komatsu WA500 Loader	2/21/2020		BT4G48

## Brandenburg<sub>®</sub>

41956	Green; #14; 03/16/2020	Bobcat S770	3/16/2020	7/15/2020	N/A
04075	N/A	Generator	3/16/2020		N/A
00981	Green; #14 3/16/2020	Generator	3/16/2020		N/A
10263	Green; #20 7/28/2020	Liebherr 926 Track Excavator	7/27/2020		RP6M67
P1032915 (Rental)	N/A	Water Truck	7/29/2020		N/A
10185986	Green; #23 08/19/2020	80' Manlift	8/19/2020		WP5U33
10131906	Green; #22 08/19/2020	80' Manlift	8/19/2020		LA3M33
10191443	Green; #24 08/20/2020	80' Manlift	8/19/2020	2/5/2021	GJ7H96
10162844	Green; # 33 2/6/2021	80' Manlift	2/5/2021		TY3X36
1018483	Green; #21 08/14/2020	180' Manlift	8/14/2020		KW7Y76
79660	N/A	320 KW Diesel Generator	8/31/2020		PP6408
40919	Green; #25 09/08/2020	12k Lull	9/08/2020		VP9E67
46417	Green; #28 09/27/2020	Liebherr R956 Track Excavator	9/26/2020		XG3J59
45156	Green; #26 09/22/2020	Liebherr R956 Track Excavator	9/21/2020		FF8U93
	N/A	Dump Truck	1/15/2021		N/A
00989	N/A	Doosan G70 Generator	12/14/2020		N/A
30466	N/A	Doosan G70 Generator	12/14/2020		N/A
00271	N/A	60 Kw Generator	1/12/2021		N/A

## Brandenburg<sub>®</sub>

10220504	Green #32;	Track	02/01/2021	DT3Y49
10228594	02/02/2021	Skidsteer		
	Green #34	Hyundai	02/15/2021	AS4P69
HKHK601AK0001260 02/15/2021	HX220 LR			
	02/13/2021	Excavator		



March 1, 2021

Mr. Jason GaNun - Brandenburg NRG Encina Power Station 4600 Carlsbad Blvd Carlsbad, CA 92008

Subject: Maintenance and Inspection of Equipment for February 2021 Job #549175

Dear Mr. GaNun:

This letter confirms that PULLMAN performs daily inspection reports when equipment is utilized and performs required maintenance for all on-site equipment. Attached is a current Equipment Log for equipment currently on site.

Please let me know if additional information is required.

Best regards,

Joshua Muder, PMP



#### A Structural Group Company

Job Name: Brandenburg for NRG Encina Power Chimney Demo

**Job #:** 549175

**Month Ending:** February 2021

Equipment Number	Tier 4 Inspection	Description	Equipment Move On	Equipment Move Off	EIN#
1056469	Green, #27, 9/28/2020	6K Forklift	9/28/20	-	XU6N58
1058839	N/A	375 CFM Air Compressor	9/28/20	-	178108

<sup>\*</sup>The 375 CFM Air Compressor does not have a Tier 4 Inspection sticker.

#### **ATTACHMENT D**

# BIO-6 PHASE IV BIOLOGICAL RESOURCES MONTHLY COMPLIANCE REPORT FEBRUARY 2021

#### Cabrillo Power I LLC

### Biological Resources Monthly Compliance Report (07-AFC-06C) Phase IV – Demolition of Encina Power Station

February 2021 Reporting Period

March 2021

#### **TABLE OF CONTENTS**

1.0	INTI	RODUCTION	1
2.0	BIO	LOGICAL MONITORING SUMMARY	2
	2.1	NESTING BIRDS	2
	2.3	SPECIAL-STATUS SPECIES	2
	2.4	<ul> <li>WILDLIFE DISPLACEMENT, INJURIES, AND MORTALITIES</li> <li>2.4.1 Migratory Bird Treaty Act Protected Species</li> <li>2.4.2 Other Species</li> </ul>	3 3
	2.5	HAZARDOUS MATERIAL SPILLS	3
	2.6	TRASH	3
	2.8	NON-COMPLIANCE REPORT	3
APP.	ENDIX	A - BIOLOGICAL RESOURCES COMPLIANCE MONITORING LOG	
APP	ENDIX	B - OBSERVED WILDLIFE SPECIES LIST	

#### 1.0 INTRODUCTION

This Monthly Compliance Report (MCR) summarizes biological resources monitoring activities and documentation conducted during the demolition phase of the Encina Power Station (EPS) from February 1 through February 28, 2021, in accordance with the Biological Resources Mitigation Implementation and Monitoring Plan (BRMIMP). The following biological Conditions of Certification (COCs) pertaining to monitoring activities covered by this MCR include, but are not limited to:

- BIO-2 Designated Biologist Duties
- BIO-4 Designated Biologist and Biological Monitor Authority
- BIO-5 Biological Resources Worker Environmental Awareness Program (WEAP);
- BIO-6 Biological Resources Mitigation Implementation and Monitoring Plan;
- BIO-7 General Impact Avoidance Mitigation Features; and
- BIO-8 Mitigation Management to Avoid Harassment or Harm.

#### 2.0 BIOLOGICAL MONITORING SUMMARY

This section summarizes biological monitoring activities conducted during the January 2021 reporting period. Demolition mobilization began November 2019, and the start of demolition began on January 29, 2020.

Biological monitoring by the Designated Biologist is conducted monthly (one visit every month) outside of the nesting season, since avian activity has decreased throughout the site. The Biological Resources Compliance Monitoring Log is provided in Appendix A. A list of wildlife species observed during the monitoring events is included in Appendix B. There are no Wildlife Observation Forms (WOF) for this reporting period.

The frequency and duration of monitoring is dependent upon the biological resources located within, as well as transiting through the work area. Biological monitoring will continue on monthly basis, as well as on-call monitoring, when necessary, until the Designated Biologist determines that a change is necessary for the protection of sensitive biological resources or a reduction in monitoring is warranted because of a lack of biological resources within the site.

All on-site staff receives WEAP training prior to start of work. The hardcopy sign-in training logs are submitted separately.

#### 2.1 NESTING BIRDS

No active nests were observed during the February 2021 reporting period. A list of wildlife species observed during the monitoring events is provided in Appendix B.

#### 2.3 SPECIAL-STATUS SPECIES

Four special-status avian species were observed during the February 2021 reporting period, which included the following: American peregrine falcon (*Falco peregrinus anatum*; United States Fish and Wildlife Service [USFWS] Birds of Conservation Concern [BCC]; California Department of Fish and Wildlife [CDFW] Fully Protected [FP]; California Department of Forestry [CDF] Sensitive [S]); California brown pelican (*Pelecanus occidentalis californicus*; CDFW FP), California gull (*Larus californicus*; CDFW Watch List [WL]); and double-crested cormorant (*Phalacrocorax auratus*; CDFW WL). California Natural Diversity Database (CNDDB) forms were not submitted for the species listed above because the

occurrences are not qualifying life event. As stated in the CNDDB data submission guidelines, birds in transit (fly-overs) and detections of foraging or perched birds are not added (CDFW, 2016)<sup>1</sup>.

#### 2.4 WILDLIFE DISPLACEMENT, INJURIES, AND MORTALITIES

#### 2.4.1 Migratory Bird Treaty Act Protected Species

No injured or dead species protected by the Migratory Bird Treaty Act (MBTA) were observed within the EPS site. The American peregrine falcon pair readily hunts and consumes prey within the EPS site. Therefore, small pieces of prey remains are found, but not whole bird carcasses. A list of wildlife species observed during the monitoring event is included in Appendix B.

#### 2.4.2 Other Species

No injured or dead wildlife species were observed within the EPS site. A list of wildlife species observed during the monitoring event is included in Appendix B.

#### 2.5 HAZARDOUS MATERIAL SPILLS

No project-related hazardous material spills were observed during the biological monitoring visit.

#### 2.6 TRASH

Litter, including wind-blown, was observed during the biological monitoring visit. Litter removal requests were submitted to the demolition contractor.

#### 2.8 NON-COMPLIANCE REPORT

No non-compliance notifications or incident reports were issued.

https://nrm.dfg.ca.gov/FileHandler.ashx?DocumentID=25731

 $<sup>^{\</sup>rm 1}$  California Department of Fish and Wildlife (CDFW). 2016. Submitting Avian Detections to the CNDDB. Available online at:

### Appendix A Biological Resources Compliance Monitoring Log

## NRG Energy Encina Power Station (EPS) Project BIOLOGICAL RESOURCES COMPLIANCE MONITORING LOG

Date		Monitor				Time (Begin-End)	
February 15, 2	bruary 15, 2020 Melissa Fowler		09:20-11:55				
Temperature (°F)	Humi (%	•	Wind (mph)	Precipitation (Y/N, amount)	Visibility	Weather Comment	
57	68	3	7	N	Good (10.0 mi)	50-100% clou	ud cover

#### Location(s) of Work Site Activities Monitored

NRG EPS site.

#### **Summary of Biological Resources Monitoring Observations**

Biological resources monitoring for biological constraints, special-status species, and nesting birds was conducted at the NRG EPS site.

#### **Nesting Bird Observations:**

No observations were noted.

#### **Special-Status Species Observed:**

- An American peregrine falcon (Falco peregrinus anatum; United States Fish and Wildlife Service [USFWS] Birds of Conservation Concern [BCC]; California Department of Fish and Wildlife [CDFW] Fully Protected [FP]; California Department of Forestry [CDF] Sensitive [S]) pair was observed perching on the roof.
- California brown pelicans (*Pelecanus occidentalis californicus*; California Department of Fish and Wildlife Service [CDFW] Fully Protected [FP]) were observed within the project vicinity.
- A California gull (Larus californicus; CDFW Watch List [WL]) was observed within the project vicinity.
- Double-crested cormorants (*Phalacrocorax auratus*; CDFW WL) were observed within the project vicinity.
- No additional special-status species were observed.

#### Other Biological Resources Observations:

• No additional observations were noted.

#### Other Observations/Comments:

- Litter was observed within the EPS site. A litter removal request was submitted to the contractor.
- No additional observations were noted.

#### Items Requiring Action/Follow-up


• A litter removal request was submitted to the contractor.


#### Wildlife Species Observed

American crow (*Corvus brachyrhynchos*), American peregrine falcon, Anna's hummingbird (*Calypte anna*), black-chinned hummingbird (*Archilochus alexandri*), black phoebe (*Sayornis nigricans*), California brown pelican, California gull, double-crested cormorant, European starling (*Sturnus vulgaris*), Heermann's gull (*Larus heermanni*), house finch (*Haemorhous mexicanus*), mourning dove (*Zenaida macroura*), western gull (*Larus occidentalis*), white-crowned sparrow (*Zonotrichia leucophrys*), and yellow-rumped warbler (*Setophaga coronata*).









### Appendix B Observed Wildlife Species List

#### Observed Wildlife Species List February 2021 Encina Power Station

Common Name	Scientific Name	Status Federal/State/Other
Birds		
American crow	Corvus brachyrhynchos	//
American peregrine falcon	Falco peregrinus anatum	BCC/FP/CDF: S
Anna's hummingbird	Calypte anna	//
Black-chinned hummingbird	Archilochus alexandri	//
Black phoebe	Sayornis nigricans	//
California brown pelican	Pelecanus occidentalis californicus	/FP/
California gull	Larus californicus	/WL/
Double-crested cormorant	Phalacrocorax auratus	/WL/
European starling	Sturnus vulgaris	//
Heermann's gull	Larus heermanni	//
House finch	Haemorhous mexicanus	//
Mourning dove	Zenaida macroura	//
Western gull	Larus occidentalis	//
White-crowned sparrow	Zonotrichia leucophrys	//
Yellow-rumped warbler	Setophaga coronata	//

#### Source:

California Department of Fish and Wildlife (CDFW), Natural Diversity Database. November 2020. Special Animals List. Periodic publication. 116 pp.

#### **Status Codes:**

If status codes are not provided, it indicates that the observed species is not a special-status species.

#### Federal:

FE = Federally listed Endangered: species in danger of extinction throughout a significant portion of its range

FT = Federally listed Threatened: species likely to become endangered within the foreseeable future

BCC = Birds of Conservation Concern

#### State:

SE = State listed as Endangered

ST = State listed as Threatened

FP = Fully Protected

CSC = California Species of Special Concern Species of concern to California Department of Fish and Wildlife (CDFW) because of declining population levels, limited ranges, and/or continuing threats have made them vulnerable to extinction.

S = Sensitive

WL = Watch List

SP = Special Animals List

#### Othor

- Bureau of Land Management (BLM), United States Department of Interior Sensitive (S)
- California Department of Forestry and Fire Protection (CDF) classifies "sensitive species" as those species that warrant special protection during timber operations.
- North American Bird Conservation Initiative (NABCI) Red Watch List (RWL)
- United States Forest Service (USFS) Sensitive (S)

#### **ATTACHMENT E**

#### CUL-5 AND PAL-5 CERTIFICATION OF COMPLETION, WORKER ENVIORNMENTAL AWARENESS PROGRAM, FEBRUARY 2021

No WEAP training required in February 2021

#### **ATTACHMENT F**

# CUL-6/PAL-6 PALEONTOLOGICAL RESOURCE MONITORING FEBRUARY 2021

No monitoring required in February 2021

#### **ATTACHMENT G**

#### NOISE-2/COM-11 SUMMARY TABLE OF NOISE HOTLINE CALLS AND PROJECT RELATED COMPLAINTS FEBRUARY 2021

#### Encina Power Station Demolition Noise Hotline Calls September 2019 through February 2021

Date	Time	Log Number	Caller	Issue	Returned Call / Resolution	Corrective Action Completion Date
10/2/2020	10:48 AM	10022020-1	Michelle Peters - Poseidon -	Carlsbad Desalination Plant inquired about visible emissions during demolition/equipment cutting activities.	Cabrillo Power I LLC responded on 10/2/2020 via email and have continued communications with Poseidon/Carlsbad Desalination Plant. Measures to reduce visible emissions and monitoring (personal and visible emissions estimator) have been implemented and continue to be evaluated.	10/14/2020 - Issue resolved
10/13/2020	6:43 PM	10132020-1	Mr. Halpin - Hotline Call	Community member walking along the western perimeter of Encina, along Carlsbad Blvd, called with concerns about smelling fumes from the demolition activities.	Caller was contacted and the odor issue was discussed. Odor was related to demolition activities associated with cutting the generators. Additional industrial fans have been placed within the power block building during these cutting activities.	10/14/2020 - Issue resolved
10/28/2020	Unk	10282020-2	California OSHA - Letter dated October 22, 2020 and received on October 28, 2020	Letter from CA OSHA regarding anonymous complaint that demolition project was in violation of five (5) separate California Title 8 Code of Regulations.	Cabrillo Power I LLC provided a written response to CA OSHA on November 6, 2020, which individually addressed and provided evidence to support compliance with each of the five (5) California Title 8 Code of Regulations which were alleged to be non-compliant.	11/6/2020 - Issue resolved
11/5/2020	2:29 PM	11052020-2	Tina Carter- SDG&E - Called Cabrillo directly	Mrs. Tina Carter, an employee of SDG&E contacted Encina Power Station directly regarding a complaint she received from an SDG&E Storeroom employee at the Cannon Road SDG&E service center. The storeroom employee was concerned with the air quality of the air he was breathing as he observed smoke emanating from the Encina Power Station powerblock.	In response to the complaint, SDG&E was contacted and informed the work had been discontinued for the remainder of the day. NRG's Air Quality Compliance Manager for the demolition project suspended cutting/torching activities, known as "shotgunning" that use the larger diameter cutting rods, due to the current ambient weather conditions. Mitigation measures were implemented with numerous fans and short duration cutting periods, but may not have been sufficient due the changing ambient weather conditions. A Visible Emissions Evaluator (VEE) was also monitoring and visible emissions were not observed that exceed SDAPCD Rule 50 or criteria in AQ-SC3 or AQ-SC4.	Phone call - 11/05/2020 @2:51PM Issue resolved

#### Encina Power Station Demolition Noise Hotline Calls September 2019 through February 2021

Date	Time	Log Number	Caller	Issue	Returned Call / Resolution	Corrective Action
Succ				Mrs. Michelle Peters an employee of Poseidon's Desalination Facility emailed Encina Power Station regarding a complaint she received from Poseidon contracted employees regarding concerns related to air quality and a "metallic" odor in the air as a result of smoke emanating from the Encina Power Station powerblock during demolition activities entailing equipment cutting.	In response to the complaint, NRG's Air Quality Compliance Manager responded to Mrs. Peters and explained that the cutting process has been completed, and will not recommence until January 2021. Personal monitoring has been conducted inside the turbine hall and outside during these activities. Area monitoring has been conducted at monitoring stations near Encina gates 2 and 3. Personal and area monitoring stations within the building have recorded data that have been below CA OSHA permissible exposure limits (PELs) for dust and the several monitored metals, including lead, arsenic, and cadmium. Mitigation measures were implemented with numerous fans and short duration cutting periods, but may not have been sufficient due to the direction of the wind. A Visible Emissions Evaluator (VEE) was also monitoring and visible emissions were not observed that exceed SDAPCD Rule 50 or criteria in AQ-SC3 or AQ-SC4	Initial Email response on 11/10/2020 - Fin- email response or 12/4/2020 Issue Resolved
11/6/2020	1:06PM	11062020-3	Michelle Peters - Poseidon - email			
11/24/2020	12:00PM		Kristin Hamon - SDG&E- Emailed Cabrillo directly	Mrs. Kristin Hamon, an employee of SDG&E contacted Encina Power Station via email regarding a complaint she received from an SDG&E employee at the Cannon Road SDG&E service center. The employee was concerned with the air quality and when the activities causing the air quality concerns would cease. The question of what Prop 65 exposures to SDG&E employees were occurring at or around the property lines was asked.	The emissions that the SDG&E employee noted were from typical torch cutting of equipment in the basement. The cutting had been conducted during the morning and was completed by the early afternoon. There was a 10-15 mph southwest wind that was present during the cutting which would have moved any emissions away from the SDG&E Cannon Service Center. In response to the complaint, NRG's Air Quality Compliance Manager for the demolition project confirmed that mitigation measures were implemented with numerous fans operating. No visible emissions were observed leaving the Encina power block according to site personnel contacted after the complaint. SDG&E was contacted and informed the work had been discontinued for the remainder of the day, and would not resume again until after the Thanksgiving Holiday period. SDG&E was also informed that prior results from similar activities have indicated results below PELs for Prop 65 listed metals (arsenic, cadmium, chromium and lead).	Email response or 11/24/2020 - Issue resolved

#### Encina Power Station Demolition Noise Hotline Calls September 2019 through February 2021

Date	Time	Log Number	Caller	Issue	Returned Call / Resolution	Corrective Action Completion Date
11/30/2020	2:41PM	N/A	Terry Cook	Ms. Cook's father was one of the first operators at Encina Power Station. She heard that she may be able to get a piece of the demolition material. She asked if she could have a piece of the demolition material? Would like a call back.	Ms. Cook was contacted and informed that no decisions regarding these types of special requests have been considered yet. The projected committed to staying in touch, and communicated that the project will be in a better position during the Summer of 2021 to consider these requests more fully.	Email and phone response on 12/04/2020 - ongoing review
1/7/2021	11:37PM	01072021-7	Kerry Siekmann - Terramar Community Member	the FAA lights on the Stack/Chimney were not on/illuminated. She expressed a safety concern for aircraft that would rely on the stack lights. Heavy fog was present during Ms. Siekman observations.	Encina Power Station confirmed by inspection of security camera footage at 11:38 PM and 11:43 PM from Carlsbad Energy Center that the FAA stack lights were orking/illuminated. Ms. Siekmann was texted at 11:57 PM that the lights were confirmed to be on/working. Ms. Siekmann responded on January 8 at 9:11 AM that the lights were not visible. Following Ms. Siekmann's text, the lights were again confirmed to be working.	Text response on 01/07/2021 - Issue resolved
	4:00PM		SDAPCD Inspector - Jason LaBlond on behalf of local community member	On January 26, 2021 the San Diego Air Pollution Control District (SDAPCD) notified Encina that a jogger running on Carlsbad Boulevard between 10:00 and 10:30PM on the night of January 19, 2021 complained of an odor and burning eyes. The project's demolition contractor was cutting the Unit 3 stator with a smaller propane/oxygen torch within the powerbock building. Santa Anatype winds (offshore winds from east to west toward Carlsbad Blvd) were apparent according to NRG personnel who were onsite observing the work and wind direction. Industrial fans were used during torch cutting of the stator to help dissipate potential odors. Cutting was also done intermittently to minimize potential for accumulation of odors or visible emissions. This specific cutting work was conducted from January 19-26, 2021, and no other complaints were reported during this period. This cutting work has been completed.	The SDAPCD inspector was contacted and the work that was being performed was described. The inspector understood the type of activity that was taking place, and had no other questions.	Verbal communication with the SDAPCD inspector 01/27/2021 - Issue resolved

#### **ATTACHMENT H**

# TRANS-5 ROADWAY INSPECTION FEBRUARY 2021

There was no heavy construction-equipment traffic for demolition of Encina Power Station in February 2021

#### **ATTACHMENT I**

# TRANS-6 TRANSPORTATION PERMITS FEBRUARY 2021

# ATTACHMENT J TRANS-8 TRAFFIC ENCROACHMENT PERMITS FEBRUARY 2021

No traffic encroachment permits were obtained in February 2021

#### **ATTACHMENT K**

### SOIL&WATER-2 CONSTRUCTION WATER USAGE SUMMARY

### SOIL&WATER-9 WASTEWATER SUMMARY

#### SOIL&WATER-2 Amended Carlsbad Energy Center Project 07-AFC-06C

Water use Summary, February 2021.

Phase IV Demolition (Started December 2019)

Potable Water Used\*: 11,681 gallons Reclaim Water Used\*\*: 28,900 gallons

#### Completed Phase(s)

Phase I Demolition (Completed December 2016)

Potable Water Used: 612,700 gallons

Reclaim Water Used: 0 gallons

Phase II Construction Total Water Use (Completed December 2018)

Potable Water Used: 6,575,440 gallons Reclaim Water Used: 13,145,265 gallons

Phase III Decommissioning (Completed December 2019)

Potable Water Used\*: 0 gallons Reclaim Water Used\*\*: 0 gallons

Cumulative Water Use Phase I, II, III, IV
Potable Water Used: 7,400,735 gallons
Reclaim Water Used: 13,408,915 gallons

<sup>\*</sup>Potable use includes sanitary, hydrotesting, landscape irrigation, and other plant operations, including Phase III Decommissioning and Phase IV Demolition not suitable for reclaim water use (worker contact applications).

<sup>\*\*</sup>Reclaim use includes dust control and compaction.

#### SOIL&WATER-9 Amended Carlsbad Energy Center Project 07-AFC-06C

Wastewater Generation and Disposal Summary Construction Phase

ACECP did not generate or dispose of any wastewater offsite in February 2021.

#### ATTACHMENT L

## GEN-2 and TSE-1 MASTER DRAWING LIST UPDATE FEBRUARY 2021

No master drawing list exists for demolition in February 2021

#### **ATTACHMENT M**

#### GEN-3 PROOF OF PAYMENT TO DCBO FEBRUARY 2021



#### WEST COAST CODE CONSULTANTS, Inc.

2400 Camino Ramon, Suite 240 San Ramon, CA 94583

Federal Tax ID #20-4707579 Tel: (925) 275-1700 Fax: (925) 275-0600

E-Mail: LisaK@wc-3.com

NRG Energy Inc 112 Telly Street New Roads, LA 70760 
 Date:
 February 23, 2021

 Invoice No.:
 221-01-CARL-01

 Due Date:
 Upon Receipt

 PO Number:
 4501900578

Email: invoices@nrg.com, Ralph.Wagner@nrg.com

Type of Service: Delegate Building Official Services

Project: Carlsbad Energy Project
January-2021

**Field Inspection** 

Of Hours         0.00         \$360.00         \$           Deb OT Hours         0.00         \$480.00         \$           Lodging         \$         \$           Meals         \$         \$         \$           Gar         \$         \$         \$           Gary Ray-Onsite Inspector         Hour         Unit         Rate         Monont           Airfare         \$         \$         \$         \$           Airfare         \$	S. Hermsmeyer - DCBO	Hours	Unit	Per Diem Rate Rate	Amount
Data	Regular Hours	8.00		\$240.00	\$ 1,920.00
Meals	OT Hours	0.00		\$360.00	\$ -
Meals	Dbl. OT Hours	0.00		\$480.00	\$ -
Gar         Gary Ponsite Inspector         Hours         Unit         Rate         Amount           Airfare         0.00         \$170.00         \$         -           Airfare         \$         -         -           Lodging         \$         -         -           Meals         \$         -         -           Parking         \$         -         -           Parking         \$         -         -           Gas         \$         -         -           CBO Start & Consultants         *         -         -           CBO - G. Senaratne         0.00         \$ 315.00         \$         -           Lodging         \$         \$         -         -           Meals         \$         \$         -         -           Meals         \$         \$         -         -           Gas         \$         \$         -         -         -           CBO - Chris Kimball         1.00         \$ 315.00         \$ 315.00         \$ 315.00         \$ 315.00         \$ 315.00         \$ 315.00         \$ 315.00         \$ 315.00         \$ 315.00         \$ 315.00         \$ 315.00         \$ 315.00	Lodging				-
Gary Ray - Onsite Inspector         Hours         Unit         Rake         Amount           Regular Hours         0.00         \$170.00         \$         -           Auffare         \$         \$         - <t< td=""><td>Meals</td><td></td><td></td><td></td><td>\$ -</td></t<>	Meals				\$ -
Regular Hours         0.00         \$170.00         \$           Airfare         \$         -           Lodging         \$         -           Meals         \$         -           Rental Car         \$         -           Parking         \$         -           Gas         \$         -           CBO Staff & Consultants         *         -           CBO S. Senaratne         0.00         \$315.00         \$           Airfare         \$         -           Lodging         \$         -           Meals         \$         -           Rental Car         \$         -           Parking         \$         -           Gas         \$         -           CBO - Chris Kimball         1.00         \$315.00         \$           Airfare         \$         -           CBO - Chris Kimball         1.00         \$315.00         \$           Airfare         \$         -           CBO - Chris Kimball         1.00         \$315.00         \$           Airfare         \$         -           CBa - Chris Kimball         1.00         \$315.00         \$	Gas				\$ -
Airfare	Gary Ray - Onsite Inspector	Hours	Unit	Rate	Amount
Lodging   S	Regular Hours	0.00		\$170.00	\$ -
Meatal Car         S         -           Car         \$         -           Gas         \$         -           CBO Staff & Consultants         ****  *******************************	Airfare				\$ -
Rental Car	Lodging				-
Parking	Meals				-
Cas	Rental Car				\$ -
CBO Staff & Consultants	Parking				-
CBO - G. Senaratne					\$ -
Airfare					
Lodging   S		0.00		\$ 315.00	 -
Meals         \$         -           Rental Car         \$         -           Parking         \$         -           Gas         \$         -           CBO - Chris Kimball         1.00         \$1315.00         \$ 315.00           Airfare         \$         -           Lodging         \$         -           Meals         \$         -           Rental Car         \$         -           Parking         \$         -           Gas         \$         -           Fire Marshal         0.00         \$ 315.00         \$           Lead Structural Plan Review Engineer         0.00         \$ 240.00         \$           Lead Electrical Plan Review Engineer         0.00         \$ 240.00         \$           Lead Gelicyli Geology Plan Review Engineer         0.00         \$ 240.00         \$           Lead Electrical Plan Review Engineer         0.00         \$ 240.00         \$           Lead Building (Life/Safety) Plan Review Engineer         0.00         \$ 240.00         \$           Lead Building (Life/Safety) Plan Review Engineer         0.00         \$ 210.00         \$           Mechanical Plan Review Engineer         0.00         \$ 210.00					 -
Rental Car   S	8 8				-
Parking					 -
CBO - Chris Kimball   1.00					 -
CBO - Chris Kimball	-				-
Airfare					-
Lodging   S		1.00		\$ 315.00	
Meals         \$ -           Rental Car         \$ -           Parking         \$ -           Gas         \$ -           Fire Marshal         0.00         \$315.00         \$ -           Lead Structural Plan Review Engineer         0.00         \$240.00         \$ -           Lead Electrical Plan Review Engineer         0.00         \$240.00         \$ -           Lead Mechanical Plan Review Engineer         0.00         \$240.00         \$ -           Lead Divil/Geology Plan Review Engineer         0.00         \$240.00         \$ -           Lead Building (Life/Safety) Plan Review Engineer         0.00         \$240.00         \$ -           Lead Building (Life/Safety) Plan Review Engineer         0.00         \$210.00         \$ -           Mechanical Plan Review Engineer         0.00         \$210.00         \$ -           Structural Plan Review Engineer         0.00         \$210.00         \$ -           Structural Plan Review Engineer         0.00         \$210.00         \$ -           Worker Safety Monitor         0.00         \$210.00         \$ -           Document Control         1.00         \$120.00         \$ -           Supplies         \$ -           Electronic Document Control         \$ -					
Rental Car   S					-
Parking         \$         -           Gas         \$         -           Fire Marshal         0.00         \$315.00         \$           Lead Structural Plan Review Engineer         0.00         \$240.00         \$           Lead Electrical Plan Review Engineer         0.00         \$240.00         \$           Lead Mechanical Plan Review Engineer         0.00         \$240.00         \$           Lead Civil/Geology Plan Review Engineer         0.00         \$240.00         \$           Lead Building (Life/Safety) Plan Reviewer         0.00         \$240.00         \$           Mechanical Plan Review Engineer         0.00         \$210.00         \$           Mechanical Plan Review Engineer         0.00         \$210.00         \$           Structural Plan Review Engineer         0.00         \$210.00         \$           Worker Safety Monitor         0.00         \$210.00         \$           Worker Safety Monitor         0.00         \$120.00         \$           Project Assistant         0.00         \$120.00         \$           Supplies         -         \$           Electronic Document Control           Web Based Document Control - Initial Cost         \$         -					-
Sas   Sas					-
Fire Marshal         0.00         \$315.00         \$ -           Lead Structural Plan Review Engineer         0.00         \$240.00         \$ -           Lead Electrical Plan Review Engineer         0.00         \$240.00         \$ -           Lead Mechanical Plan Review Engineer         0.00         \$240.00         \$ -           Lead Civil/Geology Plan Review Engineer         0.00         \$240.00         \$ -           Lead Building (Life/Safety) Plan Reviewer         0.00         \$240.00         \$ -           Mechanical Plan Review Engineer         0.00         \$210.00         \$ -           Mechanical Plan Review Engineer         0.00         \$210.00         \$ -           Structural Plan Review Engineer         0.00         \$210.00         \$ -           Structural Plan Review Engineer         0.00         \$210.00         \$ -           Worker Safety Monitor         0.00         \$205.00         \$ -           Document Control         1.00         \$120.00         \$ -           Supplies           Supplies           Electronic Document Control           Web Based Document Control - Initial Cost         \$ -	-				
Lead Structural Plan Review Engineer         0.00         \$ 240.00         \$ -           Lead Electrical Plan Review Engineer         0.00         \$ 240.00         \$ -           Lead Mechanical Plan Review Engineer         0.00         \$ 240.00         \$ -           Lead Civil/Geology Plan Review Engineer         0.00         \$ 240.00         \$ -           Lead Building (Life/Safety) Plan Reviewer         0.00         \$ 240.00         \$ -           Mechanical Plan Review Engineer         0.00         \$ 210.00         \$ -           Electrical Plan Review Engineer         0.00         \$ 210.00         \$ -           Structural Plan Review Engineer         0.00         \$ 210.00         \$ -           Worker Safety Monitor         0.00         \$ 205.00         \$ -           Document Control         1.00         \$ 120.00         \$ -           Project Assistant         0.00         \$ 120.00         \$ -           Supplies         \$ -         \$ -           Electronic Document Control         \$ -         \$ -           Web Based Document Control - Initial Cost         \$ -         \$ -					-
Lead Electrical Plan Review Engineer         0.00         \$ 240.00         \$ -           Lead Mechanical Plan Review Engineer         0.00         \$ 240.00         \$ -           Lead Civil/Geology Plan Review Engineer         0.00         \$ 240.00         \$ -           Lead Building (Life/Safety) Plan Reviewer         0.00         \$ 240.00         \$ -           Mechanical Plan Review Engineer         0.00         \$ 210.00         \$ -           Electrical Plan Review Engineer         0.00         \$ 210.00         \$ -           Structural Plan Review Engineer         0.00         \$ 210.00         \$ -           Worker Safety Monitor         0.00         \$ 225.00         \$ -           Document Control         1.00         \$ 120.00         \$ 120.00           Project Assistant         0.00         \$ 120.00         \$ -           Supplies           Electronic Document Control           Web Based Document Control - Initial Cost         \$ -					-
Lead Mechanical Plan Review Engineer       0.00       \$240.00       \$ -         Lead Civil/Geology Plan Review Engineer       0.00       \$240.00       \$ -         Lead Building (Life/Safety) Plan Reviewer       0.00       \$240.00       \$ -         Mechanical Plan Review Engineer       0.00       \$210.00       \$ -         Electrical Plan Review Engineer       0.00       \$210.00       \$ -         Structural Plan Review Engineer       0.00       \$ 210.00       \$ -         Worker Safety Monitor       0.00       \$ 205.00       \$ -         Document Control       1.00       \$ 120.00       \$ 120.00         Project Assistant       0.00       \$ 120.00       \$ -         Supplies         Electronic Document Control         Web Based Document Control - Initial Cost       \$ -	•				-
Lead Civil/Geology Plan Review Engineer       0.00       \$ 240.00       \$ -         Lead Building (Life/Safety) Plan Reviewer       0.00       \$ 240.00       \$ -         Mechanical Plan Review Engineer       0.00       \$ 210.00       \$ -         Electrical Plan Review Engineer       0.00       \$ 210.00       \$ -         Structural Plan Review Engineer       0.00       \$ 210.00       \$ -         Worker Safety Monitor       0.00       \$ 205.00       \$ -         Document Control       1.00       \$ 120.00       \$ 120.00         Project Assistant       0.00       \$ 120.00       \$ -         Supplies         Electronic Document Control         Web Based Document Control - Initial Cost       \$ -					 -
Lead Building (Life/Safety) Plan Reviewer       0.00       \$ 240.00       \$ -         Mechanical Plan Review Engineer       0.00       \$ 210.00       \$ -         Electrical Plan Review Engineer       0.00       \$ 210.00       \$ -         Structural Plan Review Engineer       0.00       \$ 210.00       \$ -         Worker Safety Monitor       0.00       \$ 205.00       \$ -         Document Control       1.00       \$ 120.00       \$ 120.00         Project Assistant       0.00       \$ 120.00       \$ -         Supplies         Electronic Document Control         Web Based Document Control - Initial Cost       \$ -					 -
Mechanical Plan Review Engineer         0.00         \$ 210.00         \$ -           Electrical Plan Review Engineer         0.00         \$ 210.00         \$ -           Structural Plan Review Engineer         0.00         \$ 210.00         \$ -           Worker Safety Monitor         0.00         \$ 205.00         \$ -           Document Control         1.00         \$ 120.00         \$ 120.00           Project Assistant         0.00         \$ 120.00         \$ -           Supplies           Electronic Document Control           Web Based Document Control - Initial Cost         \$ -					 -
Electrical Plan Review Engineer   0.00   \$210.00 \$ -					 -
Structural Plan Review Engineer   0.00   \$210.00   \$-	-			· · · · · · · · · · · · · · · · · · ·	 -
Worker Safety Monitor         0.00         \$ 205.00         \$ -           Document Control         1.00         \$ 120.00         \$ 120.00           Project Assistant         0.00         \$ 120.00         \$ -           Supplies           Electronic Document Control           Web Based Document Control - Initial Cost         \$ -	<u> </u>				-
Document Control	-				-
Project Assistant					
Supplies  \$ -  Electronic Document Control  Web Based Document Control - Initial Cost \$ -					120.00
S   -		0.00		\$ 120.00	\$ -
Web Based Document Control - Initial Cost \$ -	Supplies				\$ -
Web Based Document Control - Initial Cost \$ -	Electronic Document Control				
					\$ _
		1	\$ 1,000.00		1,000.00

Total
Deposit
Total This Invoice

\$ 3,355.00
\$ -
\$ 3,355.00

																					Pay F	Period I	Month:	Jai	nuary 2	2021								1
			Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	
Role	Employee	Hours	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	Total Hours
СВО	Giyan Seanaratne	Regular																																
СВО	Chris Kimball	Regular						1.0																										1
DCBO	Steve Hermsmeyer	Regular																				2.0					4.0			2.0				8
DCBO	Steve Hermsmeyer	ОТ																																
DCBO	Steve Hermsmeyer	DT																																
Lead Onsite Inspector	Chris Garramone	Regular																																
Lead Onsite Inspector	Chris Garramone	ОТ																																
Lead Onsite Inspector	Chris Garramone	DT																																
Onsite Inspector	Kent Ward	Regular																																
Onsite Inspector	Kent Ward	ОТ																																
Onsite Inspector	Kent Ward	DT																																
Onsite Inspector	Gary Ray	Regular																																
Onsite Inspector	Gary Ray	OT																																
Onsite Inspector	Gary Ray	DT																																
Fire Marshall		Regular																																
Lead Structural Plan Review Engineer		Regular																																
Lead Electrical Plan Review Engineer		Regular																																
Lead Mechanical Plan Review Engineer		Regular																																
Lead Civil/Geology Plan Review Engineer		Regular																																
Lead Building (Life/Safety) Plan Reviewer		Regular																																
Mechanical Plan Review Engineer		Regular																																
Electrical Plan Review Engineer		Regular																				1						<u> </u>	1					
Structural Plan Review Engineer		Regular																																
Worker Safety Monitor		Regular																																
Document Control	Lisa Kimball	Regular											1.0																					1.0
Project Assistant	Joshua Molnar	Regular																																
																						1												



#### WEST COAST CODE CONSULTANTS, Inc.

5000 Executive Parkway, Suite 510 San Ramon, CA 94583

Federal Tax ID #20-4707579

Tel: (925) 275-1700 Fax: (925) 275-0600

E-Mail: LisaK@wc-3.com

NRG Energy Inc 112 Telly Street New Roads, LA 70760 
 Date:
 March 11, 2021

 Invoice No.:
 221-02-CARL-01

 Due Date:
 Upon Receipt

 PO Number:
 4501900578

Email: invoices@nrg.com, Ralph.Wagner@nrg.com

Type of Service: Delegate Building Official Services

Project: Carlsbad Energy Project
February-2021

**Field Inspection** 

S. Hermsmeyer - DCBO	Hours	Unit	Per Diem Rate	Rate	Amount
Regular Hours	22.00			\$240.00	\$ 5,280.00
OT Hours	2.50			\$360.00	\$ 900.00
Dbl. OT Hours	0.00			\$480.00	\$ -
Lodging					\$ -
Meals					\$ -
Gas					\$ 100.00
Gary Ray - Onsite Inspector	Hours	Unit		Rate	Amount
Regular Hours	0.00			\$170.00	\$ -
Airfare					\$ -
Lodging					\$ -
Meals					\$ -
Rental Car					\$ -
Parking					\$ -
Gas					\$ -
CBO Staff & Consultants					
CBO - G. Senaratne	0.00			\$ 315.00	\$ -
Airfare					\$ -
Lodging					\$ -
Meals					\$ -
Rental Car					\$ -
Parking					\$ -
Gas					\$ -
CBO - Chris Kimball	0.00			\$ 315.00	\$ -
Airfare					\$ -
Lodging					\$ -
Meals					\$ =
Rental Car					\$ -
Parking					\$ =
Gas					\$ -
Fire Marshal	0.00			\$ 315.00	\$ -
Lead Structural Plan Review Engineer	0.00			\$ 240.00	\$ -
Lead Electrical Plan Review Engineer	0.00			\$ 240.00	\$ -
Lead Mechanical Plan Review Engineer	0.00			\$ 240.00	\$ -
Lead Civil/Geology Plan Review Engineer	0.00			\$ 240.00	\$ -
Lead Building (Life/Safety) Plan Reviewer	0.00			\$ 240.00	\$ -
Mechanical Plan Review Engineer	0.00			\$ 210.00	\$ -
Electrical Plan Review Engineer	0.00			\$ 210.00	\$ 
Structural Plan Review Engineer	0.00			\$ 210.00	\$ -
Worker Safety Monitor	0.00			\$ 205.00	\$ 
Document Control	1.00			\$ 120.00	\$ 120.00
Project Assistant	0.00			\$ 120.00	\$ -
Supplies					
	<u> </u>				\$ -
Electronic Document Control					
Web Based Document Control - Initial Cost					\$ -
Monthly Cost	1	\$ 1,000.00			\$ 1,000.00

Total
Deposit
Total This Invoice

\$ 7,400.00
\$ -
\$ 7,400.00

																					Pay F	Period M	Ionth:	Feb	bruary	2021							-
			Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sur	1		
Role	Employee	Hours	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28			Total Hours
СВО	Giyan Seanaratne	Regular																															
СВО	Chris Kimball	Regular																															
DCBO	Steve Hermsmeyer	Regular	10.0		3.5	3.0			3.0									2.5															22.0
DCBO	Steve Hermsmeyer	OT	2.5																														2.:
DCBO	Steve Hermsmeyer	DT																															
Lead Onsite Inspector	Chris Garramone	Regular																															
Lead Onsite Inspector	Chris Garramone	OT																															
Lead Onsite Inspector	Chris Garramone	DT																															
Onsite Inspector	Kent Ward	Regular																															
Onsite Inspector	Kent Ward	OT																															
Onsite Inspector	Kent Ward	DT																															
Onsite Inspector	Gary Ray	Regular																															
Onsite Inspector	Gary Ray	OT																															
Onsite Inspector	Gary Ray	DT																															
Fire Marshall		Regular																<u> </u>															
Lead Structural Plan Review Engineer		Regular																<u> </u>															
Lead Electrical Plan Review Engineer		Regular																<u> </u>															
Lead Mechanical Plan Review Engineer		Regular																<u> </u>															
Lead Civil/Geology Plan Review Engineer		Regular																ļ															
Lead Building (Life/Safety) Plan Reviewer		Regular																ļ															
Mechanical Plan Review Engineer		Regular																1															
Electrical Plan Review Engineer		Regular																1															
Structural Plan Review Engineer		Regular												1						ļ		1										1	
Worker Safety Monitor		Regular																1															
Document Control	Lisa Kimball	Regular								0.5								1						0.5									1.00
Project Assistant	Joshua Molnar	Regular																1															
																		1														1	

#### **ATTACHMENT N**

#### CIVIL-1, GEN-6 LIST OF DCBO APPROVALS and MECH-1 CBO INSPECTION APPROVALS

#### FEBRUARY 2021

No DCBO approvals or inspections were conducted for demolition in February 2021

#### LIST OF DCBO PLAN APPROVALS AND INSPECTIONS FEBRUARY 2021

The documents listed below have been approved by the Delegate Chief Building Official (DCBO).

CBO Package No.	Date	Description	COC
	Submitted		

### CBO MECHANICAL INSPECTIONS FEBRUARY 2021

CBO Package No.	Date	Description	COC
	Submitted		

#### **ATTACHMENT O**

# WORKER SAFETY-3 CONSTRUCTION SAFETY SUPERVISOR MONTHLY SAFETY REPORT & SAFETY INCIDENTS FEBRUARY 2021

#### Worker Safety-3 Incident -

On February 15, 2021, demolition contractor Brandenburg Industrial Services Corporation (BISCO) had a crewmember working to cover a stairway railing with plywood. The individual climbed on top of the handrail and subsequently fell into the stairwell. The incident resulted in an OSHA recordable injury, and is still under investigation. A Root Cause Analysis has been submitted to the CEC separately in accordance with Condition of Certification COM-13.

#### **MONTHLY SAFETY REPORT**

March 2, 2021

This letter serves as a summary of safety related activities for the month of February 2021.

During the month of February a total of 7 employees completed site training for the Encina Power Station demolition project. Trained personnel consists of employees from Brandenburg and Pullman.

Brandenburg had 13 working days in the month of February. On each of these days, a major Tool Box Talk was conducted with all site personnel in the morning. Brandenburg also completed additional Tool Box Talks that covered task specific TSAs after the primary tool box talk.

Brandenburg completed one Stand Down Training focusing on hazard recognition and TSA completion.

Brandenburg management completed 32 documented safety related inspections.

Brandenburg completed 60 Safety Observations (SOS submittals) for the month of February.

Brandenburg had one lost time incident for the month of February.

Benjamin Gallina - BISCO Project Safety Manager



March 2, 2021 Project Code: MA0842

NRG-Encina Power Station 4600 Carlsbad Blvd. Carlsbad, Ca. 92008

Attn: Tim Sisk

**Environmental Manager** 

**Subject: Monthly Onboarding** 

Dear Mr. Sisk:

This letter confirms that Brandenburg Industrial Services Company performs montly onboarding and orientation of new employee's. Attached is the monthly onboarding of employee's.

Please let me know if any further information is required.

Best regards,

Liam J Gamphell

Liam Campbell

Brandenburg Industrial Services Co.

#### **DIVISION OFFICE**

2217 Spillman Drive Bethlehem, PA 18015-1982 Phone (610) 691-1800 Fax (610) 691-4200

#### **BRANDENBURG INDUSTRIAL SERVICE COMPANY**

501 W. Lake Street, Suite 104 | Elmhurst, IL 60126-1419 | Phone (630) 956-7200 | Fax (630) 956-7222 2625 S. Loomis Street | Chicago, IL 60608-5414 | Phone (312) 326-5800 | Fax (312) 326-5055 1 N. Broadway, Stop 670 | Gary, IN 46402-3101 | Phone (219) 881-0200 | Fax (219) 880-4330 200 E. Big Beaver Road | Troy, MI 48083-1208 | Phone (313) 382-2500 | Fax (800) 849-1589 #50 Rivera Aulet Street, Bo. Pueblo Suite 101 | Arecibo, PR 00612 | Phone (787) 650-7171 800 Town & Country Blvd. | Houston, TX 77024-3916 | Phone (832) 431-3287 | Fax (800) 849-1589

### Brandenburg<sub>®</sub>

Job Name: NRG Encina PowerStation

**Job #:** MA0842

Month Ending: February 2021

Monthly OnBoarding									
Name	Training Date								
Bobby Brady – Pullman	2/16/2021								
Elisandro Ortiz – Brandenburg	2/15/2021								
Darwin Bonilla – Brandenburg	2/15//2021								
Saul Lara – Brandenburg	2/15/2021								
Cesar Galindo – Brandenburg	2/11/2021								
Thomas Riggs – Brandenburg	2/09/2021								
Martin Hurd – Brandenburg	2/09/2021								

#### **ATTACHMENT P**

# WORKER SAFETY-4 CBO SAFETY MONITOR INSPECTION MONTHLY SAFETY REPORT FEBRUARY 2021

1		West Coast Code Consultants, Inc.															
ПЛ						00 Camin					•				Report #	2021-2	2/1-0023
1 1/4					<b>4</b>						240				Page:	1 Of 9	
n[] U						San Ra	mon	i, CA	<b>1</b> . 945	83					Day:	Monda	У
IIII-3					<b>925-275-1700</b> Project #:												AFC-06C
	DCBO Safety Monitors Site Report																
Project Name	ENCINA DEMOLITION / NRG 07-AFC-06C Date													2/01/2	021		
Project Location	4600 Carlsbad Blvd. CARLSBAD, CA. 92008 Time Arrived												0800 h	rs.			
General Contractor	BF	RAN	IDENI	BERG	/ B	ISCO									Time Departed	1530	hrs.
Inspectors	$\boxtimes$	Fie	eld Rep	ort		□ No	otice to	o Comp	oly NC	#					Date Cleared		
STEVE HERMSMEYER	, DC	ВО		Field \	Nelo	ding			Reinfo	orcin	g Steel			PT S	tressing		Concrete
				Expar	sior	n Bolts			Maso	nry				PT P	lacement		Ероху
Type of inspection Perfo	Structural Steel Erection											HS Grout					
WS- 1, WS -4, WS -3			$\boxtimes$	Other	S	AFETY MONI	TOR F	RPRT	Weath	ier	Overca	ast 68 d	egrees	UV 2 W	ind 3-7 mph wsw		
Documents Referenced			Soils F	Report		Plans Dated			$\boxtimes$	Subr	mittal	WS -	2	•	RFI#		☐ CBC
Material used:		Site	review	inspec	tion,	interviews											

**DOCKET # 07-AFC-06C** 

**Project Name: ENCINA DEMOLITION Phase 4** 

TIME: 0800 hrs.

**Persons Contacted:** Ralph Wagner, NRG Project Director; Tommy Brister, NRG Site Safety Manager; Dave Michelsen, NRG Construction Manager; Benjamin Gallina, BISCO Site Safety Manager

#### **DESCRIPTION of VISIT & FINDINGS:**

- 1.) Arrived at Guard Station and displayed Entry ID Badge 0800 hrs. Was asked and responded to Covid-19 entry questions per standard protocol at this time. Was admitted to site. Met with Ralph Wagner, PE, Project Director. Discussion concerning the recent injury event at the site and the current status of the Brandenburg employee and I asked if there were any additional developments of the event. Ralph stated that the Investigation was ongoing, and Brandenburg had issued their analysis of the event and they have developed a document detailing improvement as to their activities and procedures. He subsequently provided me with a redacted copy that had eliminated identification of all participants in the occurrence.
- 2.) Met with Tommy Brister NRG Site Safety Manager, I requested a site tour and review of current work areas. Due to loss of Brandenburg's Asbestos Permit & Licensing all Asbestos remediation work is on hold so crew size has been reduced and a smaller group is on site for possibly 2-3 weeks. Performed a walking tour of the Demo Project with Tommy Brister, NRG Site Safety Manager, Dave Michelsen, NRG Construction Manager, Benjamin Gallina, Brandenberg Safety Supervisor, Liam Campbell, Brandenberg Asst. Project Manager, Orlando Gonzalez, Brandenberg Safety Supervisor. Tour started on the east side of the facility to view Pullman working on the stack and then moved to the transmission bay to observe Brandenburg disassembling the Transmission Bay structure. We back tracked and cut through the facility moving to the west side to gain access to the basement to observe Brandenburg personnel torch cutting. We moved back up and walked outside to the CW deck level, and from there we made our way to the Turbine floor where Brandenburg is dismantling turbines 1 & 2. We walked to the elevator and traveled to the turbine roof to look on the west side of the facility to see where the transite has been removed. End of tour.
- **3.)** Level of activity has been reduced as a response to the worker Injury event and temporary loss of the Asbestos License, much of the activity is centered around clean up and collection of materials to a central location for removal by Crane or Skid loaders. All personnel workers and supervisors were wearing appropriate PPE and working in teams of 2-3 individuals. Decon areas although entry is not permitted were well lit had required changing rooms, showers, and disposal units for proper handling of soiled disposed of clothing.

#### **RECOMMENDATIONS:**

Brandenberg has implemented a thirty (30) day cessation of activities for securing their Asbestos License issues and addition of one additional EHS (Safety Monitor) who is Bi-lingual, who will conduct training and development of new TSA (task safety awareness) documents and procedures and focus on the training and retraining of craft workers who are not conversant in English. This program and procedure has not been reviewed nor approved by NRG or the CEC if it is deemed necessary by CEC Staff to perform that review. As this will involve contact and review with one hundred (100) employees at this time the number of worker's who will need this particular attention are unknown.

This will be a fundamental component of a safe return to work period by Brandenberg and craft workers and project supervisors. Possibly controls should be implemented to insure a comprehensive process is initiated.

#### **PHOTOS:**

Photo #1: Encina Stack workers in cage suspended removing antenna from exterior.



Photo #2: Encina East Wall transite panels removed, Transmission Bay structure on right.



The DECON units are located on the turbine floor area. The main DECON is accessed for the contaminated material from units 1 & 2 & 3 boilers it is located across from unit 3 turbine. Several smaller 1 person units are located near unit 5 turbine area where asbestos tents are erected. Completed ACM abatement per Unit is as follows:

Unit #1	50%
Unit #2	75%
Unit #3	80%
Unit #4	95%
Unit #5	95%

#### **Transite Panel Abatement:**

50% Abated 50% Remaining

 $Completion\ of\ Abatement\ onsite\ Scheduled\ for\ late\ Summer\ 2021$ 

#### Turbine Machinery Status Removal:

Unit #1	In Progress
Unit #2	In Progress
Unit #3	In Progress
Unit #4	Complete
Unit #5	Complete

Brandenberg Supervisors/Managers	30
Brandenberg Craft Workers onsite	50
Morrow Meadows Electric onsite	2
Pullman Demolition	8

Photo #3: Encina East Transmission Bay Structural Steel Cut & Removed ongoing.



Photo #4: Encina East Wall Remaining Transite at North End Removal ongoing.



Photo #5: Encina Turbine #4 Mounting Feet remaining Turbine Structure Cut & Removed.




Photo #6: Encina Turbine Floor at #4 from North End to South in distance





Photo #7: Encina East Wall Roof Demo "Peel Off" ongoing.



**END OF REPORT** 

#### **ATTACHMENT Q**

#### CIVIL-3 AND STRUC-2 NON-CONFORMANCE REPORT LOG

No non-conformance reports for demolition in February 2021