

DOCKETED

Docket Number:	81-AFC-01C
Project Title:	Compliance - Application for Certification of the Occidental Plant # 1
TN #:	240437
Document Title:	January 2021 Monthly Recommissioning Report
Description:	Fire system recommissioning report for Geysers
Filer:	susan fleming
Organization:	California Energy Commission
Submitter Role:	Commission Staff
Submission Date:	11/9/2021 11:04:09 AM
Docketed Date:	11/9/2021

Geysers Power Company, LLC

Unit 3 (80-AFC-01C) Unit 18 (79-AFC-03C)
Unit 16 (79-AFC-05C) Unit 19 (81-AFC-01C)
Unit 17 (79-AFC-01C) Unit 20 (82-AFC-01C)

Recommissioning Activity Report for December 2020 And Confidential Appendices

Submitted February 10, 2021

Pursuant to COM-4, and as part of Geysers Power Company’s (“GPC”) ongoing efforts to keep the Energy Commission informed of fire system recommissioning at the Geysers, GPC is providing this report summarizing the recommissioning activities at Sonoma (Unit 3), Quicksilver (Unit 16), Lakeview (Unit 17), Socrates (Unit 18), Calistoga (Unit 19), and Grant (Unit 20), collectively referred to herein as “the Geysers.” This report covers recommissioning activities during January 2021 (January 1-31, 2021) and provides recommissioning schedule updates.

1. Fire Protection Project Status

The Fire Protection Recommissioning project at the Geysers continued in the month of January. The fan motor sprinkler systems were installed and completed at Unit 3 and Unit 19. Work continued on the other units fan motor sprinkler installations. In addition, the BODs are being updated with all the appendices and will be submitted in February. While implementation of some of the projects slowed due to delays in personnel availability resulting from COVID and the imposition of new pandemic restrictions, recommissioning activities continue to progress.

Items Completed During the Month

Items completed in January are discussed in this section, below. Ongoing Maintenance and Construction Activities are discussed in Confidential Appendix A.

Unit 3

- Q1 ITM Inspections completed

Unit 16

- Q1 ITM Inspections completed

Unit 17

- Q1 ITM Inspections completed

Unit 18

- Q1 ITM Inspections completed

Unit 19

- Q1 ITM Inspections completed

Unit 20

- Q1 ITM Inspections completed

2. Schedule of Items to be Completed

A schedule with items to be completed and the timing is set forth in Confidential Appendix B.

3. Construction Submittals Pending Approval

A schedule for the construction submittals pending approval is set forth in Confidential Appendix B.

4. Listing of Complaints, Notices of Violations, Official Warnings and Citations

No complaints, notices of violation, official warnings or citations were received during the reporting period.

5. Documents Required by Specific Conditions (If Any) to be Submitted Along With Each Report

No documents were required to be submitted with this recommissioning report.

6. List of Conditions/LORS That Have Been Satisfied During the Reporting Period

ITM inspections were completed this month.

7. Listing of the Month's Additions to the On-site Compliance File

There were no additions to the on-site compliance file.

Items currently in the Compliance File:

Draft Basis of Design Document for Unit 3.

Draft Basis of Design Document for Unit 16.
Draft Basis of Design Document for Unit 17.
Draft Basis of Design Document for Unit 18.
Draft Basis of Design Document for Unit 19.
Draft Basis of Design Document for Unit 20.