

**DOCKETED**

<b>Docket Number:</b>	79-AFC-01C
<b>Project Title:</b>	Compliance - Application for Certification for PG&E Geysers Unit 17 (78-NOI-3)
<b>TN #:</b>	240453
<b>Document Title:</b>	March 2021 Recommissioning Report
<b>Description:</b>	Fire System Recommissioning Report for Geysers
<b>Filer:</b>	susan fleming
<b>Organization:</b>	California Energy Commission
<b>Submitter Role:</b>	Commission Staff
<b>Submission Date:</b>	11/9/2021 11:44:45 AM
<b>Docketed Date:</b>	11/9/2021



# Geysers Power Company, LLC

Unit 3 (80-AFC-01C)      Unit 18 (79-AFC-03C)  
Unit 16 (79-AFC-05C)      Unit 19 (81-AFC-01C)  
Unit 17 (79-AFC-01C)      Unit 20 (82-AFC-01C)

## Recommissioning Activity Report for March 2021 And Confidential Appendices

Submitted April 8, 2021

Pursuant to COM-4, and as part of Geysers Power Company’s (“GPC”) ongoing efforts to keep the Energy Commission informed of fire system recommissioning activities at the Geysers, GPC is providing this report summarizing the recommissioning activities at Sonoma (Unit 3), Quicksilver (Unit 16), Lakeview (Unit 17), Socrates (Unit 18), Calistoga (Unit 19), and Grant (Unit 20), collectively referred to herein as “the Geysers.” This report covers recommissioning activities during March 2021 (March 1-31, 2021) and provides recommissioning schedule updates.

### 1. **Fire Protection Project Status**

The Fire Protection Recommissioning project at the Geysers continued in the month of February. The gland seal steam work at Units 18 and 20 was completed and inspections are planned for mid-April. In addition, the Unit 17 wetting system piping will be inspected at the same time. Updated BODs for Unit 16 and Unit 3 were submitted. The remaining BODs will be submitted in early April. While implementation of some of the projects slowed due to delays in personnel availability resulting from COVID and the imposition of pandemic restrictions, recommissioning activities continue to progress.

#### **Items Completed During the Month**

Items completed in March are discussed in this section, below. Ongoing Maintenance and Construction Activities are discussed in Confidential Appendix A.

##### Unit 3

- No Routine inspections were completed this month.

##### Unit 16

- No Routine inspections were completed this month.

##### Unit 17

- No Routine inspections were completed this month.

##### Unit 18

- No Routine inspections were completed this month.

## Unit 19

- No Routine inspections were completed this month.

## Unit 20

- No Routine inspections were completed this month.

### **2. Schedule of Items to be Completed**

A schedule with items to be completed and the timing is set forth in Confidential Appendix B.

### **3. Construction Submittals Pending Approval**

A schedule for the construction submittals pending approval is set forth in Confidential Appendix B.

### **4. Listing of Complaints, Notices of Violations, Official Warnings and Citations**

No complaints, notices of violation, official warnings or citations were received during the reporting period.

### **5. Documents Required by Specific Conditions (If Any) to be Submitted Along With Each Report**

No documents were required to be submitted with this recommissioning report.

### **6. List of Conditions/LORS That Have Been Satisfied During the Reporting Period**

ITM inspections were completed this month.

### **7. Listing of the Month's Additions to the On-site Compliance File**

There was one addition to the on-site compliance file: Basis of Design Document for Unit 3.

#### Items currently in the Compliance File:

- Draft Basis of Design Document for Unit 3.
- Basis of Design Document for Unit 16.
- Draft Basis of Design Document for Unit 17.
- Draft Basis of Design Document for Unit 18.
- Draft Basis of Design Document for Unit 19.
- Draft Basis of Design Document for Unit 20.