

**DOCKETED**

<b>Docket Number:</b>	82-AFC-01C
<b>Project Title:</b>	Compliance - Application for Certification for PG&E Geysers Unit 20
<b>TN #:</b>	240504
<b>Document Title:</b>	Monthly Recommissioning Report_July 2020
<b>Description:</b>	N/A
<b>Filer:</b>	Patricia Carlos
<b>Organization:</b>	California Energy Commission
<b>Submitter Role:</b>	Commission Staff
<b>Submission Date:</b>	11/9/2021 12:40:35 PM
<b>Docketed Date:</b>	11/9/2021

# Geysers Power Company, LLC

Unit 3 (80-AFC-01C)      Unit 18 (79-AFC-03C)  
Unit 16 (79-AFC-05C)    Unit 19 (81-AFC-01C)  
Unit 17 (79-AFC-01C)    Unit 20 (82-AFC-01C)

## Recommissioning Activity Report for July 2020 And Confidential Appendices

Submitted August 10, 2020

In response to Energy Commission Staff's request, and as part of Geysers Power Company's ("GPC") ongoing efforts to keep the Energy Commission informed of fire system recommissioning at the Geysers, GPC is providing this report summarizing the recommissioning activities at Sonoma (Unit 3), Quicksilver (Unit 16), Lakeview (Unit 17), Socrates (Unit 18), Calistoga (Unit 19), and Grant (Unit 20), collectively referred to herein as "the Geysers." This report covers recommissioning activities during July 2020 (July 1-31, 2020) and provides recommissioning schedule updates.

### 1. Fire Protection Project Status

The Fire Protection Recommissioning project at the Geysers continued in the month of July. The fire system piping at Unit 18 and Unit 20 was replaced and had a successful hydro tests. The fan motor sprinkler systems are currently being fabricated and are awaiting the contractor's successful completion of the C16 license test to allow for completion of the installation. Unit 17 wetting system installation will proceed in the month of August. The Unit 3 and Unit 19 diesel fire pump amendments are currently scheduled for the October Business Meeting.

### 2. Items Completed During the Month

Items completed in July are discussed in this section, below. Ongoing Maintenance and Construction Activities are discussed in Confidential Appendix A.

#### Unit 3

- Sprinkler and alarm inspection corrective actions are underway

#### Unit 16

- Sprinkler and alarm inspection corrective actions are underway

#### Unit 17

- Sprinkler and alarm inspection corrective actions are underway

### Unit 18

- Sprinkler and alarm inspections were conducted and corrective actions were scheduled

### Unit 19

- Sprinkler and alarm inspection corrective actions are underway

### Unit 20

- Sprinkler and alarm inspection corrective actions are underway

## **3. Schedule of Items to be Completed**

A schedule with items to be completed and the timing is set forth in Confidential Appendix B.

## **4. Construction Submittals Pending Approval**

A schedule for the construction submittals pending approval is set forth in Confidential Appendix B.

## **5. Listing of Complaints, Notices of Violations, Official Warnings and Citations**

No complaints, notices of violation, official warnings or citations were received during the reporting period.

## **6. Documents Required by Specific Conditions (If Any) to be Submitted Along With Each Report**

No documents were required to be submitted with this recommissioning report.

## **7. List of Conditions/LORS That Have Been Satisfied During the Reporting Period**

- NFPA 72 – Semi-annual Alarm Testing was conducted.
- NFPA 25 – Fire Sprinkler Testing was conducted.
- NFPA 25 – Standpipe and Hose System Testing was conducted.
- NFPA 25 – Standpipe and Hose System Testing was conducted.
- NFPA 25 – Private Fire Main Testing was conducted.

**8. Listing of the Month's Additions to the On-site Compliance File**

There were no additions to the on-site compliance file.

Items currently in the Compliance File:

- Draft Basis of Design Document for Unit 3.
- Draft Basis of Design Document for Unit 16.
- Draft Basis of Design Document for Unit 17.
- Draft Basis of Design Document for Unit 18.
- Draft Basis of Design Document for Unit 19.
- Draft Basis of Design Document for Unit 20.