

DOCKETED

Docket Number:	79-AFC-03C
Project Title:	Compliance - Application for Certification of PG&E Geysers Unit 18
TN #:	240513
Document Title:	September 2020 Geysers Monthly Recommissioning Report
Description:	N/A
Filer:	Patricia Carlos
Organization:	California Energy Commission
Submitter Role:	Commission Staff
Submission Date:	11/9/2021 12:55:24 PM
Docketed Date:	11/9/2021

Geysers Power Company, LLC

Unit 3 (80-AFC-01C) Unit 18 (79-AFC-03C)
Unit 16 (79-AFC-05C) Unit 19 (81-AFC-01C)
Unit 17 (79-AFC-01C) Unit 20 (82-AFC-01C)

Recommissioning Activity Report for September 2020 And Confidential Appendices

Submitted October 9, 2020

In response to Energy Commission Staff’s request, and as part of Geysers Power Company’s (“GPC”) ongoing efforts to keep the Energy Commission informed of fire system recommissioning at the Geysers, GPC is providing this report summarizing the recommissioning activities at Sonoma (Unit 3), Quicksilver (Unit 16), Lakeview (Unit 17), Socrates (Unit 18), Calistoga (Unit 19), and Grant (Unit 20), collectively referred to herein as “the Geysers.” This report covers recommissioning activities during September 2020 (September 1-30, 2020) and provides recommissioning schedule updates.

1. Fire Protection Project Status

The Fire Protection Recommissioning project at the Geysers continued in the month of September. Wildfires and transmission line outages at the facility impacted progress this month due to employee evacuations and resource redeployment. The recommissioning that was scheduled for the end of September for Units 16, 18 and 20 was rescheduled to October 14th and 15th. The fire system piping that was replaced at Unit 18 and Unit 20 was insulated. The fan motor sprinkler systems are continuing to be fabricated and installation is proceeding. The Unit 3 and Unit 19 diesel fire pump amendments are currently scheduled for the October Business Meeting.

2. Items Completed During the Month

Items completed in September are discussed in this section, below. Ongoing Maintenance and Construction Activities are discussed in Confidential Appendix A.

Unit 3

- Q3 alarm inspections were conducted

Unit 16

- Q3 alarm inspections were conducted

Unit 17

- Q3 alarm inspections were conducted

Unit 18

- Q3 alarm inspections were conducted

Unit 19

- Q3 alarm inspections were conducted

Unit 20

- Q3 alarm inspections were conducted

3. Schedule of Items to be Completed

A schedule with items to be completed and the timing is set forth in Confidential Appendix B.

4. Construction Submittals Pending Approval

A schedule for the construction submittals pending approval is set forth in Confidential Appendix B.

5. Listing of Complaints, Notices of Violations, Official Warnings and Citations

No complaints, notices of violation, official warnings or citations were received during the reporting period.

6. Documents Required by Specific Conditions (If Any) to be Submitted Along With Each Report

No documents were required to be submitted with this recommissioning report.

7. List of Conditions/LORS That Have Been Satisfied During the Reporting Period

NFPA 72 – Alarm Inspections were conducted

8. Listing of the Month's Additions to the On-site Compliance File

There were no additions to the on-site compliance file.

Items currently in the Compliance File:

Draft Basis of Design Document for Unit 3.

Draft Basis of Design Document for Unit 16.
Draft Basis of Design Document for Unit 17.
Draft Basis of Design Document for Unit 18.
Draft Basis of Design Document for Unit 19.
Draft Basis of Design Document for Unit 20.

CONFIDENTIAL APPENDIX A

Ongoing Maintenance and Construction Activities

CONFIDENTIAL APPENDIX B

Schedule of Items to be Completed