

**DOCKETED**

<b>Docket Number:</b>	82-AFC-01C
<b>Project Title:</b>	Compliance - Application for Certification for PG&E Geysers Unit 20
<b>TN #:</b>	240516
<b>Document Title:</b>	October 2020 Geysers Monthly Recommissioning Report
<b>Description:</b>	N/A
<b>Filer:</b>	Patricia Carlos
<b>Organization:</b>	California Energy Commission
<b>Submitter Role:</b>	Commission Staff
<b>Submission Date:</b>	11/9/2021 12:58:06 PM
<b>Docketed Date:</b>	11/9/2021

# Geysers Power Company, LLC

Unit 3 (80-AFC-01C)      Unit 18 (79-AFC-03C)  
Unit 16 (79-AFC-05C)    Unit 19 (81-AFC-01C)  
Unit 17 (79-AFC-01C)    Unit 20 (82-AFC-01C)

## Recommissioning Activity Report for October 2020 And Confidential Appendices

Submitted November 10, 2020

In response to Energy Commission Staff’s request, and as part of Geysers Power Company’s (“GPC”) ongoing efforts to keep the Energy Commission informed of fire system recommissioning at the Geysers, GPC is providing this report summarizing the recommissioning activities at Sonoma (Unit 3), Quicksilver (Unit 16), Lakeview (Unit 17), Socrates (Unit 18), Calistoga (Unit 19), and Grant (Unit 20), collectively referred to herein as “the Geysers.” This report covers recommissioning activities during October 2020 (October 1-31, 2020) and provides recommissioning schedule updates.

### 1. Fire Protection Project Status

The Fire Protection Recommissioning project at the Geysers continued in the month of October. Recommissioning was completed at Units 16, 18 and 20 on October 14<sup>th</sup> and 15<sup>th</sup>. Corrective actions were generated that are currently being addressed. The work on Unit 3 switchyard deluge system was delayed due to a Public Safety Power (PSPS) event that occurred last month causing the shutdown of several transmission lines. The Unit 3 and Unit 19 diesel fire pump amendments were approved at the October 14 business meeting.

### 2. Items Completed During the Month

Items completed in October are discussed in this section, below. Ongoing Maintenance and Construction Activities are discussed in Confidential Appendix A.

#### Unit 3

- No Inspection, Maintenance and Testing (“ITM”) was completed this month.

#### Unit 16

- No ITM was completed this month.

#### Unit 17

- No ITM was completed this month.

#### Unit 18

- No ITM was completed this month.

Unit 19

- No ITM was completed this month.

Unit 20

- No ITM was completed this month.

**3. Schedule of Items to be Completed**

A schedule with items to be completed and the timing is set forth in Confidential Appendix B.

**4. Construction Submittals Pending Approval**

A schedule for the construction submittals pending approval is set forth in Confidential Appendix B.

**5. Listing of Complaints, Notices of Violations, Official Warnings and Citations**

No complaints, notices of violation, official warnings or citations were received during the reporting period.

**6. Documents Required by Specific Conditions (If Any) to be Submitted Along With Each Report**

No documents were required to be submitted with this recommissioning report.

**7. List of Conditions/LORS That Have Been Satisfied During the Reporting Period**

No ITM was completed this month.

**8. Listing of the Month's Additions to the On-site Compliance File**

There were no additions to the on-site compliance file.

Items currently in the Compliance File:

- Draft Basis of Design Document for Unit 3.
- Draft Basis of Design Document for Unit 16.
- Draft Basis of Design Document for Unit 17.
- Draft Basis of Design Document for Unit 18.

Draft Basis of Design Document for Unit 19.  
Draft Basis of Design Document for Unit 20.