

DOCKETED

Docket Number:	80-AFC-01C
Project Title:	Sacramento Municipal Utility District SMUDGE #1
TN #:	240526
Document Title:	November 2020 Geysers Monthly Recommissioning Report
Description:	N/A
Filer:	Patricia Carlos
Organization:	California Energy Commission
Submitter Role:	Commission Staff
Submission Date:	11/9/2021 1:04:54 PM
Docketed Date:	11/9/2021

Geysers Power Company, LLC

Unit 3 (80-AFC-01C) Unit 18 (79-AFC-03C)
Unit 16 (79-AFC-05C) Unit 19 (81-AFC-01C)
Unit 17 (79-AFC-01C) Unit 20 (82-AFC-01C)

Recommissioning Activity Report for November 2020 And Confidential Appendices

Submitted December 10, 2020

In response to Energy Commission Staff’s request, and as part of Geysers Power Company’s (“GPC”) ongoing efforts to keep the Energy Commission informed of fire system recommissioning at the Geysers, GPC is providing this report summarizing the recommissioning activities at Sonoma (Unit 3), Quicksilver (Unit 16), Lakeview (Unit 17), Socrates (Unit 18), Calistoga (Unit 19), and Grant (Unit 20), collectively referred to herein as “the Geysers.” This report covers recommissioning activities during November 2020 (November 1-30, 2020) and provides recommissioning schedule updates.

1. Fire Protection Project Status

The Fire Protection Recommissioning project at the Geysers continued in the month of November. The few corrective action generated during the recommissioning activities in October on Units 16, 18 and 20 are being worked on. Diesel fire pump installation on the wetting systems on Units 3, 17 and 19 continued with the forming of the foundations, and the actual pumps will be set and operational early next year. In addition, the installation of the inboard piping for the cooling tower fan motor deluge systems continued. Units 3, 16, and 19 were completed and are awaiting inspection. While implementation of some of the projects slowed due to delays in personnel availability resulting from COVID, and imposition of new pandemic restrictions, recommissioning activities continue to progress.

Items Completed During the Month

Items completed in November are discussed in this section, below. Ongoing Maintenance and Construction Activities are discussed in Confidential Appendix A.

Unit 3

- No Inspection, Maintenance and Testing (“ITM”) was completed this month.

Unit 16

- No ITM was completed this month.

Unit 17

- No ITM was completed this month.

Unit 18

- No ITM was completed this month.

Unit 19

- No ITM was completed this month.

Unit 20

- No ITM was completed this month.

2. Schedule of Items to be Completed

A schedule with items to be completed and the timing is set forth in Confidential Appendix B.

3. Construction Submittals Pending Approval

A schedule for the construction submittals pending approval is set forth in Confidential Appendix B.

4. Listing of Complaints, Notices of Violations, Official Warnings and Citations

No complaints, notices of violation, official warnings or citations were received during the reporting period.

5. Documents Required by Specific Conditions (If Any) to be Submitted Along With Each Report

No documents were required to be submitted with this recommissioning report.

6. List of Conditions/LORS That Have Been Satisfied During the Reporting Period

No ITM was completed this month.

7. Listing of the Month's Additions to the On-site Compliance File

There were no additions to the on-site compliance file.

Items currently in the Compliance File:

- Draft Basis of Design Document for Unit 3.
- Draft Basis of Design Document for Unit 16.
- Draft Basis of Design Document for Unit 17.
- Draft Basis of Design Document for Unit 18.
- Draft Basis of Design Document for Unit 19.
- Draft Basis of Design Document for Unit 20.