

<b>DOCKETED</b>	
<b>Docket Number:</b>	80-AFC-01C
<b>Project Title:</b>	Sacramento Municipal Utility District SMUDGE #1
<b>TN #:</b>	244455
<b>Document Title:</b>	GPC_July 2022 Monthly Recommissioning Report and Cover Letter_Unit 3
<b>Description:</b>	N/A
<b>Filer:</b>	Deric Wittenborn
<b>Organization:</b>	Ellison Schneider Harris & Donlan LLP
<b>Submitter Role:</b>	Applicant Representative
<b>Submission Date:</b>	8/10/2022 4:15:14 PM
<b>Docketed Date:</b>	8/10/2022



August 10, 2022

**E-Filed**

Eric Veerkamp  
Compliance Project Manager  
Siting, Transmission and Environmental Protection (STEP) Division  
California Energy Commission  
715 P Street  
Sacramento, CA 95814  
E-Mail: [Eric.Veerkamp@energy.ca.gov](mailto:Eric.Veerkamp@energy.ca.gov)

**RE: July 2022 Monthly Recommissioning Report for Geysers Power Company, LLC plants: Geysers Unit 3, Sonoma (80-AFC-01C); Geysers Unit 17, Lakeview (79-AFC-01C); and Geysers Unit 19, Calistoga (81-AFC-01C)**

Dear Mr. Veerkamp:

Consistent with COM-4, and as part of Geysers Power Company's ("GPC") ongoing efforts to keep the Energy Commission informed of fire system recommissioning at the Geysers geothermal power plants, GPC is providing the report summarizing the July 2022 recommissioning activities at the above listed projects. This monthly report covers recommissioning activities during the July 1-31, 2022. This month the monthly report is comprised only of the body of the report and no confidential appendices as there are no remaining tasks on the recommissioning schedule.

Please let us know if you have any questions regarding this report.

Sincerely,

\_\_\_\_\_  
/s/

Chase K. Maxwell  
E-Mail: [ckm@eslawfirm.com](mailto:ckm@eslawfirm.com)

# Geysers Power Company, LLC

Unit 3 (80-AFC-01C)    Unit 19 (81-AFC-01C)  
Unit 17 (79-AFC-01C)

## Recommissioning Activity Report for July 2022

Submitted August 10, 2022

Pursuant to COM-4, and as part of Geysers Power Company's ("GPC") ongoing efforts to keep the Energy Commission informed of fire system recommissioning activities at the Geysers, GPC is providing this report summarizing the recommissioning activities at Sonoma, Unit 3 (80-AFC-01C), Lakeview, Unit 17 (79-AFC-03C), and Calistoga, Unit 19 (81-AFC-01C), collectively referred to herein as "the Geysers." This report covers recommissioning activities during July 2022 (July 1 - 31, 2022) and provides recommissioning schedule updates.

### 1. Fire Protection Project Status

The Fire Protection Recommissioning project at the Geysers continued in the month of July 2022. GPC continues to work with its consultant, GHD, and CEC staff in revising the final Basis of Design Narratives ("BOD") and Recommissioning ("ReCx") Plans for the remaining plants in response to CEC comments received on previously submitted documents. GPC submitted revised BODs responsive to CEC comments in July.

### 2. Items Completed During the Month

Items completed in July 2022 are discussed in this section, below.

#### Unit 3

- Revised Basis of Design Narrative completed and submitted.

#### Unit 17

- Revised Basis of Design Narrative completed and submitted.

#### Unit 19

- Revised Basis of Design Narrative completed and submitted.

### 3. Schedule of Items to be Completed

There is no outstanding onsite work associated with the recommissioning at the fire protection systems that is scheduled. At this time, GPC is awaiting CEC review of the recently submitted and confidential Basis of Design Narratives.

**4. Construction Submittals Pending Approval**

There are currently no construction submittals pending approval.

**5. Listing of Complaints, Notices of Violations, Official Warnings and Citations**

No complaints, notices of violation, official warnings, or citations were received during the reporting period.

**6. Documents Required by Specific Conditions (If Any) to be Submitted Along with Each Report**

No documents were required to be submitted with this recommissioning report.

**7. List of Conditions/LORS That Have Been Satisfied During the Reporting Period**

In July 2022, GPC submitted the monthly recommissioning report for June 2022, consistent with condition of certification COM-4.

**8. Listing of the Month's Additions to the On-site Compliance File**

Items currently in the Compliance File:

- Basis of Design Document for Unit 3.
- Basis of Design Document for Unit 16.
- Basis of Design Document for Unit 17.
- Basis of Design Document for Unit 18.
- Basis of Design Document for Unit 19.
- Basis of Design Document for Unit 20.