

DOCKETED

Docket Number:	79-AFC-01C
Project Title:	Compliance - Application for Certification for PG&E Geysers Unit 17 (78-NOI-3)
TN #:	246004
Document Title:	GPC_August 2022 Monthly Recommissioning Report and Cover Letter_Unit 17
Description:	N/A
Filer:	Deric Wittenborn
Organization:	Ellison Schneider Harris & Donlan LLP
Submitter Role:	Applicant Representative
Submission Date:	9/12/2022 4:47:24 PM
Docketed Date:	9/12/2022

Geysers Power Company, LLC

Unit 3 (80-AFC-01C) Unit 19 (81-AFC-01C)
Unit 17 (79-AFC-01C)

Recommissioning Activity Report for August 2022

Submitted September 12, 2022

Pursuant to COM-4, and as part of Geysers Power Company's ("GPC") ongoing efforts to keep the Energy Commission informed of fire system recommissioning activities at the Geysers, GPC is providing this report summarizing the recommissioning activities at Sonoma, Unit 3 (80-AFC-01C), Lakeview, Unit 17 (79-AFC-03C), and Calistoga, Unit 19 (81-AFC-01C), collectively referred to herein as "the Geysers." This report covers recommissioning activities during August 2022 (August 1 - 31, 2022) and provides recommissioning schedule updates.

1. Fire Protection Project Status

The Fire Protection Recommissioning project at the Geysers continued in the month of August 2022. GPC continues to work with its consultant, GHD, and CEC staff in revising the final Basis of Design Narratives ("BOD") and Recommissioning ("ReCx") Plans for the remaining plants in response to CEC comments received on previously submitted documents. In August, GPC submitted confidential comments logs showing how submitted BODs were revised to be responsive to CEC comments.

2. Items Completed During the Month

Items completed in August 2022 are discussed in this section, below.

Unit 3

- Comment Log explaining revisions to submitted Basis of Design Narrative.

Unit 19

- Comment Log explaining revisions to submitted Basis of Design Narrative.

3. Schedule of Items to be Completed

There is no outstanding onsite work associated with the recommissioning at the fire protection systems that is scheduled. GPC is currently revising Basis of Design and Recommissioning Plans for Unit 3, Sonoma, and Unit 19, Calistoga. GPC is also awaiting CEC review of the recently submitted and confidential Basis of Design Narratives.

4. Construction Submittals Pending Approval

There are currently no construction submittals pending approval.

5. Listing of Complaints, Notices of Violations, Official Warnings and Citations

No complaints, notices of violation, official warnings, or citations were received during the reporting period.

6. Documents Required by Specific Conditions (If Any) to be Submitted Along with Each Report

No documents were required to be submitted with this recommissioning report.

7. List of Conditions/LORS That Have Been Satisfied During the Reporting Period

In August 2022, GPC submitted the monthly recommissioning report for July 2022, consistent with condition of certification COM-4.

8. Listing of the Month's Additions to the On-site Compliance File

Items currently in the Compliance File:

- Basis of Design Document for Unit 3.
- Basis of Design Document for Unit 16.
- Basis of Design Document for Unit 17.
- Basis of Design Document for Unit 18.
- Basis of Design Document for Unit 19.
- Basis of Design Document for Unit 20.