

<b>DOCKETED</b>	
<b>Docket Number:</b>	80-AFC-01C
<b>Project Title:</b>	Sacramento Municipal Utility District SMUDGE #1
<b>TN #:</b>	246408
<b>Document Title:</b>	Geysers Unit 3 September 2022 Monthly Recommissioning Report and Cover Letter
<b>Description:</b>	N/A
<b>Filer:</b>	Deric Wittenborn
<b>Organization:</b>	Ellison Schneider Harris & Donlan LLP
<b>Submitter Role:</b>	Applicant Representative
<b>Submission Date:</b>	10/10/2022 4:22:16 PM
<b>Docketed Date:</b>	10/10/2022



October 10, 2022

**E-Filed**

John Heiser  
Compliance Project Manager  
Siting, Transmission and Environmental Protection (STEP) Division  
California Energy Commission  
715 P Street  
Sacramento, CA 95814  
E-Mail: [John.Heiser@energy.ca.gov](mailto:John.Heiser@energy.ca.gov)

**RE: September 2022 Monthly Recommissioning Report for Geysers Power Company, LLC plants: Geysers Unit 3, Sonoma (80-AFC-01C); Geysers Unit 17, Lakeview (79-AFC-01C); and Geysers Unit 19, Calistoga (81-AFC-01C)**

Dear Mr. Heiser:

Consistent with COM-4, and as part of Geysers Power Company's ("GPC") ongoing efforts to keep the Energy Commission informed of fire system recommissioning at the Geysers geothermal power plants, GPC is providing the report summarizing the July 2022 recommissioning activities at the above listed projects. This monthly report covers recommissioning activities during the September 1-30, 2022. This month, the monthly report is comprised only of the body of the report and no confidential appendices as there are no remaining tasks on the recommissioning schedule.

Please let us know if you have any questions regarding this report.

Sincerely,

/s/

Chase K. Maxwell  
E-Mail: [ckm@eslawfirm.com](mailto:ckm@eslawfirm.com)

# Geysers Power Company, LLC

Unit 3 (80-AFC-01C)    Unit 19 (81-AFC-01C)  
Unit 17 (79-AFC-01C)

## Recommissioning Activity Report for September 2022

Submitted October 10, 2022

Pursuant to COM-4, and as part of Geysers Power Company's ("GPC") ongoing efforts to keep the Energy Commission informed of fire system recommissioning activities at the Geysers, GPC is providing this report summarizing the recommissioning activities at Sonoma, Unit 3 (80-AFC-01C), Lakeview, Unit 17 (79-AFC-03C), and Calistoga, Unit 19 (81-AFC-01C), collectively referred to herein as "the Geysers." This report covers recommissioning activities during September 2022 (September 1 - 30, 2022) and provides recommissioning schedule updates.

### 1. Fire Protection Project Status

The Fire Protection Recommissioning project at the Geysers continued in the month of September 2022. In September, GPC continued to work with its consultant, GHD, and CEC staff in revising the final Basis of Design Narratives ("BOD") and Recommissioning ("ReCx") Plans for the remaining plants in response to CEC comments received on previously submitted documents. As of the date of this monthly report, GPC has submitted all outstanding revisions to BODs and ReCx Plans in response to CEC comments. CEC staff is currently reviewing these plans.

### 2. Items Completed During the Month

Items completed in September 2022 are discussed in this section, below.

#### Unit 3

- Basis of Design Narrative (Revision 3)
- Basis of Design Narrative and Recommissioning Plan (Revision 3)

#### Unit 19

- Basis of Design Narrative (Revision 2)
- Basis of Design Narrative and Recommissioning Plan (Revision 2)

### 3. Schedule of Items to be Completed

There is no outstanding onsite work associated with the recommissioning at the fire protection systems. GPC has submitted all outstanding BODs and ReCx revisions to CEC staff, and CEC review of the recently submitted and confidential fire protection system design documents is pending.

**4. Construction Submittals Pending Approval**

There are currently no construction submittals pending approval.

**5. Listing of Complaints, Notices of Violations, Official Warnings and Citations**

No complaints, notices of violation, official warnings, or citations were received during the reporting period.

**6. Documents Required by Specific Conditions (If Any) to be Submitted Along with Each Report**

No documents were required to be submitted with this recommissioning report.

**7. List of Conditions/LORS That Have Been Satisfied During the Reporting Period**

In September 2022, GPC submitted the monthly recommissioning report for August 2022, consistent with condition of certification COM-4.

**8. Listing of the Month's Additions to the On-site Compliance File**

Items currently in the Compliance File:

- Basis of Design Document for Unit 3.
- Basis of Design Document for Unit 16.
- Basis of Design Document for Unit 17.
- Basis of Design Document for Unit 18.
- Basis of Design Document for Unit 19.
- Basis of Design Document for Unit 20.