DOCKETED	
Docket Number:	07-AFC-06C
Project Title:	Carlsbad Energy Center - Compliance
TN #:	203082
Document Title:	Petition to Remove, Staff Information Request - Traffic & Transportation
Description:	N/A
Filer:	Dee Hutchinson
Organization:	Locke Lord LLP
Submitter Role:	Applicant Representative
Submission Date:	9/18/2014 4:38:33 PM
Docketed Date:	9/18/2014



Carlsbad Energy Center LLC 4600 Carlsbad Boulevard, Carlsbad, CA 92008 Phone: (760) 710-2156

September 18, 2014

Mr. Mike Monasmith, Project Manager Mr. Joseph Douglas, Compliance Project Manager Mr. Paul Kramer, Hearing Officer Docket No. 07-AFC-06C California Energy Commission 1516 Ninth Street Sacramento, CA 95814

RE: CARLSBAD ENERGY CENTER PROJECT, DOCKET NO. 07-AFC-06C, PETITION TO REMOVE, STAFF INFORMATION REQUEST - TRAFFIC & TRANSPORTATION

Dear Mr. Monasmith and Mr. Douglas:

As requested by CEC Staff, the Project Owner hereby provides responses to questions staff has raised regarding the Carlsbad Energy Center (07-AFC-06C) Petition to Remove.

1. As far as the duration of "development support activities", different sections of the PTR state different things. Section 1.1.1 of the Traffic and Transportation section states that the schedule for development support activities is 6 months. Section 1.1.3 of the T&T section states that development support activities will be 242 days in duration. As 242 days is calculated to be closer to 8 months, is the total duration of demolition 8 months or 6 months?

ANSWER:

The 242 days is a cumulative total of:

- Development Support Activities, including:
 - Demolition of ASTs 1, 2, and 4;
 - Removal of a berm between ASTs 4 and 5, and;
 - Removal of oily sands from under ASTs 1, 2, and 4.
- Demolition of ASTs 5, 6, and 7
- Berm removal between ASTs 5 and 6 as well as ASTs 6 and 7
- Remediation activities for ASTs 5, 6, and 7

The 6 months described in the PTR addresses only the time frame for the Development Support Activities.

2. Will the same work crew that removes ASTs 5, 6, and 7 as part of the licensed CECP also remove ASTs 1, 2, and 4?

ANSWER: Yes, it is anticipated that the same work crew would do all the work.

3. Will removal of ASTs 1, 2, and 4 extend the duration of "development support activities" beyond what would occur with the licensed CECP?

ANSWER: The final decision for the CECP assumed an approximate 6 month duration for demolition and remediation activities associated with ASTs 5, 6, and 7. The addition of the Development Support Activities would increase the time frame to approximately 242 days or approximately 8 months. Therefore the total duration would be extended beyond that approved in the final decision. However, as much as feasible, activities will be conducted concurrently (i.e. demolition of ASTs 5, 6, and 7 at the same time as activities associated with ASTs 1, 2 and 4 are performed) to provide efficiencies where possible.

4. Would any part of removal of ASTs 1, 2, and 4 overlap with main CECP construction activities?

ANSWER: Pending approval of the PTR, it is anticipated that removal of ASTs 1, 2, and 4 will be complete prior to CECP construction activities.

If you have any questions regarding this submittal, please contact George Piantka at (760) 710-2156.

Sincerely,

Singe Flienten

George Piantka, Director, Environmental Business NRG Energy, West Region

Cc: File