

DOCKETED	
Docket Number:	16-AFC-01C
Project Title:	Stanton Energy Reliability Center - Compliance
TN #:	229790
Document Title:	Stanton Energy Reliability Center Monthly Compliance Report No 7 - August 2019
Description:	N/A
Filer:	Susan Fleming
Organization:	California Energy Commission
Submitter Role:	Commission Staff
Submission Date:	9/19/2019 1:56:09 PM
Docketed Date:	9/19/2019

Stanton Energy Reliability Center

CEC Docket No. 16-AFC-01
Monthly Compliance Report No. 7
Reporting Period: August 2019



Prepared by Stanton Energy Reliability Center, LLC (SERC)
Submitted September 13, 2019

Table of Contents

Key Events List	3
1. Summary	3
1.1 Engineering	4
1.2 Procurement	5
1.3 Construction	5
1.4 Explanation of Significant Changes to the Schedule	6
2. Documents Required by Specific Conditions for MCR	6
3. Compliance Matrix	7
4. Conditions Satisfied During Reporting Period	7
5. Missed Deadlines	11
6. Approved Changes to Conditions of Certification (COC)	11
7. Governmental Agencies Submittals / Permits	11
8. Compliance Activity Two Month Schedule	11
9. On-Site Compliance File	11
10. Incidents, Complaints, Notices of Violation, Official Warnings and Citations	11
Attachment 1 – COM-6 Project Schedule	12
Attachment 2 – COM-5 Compliance Matrix	22
Attachment 3 – Air Quality	64
Attachment 4 – Biological Resources	163
Attachment 5 – CIVIL	311
Attachment 6 – Cultural Resources	313
Attachment 7 - Paleontology	318
Attachment 8 – ELEC-1	344
Attachment 9 – GEN-2 Master Drawing List	346
Attachment 10 – GEN-3 CBO Payment	348
Attachment 11 – GEN-6 Special Inspectors	350
Attachment 12 – Gen-7 Discrepancy	358
Attachment 13 – GEN-8 Final Inspections	360
Attachment 14 – SOIL&WATER-4 Water Use	362
Attachment 15 – SOIL&WATER-8 Encroachment Permit	364
Attachment 16 – STRUC-1 CBO Approvals	366
Attachment 17 – TRANS-1 Permits	374
Attachment 18 – Safety Inspection Report	376
Attachment 19 – CIVIL-3 Non-Compliance Reports	378
Attachment 20 - COM-6 Filings & Permits to/by Government Agencies	380
Attachment 21 - COM-11 Reporting of Complaints, Notices, and Citations	394
Attachment 22 – MECH-1 CBO Inspection Approvals	396
Attachment 23 – TSE-2 Switchyard Final Plans	427

Key Events List

PROJECT:	Stanton Energy Reliability Center
DOCKET #:	16-AFC-01
COMPLIANCE PROJECT MANAGER:	John Heiser
EVENT DESCRIPTION	DATE
CEC Decision Date	November 7, 2018
Obtain Site Control	February 12, 2019
Online Date	July 1, 2020
POWR PLANT SITE ACTIVITIES	
Start Site Assessment/Pre-Construction	January 31, 2019
Start Site Mobilization/Construction	February 12, 2019
Begin Pouring Major Foundation Concrete	March 29, 2019
Begin Installing Major Equipment	August 20, 2019
Completion of Installation of Major Equipment	December 24, 2019
First Combustion of Gas Turbine	December 23, 2019
Obtain Building Occupation Permit	TBD
Start Commercial Operation	BESS July 1, 2020; LM6000 July 1, 2020
Complete All Construction	April 28, 2020
TRANSMISSION LINE ACTIVITIES	
Start Transmission Line Construction	August 2019
Complete Transmission Line Construction	November 2019
Synchronization with Grid and Interconnection	March 2, 2020
FUEL SUPPLY LINE ACTIVITIES	
Start Gas Pipeline Construction and Interconnection	August 2019
Complete Gas Pipeline Construction	November 2019
WATER SUPPLY LINE ACTIVITIES	
Start Water Supply Line Construction	TBD
Complete Water Supply Line Construction	TBD

1. Summary

On November 7, 2018, the California Energy Commission (CEC) issued its Commission Decision (Docket No. 16-AFC-01) approving construction and operation of the Stanton Energy Reliability Center (SERC) Project. The CEC Compliance Project Manager (CPM) issued a Limited Notice to Proceed (LNTF) on January 31, 2019, allowing the start of construction activities at the power plant site. The Full Notice to Proceed (FNTF) was issued by the CEC on February 12, 2019.

Upon the CEC docket of the Final Decision, SERC made Payment of the Annual Energy Facility Compliance Fee. The next payment and all subsequent payments are due by July 1, of each year.

This document is a Monthly Compliance Report (MCR) as required by Condition of Certification (COC) COM-6. The information in this report documents the engineering, procurement,

construction, and compliance activities that were performed during the reporting period: August 2019.

Stanton Energy Reliability Center, LLC (SERC) has selected ARB, Inc. as its general contractor. Power Engineers, under a separate contract is providing the project detailed design engineering. Procurement and construction management services are being provided by Wellhead Construction, Inc. Southern California Edison (SCE) will construct the transmission interconnection facilities. Southern California Gas will design, build and operate the natural gas pipeline associated with the project. Jacobs Engineering has been retained by SERC to assist with construction monitoring and environmental and CEC compliance. NV5 has been selected by the CEC as the Designated Chief Building Official (DCBO).

On August 19, 2019 SoCal Gas mobilized to start the installation of the natural gas line in the Dale Ave. corridor. SERC coordinated efforts with the Jacobs Designated Biologist and Biologist Monitors for the SoCal Gas employee WEAP training.

On August 23, 2019 SERC petitioned the CEC to change the certification for the SERC project to include three newly identified locations to be used temporarily for laydown and additional parking for the construction of the natural gas pipeline. This petition requests a change to the project description only. It does not request changes to project operation or changes to any of the Conditions of Certification.

A preliminary project summary schedule is included in Attachment 1.

Note: Due to the dynamic nature of a large-scale construction project, key event dates are subject to change.

The following table represents the percent complete numbers for the engineering, procurement, and construction activities as of the end of August 2019.

Activity	Percent Complete
Engineering	
Power Island	99%
CBO Support	72%
BESS Design	13%
Procurement	
Owner Supplied Equipment	93%
Contractor Supplied Equipment	58%
Construction	
Power Island	31%
BESS	1%

1.1 Engineering

Through the month of August 2019, Power Engineering (PEI) continued with plant design and supported the submittal of engineering drawings to the DCBO for review and approval. Weekly meetings are held with the DCBO and CPM to review progress.

Power Engineers also prepared and submitted reports for structural site visits. 15-kV switchgear schematic drawings were issued for review. A sketch of the SCE duct bank was provided for SCE use. Provided balance of plant cable terminations. The supervisory control system logic diagrams were issued for review, and Power Engineers continued programming for these systems. Substation relay panel terminations were issued.

In addition, Power Engineers provided the following support in August:

- Continued to receive contractor request for information and respond.
- Prepared engineering supplemental information documents to construction with design modifications.
- Continued to receive equipment vendor shop drawings for review, comment and coordination with design.
- Continued to respond to DCBO comments.
- Continued to participate in weekly design coordination calls.

1.2 Procurement

The procurement of Owner Supplied Equipment (OSE) continues and is currently 93% complete.

The procurement of Contractor Supplied Equipment (CSE) continues and is currently 74% complete. Major procurement activities completed by construction contractor in August include:

- Above Ground Pipe Materials
- Fabricated Structural Steel

1.3 Construction

The major Unit 1 foundations were completed during the month of August in support of backfilling the south side of the project to bring in the large crane.

The electrical underground work in the power block was completed. Installation of the Trenwa cable trench is in progress. Aboveground conduits and grounding were started equipment as it was set. Installation started on the cable tray supports over the utility bridge.

Fabrication of aboveground piping was completed with the focus moving to field installation on equipment that was set on the foundation.

Safety:

The month of August was completed with no First Aids, lost time injuries, or recordables injuries. Weekly all hands meetings continue to address issues and raise morale through training and information.

During this reporting period the project worked 14,034 man-hours without a lost time or recordable incident. To date, the project has worked 67,074 man-hours without a lost time, or recordable Incident, and only two first aids.

Weekly coordination calls were held amongst project participants during the reporting period.

Civil:

- Backfilled South side of Parcel 1 for access by crane
- General backfill around foundations and prep for Trenwa installation

Piping:

- Fabrication for aboveground pipe was completed
- Began installation of AG Pipe at the water treatment area, air compressor and ammonia area

Structural:

- Completed ERU1 Foundation
- Completed Fogging Skid foundations for Units 1 and 2
- Completed Perimeter Wall Foundations for Unit 1
- Completed PDM and CM foundations
- Placed Base mat and Pedestal for SPM
- Erected Utility Rack

Electrical:

- Continued Material Procurement
- Working on installation of Trenwa along Unit 1 and 2 foundations
- Completed installation of UG in Unit 2 and Unit 1 area
- Completed 480V Ductbank
- Grounding installed in several areas
- Install cable tray supports on Utility Bridge

1.4 Explanation of Significant Changes to the Schedule

Mechanical Completion remains at February 26, 2020 as shown in the August MCR.

2. Documents Required by Specific Conditions for MCR

The Documents required by specific conditions have been identified in Section 4 “Conditions Satisfied During Reporting Period” of this report and are also included in the in Attachments.

During this reporting period there were no Discrepancies to report as required in GEN-7. As such, Attachment 12 contains no information.

During this reporting period there were no changes to the encroachment permit as required in SOIL&WATER-8. As such, Attachment 15 contains no information.

During this reporting period there were no Discrepancies or Non-Compliance items to report as required in CIVIL-3 as indicated in Attachment 19.

3. Compliance Matrix

The compliance matrix was updated during the reporting period to reflect the dates that compliance submittals were provided to the CEC and DCBO and the dates of any approvals by the DCBO, CEC or other agencies having review or approval rights. The Compliance Matrix is included in Attachment 2.

4. Conditions Satisfied During Reporting Period

The Commission Decision sets forth specific conditions, many of which include reporting requirements that must be addressed in an MCR. This section of the MCR describes activities that ensure compliance is achieved with all conditions of verification in the Commission Decision for the SERC Project. The report format is designed to be comprehensive and inclusive of all Conditions of Certification that require monthly reporting.

Many Conditions of Certification are addressed in the attachments to this MCR. The following one-time and/or monthly compliance activities were completed or addressed during the report period:

AQ-SC3: 1) A summary of all actions taken to maintain compliance with this condition 2) Copies of any complaints filed with the South Coast Air Quality Management District (SCAQMD) in relation to project construction; and 3) other documentation deemed necessary to verify compliance with this condition are included in the AQCMM's monthly report in Attachment 3.

AQ-SC4: 1) Work activities requiring dust control and a summary of all actions taken to maintain compliance with this condition; 2) copies of any complaints filed with the SCAQMD in relation to project construction; and 3) any other documentation necessary to verify compliance with this condition are included in the AQCMM's monthly report in Attachment 3.

AQ-SC5: 1) A summary of all actions taken to maintain compliance, 2) list of heavy equipment, and 3) other documentation necessary to verify compliance during the reporting period is included in the AQCMM's monthly report in Attachment 3.

BIO-2: A monthly Biological Resources Mitigation Implementation and Monitoring Plan (BRMIMP) provides a summary of reporting period construction activities and associated biological monitoring and is included in Attachment 4.

BIO-5: During the reporting period 79 personnel received the Worker Environmental Awareness Program (WEAP) training. The total number of personnel trained to date is 343. Documentation of worker training records for the reporting period is included in Appendix E of Attachment 4.

BIO-6: The Designated Biologist and Biological Monitor provides monthly documentation on how the biological mitigation measures defined in the BRMIMP have been implemented during the reporting period. This information is included in Attachment 4.

BIO-8: The Designated Biologist and Biological Monitors have provided documentation on pre-construction nest surveys to the CPM, California Department of Fish and Wildlife (CDFW) and U.S. Fish and Wildlife Service (USFWS) as required. These activities and reports are addressed in the Monthly Biological Report included as Attachment 4. Impact avoidance and minimization measures related to nesting and breeding birds have been implemented during the reporting period. This information is included in Attachment 4.

CIVIL-1: There were no proposed changes to the drainage structures and the grading; the erosion and sedimentation control plan; the construction Storm Water Pollution Prevention Plan (SWPPP); related calculations and specifications that have been signed and stamped by the responsible civil engineer or the soils, geotechnical or foundation investigations reports required by the 2016 CBC that have been previously submitted and approved by the CBO.

CIVIL-3: There were no inspection, non-conformance reports during the reporting period. (Attachment 5)

COM-5: An updated compliance matrix is provided as Attachment 2.

COM- 6: This MCR conforms to and satisfies the COC.

COM-7: There were no required Periodic or Annual Compliance Reports due in this reporting period.

COM-9: The Annual Compliance Fee was paid by SERC, LLC on Jun 5th. Documentation of the payment, including a receipt from the CEC was forwarded to the CPM.

COM-11: There were no complaints, notices, warnings, citations or fines during this reporting period. The Complaint Log can be found in Attachment 21 of this MCR.

COM-13: No Incident-Reporting Requirements occurred during this reporting period.

CUL-1: Additional CRS (Ryan Rolston and John McDermont) were proposed during the reporting period.

CUL-2: Three week look ahead schedules are being provided weekly to allow the CRS to plan the CRM's monitoring work accordingly. The CPM is being copied on these schedules as well.

CUL-3: The CRMMP is being fully implemented. Specific details can be found in the daily cultural resource reports being submitted to the CPM and in the monthly Cultural Resources Report included as Attachment 6 of this MCR.

CUL-5: During the reporting period 79 personnel received the Worker Environmental Awareness Program (WEAP) training. The total number of personnel trained to date is 343. Documentation of worker training records for the reporting period is included in Appendix D of Attachment 4.

CUL-6: The Cultural Resources Specialist's monthly summary report is included as Attachment 6 to this MCR.

CUL-7: There were no cultural resource discoveries made during the reporting period.

ELEC-1: Documentation of transmittal of electrical construction design review and approval by the DCBO during the reporting period is included in Attachment 8.

GEN-2: There were no schedule updates in the reporting period to the facility design schedule, the master drawings and master specifications list (Attachment 9).

GEN-3: Proof of payment to the DCBO during this reporting period is included in Attachment 10.

GEN-6: There were three (3) additional special inspectors approved during the reporting period as indicated in Attachment 11.

GEN-7: During this reporting period there were no Design Discrepancy Correction as described in GEN-7.

GEN-8: There were no final inspections during this reporting period as described in GEN-8 (Attachment 13).

HAZ-2: On August 2, 2019 SERC filed a hazardous materials business plan and a spill prevention control countermeasures plan to the California Energy Commission and Orange County Environmental Health Division (OCEHD) for review.

HAZ 8: On August 9, SERC made notification of the availability of the Site-Specific Site Security plan in accordance with HAZ-8. On August 21, 2019 CPM was on site and received a copy of the plan to review. On August 29, 2019 the CEC provided comments and SERC is currently in the process to incorporate the comments.

MECH-1: There were no submittals from SERC to the CBO during this reporting period. Documentation of transmittal letters of completion of all DCBO inspections are included in Attachment 22.

MECH-2: There were no on-site fabrication or installation of any pressure vessels during this reporting period.

NOISE-2: There were no noise complaints received during this reporting period.

PAL-1: The additional PRM's (Kristin McCallister, William Gelnaw, and Jaspal Saini) were proposed during the reporting period.

PAL-2: Three week look ahead schedules are being provided weekly to allow the PRS to plan the PRM's monitoring work accordingly. The CPM is being copied on these schedules as well.

PAL-3: The PRMMP is being fully implemented. Specific details can be found in the Monthly Paleontology Resources Report included as Attachment 7.

PAL-5: During the reporting period 79 personnel received the Worker Environmental Awareness Program (WEAP) training. The total number of personnel trained to date is 343. Documentation of worker training records for the reporting period is included in Appendix D of Attachment 4.

PAL-6: A summary of the Paleontological Resource Specialist's activities during the reporting period including daily monitoring logs is included in the Monthly Paleontology Report included as Attachment 7.

SOIL&WATER-4: The monthly water use for SERC during the reporting period was 17,460 CF. Daily water usage is provided within Attachment 14.

STRUC-1: Documentation of DCBO approval of structural plans, specifications, and calculations during the reporting period is included in Attachment 16. Additionally, copies of the STRUC 1 transmittal cover sheets from the STRUC 1 submittals to the CBO were provided to the CPM in accordance with this condition of certification.

STRUC-3: There were no design changes to the final plans required by the 2016 CBC, including the revised drawings, specifications, calculations, and a complete description of, and supporting rationale for, the proposed changes during this reporting period.

TRANS-1: There was one delivery requiring permits during the reporting period for vehicle sizes, weights, driver licensing and truck routes as provided in Attachment 17

TRANS-5: The project did not contract with licensed hazardous materials delivery and waste hauler companies for the transportation of hazardous materials and wastes during this reporting period.

TSE-1: There were no schedule updates to the transmission facilities design submittals, Master Drawings List, and a Master Specifications List or Major Equipment and Structure List during the reporting period.

TSE-2: There were no receipt of major electrical equipment, testing or energizing of major electrical equipment construction of power plant switchyard, outlet line, and termination during this reporting period. Forty-three (43) electrical drawings were submitted to the CBO for approval, Forty-three (43) have been approved by the CBO and at the present there are no other drawings. Transmittal letters included as Attachment 23.

VIS-3: There were no lighting complaints for any construction activity during this reporting period.

WASTE-4: During this reporting period five (5) forty-yard bins of construction waste left the site and twelve (12) eco pans of solid waste left the site.

WASTE-6: SERC is keeping a copy of the hazardous waste generator identification number(s) on file at the project site (EPA ID 2-27-19-CAR000292565). Documentation of any new or revised hazardous waste generation notifications or changes in identification number are required to be provided to the CPM in the next scheduled compliance report. There have been no revisions during this reporting period.

WASTE-9: There were no spills or releases of hazardous substances, materials, or waste are reported, cleaned up, and remediated as necessary, in accordance with all applicable federal, state, and local requirements during this reporting period.

WORKER SAFETY-3: The CSS's Monthly Compliance Report includes documentation of 1) employees trained, 2) safety management actions safety-related incidents, 3) unresolved situation and incidents that may pose a danger to life and health, 4) reports of any visits from

Cal/OSHA and/or any complaints from workers to Cal/OSHA and 5) reports of accidents, injuries, and near misses during the reporting period is included in this MCR as Attachment 18.

5. Missed Deadlines

There were no missed deadlines during this reporting period.

6. Approved Changes to Conditions of Certification (COC)

No changes to the COC occurred during this reporting period.

7. Governmental Agencies Submittals / Permits

The Permits by Government Agencies as required in COM-6 are included in Attachment 20.

8. Compliance Activity Two Month Schedule

- Adhere to Conditions of Certification, defined herein, that require monthly activities and/or per event submittals.
- COM-5 and 6 – Submit MCR and compliance matrix to the CEC.

9. On-Site Compliance File

SERC, LLC is maintaining electronic copies of all project files and submittals in accordance with COC COM-2 and the clarifications received from the CPM on March 21, 2019 regarding electronic record retention. At least one hard copy of the following will be kept onsite:

1. all finalized original and amended structural plans and “as-built” drawings for the entire project (later)
2. the most current versions of any plans, manuals, and training documentation required by the COC or applicable LORS

10. Incidents, Complaints, Notices of Violation, Official Warnings and Citations

There were no incidents, notices of violation, official warnings or citations received during the month of August 2019.

Attachment 1 – COM-6 Project Schedule

SERC Baseline Project Master Schedule (w/ARB August Sched) CEC/SCE				WBS Summary				09-Sep-19 16:13																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
Activity ID	Activity Name	OD	% Comp	Start	Finish	TF	Fin. Var.						2020												2021																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
								Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
SERC Baseline Project Master Schedule (w/ARB August Sched) & LM6000 RAPA Key Milestone								875	54.06%	26-Oct-16 A	26-Aug-21	0	26																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						

[illegible]

SERC Baseline Project Master Schedule (w/ARB August Sched) CEC/SCE				WBS Summary				09-Sep-19 16:13																													
Activity ID		Activity Name		OD	% Comp	Start	Finish	TF	Fin. Var.	2020												2021															
										Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
79	Available for delivery to the Project Site	0	100%	01-Apr-19 A					0																												
Construction Contracting		97	100%	03-Sep-18 A	24-Jan-19 A				0																												
81	Receive Initial Bids from Construction Contractors	0	100%	03-Sep-18 A					0																												
82	Review Initial Bids	30	100%	04-Sep-18 A	04-Oct-18 A				0																												
84	Achieve Commercial Lockdown	0	100%		26-Nov-18 A				0																												
83	Short list two construction contractors and negotiate	28	100%	04-Oct-18 A	26-Nov-18 A				0																												
86	Final Bids Turned In	0	100%		14-Dec-18 A				0																												
85	Contractor Pricing Refresh	18	100%	26-Nov-18 A	14-Dec-18 A				0																												
87	Review Final Bids / Select Contractor	2	100%	14-Dec-18 A	20-Dec-18 A				0																												
89	Make executed construction contract available in the	0	100%		21-Dec-18 A				0																												
88	Execute Construction Contract	0	100%		21-Dec-18 A				0																												
90	Provide Notice To Proceed to Contractor	0	100%		24-Jan-19 A				0																												
Project Finance		176	100%	16-Oct-18 A	24-Jan-19 A				0																												
92	Provide Mandate to Helaba	0	100%	16-Oct-18 A					0																												
93	Perform Dilligence	1	100%	16-Oct-18 A	14-Jan-19 A				0																												
94	Develop Loan Documentation	4	100%	16-Oct-18 A	17-Jan-19 A				0																												
95	Financial Close	0	100%	24-Jan-19 A					0																												
CEC Compliance		539	25.51%	19-Dec-18 A	26-Aug-21			0	26																												
CBO Activity		217	47.97%	19-Dec-18 A	25-Mar-20			289	-20																												
99	CBO Kick off Meeting	0	100%		19-Dec-18 A				0																												
98	CBO Contract Execution	0	100%	19-Dec-18 A					0																												
CBO performance of duties		217	47.97%	26-Dec-18 A	25-Mar-20			289	-20																												
101	Review and approve Pre-construction submittal	1	100%	26-Dec-18 A	27-Dec-18 A				0																												
103	Perform Plan Check of Submittals	148	75.68%	27-Dec-18 A	04-Nov-19			366	-20																												
102	Inspector On Site	390	47.18%	04-Feb-19 A	25-Mar-20			519	-35																												
CEC Compliance R1		614	7.95%	20-Jul-19 A	26-Aug-21			0	38																												
Air Quality		455	0%	28-Oct-19	19-May-21			79	0																												
AQ-1010	AQ-D1b - Initial Source Test	0	0%	28-Oct-19				534	0																												
AQ-1015	AQ-D1b - Initial Source Test	0	0%	05-Feb-20				454	0																												
AQ-1020	AQ-D2 - Operations Source Test	0	0%	03-May-20				384	0																												
AQ-1170	AQ-K1 - Source Test Results	0	0%	09-Jun-20				354	0																												
AQ-1100	AQ-D5 - CEMS for NOx	0	0%	09-Jun-20				354	0																												
AQ-1080	AQ-D4 - CEMS for CO	0	0%	09-Jun-20				354	0																												
AQ-1160	AQ-H1 - NOx CEMS Performance Evaluation	0	0%	30-Sep-20				264	0																												
AQ-1000	AQ-D1a - Initial Source Test	0	0%	30-Sep-20				264	0																												
AQ-1050	AQ-D3 - NH3 Source Test	0	0%	19-May-21				79	0																												
Biological		376	10.65%	31-Jul-19 A	12-Nov-20			230	0																												
BIO-1030	BIO-8a1 - Pre-Construction Nest Surveys and Impact	0	100%	31-Jul-19 A				0	0																												
BIO-1050	BIO-8b - Preconstruction Nest Survey Letter Report	0	100%	19-Aug-19 A				0	0																												
BIO-1040	BIO-8a2 - Pre-Construction Nest Surveys and Impact	0	100%	19-Aug-19 A				0	0																												

Remaining Level of Effort

Actual Work

Critical Remaining Work

Actual Level of Effort

Remaining Work

◆

 Milestone

◆

 Milestone

Page 3 of 9

TASK filter: Not Level Of Effort.

© Oracle Corporation

SERC Baseline Project Master Schedule (w/ARB August Sched) CEC/SCE				WBS Summary				09-Sep-19 16:13																												
Activity ID	Activity Name	OD	% Comp	Start	Finish	TF	Fin. Var.						2020												2021											
								Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	
BIO-1060	BIO-8c - Implementation of Nest Surveys and Inclusive	0	0%	19-Sep-19		474	-11		◆																											
BIO-1020	BIO-7b - General Impact Avoidance and Mitigation Me	0	0%	08-May-20		380	0										◆	◆																		
BIO-1010	BIO-6e - BRMIMP Construction Closure Report	0	0%	08-May-20		380	0										◆	◆																		
BIO-1000	BIO-5c - WEAP Training Acknowledgement Forms on	0	0%	12-Nov-20		230	0																◆	◆												
Civil		0	0%	23-Apr-20	23-Apr-20	392	6																													
CIV-1010	CIVIL-4a - Final Grading Plan Approval	0	0%	23-Apr-20		392	6										◆	◆																		
Communication		0	0%	17-Jan-20	17-Jan-20	470	0																													
COM-1020	COM-12b - Emergency Response Site Contingency F	0	0%	17-Jan-20		470	0					◆																								
Cultural		90	0%	23-Apr-20	13-Aug-20	302	6																													
CUL-1000	CUL-1j - Discharge the CRS, after receiving approval	0	0%	23-Apr-20		392	6										◆	◆																		
CUL-1010	CUL-4b - Final Cultural Resources Report	0	0%	13-Aug-20		302	6															◆	◆													
General		90	0%	01-Apr-20	23-Jul-20	319	23																													
GEN-1030	GEN-8b - Plan and Specification Storage	0	0%	01-Apr-20		409	16										◆	◆																		
GEN-1010	GEN-1b - Certificate of Occupancy	0	0%	03-Jul-20		335	38													◆																
GEN-1000	GEN-1a - Certificate of Occupancy	0	0%	03-Jul-20		335	38														◆															
GEN-1040	GEN-8c - Plan and Specification Archive Copies	0	0%	23-Jul-20		319	16															◆	◆													
Hazardous		140	52.57%	20-Jul-19 A	11-Jan-20	474	0																													
HAZ-1080	HAZ-8a - Operations Site Security Plan	0	100%	20-Jul-19 A			0																													
HAZ-1000	HAZ-2a - Final HMBP and SPCC	0	100%	20-Jul-19 A			0																													
HAZ-1060	HAZ-6a - HazMat Transport Route Restrictions	0	100%	28-Jul-19 A			0																													
HAZ-1010	HAZ-2b - Final Risk Management Plan	0	100%	29-Jul-19 A			0																													
HAZ-1070	HAZ-6b - Route Restrictions, New Vendor	0	100%	23-Aug-19 A			0	◆																												
HAZ-1050	HAZ-5 - Transport Vehicle Specifications	0	0%	20-Oct-19		541	0																													
HAZ-1040	HAZ-4 - Ammonia Storage Tank Design	0	0%	20-Oct-19		541	0																													
HAZ-1030	HAZ-3 - Aqueous Ammonia Safety Management Plan	0	0%	20-Oct-19		541	0																													
HAZ-1020	HAZ-2c - Final Risk Management Plan	0	0%	20-Oct-19		541	0																													
HAZ-1090	HAZ-9 - Fuel Gas Pipe Cleaning	0	0%	11-Jan-20		474	0					◆																								
Mechanical		35	100%	24-Aug-19 A	07-Oct-19	551	0																													
MECH-1000	MECH-2a - Pressure Vessel Installation	0	100%	24-Aug-19 A			0	◆																												
MECH-1020	MECH-3b - HVAC Plans	0	0%	07-Oct-19		551	0																													
MECH-1010	MECH-3a - HVAC Plans	0	0%	07-Oct-19		551	0																													
Noise		15	0%	04-Apr-20	23-Apr-20	392	6																													
NOI-1030	NOISE-5 - Occupational Noise Survey	0	0%		04-Apr-20	407	6																													
NOI-1010	NOISE-4a - Operational Noise Survey	0	0%	04-Apr-20		392	6										◆	◆																		
NOI-1020	NOISE-4b - Noise Survey Summary Report	0	0%	23-Apr-20		392	6										◆	◆																		
Paleo		60	0%	13-Aug-20	27-Oct-20	242	6																													
PAL-1000	PAL-7 - Paleontological Resources Report	0	0%	13-Aug-20		242	6															◆	◆													
PAL-1010	PAL-8 - Curation Entity/Curation Fees	0	0%	27-Oct-20		242	6																	◆	◆											
Structural		0	0%	20-Oct-19	20-Oct-19	541	0																													
STR-1010	STRUC-4a - Tank and HazMat Vessel Design	0	0%	20-Oct-19		541	0																													
Transmission		0	0%	27-Dec-19	27-Dec-19	486	0																													

Remaining Level of Effort

Actual Work

Critical Remaining Work

Actual Level of Effort

Remaining Work

◆

◆ Milestone

Page 4 of 9

TASK filter: Not Level Of Effort.

© Oracle Corporation

SERC Baseline Project Master Schedule (w/ARB August Sched) CEC/SCE				WBS Summary				09-Sep-19 16:13																										
Activity ID	Activity Name	OD	% Comp	Start	Finish	TF	Fin. Var.	2020												2021														
								Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
	TLSN-1010	TLSN-2 - Metallic Objects Grounded	0	0%	27-Dec-19		486	0																										
	Transportation		0	0%	12-Nov-20	12-Nov-20	230	0																										
	TNP-1000	TRANS-4b - Copies of Permits	0	0%	12-Nov-20		230	0																										
	Switchyard		455	0%	04-Feb-20	26-Aug-21	0	38																										
	TSE-1060	TSE-4b - Notice to CAISO	0	0%	04-Feb-20		455	0																										
	TSE-1050	TSE-4a - Notice to CAISO	0	0%	11-Feb-20		449	0																										
	TSE-1090	TSE-5d - As-Built Drawings	0	0%	18-Apr-20		396	0																										
	TSE-1080	TSE-5c - As-Built Drawings	0	0%	18-Apr-20		396	0																										
	TSE-1070	TSE-5b - As-Built Drawings	0	0%	18-Apr-20		396	0																										
	TSE-1020	TSE-2b - Final Switchyard Design	0	0%	26-Aug-21		0	38																										
	Visual		252	0%	01-Jan-20	12-Nov-20	230	0																										
	VIS-1010	VIS-2a - Screening Landscaping Plan	0	0%	01-Jan-20		482	6																										
	VIS-1000	VIS-1c - Notification that Treatment Completed	0	0%	01-Apr-20		410	0																										
	VIS-1020	VIS-2c - Landscape Installation Timing	0	0%	23-Apr-20		392	6																										
	VIS-1030	VIS-2d - Landscaping Ready for Inspection	0	0%	01-May-20		385	6																										
	VIS-1100	VIS-4h - Pre-COD Inspection	0	0%	12-Nov-20		230	0																										
	VIS-1080	VIS-4d - Lighting Inspection Ready, Notification	0	0%	12-Nov-20		230	0																										
	Waste		137	0%	24-May-20	12-Nov-20	230	0																										
	WASTE-1020	WASTE-1b - SMP Summary	0	0%	24-May-20		367	6																										
	WASTE-1050	WASTE-8a - Operation Waste Management Plan	0	0%	12-Nov-20		230	0																										
	Worker Safety		193	68.98%	28-Jul-19 A	25-Mar-20	415	16																										
	WRSF-1040	WORKER SAFETY-7c - Fire Protection System Speci	0	100%	28-Jul-19 A			0																										
	WRSF-1020	WORKER SAFETY-7a - Fire Protection System Speci	0	100%	28-Jul-19 A			0																										
	WRSF-1060	WORKER SAFETY-8e.1 - Letter to OCFA	0	0%	10-Jan-20		475	16																										
	WRSF-1050	WORKER SAFETY-8e - Letter to OCFA	0	0%	10-Jan-20		475	16																										
	WRSF-1010	WORKER SAFETY-2b - Operations H&S Program	0	0%	11-Jan-20		474	0																										
	WRSF-1000	WORKER SAFETY-2a - Operations H&S Program	0	0%	11-Jan-20		474	0																										
	WRSF-1080	WORKER SAFETY-8f.1 - Final UL Certification of ESS	0	0%	25-Mar-20		415	16																										
	WRSF-1070	WORKER SAFETY-8f - Final UL Certification of ESS	0	0%	25-Mar-20		415	16																										
LM6000 Construction Schedule			312	52.56%	09-Nov-18 A	26-May-20	254	26																										
Stanton Energy Reliability Center - 01SEP19			312	52.56%	09-Nov-18 A	26-May-20	254	26																										
Milestones			311	52.44%	09-Nov-18 A	26-May-20	-34	26																										
Contract Milestones			278	81.84%	09-Nov-18 A	26-Mar-20	0	0																										
Project Milestones			278	66.38%	14-Jan-19 A	26-May-20	-34	26																										
Payment Milestones			288	48.68%	24-Dec-18 A	26-May-20	-33	27																										
Inclement Weather / Rain Days			1	100%	04-Mar-19 A	04-Mar-19 A																												
Construction			262	62.69%	04-Feb-19 A	26-Feb-20	304	16																										
Mobilization			19	100%	04-Feb-19 A	01-Mar-19 A		0																										
Site Preparation			181	90.71%	19-Feb-19 A	01-Oct-19	34	-15																										
Vehicle Bridge			139	97.13%	04-Mar-19 A	23-Oct-19	-10	11																										
UG Electrical			165	62.14%	22-Mar-19 A	24-Dec-19	52	-6																										
<div><div></div> Remaining Level of Effort</div> <div><div></div> Actual Work</div> <div><div></div> Critical Remaining Work</div> <div><div></div> Actual Level of Effort</div> <div><div></div> Remaining Work</div> <div><div></div> Milestone</div> <div><div></div> Milestone</div>			Page 5 of 9				TASK filter: Not Level Of Effort.																© Oracle Corporation											

[illegible]

SERC Baseline Project Master Schedule (w/ARB August Sched) CEC/SCE				WBS Summary				09-Sep-19 16:13																													
Activity ID		Activity Name		OD	% Comp	Start	Finish	TF	Fin. Var.	2020												2021															
										Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
Mirage Substation			227	100%	14-May-18 A	13-Jun-19 A			0																												
Engineering			130	100%	14-May-18 A	15-Apr-19 A			0																												
01005	Preliminary Engineering		50	100%	14-May-18 A	30-May-18 A			0																												
01170	Final Engineering		80	100%	07-Aug-18 A	15-Apr-19 A			0																												
Construction			34	100%	16-Apr-19 A	31-May-19 A			0																												
01015	UFLS Work Start		0	100%	16-Apr-19 A				0																												
01025	UFLS Work Finish		0	100%		31-May-19 A			0																												
01020	UFLS Work		34	100%	16-Apr-19 A	31-May-19 A			0																												
Commissioning			10	100%	31-May-19 A	13-Jun-19 A			0																												
01000	Test & In-Service		10	100%	31-May-19 A	13-Jun-19 A			0																												
Distribution Upgrades at Barre Substation (SAP# 902360074)			350	70%	14-May-18 A	24-Jan-20			-39	0																											
Engineering			145	100%	14-May-18 A	10-Apr-19 A			0																												
Preliminary Engineering			20	100%	14-May-18 A	30-May-18 A			0																												
01030	Preliminary Engineering		20	100%	14-May-18 A	30-May-18 A			0																												
Final Engineering / Design			145	100%	04-Sep-18 A	10-Apr-19 A			0																												
01050	Final Engineering / Designs		34	100%	17-Dec-18 A	05-Feb-19 A			0																												
01045	Structural Engineering / Design		100	100%	04-Sep-18 A	05-Feb-19 A			0																												
01040	Civil Engineering / Design		47	100%	03-Dec-18 A	05-Feb-19 A			0																												
01035	Electrical Engineering / Design		66	100%	18-Sep-18 A	05-Feb-19 A			0																												
01060	Qualitiy Assurance Review		23	100%	06-Feb-19 A	08-Mar-19 A			0																												
01255	Issue Structural Steel Package to CDM (SAP# 902301		0	100%		28-Mar-19 A			0																												
01070	QACorrections		25	100%	11-Mar-19 A	10-Apr-19 A			0																												
01065	Issue Completed Package to CDM		0	100%		10-Apr-19 A			0																												
Procurement / Materials			198	100%	21-Nov-18 A	30-Aug-19 A			0																												
01100	RE to Submit Major Material Order (CB)		0	100%		21-Nov-18 A			0																												
01085	Issue PO for Circuit Breaker		0	100%		03-Dec-18 A			0																												
01115	CB Delivered		0	100%		30-Aug-19 A			0																												
01110	Procurement / Material Delivery		125	100%	03-Dec-18 A	30-Aug-19 A			0																												
Construction			154	35.06%	03-Jun-19 A	17-Jan-20			-39	0																											
01270	Summer Load and High Line Loading Period		100	60%	03-Jun-19 A	25-Oct-19			-39	0																											
01280	3ABank in Position 10 Offline		0	0%		15-Nov-19			-39	0																											
01275	Outage Request		15	0%	28-Oct-19	15-Nov-19			-39	0																											
01078	Construction Start		0	0%	18-Nov-19				-39	0																											
01260	Install Structural Steel for 66kV Switchrack Position#		20	0%	18-Nov-19	13-Dec-19			-14	0																											
01165	Construction Finish		0	0%		17-Jan-20			-39	0																											
01075	Built and Test Position 11		45	0%	18-Nov-19	17-Jan-20			-39	0																											
Commissioning			5	0%	20-Jan-20	24-Jan-20			-39	0																											
01080	Test & In-Service		5	0%	20-Jan-20	24-Jan-20			-39	0																											
Interconnection Facilities at Barre Substation (SAP# 902360075)			388	75.52%	25-Jan-18 A	24-Jan-20			-39	0																											
Engineering			323	90.71%	25-Jan-18 A	25-Oct-19			-39	0																											
Preliminary Engineering			21	100%	25-Jan-18 A	30-Jan-18 A			0																												
01090	Preliminary Engineering		21	100%	25-Jan-18 A	30-Jan-18 A			0																												

Remaining Level of Effort

Actual Work

Critical Remaining Work

Actual Level of Effort

Remaining Work

Milestone

Milestone

Page 7 of 9

TASK filter: Not Level Of Effort.

© Oracle Corporation

[illegible]

SERC Baseline Project Master Schedule (w/ARB August Sched) CEC/SCE				WBS Summary				09-Sep-19 16:13																									
Activity ID	Activity Name	OD	% Comp	Start	Finish	TF	Fin. Var.	2020												2021													
								Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
	9035	IT/Telecom Installation at Barre Substation	10	0%	16-Dec-19	27-Dec-19	-29	-11																									
	9060	Installation Testing	10	0%	30-Dec-19	10-Jan-20	-29	-1																									
	Skip Substation		293	67.58%	19-Nov-18 A	10-Jan-20	-29	-1																									
	9070	Preliminary Engineering	60	100%	19-Nov-18 A	15-Feb-19 A		0																									
	9075	Final Engineering	65	100%	18-Feb-19 A	21-May-19 A		0																									
	9080	Procurement & Material Delivery	90	81.11%	22-May-19 A	24-Sep-19	14	0																									
	9085	IT/Telecom Installation at Skip Substation	10	0%	28-Nov-19*	11-Dec-19	-32	0																									
	9090	Installation Testing	10	0%	30-Dec-19	10-Jan-20	-29	-1																									
	PSC		236	58.47%	20-Feb-19 A	15-Jan-20	-32	0																									
	Barre Substation		236	95.76%	20-Feb-19 A	15-Jan-20	-32	0																									
	9040	Preliminary Engineering	60	100%	20-Feb-19 A	14-May-19 A		0																									
	9045	Final Engineering	65	100%	15-May-19 A	13-Aug-19 A		0																									
	9065	Test & In-Service	10	0%	02-Jan-20	15-Jan-20	-32	0																									
	Skip Substation		236	58.47%	20-Feb-19 A	15-Jan-20	-32	0																									
	9095	Preliminary Engineering	60	100%	20-Feb-19 A	14-May-19 A		0																									
	9100	Final Engineering	65	100%	15-May-19 A	13-Aug-19 A		0																									
	9105	Procurement & Material Delivery	50	0%	14-Aug-19 A	08-Nov-19	-19	-13																									
	9110	PSC Installation at Skip Substation	25	0%	28-Nov-19	01-Jan-20	-32	0																									
	9115	Test & In-Service	10	0%	02-Jan-20	15-Jan-20	-32	0																									
	Project Closeout		66	0%	20-May-20	20-Aug-20	0	0																									
	9015	Issue Authorization To Close (ATC)	0	0%		20-May-20*	0	0																									
	9010	Work Order Close-Out Complete (FAOC)	0	0%		20-Aug-20*	0	0																									
	BESS Construction Schedule		92	0%	01-Nov-19	17-Apr-20	275	11																									
	BESS-2000	Construction (Foundations)	4	0%	01-Nov-19*	03-Dec-19	222	0																									
BESS-2010	Construction (Superstructure)	4	0%	04-Dec-19	20-Dec-19	222	0																										
BESS-2030	BESS Equipment Delivered To Site	0	0%		06-Jan-20*	237	0																										
BESS-2020	Equipment Installation	4	0%	20-Dec-19	03-Feb-20	222	7																										
BESS-2040	BESS Testing & Commissioning	4	0%	03-Feb-20	25-Feb-20	222	11																										
BESS-2060	ESS Substantial Completion Target	0	0%	25-Mar-20		222	11																										
BESS-2070	SCS Software Delivered	0	0%	25-Mar-20		222	11																										
BESS-2050	EGT Testing & Commissioning	4	0%	25-Feb-20	25-Mar-20	222	11																										
BESS-2080	EGT Comissioning and Trial Test Runs	4	0%	25-Mar-20	01-Apr-20	222	11																										
BESS-2090	EGT Substantial Completion Target (COD)	0	0%	01-Apr-20		222	11																										
BESS-2100	O&M Staff Training By GE	4	0%	01-Apr-20	09-Apr-20	275	11																										
BESS-2110	As Builts	4	0%	01-Apr-20	16-Apr-20	275	11																										
BESS-2120	Final Completion Target	0	0%	17-Apr-20		275	11																										

Attachment 2 – COM-5 Compliance Matrix

[illegible]

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)															Pre-Construction						
2	All Phases							6/30/2040							Construction							
3															Commissioning							
4					Revised 4/30/2019			Based on Final Staff Assessment							Operations							
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date		Compliance Status for CPM (Not started, in progress, completed (with date))		Date Submitted to CPM	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party SERC	SERC Project Manager DSR		
6	AQ	AQ-A3	COM/OPS	2.5 PPMV NOx Limit Averging - The 2.5 PPMV NOx emission limit(s) is averaged over 1 hour, dry basis at 15 percent oxygen. This limit shall not apply to turbine commissioning, startup, and shutdown periods. [RULE 1303(a)(1)-BACT, 5-10-1996; RULE 1303(a)(1)-BACT, 12-6-2002] [Devices subject to this condition: D1, D7]	The project owner shall submit CEMS records demonstrating compliance with this condition as part of the Quarterly Operation Reports (AQ-SC7).	The project owner shall submit CEMS records demonstrating compliance with this condition as part of the Quarterly Operation Reports (AQ-SC7).	Quarterly, no later than 30 days after end of the quarter (See AQ-SC7)	Quarterly		Not Started												
7																						
8																						
9																						
10																						
11	AQ	AQ-A4	COM/OPS	4.0 PPMV CO Limit Averaging - The 4.0 PPMV CO emission limit(s) is averaged over 1 hour, dry basis at 15 percent oxygen. This limit shall not apply to turbine commissioning, startup, and shutdown periods. [RULE 1303(a)(1)-BACT, 5-10-1996; RULE 1303(a)(1)-BACT, 12-6-2002] [Devices subject to this condition: D1, D7]	The project owner shall submit CEMS records demonstrating compliance with this condition as part of the Quarterly Operation Reports (AQ-SC7).	The project owner shall submit CEMS records demonstrating compliance with this condition as part of the Quarterly Operation Reports (AQ-SC7).	Quarterly, no later than 30 days after end of the quarter (See AQ-SC7)	Quarterly		Not Started										SERC	DSR	
12																						
13	AQ	AQ-A5	COM/OPS	2.0 PPMV VOC Limit Averaging - The 2.0 PPMV VOC emission limit(s) is averaged over 1 hour, dry basis at 15 percent oxygen. This limit shall not apply to turbine commissioning, startup, and shutdown periods. [RULE 1303(a)(1)-BACT, 5-10-1996; RULE 1303(a)(1)-BACT, 12-6-2002] [Devices subject to this condition: D1, D7]	The project owner shall submit records demonstrating compliance with this condition as part of the Quarterly Operation Reports (AQ-SC7).	The project owner shall submit records demonstrating compliance with this condition as part of the Quarterly Operation Reports (AQ-SC7).	Quarterly, no later than 30 days after end of the quarter (See AQ-SC7)	Quarterly		Not Started										SERC	DSR	
14																						
15	AQ	AQ-A6	COM/OPS	25 PPMV Nox Limit Averaging - The 25 PPMV NOx emission limit(s) is averaged over 1 hour, dry basis at 15 percent oxygen. This limit shall not apply to turbine commissioning, startup, and shutdown periods. [40 CFR 60 Subpart KKKK, 7-6-2006] [Devices subject to this condition: D1, D7]	The project owner shall submit CEMS records demonstrating compliance with this condition as part of the Quarterly Operation Reports (AQ-SC7).	The project owner shall submit CEMS records demonstrating compliance with this condition as part of the Quarterly Operation Reports (AQ-SC7).	Quarterly, no later than 30 days after end of the quarter (See AQ-SC7)	Quarterly		Not Started										SERC	DSR	
16																						
17	AQ	AQ-A7	COM/OPS	Combustion Contaminant Emissions - For the purpose of determining compliance with District Rule 475, combustion contaminant emissions may exceed the concentration limit or the mass emission limit listed, but not both limits at the same time. [RULE 475, 10-8-1976; RULE 475, 8-7-1978] [Devices subject to this condition: D1, D7]	The project owner shall submit records demonstrating compliance with this condition as part of the Quarterly Operation Reports (AQ-SC7).	The project owner shall submit records demonstrating compliance with this condition as part of the Quarterly Operation Reports (AQ-SC7).	Quarterly, no later than 30 days after end of the quarter (See AQ-SC7)	Quarterly		Not Started										SERC	DSR	
18																						
19	AQ	AQ-A8	COM/OPS	NH ₃ Limit Averaging - The 5.0 PPMV NH ₃ emission limit is averaged over one hour, dry basis, at 15 percent oxygen. The project owner shall calculate and continuously record the NH ₃ slip concentration (Does not apply to commissioning, turbine startup, and shutdown.) See the Decision for NH ₃ calculation equation.	The project owner shall install, calibrate, maintain, and the monitoring system according to a District-approved monitoring plan.	Monitoring Plan	Prior to the installation the project owner shall submit a monitoring plan to the CPM for review and approval.			Not Started										SERC	DSR	
20																						
21	AQ	AQ-A8.a	COM/OPS	NH ₃ Limit Averaging - The 5.0 PPMV NH ₃ emission limit is averaged over one hour, dry basis, at 15 percent oxygen. The project owner shall calculate and continuously record the NH ₃ slip concentration (Does not apply to commissioning, turbine startup, and shutdown.) See the Decision for NH ₃ calculation equation.	Install, calibrate, maintain, and the monitoring system according to a District-approved monitoring plan. The project owner shall include exceedances of the hourly ammonia slip limit and calibration reports as part of the Quarterly Operation Reports (AQ-SC7).	The project owner shall include exceedances of the hourly ammonia slip limit and calibration reports as part of the Quarterly Operation Reports (AQ-SC7).	Quarterly, no later than 30 days after end of the quarter (See AQ-SC7)	Quarterly		Not Started										SERC	DSR	
22																						
23																						
24																						
25	AQ	AQ-A8.b	COM/OPS	NH ₃ Limit Averaging - The 5.0 PPMV NH ₃ emission limit is averaged over one hour, dry basis, at 15 percent oxygen. The project owner shall calculate and continuously record the NH ₃ slip concentration (Does not apply to commissioning, turbine startup, and shutdown.) See the Decision for NH ₃ calculation equation.	The project owner shall install and maintain a NOx analyzer to measure the SCR inlet NOx ppmv accurate to within plus or minus 5 percent calibrated at least once every 12 months. The project owner shall use the method described above or another alternative method approved by the Executive Officer.	Calibrate SCR inlet NOx analyzer	Once every 12 months	Annually		Not Started										SERC	DSR	
26																						
27																						
28																						

	A	B	C	D	E	F	G	H	I	J	K	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)											Pre-Construction						
2	All Phases							6/30/2040				Construction						
3												Commissioning						
4	Revised 4/30/2019						Based on Final Staff Assessment					Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party SERC	SERC Project Manager DSR
19	AQ	AQ-B1	COM/OPS	H₂S Limit Averaging - Concentration limit is an annual average based on monthly samples of natural gas composition or gas supplier documentation. The project owner shall not use natural gas containing the following specified compounds: H₂S > 0.25 Grains per 100 SCF	The project owner shall include documentation demonstrating compliance as part of the Quarterly Operation Reports (AQ-SC7). The project owner shall make the site available for inspection of records by representatives of the District, ARB, and the Energy Commission.	Quarterly Operation Reports (AQ-SC7).	Quarterly, no later than 30 days after end of the quarter (See AQ-SC7)	Quarterly		Not Started								
20	AQ	AQ-C1	COM/OPS	Start-up Limitations - Owner shall limit the number of start-ups to no more than 124 in any one calendar month.	Provide records including a table documenting the type of startup, duration and date of occurrence.	Monthly reports to be included in Quarterly Operation Reports.	Quarterly, no later than 30 days after end of the quarter (See AQ-SC7)	Quarterly		Not Started							SERC	DSR
21	AQ	AQ-C1.a	COM/OPS	Start-up Limitations - Owner shall limit the number of start-ups to no more than 124 in any one calendar month.	The project owner shall maintain records to demonstrate compliance with this condition and shall make such records available to the Executive Officer upon request.	The records shall be maintained for a minimum of 5 years in a manner approved by SCAQMD.	N/A	N/A		Not Started							SERC	DSR
22	AQ	AQ-C2	COM/OPS	Shutdown Limitations - Owner shall limit the number of shutdowns to no more than 124 in any one calendar month.	Provide records including a table documenting each shutdown, and indicating the duration and date of occurrence.	Monthly reports to be included in Quarterly Operation Reports. (AQ-SC7)	Quarterly, no later than 30 days after end of the quarter (See AQ-SC7)	Quarterly		Not Started							SERC	DSR
23	AQ	AQ-C2.a	COM/OPS	Shutdown Limitations - Owner shall limit the number of shutdowns to no more than 124 in any one calendar month.	The project owner shall maintain records in a manner approved by the District to demonstrate compliance with this condition and the records shall be made available to District personnel upon request.	The records shall be maintained for a minimum of 5 years in a manner approved by SCAQMD.	N/A	N/A		Not Started							SERC	DSR
24	AQ	AQ-C3	COM/OPS	Pressure Relief Valve Requirements - The project owner shall install and maintain a pressure relief valve set at 2.3 psig.	The project owner shall demonstrate compliance with this condition as part of the Quarterly Operation Reports (AQ-SC7).	The project owner shall demonstrate compliance with this condition as part of the Quarterly Operation Reports (AQ-SC7).	Quarterly, no later than 30 days after end of the quarter (See AQ-SC7)	Quarterly		Not Started							SERC	DSR
25	AQ	AQ-D1	COM/OPS	Initial Source Test - Owner must conduct initial commissioning air pollutant source tests. See Decision for methods, averaging times, and test location. District must approve test protocol in advance. Notify District prior to test of date and time of test. See Decision for further test specifications.	The test shall be conducted after District approval of the source test protocol, but no later than 180 days after initial start-up.	N/A	N/A	N/A									SERC	DSR
26	AQ	AQ-D1a	COM/OPS	Initial Source Test - Owner must conduct initial commissioning air pollutant source tests. See Decision for methods, averaging times, and test location. District must approve test protocol in advance. Notify District prior to test of date and time of test. See Decision for further test specifications.	Submit test protocol to CPM for approval.	Proposed source test protocol.	Submit protocol 90 days before test date to CPM.	9/30/2020		Not Started							SERC	DSR
27	AQ	AQ-D1b	COM/OPS	Initial Source Test - Owner must conduct initial commissioning air pollutant source tests. See Decision for methods, averaging times, and test location. District must approve test protocol in advance. Notify District prior to test of date and time of test. See Decision for further test specifications.	Submit test protocol to District for approval.	Proposed source test protocol.	Submit protocol 90 days before test date to Air District.	9/30/2020		Not Started				SCAQMD			SERC	DSR
28	AQ	AQ-D1c	COM/OPS	Initial Source Test - Owner must conduct initial commissioning air pollutant source tests. See Decision for methods, averaging times, and test location. District must approve test protocol in advance. Notify District prior to test of date and time of test. See Decision for further test specifications.	Submit test protocol to CPM for approval.	Proposed source test protocol.	Notify CPM of proposed date and time 10 days prior to test date.	10/28/2019 2/5/2020		Not Started							SERC	DSR
29	AQ	AQ-D1d	COM/OPS	Initial Source Test - Owner must conduct initial commissioning air pollutant source tests. See Decision for methods, averaging times, and test location. District must approve test protocol in advance. Notify District prior to test of date and time of test. See Decision for further test specifications.	Submit test protocol to District for approval.	Proposed source test protocol.	Notify Air District of proposed date and time 10 days prior to test date.	10/28/2019 2/5/2021		Not Started				SCAQMD			SERC	DSR

[illegible]

[illegible]

	A	B	C	D	E	F	G	H	I	J	K	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)											Pre-Construction						
2	All Phases							6/30/2040				Construction						
3												Commissioning						
4	Revised 4/30/2019					Based on Final Staff Assessment						Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party SERC	SERC Project Manager DSR
57	AQ	AQ-D8b	COM/OPS	SCR Pressure Gauge - Install a gauge to measure differential pressure across the SCR catalyst bed in inches water column. Pressure should be recorded at least once per month and calculated based on the average of the continuous monitoring for that month. The gauge should be accurate to +/- 5 percent and calibrated once per 12 months. Maintain pressure differential not to exceed between 6.0 inches water column.	The project owner shall demonstrate compliance with this condition as part of the Quarterly Operation Reports (AQ-SC7). The project owner shall make the site available for inspection of records by representatives of the District, ARB, and the Energy Commission.	The project owner shall demonstrate compliance with this condition as part of the Quarterly Operation Reports (AQ-SC7), including table of shutdowns	Quarterly, no less than 30 days after end of the quarter (See AQ-SC7)	Quarterly		Not Started								
58	AQ	AQ-D8c	COM/OPS	SCR Pressure Gauge - Install a gauge to measure differential pressure across the SCR catalyst bed in inches water column. Pressure should be recorded at least once per month and calculated based on the average of the continuous monitoring for that month. The gauge should be accurate to +/- 5 percent and calibrated once per 12 months. Maintain pressure differential not to exceed between 6.0 inches water column.	Calibrate DP pressure gauge. The project owner shall demonstrate compliance with this condition as part of the Quarterly Operation Reports (AQ-SC7).	N/A	Once every 12 months	Annually		Not Started							SERC	DSR
59	AQ	AQ-E1	CONS	The project owner shall upon completion of construction, operate and maintain this equipment according to the following requirements: In accordance with all air quality mitigation measures stipulated in the final California Energy Commission decision for the 16-AFC-01 project. [CA PRC CEQA, 5-12-2017] [Devices subject to this condition: D1, C3, C4, D7, C9, C10, D13]	The project owner shall make the site available for inspection by representatives of the District, ARB, U.S. EPA and the Energy Commission.	N/A	N/A	Conditional		Not Started							SERC	DSR
60	AQ	AQ-E2	CONS	Permit to Construct - The Permit to Construct shall expire one year from the Permit to Construct issuance date, unless a Permit to Construct extension has been granted by the Executive Officer or unless the equipment has been constructed and the operator has notified the District Executive Officer prior to the operation of the equipment, in which case the Permit to Construct serves as a temporary Permit to Operate.	Owner to make site available for inspection by District, ARB, US EPA, and the Commission.	N/A	NA	Conditional		Not Started							SERC	TLB
61	AQ	AQ-E2a	CONS	Permit to Construct - The Permit to Construct shall expire one year from the Permit to Construct issuance date, unless a Permit to Construct extension has been granted by the Executive Officer or unless the equipment has been constructed and the operator has notified the District Executive Officer prior to the operation of the equipment, in which case the Permit to Construct serves as a temporary Permit to Operate.	Request an extension of the Permit to Construct	Permit to Construct extension	Prior to expiration of Permit to Construct	Conditional		Not Started				SCAQMD			SERC	TLB
62	AQ	AQ-E3	COM/OPS	Commissioning Hours - Total commissioning hours shall not exceed 100 hours of fired operation for each turbine from the date of initial turbine startup. Commissioning hours without control shall not exceed 38 of the 100 commissioning hours. Two turbines may be commissioned at the same time. Turbines shall be vented to the CO Oxidation catalyst and SCR control system during any turbine operation after commissioning is completed.	The project owner shall submit all records including the total number of commissioning hours, number of commissioning hours without control, natural gas fuel usage for the pre-catalyst phase, and natural gas fuel usage for the post-catalyst phase per turbine to demonstrate compliance with this condition as part of the Quarterly Operational Report required in AQ-SC7.	The project owner shall demonstrate compliance with this condition as part of the Quarterly Operation Reports (AQ-SC7).	Quarterly, no later than 30 days after end of the quarter (See AQ-SC7)	Quarterly		Not Started							SERC	DSR
63	AQ	AQ-E3a	COM/OPS	Commissioning Hours - Total commissioning hours shall not exceed 100 hours of fired operation for each turbine from the date of initial turbine startup. Commissioning hours without control shall not exceed 38 of the 100 commissioning hours. Two turbines may be commissioned at the same time. Turbines shall be vented to the CO Oxidation catalyst and SCR control system during any turbine operation after commissioning is completed.	The project owner shall provide the SCAQMD with written notification of the initial startup date of each turbine.	The SCAQMD shall be notified in writing of the initial startup date of each turbine.	After first fire of each unit.	N/A		Not Started				SCAQMD			SERC	DSR

[illegible]

[illegible]

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)														Pre-Construction						
2	All Phases							6/30/2040							Construction						
3															Commissioning						
4				Revised 4/30/2019		Based on Final Staff Assessment								Operations							
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date		Compliance Status for CPM (Not started, in progress, completed (with date))		Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager			
6	AQ	AQ-SC4	CONS	AQ Dust Plume Monitoring - The AQCOMM or delegate shall monitor all construction activities for visible dust plumes. Observations of visible dust plumes that have the potential to be transported: (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner, indicate that existing mitigation measures are not resulting in effective mitigation. The AQCOMM or delegate shall implement the following procedures for additional mitigation measures in the event that such visible dust plumes are observed and shall include a section in the AQCMP detailing how the additional mitigation measures will be accomplished within the time limits specified: (See Decision AQ-SC4 for Steps 1 through 3 for dust plume response)	Provide a Monthly Compliance Report to the CPM that summarizes all actions taken to maintain compliance with this condition, including complaints filed with the District and other documentation necessary.	MCR	Monthly, no later than 10 business days	Monthly	Date Submitted to CPM	In Progress	Date Approved by CPM										
78																					
79	AQ	AQ-SC5	CONS	AQ Construction Mitigation Report - The AQCOMM shall submit to the CPM, in the MCR, a construction mitigation report that demonstrates compliance with the following mitigation measures for purposes of controlling diesel construction related emissions. Any deviation from the following mitigation measures shall require prior CPM notification and approval. (See Decision AQ-SC5 for items A through F).	Include a table in the MCR: (1) a summary of all actions taken to maintain compliance with this condition; (2) a list of all heavy equipment used on site during that month, including the owner of that equipment and a letter from each owner indicating that the equipment has been properly maintained; and (3) any other documentation deemed necessary by the CPM and AQCOMM to verify compliance with this condition.	MCR	Monthly, no later than 10 business days	Monthly		In Progress									SERC	GAL	
80	AQ	AQ-SC6a	CONS/COM/OPS	Air Permit Modifications - The project owner shall provide the CPM copies of any District-issued project air permit for the facility. The project owner shall submit to the CPM for review and approval any modification proposed by the project owner to any project air permit. The project owner shall submit to the CPM any modification to any permit proposed by the District or U.S. EPA, and any revised permit issued by the District or U.S. EPA, for the project.	Submit any proposed air permit modification to the CPM within five working days of either: 1) submittal by the project owner to an agency, or 2) receipt of proposed modifications from an agency.	Air permit modifications (if needed)	Within 5 working days of proposing permit modification.	Conditional		Not Started									SERC	GAL	
81	AQ	AQ-SC6b	CONS/COM/OPS	Submit Modified Air Permit - See AQ-SC6a	Submit modified permit to CPM	Modified permit	Within 15 days of receipt	Conditional		Not Started									SERC	GAL	
82	AQ	AQ-SC7	COM/OPS	CPM Quarterly Operation Reports - Project owner shall submit to the CPM Quarterly Operation Reports, following the end of each calendar quarter. Operational and emissions information as necessary to demonstrate compliance with the Conditions of Certification herein to be included.	The project owner shall submit to the CPM Quarterly Operation Reports, following the end of each calendar quarter that include operational and emissions information as necessary to demonstrate compliance with the Conditions of Certification herein.	Quarterly Operation Reports	Quarterly, no later than 30 days following the end of each calendar quarter	Quarterly		Not Started									SERC	DSR	
83	BIO	BIO-1a	PC	Designated Biologist Selection - The project owner shall assign at least one Designated Biologist to the project. The project owner shall submit the resume of the proposed Designated Biologist, with at least three references and contact information, to the Energy Commission compliance project manager (CPM) for approval. The Designated Biologist must meet the minimum qualifications (1) through (3) in this condition (BIO-1). See Decision for qualifications.	The specified information shall be submitted at least 75 days prior to the start of pre-construction site mobilization activities. No pre-construction site mobilization or construction-related activities shall commence until an approved Designated Biologist is available to be on site.	DB Resume	At least 75 days prior to the start of pre-construction site mobilization activities.	10/19/2018	9/27/2018	Completed	10/17/2018								JACOBS	GAL	
84	BIO	BIO-1b	PC/CONS	Designated Biologist Selection - The project owner shall assign at least one Designated Biologist to the project. The project owner shall submit the resume of the proposed Designated Biologist, with at least three references and contact information, to the Energy Commission compliance project manager (CPM) for approval. The Designated Biologist must meet the minimum qualifications (1) through (3) in this condition (BIO-1). See Decision for qualifications.	If a Designated Biologist is replaced, the specified information for the proposed replacement must be submitted to the CPM at least ten working days prior to the termination or release of the preceding Designated Biologist.	DB Resume	Notify CPM 10 working days in advance of replacing DB.	Conditional		Not Started									JACOBS	GAL	

[illegible]

[illegible]

	A	B	C	D	E	F	G	H	I	J	K	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)											Pre-Construction						
2	All Phases							6/30/2040				Construction						
3												Commissioning						
4				Revised 4/30/2019		Based on Final Staff Assessment						Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date		Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party SERC	SERC Project Manager GAL
108	BIO	BIO-9a	CONS	Jack and Bore Drilling Best Management Practices - During construction using jack and bore drilling techniques the Designated Biologist or Biological Monitor must be present at all times. The Designated Biologist or Biological Monitor must be allowed to monitor all activities pertaining to drilling under Carbon Creek Channel and the Anaheim-Barber Channel, and shall be given authority to do the following, including but not limited to: (See Decision for 6 items)	Notify the CPM and CDFW in the event of a frac-out, non-compliance, or halt of jack-and-bore operations.	Notification of a frac-out to CPM and CDFW	No later than the following morning of the incident or Monday morning in case of a weekend	Conditional	Date Submitted to CPM	Not Started								
109	BIO	BIO-9b	CONS	Jack and Bore Drilling Best Management Practices - During construction using jack and bore drilling techniques the Designated Biologist or Biological Monitor must be present at all times. The Designated Biologist or Biological Monitor must be allowed to monitor all activities pertaining to drilling under Carbon Creek Channel and the Anaheim-Barber Channel, and shall be given authority to do the following, including but not limited to: (See Decision for 6 items)	Notify the CPM and CDFW in the event of a frac-out, non-compliance, or halt of jack-and-bore operations.	Notification of any non-compliance or a halt of any jack and bore drilling operations to CPM and CDFW and actions being taken to resolve the problem	No later than the following morning of the incident or Monday morning in case of a weekend	Conditional		Not Started							SERC	GAL
110	CIVIL	CIVIL-1a	PC/CONS	Drainage Structure Design and Grading Plan - Submit to the CBO for review and approval the design of the proposed drainage structures and the grading plan; an erosion and sedimentation control plan; a construction storm water pollution prevention plan; related calculations and specifications, signed and stamped by the responsible civil engineer; and soils, geotechnical, or foundation investigations reports required by the 2016 CBC.	At least 15 days (or project owner- and CBO-approved alternative time frame) prior to the start of site grading, submit the documents described in this condition to the CBO for design review and approval.	Proposed drainage structures and grading plan	At least 15 days prior to the start of site grading					1-1.1: 1/17/2019 PC1 1-1.1 2/6/19 PC2 1-1.1 5/24/19 PC3 1-1.2 1/17/2019 PC1 1-1.10 2/8/19 PC2 1-1.2 2/6/19 PC2 1-1.2 5/24/19 PC3 1-1.3 2/8/19 PC2 1-1.3 6/14/19 PC3 1-1.3 1/17/2019 PC1 1-1.3 2/6/19 PC2	1.1: 2/8/19 (conditional) 1.2: 2/8/19 1-1.0 2/8/19 PC2 1-1.1 6/14/19 PC3 1-1.10 2/8/19 PC2 1-1.2 6/14/19 PC3 1-1.3 2/8/19 PC2 1-1.3 6/14/19 PC3 1-1.4 2/8/19 PC2 1-1.4 6/14/19 PC3				SERC	TAT
111	CIVIL	CIVIL-1b	PC	Erosion and Sedimentation Control Plan - See CIVIL-1a	At least 15 days (or project owner- and CBO-approved alternative time frame) prior to the start of site grading, submit the documents described in this condition to the CBO for design review and approval.	Erosion and Sedimentation Control Plan	At least 15 days prior to the start of site grading			Completed							SERC	TAT
112	CIVIL	CIVIL-1c	PC	Construction Stormwater Pollution Prevention Plan - See CIVIL-1a	At least 15 days (or project owner- and CBO-approved alternative time frame) prior to the start of site grading, submit the documents described in this condition to the CBO for design review and approval.	Construction Stormwater Pollution Prevention Plan	At least 15 days prior to the start of site grading			Completed		1/7/2019	2/6/2019				SERC	TAT
113	CIVIL	CIVIL-1d	PC	Related Calculations and Specs Stamped by Civil Engineer - See CIVIL-1a	At least 15 days (or project owner- and CBO-approved alternative time frame) prior to the start of site grading, submit the documents described in this condition to the CBO for design review and approval.	Related Calculations and Specs Signed and Stamped by Responsible Civil Engineer	At least 15 days prior to the start of site grading; and notify CPM in MCR following the CBO's approval			Completed		1.1: 1/17/2019 1.2: 1/18/19	1.1: 2/8/19 (conditional) 1.2: 2/8/19				SERC	TAT
114	CIVIL	CIVIL-1e	PC	Soils, Geotechnical, or Foundation Reports - See CIVIL-1a	At least 15 days (or project owner- and CBO-approved alternative time frame) prior to the start of site grading, submit the documents described in this condition to the CBO for design review and approval.	Soil, Geotechnical, or Foundation Investigation Reports required by the 2016 CBC	At least 15 days prior to the start of site grading			Completed		Ongoing					SERC	TAT
115	CIVIL	CIVIL-1f	PC	Approval of all CIVIL 1a Submittals Noted in MCR - See CIVIL-1a	Statement in the MCR certifying that the documents (CIVIL-1a) have been approved by the CBO.	MCR	Next MCR after approval by CBO			Completed		3/13/19 4/11/19					SERC	GAL
116	CIVIL	CIVIL-2a	CONS	Adverse Soil/Geologic Conditions - The resident engineer shall, if appropriate, stop all earthwork and construction in the affected areas when the responsible soils engineer, geotechnical engineer, or the civil engineer experienced and knowledgeable in the practice of soils engineering, identifies unforeseen adverse soil or geologic conditions. The project owner shall submit modified plans, specifications, and calculations to the CBO based on these new conditions. The project ownershall obtain approval from the CBO before resuming earthwork and construction in the affected area.	The project owner shall submit modified plans, specifications, and calculations to the CBO based on these new conditions.	Submit modified plans, specifications, and calculations to CBO	when unforeseen adverse soil or geologic conditions are identified by RE	Conditional	3/13/2019			Conditional					SERC	GAL

	A	B	C	D	E	F	G	H	I	J	K	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)											Pre-Construction						
2	All Phases							6/30/2040				Construction						
3												Commissioning						
4	Revised 4/30/2019					Based on Final Staff Assessment						Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date		Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager
6									Date Submitted to CPM	Not Started		Conditional					SERC	GAL
117	CIVIL	CIVIL-2b	CONS	Adverse Soil/Geologic Conditions - The resident engineer shall, if appropriate, stop all earthwork and construction in the affected areas when the responsible soils engineer, geotechnical engineer, or the civil engineer experienced and knowledgeable in the practice of soils engineering, identifies unforeseen adverse soil or geologic conditions. The project owner shall submit modified plans, specifications, and calculations to the CBO based on these new conditions. The project ownershall obtain approval from the CBO before resuming earthwork and construction in the affected area.	The project owner shall notify the CPM within 24 hours when earthwork and construction is stopped as a result of unforeseen adverse geologic/soil conditions.	Notify CPM of a work stoppage	Notify within 24 hours	Conditional										
118	CIVIL	CIVIL-2c	CONS	Adverse Soil/Geologic Conditions - The resident engineer shall, if appropriate, stop all earthwork and construction in the affected areas when the responsible soils engineer, geotechnical engineer, or the civil engineer experienced and knowledgeable in the practice of soils engineering, identifies unforeseen adverse soil or geologic conditions. The project owner shall submit modified plans, specifications, and calculations to the CBO based on these new conditions. The project ownershall obtain approval from the CBO before resuming earthwork and construction in the affected area.	Within 24 hours of the CBO's approval to resume earthwork and construction in the affected areas, the project owner shall provide to the CPM a copy of the CBO's approval	Copy of CBO's approval letter to CPM	Within 24 hours of the CBO's approval to resume work	Conditional		Not Started							SERC	GAL
119	CIVIL	CIVIL-3a	CONS	Inspections and Discrepancy Reporting - The project owner shall perform inspections in accordance with the 2016 CBC. All plant site-grading operations, for which a grading permit is required, shall be subject to inspection by the CBO. If, in the course of inspection, it is discovered that the work is not being performed in accordance with the approved plans, the discrepancies shall be reported immediately to the resident engineer, the CBO, and the CPM. The project owner shall prepare a written report, with copies to the CBO and the CPM, detailing all discrepancies, non-compliance items, and the proposed corrective action.	Within five days of the discovery of any discrepancies, the resident engineer shall transmit to the CBO a non-conformance report (NCR), and the proposed corrective action for review and approval.	RE will submit non-conformance report to CBO and proposed corrective action	Non-conformance report within 5 days of the discovery of any discrepancies	Conditional				conditional					SERC	TLB/TAT
120	CIVIL	CIVIL-3b	CONS	Inspections and Discrepancy Reporting - The project owner shall perform inspections in accordance with the 2016 CBC. All plant site-grading operations, for which a grading permit is required, shall be subject to inspection by the CBO. If, in the course of inspection, it is discovered that the work is not being performed in accordance with the approved plans, the discrepancies shall be reported immediately to the resident engineer, the CBO, and the CPM. The project owner shall prepare a written report, with copies to the CBO and the CPM, detailing all discrepancies, non-compliance items, and the proposed corrective action.	Within five days of the discovery of any discrepancies, the resident engineer shall transmit to the CPM a non-conformance report (NCR), and the proposed corrective action for review and approval.	RE will submit non-conformance report to CPM and proposed corrective action	Non-conformance report within 5 days of the discovery of any discrepancies	Conditional		Not Started							SERC	TLB/TAT
121	CIVIL	CIVIL-3c	CONS	Inspections and Discrepancy Reporting - The project owner shall perform inspections in accordance with the 2016 CBC. All plant site-grading operations, for which a grading permit is required, shall be subject to inspection by the CBO. If, in the course of inspection, it is discovered that the work is not being performed in accordance with the approved plans, the discrepancies shall be reported immediately to the resident engineer, the CBO, and the CPM. The project owner shall prepare a written report, with copies to the CBO and the CPM, detailing all discrepancies, non-compliance items, and the proposed corrective action.	Within five days of resolution of the NCR, the project owner shall submit the details of the corrective action to the CBO	Project owner shall submit details of corrective action to CBO	within 5 days of resolution of non-compliance report	Conditional				conditional					SERC	TLB/TAT
122	CIVIL	CIVIL-3d	CONS	Inspections and Discrepancy Reporting - The project owner shall perform inspections in accordance with the 2016 CBC. All plant site-grading operations, for which a grading permit is required, shall be subject to inspection by the CBO. If, in the course of inspection, it is discovered that the work is not being performed in accordance with the approved plans, the discrepancies shall be reported immediately to the resident engineer, the CBO, and the CPM. The project owner shall prepare a written report, with copies to the CBO and the CPM, detailing all discrepancies, non-compliance items, and the proposed corrective action.	Within five days of resolution of the NCR, the project owner shall submit the details of the corrective action to the CPM	Project owner shall submit details of corrective action to CBO	within 5 days of resolution of non-compliance report	Conditional		Not Started		conditional					SERC	TLB/TAT

	A	B	C	D	E	F	G	H	I	J	K	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)											Pre-Construction						
2	All Phases										6/30/2040	Construction						
3												Commissioning						
4	Revised 4/30/2019											Operations						
	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date		Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party SERC	SERC Project Manager TLB
123	CIVIL	CIVIL-3e	CONS	Inspections and Discrepancy Reporting - The project owner shall perform inspections in accordance with the 2016 CBC. All plant site-grading operations, for which a grading permit is required, shall be subject to inspection by the CBO. If, in the course of inspection, it is discovered that the work is not being performed in accordance with the approved plans, the discrepancies shall be reported immediately to the resident engineer, the CBO, and the CPM. The project owner shall prepare a written report, with copies to the CBO and the CPM, detailing all discrepancies, non-compliance items, and the proposed corrective action.	A list of NCRs for the reporting month shall also be included in the following monthly compliance report.	MCR	Monthly	Monthly		In Progress								
124	CIVIL	CIVIL-4a	CONS	Final Grading Plan Approval - After completion of finished grading and erosion and sedimentation control and drainage work, the project owner shall obtain the CBO's approval of the final grading plans (including final changes) for the erosion and sedimentation control work. The civil engineer shall state that the work within his/her area of responsibility was done in accordance with the final approved plans.	CBO's approval of final erosion and sedimentation control and drainage work.	Final grading and drainage plans with engineer's signed statement (See Decision wording).	Within 30 days of the completion of the erosion and sediment control mitigation and drainage work (or CBO-approved alternative time frame)	5/1/2020		In Progress							POWER	TAT
125	CIVIL	CIVIL-4b	CONS	Final Grading Plan Approval - After completion of finished grading and erosion and sedimentation control and drainage work, the project owner shall obtain the CBO's approval of the final grading plans (including final changes) for the erosion and sedimentation control work. The civil engineer shall state that the work within his/her area of responsibility was done in accordance with the final approved plans.	CBO's approval of final erosion and sedimentation control and drainage work.	Project owner shall submit copy of CBO's approval to CPM in next monthly compliance report	Upon CBO approval in next monthly compliance report	Monthly	9/14/2018	Completed	10/19/2018						SERC	GAL
126	COM	COM-1		Unrestricted Access -The project owner shall take all steps necessary to ensure that the CPM, responsible Energy Commission staff, and delegate agencies or consultants, have unrestricted access to the facility site, related facilities, project-related staff, and the records maintained on-site for the purpose of conducting audits, surveys, inspections, or general or closure-related site visits.	Although the CPM will normally schedule site visits on dates and times agreeable to the project owner, the CPM reserves the right to make unannounced visits at any time, whether such visits are by the CPM in person or through representatives from Energy Commission staff, delegated agencies, or consultants.	NA	Life of the project	Conditional		In Progress							SERC	TLB
127	COM	COM-10	PC/CONS/C OM/OPS	Amendments, Staff-Approved Project Modifications, Ownership Changes, and Verification Changes - The project owner shall petition the Energy Commission, pursuant to Title 20, California Code of Regulations, section 1769, to modify the design, operation, or performance requirements of the project or linear facilities, or to transfer ownership or operational control of the facility. The CPM will determine whether staff approval will be sufficient, or whether Commission approval will be necessary. It is the project owner's responsibility to contact the CPM to determine if a proposed project change triggers the requirements of section 1769. Section 1769 details the required contents for a Petition to Amend an Energy Commission Decision. The only change that can be requested by means of a letter to the CPM is a request to change the verification method of a condition of certification.	A project owner is required to submit a \$5,000 dollar fee for every petition to amend a previously certified facility, pursuant to Public Resources Code section 25806(e). If the actual amendment processing costs exceed \$5,000.00, the total Petition to Amend reimbursement fees owed by a project owner will not exceed \$830,336, adjusted annually. Current amendment fee information is available on the Energy Commission's website at http://www.energy.ca.gov/siting/rling_fees.html .	Petition to amend, fees	Life of the project	Conditional	PTA#1 - Additional Laydown Area - 5/12/2019 PTA#2 - SoCalGas Additional Laydown Area - 8/19/2019	In Progress	6/21/2019						SERC	PZC
128	COM	COM-11	PC/CONS/C OM/OPS	Reporting of Complaints, Notices, and Citations - Prior to the start of construction or closure, the project owner shall send a letter to property owners within one mile of the project, notifying them of a telephone number to contact project representatives with questions, complaints or concerns. If the telephone is not staffed 24 hours per day, it must include automatic answering with date and time stamp recording. (See Decision COM-11 for specifications).	The project owner shall respond to all recorded complaints within 24 hours or the next business day. The project owner shall post the telephone number onsite and make it easily visible to passersby during construction, operation, and closure. The project owner shall provide the contact	Reports of complaints	Within 5 business days of complaint receipt, and MCR, ACR, or PCR.	Conditional	12/17/2018	Completed	1/17/2019						SERC	GAL
129	COM	COM-12a	PC/CONS	Emergency Response Site Contingency Plan - No less than 60 days prior to the start of construction (or other CPM-approved) date, the project owner shall submit, for CPM review and approval, an Emergency Response Site Contingency Plan. The Contingency Plan shall evidence a facility's coordinated emergency response and recovery preparedness for a series of reasonably foreseeable emergency events.	See Decision COM-12 for specifications	Emergency Response Site Contingency Plan	60 days before start of construction	1/21/2019	1/25/2019	Completed	1/29/2019						SERC	TLB

	A	B	C	D	E	F	G	H	I	J	K	O	P	Q	R	S	T	U	
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)																		
2	All Phases							6/30/2040				Pre-Construction							
3												Construction							
4				Revised 4/30/2019		Based on Final Staff Assessment						Commissioning							
												Operations							
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date		Compliance Status for CPM (Not started, in progress, completed (with date))		Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party SERC	SERC Project Manager DSR	
		COM	COM-12b	COM/OPS	Emergency Response Site Contingency Plan - Subsequently, no less than 60 days prior to the start of commercial operation, the project owner shall update (as necessary) and resubmit the Contingency Plan for CPM review and approval. The Contingency Plan shall evidence a facility's coordinated emergency response and recovery preparedness for a series of reasonably foreseeable emergency events.	See Decision COM-12 for specifications	Updated Emergency Response Site Contingency Plan	60 prior to COD	1/17/2020	Date Submitted to CPM	Not Started	Date Approved by CPM							
130		COM	COM-13a	CONS/COM/OPS	Incident-Reporting Requirements - The project owner shall notify the CPM within one hour after it is safe and feasible, of any incident at the facility that results in (See Decision COM-13 for incident types that apply).	In case of forced outage, fire suppression; chemical, gas, or hazmat release; odorous material release; emergency response incident.	Detailed Incident Report	Within 6 business days of the incident	Conditional		Not Started						SERC	GAL	
131		COM	COM-13b	CONS/COM/OPS	Incident-Reporting Requirements - The project owner shall notify the CPM within one hour after it is safe and feasible, of any incident at the facility that results in (See Decision COM-13 for incident types that apply).	After the initial 6-day report, the project owner shall start submitting monthly status reports; within 48-hours of a request by the CPM, the project owner shall submit a status report. Status reports shall include the activities already taken, and those currently being taken, to remedy the impacts of the incident. The CPM will determine when reporting is	monthly status reports	monthly after incident	Conditional		Not Started						SERC	GAL	
132		COM	COM-14	OPS	Non-Operation and Repair/Restoration Plan -No later than two weeks prior to a facility's planned non-operation, or no later than one week after the start of unplanned non-operation, the project owner shall notify the CPM, interested agencies, and nearby property owners of this status. During non-operation, the project owner shall provide written updates to the CPM.		No later than two weeks prior to facility's planned non-operation.	6/16/2040		Not Started							SERC	DSR	
133		COM	COM-15	OPS	Facility Closure Planning -No less than one year prior to closing, or upon an order compelling permanent closure, the owner shall submit a Final Closure Plan and Cost Estimate.		No less than one year prior to closing, or upon an order compelling permanent closure.	7/1/2039									SERC	DSR	
134		COM	COM-2	PC/CONS/COM/OPS	Compliance Record - The project owner shall maintain electronic copies of all project files and submittals on-site, or at an alternative site approved by the CPM, for the operational life and closure of the project.	Energy Commission staff and delegate agencies shall, upon request to the project owner, be given unrestricted access to the files maintained pursuant to this condition. Files include Final Decision, Petitions, Amendments	NA	Life of the project	Ongoing		In Progress						SERC	TLB	
135		COM	COM-3	PC/CONS/COM/OPS	Compliance Verification Submittals - Verification lead times associated with the start of construction may require the project owner to file submittals during AFC or amendment processing, particularly if construction is planned to commence shortly after certification. The verification procedures, unlike the conditions, may be modified as necessary by the CPM after notice to the project owner.	A cover letter from the project owner or an authorized agent is required for all compliance submittals and correspondence pertaining to compliance matters. (See Decision COM-3 for additional specifications).	Verification submittals	Life of the project	Ongoing		In Progress						SERC	GAL	
136																			

	A	B	C	D	E	F	G	H	I	J	K	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)											Pre-Construction						
2	All Phases							6/30/2040				Construction						
3												Commissioning						
4	Revised 4/30/2019					Based on Final Staff Assessment						Operations						
	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager
137	COM	COM-4a	PC	Pre-Construction Matrix and Tasks Prior to Start of Construction. Prior to construction, the project owner shall submit to the CPM a compliance matrix including only those conditions that must be fulfilled before the start of construction. The matrix shall be included with the project owner's first compliance submittal or prior to the first pre-construction meeting, whichever comes first, and shall be submitted in a format similar to the description below (See Decision COM-4 for specifications).	Site mobilization and construction activities shall not start until the following have occurred: 1. the project owner has submitted the pre-construction matrix and all compliance verifications pertaining to pre-construction conditions of certification;	Pre-construction matrix and pre-construction verifications	Before site mobilization	10/19/2018	9/14/2018	Completed	10/19/2018	(Ref Only)						
138	COM	COM-4b	PC	Pre-Construction Matrix and Tasks Prior to Start of Construction. Prior to construction, the project owner shall submit to the CPM a compliance matrix including only those conditions that must be fulfilled before the start of construction. The matrix shall be included with the project owner's first compliance submittal or prior to the first pre-construction meeting, whichever comes first, and shall be submitted in a format similar to the description below (See Decision COM-4 for specifications).	Site mobilization and construction activities shall not start until the following have occurred: 2. the CPM has issued an authorization-to-construct letter to the project owner.	Pre-construction matrix and pre-construction verifications	Before site mobilization	12/31/2018	9/14/2018	Completed	10/19/2018	(Ref Only)					SERC	GAL
139	COM	COM-5a	PC/CONS/OPS	Compliance Matrix - The project owner shall submit a compliance matrix to the CPM with each MCR and ACR.	The compliance matrix shall identify the technical area; Condition number; description of the required action or submittal; date required; expected or actual submittal date; compliance status; updated condition language, if amended, and date amended.	Compliance Matrix with MCR	Monthly with MCR and annually with ACR	Monthly		In Progress		(Ref Only)					SERC	GAL
140	COM	COM-5b	PC/CONS/OPS	Compliance Matrix - The project owner shall submit a compliance matrix to the CPM with each MCR and ACR.	The compliance matrix shall identify the technical area; Condition number; description of the required action or submittal; date required; expected or actual submittal date; compliance status; updated condition language, if amended, and date amended.	Compliance Matrix with ACR	Annual Compliance Report	12/31/2020		Not Started		(Ref Only)					SERC	GAL
141	COM	COM-6	PC/CONS	Monthly Compliance Report - The first MCR is due one month following the docketing of the project's Decision unless otherwise agreed to by the CPM. (See Decision COM-6 for specifications).	During pre-construction, construction, or closure, the project owner or authorized agent shall submit an electronic searchable version of the MCR to the CPM. MCRs shall be submitted each month until construction is complete and the final certificate of occupancy is issued by the DCBO.	MCR	Monthly, within 10 business days after the end of each reporting month.	Monthly	3/13/19 4/12/19 5/14/19 6/14/19 7/16/19 8/20/19	In Progress		5/15/19 5/15/19 5/15/19 6/17/19 7/17/19 8/14/19					SERC	GAL
142	COM	COM-7	CONS/COM/OPS	Annual Compliance Report - After construction is complete, the project must submit searchable electronic ACRs to the CPM, as well as other periodic compliance reports (PCRs) required by the various technical disciplines. ACRs shall be completed for each year of commercial operation and are due each year on a date agreed to by the CPM. Other PCRs (e.g. quarterly reports or	After construction is complete, submit annual compliance reports (ACR) and periodic compliance reports (PCR)	Submit searchable electronic ACR to CPM, submit PCRs required by the various technical disciplines	Annual Compliance Report	Annually		Not started							SERC	DSR
143	COM	COM-8	PC/CONS/COM/OPS	Confidential Information - Any information that the project owner designates as confidential shall be submitted to the Energy Commission's Executive Director with an application for confidentiality, pursuant to Title 20, California Code of Regulations, section 2505(a).	Any information deemed confidential pursuant to the regulations will remain undisclosed, as provided in Title 20, California Code of Regulations, section 2501 et seq.	Request for confidentiality	Life of the project	Ongoing		In Progress							SERC	SAG
144	COM	COM-9	PC/CONS/COM/OPS	Annual Energy Facility Compliance Fee - Pursuant to the provisions of section 25806(b) of the Public Resources Code, the project owner is required to pay an annually adjusted compliance fee.	The initial payment is due on the date the Energy Commission docket's its Final Decision. All subsequent payments are due by July 1 of each year in which the facility retains its certification.	Annual Compliance Fee due 7/1 annually: See http://www.energy.ca.gov/siting/filing_fees.html	6/1/2020	Ongoing	11/8/2018 6/6/2019	In Progress	11/9/2018						SERC	GAL

	A	B	C	D	E	F	G	H	I	J	K	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)											Pre-Construction						
2	All Phases							6/30/2040				Construction						
3												Commissioning						
4	Revised 4/30/2019					Based on Final Staff Assessment						Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager
145	CUL	CUL-1a	PC	Cultural Resources Specialist, Monitors, and Technical Specialist - The project owner shall assign a Cultural Resources Specialist (CRS) and at least one Alternate CRS to the project. The project owner shall submit the resumes of the proposed CRS and Alternative CRS(s), with at least three references and contact information, to the Energy Commission Compliance Project Manager (CPM) for review and approval. (See Decision for CRS qualifications and duties). (CUL-1 Section D.1)	At least 75 days prior to the start of ground disturbance, site preparation, or post-certification cultural resources activities.	CRS & Alternates Resume	At least 75 days prior to the start of ground disturbance, site preparation, or post-certification cultural resources activities.	10/19/2018	9/27/2018 3/6/2019 6/14/19 7/12/19 8/12/19	Completed	10/18/2018 3/11/2019 8/12/19							
146	CUL	CUL-1b	CONS	Replacement CRS - See Cul-1a (CUL-1 Section D.2)	The project owner may replace a CRS. In an emergency, the project owner shall immediately notify the CPM to discuss the qualifications and approval of a short-term replacement while a permanent CRS is proposed to the CPM for consideration.	Resume, references, and contact information of CRS	At least 10 days working days before termination or release of the CRS	Conditional		Not Started							JACOBS	GAL
147	CUL	CUL-1c	PC	Cultural Resources Monitors and Specialists - See Cul-1a (CUL-1 Section D.3)	The CRS shall provide proof of qualifications for any anticipated CRMs, NAMs, and additional specialists for the project to the CPM.	Qualifications of CRMs and additional specialists	At least 20 days prior to ground disturbance	12/13/2018	11/16/2018 12/7/18 2/24/19 6/20/2019 7/12/19 8/26/19	Completed	12/3/2018 4/29/19 7/18/2019						JACOBS	GAL
148	CUL	CUL-1d	PC	Native American Monitors - See Cul-1a (CUL-1 Section D.4)	If efforts to obtain the services of a qualified NAM are unsuccessful, the project owner shall inform the CPM.	Communication with CPM documenting efforts to obtain services of a qualified NAM	At least 30 days prior to the beginning of post-certification cultural resources field work or construction-related ground disturbance	12/3/2018	11/16/2018	Completed	12/3/2018						JACOBS	GAL
149	CUL	CUL-1e	PC/CONS	Additional Cultural Resources and Native American monitors - See Cul-1a (CUL-1 Section D.5)	The owner may submit qualifications for additional CRMs or NAMs as needed.	Submit qualifications to the CPM for review and approval	At least 5 days prior to the CRMs or NAMs beginning on-site duties	Conditional		In Progress							JACOBS	GAL
150	CUL	CUL-1f	PC/CONS	Additional Cultural Resources Specialists - See Cul-1a (CUL-1 Section D.5)	The owner may submit qualifications for cultural resources specialists.	Submit qualifications to the CPM for review and approval	At least 5 days prior to the specialists beginning on-site duties	Conditional	3/6/2019 4/26/2019 8/12/2019	In Progress	3/11/2019 4/29/2019 8/22/2019						JACOBS	GAL
151	CUL	CUL-1g	PC	New technical specialist - See Cul-1a - (CUL-1 Section D.6)	Owner must submit resume(s) of any technical specialist to CPM for review and approval	Submit resume(s) to CPM	At least 10 days prior to technical specialist beginning task	Conditional		Not Started							JACOBS	GAL
152	CUL	CUL-1h	PC	Availability of CRS - See Cul-1a - (CUL-1 Section D.7)	Owner must confirm in writing that the approved CRS will be available for onsite work and will implement the cultural resources conditions.	Submit letter confirming the availability of the CRS.	At least 10 days before the start of construction related ground disturbance	12/23/2018	1/8/2019	Completed	1/8/2019						JACOBS	GAL
153	CUL	CUL-1i	PC	CPM Approval of CRS and Alternatives - See Cul-1a - (CUL-1 Section D.8)	No ground disturbance shall occur prior to CPM approval of CRS and alternatives unless such activities are approved by the CPM	Receive approval letter from CPM	No ground disturbance shall occur without approval	Conditional									JACOBS	GAL
154	CUL	CUL-1j	CONS	Discharge the CRS, after receiving approval from the CPM. - See Cul-1a - (CUL-1 Section A.1.2)	After all ground disturbances are completed and the CRS has fulfilled all responsibilities specified in these cultural resources conditions, the project owner may discharge the CRS, after receiving approval from the CPM.	Submit to request to the CPM to discharge the CRS	After all ground disturbances are completed and the CRS has fulfilled all responsibilities specified in these cultural resources conditions	5/1/2020		Not Started							JACOBS	GAL
155	CUL	CUL-2a	PC	Construction Maps and Drawings - Prior to the start of construction-related ground disturbance, the start of each phase, and weekly, provide the CRS with the materials described in this condition (See Decision CUL-2). No construction-related ground disturbance shall occur prior to CPM approval of maps and drawings, unless such activities are specifically approved by the CPM.	At least 40 days prior to the start of construction-related ground disturbance, provide the AFC, data responses, confidential cultural resources documents, and the Energy Commission FSA to the CRS, if needed, and the subject maps and drawings to the CRS and CPM. The CPM will review submittals in consultation with the CRS and approve maps and drawings suitable for cultural resources planning activities.	Documents, maps and drawings	At least 40 days prior to the start of construction-related ground disturbance	11/23/2018	11/19/2018	Completed	12/3/2018						JACOBS	GAL

[illegible]

[illegible]

	A	B	C	D	E	F	G	H	I	J	K	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)											Pre-Construction						
2	All Phases							6/30/2040				Construction						
3												Commissioning						
4	Revised 4/30/2019						Based on Final Staff Assessment					Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager
176	CUL	CUL-6e	CONS/COM	Cultural Resources Monitoring, Daily Maps of Artifacts found - See Decision CUL-6 for specifications on monitors and daily monitoring logs.	The CRS shall provide daily maps of artifacts along with the daily monitoring logs if more than 10 artifacts are found per day, or as requested by the CPM.	Map of artifact finds (if more than 10 artifacts found)	Daily or as requested by the CPM	Conditional		Not Started							JACOBS	GAL
177	CUL	CUL-6f	CONS/COM	Cultural Resources Monitoring, Weekly Maps of Artifacts Found - See Decision CUL-6 for specifications on monitors and daily monitoring logs.	The CRS shall provide weekly maps of artifacts along with the daily monitoring logs if more than 50 artifacts are found per week or as requested by the CPM.	Map of artifact finds (if more than 50 artifacts found or as requested by the CPM)	Within two business days after the end of the week	Conditional		Not Started							JACOBS	GAL
178	CUL	CUL-6g	CONS/COM	Cultural Resources Monitoring Native American Monitor Employment - See Decision for specifications on monitors and daily monitoring logs.	The project owner shall submit a copy of a request from a Native American group that a Native American Monitor (NAM) be employed.	Copy of a request by a Native American Group's request that a Native American be employed and copy of the response letter identifying the Native American monitor to the group.	Within 15 days of receiving a request from a Native American group that a NAM be employed	Conditional		Not Started							JACOBS	GAL
177	CUL	CUL-6h	CONS/COM	Cultural Resources Monitoring, Monthly Reports - See Decision CUL-6 for specifications on monitors and daily monitoring logs.	The project owner shall submit monthly MCRs and accompanying weekly summary reports.	Monthly Status Reports of Monitoring, including any new DPR 523A forms, under confidential cover, completed for finds treated prescriptively, as specified in the CRMMP.	Monthly, while monitoring occurs	Monthly		In Progress							JACOBS	GAL
178	CUL	CUL-6i	CONS/COM	Cultural Resources Monitoring, Monthly Reports - See Decision CUL-6 for specifications on monitors and daily monitoring logs.	The project owner shall submit monthly MCRs and accompanying weekly summary reports.	Monthly Status Reports of Monitoring, including any new DPR 523A forms, under confidential cover, completed for finds treated prescriptively, as specified in the CRMMP.	Weekly, while monitoring occurs	Weekly		In Progress							SERC	GAL
179	CUL	CUL-6j	CONS/COM	Cultural Resources Monitoring, Final Updated DPR Forms - See Decision CUL-6 for specifications on monitors and daily monitoring logs.	For sites for which artifacts are collected month after month, final updated DPR forms may be submitted at the completion of monitoring.	Final updated DPR forms	At completion of monitoring	Conditional		Not Started							JACOBS	GAL
180	CUL	CUL-6k	CONS/COM	Cultural Resources Monitoring, Change in Monitoring Level - See Decision CUL-6 for specifications on monitors and daily monitoring logs.	The project owner shall submit to the CPM, for review and approval, a letter or email (or some other form of communication acceptable to the CPM) detailing the CRS's justification for a change in the monitoring level.	Letter or e-mail with justification for changing the monitoring level	At least 24 hours prior to implementing a proposed change in monitoring level	Conditional		Not Started							JACOBS	GAL
181	CUL	CUL-6l	CONS/COM	Cultural Resources Monitoring, Change in Daily Reporting - See Decision CUL-6 for specifications on monitors and daily monitoring logs.	The project owner shall submit to the CPM, for review and approval, a letter or email (or some other form of communication acceptable to the CPM) detailing the CRS's justification for reducing or ending daily reporting.	Letter or e-mail with justification for changing or ending daily reporting	At least 24 hours prior to reducing or ending daily reporting	Conditional		Not Started							JACOBS	GAL
182	CUL	CUL-6m	CONS/COM	Cultural Resources Monitoring, Comments of Native Americans - See Decision CUL-6 for specifications on monitors and daily monitoring logs.	The project owner shall submit to the CPM copies of any comments or information provided by Native Americans in response to the project owner's transmittals of information.	Copies of comments or information provided by Native Americans	Within 15 days of receiving comments from Native Americans	Conditional	2/5/2019 2/15/2019	Completed	N/A						JACOBS	GAL

[illegible]

	A	B	C	D	E	F	G	H	I	J	K	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)											Pre-Construction						
2	All Phases										6/30/2040	Construction						
3												Commissioning						
4												Operations						
	Revised 4/30/2019										Based on Final Staff Assessment							
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager
188	CUL	CUL-8a	CONS	Fill Soils, Borrow or Fill Site Documentation - If fill soils must be acquired from a non-commercial borrow site or disposed of to a non-commercial disposal site, unless less-than-five-year-old surveys of these sites for archaeological resources are provided to and approved by the CPM, the CRS shall survey the borrow or disposal site(s) for cultural resources and record on DPR 523 forms any that are identified. When the survey is completed, the CRS shall convey the results and recommendations for further action to the project owner and the CPM, who will determine what, if any, further action is required. If the CPM determines that significant archaeological resources that cannot be avoided are present at the borrow site, the project owner must either select another borrow or disposal site or implement CUL-7 prior to any use of the site. The CRS shall report on the methods and results of these surveys in the final CRIR.	The owner shall notify the CRS and CPM and provide documentation of previous archaeological survey, if any, dating within the past five years, for CPM approval.	Notification to the CPM of the use of a non-commercial borrow site and documentation of previous archaeological survey.	As soon as the project owner knows that a non-commercial borrow site will be used	3/28/2019	3/28/2019	Completed	3/29/2018						JACOBS	GAL
189	CUL	CUL-8b	CONS	Fill Soils, Cultural Resources Survey - In the absence of documentation of recent archaeological survey, at least 30 days prior to any soil borrow or disposal activities on the non-commercial borrow and/or disposal sites, the CRS shall survey the site(s) for archaeological resources.	The CRS shall notify the project owner and the CPM of the results of the cultural resources survey, with recommendations, if any, for further action.	Results of the cultural resources survey and CRS recommendations for further action, if needed.	At least 30 days before any soil borrow or disposal activities take place on the non-commercial borrow/disposal site	3/29/2019	3/29/2019	Completed	3/29/2019						JACOBS	GAL
190	ELEC	ELEC-1a	CONS	Electrical Systems Design Plans and Specifications - Prior to the start of any increment of electrical construction for all electrical equipment and systems 110 Volts or higher (see a representative list, below) the project owner shall submit, for CBO design review and approval, the proposed final design, specifications, and calculations. Upon approval, the above listed plans, together with design changes and design change notices, shall remain on the site or at another accessible location for the operating life of the project. The project owner shall request that the CBO inspect the installation to ensure compliance with the requirements of applicable LORS. (See Decision ELEC-1 for specifications)	The project owner shall submit to the CBO for design review and approval the above listed documents. The project owner shall include in this submittal a copy of the signed and stamped statement from the responsible electrical engineer attesting compliance with the applicable LORS, and shall send the CPM a copy of the transmittal letter in the next monthly compliance report.	Design plans, specifications, and calculations and compliance statement to CBO with copy to CPM	At least 30 days (or project owner- and CBO-approved alternative time frame) prior to the start of each increment of electrical construction	Ongoing		In Progress		1-1.0: 1/23/19 1-2.0: 2/4/2019 1-3.0: 1/23/19 1-4.0: 1/29/19 1-5.0: 3/4/19 1-6.0: 3/22/19 1-7.0: 3/6/19 1-8.0: 5/20/19 1-9.0: 1-10.0: 3/29/19 1-11.0: 1-12.0: 5/20/19 1-13.0 7/24/19 Sl-013 PC1 1-13.0 7/26/19 Sl-014 PC1	1-1.0: 5/3/19 1-2.0: 2/15/19 1-3.0: 2/6/2019 1-4.0: 2/8/19 1-5.0: 3/14/19 1-6.0: 4/5/19 1-7.0: 3/20/19 1-8.0: 6/3/19 1-9.0: 1-10.0: 4/16/19 1-11.0: 1-12.0: 6/3/19 1-13.0 8/14/19 PCF				SERC	TAT
191	ELEC	ELEC-1b	CONS/COM	Electrical Systems Design Plans and Specifications - Prior to the start of any increment of electrical construction for all electrical equipment and systems 110 Volts or higher (see a representative list, below) the project owner shall submit, for CBO design review and approval, the proposed final design, specifications, and calculations. Upon approval, the above listed plans, together with design changes and design change notices, shall remain on the site or at another accessible location for the operating life of the project. The project owner shall request that the CBO inspect the installation to ensure compliance with the requirements of applicable LORS. (See Decision ELEC-1 for specifications)	The project owner shall submit to the CBO for design review and approval the above listed documents. The project owner shall include in this submittal a copy of the signed and stamped statement from the responsible electrical engineer attesting compliance with the applicable LORS, and shall send the CPM a copy of the transmittal letter in the next monthly compliance report.	Monthly Compliance Report, include: receipt or delay of major equipment, testing or energizing of major electrical equipment, and signed statement by registered electrical engineer certifying that the proposed final design plans and specifications conform to requirements set forth by CEC decision	Monthly	Monthly		In Progress		3/11/19 4/11/19 5/14/19 6/14/19 7/17/19					SERC	GAL

[illegible]

	A	B	C	D	E	F	G	H	I	J	K	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)											Pre-Construction						
2	All Phases							6/30/2040				Construction						
3												Commissioning						
4	Revised 4/30/2019					Based on Final Staff Assessment						Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party POWER	SERC Project Manager TAT
195	GEN	GEN-2a	PC	Schedule of Drawings, Master Drawings, Specification Lists - Before submitting the initial engineering designs for CBO review, provide the CPM and the CBO with a schedule of facility design submittals, and master drawings and master specifications list, as specified in this condition (See Decision GEN-2). The schedule shall contain the date of each submittal to the CBO. To facilitate audits by Energy Commission staff, provide specific packages to the CPM upon request.	At least 60 days (or a project owner- and CBO-approved alternative time frame) prior to the start of rough grading, submit to the CBO and to the CPM the schedule, and the master drawings and master specifications list of documents to be submitted to the CBO for review and approval. These documents shall be the pertinent design documents for the major structures, systems, and equipment defined in this condition. Major structures and equipment shall be added to or deleted from the list only with CPM approval.	Schedule, Master Drawings & Specifications Lists	At least 60 days prior to the start of rough grading.	11/3/2018	11/2/2018	Completed	11/20/2018	2.1 Updated Sched of Dwgs, Equip & Sub1/18/2019	2.1 Approved 1/23/19					
196	GEN	GEN-2b	PC/CONS	Updates to Drawings and Lists - See GEN-2a	Provide Updates to Schedule of Drawings and Specification Lists updates in the MCR	Schedule updates	Monthly	Monthly		In Progress		1/18/2019	1/23/2019				SERC	GAL
197	GEN	GEN-3a	PC/CONS/C OM	Payment of CBO - Make payments to the CBO (made to the Energy Commission) for design review, plan checks, and construction inspections and other applicable CBO activities, based on a reasonable fee schedule to be negotiated between the project owner and the CBO. If the Energy Commission delegates the CBO function to a third party or local agency, the project owner, at the Energy Commission's direction, shall make payments directly to the DCBO based upon a fee schedule negotiated between the Energy Commission and the DCBO. These fees may be consistent with the fees listed in the 2016 CBC, adjusted for inflation and other appropriate adjustments; may be based on the value of the facilities reviewed; may be based on hourly rates; or may be otherwise agreed upon by the project owner and the CBO.	The project owner shall make the required payments to the CBO in accordance with the agreement. The project owner shall send a copy of the CBO's receipt of payment to the CPM in the next monthly compliance report indicating that applicable fees have been paid.	CBO monthly payments	Monthly	Monthly		In Progress		Monthly					SERC	RRF/ILJ
198	GEN	GEN-3b	PC/CONS/C OM	Payment of CBO - Make payments to the CBO (made to the Energy Commission) for design review, plan checks, and construction inspections and other applicable CBO activities, based on a reasonable fee schedule to be negotiated between the project owner and the CBO. If the Energy Commission delegates the CBO function to a third party or local agency, the project owner, at the Energy Commission's direction, shall make payments directly to the DCBO based upon a fee schedule negotiated between the Energy Commission and the DCBO. These fees may be consistent with the fees listed in the 2016 CBC, adjusted for inflation and other appropriate adjustments; may be based on the value of the facilities reviewed; may be based on hourly rates; or may be otherwise agreed upon by the project owner and the CBO.	The project owner shall make the required payments to the CBO in accordance with the agreement. The project owner shall send a copy of the CBO's receipt of payment to the CPM in the next monthly compliance report indicating that applicable fees have been paid.	Copy of CBO's Receipt of Payment with the MCR	Monthly	Monthly		In Progress		Monthly					SERC	GAL
199	GEN	GEN-4a	PC	Resident Engineer - Prior to the start of rough grading, assign a California- registered architect, or a structural or civil engineer, as the resident engineer (RE) in charge of the project. The RE or his/her delegate(s) shall be responsible for the elements listed in this condition (see Decision GEN-4).	At least 30 days (or project owner- and CBO-approved alternative time frame) prior to the start of rough grading, submit to the CBO for review and approval, the resume and registration number of the RE and any other delegated engineers assigned to the project.	RE Resume & Registration Number	At least 30 days prior to the start of rough grading	12/3/2018	1/18/2019	Completed	N/A	Power: 12/24/2018 Jacobs: 12/24/2018 NVS: 3/4/2019	Power: 1/8/2019 Jacobs: 1/8/2019 NVS: 3/4/2019				SERC	TAT
200	GEN	GEN-4b	PC/CONS	Approval of RE - See GEN-4a	Notify the CPM of the CBO's approvals of the RE and other delegated engineer(s) within 5 days of the approval.	Notification to CPM	Within 5 days of receiving the approval	12/8/2018	1/18/2019	Completed		Power: 12/24/2018 Jacobs: 12/24/2018 NVS: 3/4/2019	Power: 1/8/2019 Jacobs: 1/8/2019 NVS: 3/4/2019				SERC	TAT
201	GEN	GEN-4c	PC/CONS	Approval of Newly Assigned RE - See GEN-4a	Submit new resume and registration number CBO for review and approval	Notification to CBO	Within 5 days of receiving the new resume and registration number	Conditional		Completed		2/6/2019	2/12/2019				SERC	TAT
202	GEN	GEN-4d	PC/CONS	Notification of Newly Assigned RE - See GEN-4a	Notify the CPM of the CBO's approvals of the RE and other delegated engineer(s) within 5 days of the approval.	Notification to CPM	Within 5 days of receiving the approval	Conditional	2/6/2019	In Progress		2/6/2019	2/12/2019				SERC	GAL

[illegible]

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)														Pre- Construction						
2	All Phases							6/30/2040							Construction						
3															Commissioning						
4															Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date		Compliance Status for CPM (Not started, in progress, completed (with date))											
									Date Submitted to CPM		Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager			
220	GEO	GEO-1a	PC	Soils Engineering Report - A Soils Engineering Report, as required by Section 1803 of the California Building Code (CBC, 2016), or its successor in effect at the time construction of the project commences, shall specifically include laboratory test data, associated geotechnical engineering analyses, and a thorough discussion of seismicity; liquefaction; dynamic compaction; compressible soils; corrosive soils; and ground rupture due to faulting. In accordance with the CBC, the report must also include recommendations for ground improvement and foundation systems necessary to mitigate these (potential geologic hazards, if present). In accordance with the California Business and Professions Code, the appropriate qualified California licensed individual(s) is required to sign and seal the Soils Engineering Report.	The project owner shall include in the application for a grading permit a copy of the Soils Engineering Report which addresses the potential for strong seismic shaking; liquefaction; dynamic compaction; settlement due to compressible soils; corrosive soils; and ground rupture due to faulting, and a summary of how the results of the analyses were incorporated into the project's foundation and grading plan design for review and comment by the delegate chief building official (CBO). The project owner shall provide to the CPM a copy of the Soils Engineering Report, application for grading permit and any comments by the CBO at least 60 days prior to grading.	Submit Copy of the Soils Engineering Report, application for grading permit to CBO for comments	90 days before grading	11/3/2018		Completed		1-1.0: 1/7/19 1-4.0: 1/7/19	1-1.0: 2/1/19 1-4.0: 2/1/19				NVS	TAT			
221	GEO	GEO-1b	PC	Soils Engineering Report - A Soils Engineering Report, as required by Section 1803 of the California Building Code (CBC, 2016), or its successor in effect at the time construction of the project commences, shall specifically include laboratory test data, associated geotechnical engineering analyses, and a thorough discussion of seismicity; liquefaction; dynamic compaction; compressible soils; corrosive soils; and ground rupture due to faulting. In accordance with the CBC, the report must also include recommendations for ground improvement and foundation systems necessary to mitigate these (potential geologic hazards, if present). In accordance with the California Business and Professions Code, the appropriate qualified California licensed individual(s) is required to sign and seal the Soils Engineering Report.	The project owner shall include in the application for a grading permit a copy of the Soils Engineering Report which addresses the potential for strong seismic shaking; liquefaction; dynamic compaction; settlement due to compressible soils; corrosive soils; and ground rupture due to faulting, and a summary of how the results of the analyses were incorporated into the project's foundation and grading plan design for review and comment by the delegate chief building official (CBO). The project owner shall provide to the CPM a copy of the Soils Engineering Report, application for grading permit and any comments by the CBO at least 60 days prior to grading.	Submit Copy of the Soils Engineering Report, application for grading permit, and CBO comments to CPM	60 days before grading	12/3/2018	11/2/2018	Completed	11/26/2018	1-1.0: 1/7/19 1-4.0: 1/7/19	1-1.0: 2/1/19 1-4.0: 2/1/19				SERC	GAL			
222	HAZ	HAZ-1	OPS	Hazardous Materials Management - The project owner shall not use any hazardous materials not listed in Appendix B, below, or in greater quantities or strengths than those identified by chemical name in Appendix B, below, unless approved in advance by the compliance project manager (CPM).	The project owner shall provide to the COM, in the Annual Compliance Report, the Hazardous Materials Business Plan's list of hazardous materials and quantities contained at the facility.	Submit Hazardous Materials Business Plan to CPM for review.	Annual Compliance Report	12/31/2020		Not Started							SERC	DSR			
223	HAZ	HAZ-2a	CONS	Final HMBP and SPCC - The project owner shall concurrently provide a Hazardous Materials Business Plan (HMBP), a Spill Prevention Control and Countermeasure Plan (SPCC), and a Risk Management Plan (RMP) to the Orange County Environmental Health Division (OCEHD) and the CPM for review. After receiving comments from the OCEHD and the CPM, the project owner shall reflect all recommendations in the final documents. Copies of the final Hazardous Materials Business Plan and RMP shall then be provided to the OCEHD for information and to the CPM for approval.	At least 30 days prior to receiving any hazardous material on the site for commissioning or operations, the project owner shall provide a copy of a final HMBP and SPCC to the CPM for approval.	HMBP and SPCC to CPM for review	At least 30 days before receiving hazardous materials on site	7/20/2019	8/2/2019	In Progress		1-1.0 8/6/19 PCI 2-3.0 8/6/19 PCI					SERC	DSR			
224	HAZ	HAZ-2aa	CONS	Final HMBP and SPCC - The project owner shall concurrently provide a Hazardous Materials Business Plan (HMBP), a Spill Prevention Control and Countermeasure Plan (SPCC), and a Risk Management Plan (RMP) to the Orange County Environmental Health Division (OCEHD) and the CPM for review. After receiving comments from the OCEHD and the CPM, the project owner shall reflect all recommendations in the final documents. Copies of the final Hazardous Materials Business Plan and RMP shall then be provided to the OCEHD for information and to the CPM for approval.	At least 30 days prior to receiving any hazardous material on the site for commissioning or operations, the project owner shall provide a copy of a final HMBP and SPCC to the CPM for approval.	HMBP and SPCC to OCEHD for review	At least 30 days before receiving hazardous materials on site							OCEHD	8/2/2019						

	A	B	C	D	E	F	G	H	I	J	K	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)											Pre-Construction						
2	All Phases							6/30/2040				Construction						
3												Commissioning						
4	Revised 4/30/2019					Based on Final Staff Assessment						Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager
225	HAZ	HAZ-2b	CONS	Final Risk Management Plan - See HAZ-2a	At least 30 days prior to delivery of aqueous ammonia to the site, the project owner shall provide the final RMP to the Certified Unified Program Agency (the Orange County Environmental Health Division) for information and to the CPM for approval.	Final RMP to Certified Unified Program Agency (the Orange County Environmental Health Division)	At least 30 days before any hazardous material	7/29/2019	8/2/2019	In Progress				OCEHD			SERC	DSR
226	HAZ	HAZ-2c	CONS	Final Risk Management Plan - See HAZ-2a	At least 30 days prior to delivery of aqueous ammonia to the site, the project owner shall provide the final RMP to the Certified Unified Program Agency (the Orange County Environmental Health Division) for information and to the CPM for approval.	Final RMP to CPM for approval	At least 30 days before aqueous ammonia on site	10/20/2019	8/2/2019	In Progress		(Ref Only)					SERC	DSR
227	HAZ	HAZ-2c	CONS	Final Risk Management Plan - See HAZ-2a	At least 30 days prior to delivery of aqueous ammonia to the site, the project owner shall provide the final RMP to the Certified Unified Program Agency (the Orange County Environmental Health Division) for information and to the CPM for approval.	Final RMP to CUPA for information	At least 30 days before aqueous ammonia on site	10/20/2019				(Ref Only)						
228	HAZ	HAZ-3	CONS/COM	Aqueous Ammonia Safety Management Plan - The project owner shall develop and implement a Safety Management Plan for delivery of aqueous ammonia and other liquid hazardous materials by tanker truck. The plan shall include procedures, protective equipment requirements, training, and a checklist. It shall also include a section describing all measures to be implemented to prevent mixing of incompatible hazardous materials including provisions to maintain lockout control by a power plant employee not involved in the delivery or transfer operation. This plan shall be applicable during construction, commissioning, and operation of the power plant.	At least 30 days prior to the delivery of any liquid hazardous material to the facility, the project owner shall provide a Safety Management Plan as described above to the CPM for review and approval.	Safety Management Plan to CPM	At least 30 days before delivery of any liquid hazardous material to the facility	10/20/2019		Not started							SERC	DSR
229	HAZ	HAZ-3a	CONS/COM	Aqueous Ammonia Safety Management Plan - The project owner shall develop and implement a Safety Management Plan for delivery of aqueous ammonia and other liquid hazardous materials by tanker truck. The plan shall include procedures, protective equipment requirements, training, and a checklist. It shall also include a section describing all measures to be implemented to prevent mixing of incompatible hazardous materials including provisions to maintain lockout control by a power plant employee not involved in the delivery or transfer operation. This plan shall be applicable during construction, commissioning, and operation of the power plant.	At least 30 days prior to the delivery of any liquid hazardous material to the facility, the project owner shall provide a Safety Management Plan as described above to the CPM for review and approval.	Safety Management Plan to CBO	At least 30 days before delivery of any liquid hazardous material to the facility					(Ref Only)					SERC	DSR
230	HAZ	HAZ-4	CONS	Ammonia Storage Tank Design - The aqueous ammonia storage facility shall be designed to the ASME Code for Unfired Pressure Vessels, Section VIII, Division 1. The storage tank shall be protected by a secondary containment that drains to an underground vault via (3) 1.25 square foot openings capable of holding precipitation from a 24-hour, 25-year storm event plus 100 percent of the capacity of the largest tank within its boundary. The storage tank shall have ammonia detectors positioned to detect an ammonia leak or loss of containment. The final design drawings and specifications for the ammonia storage tank, secondary containment basin, and underground vault shall be submitted to the CPM.	The project owner shall submit final design drawings and specifications for the ammonia storage tank, ammonia pumps, ammonia detectors around the ammonia storage tank, secondary containment basin, and underground vault to the CPM for review and approval (copy CBO)	Final design drawings for the ammonia storage and transfer facility	At least 30 days before construction of the ammonia storage and transfer facility	10/20/2019	3/15/2019 4/29/2019 (CBO approval transmitted to CPM)	Completed	4/30/2019	3/14/2019 (reference only)	4/29/2019				POWER	GAL

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)														Pre-Construction						
2	All Phases							6/30/2040							Construction						
3															Commissioning						
4				Revised 4/30/2019		Based on Final Staff Assessment									Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager			
231	HAZ	HAZ-5	CONS	Transport Vehicle Specifications - The project owner shall direct all vendors delivering aqueous ammonia to the site to use only tanker truck transport vehicles that meet or exceed the specifications of MC-307/DOT-407.	The project owner shall submit copies of the notification letter to supply vendors indicating the transport vehicle specifications to the CPM for review and approval.	Copies of notification letter to supply vendors	At least 30 days prior to receipt of aqueous ammonia on site	10/20/2019	8/7/2019	Not Started								SERC	GAL		
232	HAZ	HAZ-6a	CONS	HazMat Transport Route Restrictions - Prior to initial delivery, the project owner shall direct vendors delivering bulk quantities (>800 gallons per delivery) of hazardous material (e.g., aqueous ammonia, lubricating and insulating oils) to the site to use only the route approved by the CPM (from State Route 91, exiting on Beach Boulevard and traveling south to Katella Avenue, then east on Katella Avenue and turn left and head north on Dale Avenue to the Stanton entrance). The project owner shall obtain approval of the CPM if an alternate route is desired.	The project owner shall submit a copy of the letter containing the route restriction directions that were provided to the hazardous materials vendor to the CPM for review and approval.	Copy of the letter containing route restriction directions for hazardous materials vendor.	At least 60 days prior to initial receipt of bulk quantities (>800 gallons per delivery) of hazardous materials (e.g., aqueous ammonia, lubricating and insulating oils)	10/20/2019	8/7/2019	In Progress	8/20/2019	(Ref Only)		GE Protec	8/7/2019	8/7/2019	SERC	GAL			
233	HAZ	HAZ-6b	CONS/OPS	Route Restrictions, New Vendor - See HAZ-6a	The project owner shall submit a copy of the letter containing the route restriction directions that were provided to any newly designated hazardous materials vendor to the CPM for review and approval.	Copy of the letter containing route restriction directions for the new hazardous materials vendor.	At least 10 days prior to a new vendor delivery of bulk quantities (>800 gallons per delivery)	10/20/2019		Not Started		(Ref Only)					SERC	GAL			
234	HAZ	HAZ-7	PC	Construction Site Security Plan - Prior to commencing construction, a site-specific Construction Site Security Plan for the construction phase shall be prepared and made available to the CPM for review and approval. (See Decision HAZ-7 of six items/specifications).	At least 30 days prior to commencing construction, notify the CPM that a site-specific Construction Security Plan is available for review and approval.	Site-specific Construction Security Plan	At least 30 days prior to commencing construction	12/3/2018	11/20/2018	Completed	1/25/2019	1/21/2019	1/28/2019				SERC	GAL			
235	HAZ	HAZ-8a	CONS/OPS	Operations Site Security Plan - The project owner shall also prepare a site-specific security plan for the commissioning and operational phases that would be available to the CPM for review and approval. The project owner shall implement site security measures that address physical site security and hazardous materials storage. The level of security to be implemented shall not be less than that described below (as per NERC Security Guideline for the Electricity Sector: Physical Security v2.0). See Decision HAZ-8 for nine items/specifications.	The project owner shall notify the CPM that a site-specific operations site security plan is available for review and approval.	Operations Security Plan	At least 30 days prior to the initial receipt of hazardous materials on site	7/20/2019	4/30/2019 (Castle Spike Topper Only) 8/9/2019	In Progress	5/16/2019 (Castle Spike Topper Only) 8/9/2019						SERC	GAL			
236	HAZ	HAZ-8b	OPS	Operations Site Security Plan - The project owner shall also prepare a site-specific security plan for the commissioning and operational phases that would be available to the CPM for review and approval. The project owner shall implement site security measures that address physical site security and hazardous materials storage. The level of security to be implemented shall not be less than that described below (as per NERC Security Guideline for the Electricity Sector: Physical Security v2.0). See Decision HAZ-8 for nine items/specifications.	Project Owner shall Include signed statements similar to Attachment A and Attachment B that all current project employee and appropriate contractor background investigations have been performed, and that updated certification statements have been appended to the operations security plan in Annual Compliance Report. Project Owner shall include a signed statement similar to Attachment C that the operations security plan includes all current hazardous materials transport vendor certifications for security plans and employee background investigations	Signed statements similar to Attachment A, Attachment B, and Attachment C	Annual Compliance Report	12/31/2020		Not Started							SERC	GAL			

	A	B	C	D	E	F	G	H	I	J	K	O	P	Q	R	S	T	U	
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)												Pre-Construction						
2	All Phases							6/30/2040				Construction							
3												Commissioning							
4				Revised 4/30/2019		Based on Final Staff Assessment						Operations							
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date			Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party SERC	SERC Project Manager DSR
237	HAZ	HAZ-9	CONS/OPS	Fuel Gas Pipe Cleaning - The project owner shall not allow any fuel gas pipe cleaning activities on site, either before placing the pipe into service or at any time during the lifetime of the facility, that involve "flammable gas blows" where natural (or flammable) gas is used to blow out debris from piping and then vented to atmosphere. Instead, an inherently safer method involving a non-flammable gas (e.g. air, nitrogen, steam) or mechanical pigging, shall be used as per the latest edition of NFPA 56, Standard for Fire and Explosion Prevention during Cleaning and Purging of Flammable Gas Piping Systems. A written procedure shall be developed and implemented as per NFPA 56, section 4.4.1.	The project owner shall submit a copy of the Fuel Gas Pipe Cleaning Work Plan (as described in the 2014 NFPA 56, section 4.4.1) which shall indicate the method of cleaning to be used, what gas will be used, the source of pressurization, and whether a mechanical PIG will be used, to the CBO for information and to the CPM for review and approval.	Fuel Gas Pipe Cleaning Work Plan	At least 30 days before any fuel gas pipe cleaning activities begin	1/11/2020	Date Submitted to CPM	Not started									
238	MECH	MECH-1a	CONS	Plant Piping and Plumbing System Plans - The project owner shall submit, for CBO design review and approval, the proposed final design, specifications, and calculations for each plant major piping and plumbing system listed in the CBO-approved master drawing and master specifications list. The submittal shall also include the applicable quality assurance/ quality control (QA/QC) procedures. Upon completion of construction of any such major piping or plumbing system, the project owner shall request the CBO's inspection approval of that construction. The responsible mechanical engineer shall stamp and sign all plans, drawings, and calculations for the major piping and plumbing systems, subject to CBO design review and approval, and submit a signed statement to the CBO when the proposed piping and plumbing systems have been designed, fabricated, and installed in accordance with all of the applicable laws, ordinances, regulations and industry standards. (See Decision MECH-1 for specifications)	The project owner shall submit to the CBO for design review and approval the final plans, specifications, and calculations, including a copy of the signed and stamped statement from the responsible mechanical engineer certifying compliance with applicable LORS, and shall send the CPM a copy of the transmittal letter in the next monthly compliance report.	Final plans, specifications, and calculations and certification of compliance to CBO for review and approval	At least 30 days (or project owner- and CBO-approved alternative time frame) prior to the start of any increment of major piping or plumbing construction listed in the CBO-approved master drawing and master specifications list	Ongoing		In Progress		1.1: 2/8/2019 1.2: 2/8/19 1.3: 2/11/19 1.4: 3/1/19 1.5: 4/4/19 1.6: 6/10/19 1.6: 6/29/19 1.7: 6/20/19 1-4.0 5/31/19 1-6.0 6/10/19 PC1 1-10 7/23/19 PC1	1.1: 2/26/19 1.2: 5/16/19 1.3: 5/7/19 1.4: 3/11/19 conditional 1.5: 5/7/19 1.6: 6/10/19 PC1 1.6: 6/25/19 PCF 1.7 7/16/19 PCF 1-4.0 6/19/19 PCF 1-6.0 6/19/19 PC1				Power	TAT	
239	MECH	MECH-1b	CONS	Plant Piping and Plumbing System Plans - The project owner shall submit, for CBO design review and approval, the proposed final design, specifications, and calculations for each plant major piping and plumbing system listed in the CBO-approved master drawing and master specifications list. The submittal shall also include the applicable quality assurance/ quality control (QA/QC) procedures. Upon completion of construction of any such major piping or plumbing system, the project owner shall request the CBO's inspection approval of that construction. The responsible mechanical engineer shall stamp and sign all plans, drawings, and calculations for the major piping and plumbing systems, subject to CBO design review and approval, and submit a signed statement to the CBO when the proposed piping and plumbing systems have been designed, fabricated, and installed in accordance with all of the applicable laws, ordinances, regulations and industry standards. (See Decision MECH-1 for specifications)	The project owner shall submit to the CBO for design review and approval the final plans, specifications, and calculations, including a copy of the signed and stamped statement from the responsible mechanical engineer certifying compliance with applicable LORS, and shall send the CPM a copy of the transmittal letter in the next monthly compliance report.	Send the CPM a copy of the transmittal letter in the next monthly compliance report.	Monthly Compliance Report (one time)	Monthly		Not Started		1.2: 2/8/2019	1.2: 2/8/19					SERC	GAL
240	MECH	MECH-1c	CONS	CBO Approvals, Piping and Plumbing - See MECH-1a	The project owner shall transmit to the CPM, in the monthly compliance report following completion of any inspection, a copy of the transmittal letter conveying the CBO's inspection approvals.	Copy of transmittal letters and copies of CBO inspection approvals in MCR.	Monthly	Monthly		In Progress		1.3: 2/11/19	1.3: 2/11/19					SERC	GAL
241	MECH	MECH-2a	CONS	Pressure Vessel Installation - For all pressure vessels installed in the plant, the project owner shall submit to the CBO and California Occupational Safety and Health Administration (Cal-OSHA), prior to operation, the code certification papers and other documents required by applicable LORS. Upon completion of the installation of any pressure vessel, the project owner shall request the appropriate CBO and/or Cal-OSHA inspection of that installation. (See Decision MECH-2 for additional specifications).	The project owner shall submit to the CBO for design review and approval, the above listed documents, including a copy of the signed and stamped engineer's certification, with a copy of the transmittal letter to the CPM.	Design documents to CBO	At least 30 days (or project owner- and CBO-approved alternative time frame) prior to the start of on-site fabrication or installation of any pressure vessel	11/9/2019		Not Started		1.4: 3/1/19	1.4: 3/1/19					Power	TAT

	A	B	C	D	E	F	G	H	I	J	K	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)											Pre-Construction						
2	All Phases							6/30/2040				Construction						
3												Commissioning						
4	Revised 4/30/2019					Based on Final Staff Assessment						Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party SERC	SERC Project Manager GAL
248	NOISE	NOISE-1b	PC	Telephone Number Confirmation - See NOISE-1a	Transmit to the CPM a statement, signed by the project owner's project manager, stating that the telephone number has been established and posted at the site, and providing that telephone number.	Confirmation of that the telephone number has been established and posted at the site.	At least 15 days prior to the start of ground disturbance	12/18/2018	12/17/2018	Completed	12/21/2018							
249	NOISE	NOISE-2a	CONS/COM/OPS	Noise Complaint Process - Throughout the construction and the full term of operation, including facility closure, the project owner shall document, investigate, evaluate, and attempt to resolve all project-related noise complaints. See Decision NOISE-2 for specifications.	File with the CPM a Noise Complaint Resolution Form that documents the resolution of the complaint.	Noise Complaint Resolution Form	Within five days of receiving a noise complaint	4/9/2019	4/9/2019	Completed	4/9/2019						SERC	GAL
250	NOISE	NOISE-2b	CONS/COM/OPS	Noise Complaint Resolution - See NOISE-2a	If mitigation is required to resolve the complaint, and the complaint is not resolved within three business days, the project owner shall submit an updated Noise Complaint Resolution Form when the mitigation is implemented.	Updated Noise Resolution Complaint Form	When the mitigation is implemented	Conditional		Not Started							SERC	GAL
251	NOISE	NOISE-3	PC	Employee Noise Control Program - Submit to the CPM for review and approval a noise control program and to reduce employee exposure to high (above permissible) noise levels during construction in accordance with Title 8, California Code of Regulations, Sections 5095-5099, and Title 29, Code of Federal Regulations, Section 1910.95.	At least 30 days prior to the start of ground disturbance, submit the noise control program to the CPM. Make the program available to Cal-OSHA upon request.	Noise Control Program	At least 30 days prior to the start of ground disturbance	12/3/2018	11/20/2018	Completed	1/3/2019	1/15/2019 (Ref Only)	1/18/2019				SERC	GAL
252	NOISE	NOISE-4a	COM/OPS	Operational Noise Survey - The project design and implementation shall include appropriate noise mitigation measures adequate to ensure that the noise levels due to the project operation alone do not exceed an hourly average exterior noise level of 49 dBA measured at monitoring location LT1 and 43 dBA measured at monitoring location LT2. See Decision NOISE-4 for further specifications.	Conduct the operational noise survey	Conduct the operational noise survey	Within 30 days of achieving a sustained output of 85 percent of rated capacity	4/12/2020		Not Started							Innova	DSR
253	NOISE	NOISE-4b	COM/OPS	Noise Survey Summary Report - See NOISE-4a	Prepare a summary report of the operational noise survey for submittal to the CPM. Included in the survey report shall be a description of any additional mitigation measures necessary to achieve compliance with the above listed noise limits, and a schedule, subject to CPM approval, for implementing these measures.	Summary report of the operational noise survey	Within 15 days after the survey	5/1/2020		Not Started							Innova	DSR
254	NOISE	NOISE-4c	COM/OPS	Revised Noise Survey Summary - See NOISE-4a	When the additional mitigation measures are implemented and in place, the project owner shall repeat and prepare a new summary report of the new survey.	Summary report of the new noise survey	Within 15 days of completing a new survey	Conditional		Not Started							Innova	DSR
255	NOISE	NOISE-5	COM/OPS	Occupational Noise Survey - Following the project's attainment of a sustained output of 85 percent or greater of its rated capacity, the project owner shall conduct an occupational noise survey to identify any noise hazardous areas within the power plant. The survey shall be conducted by a qualified person in accordance with the provisions of Title 8, California Code of Regulations, Sections 5095-5099 (Article 105) and Title 29, Code of Federal Regulations, Section 1910.95. The survey results shall be used to determine the magnitude of employee noise exposure. (See Decision NOISE-5 for further information).	The project owner shall submit the noise survey report to the CPM. The project owner shall make the report available to OSHA and Cal-OSHA upon request from OSHA and Cal-OSHA.	Noise Survey Report	Within 30 days after completing each survey	4/12/2020		Not Started		(Ref Only)					Innova	DSR
256	NOISE	NOISE-6	PC	Construction Noise Restrictions - Heavy equipment operation and noisy construction work, including pile driving, shall be restricted to the times delineated in this condition (See Decision NOISE-6). Construction work shall be performed in a manner to ensure excessive noise (noise that draws a project-related complaint) is prohibited and the potential for noise complaints is reduced as much as practicable. Haul trucks and other engine-powered equipment shall be equipped with adequate mufflers and other state-required noise attenuation devices. Haul trucks shall be operated in accordance with posted speed limits. Truck engine exhaust brake use (jake braking) shall be limited to emergencies.	Prior to ground disturbance, the project owner shall transmit to the CPM a statement acknowledging that the above restrictions will be observed throughout the construction work associated with this project.	Statement acknowledging restrictions	Prior to ground disturbance	1/1/2019	11/26/2018	Completed	1/3/2019	1/22/2019 (Ref Only)	1/24/2019				SERC	GAL

	A	B	C	D	E	F	G	H	I	J	K	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)																	
2	All Phases							6/30/2040				Pre-Construction						
3												Construction						
4												Commissioning						
												Operations						
	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party SERC	SERC Project Manager GAF
257	NOISE	NOISE-7a	CONS	Pile Driving Technique - The project owner shall perform pile driving in a manner to reduce the potential for any project-related noise and vibration complaints. The project owner shall notify the residents in the vicinity of pile driving prior to start of pile driving activities.	The project owner shall submit to the CPM a description of the pile driving technique to be employed, including calculations showing its projected noise impacts at monitoring location LT1.	Description of the pile driving technique to be used	At least 15 days prior to first pile driving	Conditional		Not Started		(Ref Only)						
258	NOISE	NOISE-7b	CONS	Notify Residents, Pile Driving - See NOISE-7a	The project owner shall notify the residents within one mile of the pile driving. In this notification, the project owner shall state that it will perform this activity in a manner to reduce the potential for any project-related noise and vibration complaints as much as practicable. The project owner shall submit a copy of this notification to the CPM prior to the start of pile driving.	Notification to residents within one mile of the project with copy to CPM	At least 10 days prior to first pile driving	Conditional		Not Started		(Ref Only)					JACOBS	GAL
259	PAL	PAL-1a	PC	Paleontological Resources Specialist - Provide the CPM with the resume and qualifications of the PRS for review and approval. The PRS and Paleontological Resource Specialist (PRS) shall meet the minimum qualifications described in this condition (See Decision PAL-1 for specifications).	At least 60 days prior to the start of ground disturbance, submit a resume and statement of availability of its designated PRS for on-site work.	PRS Resume & Statement of Availability to CPM	At least 60 days prior to the start of ground disturbance	11/3/2018	10/18/2018	Completed	10/18/2018						JACOBS	GAL
260	PAL	PAL-1b	PC	Paleontological Resources Monitors - Ensure that the PRS obtains qualified Paleontological Resource Monitors (PRMs) to monitor as he or she deems necessary on the project. PRMs shall have the equivalent of the qualifications described in this condition (PAL-1).	At least 30 days prior to ground disturbance, provide a letter with resumes naming anticipated monitors, stating that the identified monitors meet the minimum qualifications for paleontological resource monitoring required by the condition.	PRM Resumes & Quals	At least 30 days prior to ground disturbance	12/3/2018	11/1/2018 7/9/2019	Completed	11/9/2018						JACOBS	GAL
261	PAL	PAL-1c	PC/CONS	Certify additional PRMs (See PAL-1)	PRS shall provide additional letters and resumes to the CPM if needed.	PRM Resumes & Quals	No later than one week before beginning site duties.	Conditional	6/14/2019 6/17/2019 (Campbell) 7/9/2019 (Serrano) 8/20/19 9/3/2019	In Progress	6/17/2019 6/17/2019 (Campbell) 7/11/2019 (Serrano) 8/20/19						JACOBS	GAL
262	PAL	PAL-1d	PC/CONS	Replacement PRS (See PAL-1)	Prior to any change of the PRS, project owner shall submit resume of proposed new PRS to CPM for review and approval	PRM Resumes & Quals	No time specified.	Conditional	2/27/2019	Completed	2/27/2019						JACOBS	GAL
263	PAL	PAL-2a	PC	Maps and Drawings to PRS - Provide to the PRS and the CPM, for approval, maps and drawings showing the footprint of the project, as described in this condition (See Decision PAL-2). If construction of the project proceeds in phases, maps and drawings may be submitted prior to the start of each phase. A letter identifying the proposed schedule of each project phase shall be provided to the PRS and CPM. The PRS or PRM shall consult weekly with the project superintendent or construction field manager to confirm area(s) to be worked the following week.	At least 30 days prior to the start of ground disturbance, provide the maps and drawings to the PRS and CPM.	Maps and drawings	At least 30 days prior to the start of ground disturbance	12/3/2018	11/26/2018	Completed	12/21/2018						JACOBS	GAL
264	PAL	PAL-2b	PC	Revised Maps and Drawings - If the footprint of the project or its linear facilities change, the project owner shall provide maps and drawings reflecting those changes to the PRS and CPM.	If there are changes to the footprint of the project, revised maps and drawings shall be provided to the PRS and CPM at least 15 days prior to the start of ground disturbance.	Maps and drawings	At least 15 days prior to the start of ground disturbance	Conditional		Completed							JACOBS	GAL
265	PAL	PAL-2c	PC/CONS	Schedule Changes - Before work commences on affected phases, the project owner shall notify the PRS and CPM of any construction phase scheduling changes.	If there are changes to the scheduling of the construction phases, submit a letter to the CPM within 5 days of identifying the changes.	Schedule information	Within 5 days of identifying the changes	Conditional		Not Started							SERC	GAL
266	PAL	PAL-3a	PC	Paleontological Resources Monitoring and Mitigation Plan (PRMMP) - A paleontological resources monitoring and mitigation plan (PRMMP) shall include elements (1) through (10) as specified in this condition (See Decision PAL-3) and submitted to the CPM for review and approval to identify general and specific measures to minimize potential impacts to significant paleontological resources. Copies of the PRMMP shall reside with the PRS, each monitor, the project owner's on-site manager, and the CPM.	At least 30 days prior to ground disturbance, provide a copy of the PRMMP to the CPM. The PRMMP shall include an affidavit of authorship by the PRS, and acceptance of the PRMMP by the project owner evidenced by a signature.	PRMMP	At least 30 days prior to ground disturbance	12/3/2018	11/1/2018	Completed	1/14/2019						JACOBS	GAL

[illegible]

	A	B	C	D	E	F	G	H	I	J	K	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)											Pre-Construction						
2	All Phases							6/30/2040				Construction						
3												Commissioning						
4	Revised 4/30/2019					Based on Final Staff Assessment						Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager
274	PAL	PAL-7	CONS/COM/OPS	Paleontological Resources Report - The project owner shall ensure preparation of a Paleontological Resources Report (PRR) by the designated PRS. The PRR shall be prepared following completion of ground-disturbing activities. The PRR shall include an analysis of the collected fossil materials and related information, and shall be submitted to the CPM for approval.	The project owner shall submit the PRR under confidential cover to the CPM.	Paleontological Resources Report	Within 90 days after completion of ground-disturbing activities, including landscaping	8/21/2020		Not started							JACOBS	GAL
275	PAL	PAL-8	CONS/COM/OPS	Curation Entity/Curation Fees - The project owner, through the designated PRS, shall ensure that all components of the PRMMP are adequately performed, including collection of fossil material, preparation of fossil material for analysis, analysis of fossils, identification and inventory of fossils, preparation of fossils for curation, and delivery for curation of all significant paleontological resource materials encountered and collected during project construction. The project owner shall pay all curation fees charged by the museum for fossil material collected and curated as a result of paleontological mitigation. The project owner shall also provide the curator with documentation showing the project owner irrevocably and unconditionally donates, gives, and assigns permanent, absolute, and unconditional ownership of the fossil material.	Within 60 days after the submittal of the PRR, the project owner shall submit documentation to the CPM identifying the entity that will be responsible for curating collected specimens. This documentation shall also show that fees have been paid for curation and the owner relinquishes control and ownership of all fossil material.	Documentation of the entity responsible for curation and that curation fees have been paid	Within 60 days of submittal of the PRR	11/4/2020		Not Started							JACOBS	GAL
276	SOCIO	SOCIO-1	PC	School Facility Development Fee - The project owner shall pay the current one-time statutory school facility development fee to the Magnolia Elementary School District and to the Anaheim Union High School District as authorized by Education Code Section 17620 and the Magnolia Elementary School District Board Policy BP 7211 Facilities: Developer Fees.	The project owner shall provide to the compliance project manager (CPM) proof that the delegate chief building official (DCBO) has calculated the assessable covered and enclosed space consistent with local practices and shall provide proof of payment of the development fees, based on the calculated space and current school development fees, to the Magnolia Elementary School District and to the Anaheim Union High School District.	Payment / Proof of payment of the development fees	At least 30 days prior to start of construction	12/3/2018	12/3/2018	Completed	12/5/2018	1/7/2019	1/10/2019				SERC	GAL
277	S&W	SOIL & WATER-1a	PC	NPDES Construction Permit Requirements - The project owner shall manage storm water pollution from project construction activities by fulfilling the requirements contained in State Water Resources Control Board's National Pollutant Discharge Elimination System (NPDES) General Permit for Storm Water Discharges Associated with Construction and Land Disturbance Activities (Order No. 2009-0009-DWQ, NPDES No. CAS000002) and all subsequent revisions and amendments. The project owner shall develop and implement a construction Storm Water Pollution Prevention Plan (SWPPP) for the construction of the project.	The project owner shall submit to the CPM proof that the construction permit was granted and that a waste discharge identification number (WDID) was issued by the State Water Resources Control Board (SWRCB).	Proof that construction permit was granted and a WDID was issued	At least thirty (30) days prior to site mobilization	12/3/2018	11/26/2018	Completed	12/12/2018	SWPPP: 1/7/19 WQMP: 3/18/19	SWPPP: 2/6/19 WQMP: 3/27/19				SERC	GAF
278	S&W	SOIL & WATER-1b	PC	NPDES Construction Permit Requirements-Storm Water Pollution Prevention Plan (SWPPP) - See SOIL & WATER 1a	Construction SWPPP to SWRCB	See S&W 1a	At least thirty (30) days prior to site mobilization	12/3/2018	11/26/2018	Completed	12/12/2018	SWPPP: 1/7/19 WQMP: 3/18/19	SWPPP: 2/6/19 WQMP: 3/27/19				SERC	GAF
279	S&W	SOIL & WATER-1c	PC/CONS	Correspondence with SARWQCB - See SOIL & WATER 1a	The project owner shall submit to the CPM any correspondence between the project owner and the SWRCB or the Santa Ana Regional Water Quality Control Board (SARWQCB) about the general NPDES permit for discharge of storm water associated with this activity. This information shall include the notice of intent, the notice of termination, and any updates to the construction SWPPP.	Correspondence between the owner and SARWQCB	Within ten (10) days of its mailing or receipt	Conditional		Not started		SWPPP: 1/7/19 WQMP: 3/18/19	SWPPP: 2/6/19 WQMP: 3/27/19				SERC	GAL

	A	B	C	D	E	F	G	H	I	J	K	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)											Pre-Construction						
2	All Phases							6/30/2040				Construction						
3												Commissioning						
4	Revised 4/30/2019					Based on Final Staff Assessment						Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager
280	S&W	SOIL & WATER-2a	PC	Stormwater Management Plan/WQMP - The project owner shall comply with the Orange County Model Water Quality Management Plan (WQMP) requirements in accordance with Title 4, Division 13 and Title 9, Division 1, of the Orange County Code. The project owner shall provide a WQMP for post-construction storm water BMPs to Orange County for review and the CPM for review and approval. The project owner shall notify the CPM in writing of any reported non-compliance with the county requirements, including documentation of any measures taken to correct the noncompliance, and the results of those corrective measures. See Decision SOIL&WATER-2 for additional specifications.	The project owner shall provide a WQMP for post-construction storm water BMPs to the CPM and to the Orange County Public Works Department.	WQMP for post-construction stormwater BMPs	At least 120 days prior to site grading	9/14/2018	9/14/2018 (Rev3/19) 3/27/2019	Completed	9/14/2018	PC1: 1/17/2019 PC2: 2/21/19 PC3: 3/18/19 (Ref Only)	3/27/2019					
281	S&W	SOIL & WATER-2b	PC	Orange County Public Works Department Review of WQMP - See SOIL & WATER-2a	Obtain County review of the WQMP	Verification of the county's completed review of the WQMP	30 days before grading	12/3/2018	11/29/2018	Completed	12/1/2/18	(Ref Only)					SERC	GAF
282	S&W	SOIL & WATER-2c	PC/CONS	Correspondence with County Re: Stormwater - See SOIL & WATER-2a	The project owner shall submit to the CPM all copies of any relevant correspondence between the project owner and the county regarding storm water management.	Copies of correspondence with the County regarding storm water management	Within 10 days of its mailing or receipt	Conditional		Not Started		(Ref Only)					SERC	GAL
283	S&W	SOIL & WATER-3a	PC/CONS	Hydrostatic and Dewatering Water Discharge Permit Requirements - Prior to initiation of discharge to surface water from hydrostatic testing water or groundwater from dewatering, the project owner shall obtain a National Pollutant Discharge Elimination System permit for discharge when applicable. The project owner shall comply with the requirements of the NPDES Permit Order No. CAG998001 for hydrostatic testing and dewatering (if applicable) water discharge. The project owner shall provide a copy of all permit documentation sent to the Santa Ana Regional Water Quality Control Board (SARWQCB) or State Water Resources Control Board (SWRCB) to the CPM and notify the CPM in writing of any reported non-compliance.	The project owner shall submit to the CPM documentation that all necessary NPDES permits were obtained from the SARWQCB or SWRCB at least 30 days prior to construction.	Documentation that NPDES permits are obtained	Thirty (30) days prior to the first scheduled hydrostatic testing event or discharge of groundwater dewatering water	12/3/2018	12/4/2018	In Progress	12/13/2018	(Ref Only)					SERC	GAL
284	S&W	SOIL & WATER-3b	PC	NPDES Plans and Permits - See SOIL&WATER-3a	The project owner shall submit to the CPM a copy of the relevant plans and permits received.	Plans and permits	Thirty days (30) prior to project construction	12/3/2018	12/6/2018	Completed	12/11/2018	(Ref Only)					SERC	GAL
285	S&W	SOIL & WATER-3c	PC/CONS/O PS	Correspondence with SWRCB - See SOIL&WATER-3a	The project owner shall submit to the CPM all copies of any relevant correspondence between the project owner and the SWRCB regarding NPDES permits in the annual compliance report.	Copies of correspondence	Annual Compliance Report	12/31/2020		Not Started		(Ref Only)					SERC	GAL
286	S&W	SOIL & WATER-4a	CONS	Water Use and Reporting - Water supply for project construction and operation shall be potable water supplied by Golden State Water Company. Project water use for construction shall not exceed 5.6 acre-feet. project operation water use shall not exceed 34 AFY. The project owner shall record daily water use for the project's construction and operation. The project owner shall comply with the water use limits and reporting requirements described below.	During project construction, the monthly compliance report shall include a monthly summary of daily water use. After construction is complete, the project's annual compliance report shall include a monthly summary of daily water use.	Summary of daily water use	Monthly Compliance Report	Monthly		In progress		(Ref Only)					ARB	GAL
287	S&W	SOIL & WATER-4b	COM/OPS	Water Use and Reporting - Water supply for project construction and operation shall be potable water supplied by Golden State Water Company. Project water use for construction shall not exceed 5.6 acre-feet. project operation water use shall not exceed 34 AFY. The project owner shall record daily water use for the project's construction and operation. The project owner shall comply with the water use limits and reporting requirements described below.	During project construction, the monthly compliance report shall include a monthly summary of daily water use. After construction is complete, the project's annual compliance report shall include a monthly summary of daily water use.	Monthly and annual summary of water use	Annual Compliance Report	12/31/2020		In Progress		(Ref Only)					SERC	DSR
288	S&W	SOIL & WATER-5a	PC/CONS/O PS	Water Metering - The water supply for project construction and operation shall be the potable water supply from Golden State Water Company. Prior to the use of water during commercial operation, the project owner shall install and maintain metering devices as part of the water supply and distribution system to monitor and record in gallons per day the total volume(s) of water supplied from Golden State Water Company. Those metering devices shall be operational for the life of the project.	The project owner shall submit to the CPM evidence that metering devices have been installed and are operational.	The project owner shall submit to the CPM evidence that they have complied with all requirements and paid the necessary fees for connection	At least thirty (30) days prior to use of the Golden State Water Company potable water supply	12/3/2018 11/28/2019	11/29/2018	In Progress	12/1/2/18	(Ref Only)					ARB	GAL

	A	B	C	D	E	F	G	H	I	J	K	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)											Pre-Construction						
2	All Phases							6/30/2040				Construction						
3												Commissioning						
4	Revised 4/30/2019					Based on Final Staff Assessment						Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party	SERC Project Manager
288	S&W	SOIL & WATER-5b	PC/CONS/C OM/OPS	Water Metering - The water supply for project construction and operation shall be the potable water supply from Golden State Water Company. Prior to the use of water during commercial operation, the project owner shall install and maintain metering devices as part of the water supply and distribution system to monitor and record in gallons per day the total volume(s) of water supplied from Golden State Water Company. Those metering devices shall be operational for the life of the project.	The project owner shall submit to the CPM evidence that metering devices have been installed and are operational.	Evidence that metering devices have been installed and are operational	At least thirty (30) days prior to use of the Golden State Water Company potable water supply.	11/28/2019	2/22/2019 3/21/2019	In Progress		(Ref Only)						
290	S&W	SOIL & WATER-5c	COM/OPS	Water Metering - The water supply for project construction and operation shall be the potable water supply from Golden State Water Company. Prior to the use of water during commercial operation, the project owner shall install and maintain metering devices as part of the water supply and distribution system to monitor and record in gallons per day the total volume(s) of water supplied from Golden State Water Company. Those metering devices shall be operational for the life of the project.	Provide a report on the servicing, testing, and calibration of the metering devices in the ACR. Fees paid to Golden State Water Company shall be reported in the ACR for the life of the project.	Provide a report on the servicing, testing, and calibration of the metering devices in the ACR	Annual Compliance Report	12/31/2020				(Ref Only)					SERC	DSR
291	S&W	SOIL & WATER-5d	COM/OPS	Water Metering - The water supply for project construction and operation shall be the potable water supply from Golden State Water Company. Prior to the use of water during commercial operation, the project owner shall install and maintain metering devices as part of the water supply and distribution system to monitor and record in gallons per day the total volume(s) of water supplied from Golden State Water Company. Those metering devices shall be operational for the life of the project.	Provide a report on the servicing, testing, and calibration of the metering devices in the ACR. Fees paid to Golden State Water Company shall be reported in the ACR for the life of the project.	Fees paid to Golden State Water Company shall be reported in the Annual Compliance Report (ACR)	Annual Compliance Report	12/31/2020				(Ref Only)					SERC	DSR
292	S&W	SOIL & WATER-6a	PC/CONS	Sewer Connections - The project owner shall pay the city of Stanton all fees normally associated with connections to the city's sanitary sewer or water supply system as defined in the city's code, Title 14 Water and Sewers.	The owner shall provide the CPM documentation indicating that the city has accepted the project's connections to the sewer system.	Documentation that the City accepts the SERC's sewer connection.	Prior to the use of the city's sewer system	6/30/2019	(Pacific Street - existing line) 5/9/2019	Completed	5/16/2019	(Ref Only)					ARB	GAL
293	S&W	SOIL & WATER-6b	CONS/COM/ OPS	Sewer Connections - The project owner shall pay the city of Stanton all fees normally associated with connections to the city's sanitary sewer or water supply system as defined in the city's code, Title 14 Water and Sewers.	Monthly and annual summary of waste water discharge and fees paid to the city shall be reported in the ACR.	Fees paid to the city shall be reported in the ACR.	Annual Compliance Report	12/31/2020				(Ref Only)					SERC	DSR
294	S&W	SOIL & WATER-6c	CONS/COM/ OPS	Sewer Connections - The project owner shall pay the city of Stanton all fees normally associated with connections to the city's sanitary sewer or water supply system as defined in the city's code, Title 14 Water and Sewers.	Monthly and annual summary of waste water discharge and fees paid to the city shall be reported in the ACR.	Monthly and annual summary of waste water discharge.	Annual Compliance Report	12/31/2020				(Ref Only)					SERC	DSR
295	S&W	SOIL & WATER-7	PC/CONS	Jack and Bore Permits - Prior to the initiation of any Carbon Creek jack and bore activities for the natural gas pipeline, the project owner shall apply for coverage under the following permits: (see Decision SOIL&WATER 7 for list) - Section 401, Section 404, Section 408, Streambed Alteration Agreement,	The project owner shall provide the CPM with copies of the applicable permits or agreements.	Permits or agreement documents	No later than thirty (30) days prior to any construction-related activities that could affect water quality in Carbon Creek	6/30/2019	5/31/2019	Not started	6/19/2019	(Ref Only)					SoCalGas	GAL
296	S&W	SOIL & WATER-8a	PC	Bridge Encroachment Permits - The project owner shall obtain an encroachment permit for the construction of the vehicle and utility bridges from the Orange County Public Works Department in accordance with Orange County Code – Title 9, Division 2, Article 2, Sections 9-2-40 and 9-2-50. The project owner shall pay all necessary fees to Orange County Public Works Department for compliance with the permit review and approval process. The project owner shall submit the encroachment permit application package to Orange County Public Works Department and the CPM for review and approval prior to construction. The project owner shall also provide a copy of the approved permit to the CPM.	The project owner shall provide a copy of the application package for the encroachment permit and any comments from Orange County Public Works Department to the CPM for review and approval.	Application for encroachment permit and OCPWD comments	At least ninety (90) days prior to bridge construction	11/27/2018	9/17/2018	Completed	12/13/2018	2/5/19 (Ref Only)	2/5/19 (Ref Only)				SERC	GAL
297	S&W	SOIL & WATER-8b	PC	OCPWD Permit - See SOIL&WATER-8a	The project owner shall submit a copy of the final approved permit from Orange County Public Works Department to the CPM for review and approval.	Copy of final approved permit from OCPWD	At least 30 days prior to bridge construction	1/26/2019	2/1/2019	Completed	3/12/2019	2/5/2019 (Ref Only)	2/5/19 (Ref Only)				SERC	GAL

[illegible]

	A	B	C	D	E	F	G	H	I	J	K	O	P	Q	R	S	T	U
1	Stanton Energy Reliability Center Compliance Matrix (16-AFC-01)											Pre-Construction						
2	All Phases							6/30/2040				Construction						
3												Commissioning						
4	Revised 4/30/2019					Based on Final Staff Assessment						Operations						
5	Technical Resource	Cond. #	Phase	Description	Verification/Action/Submittal	Submittal	Date Submittal is Required	Due Date	Date Submitted to CPM	Compliance Status for CPM (Not started, in progress, completed (with date))	Date Approved by CPM	Date Submitted to CBO	Date Approved by CBO	Other Agencies to submit to?	Date Submitted to Other agencies	Date Approved by Other Agencies	Responsible Party SERC	SERC Project Manager GAL
306	STRUC	STRUC-3a	PC/CONS	Final Design Changes - The project owner shall submit to the CBO design changes to the final plans required by the 2016 CBC, including the revised drawings, specifications, calculations, and a complete description of, and supporting rationale for, the proposed changes, and shall give to the CBO prior notice of the intended filing.	The project owner shall notify the CBO of the intended filing of design changes, and shall submit the required number of sets of revised drawings and the required number of copies of the other abovementioned documents to the CBO, with a copy of the transmittal letter to the CPM.	Revised drawings to CBO	Schedule suitable to the CBO	6/30/2019		Not Started								
307	STRUC	STRUC-3aa	PC/CONS	Final Design Changes - The project owner shall submit to the CBO design changes to the final plans required by the 2016 CBC, including the revised drawings, specifications, calculations, and a complete description of, and supporting rationale for, the proposed changes, and shall give to the CBO prior notice of the intended filing.	The project owner shall notify the CBO of the intended filing of design changes, and shall submit the required number of sets of revised drawings and the required number of copies of the other abovementioned documents to the CBO, with a copy of the transmittal letter to the CPM.	Revised drawings to CBO and transmittal to CPM	Schedule suitable to the CBO	6/30/2019		Not Started							SERC	GAL
308	STRUC	STRUC-3b	PC/CONS	Plan Approval Notification in MCR - See STRUC-3a	The project owner shall notify the CPM, via the monthly compliance report, when the CBO has approved the revised plans.	Notification of CBO Plan approval in MCR	Monthly	Monthly		In Progress							SERC	GAL
309	STRUC	STRUC-4a	CONS	Tank and HazMat Vessel Design - Tanks and vessels containing quantities of toxic or hazardous materials exceeding amounts specified in the 2016 CBC shall, at a minimum, be designed to comply with the requirements of that chapter.	The project owner shall submit to the CBO for design review and approval final design plans, specifications, and calculations, including a copy of the signed and stamped engineer's certification.	Final design plans, specifications, and calculations	At least 30 days (or project owner- and CBO-approved alternate time frame) prior to the start of installation of the tanks or vessels containing the above specified quantities of toxic or hazardous materials	10/20/2019									SERC	TAT
310	STRUC	STRUC-4b	CONS	CBO Approvals in MCR - See STRUC-4a	The project owner shall send copies of the CBO approvals of plan checks to the CPM in the monthly compliance report following receipt of such approvals. The project owner shall also transmit a copy of the CBO's inspection approvals to the CPM in the monthly compliance report following completion of any inspection.	Copies of CBO approvals in MCR	Monthly	Monthly		In Progress							SERC	GAL
311	TLSN	TLSN-1	CONS	66 kV Line Requirements - The project owner shall construct the proposed 66-kV transmission line according to the requirements of California Public Utility Commission's GO-95, GO-128, GO-52, GO-131-D, Title 8, and Group 2, High Voltage Electrical Safety Orders, sections 2700 through 2974 of the California Code of Regulations, and Southern California Edison's EMF reduction guidelines.	The project owner shall submit to the compliance project manager (CPM) a letter signed by a California registered electrical engineer affirming that the line will be constructed according to the requirements stated in the condition.	Letter affirming construction in accordance with requirements	At least 30 days prior to start of construction of the transmission line or related structures and facilities	6/1/2019	3/15/2019	Completed	4/4/2019	3/15/2019 (Ref Only)	3/18/2019				SCE	GAL
312	TLSN	TLSN-2	CONS	Metallic Objects Grounded - The project owner shall ensure that all permanent metallic objects within the proposed route are grounded according to industry standards.	The project owner shall submit to the compliance project manager (CPM) a letter signed by a California registered electrical engineer affirming compliance with this condition.	Letter affirming compliance	At least 30 days before the line is energized	12/27/2019		Not Started		(Ref Only)					SCE	GAF
313	TRANS	TRANS-1a	CONS	Roadway Use Permits and Regulations - The project owner shall comply with limitations imposed by the Department of Transportation (Caltrans) and other relevant jurisdictions, including the cities of Stanton, Anaheim, Buena Park, Garden Grove, and Westminster, and the county of Orange, on vehicle sizes and weights, driver licensing, and truck routes.	The project owner shall identify the permits received during that reporting period (copies of actual permits are not required in the MCR) to demonstrate project compliance with limitations of relevant jurisdictions for vehicle sizes, weights, driver licensing, and truck routes.	List of permits received in MCR	Monthly	Monthly		In Progress		(Ref Only)					ARB	GAL
314	TRANS	TRANS-1b	CONS	Copies of Permits - See TRANS-1a	The project owner shall retain copies of permits and supporting documentation on-site for compliance project manager (CPM) inspection if requested.	Copies of permits and documentation	During construction	Ongoing		In Progress		(Ref Only)					SERC	TLB

Attachment 3 – Air Quality

2600 Michelson Drive, Suite 500
Irvine, CA 92612
United States
www.jacobs.com

Subject **Stanton Energy Reliability Center (16-AFC-1C)**
 Air Quality Monthly Compliance Report
 August 2019

Project Name Stanton Energy Reliability Center (SERC) (16-AFC-1C)

Attention Tim Bofman, SERC, LLC

From Hong Zhuang, Jacobs
 SERC CEC Designated Air Quality Construction Mitigation Manager

Date August 5, 2019

Copies to Mike Malsy, Wellhead
 John Kimble, Wellhead
 Sharon Stureman, SERC, LLC
 Doug Davy, Jacobs
 Karen Parker, Jacobs

This Monthly Compliance Report (MCR) summarizes the activities conducted at the Stanton Energy Reliability Center (SERC) in August 2019 to demonstrate compliance with California Energy Commission Conditions of Certification (COCs) for air quality AQ-SC3, AQ-SC4, and AQ-SC5. The required documentation for these COCs is provided in the sections below.

AQ-SC3 Construction Fugitive Dust Control

AQ-SC3 requires control measures to mitigate fugitive dust created by project construction activities. AQ-SC3 also requires that the MCR include the following:

- A summary of all actions taken to maintain compliance with this condition (including sweeping log entries)
- Copies of any complaints filed with the South Coast Air Quality Management District (SCAQMD or District)
- Any other documentation deemed necessary by the Compliance Project Manager (CPM), District, or Air Quality Construction Mitigation Manager (AQCM) to verify compliance with this condition. Such information may be provided in electronic format or on disk media at the project owner's discretion

During construction in August 2019, fugitive dust was controlled primarily by maintaining vehicle speeds of 10 miles per hour or less on unpaved areas and applying water during soil disturbing and demolition activities. Signs have been posted at the two entrances to the construction site, limiting vehicle speeds to 10 miles per hour. To verify compliance with AQ-SC3, a fugitive dust control

checklist was completed each day. The daily field checklists for fugitive dust control and the sweeping logs are provided in Attachment A and summarized in Table 1 below.

Table 1. Fugitive Dust Control Measures

AQ-SC3

Implementation Measure	Out of Compliance-Trigger	In Compliance-Trigger ^a	Results During Compliance Period
All main access roads onsite are paved or stabilized	No – Dust plumes originating from access roads	Yes – No dust plumes originating from access roads	Yes – In compliance
All unpaved roads of the construction site are watered as frequently as necessary to prevent dust plume	No – Dust plumes originating from unpaved roads	Yes – No dust plumes originating from unpaved roads	Yes – In compliance
All disturbed areas of the construction site are watered as frequently as necessary to prevent dust plume	No – Dust plumes originating from disturbed areas	Yes – No dust plumes originating from disturbed areas	Yes – In compliance
Maximum speed limit of 10 miles per hour on unpaved surfaces	No – Vehicles exceeding 10 miles per hour on unpaved areas	Yes – vehicles travel 10 miles per hour or less on unpaved areas	Yes – In compliance
Visible speed limit signs posted at construction site entrances	No – No signs posted	Yes – Signs posted	Yes – In compliance. Ten miles per hour speed limit is posted.
Wheel inspection or wash stations in place	No – Track-out into roadways not managed	Yes – No track-out observed or track-outs were cleaned up immediately.	Yes – In compliance. Additional measures were implemented to clean up track-out. Tire cleaning to be conducted if needed.
At least 20-foot-long gravel ramps at wheel inspection / wash stations	No – 20-foot-long gravel ramps not present	Yes – 20-foot-long gravel ramps present	Not applicable (NA) – Shaker plates installed. Gravel ramps are installed as needed.
All unpaved exits are graveled or treated	No – Dirt entering roadways	Yes – No dirt entering roadways	Yes – In compliance. Shaker plates were installed at the unpaved exit. Gravel ramp is added.
Entrance limited to treated roadways	No – Entrance not limited	Yes – Entrance limited	Yes – In compliance
Storm Water Pollution Prevention Plan (SWPPP) control measures implemented	No – Contaminated storm water runoff found in roadways	Yes – No contaminated storm water runoff found in roadways	Yes – In compliance. Best Management Practices (BMPs) are installed.
Paved roads within the site swept as needed	No – Dirt / debris accumulated	Yes – Site clean	Yes – In compliance
At least 500 feet of any paved roadway exiting site swept as needed	No – visible dirt within 500 feet of roadway entrance	Yes – No dirt observed	Yes – In compliance
Soil storage piles and disturbed areas inactive for more than 10 days are covered or treated	No – Dust plumes originating from storage piles and disturbed areas	Yes – No dust plumes from storage piles and disturbed areas	Yes – In compliance
Bulk material transport offsite is covered or treated and loaded with at least two feet of freeboard	No – Visible emissions from bulk material transport	Yes – No visible emissions from bulk material transport	Yes – In compliance
Wind erosion control techniques used for disturbed, unstabilized construction areas	No – Visible dust from disturbed, unstabilized construction Areas	Yes – No visible dust from disturbed, unstabilized construction areas	Yes – In compliance. Wind breaks installed as needed

^aSite is noted as in compliance if the activity did not occur during the compliance period.

AQ-SC4 Dust Plume Response Requirement

AQ-SC4 requires that all construction activities be monitored for visible dust plumes. This condition also requires that additional dust mitigation measures be implemented if visible dust plumes that have the potential to be transported off the project site and within 100 feet upwind of any regularly occupied structure are observed. AQ-SC4 requires that the MCR include the following:

- A summary of all actions taken to maintain compliance with this condition
- Copies of any complaints filed with the District in relation to project construction; and any other documentation deemed necessary by the CPM and AQCMM to verify compliance with this condition. Such information may be provided via electronic format or disk media at the project owner's discretion.

Visible dust plumes with the potential to be transported offsite were not observed in August 2019. No air quality-related complaints were received during this reporting period.

AQ-SC5 Diesel-Fueled Engine Control

AQ-SC5 requires that all off-road diesel construction equipment used on the project be powered by the cleanest engines available that also comply with California Air Resources Board's (CARB) Regulation for In-Use Off-Road Diesel Fleets. AQ-SC5 requires that the MCR include the following:

- A summary of all actions taken to control diesel construction related emissions
- A list of all heavy equipment used on site during that month, including the owner of the equipment and a letter from each owner indicating that the equipment has been properly maintained
- Any other documentation deemed necessary by the CPM and AQCMM to verify compliance with this condition. Such information may be provided via electronic format or disk media at the project owner's discretion.

The following off-road diesel equipment was used at the site in August 2019 and tagged to indicate compliance with AQ-SC5:

Manufacturer	Equipment Name	EIN
CASE	580 SN - BackHoe	BX3T54
CAT	Rough Terrain Forklift	SF7A56
CAT	259D Skid Steer Loader	NG3U86
Cummins	6K Reach Forklift	RS6W99
Deere	210l Skip Loader	WK9J63
Genie	Forklift - Variable Reach	KT3V94
Genie	5K Reach Fork	JW5N58
JCB	507-42	RV7M68
JLG	60' Boom Lift	LR7P73
Xtreme	XR1255 Forklift	VC6G63
Xtreme	XR2045 Forklift	TF6J89
Xtreme	XR2045 Forklift	VT6H48

Attachment B provides a table summarizing information about the engines, including the CARB Engine Identification Number (EIN), tier, and the dates the equipment was used on the project

site. Attachment B also contains the AQ-SC5 daily field checklists for off-road diesel engines and letters from the equipment owners indicating the equipment has been properly maintained.

Attachment A
Documentation of AQ-SC3 Compliance

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.01 17:17:47
+07'00'

Date: 8/1/2019

Form: SERC-CAQ-001

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.02 16:45:18
+0700

Date: 8/2/2019

Form: SERC-CAQ-001

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Jon Kimble

Form: SERC-CAQ-001

AQCMM or Delegate signature: Jon Kimble Digitally signed by Jon Kimble
Date: 2019.08.05 16:08:30
+0700

Date: August 5, 2019

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	N/A	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.06 16:59:51
+0700

Date: 8/6/2019

Form: SERC-CAQ-001

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	


* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: MikeMalsy

Form: SERC-CAQ-001

AQCMM or Delegate signature:  Michael Malsy

Date: 8/7/2019

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.08 18:50:24
+0700

Date: 8/8/2019

Form: SERC-CAQ-001

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-001

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.12 17:30:27
+07'00'

Date: 8/9/2019

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Site was inspected on 8/9/2019. Form was not completed until 8/12/2019.

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-001

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.12 17:33:47
+07'00'

Date: 8/12/2019

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-001

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.13 17:04:55
+07'00'

Date: 8/13/2019

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-001

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.14 17:19:15
+0700

Date: 8/14/2019

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy
 AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.19 17:27:11
+07'00'
 Date: 8/15/2019

Form: SERC-CAQ-001

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Site was inspected but not documented until 8/19/2019.

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-001

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.09.04 10:36:15
+07'00'

Date: 8/16/2019

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Had to recreate report. Site was walked down by Mike Malsy 8/16/2019.

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy
 AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.19 17:33:13
+07'00'
 Date: 8/19/2019

Form: SERC-CAQ-001

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy
 AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.09.05 17:02:00
+07'00'
 Date: 8/20/2019

Form: SERC-CAQ-001

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Walk through performed by Jon Kimble. Issues with computer and did not save updated file.

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Jon Kimble

Form: SERC-CAQ-001

AQCMM or Delegate signature: Jon Kimble
Digitally signed by Jon Kimble
Date: 2019.08.28 13:25:30
+0700

Date: August 22, 2019

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	N/A	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-001

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.28 07:40:47
+07'00'

Date: 8/23/2019

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.28 07:31:09
+07'00'

Date: 8/26/2019

Form: SERC-CAQ-001

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.28 07:29:23
+07'00'

Date: 8/27/2019

Form: SERC-CAQ-001

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.29 19:01:47
+07'00'

Date: 8/28/2019

Form: SERC-CAQ-001

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-001

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.29 19:03:48
+07'00'

Date: 8/29/2019

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	Repaired silt fencing
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy
 AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.31 20:58:59
+07'00'
 Date: 8/30/2019

Form: SERC-CAQ-001

Construction Fugitive Dust Control (AQ-SC3) Checklist Item	Response (yes/no)	If no, describe corrective action required and/or in progress
Are all unpaved roads and disturbed areas watered as frequently as necessary?	Y	
Are speed limit signs posted at the main entrances?	Y	
Are vehicle tires inspected and washed as necessary? Are gravel ramps installed at tire washing station?	Y	
Are construction equipment vehicle tires inspected and washed as necessary before entering paved road?	Y	
Are unpaved exits graveled or treated to prevent track-out?	Y	
Are equipment and vehicles using designated onsite roads?	Y	
Are onsite paved roads swept at least twice daily, and paved public roadways within 500 feet of exits swept as needed?*	Y	
Are Storm Water Pollution Prevention Plan (SWPPP) sandbags or other erosion control measures in place?	Y	
Are all soil piles and disturbed areas that are inactive for longer than 10 days covered or treated with dust suppressant compounds?	Y	
Are trucks carrying bulk materials covered and/or sufficiently wetted and loaded to achieve at least 2 feet of freeboard prior to leaving the project site?	Y	
Are wind erosion control techniques (such as windbreaks, water, chemical suppressants, etc.) used on construction areas that may be disturbed?	Y	
Are dust plumes visible with the potential to be transported (1) off the project site, (2) 200 feet beyond the centerline of the construction of linear facilities, or (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner? If yes, implement the dust plume response outlined in AQ-SC4 and complete the Visible Dust Plume Response Form (Form SERC-CAQ-003).	N	

* The use of dry rotary brushes is expressly prohibited except where preceded or accompanied by sufficient wetting to limit the visible dust emissions. Use of blower devices is expressly forbidden.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: July 2019		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
8-1-19	700				—	<i>[Signature]</i>	
8-1-19	715				—	<i>[Signature]</i>	
8-1-19	730				—	<i>[Signature]</i>	
8-1-19	745				—	<i>[Signature]</i>	
8-1-19	800				—	<i>[Signature]</i>	
8-1-19	815				—	<i>[Signature]</i>	
8-1-19	830				—	<i>[Signature]</i>	
8-1-19	845				—	<i>[Signature]</i>	
8-1-19	900				—	<i>[Signature]</i>	
8-1-19	915				—	<i>[Signature]</i>	
8-1-19	930				—	<i>[Signature]</i>	
8-1-19	945				—	<i>[Signature]</i>	
8-1-19	1000				—	<i>[Signature]</i>	
8-1-19	1015				—	<i>[Signature]</i>	
8-1-19	1030				—	<i>[Signature]</i>	
8-1-19	1045				—	<i>[Signature]</i>	
8-1-19	1100				—	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>Aug 2019</i>		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
8-2-19	700				—	<i>[Signature]</i>	
8-2-19	715				—	<i>[Signature]</i>	
8-2-19	730				—	<i>[Signature]</i>	
8-2-19	745				—	<i>[Signature]</i>	
8-2-19	800				—	<i>[Signature]</i>	
8-2-19	815				—	<i>[Signature]</i>	
8-2-19	830				—	<i>[Signature]</i>	
8-2-19	845				—	<i>[Signature]</i>	
8-2-19	900				—	<i>[Signature]</i>	
8-2-19	915				—	<i>[Signature]</i>	
8-2-19	930				—	<i>[Signature]</i>	
8-2-19	945				—	<i>[Signature]</i>	
8-2-19	1000				—	<i>[Signature]</i>	
8-2-19	1015				—	<i>[Signature]</i>	
8-2-19	1030				—	<i>[Signature]</i>	
8-2-19	1045				—	<i>[Signature]</i>	
8-2-19	1100				—	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>AUG 2019</i>		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
8-5-19	700				—	<i>[Signature]</i>	
8-5-19	715				—	<i>[Signature]</i>	
8-5-19	730				—	<i>[Signature]</i>	
8-5-19	745				—	<i>[Signature]</i>	
8-5-19	800				—	<i>[Signature]</i>	
8-5-19	815				—	<i>[Signature]</i>	
8-5-19	830				—	<i>[Signature]</i>	
8-5-19	845				—	<i>[Signature]</i>	
8-5-19	900				—	<i>[Signature]</i>	
8-5-19	915				—	<i>[Signature]</i>	
8-5-19	930				—	<i>[Signature]</i>	
8-5-19	945				—	<i>[Signature]</i>	
8-5-19	1000				—	<i>[Signature]</i>	
8-5-19	1015				—	<i>[Signature]</i>	
8-5-19	1030				—	<i>[Signature]</i>	
8-5-19	1045				—	<i>[Signature]</i>	
8-5-19	1100				—	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>Aug 2019</i>		Sweeping Area Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Date		
8-6-19	705				—	<i>[Signature]</i>	
8-6-19	715				—	<i>[Signature]</i>	
8-6-19	730				—	<i>[Signature]</i>	
8-6-19	745				—	<i>[Signature]</i>	
8-6-19	800				—	<i>[Signature]</i>	
8-6-19	815				—	<i>[Signature]</i>	
8-6-19	830				—	<i>[Signature]</i>	
8-6-19	845				—	<i>[Signature]</i>	
8-6-19	900				—	<i>[Signature]</i>	
8-6-19	915				—	<i>[Signature]</i>	
8-6-19	930				—	<i>[Signature]</i>	
8-6-19	945				—	<i>[Signature]</i>	
8-6-19	1000				—	<i>[Signature]</i>	
8-6-19	1015				—	<i>[Signature]</i>	
8-6-19	1030				—	<i>[Signature]</i>	
8-6-19	1045				—	<i>[Signature]</i>	
8-6-19	1100				—	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>Aug 2019</i>		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
8-7-19	700				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
8-7-19	715				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
8-7-19	730				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
8-7-19	745				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
8-7-19	800				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
8-7-19	815				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
8-7-19	830				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
8-7-19	845				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
8-7-19	900				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
8-7-19	915				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
8-7-19	930				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
8-7-19	945				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
8-7-19	1000				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
8-7-19	1015				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
8-7-19	1030				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
8-7-19	1045				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
8-7-19	1100				<input checked="" type="checkbox"/>	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year:		Sweeping Area Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
8-8-19	700				—	<i>[Signature]</i>	
8-8-19	715				—	<i>[Signature]</i>	
8-8-19	730				—	<i>[Signature]</i>	
8-8-19	745				—	<i>[Signature]</i>	
8-8-19	800				—	<i>[Signature]</i>	
8-8-19	815				—	<i>[Signature]</i>	
8-8-19	845				—	<i>[Signature]</i>	
8-8-19	900				—	<i>[Signature]</i>	
8-8-19	915				—	<i>[Signature]</i>	
8-8-19	930				—	<i>[Signature]</i>	
8-8-19	945				—	<i>[Signature]</i>	
8-8-19	1000				—	<i>[Signature]</i>	
8-8-19	1015				—	<i>[Signature]</i>	
8-8-19	1030				—	<i>[Signature]</i>	
8-8-19	1045				—	<i>[Signature]</i>	
8-8-19	1100				—	<i>[Signature]</i>	
8-8-19	1115				—	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year:		Sweeping Area Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
8-8-19	1130				—	<i>[Signature]</i>	
8-8-19	1215				—	<i>[Signature]</i>	
8-8-19	1230				—	<i>[Signature]</i>	
8-8-19	1245				—	<i>[Signature]</i>	
8-8-19	1000				—	<i>[Signature]</i>	
8-8-19	115				—	<i>[Signature]</i>	
8-8-19	130				—	<i>[Signature]</i>	
8-8-19	145				—	<i>[Signature]</i>	
8-8-19	200				—	<i>[Signature]</i>	
8-8-19	215				—	<i>[Signature]</i>	
8-8-19	230				—	<i>[Signature]</i>	
8-8-19	245				—	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>Aug 2019</i>		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
8-9-19	700				—	<i>[Signature]</i>	
8-9-19	715				—	<i>[Signature]</i>	
8-9-19	730				—	<i>[Signature]</i>	
8-9-19	745				—	<i>[Signature]</i>	
8-9-19	800				—	<i>[Signature]</i>	
8-9-19	815				—	<i>[Signature]</i>	
8-9-19	830				—	<i>[Signature]</i>	
8-9-19	845				—	<i>[Signature]</i>	
8-9-19	900				—	<i>[Signature]</i>	
8-9-19	915				—	<i>[Signature]</i>	
8-9-19	930				—	<i>[Signature]</i>	
8-9-19	945				—	<i>[Signature]</i>	
8-9-19	1000				—	<i>[Signature]</i>	
8-9-19	1015				—	<i>[Signature]</i>	
8-9-19	1030				—	<i>[Signature]</i>	
8-9-19	1045				—	<i>[Signature]</i>	
8-9-19	1100				—	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>Aug 2019</i>		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
8-12-19	700					<i>[Signature]</i>	
8-12-19	715					<i>[Signature]</i>	
8-12-19	730					<i>[Signature]</i>	
8-12-19	745					<i>[Signature]</i>	
8-12-19	800					<i>[Signature]</i>	
8-12-19	815					<i>[Signature]</i>	
8-12-19	830					<i>[Signature]</i>	
8-12-19	845					<i>[Signature]</i>	
8-12-19	900					<i>[Signature]</i>	
8-12-19	915					<i>[Signature]</i>	
8-12-19	930					<i>[Signature]</i>	
8-12-19	945					<i>[Signature]</i>	
8-12-19	1000					<i>[Signature]</i>	
8-12-19	1015					<i>[Signature]</i>	
8-12-19	1030					<i>[Signature]</i>	
8-12-19	1045					<i>[Signature]</i>	
8-12-19	1100					<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year:		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
8-12-19	1115				—	[Signature]	
8-12-19	1130				—	[Signature]	
8-12-19	1215				—	[Signature]	
8-12-19	1230				—	[Signature]	
8-12-19	1245				—	[Signature]	
8-12-19	1000				—	[Signature]	
8-12-19	115				—	[Signature]	
8-12-19	130				—	[Signature]	
8-12-19	1415				—	[Signature]	
8-12-19	200				—	[Signature]	
8-12-19	215				—	[Signature]	
8-12-19	230				—	[Signature]	
8-12-19	245				—	[Signature]	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>Aug 2019</i>		Sweeping Area Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
8-13-19	700				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
8-13-19	715				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
8-13-19	730				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
8-13-19	745				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
8-13-19	800				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
8-13-19	815				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
8-13-19	830				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
8-13-19	845				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
8-13-19	900				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
8-13-19	915				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
8-13-19	930				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
8-13-19	945				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
8-13-19	1000				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
8-13-19	1015				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
8-13-19	1030				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
8-13-19	1045				<input checked="" type="checkbox"/>	<i>[Signature]</i>	
8-13-19	1100				<input checked="" type="checkbox"/>	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year:		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
8-14-19	700					<i>[Signature]</i>	
8-14-19	715					<i>[Signature]</i>	
8-14-19	730					<i>[Signature]</i>	
8-14-19	745					<i>[Signature]</i>	
8-14-19	800					<i>[Signature]</i>	
8-14-19	815					<i>[Signature]</i>	
8-14-19	830					<i>[Signature]</i>	
8-14-19	845					<i>[Signature]</i>	
8-14-19	900					<i>[Signature]</i>	
8-14-19	915					<i>[Signature]</i>	
8-14-19	930					<i>[Signature]</i>	
8-14-19	945					<i>[Signature]</i>	
8-14-19	1000					<i>[Signature]</i>	
8-14-19	1015					<i>[Signature]</i>	
8-14-19	1030					<i>[Signature]</i>	
8-14-19	1045					<i>[Signature]</i>	
8-14-19	1100					<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>Aug 2019</i>		Sweeping Area Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
<i>8-14-19</i>	<i>1115</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-14-19</i>	<i>1130</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-14-19</i>	<i>1215</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-14-19</i>	<i>1230</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-14-19</i>	<i>1245</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-14-19</i>	<i>1005</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-14-19</i>	<i>1115</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-14-19</i>	<i>130</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-14-19</i>	<i>145</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-14-19</i>	<i>2005</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-14-19</i>	<i>215</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-14-19</i>	<i>230</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-14-19</i>	<i>245</i>				<i>—</i>	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>Aug 2019</i>		Sweeping Area Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
8-15-19	700				—	<i>[Signature]</i>	
8-15-19	715				—	<i>[Signature]</i>	
8-15-19	730				—	<i>[Signature]</i>	
8-15-19	745				—	<i>[Signature]</i>	
8-15-19	805				—	<i>[Signature]</i>	
8-15-19	815				—	<i>[Signature]</i>	
8-15-19	830				—	<i>[Signature]</i>	
8-15-19	845				—	<i>[Signature]</i>	
8-15-19	905				—	<i>[Signature]</i>	
8-15-19	915				—	<i>[Signature]</i>	
8-15-19	930				—	<i>[Signature]</i>	
8-15-19	945				—	<i>[Signature]</i>	
8-15-19	1000				—	<i>[Signature]</i>	
8-15-19	1015				—	<i>[Signature]</i>	
8-15-19	1030				—	<i>[Signature]</i>	
8-15-19	1045				—	<i>[Signature]</i>	
8-15-19	1105				—	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year:		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
8-16-19	700				—	<i>[Signature]</i>	
8-16-19	715				—	<i>[Signature]</i>	
8-16-19	730				—	<i>[Signature]</i>	
8-16-19	745				—	<i>[Signature]</i>	
8-16-19	800				—	<i>[Signature]</i>	
8-16-19	815				—	<i>[Signature]</i>	
8-16-19	830				—	<i>[Signature]</i>	
8-16-19	845				—	<i>[Signature]</i>	
8-16-19	900				—	<i>[Signature]</i>	
8-16-19	915				—	<i>[Signature]</i>	
8-16-19	930				—	<i>[Signature]</i>	
8-16-19	945				—	<i>[Signature]</i>	
8-16-19	1000				—	<i>[Signature]</i>	
8-16-19	1015				—	<i>[Signature]</i>	
8-16-19	1030				—	<i>[Signature]</i>	
8-16-19	1045				—	<i>[Signature]</i>	
8-16-19	1100				—	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>Aug 2019</i>		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
8-19-19	700				/	<i>[Signature]</i>	
8-19-19	715				/	<i>[Signature]</i>	
8-19-19	730				/	<i>[Signature]</i>	
8-19-19	745				/	<i>[Signature]</i>	
8-19-19	800				/	<i>[Signature]</i>	
8-19-19	815				/	<i>[Signature]</i>	
8-19-19	830				/	<i>[Signature]</i>	
8-19-19	845				/	<i>[Signature]</i>	
8-19-19	900				/	<i>[Signature]</i>	
8-19-19	915				/	<i>[Signature]</i>	
8-19-19	930				/	<i>[Signature]</i>	
8-19-19	945				/	<i>[Signature]</i>	
8-19-19	1000				/	<i>[Signature]</i>	
8-19-19	1015				/	<i>[Signature]</i>	
8-19-19	1030				/	<i>[Signature]</i>	
8-19-19	1045				/	<i>[Signature]</i>	
8-19-19	1100				/	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>Aug 2019</i>		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
<i>8-19-19</i>	<i>1115</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-19-19</i>	<i>1130</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-19-19</i>	<i>1215</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-19-19</i>	<i>1230</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-19-19</i>	<i>1245</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-19-19</i>	<i>1000</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-19-19</i>	<i>115</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-19-19</i>	<i>130</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-19-19</i>	<i>145</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-19-19</i>	<i>200</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-19-19</i>	<i>215</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-19-19</i>	<i>230</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-19-19</i>	<i>245</i>				<i>—</i>	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>Aug 2019</i>		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
8-20-19	700				—	<i>Kendall</i>	
8-20-19	715				—	<i>Kendall</i>	
8-20-19	730				—	<i>Kendall</i>	
8-20-19	745				—	<i>Kendall</i>	
8-20-19	800				—	<i>Kendall</i>	
8-20-19	815				—	<i>Kendall</i>	
8-20-19	830				—	<i>Kendall</i>	
8-20-19	845				—	<i>Kendall</i>	
8-20-19	900				—	<i>Kendall</i>	
8-20-19	915				—	<i>Kendall</i>	
8-20-19	930				—	<i>Kendall</i>	
8-20-19	945				—	<i>Kendall</i>	
8-20-19	1000				—	<i>Kendall</i>	
8-20-19	1015				—	<i>Kendall</i>	
8-20-19	1030				—	<i>Kendall</i>	
8-20-19	1045				—	<i>Kendall</i>	
8-20-19	1100						

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>Aug 2019</i>		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
8-21-19	700					<i>[Signature]</i>	
8-21-19	715					<i>[Signature]</i>	
8-21-19	730					<i>[Signature]</i>	
8-21-19	745					<i>[Signature]</i>	
8-21-19	800					<i>[Signature]</i>	
8-21-19	815					<i>[Signature]</i>	
8-21-19	830					<i>[Signature]</i>	
8-21-19	845					<i>[Signature]</i>	
8-21-19	900					<i>[Signature]</i>	
8-21-19	915					<i>[Signature]</i>	
8-21-19	930					<i>[Signature]</i>	
8-21-19	945					<i>[Signature]</i>	
8-21-19	1000					<i>[Signature]</i>	
8-21-19	1015					<i>[Signature]</i>	
8-21-19	1030					<i>[Signature]</i>	
8-21-19	1045					<i>[Signature]</i>	
8-21-19	1100					<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year:		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
8-21-19	1115				/	[Signature]	
8-21-19	1130				/	[Signature]	
8-21-19	1215				/	[Signature]	
8-21-19	1230				/	[Signature]	
8-21-19	1245				/	[Signature]	
8-21-19	100				/	[Signature]	
8-21-19	115				/	[Signature]	
8-21-19	130				/	[Signature]	
8-21-19	145				/	[Signature]	
8-21-19	200				/	[Signature]	
8-21-19	215				/	[Signature]	
8-21-19	230				/	[Signature]	
8-21-19	245				/	[Signature]	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>Aug 2019</i>		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
8-22-19	700				—	<i>[Signature]</i>	
8-22-19	715				—	<i>[Signature]</i>	
8-22-19	730				—	<i>[Signature]</i>	
8-22-19	745				—	<i>[Signature]</i>	
8-22-19	800				—	<i>[Signature]</i>	
8-22-19	815				—	<i>[Signature]</i>	
8-22-19	830				—	<i>[Signature]</i>	
8-22-19	845				—	<i>[Signature]</i>	
8-22-19	900				—	<i>[Signature]</i>	
8-22-19	915				—	<i>[Signature]</i>	
8-22-19	930				—	<i>[Signature]</i>	
8-22-19	945				—	<i>[Signature]</i>	
8-22-19	1000				—	<i>[Signature]</i>	
8-22-19	1015				—	<i>[Signature]</i>	
8-22-19	1030				—	<i>[Signature]</i>	
8-22-19	1045				—	<i>[Signature]</i>	
8-22-19	1100				—	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>Aug 2019</i>		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
8-23-19	700					<i>[Signature]</i>	
8-23-19	715					<i>[Signature]</i>	
8-23-19	730					<i>[Signature]</i>	
8-23-19	745					<i>[Signature]</i>	
8-23-19	800					<i>[Signature]</i>	
8-23-19	815					<i>[Signature]</i>	
8-23-19	830					<i>[Signature]</i>	
8-23-19	845					<i>[Signature]</i>	
8-23-19	900					<i>[Signature]</i>	
8-23-19	915					<i>[Signature]</i>	
8-23-19	930					<i>[Signature]</i>	
8-23-19	945					<i>[Signature]</i>	
8-23-19	1000					<i>[Signature]</i>	
8-23-19	1015					<i>[Signature]</i>	
8-23-19	1030					<i>[Signature]</i>	
8-23-19	1045					<i>[Signature]</i>	
8-23-19	1100					<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>Aug 2019</i>		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
<i>8-26-19</i>	<i>705</i>				<i>—</i>	<i>Kurt H</i>	
<i>8-26-19</i>	<i>715</i>				<i>—</i>	<i>Kurt H</i>	
<i>8-26-19</i>	<i>730</i>				<i>—</i>	<i>Kurt H</i>	
<i>8-26-19</i>	<i>745</i>				<i>—</i>	<i>Kurt H</i>	
<i>8-26-19</i>	<i>805</i>				<i>—</i>	<i>Kurt H</i>	
<i>8-26-19</i>	<i>815</i>				<i>—</i>	<i>Kurt H</i>	
<i>8-26-19</i>	<i>830</i>				<i>—</i>	<i>Kurt H</i>	
<i>8-26-19</i>	<i>845</i>				<i>—</i>	<i>Kurt H</i>	
<i>8-26-19</i>	<i>905</i>				<i>—</i>	<i>Kurt H</i>	
<i>8-26-19</i>	<i>915</i>				<i>—</i>	<i>Kurt H</i>	
<i>8-26-19</i>	<i>930</i>				<i>—</i>	<i>Kurt H</i>	
<i>8-26-19</i>	<i>945</i>				<i>—</i>	<i>Kurt H</i>	
<i>8-26-19</i>	<i>1000</i>				<i>—</i>	<i>Kurt H</i>	
<i>8-26-19</i>	<i>1015</i>				<i>—</i>	<i>Kurt H</i>	
<i>8-26-19</i>	<i>1030</i>				<i>—</i>	<i>Kurt H</i>	
<i>8-26-19</i>	<i>1045</i>				<i>—</i>	<i>Kurt H</i>	
<i>8-26-19</i>	<i>1100</i>				<i>—</i>	<i>Kurt H</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>Aug 2019</i>		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
8-27-19	705				—	<i>[Signature]</i>	
8-27-19	715				—	<i>[Signature]</i>	
8-27-19	730				—	<i>[Signature]</i>	
8-27-19	745				—	<i>[Signature]</i>	
8-27-19	805				—	<i>[Signature]</i>	
8-27-19	815				—	<i>[Signature]</i>	
8-27-19	830				—	<i>[Signature]</i>	
8-27-19	845				—	<i>[Signature]</i>	
8-27-19	905				—	<i>[Signature]</i>	
8-27-19	915				—	<i>[Signature]</i>	
8-27-19	930				—	<i>[Signature]</i>	
8-27-19	945				—	<i>[Signature]</i>	
8-27-19	1000				—	<i>[Signature]</i>	
8-27-19	1015				—	<i>[Signature]</i>	
8-27-19	1030				—	<i>[Signature]</i>	
8-27-19	1045				—	<i>[Signature]</i>	
8-27-19	1105				—	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>Aug 2019</i>		Sweeping Area Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
<i>8-28-19</i>	<i>700</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-28-19</i>	<i>715</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-28-19</i>	<i>730</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-28-19</i>	<i>745</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-28-19</i>	<i>800</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-28-19</i>	<i>815</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-28-19</i>	<i>830</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-28-19</i>	<i>845</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-28-19</i>	<i>900</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-28-19</i>	<i>915</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-28-19</i>	<i>930</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-28-19</i>	<i>945</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-28-19</i>	<i>1000</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-28-19</i>	<i>1015</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-28-19</i>	<i>1030</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-28-19</i>	<i>1045</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-28-19</i>	<i>1100</i>				<i>—</i>	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>Aug 2019</i>		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
<i>8-28-19</i>	<i>1115</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-28-19</i>	<i>1130</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-28-19</i>	<i>1215</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-28-19</i>	<i>1230</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-28-19</i>	<i>1245</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-28-19</i>	<i>100</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-28-19</i>	<i>115</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-28-19</i>	<i>130</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-28-19</i>	<i>145</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-28-19</i>	<i>205</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-28-19</i>	<i>215</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-28-19</i>	<i>230</i>				<i>—</i>	<i>[Signature]</i>	
<i>8-28-19</i>	<i>245</i>				<i>—</i>	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>Aug 2019</i>		Sweeping Area Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
8-29-19	700				—	<i>[Signature]</i>	
8-29-19	715				—	<i>[Signature]</i>	
8-29-19	730				—	<i>[Signature]</i>	
8-29-19	745				—	<i>[Signature]</i>	
8-29-19	800				—	<i>[Signature]</i>	
8-29-19	815				—	<i>[Signature]</i>	
8-29-19	830				—	<i>[Signature]</i>	
8-29-19	845				—	<i>[Signature]</i>	
8-29-19	900				—	<i>[Signature]</i>	
8-29-19	915				—	<i>[Signature]</i>	
8-29-19	930				—	<i>[Signature]</i>	
8-29-19	945				—	<i>[Signature]</i>	
8-29-19	1000				—	<i>[Signature]</i>	
8-29-19	1015				—	<i>[Signature]</i>	
8-29-19	1030				—	<i>[Signature]</i>	
8-29-19	1045				—	<i>[Signature]</i>	
8-29-19	1100				—	<i>[Signature]</i>	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>Aug 2019</i>		Sweeping Area Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
8-30-19	700						
8-30-19	715						
8-30-19	730						
8-30-19	745						
8-30-19	800						
8-30-19	815						
8-30-19	830						
8-30-19	845						
8-30-19	900						
8-30-19	915						
8-30-19	930						
8-30-19	945						
8-30-19	1000						
8-30-19	1015						
8-30-19	1030						
8-30-19	1045						
8-30-19	1100						

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>Aug 2019</i>		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
8-30-19	1115				—	<i>[Signature]</i>	
8-30-19	1130				—	<i>[Signature]</i>	
8-30-19	1215				—	<i>[Signature]</i>	
8-30-19	1230				—	<i>[Signature]</i>	
8-30-19	1245				—	<i>[Signature]</i>	
8-30-19	100				—	<i>[Signature]</i>	
8-30-19	115				—	<i>[Signature]</i>	
8-30-19	130				—	<i>[Signature]</i>	
8-30-19	145				—	<i>[Signature]</i>	
8-30-19	200				—	<i>[Signature]</i>	
8-30-19	215				—	<i>[Signature]</i>	
8-30-19	230				—	<i>[Signature]</i>	
8-30-19	245				—	<i>[Signature]</i>	
8/31/19	11:15AM				X	<i>J. Tuzigino</i>	
8/31/19	12:15 PM				X	[Signature]	
8/31/19	2:15 PM				X	[Signature]	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project (16-AFC-01C)

Sweeping Log

Month/Year: <i>AUGUST 19</i>		Sweeping Area (Check if Swept)				Operator Signature	Notes
Date	Time	Onsite	Fern	Pacific	Dale		
8-1-19	1:35 pm			✓	✓	<i>Richard Ruff</i>	
8-2-19	1:25 pm			✓	✓	<i>Richard Ruff</i>	
8-5-19	1:40 pm			✓	✓	<i>Richard Ruff</i>	
8-6-19	1:45 pm			✓	✓	<i>Richard Ruff</i>	
8-7-19	1:25 pm			✓	✓	<i>Richard Ruff</i>	
8-8-19	2:05 pm			✓	✓	<i>Richard Ruff</i>	
8-12-19	1:25 pm			✓	✓	<i>Richard Ruff</i>	
8-13-19	1:45 pm			✓	✓	<i>Richard Ruff</i>	
8-15-19	1:45 pm			✓	✓	<i>Richard Ruff</i>	
8-18-19	1:35 pm			✓	✓	<i>Richard Ruff</i>	
8-20-19	1:45 pm			✓	✓	<i>Richard Ruff</i>	
8-23-19	1:49 pm			✓	✓	<i>Richard Ruff</i>	
8-26-19	1:30 pm			✓	✓	<i>Richard Ruff</i>	
8-28-19	2:00 pm			✓	✓	<i>Richard Ruff</i>	
8-29-19	1:35 pm			✓	✓	<i>Richard Ruff</i>	

Appendix B

Documentation of AQ-SC5 Compliance

SERC Offroad Diesel Equipment Inventory August 2019

				Equipment						Engine										
<u>Date Arrived</u>	<u>Date Removed</u>	<u>CARB ID 6 digit (EIN)</u>	<u>SERC ID</u>	<u>Manufacturer</u>	<u>Model/Description</u>	<u>Model Year</u>	<u>Serial Number</u>	<u>Owner</u>	<u>Renter</u>	<u>Manufacturer</u>	<u>Engine Family</u>	<u>Engine Model</u>	<u>Displacement (L)</u>	<u>Model Year</u>	<u>Serial Number</u>	<u>Diesel (hp)</u>	<u>Tier</u>	<u>Engine Certification on File</u>	<u>Compliance Tag</u>	<u>Notes</u>
2/4/2019	onsite	VC6G63	SERC_001	Xtreme	XR1255 Forklift	2016	XR1255031693102	ARB	N/A	FPT Industrial S.P.A	FFPXK03.4FSD	854E-E34TA	3.4	2015	JU82679-L025417	122	T4	u-r-015-0283	Green tag issued 02/04/2019	
2/20/2019	3/21/2019	NA	SERC_002	Multiquip	DCA70SSIU4F - Generator	2015	NA	United Rentals	ARB	Isuzu	JCEXL04.5AAJ	BR-4JJ1x	2.9	2015	74402993	95.2	T4	NA	Green tag issued 02/19/2019	EO not available. Tier 4 verified based in engine specs.
2/20/2019	onsite	BX3T54	SERC_003	CASE	580 SN - BackHoe	2014	JJ6N585NLECT05659	D+S BACKHOE SERVICE	N/A	FPT INDUSTRIAL	FFPX034DD	FSHFL4ADD	207 CU IN	2014	215914	97	T4	u-r-015-0283	Green tag issued 02/19/2019	
2/20/2019	4/25/2019	UG9N98	SERC_005	CAT	Cat 966M wheel loader	2014	KJP000570	Ortiz	Ortiz	CAT	ECPYL09.3HTF	C9.3	9.3	2014	SYE01292	303	4F	u-r-001-0479	Green tag issued 02/27/2019	
2/20/2019	5/20/2019	Y55A98	SERC_006	CAT	565 - 84" roller	2014	L8H00587	Ortiz	Ortiz	CAT	DPKXL04.4M1	C4.4	NA	2013	C7N11131	156.9	4I	NA	Green tag issued 02/27/2019	on EPA NRCI data https://www.epa.gov/compliance-and-
2/25/2019	3/8/2019	YV7D79	SERC_007	Volvo	ECR2353I - Excavator	2017	310653	Lalonde	Ortiz	Deutz	GDZXL05.7053	D6J	5.702	2016	11974476	173	4	u-r-013-0523	Green tag issued 02/27/2019	
2/27/2019	5/6/2019	DL9A58	SERC_009	Link-Belt	490X4	2017	LBX490Q7NGHEX1139	Lalonde	Ortiz	Isuzu Motors Limited	GSZXL09.8QXA	6U21	NA	2016	527667	362	4	u-r-006-0421	Green tag issued 02/27/2019	
2/26/2019	3/1/2019	SK8574	SERC_010	CAT	450F - Backhoe	2016	HJR00594	Lalonde	Ortiz	Perkins Engine Company	EPKXL04.4MK1	C4.4	4.4	2014	C7N36796	127	4	u-r-022-0191	Green tag issued 02/27/2019	
2/27/2019	5/20/2019	JG9B74	SERC_011	John Deere	210L Skip Loader	2017	1T8210LXPHF894289	Ortiz	Ortiz	John Deere	HJDXL04.5315	404HT096	4.5	2017	PE404U052929	93	4F	u-r-004-0537	Green tag issued 02/27/2019	
3/6/2019	3/19/2019	SF7A56	SERC_012	CAT	Rough Terrain Forklift	2012	KDE00312	ARB	ARB	Perkins Engine Company	CPKXL04.4MK1	C4.4	4.4	2012	44800893	125	4I	u-r-022-0176-1	Green Tag issued on 3/7/2019	
3/12/2019	3/18/2019	RG5N99	SERC_013	CAT	966K Wheel Loader	2011	TF500270	Ortiz	Ortiz	CAT	BCPXL09.3HPA	C9.3	9.3	2011	MME03431	274	4I	u-r-001-0409	Green Tag issued on 3/15/2019	
3/20/2019	3/25/2019	YJ4K66	SERC_014	JLG	Forklift - 54'	2014	160057617	Sunstate	ARB	Cummins	DCEXL04.5AAE	QSB3.5	4.5	2014	73617640	130	4I	u-r-002-0586	Green Tag issued on 3/22/2019	will only be on site for a few days while SERC ID: SERC_012 is offsite for repairs
3/21/2019	onsite	KT3V94	SERC_015	Genie	Forklift - Varialbe Reach	2014	BR2596	United Rentals	Newtron	Deutz	EDZXL02.9020	TD2.9L4	2.9	2014	11731188	74	4	u-r-013-0472-1	Green Tag issued on 3/22/2019	
3/22/2019	onsite	SF7A56	SERC_016	CAT	Rough Terrain Forklift	2012	KDE00312	ARB	ARB	Perkins Engine Company	CPKXL04.4MK1	C4.4	4.4	2012	44800893	125	4I	u-r-022-0176-1	Green Tag issued on 3/22/2019	Formerly SERC_012 (was removedon 3/19 for repairs and returned on 3/22)
3/28/2019	4/25/2019	LG4L96	SERC_017	Genie	Aerial Lift	2001	50845	United Rentals	Newtron	Deutz AG	DDZXL02.9021	D2.9L4	2.925	2014	11511469	49	T4	u-r-013-0443	Green Tag Issued on 4/1/2019	
4/5/2019	Onsite	JW5N58	SERC_018	Genie	5K Reach Fork	2015	10366180	United Rentals	Newtron	Deutz AG	FDZXI02.9020	TD2.9L4	2.9	2015	h	74	4	u-r-013-0496	Green Tag issued on 4/11/2019	
4/10/2019	4/23/2019	BG8T73	SERC_019	John Deere	JD650JLTDozer	2009	T0650JX172684	Savala Equipment Rentals	Ortiz	John Deere	8JDXL06.8105	4045HT057		2008	PE4045L068083	115	3	u-r-004-0313	Yellow Tag issued on 4/11/2019	
4/26/2019	5/15/2019	BS9V43	SERC_020	John Deere	JD550K XLT Dozer	2015	1T0550KXHEE273832	Savala Equipment Rentals	Ortiz	John Deere	FJDXL04.5211	4045 HT070 A,B,C,D	4.5	2015	R534172-B	85	4	u-r-004-0499	Green Tag issued on 4/30/2019	
5/8/2019	5/22/2019	WW5G33	SERC_021	Bobcat	T 590 Skid Steer	2017	ALJU23845	United Rentals	ARB	Doosan	HDICL02.4LEA	D24NAP	2.392	2017	D24NAP7105046LE	66	4	u-r-019-0145	Green Tag Issued 5/14/2019	
5/14/2019	5/20/2019	DF9E37	SERC_022	Case	721G Wheel Loader	2017	NGF240121	United Rentals	Ortiz	Fiat Power Train	GFPXL06.7SDB	F4HFE613TB	4.5/6.7	2016	1444310	145	4F	u-r-015-0322	Green Tag Issued 5/14/2019	
5/22/2019	Onsite	NG3U86	SERC_023	CAT	259D Skid Steer Loader	2018	FTL14586	ARB	ARB	Kubota	HKBXL03.3EKD	C#3B	3.3	2017	8HQ0121	73.2	4	u-r-025-0733	Green Tag Issued 5/24/2019	
6/18/2019	Onsite	WK9J63	SERC_024	Deere	210I Skip Loader	2016	1T8210ELLGJ893464	ARB	N/A	John Deere Power Systems	FJDXL04.5212	4045HT072	4.52	2016	PE4045R108158	70	4	ARB EO not available. Verified using EPA data.	Green tag issued 06/19/2019	
7/9/2019	8/7/2019	TF6J89	SERC_025	Extreme Manufacturing	XR2045 Forklift	2018	XR2045-11-17119380	Ellis	ARB	Deutz AG	HDZXL03.6050	TCD3.6L4	3.621	2017	12076911	134	4	u-r-013-0536	Green tag issued 7/16/2019	
7/22/2019	7/26/2019	TP8N95	SERC_026	Case	580 Super N Back Hoe	2014	JJGN585NKEC705265	Tom's Back Hoe	ARB	FPT	FFPX L03.4ADD	F5HFL413C*A	3.4	2014	000189488	97	4	u-r-015-0259-1	Green Tag Issued 7/26/2019	Removed from on date green tag was issued.
8/7/2019	Onsite	VT6H48	SERC_027	Xtreme Manufacturing	XR2045 Forklift	2018	XR2045-11-18039329	Ellis	ARB	Deutz AG	HDZXL03.6060	TCD 3.6 L4	3.621	2017	12103041	134	4	u-r-013-0536	Green Tag Issued 8/13/2019	
8/14/2019	8/27/2019	RS6W99	SERC_28	Cummins	6K Reach Forklift	2014	10362305	United Rentals	Newtron	Cummins	ECEXL06.7AAH	QSB3.s	6.7	2014	68619362	129	4I	u-r-002-0006-1	Blue Tag Issued 8/14/2019	Green tag not issued. Removed from Site 8/27/2019
8/27/2019	Onsite	RV7M68	SERC_29	JCB	507-42	2016	2435467	United Rentals	Newtron	JCB Power Systems	GJCBL04.4TA5	444TA4-55L1	4.4	2016	SL320/40925U0865716	74	4	u-r-049-0042	Green Tag Issued 9/5/2019	
8/28/2019	Onsite	LR7P73	SERC_30	JLG	60' Boom Lift	2018	10755669	United Rentals	Newtron	Deutz Corp	JDZXL02.9020	TD 2.9 L4	2.9	2018	12147294	67	4	u-r-013-0553	Green Tag issued 9/5/2019	

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.01 17:16:39 -0700

Date: 8/1/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.02 16:46:28 -0700

Date: 8/2/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Jon Kimble

Form: SERC-CAQ-003

AQCMM or Delegate signature: Jon Kimble Digitally signed by Jon Kimble
Date: 2019.08.05 16:09:35 -0700

Date: August 5, 2018

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.06 16:59:09 -0700

Date: 8/6/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.07 15:41:36 -0700

Date: 8/7/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	Y	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	Y	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Equipment Removed: SERC_025 (XR2045 Forklift)
Equipment Received: SERC_027 (XR2045 Forklift)

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.08 18:51:10 -0700

Date: 8/8/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.12 17:31:57 -0700

Date: 8/9/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Site was inspected 8/9/2019. Form not completed until 8/12/2019.

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.12 17:32:58 -0700

Date: 8/12/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.13 17:05:49 -0700

Date: 8/13/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.09.05 17:04:20 -0700

Date: 8/14/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	Y	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Transposed received and removed equipment responses. Resubmit.

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.19 17:28:30 -0700

Date: 8/15/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Site inspected but documented on 8/19/2019.

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.19 17:31:26 -0700

Date: 8/16/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Site inspected but documented on 8/19/2019.

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.19 17:32:15 -0700

Date: 8/19/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.09.06 13:43:39 -0700

Date: 8/20/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Site walked by Jon Kimble. Issue with saving report. Resubmitted this date.

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Jon Kimble

Form: SERC-CAQ-003

AQCMM or Delegate signature: Jon Kimble Digitally signed by Jon Kimble
Date: 2019.08.28 13:24:03 -0700

Date: August 22, 2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.28 07:39:33 -0700

Date: 8/23/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.28 07:32:27 -0700

Date: 8/26/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.28 07:27:59 -07'00'

Date: 8/27/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	Y	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	Y	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.29 19:07:47 -0700

Date: 8/28/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	Y	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.29 19:09:22 -0700

Date: 8/29/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:

Air Quality Construction Mitigation Plan for the Stanton Energy Reliability Center Project
(16-AFC-01C)

AQCMM or Delegate name: Mike Malsy

Form: SERC-CAQ-003

AQCMM or Delegate signature: Michael Malsy Digitally signed by Michael Malsy
Date: 2019.08.31 21:00:56 -0700

Date: 8/30/2019

Diesel-Fueled Engine Control Checklist Item (AQ-SC5)	Response (yes/no)	Action
Has any off-road diesel equipment been delivered to the site today?	N	If yes, the onsite Delegate shall: 1.) Contact the equipment owner and request the required equipment/engine data, 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM and 3.) Attach equipment verification tag to equipment.
Has any off-road diesel equipment been removed from the site today?	N	If yes, the onsite Delegate shall: 1.) Collect verification tag and 2.) Update the Off-Road Diesel Equipment Inventory and submit it to the AQCMM.
Are AQCMM equipment tags visible for diesel off-road engines greater than 50 hp operating onsite?	Y	If no, the onsite Delegate shall: 1.) Verify equipment is included on the Off-Road Diesel Equipment Inventory. 2.) Fill out tag and attach to equipment.
Are heavy duty diesel engines idling less than 5 minutes, to the extent practical?	Y	If no, the onsite Delegate shall notify the equipment owner and/or operator of the requirement to limit idling to the extent practical.
Are off-road engine fluid leaks visible?	N	If yes, the onsite Delegate shall notify equipment owner immediately about the need for maintenance.

ADDITIONAL NOTES:



September 1, 2019

W Power, LLC – Stanton Energy Reliability Center
10711 Dale Avenue
Stanton, Ca 90680

Attn: Tim Bofman
Project Compliance

RE: Maintenance and Inspection of Equipment

Dear Mr. Bofman:

This letter confirms that ARB performs daily inspections and required maintenance at the regularly scheduled intervals for the previous month for all on-site equipment. See attached *AQCMF Equipment Log* for ARB equipment currently on-site.

Date Arrived	Date Removed	CARB ID 6 digit (EIN)	SERC ID	Manufacturer	Model/Description	Model Year	Serial Number	Owner	Rent
2/4/2019	onsite	VC6G63	SERC_001	Xtreme	XR1255 Forklift	2016	XR1255031693102	ARB	N/A
3/22/2019	onsite	SF7A56	SERC_016	CAT	Rough Terrain Forklift	2012	KDE00312	ARB	ARB
5/22/2019	Onsite	NG3U86	SERC_023	CAT	259D Skid Steer Loader	2018	FTL14586	ARB	ARB
6/18/2019	Onsite	WK9J63	SERC_024	Deere	210l Skip Loader	2016	1T8210ELLGJ893464	ARB	N/A
7/9/2019	8/7/2019	TF6J89	SERC_025	Extreme Manufacturing	XR2045 Forklift	2018	XR2045-11-17119380	Ellis	ARB
8/7/2019	Onsite	VT6H48	SERC_027	Xtreme Manufacturing	XR2045 Forklift	2018	XR2045-11-18039329	Ellis	ARB

Respectfully,

Steven Fischer
ARB, Inc.
Project Manager

Bill Petty's Backhoe Service, Inc.
13203 Barlin Ave.
Downey, CA 90242
billpetty@backhoe.com
562-630-3162
Fax: 562-630-7341

September 4, 2019

ARB, Inc.
26000 Commercentre Dr.
Lake Forest, CA 92630

Attn: Nick Tasich

RE: W Power, LLC – Stanton Energy Reliability Center
10711 Dale Avenue
Stanton, Ca 90680

Subject: Equipment Maintenance
Month: August 2019


Dear Mr. Tasich,

This letter serves to inform you that the following equipment on the job is being serviced and maintained, the operator does a daily walk around inspection each morning. The operator has the reports with him for the backhoe and you can see the reports at any time.

D & S Backhoe (Kent) 580 SN-Backhoe: Serial Number: JJ6N585NLECT05659

If you should have any questions, please let me know.

Respectfully submitted,



Patricia Petty
President

<u>Date Move on</u>	<u>Date Move off</u>	<u>CARB ID 6 digit (EIN)</u>	<u>SERC ID</u>	<u>Mfr</u>	<u>Model/ Description</u>	<u>Model Year</u>	<u>Serial Number</u>	<u>Owner</u>
2/20/2019	onsite	BX3T54	SERC 003	CASE	580 SN-Backhoe	2014	JJRN535NLECT00659	D&S BACKHOE SERVICE
<u>Renter</u>	<u>Mfr</u>	<u>Engine Family</u>	<u>Engine Model</u>	<u>Displacement (L)</u>	<u>Model Year</u>	<u>Serial Number</u>	<u>Diesel (hp)</u>	<u>Tier</u>
Bill's Backhoe	FPT INDUSTRIAL	ETPX034DD	FSHFLAADD	207 CU IN	2014	215914	97	T4
<u>Engine Certification on File</u>	<u>Compliance Tag</u>	<u>Notes</u>						
u-r-015-0283	Green tag issued 02/19/2019							



1301 SOUTH STATE COLLEGE BLVD

Fullerton, CA. 92831

Office : 714-871-5712

Fax : 714-871-1107

From: United Rentals, Inc.

To: ARB/Newtron LLC.

Subject: LETTER OF MAINTENANCE VERIFICATION

The intention of this letter is to verify that all preventative maintenance and/or service bulletins are current in accordance with the manufacturer's and ARB's / Newtron's recommendations during the month of August 2019.

This is for the equipment listed below at:

10711 DALE ST

STANTON, CA. 90680

<u>DESCRIPTION</u>	<u>EIN NUMBER</u>	<u>SERIAL NUMBER</u>
JLG 60' ARTICULATING BOOM LIFT	LR7P73	10755669
JCB VARIABLE REACH FORKLIFT	RV7M68	10507929
GENIE VARIABLE REACH FORKLIFT	JW5N58	10366180
SKYTRAK VARIABLE REACH FORKLIFT	RS6W99	10362305
SKYTRACK VARIABLE REACHLIFT	KT3V94	BR2596

All info verified by: United Rentals, Inc.

Sergio Gonzalez

Territory Manager

Attachment 4 –Biological Resources

2600 Michelson Drive, Suite 500
Irvine, CA 92612
United States
www.jacobs.com

Subject Stanton Energy Reliability Center (16-AFC-1)
Biological Resources Monthly Compliance Report
August 2019

To: Tim Bofman, SERC, LLC

From: Ava Edens, Jacobs
 SERC CEC Designated Biologist

Date: September 5, 2019

Copies: Sharon Stureman, SERC, LLC
 Doug Davy, Jacobs
 Karen Parker, Jacobs

1. Introduction

This August 2019 Monthly Compliance Report (MCR) summarizes biological resources monitoring activities conducted and documentation prepared from August 1 through August 31, 2019 for the Stanton Energy Reliability Center (SERC) (16-AFC-1C). The MCR is in accordance with the current (October 2018) Biological Resources Mitigation Implementation and Monitoring Plan (BRMIMP). The following biological resources California Energy Commission License Conditions of Certification (COCs) pertaining to monitoring activities covered by this MCR include, but are not limited to:

- BIO-2: Designated Biologist Duties
- BIO-5: Worker Environmental Awareness Program (WEAP)
- BIO-6: Biological Resources Mitigation Implementation and Monitoring Plan (BRMIMP)
- BIO-7: General Impact Avoidance Mitigation Measures
- BIO-8: Pre-construction Nest Surveys and Impact Avoidance and Minimization Measures for Breeding Birds

2. Monitoring Summary

This section summarizes biological monitoring activities conducted during the August 2019 reporting period. Construction started at the SERC site (located at 10711 Dale Avenue, Stanton, Orange County, California) on February 19, 2019 after the Energy Commission issued the Notice to Proceed.

During the August 2019 reporting period biological monitoring was conducted daily and nest surveys were performed for the northern segments of the natural gas pipeline and the laydown yard owned by the St. John the Baptist Greek Orthodox Church, located at 405 N. Dale Ave, Anaheim, Orange County,

California. The Nest Survey Reports are provided in Appendix A. Daily Biological Resources Compliance Monitoring Logs are provided in Appendix B. A list of wildlife species observed during the monitoring events are included in Appendix C.

2.1 Activities Monitored

SERC construction activities were monitored daily (Monday through Friday) from August 1 through August 31, 2019. Locations monitored included the SERC site (western and eastern parcels), Bethel Romanian Pentecostal Apostolic Church parking lot (located at 10801 Dale Avenue, Stanton), Southern California Edison Laydown Yards (western and eastern), St. John the Baptist Greek Orthodox Church Laydown, and Natural Gas Pipeline (along Dale Avenue from La Palma to West Orange Avenue).

Construction activities at the SERC site included site excavation, foundations, construction of bridges (pedestrian and utility) across Stanton Storm Channel, and electrical and welding activities. Construction on the natural gas pipeline started on August 19, 2019. Pipeline construction activities included asphalt cutting/grinding and removal, installation and welding of steel plates, trench excavation and shoring, potholing, and preparation and use of the laydown yard at St. John the Baptist Greek Orthodox Church.

2.2 Nesting Birds

No protected active nests were observed during the August 2019 reporting period. Nest surveys were performed on August 6, August 16, and August 26, 2019 for the northern segments of the natural gas pipeline and the laydown yard owned by St. John the Baptist Greek Orthodox Church and within 500 feet in accordance with BIO-8. The Nest Survey Reports are provided in Appendix A. Nesting behaviors observed during monitoring are described in further detail in the Biological Resources Compliance Monitoring Logs, which are provided in Appendix B.

2.3 Special-Status Species

One special status species, the Cooper's hawk (*Accipiter cooperii*) (California Watch List), was observed during August 2019. A list of wildlife species observed during nest surveys and monitoring in August 2019 is included in Appendix C.

2.4 Wildlife Injuries and Mortalities

No injured wildlife species were observed within the SERC project locations or survey areas; however, a deceased Eurasian collared dove (*Streptopelia decaocto*) was identified on August 12, 2019 and a deceased Northern mockingbird (*Mimus polyglottos*) was identified on August 20, 2019; both within the SERC site boundaries.

Wildlife Observations Forms for wildlife observed during the August 2019 reporting period are provided in Appendix D.

2.5 Hazardous Material Spills

No hazardous material spills occurred at the project site during the August 2019 reporting period.

2.6 Non-Compliance Report

No formal non-compliance notifications or incident reports were issued during the August 2019 reporting period.

3. WEAP Training

All on-site staff received WEAP training prior to starting work on site. A total of 79 persons completed the SERC WEAP training in August 2019. The hardcopy sign-in training logs for the monthly reporting period are included in Appendix E.

Appendix A Nest Survey Reports

2600 Michelson Drive, Suite 500
Irvine, CA 92612
United States
www.jacobs.com

Subject **Stanton Energy Reliability Center (16-AFC-1) Nest Survey
(BIO-8) Report**

Project Name Stanton Energy Reliability Center (SERC)

Attention John Heiser, CPM
 Andrew Valand, CDFW
 Christine Medak, USFWS

From Ava Edens, Jacobs
 SERC CEC Designated Biologist

Date August 9, 2019

Copies to Tim Bofman, Wellhead Inc.
 Doug Davy, Jacobs
 Karen Parker, Jacobs
 Ken Levenstein, Jacobs

1. Introduction

This memorandum documents the findings of a nesting bird survey for the Stanton Energy Reliability Center (SERC, the Project). Two project features were surveyed. The first was the northern one-mile-long section of a natural gas pipeline construction route along Dale Avenue from La Palma Avenue (Buena Park) south to West Lincoln Avenue (Anaheim). The second was a laydown yard, a vacant lot to the north of, and adjacent to, the St. John the Baptist Greek Orthodox Church, 405 N. Dale Ave, Anaheim, CA. Figure 1 in Attachment A shows the route of the gas pipeline along Dale Avenue, including the surveyed portion, as well as the laydown yard. This was the first nesting bird survey conducted for these two areas. This nesting bird survey and report is provided in compliance with the CEC Condition of Certification BIO-8, Pre-Construction Nest Surveys and Impact Avoidance and Minimization Measures for Breeding Birds.

2. Methods

The nest survey was completed by Ava Edens, the Designated Biologist for SERC, and Dr. Ken Levenstein, a senior biologist (specializing in avian ecology) with Jacobs and approved biological monitor for SERC. The nest survey was conducted on August 6, 2019 between 7:37 am and 9:50 am. Weather conditions were cloudy with temperatures around 68°F and light winds (2 to 4 mph W) at the beginning of the surveys, and sunny with temperatures around 75°F and light winds (3 to 5 mph W) at the end of the surveys.

Pedestrian surveys were conducted in advance of construction for the SERC natural gas supply pipeline along Dale Avenue and the laydown yard adjacent to the Greek Orthodox Church. During the nesting bird survey for the northern mile of the gas pipeline, the biologists proceeded slowly meandering along sidewalks and publicly accessible areas within 500 feet along Dale Avenue. One surveyor was on either side of Dale Avenue from La Palma Avenue south until they reached West Lincoln Avenue; which marked the end of the first mile of the gas pipeline route. The biologists walked meandering transects throughout the laydown yard adjacent to the Greek Orthodox Church. During the survey, particular attention was focused on trees, shrubs, and structures that could serve as suitable substrates for nesting birds. Potential nesting areas not publicly accessible, but within 500 feet of the Project features, were surveyed with binoculars.

Along the one-mile gas pipeline route segment, three active nests were encountered on a single house at the northwest corner of Planetary Drive and Dale Avenue. All three nests belonged to house sparrows (*Passer domesticus*) and were tucked under the eaves of the house and concealed behind wood latticework (see Photographs 3-5 in Attachment B). The nests were located at approximately 33.8400835 latitude and -117.9850541 longitude. Adult house sparrows were seen coming and going and were presumed to be tending young. House sparrows are an introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA).

The surveyed areas contained very few trees large enough to serve as suitable substrate for a raptor nest. However, there are several types of power poles and transmission line towers within the search area that could support a raptor nest. No nests were observed, and no raptors were observed. No special status species or MBTA protected nests were observed during the survey or within 500 feet of the northern one-mile segment of the natural gas pipeline route or the laydown yard at the Greek Orthodox Church.

Bird species observed during the surveys are listed in Table 1. Descriptions of the survey locations are provided below. Photographs of the surveyed areas are included in Attachment B.

Gas Pipeline Route

The northern one-mile section of the gas pipeline route, which runs north-south within Dale Avenue, is located between La Palma Avenue in Buena Park on the north and West Lincoln Avenue in Anaheim on the south. Dale Avenue consists of four lanes: two northbound lanes and two southbound lanes.

Within the survey area, Dale Avenue is lined on either side by one- to two-story homes interspersed with variously sized commercial enterprises. These include a relatively large shopping mall, Buena Park Downtown, at La Palma and Dale Avenues, two churches (one of which, the Greek Orthodox Church, is very large and includes a parcel of approximately 0.5 square miles), a senior living facility, gas station, and a strip mall at the southern end of the segment at West Lincoln Avenue.

There were a number of medium-sized trees, numerous shrubs, and several large trees along the surveyed segment of the pipeline route; however, as stated above, the only active nests encountered were the house sparrows on the northwest corner of Planetary Drive and Dale Avenue.

Laydown Yard at the Greek Orthodox Church

The laydown yard is a fenced (chain-link) and gated vacant lot that is located just north of and adjacent to the St. John the Baptist Greek Orthodox Church on the west side of Dale Avenue. The lot is almost entirely comprised of very closely cropped dead grass, a smaller amount of blacktop, and some scattered small- to medium-sized trees and shrubs.

Table 1. Avian Species Observed During the August 6, 2019 Nest Survey for the SERC Gas Pipeline Route (Northern One-Mile) and Laydown Yard (at St. John the Baptist Greek Orthodox Church)


Common Name	Scientific Name	Notes
Allen's hummingbird	<i>Selasphorus sasin</i>	Numerous individuals observed along Dale Avenue pipeline route.
American crow	<i>Corvus brachyrhynchos</i>	Observed flying over Dale Avenue pipeline route.
Bushtit	<i>Psaltirparus minimus</i>	Numerous individuals observed along Dale Avenue pipeline route.
Black phoebe	<i>Sayornis nigricans</i>	Observed along Dale Avenue pipeline route.
Eurasian collared dove	<i>Streptopelia decaocto</i>	Numerous individuals observed perched along and flying over the Dale Avenue pipeline route. Several observed around Laydown Yard.
European starling	<i>Sturnus vulgaris</i>	Numerous individuals observed perched along and flying over the Dale Avenue pipeline route.
House finch	<i>Haemorhous mexicanus</i>	Numerous individuals observed perched along and flying over the Dale Avenue pipeline route. Several observed around Laydown Yard.
House sparrow	<i>Passer domesticus</i>	Numerous individuals observed perched along and flying over the Dale Avenue pipeline route. Several pairs nesting on a house along Dale Avenue pipeline route.
Mitred parakeet	<i>Psittacara mitrata</i>	Several flocks observed flying over the Dale Avenue pipeline route. Flock observed flying over Laydown Yard.
Mourning dove	<i>Zenaida macroura</i>	Numerous individuals observed perched along and flying over the Dale Avenue pipeline route. Approximately 20 to 30 observed around Laydown Yard.
Northern mockingbird	<i>Mimus polyglottos</i>	Several individuals observed along the Dale Avenue pipeline route.

Table 1. Avian Species Observed During the August 6, 2019 Nest Survey for the SERC Gas Pipeline Route (Northern One-Mile) and Laydown Yard (at St. John the Baptist Greek Orthodox Church)

Common Name	Scientific Name	Notes
Rock pigeon	<i>Columba livia</i>	Several flocks observed flying over the Dale Avenue pipeline route.
Say's phoebe	<i>Sayornis saya</i>	One individual observed foraging along the Dale Avenue pipeline route.
Western gull	<i>Larus occidentalis</i>	Several individuals observed flying over the Dale Avenue pipeline route.

Attachment A

Survey Figures



- LEGEND
- Natural Gas Pipeline Route
 - Church Laydown Yard
 - City Boundary




Figure 1
SERC Natural Gas Pipeline
Northern 1-mile-long Segment
and Church Laydown Yard
Stanton Energy Reliability Center
Stanton, California

Attachment B

Survey Photos

Photo 1

Date & Time: Tue, Aug 06, 2019, 07:44:00 PDT
 Position: 033.845784°N / 117.984782°W
 Altitude: 99ft
 Datum: WGS-84
 Azimuth/Bearing: 347° N18W 6149mils (True)
 Elevation Angle: +30.2°
 Horizon Angle: -01.2°
 Zoom: 1X

**Location**

SERC – Dale Avenue
Pipeline Route

Description

View south along Dale Avenue from northern end of route. The Buena Park Downtown shopping mall with a Walmart is at right in photo.

Photo 2

Date & Time: Tue, Aug 06, 2019, 07:46:54 PDT
 Position: 033.845706°N / 117.984619°W
 Altitude: 93ft
 Datum: WGS-84
 Azimuth/Bearing: 025° N25E 0444mils (True)
 Elevation Angle: +33.2°
 Horizon Angle: -02.1°
 Zoom: 1X

**Location**

SERC – Dale Avenue
Pipeline Route

Description

View northeast from northern end of route at trees in the parking lot of a vacant “big box” store at the northeast corner of La Palma and Dale Avenues.

Photo 3

**Location**

SERC – Dale Avenue
Pipeline Route

Description

View northwest of house on northwest corner of Planetary Drive and Dale Avenue with several house sparrow nests tucked under the eaves and behind latticework.

Photo 4

**Location**

SERC – Dale Avenue
Pipeline Route

Description

Another closer view of one of the house sparrow nest locations tucked under the eaves and behind latticework. Note house sparrow perched on lattice.

Photo 5

**Location**SERC – Dale Avenue
Pipeline Route**Description**

Another view of house sparrow nest locations tucked under the eaves and behind latticework. Note house sparrow perched above window.

Photo 6

**Location**SERC – Dale Avenue
Pipeline Route**Description**

View north along Dale Avenue from the northwest corner of Dale Avenue and Crescent Avenue; midway through the northern one-mile segment of gas line.

Photo 7

**Location**SERC – Dale Avenue
Pipeline Route**Description**View south along Dale Avenue from the northwest corner of
Dale Avenue and Crescent Avenue; midway through the
northern one-mile segment of gas line.

Photo 8


**Location**SERC – Dale Avenue
Pipeline Route**Description**View north along Dale Avenue from the northeast corner of Dale
Avenue and West Lincoln Avenue from southern end of the on
mile northern route.

Photo 9

Date & Time: Tue, Aug 06, 2019, 09:40:24 PDT
 Position: 033.837578° N / 117.985064° W
 Altitude: 94ft
 Datum: WGS-84
 Azimuth/Bearing: 291° N69W 5173mils (True)
 Elevation Angle: +29.9°
 Horizon Angle: -02.4°
 Zoom: 1X



Location	SERC – Greek Orthodox Church Laydown Yard	Description	View southwest from northern portion of laydown yard at large field covered with closely cropped dead grass and surrounded by blacktop and several trees.
-----------------	---	--------------------	---

Photo 10

Date & Time: Tue, Aug 06, 2019, 09:47:27 PDT
 Position: 033.837086° N / 117.985000° W
 Altitude: 93ft
 Datum: WGS-84
 Azimuth/Bearing: 243° S63W 4320mils (True)
 Elevation Angle: +33.2°
 Horizon Angle: -01.5°
 Zoom: 1X



Location	SERC – Greek Orthodox Church Laydown Yard	Description	View southwest from southeast portion of laydown yard at several small olive trees and closely cropped field. Greek Orthodox Church in background.
-----------------	---	--------------------	--

Photo 11

Date & Time: Tue, Aug 06, 2019, 09:47:36 PDT
 Position: 033.837069° N / 117.984983° W
 Altitude: 95ft
 Datum: WGS-84
 Azimuth/Bearing: 353° N07W 6276mils (True)
 Elevation Angle: +31.1°
 Horizon Angle: -03.1°
 Zoom: 1X

**Location**

SERC – Greek Orthodox
 Church Laydown Yard

Description

View north from southeast portion of laydown yard. Temporary chain link fence at right separates parcel from Dale Avenue sidewalk.

Photo 12

Date & Time: Tue, Aug 06, 2019, 09:51:58 PDT
 Position: 033.837492° N / 117.985441° W
 Altitude: 101ft
 Datum: WGS-84
 Azimuth/Bearing: 046° N46E 0818mils (True)
 Elevation Angle: +27.4°
 Horizon Angle: -01.3°
 Zoom: 1X

**Location**

SERC – Greek Orthodox
 Church Laydown Yard

Description

View east-northeast from northwest portion of laydown yard at blacktop and adjacent shrubs and trees. Dale Avenue is beyond chain link gate at right in photo.

2600 Michelson Drive, Suite 500
Irvine, CA 92612
United States
www.jacobs.com

Subject **Stanton Energy Reliability Center (16-AFC-1) Nest Survey
(BIO-8) Report**

Project Name Stanton Energy Reliability Center (SERC)

Attention John Heiser, CPM
 Andrew Valand, CDFW
 Christine Medak, USFWS

From Ava Edens, Jacobs
 SERC CEC Designated Biologist

Date August 21, 2019

Copies to Tim Bofman, Wellhead Inc.
 Doug Davy, Jacobs
 Karen Parker, Jacobs

1. Introduction

This memorandum documents the findings of a nesting bird survey for the Stanton Energy Reliability Center (SERC, the Project). Three project features were surveyed. The first was the northern one-mile-long section of a natural gas pipeline construction route along Dale Avenue from La Palma Avenue (Buena Park) south to West Lincoln Avenue (Anaheim). The second was a laydown yard, a vacant lot to the north of, and adjacent to, the St. John the Baptist Greek Orthodox Church, 405 N. Dale Ave, Anaheim, CA. This was the second nesting bird survey conducted for these two areas. The third area was the Carbon Creek section of the natural gas pipeline construction route, a half-mile section along Dale Avenue from West Lincoln Avenue to Orange Avenue (Anaheim). This was the first nesting bird survey conducted for the third area. Figure 1 in Attachment A shows the route of the gas pipeline along Dale Avenue, including the surveyed portions and the associated laydown yard. This nesting bird survey and report is provided in compliance with the CEC Condition of Certification BIO-8, Pre-Construction Nest Surveys and Impact Avoidance and Minimization Measures for Breeding Birds.

2. Methods and Observations

The nest survey was completed by Ava Edens, the Designated Biologist for SERC, and Cara Snellen, an approved biological monitor for SERC. The nest survey was conducted on August 16, 2019, between 7:30 am and 10:00 am. Weather conditions were cloudy with temperatures around 64°F and light winds (1 to 4 mph ENE) at the beginning of the surveys, and sunny with temperatures around 73°F and light winds (4 to 6 mph SW) at the end of the surveys.

Pedestrian surveys were conducted in advance of construction for the SERC natural gas supply pipeline along Dale Avenue and the laydown yard adjacent to the Greek Orthodox Church. During the nesting bird survey for both the northern mile and the Carbon Creek segment of the gas pipeline, the biologists proceeded slowly meandering along sidewalks and publicly accessible areas within 500 feet along Dale Avenue. One surveyor was on either side of Dale Avenue from La Palma Avenue south until they reached Orange Avenue. The biologists walked meandering transects throughout the laydown yard adjacent to the Greek Orthodox Church. During the survey, particular attention was focused on trees, shrubs, and structures that could serve as suitable substrates for nesting birds. Potential nesting areas not publicly accessible, but within 500 feet of the natural gas pipeline route or the laydown yard at the Greek Orthodox Church, were surveyed with binoculars.

Along the Carbon Creek gas pipeline route segment, an active rock pigeon (*Columba livia*) nest was observed under the eaves of the Farmer Boy restaurant drive-through awning at the southwest corner of West Lincoln Avenue and Dale Avenue (see Photograph 7 in Attachment B). This nest was located at approximately 33.831793 latitude and -117.984976 longitude. In addition, the three active house sparrows (*Passer domesticus*) nests that were identified during the first nesting bird survey along the northern one-mile gas pipeline route segment were revisited. All three nests, tucked under the eaves of a single house at the northwest corner of Planetary Drive and Dale Avenue, were located at approximately 33.8400835 latitude and -117.9850541 longitude (see Photograph 2 in Attachment B). Although no activity was observed, house sparrows were heard at the nests and they were presumed still active. Both rock pigeons and house sparrows are introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA).

The surveyed areas contained very few trees large enough to serve as suitable substrate for a raptor nest. However, there are several types of power poles and transmission line towers within the search area that could support a raptor nest. No inactive raptor nests were observed. No special status species or MBTA protected nests were observed during the survey or within 500 feet of the northern one-mile and Carbon Creek segments of the natural gas pipeline route or the laydown yard at the Greek Orthodox Church.

Bird species observed during the surveys are listed in Table 1. Descriptions of the survey locations are provided below. Photographs of the surveyed areas are included in Attachment B.

Gas Pipeline Route

The northern one-mile section of the gas pipeline route, which runs north-south within Dale Avenue, is located between La Palma Avenue in Buena Park on the north and West Lincoln Avenue in Anaheim on the south. Dale Avenue consists of four lanes: two northbound lanes and two southbound lanes.

The Carbon Creek section of the gas pipeline route runs north-south within Dale Avenue between West Lincoln Avenue on the north and Orange Avenue on the south in Anaheim and includes the Carbon Creek bridge. Within this section, Dale Avenue again consists of four lanes: two northbound lanes and two southbound lanes.

Within the survey area for the two gas pipeline sections, Dale Avenue is lined on either side by one- to two-story homes interspersed with variously sized commercial enterprises and organizations. These include a relatively large shopping mall, Buena Park Downtown, at La Palma and Dale Avenues, two churches (one of which, the Greek Orthodox Church, is very large and includes a parcel of approximately 0.5 square miles), a senior living facility, a gas station, strip malls at the intersection of West Lincoln Avenue and Dale Avenue, and an elementary school.

There are a number of medium-sized trees, numerous shrubs, and several large trees along the surveyed segment of the pipeline route; however, as stated above, the only active nests present during the survey were the house sparrows on the northwest corner of Planetary Drive and Dale Avenue, originally identified during the first nesting bird survey on August 6, 2019, as well as the rock pigeon nest at the southwest corner of the intersection of West Lincoln Avenue and Dale Avenue.

Laydown Yard at the Greek Orthodox Church

The laydown yard is a fenced (chain-link) and gated vacant lot that is located just north of and adjacent to the St. John the Baptist Greek Orthodox Church on the west side of Dale Avenue. The lot is almost entirely comprised of very closely cropped dead grass, a smaller amount of blacktop, and some scattered small- to medium-sized trees and shrubs.

Table 1. Avian Species Observed During the August 16, 2019 Nest Survey for the SERC Gas Pipeline Route (Northern One-Mile and Carbon Creek Segment) and Laydown Yard (at St. John the Baptist Greek Orthodox Church)


Common Name	Scientific Name	Notes
Allen's hummingbird	<i>Selasphorus sasin</i>	Numerous individuals observed along Dale Avenue pipeline route.
American crow	<i>Corvus brachyrhynchos</i>	Numerous individuals observed flying over Dale Avenue pipeline route.
Bushtit	<i>Psaltirparus minimus</i>	Numerous individuals observed along Dale Avenue pipeline route.
Black phoebe	<i>Sayornis nigricans</i>	One individual observed along Dale Avenue pipeline route.
Cassin's kingbird	<i>Tyrannus vociferans</i>	Numerous individuals observed perched along and flying over the Dale Avenue pipeline route.
Cattle egret	<i>Bubulcus ibis</i>	One individual observed flying over the Dale Avenue pipeline route.
Eurasian collared dove	<i>Streptopelia decaocto</i>	Numerous individuals observed perched along and flying over the Dale Avenue pipeline route. Several observed around Laydown Yard.
House finch	<i>Haemorhous mexicanus</i>	Numerous individuals observed perched along and flying over the Dale Avenue pipeline route. Several observed around Laydown Yard.
House sparrow	<i>Passer domesticus</i>	Numerous individuals observed perched along and flying over the Dale Avenue pipeline route. Several pairs nesting on a house along Dale Avenue pipeline route.
Mourning dove	<i>Zenaida macroura</i>	Numerous individuals observed perched along and flying over the Dale Avenue pipeline route. Several observed around the Laydown Yard.
Northern mockingbird	<i>Mimus polyglottos</i>	Numerous individuals observed along the Dale Avenue pipeline route.

Table 1. Avian Species Observed During the August 16, 2019 Nest Survey for the SERC Gas Pipeline Route (Northern One-Mile and Carbon Creek Segment) and Laydown Yard (at St. John the Baptist Greek Orthodox Church)

Common Name	Scientific Name	Notes
Red-crowned parrot	<i>Amazona viridigenalis</i>	Flock observed flying over the Dale Avenue pipeline route.
Red-tailed Hawk	<i>Buteo jamaicensis</i>	One individual observed perched along the Dale Avenue pipeline route.
Rock pigeon	<i>Columba livia</i>	Several flocks observed perched along and flying over the Dale Avenue pipeline route. Pair nesting on building along the Dale Avenue pipeline route.
Say's phoebe	<i>Sayornis saya</i>	One individual observed foraging along the Dale Avenue pipeline route.
Western bluebird	<i>Sialia mexicana</i>	One individual observed foraging on lawn adjacent to the Laydown yard.
Western gull	<i>Larus occidentalis</i>	Numerous individuals observed flying over the Dale Avenue pipeline route.

Attachment A

Survey Figure



- LEGEND
- Natural Gas Pipeline Route (Northern 1-Mile Segment)
 - Natural Gas Pipeline Route (Carbon Creek Segment)
 - Church Laydown Yard at St. John the Baptist Greek Orthodox Church
 - City Boundary




Figure 1
SERC Natural Gas Pipeline
Nest Survey Segments
Stanton Energy Reliability Center
Stanton, California

Attachment B

Survey Photos

Photo 1



Location	SERC – Dale Avenue Pipeline Route	Description	View south along Dale Avenue at northern end of gas pipeline route in a vacant business parking lot. The Buena Park Downtown shopping mall is at right in photo background.
-----------------	--------------------------------------	--------------------	---

Photo 2



Location	SERC – Dale Avenue Pipeline Route	Description	View northwest of house on northwest corner of Planetary Drive and Dale Avenue (northern one-mile segment of gas line) with several house sparrow nests tucked under the eaves and behind latticework. Nests originally identified during first nesting bird survey on August 6, 2019.
-----------------	--------------------------------------	--------------------	--

Photo 3

**Location**SERC – Dale Avenue
Pipeline Route**Description**View north from southwest corner of Crescent/Dale Avenue
intersection midway through the northern one-mile segment of
gas line.

Photo 4

**Location**SERC – Dale Avenue
Pipeline Route**Description**View south from northwest corner of Crescent/Dale Avenue
intersection midway through the northern one-mile segment of
gas line.

Photo 5

**Location**SERC – Dale Avenue
Pipeline Route**Description**

View north from southwest corner of West Lincoln/Dale Avenue intersection at south end of northern one-mile segment of gas line.

Photo 6

**Location**SERC – Dale Avenue
Pipeline Route**Description**

View south near northwest corner of West Lincoln/Dale Avenue intersection at boundary between northern one-mile and Carbon Creek segments of gas line.

Photo 7



Location	SERC – Dale Avenue Pipeline Route	Description	View west of active rock pigeon nest location under eaves of Farmer Boy restaurant drive-through awning on the southwest corner of West Lincoln/Dale Avenue intersection; at the north end of half-mile segment of gas line.
-----------------	-----------------------------------	--------------------	--

Photo 8



Location	SERC – Dale Avenue Pipeline Route	Description	View south of red-tailed hawk perched on a telephone pole on the east side of Dale Avenue within the Carbon Creek segment of the gas line. No nesting behavior or nests were observed.
-----------------	-----------------------------------	--------------------	--

Photo 9



Location	SERC – Dale Avenue Pipeline Route	Description	View west (downstream) of Carbon Creek at intersection with Dale Avenue.
-----------------	-----------------------------------	--------------------	--

Photo 10



Location	SERC – Dale Avenue Pipeline Route	Description	View east (upstream) of Carbon Creek at intersection with Dale Avenue.
-----------------	-----------------------------------	--------------------	--

Photo 11



Location	SERC – Dale Avenue Pipeline Route	Description	View southwest at Dale Avenue bridge over Carbon Creek.
-----------------	-----------------------------------	--------------------	---

Photo 12



Location	SERC – Dale Avenue Pipeline Route	Description	View north along east side of Dale Avenue north of Orange/Dale Avenue intersection near the south end of the Carbon Creek segment of gas line.
-----------------	-----------------------------------	--------------------	--

Photo 13



Location	SERC – Dale Avenue Pipeline Route	Description	View south along east side of Dale Avenue north of Orange/Dale Avenue intersection near the south end of the Carbon Creek segment of gas line.
-----------------	-----------------------------------	--------------------	--

Photo 14



Location	SERC – Greek Orthodox Church Laydown Yard	Description	View northeast from southwest corner of laydown yard at blacktop and expanse of closely cropped dead grass. Dale Avenue is beyond chain link gate in photo background.
-----------------	---	--------------------	--

Photo 15



Location	SERC – Greek Orthodox Church Laydown Yard	Description	View north from southwest corner of laydown yard of shrubs and trees bordering blacktop.
-----------------	---	--------------------	--

2600 Michelson Drive, Suite 500
Irvine, CA 92612
United States
www.jacobs.com

Subject **Stanton Energy Reliability Center (16-AFC-1) Nest Survey (BIO-8) Report**

Project Name Stanton Energy Reliability Center (SERC)

Attention John Heiser, CPM
 Andrew Valand, CDFW
 Christine Medak, USFWS

From Ava Edens, Jacobs
 SERC CEC Designated Biologist

Date September 3, 2019

Copies to Tim Bofman, Wellhead Inc.
 Doug Davy, Jacobs
 Karen Parker, Jacobs
 Ken Levenstein, Jacobs

1. Introduction

This memorandum documents the findings of a nesting bird survey for the Stanton Energy Reliability Center (SERC, the Project), Anaheim, CA. The survey was for a 0.5-mile section of the natural gas pipeline construction route along Dale Avenue from West Lincoln Avenue to Orange Avenue (Carbon Creek segment) in Anaheim, CA. Figure 1 in Attachment A shows the surveyed portion of the gas pipeline along Dale Avenue, as well as the laydown yard. This was the second nesting bird survey conducted for this portion of the natural gas pipeline construction route. This nesting bird survey and report is provided in compliance with the CEC Condition of Certification BIO-8, Pre-Construction Nest Surveys and Impact Avoidance and Minimization Measures for Breeding Birds.

2. Methods

The nest survey was completed by Dr. Ken Levenstein, an avian ecologist with Jacobs and approved biological monitor for SERC. The nest survey was conducted on August 26, 2019, between 6:06 am and 6:53 am. Weather conditions were partly cloudy and calm with temperatures around 70°F at the beginning of the survey, and partly cloudy and calm with temperatures around 71°F at the end of the survey.

A pedestrian survey was conducted in advance of construction for the SERC natural gas supply pipeline along a 0.5-mile section of Dale Avenue between Lincoln Avenue at the northern end of the section and Orange Avenue at the southern end of the section. During the nesting bird survey, the biologist proceeded slowly, meandering along sidewalks and publicly accessible areas within 500 feet of Dale

Avenue. The biologist began the survey at the northeast corner of Dale and Orange Avenues and proceeded north along the east side of Dale Avenue, focusing on trees, shrubs, and structures that could serve as suitable substrates for nesting birds. Upon reaching Lincoln Avenue, the biologist crossed Dale Avenue and continued to survey for nests as he proceeded south to Orange Avenue, the end point for the survey. During the survey, the biologist used binoculars to scan potential nesting areas not publicly accessible, but within 500 feet of the Project features.

A previously active rock pigeon (*Columba livia*) nest that was observed during the August 16 nest survey under the eaves of the Farmer Boy restaurant drive-through awning at the southwest corner of West Lincoln Avenue and Dale Avenue (see Photograph 7 in Attachment B) was checked during the August 26 survey for this report, but no activity was observed. This nest was located at approximately 33.831793 latitude and -117.984976 longitude. Rock pigeon is an introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA).

The surveyed areas contained very few trees large enough to serve as suitable substrate for a raptor nest. However, there are several types of power poles and transmission line towers within the search area that could support a raptor nest. No nests were observed, and no raptors were observed. No special status species or MBTA protected nests were observed during the survey.

Bird species observed during the survey are listed in Table 1. A description of the survey location is provided below. Photographs of the surveyed area are included in Attachment B.

Gas Pipeline Route

The 0.5-mile section of the gas pipeline route surveyed for the second time on August 26 and reported on herein, runs north-south within Dale Avenue between West Lincoln Avenue on the north and Orange Avenue on the south in Anaheim and includes Carbon Creek where it crosses underneath Dale Avenue running east to west. Within this section, Dale Avenue consists of four lanes: two northbound lanes and two southbound lanes.

Within the survey area for this section of the gas pipeline, Dale Avenue is lined on either side by one- to two-story homes and several apartment complexes. At the intersection of Dale and West Lincoln Avenues, there is a gas station, two fast food restaurants, and a strip mall containing small businesses.

There were a number of medium-sized trees, numerous shrubs, and several large trees along the surveyed segment of the pipeline route; however, as stated above, the only potentially active nest present was that of a pair of rock pigeons at the southwest corner of the intersection of West Lincoln Avenue and Dale Avenue.

Table 1. Avian Species Observed During August 26, 2019 Nest Survey for 0.5-Mile Section (Between West Lincoln and Orange Avenues) of the SERC Gas Pipeline Route Along Dale Avenue, Anaheim, CA.

Common Name	Scientific Name	Notes
Allen's hummingbird	<i>Selasphorus sasin</i>	One individual observed along Dale Avenue pipeline route.
American crow	<i>Corvus brachyrhynchos</i>	Several individuals observed flying over Dale Avenue pipeline route.
Black phoebe	<i>Sayornis nigricans</i>	One individual observed along Dale Avenue pipeline route.
Eurasian collared dove	<i>Streptopelia decaocto</i>	Numerous individuals observed perched along and flying over the Dale Avenue pipeline route.
House finch	<i>Haemorhous mexicanus</i>	Several individuals observed perched along and flying over the Dale Avenue pipeline route.
House sparrow	<i>Passer domesticus</i>	Numerous individuals observed perched along and flying over the Dale Avenue pipeline route.
Mourning dove	<i>Zenaida macroura</i>	Several individuals observed perched along and flying over the Dale Avenue pipeline route.
Northern mockingbird	<i>Mimus polyglottos</i>	One individual observed along the Dale Avenue pipeline route.
Rock pigeon	<i>Columba livia</i>	Two flocks observed perched along and flying over the Dale Avenue pipeline route. Pair nesting on building along the Dale Avenue pipeline route.

Attachment A
Survey Figure


Attachment B
Survey Photos

Photo 1



Location	SERC – Dale Avenue Pipeline Route	Description	View east along Carbon Creek where it intersects Dale Avenue near northern end of 0.5-mile section of gas pipeline route surveyed for this report.
-----------------	--------------------------------------	--------------------	--

Photo 2



Location	SERC – Dale Avenue Pipeline Route	Description	View west across Dale Avenue at Carbon Creek where it intersects Dale Avenue near northern end of 0.5-mile section of gas pipeline route surveyed for this report.
-----------------	--------------------------------------	--------------------	--

Photo 3




Location	SERC – Dale Avenue Pipeline Route	Description	View west of rock pigeon nest location (circled in red) under eaves of Farmer Boy restaurant drive-through awning, southwest corner of West Lincoln/Dale Avenue intersection, north end of 0.5-mile segment of gas pipeline.
-----------------	-----------------------------------	--------------------	--

Photo 4




Location	SERC – Dale Avenue Pipeline Route	Description	Closer view of rock pigeon nest location (see Photo 3).
-----------------	-----------------------------------	--------------------	---

Photo 5



Location	SERC – Dale Avenue Pipeline Route	Description	View south from southwest corner of West Lincoln/Dale Avenue intersection at south end of northern one-mile segment of gas line.
-----------------	--------------------------------------	--------------------	--

Photo 6




Location	SERC – Dale Avenue Pipeline Route	Description	View north near northwest corner of Orange and Dale Avenue intersection at southern end of surveyed 0.5-mile segment of gas pipeline.
-----------------	--------------------------------------	--------------------	---

Photo 7



Location	SERC – Dale Avenue Pipeline Route	Description	View north from near northeast corner of Orange/Dale Avenue intersection where thick vegetation lines the sidewalk at the southern end of 0.5-mile segment of gas line.
-----------------	-----------------------------------	--------------------	---

Photo 8



Location	SERC – Dale Avenue Pipeline Route	Description	View north from a little north of previous photo near northeast corner of Orange/Dale Avenue intersection near the southern end of 0.5-mile segment of gas pipeline.
-----------------	-----------------------------------	--------------------	--

Appendix B
Biological Resources Compliance
Monitoring Logs

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
August 1, 2019		Ken Levenstein		0600 -1500
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
65 – 86	0 – 9	0 in	Good	cloudy early, then sunny and warm
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; dust suppression, pipe fabrication, vehicle bridge construction, electrical work on water de-min system master control unit, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; ongoing activities related to construction of ductworks, utility racks, generator, and stack foundations, concrete pour, piecemeal excavation, ground contouring and compaction, vehicle bridge construction, dust suppression, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for nesting activity.</p> <p>Western Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, movement of equipment/materials, reporting.</p> <p>Eastern Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, movement of equipment/materials, reporting.</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <p>Eurasian collared dove (<i>Streptopelia decaocto</i>) is again sitting on the nest, SCE West parcel tower. Eurasian collared dove is an introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA).</p> <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> None <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: red-tailed hawk (<i>Buteo jamaicensis</i>), killdeer (<i>Charadrius vociferous</i>), Eurasian collared dove, mourning dove (<i>Zenaida macroura</i>), rock pigeon (<i>Columba livia</i>), common raven (<i>Corvus corax</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>).</p>				

Photo 1




Location	SERC – Western Parcel	Description	View east-northeast from the east end of the Western Parcel at vehicle bridge construction work.
----------	-----------------------	-------------	--

Photo 2



Location	SERC – Eastern Parcel	Description	View west-northwest from central portion of Eastern Parcel at ductworks foundation concrete pour.
----------	-----------------------	-------------	---

Photo 3



Location	SERC – Eastern Parcel	Description	View northeast from eastern end of Eastern Parcel at Dale Ave entrance reconstruction work.
----------	-----------------------	-------------	---

Photo 4



Location	SERC – Eastern Parcel	Description	Another view (south-southwest; see Photo 2) from central portion of Eastern Parcel at ongoing ductworks construction.
----------	-----------------------	-------------	---

Photo 5



Location	SERC – Eastern Laydown	Description	View northeast from western portion of Eastern Parcel at pipefitters working on ammonia tank pipe-works.
----------	------------------------	-------------	--

Photo 6



Location	SERC – Eastern Parcel	Description	Another view (west; see Photo 1) from the west end of the Eastern vehicle bridge construction work.
----------	-----------------------	-------------	---

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
August 2, 2019		Cara Snellen		0600-1445
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
65-79	2-11	0 in	Good	overcast in early a.m.
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; foundation pump electrical work, dust suppression; reporting (see Photo Log).</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; ongoing activities related to construction of the ductwork, utility racks, generator, and stack foundations, piecemeal excavation, dirt movement and contouring/compaction, rebar work and concrete pour at vehicle bridge ramp, tank pipework, dust suppression, gravel delivery, movement of equipment/materials; reporting (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for new nesting activity.</p> <p>Western SCE Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity; movement of equipment/materials; reporting.</p> <p>Eastern SCE Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity; delivery and movement of equipment/materials, expansion/compaction of road bed; reporting. (see Photo Log).</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <ul style="list-style-type: none"> Eurasian collared dove (<i>Streptopelia decaocto</i>) observed in incubation position on the known nest on the SCE West parcel tower. Eurasian collared dove is an introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA). <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> None <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: Eurasian collared dove, mourning dove (<i>Zenaida macroura</i>), rock pigeon (<i>Columba livia</i>), northern mockingbird (<i>Mimus polyglottos</i>), house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>), European starling (<i>Sturnus vulgaris</i>), American crow (<i>Corvus brachyrhynchos</i>), American kestrel (<i>Falco sparverius</i>), red-tailed hawk (<i>Buteo jamaicensis</i>), barn swallow (<i>Hirundo rustica</i>), Allen's hummingbird (<i>Selasphorus sasin</i>)</p>				

Photo 1



Location	Description
SERC – Western Parcel	Electrical work at foundations in West parcel, facing southwest.

Photo 2



Location	Description
SERC –Eastern Parcel	Pipework for ammonia tank in East parcel, facing east.

Photo 3



Location	SERC – Eastern Parcel	Description	Dirt movement and contouring around foundations in East parcel, facing east.
----------	-----------------------	-------------	--

Photo 4



Location	SERC – Eastern Parcel	Description	Concrete pour for vehicle bridge ramp in East parcel, facing northwest.
----------	-----------------------	-------------	---

Photo 5



Location

SERC –Eastern Parcel

Description

Piecemeal excavation around foundation in East parcel, facing west.

Photo 6



Location

SERC – SCE East Parcel

Description

Movement of materials in SCE East parcel, facing northwest.

Stanton Energy Reliability Center (SERC)

BIOLOGICAL RESOURCES COMPLIANCE MONITORING LOG

Date					Monitor		Time (Begin-End)	
August 5, 2019					Ken Levenstein		0600 -1500	
Temperature (°F)		Wind (mph)	Precipitation amount	Visibility	Weather Comment			
65 – 84		0 – 8	0 in	Good	cloudy early, then sunny and warm			
Location(s) of Work Site Activities Monitored								
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; dust suppression, pipe fabrication, electrical work on water de-min system master control unit, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; Dale Ave entrance expansion, ongoing activities related to construction of ductwork, utility rack, generator, and stack foundations, slurry pour, piecemeal excavation, ground contouring and compaction, dust suppression, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for nesting activity.</p> <p>Western Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, movement of equipment/materials, reporting.</p> <p>Eastern Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, receiving of and movement of equipment/materials, reporting. (see Photo Log).</p>								
Summary of Biological Resources Monitoring Observations								
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> • None <p>Nesting Bird Observations:</p> <p>Eurasian collared dove (<i>Streptopelia decaocto</i>) sitting on nest, SCE West parcel tower. Eurasian collared dove is an introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA).</p> <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> • None <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> • None 								
Items Requiring Action/Follow-up								
<ul style="list-style-type: none"> • No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 								
Wildlife Species Observed:								
<p>Birds: killdeer (<i>Charadrius vociferous</i>), Eurasian collared dove, mourning dove (<i>Zenaida macroura</i>), rock pigeon (<i>Columba livia</i>), common raven (<i>Corvus corax</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>).</p>								

Photo 1

Date & Time: Mon, Aug 05, 2019, 07:30:51 PDT
Position: 033.807044°N / 117.985855°W
Altitude: 75ft
Datum: WGS-84
Azimuth/Bearing: 354° N06W 6293mils (True)
Elevation Angle: +30.2°
Horizon Angle: -02.2°
Zoom: 1X



Location	SERC – Eastern Laydown	Description	View north-northwest from southern portion of the Eastern Laydown at offloading of cement washouts.
----------	------------------------	-------------	---

Photo 2

Date & Time: Mon, Aug 05, 2019, 12:44:04 PDT
Position: 033.806771°N / 117.984836°W
Altitude: 70ft
Datum: WGS-84
Azimuth/Bearing: 346° N14W 6151mils (True)
Elevation Angle: +26.5°
Horizon Angle: -02.7°
Zoom: 1X



Location	SERC – Eastern Parcel	Description	View west from eastern portion of Eastern Parcel at ironworkers laying in rebar for foundation in preparation for concrete pour.
----------	-----------------------	-------------	--

Photo 3



Location	SERC – Eastern Parcel	Description	View northeast from eastern end of Eastern Parcel at Dale Ave entrance expansion work.
----------	-----------------------	-------------	--

Photo 4



Location	SERC – Eastern Parcel	Description	View southeast from eastern portion of Eastern Parcel at temporary storage of forms atop Gen 1 foundation.
----------	-----------------------	-------------	--

Photo 5

Date & Time: Mon, Aug 05, 2019, 12:49:02 PDT
 Position: 033.806879° N / 117.985583° W
 Altitude: 79ft
 Datum: WGS-84
 Azimuth/Bearing: 313° N47W 5564mils (True)
 Elevation Angle: +28.6°
 Horizon Angle: -02.4°
 Zoom: 1X



Location	SERC – Eastern Parcel	Description	View west-southwest from central portion of Eastern Parcel at truck delivering base material for parcel foundation.
----------	-----------------------	-------------	---

Photo 6

Date & Time: Mon, Aug 05, 2019, 12:52:14 PDT
 Position: 033.806748° N / 117.986519° W
 Altitude: 74ft
 Datum: WGS-84
 Azimuth/Bearing: 115° S65E 2044mils (True)
 Elevation Angle: +28.8°
 Horizon Angle: -02.9°
 Zoom: 1X



Location	SERC – Eastern Parcel	Description	View south-southeast from the western portion of Eastern Parcel at ongoing piecemeal excavation work.
----------	-----------------------	-------------	---

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
August 6, 2019		Ken Levenstein & Cara Snellen		0600 -1500
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
65 – 84	0 – 6	0 in	Good	cloudy early, then sunny and warm
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; dust suppression, pipe fabrication, electrical work on water de-min system master control unit, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; Dale Ave entrance expansion, ongoing activities related to construction of ductwork, utility rack, generator, and stack foundations, slurry pour, piecemeal excavation, ground contouring and compaction, dust suppression, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for nesting activity.</p> <p>Western Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, movement of equipment/materials, reporting.</p> <p>Eastern Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, receiving of and movement of equipment/materials, reporting. (see Photo Log).</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <p>Eurasian collared dove (<i>Streptopelia decaocto</i>) sitting on nest, SCE West parcel tower. Eurasian collared dove is an introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA).</p> <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> None <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: killdeer (<i>Charadrius vociferous</i>), Eurasian collared dove, mourning dove (<i>Zenaida macroura</i>), rock pigeon (<i>Columba livia</i>), American crow (<i>Corvus brachyrhynchos</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>).</p>				

Photo 1

Date & Time: Tue, Aug 06, 2019, 13:40:12 PDT
Position: 033.806703°N / 117.986632°W
Altitude: 71ft
Datum: WGS-84
Azimuth/Bearing: 046° N46E 0818mils (True)
Elevation Angle: +28.9°
Horizon Angle: -02.6°
Zoom: 1X



Location	SERC – Eastern Parcel	Description	View east from west end of the Eastern Parcel at ongoing parcel foundation contouring and compaction.
----------	-----------------------	-------------	---

Photo 2

Date & Time: Tue, Aug 06, 2019, 13:44:18 PDT
Position: 033.806848°N / 117.984752°W
Altitude: 79ft
Datum: WGS-84
Azimuth/Bearing: 025° N25E 0444mils (True)
Elevation Angle: +30.3°
Horizon Angle: -02.8°
Zoom: 1X



Location	SERC – Eastern Parcel	Description	View northeast from eastern portion of Eastern Parcel at Dale Ave entrance expansion work.
----------	-----------------------	-------------	--

Photo 3



Location	SERC – Eastern Laydown	Description	View northwest from south-west portion of Eastern Laydown at ongoing receiving and storage of large pieces of above-ground power plant equipment.
----------	------------------------	-------------	---

Photo 4



Location	SERC – Eastern Parcel	Description	View southeast from central portion of Eastern Parcel at ongoing electrical work and infrastructure foundation construction.
----------	-----------------------	-------------	--

Stanton Energy Reliability Center (SERC)

BIOLOGICAL RESOURCES COMPLIANCE MONITORING LOG

Date					Monitor		Time (Begin-End)	
August 7, 2019					Ken Levenstein		0600 -1500	
Temperature (°F)		Wind (mph)	Precipitation amount	Visibility	Weather Comment			
65 – 79		0 – 7	0.0 in	Good	cloudy early, then sunny and warm			
Location(s) of Work Site Activities Monitored								
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; dust suppression, pipe fabrication, piecemeal excavation, ground contouring and compaction, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; Dale Ave entrance expansion, ongoing activities related to construction of ductwork, utility rack, generator, and stack foundations, piecemeal excavation, ground contouring and compaction, dust suppression, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for nesting activity.</p> <p>Western Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, movement of equipment/materials, reporting.</p> <p>Eastern Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, receiving of and movement of equipment/materials, reporting. (see Photo Log).</p>								
Summary of Biological Resources Monitoring Observations								
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> • None <p>Nesting Bird Observations:</p> <p>Eurasian collared dove (<i>Streptopelia decaocto</i>) sitting on nest, SCE West parcel tower. Eurasian collared dove is an introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA).</p> <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> • None <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> • None 								
Items Requiring Action/Follow-up								
<ul style="list-style-type: none"> • No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 								
Wildlife Species Observed:								
<p>Birds: killdeer (<i>Charadrius vociferous</i>), Eurasian collared dove, mourning dove (<i>Zenaida macroura</i>), rock pigeon (<i>Columba livia</i>), common raven (<i>Corvus corax</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>).</p>								

Photo 1

Date & Time: Wed, Aug 07, 2019, 12:39:41 PDT
Position: 033.806817°N / 117.987363°W
Altitude: 78ft
Datum: WGS-84
Azimuth/Bearing: 045° N45E 0800mils (True)
Elevation Angle: +32.9°
Horizon Angle: -02.0°
Zoom: 1X



Location

SERC – Western Parcel

Description

View east-northeast from eastern portion of the Western Parcel at ongoing foundation contouring and buildup associated with vehicle bridge ramp.

Photo 2

Date & Time: Wed, Aug 07, 2019, 12:41:16 PDT
Position: 033.806637°N / 117.986330°W
Altitude: 79ft
Datum: WGS-84
Azimuth/Bearing: 040° N40E 0711mils (True)
Elevation Angle: +28.4°
Horizon Angle: -02.9°
Zoom: 1X



Location

SERC – Eastern Parcel

Description

View northeast from western portion of Eastern Parcel at ongoing foundation contouring and compaction.

Photo 3

Date & Time: Wed, Aug 07, 2019, 12:42:59 PDT
Position: 033.806680° N / 117.985039° W
Altitude: 74ft
Datum: WGS-84
Azimuth/Bearing: 320° N40W 5689mils (True)
Elevation Angle: +28.1°
Horizon Angle: -02.5°
Zoom: 1X



Location

SERC – Eastern Parcel

Description

View west from eastern portion of Eastern Parcel at flatbed trailer delivering parts of the utility bridge.

Photo 4

Date & Time: Wed, Aug 07, 2019, 12:43:50 PDT
Position: 033.806680° N / 117.984864° W
Altitude: 56ft
Datum: WGS-84
Azimuth/Bearing: 325° N35W 5778mils (True)
Elevation Angle: +24.5°
Horizon Angle: -01.7°
Zoom: 1X



Location

SERC – Eastern Parcel

Description

View northwest from eastern portion of Eastern Parcel at ongoing construction of infrastructure foundation.

Photo 5



Location	SERC – Eastern Parcel	Description	View northwest from eastern end of Eastern Parcel at Dale Avenue entrance expansion.
----------	-----------------------	-------------	--

Photo 6



Location	SERC – Eastern Laydown	Description	View northeast from the western portion of Eastern Laydown at large pieces of above-ground power plant equipment in storage prior to installation.
----------	------------------------	-------------	--

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
August 8, 2019		Cara Snellen		0600-1445
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
65-79	2-7	0.0 in	Good	overcast in early a.m.
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; ductwork, piecemeal concrete, excavation/trenching, material movement, dust suppression; reporting (see Photo Log).</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; ongoing activities related to construction of the ductwork, utility racks, generator, and stack foundations, dirt movement and contouring/compaction, concrete pours at parcel driveway and foundation pillars, tank pipework, dust suppression, gravel delivery, movement of equipment/materials; reporting (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for new nesting activity.</p> <p>Western SCE Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity; movement of equipment/materials; reporting.</p> <p>Eastern SCE Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity; movement and unloading of equipment/materials; reporting. (see Photo Log).</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <ul style="list-style-type: none"> Eurasian collared dove (<i>Streptopelia decaocto</i>) observed in incubation position on the known nest on the SCE West parcel tower. Eurasian collared dove is an introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA). <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> None <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: Eurasian collared dove, mourning dove (<i>Zenaida macroura</i>), rock pigeon (<i>Columba livia</i>), northern mockingbird (<i>Mimus polyglottos</i>), house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>), European starling (<i>Sturnus vulgaris</i>), red-tailed hawk (<i>Buteo jamaicensis</i>), barn swallow (<i>Hirundo rustica</i>), Allen’s hummingbird (<i>Selasphorus sasin</i>), great egret (<i>Ardea alba</i>)</p>				

Photo 1**Location**

SERC – Western Parcel

Description

Movement of pipes for installation at foundation in West parcel, facing east.

Photo 2**Location**

SERC –Western Parcel

Description

Trenching in West parcel, facing southwest.

Photo 3



Location	SERC – Eastern Parcel	Description	Concrete finishing of poured driveway in East parcel, facing northeast.
----------	-----------------------	-------------	---

Photo 4



Location	SERC – Eastern Parcel	Description	Concrete pour at duct housing within foundation in East parcel, facing southwest.
----------	-----------------------	-------------	---

Photo 5



Location	SERC –Eastern Parcel	Description	Movement of materials in East parcel, facing east.
----------	----------------------	-------------	--

Photo 6



Location	SERC – Eastern Parcel	Description	Dirt movement, contouring, and compaction around foundation in East parcel, facing southwest.
----------	-----------------------	-------------	---

Photo 7**Location**

SERC –SCE East Parcel

Description

Unloading of materials in SCE East parcel, facing south.

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
August 9, 2019		Ken Levenstein		0600 -1500
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
63 – 78	0 – 9	0.0 in	Good	cloudy early, then sunny and warm
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; dust suppression, pipe fabrication, electrical work on water de-min system master control unit, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; ongoing activities related to construction of ductwork, utility rack, generator, and stack foundations, concrete pour, piecemeal excavation, ground contouring and compaction, dust suppression, utility bridge construction, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for nesting activity.</p> <p>Western Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, movement of equipment/materials, reporting.</p> <p>Eastern Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, receiving of and movement of equipment/materials, reporting.</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <p>Eurasian collared dove (<i>Streptopelia decaocto</i>) sitting on nest, SCE West parcel tower. Eurasian collared dove is an introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA).</p> <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> None <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: killdeer (<i>Charadrius vociferous</i>), Eurasian collared dove, mourning dove (<i>Zenaida macroura</i>), rock pigeon (<i>Columba livia</i>), American crow (<i>Corvus brachyrhynchos</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>).</p>				

Photo 1

Date & Time: Fri, Aug 09, 2019, 08:41:24 PDT
Position: 083.806532°N / 117.984924°W
Altitude: 74ft
Datum: WGS-84
Azimuth/Bearing: 308° N52W 5476mils (True)
Elevation Angle: +27.4°
Horizon Angle: -03.5°
Zoom: 1X



Location	SERC – Eastern Parcel	Description	View southwest from west end of the Eastern Parcel at ongoing construction of the utility bridge. When complete, the bridge will be hoisted into position crossing over the Stanton Storm Channel.
----------	-----------------------	-------------	--

Photo 2

Date & Time: Fri, Aug 09, 2019, 08:43:04 PDT
Position: 083.806746°N / 117.985944°W
Altitude: 77ft
Datum: WGS-84
Azimuth/Bearing: 234° S54W 4160mils (True)
Elevation Angle: +27.5°
Horizon Angle: -02.1°
Zoom: 1X



Location	SERC – Eastern Parcel	Description	View southwest from western portion of Eastern Parcel at ongoing parcel foundation contouring work.
----------	-----------------------	-------------	---

Photo 3

Date & Time: Fri, Aug 09, 2019, 08:44:17 PDT
Position: 033.806738°N / 117.965636°W
Altitude: 72ft
Datum: WGS-84
Azimuth/Bearing: 168° S12E 2987mils (True)
Elevation Angle: +30.7°
Horizon Angle: -01.0°
Zoom: 1X



Location

SERC – Eastern Parcel

Description

View south-southwest from central portion of Eastern Parcel at infrastructure foundation concrete pour.

Photo 4

Date & Time: Fri, Aug 09, 2019, 12:45:41 PDT
Position: 033.806760°N / 117.987430°W
Altitude: 81ft
Datum: WGS-84
Azimuth/Bearing: 052° N52E 0924mils (True)
Elevation Angle: +28.5°
Horizon Angle: -01.9°
Zoom: 1X



Location

SERC – Western Parcel

Description

View east-northeast from central portion of Western Parcel at ongoing piecemeal excavation work.

Stanton Energy Reliability Center (SERC)

BIOLOGICAL RESOURCES COMPLIANCE MONITORING LOG

Date					Monitor		Time (Begin-End)	
August 12, 2019					Ken Levenstein		0600 -1500	
Temperature (°F)		Wind (mph)	Precipitation amount	Visibility	Weather Comment			
63 – 79		0 – 11	0.0 in	Good	partly cloudy early, then sunny			
Location(s) of Work Site Activities Monitored								
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; dust suppression, pipe fabrication, electrical work on water de-min system master control unit, movement of equipment/materials; reporting.</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; ongoing activities related to construction of ductwork, utility rack, generator, and stack foundations, piecemeal excavation, ground contouring and compaction, dust suppression, utility bridge construction, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for nesting activity.</p> <p>Western Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, receiving of and movement of equipment/materials, reporting. (see Photo Log).</p> <p>Eastern Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, receiving of and movement of equipment/materials, reporting.</p>								
Summary of Biological Resources Monitoring Observations								
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> • None <p>Nesting Bird Observations:</p> <p>Eurasian collared dove (<i>Streptopelia decaocto</i>) sitting on nest, SCE West parcel tower. Eurasian collared dove is an introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA).</p> <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> • A deceased Eurasian collared dove was encountered on the Western Parcel and a Wildlife Observation Report was submitted to the Project Designated Biologist. <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> • None 								
Items Requiring Action/Follow-up								
<ul style="list-style-type: none"> • No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 								
Wildlife Species Observed:								
<p>Birds: killdeer (<i>Charadrius vociferous</i>), Eurasian collared dove, mourning dove (<i>Zenaida macroura</i>), rock pigeon (<i>Columba livia</i>), American crow (<i>Corvus brachyrhynchos</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>).</p>								

Photo 1

Date & Time: Mon, Aug 12, 2019, 09:38:14 PDT
Position: 033.806775° N / 117.985499° W
Altitude: 76ft
Datum: WGS-84
Azimuth/Bearing: 333° N27W 5920mils (True)
Elevation Angle: +30.1°
Horizon Angle: -02.8°
Zoom: 1X



Location	SERC – Eastern Parcel	Description	View northwest from central portion of the Eastern Parcel at infrastructure foundation concrete finishing work.
----------	-----------------------	-------------	---

Photo 2

Date & Time: Mon, Aug 12, 2019, 09:38:38 PDT
Position: 033.806725° N / 117.985284° W
Altitude: 70ft
Datum: WGS-84
Azimuth/Bearing: 351° N09W 6240mils (True)
Elevation Angle: +27.8°
Horizon Angle: -02.7°
Zoom: 1X



Location	SERC – Eastern Parcel	Description	View northwest from central portion of Eastern Parcel at ongoing construction of infrastructure foundation forms (right) and electrical work (left).
----------	-----------------------	-------------	--

Photo 3

Date & Time: Mon, Aug 12, 2019, 09:39:41 PDT
Position: 033.806894° N / 117.985595° W
Altitude: 80ft
Datum: WGS-84
Azimuth/Bearing: 331° N29W 5884mils (True)
Elevation Angle: +30.4°
Horizon Angle: -02.6°
Zoom: 1X



Location	SERC – Eastern Laydown	Description	View west-northwest from southeast portion of Eastern laydown at receiving (left) and movement of (right) construction materials and equipment .
----------	------------------------	-------------	--

Photo 4

Date & Time: Mon, Aug 12, 2019, 09:41:10 PDT
Position: 033.806969° N / 117.984693° W
Altitude: 89ft
Datum: WGS-84
Azimuth/Bearing: 306° N54W 5440mils (True)
Elevation Angle: +29.8°
Horizon Angle: -02.2°
Zoom: 1X



Location	SERC – Eastern Parcel	Description	View south from outside of Eastern Laydown at the expanded Dale Avenue entrance to the Eastern Parcel. Entrance needed expansion to accommodate large trucks and equipment for continuing power plant construction.
----------	-----------------------	-------------	---

Photo 5



Location	SERC – Eastern Parcel	Description	View south from central portion of Eastern Parcel at ongoing piecemeal excavation work. Excavation only extends into previously laid base
----------	-----------------------	-------------	---

Photo 6



Location	SERC – Western Laydown	Description	View north-northeast from vehicle bridge ramp of truck delivering materials to Western Laydown area.
----------	------------------------	-------------	--

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
August 13, 2019		Ken Levenstein		0600 -1500
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
63 – 82	0 – 8	0.0 in	Good	partly cloudy early, then sunny
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; dust suppression, pipe fabrication, electrical work on water de-min system master control unit, piecemeal excavation, movement of equipment/materials; reporting.</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; ongoing activities related to construction of ductwork, utility rack, generator, and stack foundations, piecemeal excavation, ground contouring and compaction, dust suppression, utility bridge construction, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for nesting activity.</p> <p>Western Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, receiving of and movement of equipment/materials, reporting.</p> <p>Eastern Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, receiving of and movement of equipment/materials, reporting. (see Photo Log).</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <p>Eurasian collared dove (<i>Streptopelia decaocto</i>) nest, SCE West parcel tower, inactive today. Eurasian collared dove is an introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA).</p> <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> None. <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: red-tailed hawk (<i>Buteo jamaicensis</i>), killdeer (<i>Charadrius vociferus</i>), Eurasian collared dove, mourning dove (<i>Zenaida macroura</i>), rock pigeon (<i>Columba livia</i>), Cassin’s kingbird (<i>Tyrannus vociferans</i>), common raven (<i>Corvus corax</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>).</p>				

Photo 1

Date & Time: Tue, Aug 13, 2019, 08:20:10 PDT
Position: 033.806904°N / 117.986836°W
Altitude: 74ft
Datum: WGS-84
Azimuth/Bearing: 042° N42E 0747mils (True)
Elevation Angle: +27.5°
Horizon Angle: -01.4°
Zoom: 1X+



Location	SERC – Eastern Parcel	Description	View south of the Eastern Parcel from the vehicle bridge at ongoing utility bridge construction.
----------	-----------------------	-------------	--

Photo 2

Date & Time: Tue, Aug 13, 2019, 08:21:07 PDT
Position: 033.806869°N / 117.986214°W
Altitude: 73ft
Datum: WGS-84
Azimuth/Bearing: 079° N79E 1404mils (True)
Elevation Angle: +29.3°
Horizon Angle: -02.7°
Zoom: 1X



Location	SERC – Eastern Parcel	Description	View southeast from central portion of Eastern Parcel at ongoing construction of infrastructure foundation forms.
----------	-----------------------	-------------	---

Photo 3

Date & Time: Tue, Aug 13, 2019, 08:21:12 PDT
Position: 033.806886°N / 117.966239°W
Altitude: 79ft
Datum: WGS-84
Azimuth/Bearing: 302° N58W 5349mils (True)
Elevation Angle: +30.1°
Horizon Angle: -02.5°
Zoom: 1X



Location

SERC – Eastern Parcel

Description

View southwest from western portion of Eastern Parcel at ongoing electrical work associated with ductworks.

Photo 4

Date & Time: Tue, Aug 13, 2019, 08:22:11 PDT
Position: 033.806924°N / 117.965552°W
Altitude: 80ft
Datum: WGS-84
Azimuth/Bearing: 077° N77E 1349mils (True)
Elevation Angle: +29.8°
Horizon Angle: -03.4°
Zoom: 1X



Location

SERC – Eastern Parcel

Description

View southeast from central portion of Eastern Laydown at ongoing construction of infrastructure foundation forms.

Photo 5



Location	SERC – Eastern Parcel	Description	View southeast from eastern portion of Eastern Parcel at work in preparation for laying additional rumble plates inside expanded Dale Avenue Parcel entrance.
----------	-----------------------	-------------	---

Photo 6



Location	SERC – Eastern Laydown	Description	View northwest from southeast portion of Eastern Laydown at continuing buildup of material and equipment for use in the power plant construction.
----------	------------------------	-------------	---

Photo 7



Location	SERC – Eastern Parcel	Description	View west-southwest from central portion of Eastern Parcel at ongoing construction associated with the electrical ductworks.
----------	-----------------------	-------------	--

Photo 8



Location	SERC – Eastern Parcel	Description	View east-southeast from eastern portion of the Eastern Parcel at the completed, newly expanded Dale Avenue entrance to the Eastern Parcel. Entrance needed expansion to accommodate large trucks and equipment for continuing power plant construction.
----------	-----------------------	-------------	--

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
August 14, 2019		Ken Levenstein		0600 - 1500
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
61 – 83	0 – 7	0.0 in	Good	fog, overcast early, then sunny
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; dust suppression, pipe fabrication, electrical work on water de-min system master control unit, piecemeal excavation, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; ongoing activities related to construction of ductwork, utility rack, generator, and stack foundations, concrete pour, piecemeal excavation, ground contouring and compaction, dust suppression, utility bridge construction, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for nesting activity.</p> <p>Western Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, receiving of and movement of equipment/materials, reporting.</p> <p>Eastern Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, receiving of and movement of equipment/materials, reporting.</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <p>Eurasian collared dove (<i>Streptopelia decaocto</i>) was observed on the nest, SCE West parcel tower, today. Status of nest unclear. Eurasian collared dove is an introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA).</p> <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> None. <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: turkey vulture (<i>Cathartes aura</i>), American kestrel (<i>Falco sparverius</i>), killdeer (<i>Charadrius vociferus</i>), Eurasian collared dove, mourning dove (<i>Zenaida macroura</i>), rock pigeon (<i>Columba livia</i>), Cassin's kingbird (<i>Tyrannus vociferans</i>), common raven (<i>Corvus corax</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>).</p>				

Photo 1



Location	SERC – Eastern Parcel	Description	View southeast from central portion of Eastern Parcel at a foundation concrete pour in progress.
----------	-----------------------	-------------	--

Photo 2



Location	SERC – Eastern Parcel	Description	View southwest from central portion of Eastern Parcel at ongoing construction of infrastructure foundation forms.
----------	-----------------------	-------------	---

Photo 3

Date & Time: Wed, Aug 14, 2019, 12:25:53 PDT
 Position: 033.806858° N / 117.987323° W
 Altitude: 73ft
 Datum: WGS-84
 Azimuth/Bearing: 054° N54E 0960mils (True)
 Elevation Angle: +30.6°
 Horizon Angle: -02.1°
 Zoom: 1X

**Location**

SERC – Western Parcel

Description

View east from eastern portion of Western Parcel at the vehicle bridge, which is now open. Pedestrians cross to the north (left) of orange barricades.

Photo 4

Date & Time: Wed, Aug 14, 2019, 12:26:17 PDT
 Position: 033.806804° N / 117.987156° W
 Altitude: 83ft
 Datum: WGS-84
 Azimuth/Bearing: 240° S60W 4267mils (True)
 Elevation Angle: +30.7°
 Horizon Angle: -01.9°
 Zoom: 1X

**Location**

SERC – Western Parcel

Description

View south-southwest from eastern portion of Western Parcel at ongoing electrical work associated with the water demineralization system.

Photo 5



Location	SERC – Eastern Parcel	Description	View south-southwest from western portion of Eastern Parcel at ongoing utility bridge construction.
----------	-----------------------	-------------	---

Photo 6



Location	SERC – Eastern Parcel	Description	View southwest from central portion of Eastern Parcel at ongoing construction associated with the ductworks.
----------	-----------------------	-------------	--

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
August 15, 2019		Ken Levenstein		0600 - 1500
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
63 – 82	0 – 6	0.0 in	Good	fog, overcast early, then sunny
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; dust suppression, pipe fabrication, movement of equipment/materials; reporting.</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; ongoing activities related to construction of ductwork, utility rack, generator, and stack foundations, concrete pour, piecemeal excavation, ground contouring and compaction, dust suppression, utility bridge construction, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for nesting activity.</p> <p>Western Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, receiving and movement of equipment/materials, reporting.</p> <p>Eastern Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, receiving and movement of equipment/materials, reporting.</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <p>Eurasian collared dove (<i>Streptopelia decaocto</i>) again observed at the nest, SCE West parcel tower, today. Status of nest unclear. Eurasian collared dove is an introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA).</p> <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> None. <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: turkey vulture (<i>Cathartes aura</i>), American kestrel (<i>Falco sparverius</i>), killdeer (<i>Charadrius vociferus</i>), Eurasian collared dove, mourning dove (<i>Zenaida macroura</i>), rock pigeon (<i>Columba livia</i>), Cassin's kingbird (<i>Tyrannus vociferans</i>), common raven (<i>Corvus corax</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>).</p>				

Photo 1



Location

SERC – Eastern Parcel

Description

View east-southeast from central portion of Eastern Parcel at ironworkers moving rebar.

Photo 2



Location

SERC – Eastern Parcel

Description

View northwest from eastern portion of Eastern Parcel at ERU 1 foundation concrete pour.

Photo 3

Date & Time: Thu, Aug 15, 2019, 07:45:19 PDT
 Position: 033.806738°N / 117.964923°W
 Altitude: 79 ft
 Datum: WGS-84
 Azimuth/Bearing: 311° N49W 5529mils (True)
 Elevation Angle: +29.7°
 Horizon Angle: -01.2°
 Zoom: 1X



Location

SERC – Eastern Parcel

Description

Another view (west) from eastern portion of Eastern Parcel at ERU 1 foundation concrete pour.

Photo 4

Date & Time: Thu, Aug 15, 2019, 07:49:17 PDT
 Position: 033.806738°N / 117.964931°W
 Altitude: 94 ft
 Datum: WGS-84
 Azimuth/Bearing: 072° N72E 1280mils (True)
 Elevation Angle: +30.1°
 Horizon Angle: -03.4°
 Zoom: 1X



Location

SERC – Eastern Parcel

Description

View southeast from eastern portion of Eastern Parcel at “cement” truck washout stations. Plastic sheeting visible is for containment.

Photo 5



Location	SERC – Eastern Parcel	Description	View west from western portion of Eastern Parcel at ongoing utility bridge construction work.
----------	-----------------------	-------------	---

Photo 6



Location	SERC – Eastern Parcel	Description	View southwest from eastern portion of Eastern Parcel at completed ERU 1 foundation concrete pour. Twenty-nine “cement” truckloads were used for the foundation.
----------	-----------------------	-------------	--

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
August 16, 2019		Cara Snellen		0600-1455
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
64-77	3-7	0.0 in	Good	overcast in early a.m.
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; pipe fabrication, piecemeal excavation, dirt movement/contouring, material movement, dust suppression; reporting (see Photo Log).</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; ongoing activities related to construction of the ductwork, utility racks, generator, and stack foundations, steel framing, utility bridge work, dust suppression, gravel delivery, gravel movement and contouring, movement of equipment/materials; reporting (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for new nesting activity.</p> <p>Western SCE Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity; movement of equipment/materials; reporting (see Photo Log).</p> <p>Eastern SCE Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity; movement and unloading of equipment/materials; reporting. (see Photo Log).</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> A Cooper's hawk (<i>Accipiter cooperii</i>; California Department of Fish and Wildlife Service [CDFW] Watch List [WL]) was observed flying over the site. <p>Nesting Bird Observations:</p> <ul style="list-style-type: none"> A pair of Eurasian collared doves (<i>Streptopelia decaocto</i>) were observed perched on the SCE West parcel tower. However, the birds did not approach the nest and no activity was visible. Status of the nest is unknown. Eurasian collared dove is an introduced species not protected under provisions of the Migratory Bird Treaty Act (MBTA). <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> None <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: Eurasian collared dove, Cooper's hawk, mourning dove (<i>Zenaida macroura</i>), rock pigeon (<i>Columba livia</i>), northern mockingbird (<i>Mimus polyglottos</i>), house finch (<i>Haemorhous mexicanus</i>), European starling (<i>Sturnus vulgaris</i>), Allen's hummingbird (<i>Selasphorus sasin</i>), common raven (<i>Corvus corax</i>), Cassin's kingbird (<i>Tyrannus vociferans</i>), turkey vulture (<i>Cathartes aura</i>)</p>				

Photo 1



Location	SERC – Western Parcel	Description	Piecemeal excavation in West parcel, facing east.
----------	-----------------------	-------------	---

Photo 2



Location	SERC –Western Parcel	Description	Dirt movement and contouring in West parcel, facing southeast.
----------	----------------------	-------------	--

Photo 3



Location	SERC – Eastern Parcel	Description	Ongoing foundation construction in East parcel, facing east.
----------	-----------------------	-------------	--

Photo 4




Location	SERC – Eastern Parcel	Description	Erection of steel framework in East parcel, facing southwest.
----------	-----------------------	-------------	---

Photo 5



Location	SERC –Eastern Parcel	Description	Gravel delivery in East parcel, facing south.
----------	----------------------	-------------	---

Photo 6



Location	SERC – Eastern Parcel	Description	Gravel movement and contouring in East parcel, facing west.
----------	-----------------------	-------------	---

Photo 7



Location

SERC –SCE West Parcel

Description

Movement of materials in SCE West parcel, facing northeast.

Photo 8



Location

SERC –SCE East Parcel

Description

Movement and unloading of materials in SCE East parcel, facing northeast.

Stanton Energy Reliability Center (SERC)

BIOLOGICAL RESOURCES COMPLIANCE MONITORING LOG

Date					Monitor		Time (Begin-End)	
August 19, 2019					Ken Levenstein		0600 - 1515	
Temperature (°F)		Wind (mph)	Precipitation amount	Visibility	Weather Comment			
65 – 81		0 – 4	0.0 in	Good	Overcast until mid-morning, then sunny			
Location(s) of Work Site Activities Monitored								
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; dust suppression, pipe fabrication, ground contouring and compaction, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; ongoing activities related to construction of ductwork, utility rack, generator, and stack foundations, slurry pour, piecemeal excavation, ground contouring and compaction, dust suppression, utility bridge construction, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for nesting activity.</p> <p>Western Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, receiving and movement of equipment/materials, reporting. (see Photo Log).</p> <p>Eastern Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, receiving and movement of equipment/materials, reporting. (see Photo Log).</p> <p>Greek Orthodox Church Laydown – Surveyed church parking lot and surrounding area (as accessible) for nesting activity. Checked for potential bird/wildlife/Project interactions and compliance with COCs.</p> <p>Dale Avenue Pipeline, Northern Section – Surveyed area adjacent to pipeline (as accessible) for nesting activity. Checked for potential bird/wildlife/Project interactions and compliance with COCs.</p>								
Summary of Biological Resources Monitoring Observations								
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> • None <p>Nesting Bird Observations:</p> <p>None.</p> <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> • None. <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> • None. 								
Items Requiring Action/Follow-up								
<ul style="list-style-type: none"> • No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 								
Wildlife Species Observed:								
<p>Birds: Killdeer (<i>Charadrius vociferus</i>), Eurasian collared dove (<i>Streptopelia decaocto</i>), mourning dove (<i>Zenaida macroura</i>), rock pigeon (<i>Columba livia</i>), Cassin's kingbird (<i>Tyrannus vociferans</i>), common raven (<i>Corvus corax</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>).</p>								

Photo 1

Date & Time: Mon, Aug 19, 2019, 09:37:42 PDT
Position: 033.807100°N / 117.986447°W
Altitude: 50ft
Datum: WGS-84
Azimuth/Bearing: 319° N41W 5671mils (True)
Elevation Angle: +32.1°
Horizon Angle: -01.5°
Zoom: 1X



Location	SERC – Eastern Parcel	Description	View southwest from west end of Eastern Parcel at ongoing utility bridge construction work.
----------	-----------------------	-------------	---

Photo 2

Date & Time: Mon, Aug 19, 2019, 09:37:56 PDT
Position: 033.806931°N / 117.986796°W
Altitude: 84ft
Datum: WGS-84
Azimuth/Bearing: 111° S69E 1973mils (True)
Elevation Angle: +29.4°
Horizon Angle: -02.4°
Zoom: 1X



Location	SERC – Eastern Parcel	Description	Another view (southeast) from west end of Eastern Parcel at ongoing utility bridge construction work.
----------	-----------------------	-------------	---

Photo 3

Date & Time: Mon, Aug 19, 2019, 09:39:59 PDT
 Position: 033.804639°N / 117.965781°W
 Altitude: 81ft
 Datum: WGS-84
 Azimuth/Bearing: 324° N32°W 5742mils (True)
 Elevation Angle: +29.7°
 Horizon Angle: -02.7°
 Zoom: 1X



Location

SERC – Eastern Laydown

Description

View west from eastern portion of Eastern Laydown at receiving and moving of construction materials.

Photo 4

Date & Time: Mon, Aug 19, 2019, 09:48:34 PDT
 Position: 033.806442°N / 117.965415°W
 Altitude: 60ft
 Datum: WGS-84
 Azimuth/Bearing: 330° N30°W 5867mils (True)
 Elevation Angle: +29.7°
 Horizon Angle: -01.6°
 Zoom: 1X



Location

SERC – Eastern Parcel

Description

View west-northwest from central portion of Eastern Parcel at ongoing foundation contouring work. The Parcel foundation is now being brought up to grade, even with the concrete foundations.

Photo 5



Location	SERC – Eastern Parcel	Description	Another view (northwest) from central portion of Eastern Parcel at the Parcel foundation in the foreground, and in the background, a portion of concrete infrastructure foundation is visible, at the same level.
----------	-----------------------	-------------	---

Photo 6



Location	SERC – Western Laydown	Description	View northwest from vehicle bridge at the Western Laydown.
----------	------------------------	-------------	--

Photo 7



Location	SERC – Western Parcel	Description	View southeast from eastern portion of Western Parcel at base material being moved to far side of water demineralization master control unit to begin bringing this area of parcel up to the same level as concrete foundations.
----------	-----------------------	-------------	--

Photo 8



Location	SERC – Eastern Parcel	Description	View southeast from eastern portion of Eastern Parcel at ongoing infrastructure foundation work. Newly poured slurry visible in center of photo.
----------	-----------------------	-------------	--

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
August 20, 2019		Ken Levenstein		0600 - 1515
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
64 – 82	0 – 8	0.0 in	Good	Sunny and warm
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; dust suppression, pipe fabrication, ground contouring and compaction, movement of equipment/materials; reporting.</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; ongoing activities related to construction of ductwork, utility rack, generator, and stack foundations, piecemeal excavation, ground contouring and compaction, dust suppression, utility bridge construction, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for nesting activity.</p> <p>Western Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, receiving and movement of equipment/materials, reporting.</p> <p>Eastern Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, receiving and movement of equipment/materials, reporting.</p> <p>Greek Orthodox Church Laydown – Surveyed church parking lot and surrounding area (as accessible) for nesting activity. Checked for potential bird/wildlife/Project interactions and compliance with COCs. Receiving and movement of equipment/materials, reporting. (see Photo Log).</p> <p>Dale Avenue Pipeline, Northern Section – Surveyed area adjacent to pipeline (as accessible) for nesting activity. Checked for potential bird/wildlife/Project interactions and compliance with COCs. Asphalt saw-cutting work, reporting. (see Photo Log).</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <p>None.</p> <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> A deceased northern mockingbird (<i>Mimus polyglottos</i>) was found in the Southwest corner of the Western Parcel. Approximate coordinates: 33.8066550, -117.9890398. A SERC Wildlife Observation Form will be submitted to the SERC Designated Biologist. <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None. 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: Killdeer (<i>Charadrius vociferus</i>), Eurasian collared dove (<i>Streptopelia decaocto</i>), mourning dove (<i>Zenaida macroura</i>), rock pigeon (<i>Columba livia</i>), mitred parakeet (<i>Psittacara mitrata</i>), Cassin's kingbird (<i>Tyrannus vociferans</i>), American crow (<i>Corvus brachyrhynchos</i>), northern mockingbird, European starling (<i>Sturnus vulgaris</i>), house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>).</p>				

Photo 1

Date & Time: Tue, Aug 20, 2019, 07:29:18 PDT
Position: 033.806904°N / 117.986568°W
Altitude: 83ft
Datum: WGS-84
Azimuth/Bearing: 288° N72W 5120mils (True)
Elevation Angle: +27.9°
Horizon Angle: -02.5°
Zoom: 1X



Location	SERC – Eastern Parcel	Description	View southwest from western portion of Eastern Parcel at ongoing infrastructure foundation construction work.
----------	-----------------------	-------------	---

Photo 2

Date & Time: Tue, Aug 20, 2019, 07:29:54 PDT
Position: 033.806741°N / 117.986677°W
Altitude: 77ft
Datum: WGS-84
Azimuth/Bearing: 305° N55W 5422mils (True)
Elevation Angle: +30.5°
Horizon Angle: -02.0°
Zoom: 1X



Location	SERC – Eastern Parcel	Description	View southwest from western portion of Eastern Parcel at ongoing utility bridge construction work.
----------	-----------------------	-------------	--

Photo 3

Date & Time: Tue, Aug 20, 2019, 07:30:34 PDT
 Position: 033.806673°N / 117.986230°W
 Altitude: 77ft
 Datum: WGS-84
 Azimuth/Bearing: 001° N01E 0018mils (True)
 Elevation Angle: +27.3°
 Horizon Angle: -00.8°
 Zoom: 1X



Location

SERC – Eastern Parcel

Description

View north from western portion of Eastern Parcel at ongoing piecemeal excavation work. Excavation is into base material only and does not include native soil.

Photo 4

Date & Time: Tue, Aug 20, 2019, 07:32:01 PDT
 Position: 033.806686°N / 117.985550°W
 Altitude: 99ft
 Datum: WGS-84
 Azimuth/Bearing: 070° N70E 1244mils (True)
 Elevation Angle: +26.6°
 Horizon Angle: -01.6°
 Zoom: 1X



Location

SERC – Eastern Parcel

Description

View southeast from central portion of Eastern Parcel at ongoing foundation contouring work. Water being sprayed for dust suppression.

Photo 5



Location	SERC – Dale Avenue Gas Pipeline – Northern Section	Description	View south-southeast from near southwest corner of Dale and La Palma Avenues at location of asphalt pavement saw-cutting work to begin today.
-----------------	--	--------------------	---

Photo 6



Location	SERC – Greek Orthodox Church Laydown	Description	View south from parking area at north end of Laydown. Materials are being brought in and staged for work about to begin on the Dale Avenue Gas Pipeline.
-----------------	--------------------------------------	--------------------	--

Photo 7



Location	SERC – Dale Avenue Gas Pipeline – Northern Section	Description	View south-southeast from intersection of Dale Avenue and the southeast entrance lane to the Buena Park Downtown Mall. Lane is being closed for asphalt saw-cutting work about to begin.
----------	--	-------------	--

Photo 8



Location	SERC – Eastern Parcel	Description	View southwest from central portion of Eastern Parcel at forklift maneuvering wooden track pieces for crane into place.
----------	-----------------------	-------------	---

Photo 9



Location

SERC – Dale Avenue Gas Pipeline – Northern Section

Description

View north from intersection of Dale Avenue and the southeast entrance lane to the Buena Park Downtown Mall. Approximately 500 feet of asphalt saw-cutting completed today.

Photo 10



Location

SERC – Dale Avenue Gas Pipeline – Northern Section

Description

View south, mid-afternoon, from intersection of Dale Avenue and the southeast entrance lane to the Buena Park Downtown Mall as saw-cutting work was wrapping up for the day. See Photo 7 for the same location prior to initiation of saw-cutting work.

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
August 21, 2019		Ken Levenstein		0600 - 1530
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
64 – 85	0 – 8	0.0 in	Good	Sunny and warm
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; dust suppression, pipe fabrication, movement of equipment/materials; reporting.</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; ongoing activities related to construction of ductwork, utility rack, generator, and stack foundations, piecemeal excavation, ground contouring and compaction, dust suppression, utility bridge construction, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for nesting activity.</p> <p>Western Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, receiving and movement of equipment/materials, reporting.</p> <p>Eastern Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, receiving and movement of equipment/materials, reporting.</p> <p>Greek Orthodox Church Laydown – Surveyed church parking lot and surrounding area (as accessible) for nesting activity. Checked for potential bird/wildlife/Project interactions and compliance with COCs. Receiving and movement of equipment/materials, reporting. (see Photo Log).</p> <p>Dale Avenue Pipeline, Northern Section – Surveyed area adjacent to pipeline (as accessible) for nesting activity. Checked for potential bird/wildlife/Project interactions and compliance with COCs. Asphalt saw-cutting work, reporting. (see Photo Log).</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <p>None.</p> <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> None. <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None. 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: Eurasian collared dove (<i>Streptopelia decaocto</i>), mourning dove (<i>Zenaida macroura</i>), rock pigeon (<i>Columba livia</i>), mitred parakeet (<i>Psittacara mitrata</i>), black phoebe (<i>Sayornis nigricans</i>), American crow (<i>Corvus brachyrhynchos</i>), common raven (<i>Corvus corax</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>).</p>				

Photo 1

Date & Time: Wed, Aug 21, 2019, 08:31:23 PDT
 Position: 033.844699°N / 117.985066°W
 Altitude: 92ft
 Datum: WGS-84
 Azimuth/Bearing: 164° S16E 2916mils (True)
 Elevation Angle: +31.5°
 Horizon Angle: -02.1°
 Zoom: 1X



Location	SERC – Dale Avenue Gas Pipeline – Northern Section	Description	View south-southeast from Dale Avenue adjacent to the NE Buena Park Downtown Mall Laydown. Cones are being laid out to indicate lane is closed for asphalt saw-cutting work which will begin soon.
-----------------	--	--------------------	--

Photo 2

Date & Time: Wed, Aug 21, 2019, 08:41:21 PDT
 Position: 033.836911°N / 117.985218°W
 Altitude: 98ft
 Datum: WGS-84
 Azimuth/Bearing: 014° N14E 0249mils (True)
 Elevation Angle: +29.4°
 Horizon Angle: -02.7°
 Zoom: 1X



Location	SERC – Greek Orthodox Church Laydown	Description	View north from southern portion of Laydown. Materials are being brought in and staged for work about to begin on the Dale Avenue Gas Pipeline.
-----------------	--------------------------------------	--------------------	---

Photo 3

Date & Time: Wed, Aug 21, 2019, 08:41:59 PDT
Position: 033.837200°N / 117.985126°W
Altitude: 98ft
Datum: WGS-84
Azimuth/Bearing: 023° N23E 0409mils (True)
Elevation Angle: +27.4°
Horizon Angle: -02.3°
Zoom: 1X



Location

SERC – Greek Orthodox
Church Laydown

Description

View northeast from central portion of Laydown at pipefitters
working on pipe for the natural gas pipeline.

Photo 4

Date & Time: Wed, Aug 21, 2019, 12:27:20 PDT
Position: 033.806793°N / 117.985499°W
Altitude: 65ft
Datum: WGS-84
Azimuth/Bearing: 320° N40W 5689mils (True)
Elevation Angle: -26.5°
Horizon Angle: -02.9°
Zoom: 1X



Location

SERC – Eastern Parcel

Description

View of ongoing electrical work.

Photo 5



Location	SERC – Eastern Parcel	Description	View southeast from eastern portion of Eastern Parcel at water being sprayed for dust suppression.
----------	-----------------------	-------------	--

Photo 6



Location	SERC – Eastern Parcel	Description	View northeast from eastern portion of Eastern Parcel at ongoing piecemeal excavation work.
----------	-----------------------	-------------	---

Photo 7



Location

SERC – Eastern Parcel

Description

View northeast from central portion of Eastern Parcel at ongoing infrastructure foundation construction work.

Photo 8



Location

SERC – Eastern Parcel

Description

View west from western portion of Eastern Parcel at ongoing utility bridge construction work.

Photo 9



Location

SERC – Dale Avenue Gas
Pipeline – Northern Section

Description

View north on Dale Avenue of asphalt saw-cutting work wrapping
up for the day.

Photo 10



Location

SERC – Dale Avenue Gas
Pipeline – Northern Section

Description

View west on Dale Avenue of asphalt saw-cutting work wrapping up
for the day.

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
August 22, 2019		Ken Levenstein		0600 - 1530
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
66 – 81	0 – 9	0.0 in	Good	Overcast early then sunny and warm
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; dust suppression, pipe fabrication, electrical work on water de-min system master control unit, movement of equipment/materials; reporting.</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; ongoing activities related to construction of ductwork, utility rack, generator, and stack foundations, concrete pour, receiving of base, piecemeal excavation, ground contouring and compaction, dust suppression, utility bridge construction, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for nesting activity.</p> <p>Western Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, receiving and movement of equipment/materials, reporting. (see Photo Log).</p> <p>Eastern Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, receiving and movement of equipment/materials, reporting. (see Photo Log).</p> <p>Greek Orthodox Church Laydown – Surveyed church parking lot and surrounding area (as accessible) for nesting activity. Checked for potential bird/wildlife/Project interactions and compliance with COCs. Pipe fabrication, receiving and movement of equipment/materials, reporting.</p> <p>Dale Avenue Pipeline, Northern Section – Surveyed area adjacent to pipeline (as accessible) for nesting activity. Checked for potential bird/wildlife/Project interactions and compliance with COCs. Asphalt saw-cutting work, install and weld steel plates, reporting. (see Photo Log).</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <p>None.</p> <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> None. <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None. 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: American kestrel (<i>Falco sparverius</i>), Eurasian collared dove (<i>Streptopelia decaocto</i>), mourning dove (<i>Zenaida macroura</i>), rock pigeon (<i>Columba livia</i>), mitred parakeet (<i>Psittacara mitrata</i>), black phoebe (<i>Sayornis nigricans</i>), American crow (<i>Corvus brachyrhynchos</i>), common raven (<i>Corvus corax</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>).</p>				

Photo 1

Date & Time: Thu, Aug 22, 2019, 07:52:38 PDT
Position: 039.806674°N / 117.986302°W
Altitude: 77ft
Datum: WGS-84
Azimuth/Bearing: 097° S83E 1724mils (True)
Elevation Angle: +29.4°
Horizon Angle: -03.2°
Zoom: 1X



Location

SERC – Eastern Parcel

Description

View south-southeast from central portion of Eastern Parcel at forklift and workers maneuvering wooden crane tracks into place.

Photo 2

Date & Time: Thu, Aug 22, 2019, 07:56:42 PDT
Position: 039.806814°N / 117.985872°W
Altitude: 74ft
Datum: WGS-84
Azimuth/Bearing: 056° N56E 0996mils (True)
Elevation Angle: +30.3°
Horizon Angle: -01.4°
Zoom: 1X



Location

SERC – Eastern Parcel

Description

View east-northeast from central portion of Eastern Parcel at workers getting ready for concrete pour.

Photo 3

Date & Time: Thu, Aug 22, 2019, 09:44:56 PDT
 Position: 033.840599° N / 117.984827° W
 Altitude: 96ft
 Datum: WGS-84
 Azimuth/Bearing: 171° S09E 3040mils (True)
 Elevation Angle: +29.3°
 Horizon Angle: -02.5°
 Zoom: 1X



Location

SERC – Dale Avenue Gas
 Pipeline – Northern Section

Description

View north-northwest from Dale Avenue at asphalt cutter taking a
 quick break from working on the natural gas pipeline route.

Photo 4

Date & Time: Thu, Aug 22, 2019, 09:48:55 PDT
 Position: 033.843585° N / 117.985272° W
 Altitude: 98ft
 Datum: WGS-84
 Azimuth/Bearing: 019° N19E 0338mils (True)
 Elevation Angle: +29.4°
 Horizon Angle: -03.2°
 Zoom: 1X



Location

SERC – Dale Avenue Gas
 Pipeline – Northern Section

Description

View north-northeast from Dale Avenue and SE entrance to Buena
 Park Downtown Mall. Workers are standing on portion of pipeline
 route where asphalt has been cut and removed. Intersection of Dale
 and Lincoln Avenues visible in the distance.

Photo 5



Location	SERC – Eastern Parcel	Description	View south-southeast from eastern portion of Eastern Parcel at worker compacting base and water being sprayed for dust suppression.
----------	-----------------------	-------------	---

Photo 6



Location	SERC – Eastern Parcel	Description	View west-northwest from eastern portion of Eastern Parcel at truck delivering base material and water being sprayed for dust suppression. Ongoing concrete pour visible in background.
----------	-----------------------	-------------	---

Photo 7



Location	SERC – Eastern Parcel	Description	View southwest of forklift moving piece of power plant equipment to Eastern Parcel from Eastern Laydown.
----------	-----------------------	-------------	--

Photo 8



Location	SERC – Eastern Parcel	Description	View southwest from central portion of Eastern Parcel at concrete finishing work in progress following this morning's pour.
----------	-----------------------	-------------	---

Photo 9



Location

SERC – Eastern Laydown

Description

View north-northwest of small portion of power plant equipment in storage prior to installation sometime later during construction .

Photo 10



Location

SERC – Western Laydown

Description

View from vehicle bridge of trucks lined up in new Western Laydown parking area and equipment being delivered (at center of photo).

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
August 23, 2019		Cara Snellen		0600 - 1515
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
67 - 80	3 – 10	0.0 in	Good	Overcast in the morning
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; dust suppression, pipe fabrication, electrical work on water de-min system master control unit, movement of equipment/materials; reporting (see Photo Log).</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; ongoing activities related to construction of ductwork, utility rack, generator, and stack foundations, gravel (base) delivery, ground contouring and compaction, steel framework assembly, dust suppression, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for nesting activity.</p> <p>Western Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, receiving and movement of equipment/materials; reporting. (see Photo Log).</p> <p>Eastern Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, truck staging, small pipe alterations, receiving and movement of equipment/materials; reporting. (see Photo Log).</p> <p>Greek Orthodox Church Laydown – Surveyed church parking lot and surrounding area (as accessible) for nesting activity. Checked for potential bird/wildlife/Project interactions and compliance with COCs. Pipe fabrication, receiving and movement of equipment/materials; reporting (see Photo Log).</p> <p>Dale Avenue Pipeline, Northern Section – Surveyed area adjacent to pipeline (as accessible) for nesting activity. Checked for potential bird/wildlife/Project interactions and compliance with COCs. Asphalt removal, trench excavation and shoring, replace and weld steel plates; reporting. (see Photo Log).</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <p>None</p> <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> A deceased bird was reported at the Western Parcel driveway entrance but disappeared prior to biologist follow-up. <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: American kestrel (<i>Falco sparverius</i>), Eurasian collared dove (<i>Streptopelia decaocto</i>), mourning dove (<i>Zenaida macroura</i>), rock pigeon (<i>Columba livia</i>), mitred parakeet (<i>Psittacara mitrata</i>), black phoebe (<i>Sayornis nigricans</i>), American crow (<i>Corvus brachyrhynchos</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>), Allen's hummingbird (<i>Selasphorus sasin</i>), Western gull (<i>Larus occidentalis</i>), Cassin's kingbird (<i>Tyrannus vociferans</i>), turkey vulture (<i>Cathartes aura</i>), killdeer (<i>Charadrius vociferus</i>), Western fence lizard (<i>Sceloporus occidentalis</i>)</p>				

Photo 1



Location

SERC – Eastern Parcel

Description

View southeast from central portion of Eastern Parcel at gravel (base) delivery and ground contouring/compaction work.

Photo 2



Location

SERC – Eastern Parcel

Description

View southwest from western portion of Eastern Parcel at steel framework assembly and erection.

Photo 3




Location

SERC – Eastern Parcel

Description

View southwest from central portion of Eastern Parcel at ongoing foundation work.

Photo 4



Location

SERC – Dale Avenue Gas
Pipeline – Northern Section

Description

View east from Dale Avenue at asphalt removal along the gas line
route – northern section.

Photo 5



Location	SERC – Dale Avenue Gas Pipeline – Northern Section	Description	View southwest from Dale Avenue center divider at trench excavation and shoring along gas line route –northern section directly adjacent to the Buena Park Downtown Mall.
-----------------	--	--------------------	---

Photo 6



Location	SERC – Dale Avenue Gas Pipeline – Northern Section	Description	View southeast from Dale Avenue at plate welding during clean-up along the gas line route –northern section.
-----------------	--	--------------------	--

Photo 7



Location

SERC – Greek Orthodox
Church Laydown Yard

Description

View south at pipe fabrication in the Greek Church Laydown.

Photo 8



Location

SERC – Western Parcel

Description

View southeast at electrical work on water demineralization unit in Western parcel.

Photo 9



Location	SERC – Eastern Laydown	Description	View west of pipe cutting in Eastern Laydown (SCE East).
-----------------	------------------------	--------------------	--

Photo 10



Location	SERC – Western Laydown	Description	View from vehicle bridge of workers moving/organizing materials in Western Laydown (SCE West).
-----------------	------------------------	--------------------	--

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
August 26, 2019		Cara Snellen		0600 - 1230
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
69 - 88	2 – 10	0.0 in	Good	Partly cloudy in the morning
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; pipe fabrication, electrical work on water de-min system master control unit, movement of equipment/materials; reporting.</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; ongoing activities related to construction of ductwork, utility rack, generator, and stack foundations, gravel (base) delivery, slurry pour, ground contouring and compaction, steel framework erection, dust suppression, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for nesting activity.</p> <p>Western Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, receiving and movement of equipment/materials; reporting. (see Photo Log).</p> <p>Eastern Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, truck staging, receiving and movement of equipment/materials; reporting. (see Photo Log).</p> <p>Greek Orthodox Church Laydown – Surveyed church parking lot and surrounding area (as accessible) for nesting activity. Checked for potential bird/wildlife/Project interactions and compliance with COCs. Pipe fabrication, receiving and movement of equipment/materials; reporting.</p> <p>Dale Avenue Pipeline, Northern Section – Surveyed area adjacent to pipeline (as accessible) for nesting activity. Checked for potential bird/wildlife/Project interactions and compliance with COCs. Trench excavation and shoring, potholing; reporting. (see Photo Log).</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> A Cooper's hawk (<i>Accipiter cooperii</i>; California Department of Fish and Wildlife Service [CDFW] Watch List [WL]) was observed flying over the site. <p>Nesting Bird Observations:</p> <p>None</p> <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> None <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: Eurasian collared dove (<i>Streptopelia decaocto</i>), mourning dove (<i>Zenaida macroura</i>), rock pigeon (<i>Columba livia</i>), black phoebe (<i>Sayornis nigricans</i>), American crow (<i>Corvus brachyrhynchos</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>), Allen's hummingbird (<i>Selasphorus sasin</i>), Western gull (<i>Larus occidentalis</i>), Cassin's kingbird (<i>Tyrannus vociferans</i>), Cooper's hawk</p>				

Photo 1



Location	SERC – Eastern Parcel	Description	View southwest from central portion of Eastern Parcel at gravel (base) delivery.
----------	-----------------------	-------------	--

Photo 2



Location	SERC – Eastern Parcel	Description	View southeast from central portion of Eastern Parcel at ground contouring.
----------	-----------------------	-------------	---

Photo 3



Location	SERC – Eastern Parcel	Description	View northwest from central portion of Eastern Parcel at pre-fabricated concrete material installation as part of ongoing foundation work.
-----------------	-----------------------	--------------------	--

Photo 4



Location	SERC – Eastern Parcel	Description	View northeast from central portion of Eastern Parcel at slurry pour as part of ongoing foundation work.
-----------------	-----------------------	--------------------	--

Photo 5



Location	SERC – Eastern Parcel	Description	View west from central portion of Eastern Parcel at steel framework erection.
----------	-----------------------	-------------	---

Photo 6



Location	SERC – Western Laydown	Description	View north of material unpacking/organization in the Western Laydown (SCE West).
----------	------------------------	-------------	--

Photo 7



Location	SERC – Eastern Laydown	Description	View west of material movement in Eastern Laydown (SCE East).
-----------------	------------------------	--------------------	---

Photo 8



Location	SERC – Dale Avenue Gas Pipeline – Northern Section	Description	View south from Dale Avenue center divider at trench excavation and shoring along gas line route –northern section directly adjacent to the Buena Park Downtown Mall.
-----------------	--	--------------------	---

Photo 9



Location	SERC – Dale Avenue Gas Pipeline – Northern Section	Description	View southwest from Dale Avenue center divider at potholing along gas line route –northern section directly south of the Buena Park Downtown Mall service road intersection.
-----------------	--	--------------------	--

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
August 26, 2019		Ken Levenstein		0600 - 1530
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
70 – 91	0 – 9	0.0 in	Good	Partly cloudy early then sunny and warm
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; dust suppression, pipe fabrication, electrical work on water de-min system master control unit, movement of equipment/materials; reporting.</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; ongoing activities related to construction of ductwork, utility rack, generator, and stack foundations, concrete pour, receiving of base, piecemeal excavation, ground contouring and compaction, dust suppression, utility bridge construction, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for nesting activity.</p> <p>Western Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, receiving and movement of equipment/materials, reporting.</p> <p>Eastern Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, receiving and movement of equipment/materials, reporting.</p> <p>Greek Orthodox Church Laydown – Surveyed church parking lot and surrounding area (as accessible) for nesting activity. Checked for potential bird/wildlife/Project interactions and compliance with COCs. Pipe fabrication, receiving and movement of equipment/materials, reporting.</p> <p>Dale Avenue Pipeline, Northern Section – Surveyed area adjacent to pipeline (as accessible) for nesting activity. Checked for potential bird/wildlife/Project interactions and compliance with COCs. Asphalt saw-cutting work, install and weld steel plates, reporting. (see Photo Log).</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <p>None.</p> <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> None. <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None. 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: Eurasian collared dove (<i>Streptopelia decaocto</i>), mourning dove (<i>Zenaida macroura</i>), rock pigeon (<i>Columba livia</i>), mitred parakeet (<i>Psittacara mitrata</i>), black phoebe (<i>Sayornis nigricans</i>), American crow (<i>Corvus brachyrhynchos</i>), common raven (<i>Corvus corax</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>).</p>				

Photo 1



Location	SERC – Dale Avenue Gas Pipeline – Northern Section	Description	View north from just north of West Lincoln/Dale Avenue intersection at pipeline workers staging equipment.
----------	--	-------------	--

Photo 2



Location	SERC – Dale Avenue Gas Pipeline – Northern Section	Description	View southwest from Dale Avenue at workers measuring for locations of asphalt removal on the natural gas pipeline route.
----------	--	-------------	--

Photo 3

Date & Time: Mon, Aug 26, 2019, 10:08:25 PDT
Position: 033.833073°N / 117.984735°W
Altitude: 87ft
Datum: WGS-84
Azimuth/Bearing: 291° N69W 5173mils (True)
Elevation Angle: +27.5°
Horizon Angle: -02.5°
Zoom: 1X



Location

SERC – Dale Avenue Gas
Pipeline – Northern Section

Description

View southwest from Dale Avenue at asphalt cutter working on the
natural gas pipeline route.

Photo 4

Date & Time: Mon, Aug 26, 2019, 10:40:31 PDT
Position: 033.832982°N / 117.984663°W
Altitude: 87ft
Datum: WGS-84
Azimuth/Bearing: 330° N30W 5867mils (True)
Elevation Angle: +29.2°
Horizon Angle: -02.1°
Zoom: 1X



Location

SERC – Dale Avenue Gas
Pipeline – Northern Section

Description

View northwest from Dale Avenue at ongoing asphalt removal.

Photo 5



Location	SERC – Dale Avenue Gas Pipeline – Northern Section	Description	View south along Dale Avenue from north of West Lincoln Avenue intersection at ongoing asphalt removal.
-----------------	--	--------------------	---

Photo 6



Location	SERC – Dale Avenue Gas Pipeline – Northern Section	Description	View south-southwest along Dale Avenue from north of West Lincoln Avenue intersection at ongoing asphalt removal. Here an excavator is removing large chunks of asphalt following work by smaller machines.
-----------------	--	--------------------	---

Photo 7



Location

SERC – Dale Avenue Gas Pipeline – Northern Section

Description

View southwest of front-loader moving steel plate in place for installation along Dale Avenue natural gas pipeline route following asphalt removal.

Photo 8



Location

SERC – Eastern Parcel

Description

View southeast from vehicle bridge at steelworkers engaged in construction of utility bridge extension..

Photo 9



Location	SERC – Eastern Parcel	Description	View east-southeast from central portion of Eastern Parcel at forklift maneuvering concrete plate into place along portion of ductworks.
----------	-----------------------	-------------	--

Photo 10



Location	SERC – Dale Avenue Gas Pipeline – Northern Section	Description	View east-southeast from Dale Avenue near SE entrance to Buena Park Downtown Mall at workers engaged in placing steel plates over excavation prior to end of the day.
----------	--	-------------	---

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
August 27, 2019		Cara Snellen		0700 - 1400
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
68 - 83	2 – 10	0.0 in	Good	None
Location(s) of Work Site Activities Monitored				
<p>SERC gas pipeline route – Bio-monitoring during Project construction. 2nd crew working Carbon Creek section of pipeline south of Lincoln Avenue between Carbon Creek bridge and Broadway Avenue.</p> <p>Dale Avenue Pipeline, Carbon Creek Section – Surveyed area adjacent to pipeline (as accessible) for nesting activity. Checked for potential bird/wildlife/Project interactions and compliance with COCs. Asphalt cutting/grinding and removal; reporting. (see Photo Log).</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> A Cooper's hawk (<i>Accipiter cooperii</i>; California Department of Fish and Wildlife Service [CDFW] Watch List [WL]) was observed flying over the site. <p>Nesting Bird Observations:</p> <p>None</p> <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> None <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: Eurasian collared dove (<i>Streptopelia decaocto</i>), mourning dove (<i>Zenaida macroura</i>), rock pigeon (<i>Columba livia</i>), black phoebe (<i>Sayornis nigricans</i>), American crow (<i>Corvus brachyrhynchos</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>), Allen's hummingbird (<i>Selasphorus sasin</i>), barn swallow (<i>Hirundo rustica</i>), Cassin's kingbird (<i>Tyrannus vociferans</i>), Cooper's hawk</p>				

Photo 1



Location

SERC – Dale Avenue Gas Pipeline – Carbon Creek Section

Description

View south from west side of Dale Avenue of traffic control set-up along Carbon Creek section of gas pipeline route south of Lincoln Avenue between Carbon Creek bridge and Broadway Avenue directly adjacent to Schweitzer elementary school.

Photo 2



Location

SERC – Dale Avenue Gas Pipeline – Carbon Creek Section

Description

View south from east side of Dale Avenue of traffic preparations for asphalt cutting along Carbon Creek section of gas pipeline route.

Photo 3



Location	SERC – Dale Avenue Gas Pipeline – Carbon Creek Section	Description	View north from east side of Dale Avenue of asphalt cutting along Carbon Creek section of gas pipeline route.
-----------------	--	--------------------	---

Photo 4



Location	SERC – Dale Avenue Gas Pipeline – Carbon Creek Section	Description	View south from east side of Dale Avenue of asphalt removal along Carbon Creek section of gas pipeline route.
-----------------	--	--------------------	---

Photo 5



Location	SERC – Dale Avenue Gas Pipeline – Carbon Creek Section	Description	View north from east side of Dale Avenue of steel plate delivery/unloading along Carbon Creek section of gas pipeline route.
-----------------	--	--------------------	--

Photo 6



Location	SERC – Dale Avenue Gas Pipeline – Carbon Creek Section	Description	View south from east side of Dale Avenue of steel plate installation over removed asphalt along Carbon Creek section of gas pipeline route.
-----------------	--	--------------------	---

Photo 7



Location	SERC – Dale Avenue Gas Pipeline – Carbon Creek Section	Description	View north from center of Dale Avenue of clean-up activities (adding cold asphalt at steel plate gaps) along Carbon Creek section of gas pipeline route.
-----------------	--	--------------------	--

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
August 27, 2019		Ken Levenstein		0600 - 1530
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
67 – 86	0 – 8	0.0 in	Good	Partly cloudy early then sunny and warm
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; dust suppression, pipe fabrication, electrical work on water de-min system master control unit, movement of equipment/materials; reporting.</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; ongoing activities related to construction of ductwork, utility rack, generator, and stack foundations, concrete pour, receiving of base, piecemeal excavation, ground contouring and compaction, dust suppression, utility bridge construction, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for nesting activity.</p> <p>Western Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, receiving and movement of equipment/materials, reporting.</p> <p>Eastern Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, receiving and movement of equipment/materials, reporting.</p> <p>Greek Orthodox Church Laydown – Surveyed church parking lot and surrounding area (as accessible) for nesting activity. Checked for potential bird/wildlife/Project interactions and compliance with COCs. Attended tailgate, Pipe fabrication, receiving and movement of equipment/materials, reporting.</p> <p>Dale Avenue Pipeline, Northern Section – Surveyed area adjacent to pipeline (as accessible) for nesting activity. Checked for potential bird/wildlife/Project interactions and compliance with COCs. Asphalt saw-cutting work, install and weld steel plates, reporting. (see Photo Log).</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> • None <p>Nesting Bird Observations:</p> <p>None.</p> <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> • None. <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> • None. 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> • No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: Eurasian collared dove (<i>Streptopelia decaocto</i>), mourning dove (<i>Zenaida macroura</i>), rock pigeon (<i>Columba livia</i>), mitred parakeet (<i>Psittacara mitrata</i>), black phoebe (<i>Sayornis nigricans</i>), American crow (<i>Corvus brachyrhynchos</i>), common raven (<i>Corvus corax</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>).</p>				

Photo 1

Date & Time: Tue, Aug 27, 2019, 09:31:56 PDT
Position: 033.806723°N / 117.986594°W
Altitude: 80ft
Datum: WGS-84
Azimuth/Bearing: 318° N42W 5653mils (True)
Elevation Angle: +29.5°
Horizon Angle: -02.0°
Zoom: 1X



Location	SERC – Eastern Parcel	Description	View southwest from western portion of Eastern Parcel at ongoing ground contouring work.
----------	-----------------------	-------------	--

Photo 2


Date & Time: Tue, Aug 27, 2019, 09:32:13 PDT
Position: 033.806799°N / 117.986546°W
Altitude: 80ft
Datum: WGS-84
Azimuth/Bearing: 356° N04W 6329mils (True)
Elevation Angle: +37.8°
Horizon Angle: -01.6°
Zoom: 1X



Location	SERC – Eastern Parcel	Description	View southeast from west end of Eastern Parcel at steelworkers engaged in utility bridge extension construction work.
----------	-----------------------	-------------	---

Photo 3

Date & Time: Tue, Aug 27, 2019, 09:32:58 PDT
 Position: 033.806920°N / 117.986156°W
 Altitude: 85ft
 Datum: WGS-84
 Azimuth/Bearing: 343° N17W 6098mils (True)
 Elevation Angle: +33.5°
 Horizon Angle: -02.4°
 Zoom: 1X



Location

SERC – Eastern Parcel

Description

View southwest from central portion of Eastern Parcel ARB personnel inspecting a new piece of equipment.

Photo 4

Date & Time: Tue, Aug 27, 2019, 09:34:48 PDT
 Position: 033.806912°N / 117.985514°W
 Altitude: 79ft
 Datum: WGS-84
 Azimuth/Bearing: 031° N31E 0551mils (True)
 Elevation Angle: +31.7°
 Horizon Angle: -04.7°
 Zoom: 1X



Location

SERC – Eastern Laydown

Description

View northeast from Parcel entrance to Eastern Laydown at forklift moving heavy wooden track pieces for large crane that will be arriving onsite within the next week.

Photo 5

Date & Time: Tue, Aug 27, 2019, 09:35:55 PDT
 Position: 033.807115° N / 117.985713° W
 Altitude: 83ft
 Datum: WGS-84
 Azimuth/Bearing: 324° N36W 5760mils (True)
 Elevation Angle: +30.0°
 Horizon Angle: -02.9°
 Zoom: 1X



Location	SERC – Eastern Laydown	Description	View northeast from southeast portion of Eastern Laydown at rapidly accumulating SERC components ready to used in construction.
-----------------	------------------------	--------------------	---

Photo 6

Date & Time: Tue, Aug 27, 2019, 09:55:03 PDT
 Position: 033.843999° N / 117.984943° W
 Altitude: 94ft
 Datum: WGS-84
 Azimuth/Bearing: 093° S87E 1653mils (True)
 Elevation Angle: +30.8°
 Horizon Angle: -02.6°
 Zoom: 1X



Location	SERC – Dale Avenue Gas Pipeline – Northern Section	Description	View south along Dale Avenue from adjacent to the Buena Park Downtown Mall at ongoing pipeline trench excavation.
-----------------	--	--------------------	---

Photo 7



Location	SERC – Eastern Parcel	Description	View southeast from central portion of Eastern Parcel at a slurry pour in process.
----------	-----------------------	-------------	--

Photo 8



Location	SERC – Eastern Parcel	Description	View southeast from eastern portion of Eastern Parcel at newly poured slurry berm.
----------	-----------------------	-------------	--

Stanton Energy Reliability Center (SERC)				
BIOLOGICAL RESOURCES				
COMPLIANCE MONITORING LOG				
Date		Monitor		Time (Begin-End)
August 28, 2019		Ken Levenstein		0600 - 1530
Temperature (°F)	Wind (mph)	Precipitation amount	Visibility	Weather Comment
67 – 82	0 – 7	0.0 in	Good	Partly cloudy then sunny and warm
Location(s) of Work Site Activities Monitored				
<p>SERC – Bio-monitoring during Project construction.</p> <p>Western Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; dust suppression, pipe fabrication, electrical work on water de-min system master control unit, movement of equipment/materials; reporting.</p> <p>Eastern Parcel – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; ongoing activities related to construction of ductwork, utility rack, generator, and stack foundations, concrete pour, piecemeal excavation, ground contouring and compaction, dust suppression, utility bridge construction, movement of equipment/materials; reporting. (see Photo Log).</p> <p>Church Parking Lot – Bio-monitored. Surveyed church parking lot and surrounding area (as accessible) for nesting activity.</p> <p>Western Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, receiving and movement of equipment/materials, reporting. (see Photo Log).</p> <p>Eastern Laydown – Bio-monitored. Checked for potential bird/wildlife/Project interactions and compliance with COCs and SWPPP; surveyed Parcel and surrounding area (as accessible) for nesting activity, receiving and movement of equipment/materials, reporting.</p> <p>Greek Orthodox Church Laydown – Surveyed church parking lot and surrounding area (as accessible) for nesting activity. Checked for potential bird/wildlife/Project interactions and compliance with COCs. Pipe fabrication, receiving and movement of equipment/materials, reporting.</p> <p>Dale Avenue Pipeline, Northern and Middle Sections – Surveyed area adjacent to pipeline (as accessible) for nesting activity. Checked for potential bird/wildlife/Project interactions and compliance with COCs. Excavation, pipe installation, reporting. (see Photo Log).</p>				
Summary of Biological Resources Monitoring Observations				
<p>Bio-monitoring for special status species, nesting birds, fossorial mammals, and other wildlife.</p> <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> None <p>Nesting Bird Observations:</p> <p>None.</p> <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> None. <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> None. 				
Items Requiring Action/Follow-up				
<ul style="list-style-type: none"> No specific items requiring follow-up Monitoring of work will continue during Project construction activities. 				
Wildlife Species Observed:				
<p>Birds: American kestrel (<i>Falco sparverius</i>), killdeer (<i>Charadrius vociferous</i>), Eurasian collared dove (<i>Streptopelia decaocto</i>), mourning dove (<i>Zenaida macroura</i>), rock pigeon (<i>Columba livia</i>), black phoebe (<i>Sayornis nigricans</i>), American crow (<i>Corvus brachyrhynchos</i>), northern mockingbird (<i>Mimus polyglottos</i>), European starling (<i>Sturnus vulgaris</i>), house finch (<i>Haemorhous mexicanus</i>), house sparrow (<i>Passer domesticus</i>).</p>				

Photo 1

Date & Time: Wed, Aug 28, 2019, 09:13:13 PDT
Position: 033.806670°N / 117.985502°W
Altitude: 74ft
Datum: WGS-84
Azimuth/Bearing: 193° S13W 3431mils (True)
Elevation Angle: +29.5°
Horizon Angle: -03.4°
Zoom: 1X



Location

SERC – Eastern Parcel

Description

View south-southwest from central portion of Eastern Parcel at ongoing ground contouring work.

Photo 2

Date & Time: Wed, Aug 28, 2019, 09:13:45 PDT
Position: 033.806780°N / 117.985526°W
Altitude: 80ft
Datum: WGS-84
Azimuth/Bearing: 332° N20W 5702mils (True)
Elevation Angle: +25.5°
Horizon Angle: -03.4°
Zoom: 1X



Location

SERC – Eastern Parcel

Description

View northwest from central portion of Eastern Parcel at newly poured concrete foundation addition.

Attachment 5 – CIVIL

Attachment 5 has been deliberately left blank in this reporting period

Attachment 6 – Cultural Resources



Memorandum

2600 Michelson Drive, Suite 500
Irvine, CA 92612
United States
www.jacobs.com

**Subject Stanton Energy Reliability Center (16-AFC-1C)
Cultural Resources Monthly Compliance Report
August 2019**

To: Tim Bofman, SERC, LLC

From: Phil Reid, Jacobs
SERC CEC Designated Cultural Resources Specialist

Date: September 6, 2019

Copies: Sharon Stureman, SERC, LLC
Doug Davy, Jacobs
Karen Parker, Jacobs

1. Introduction

This August 2019 Monthly Compliance Report (MCR) summarizes cultural resources monitoring activities conducted and documentation prepared from August 1 through August 31, 2019 at the Stanton Energy Reliability Center (SERC) (16-AFC-1C) site located at 10711 Dale Avenue, Stanton, Orange County, California and on the associated natural gas pipeline. The MCR is prepared in accordance with the current (November 2018) Cultural Resources Mitigation and Monitoring Plan (CRMMP) and as required by California Energy Commission license Condition of Certification CUL-6.

2. Personnel Active in Cultural Monitoring This Period

Gena Granger, Jennifer McElhoes, Natalie Lawson, Ryan Moritz, John McDermott, and Gloriella Cardenas participated as CRMs for this month. Robert Dorame served as Native American Monitor.

3. Number of CRMs and NAMs on a Daily Basis

Table 1 lists the number of CRMs and NAMs on a daily basis for this month.

Table 1. Number of CRMs and NAMs Present, by Date		
Date	CRMs	NAMs
8/1/19	1	1
8/2/19	1	1
8/5/19	1	1

Table 1. Number of CRMs and NAMs Present, by Date		
Date	CRMs	NAMs
8/6/19	1	1
8/7/19	1	1
8/8/19	1	1
8/9/19	1	1
8/23/19	1	1
8/26/19	2	1
8/27/19	2	1
8/28/19	2	1
8/29/19	2	1
8/30/19	2	1
Total CRM/NAM-Days	18	13

4. Overview of Monitoring Work and Any Issues

Project ground disturbance for this period began on Thursday August 1, 2019. Activities monitored included duct bank and fire-water line trenching and miscellaneous shallow excavations of fill soils on Parcels 1 and 2. Excavations occurred to depths of 1 to 5 feet. Observed fill soils included medium brown silty sand with various unsorted gravels to depth in some locations. Undisturbed native soils were observed in the deeper parts of temporary drain line excavations at approximately 3 feet in Parcel 2. Native soils are light to yellow, fine- to medium-grained sands underlain by similar sands with some silty gray clay. Monitoring of excavations at the SERC plant site is now on hiatus as no excavations in native soils will take place until the switching gear vault and tie-in commences.

Additionally, the installation of the natural gas pipeline to serve the SERC plant commenced on the 23rd of August. Native soils were observed at approximately 3-8 feet depending on location. Approximately 500 feet of pipeline installation and excavation of several utilities location pits were monitored.

There were no cultural resource finds this month.

5. Fulfillment Requirements of Each Cultural Resources Mitigation Measure

Table 2 describes the fulfillment requirements of each cultural resources mitigation measure (Condition of Certification) and lists the state of compliance with the measure. For complete text of the measures, please see the Commission Decision.

Table 2. Fulfillment Requirements of Each Cultural Resources Mitigation Measure		
Measure	Requirements	State of Compliance
CUL-1: Appointment and Qualifications of Cultural Resources Personnel	<ul style="list-style-type: none"> Owner must appoint a designated Cultural Resources Specialist (CRS) and Alternate CRSs. CRS will manage monitoring and reporting and make recommendations regarding eligibility of finds for California Register of Historical Resources 	<p>In compliance</p> <ul style="list-style-type: none"> Owner has appointed CRS and Alternate CRS. CRS is directing monitoring. CRS has obtained services of

SERC Cultural Resources Monthly Compliance Report – August 2019

Table 2. Fulfillment Requirements of Each Cultural Resources Mitigation Measure		
Measure	Requirements	State of Compliance
	<ul style="list-style-type: none"> CRS may obtain services of Cultural Resources Monitors (CRMs) and Native American Monitors (NAMs) CRS may obtain services of additional technical specialists as needed. 	<p>CRMs and NAMs</p> <ul style="list-style-type: none"> No additional technical specialists have been required
CUL-2: Information to be Provided to CRS	<ul style="list-style-type: none"> Owner must provide CRS with project information including the Application for Certification, cultural resources reports, data request responses, Final Staff Assessment, and Commission Decision, and project designs and maps. Owner must provide CRS with a weekly construction schedule Owner must notify CRS of any changes to construction phases. 	<p>In compliance</p> <ul style="list-style-type: none"> Owner has provided CRS with project information and maps Owner provides three-week lookahead schedule weekly There have been no changes to the construction phases.
CUL-3: Cultural Resources Mitigation and Monitoring Plan (CRMMP)	<ul style="list-style-type: none"> The CRS must prepare a CRMMP, including a research design, implementation schedule, identification of cultural resources personnel, plan for Native American participation, description of impact avoidance measures, plan for curation, and LORS compliance plan for human remains. 	<p>In compliance</p> <ul style="list-style-type: none"> The CRMMP has been prepared and approved by the CPM
CUL-4: Final Cultural Resources Report	The CRS must prepare a final Cultural Resources Report after construction is complete summarizing all field activities and including copies of all DPR forms and cultural resources reports associated with project construction.	Not applicable – construction is not completed.
CUL-5: Cultural Resources Worker Environmental Awareness Program (WEAP)	<ul style="list-style-type: none"> The CRS must prepare a WEAP training module and brochure describing the potential for cultural resources discovery, procedures to follow in case of emergency discovery, and penalties for non-compliance. All workers must receive the training during their first week on on-site employment and must sign a sheet documenting that they have received the training 	<p>In compliance</p> <ul style="list-style-type: none"> All workers on site have viewed the video/PowerPoint training and signed the documentation sheet (found in the Biological Resources Compliance report).
CUL-6: Cultural Resources Monitoring	<ul style="list-style-type: none"> The CRS, Alt CRS, or CRMs must be onsite to monitor ground disturbance in native (non-fill) soils. The CRS must obtain the services of a NAM to monitor ground disturbance in non-fill sediments. CRMs and NAMs must prepare a daily field report, to be submitted daily by the CRS. The CRS must prepare a Monthly Compliance Report summarizing activities of CRS, CRMs, and NAMs. The CRS must report incidents of non-compliance with LORS 	<p>In compliance</p> <ul style="list-style-type: none"> The CRS or CRM has monitored ground disturbance. A NAM monitored ground disturbance The CRS has submitted the daily field reports The CRS has prepared this Monthly Compliance Report There have been no incidents of non-compliance with LORS
CUL-7: Powers of CRS/Cultural Resources Discovery Protocol	<ul style="list-style-type: none"> The CRS has authority to halt construction in the event of a cultural resource find The CRS or CRM must record the find on Form DPR-523 and notify the CPM 	<p>In compliance</p> <ul style="list-style-type: none"> No cultural resources have been found No human remains have been

Table 2. Fulfillment Requirements of Each Cultural Resources Mitigation Measure		
Measure	Requirements	State of Compliance
	<ul style="list-style-type: none"> • If human remains are found, the CRS must notify the Native American Heritage Commission. • If the find would be of interest to Native Americans, the CRS must notify Native American groups that have expressed an interest in notification. 	<p>found</p> <ul style="list-style-type: none"> • No finds of interest to Native Americans have been made
CUL-8: Fill Soils	If the project will use fill from a non-commercial borrow site or deposit sediments in a non-commercial fill site, the CRS must conduct a pre-construction cultural resources survey of the site.	<p>In compliance</p> <ul style="list-style-type: none"> • No new sources of non-commercial fill or disposal were identified for use this month.

6. Summary of the Confidential Appendix – Finds Made this Period

No cultural resources discoveries were made during monitoring activities this month.

7. Concordance Table of Artifacts

No concordance table of artifacts is needed for this month because no finds were made, and no artifacts were collected.

8. WEAP Training This Period

All on-site staff received cultural resources Worker Environmental Awareness Program (WEAP) training prior to starting work on site this month. From August 1 through August 31, 2019, a total of 79 persons completed the SERC WEAP training. The hardcopy sign-in training logs for the August 2019 reporting period are included the Biological Resources Monthly Compliance Report.

9. Anticipated Changes in the Next Period

Installation of the natural gas pipeline will continue in the following month. CRMs will be on site to perform monitoring and respond to discoveries if they occur. Refinement of the monitoring approach for the pipeline will be coordinated with the CEC and SERC.

10. Comments, Issues or Concerns

None.

Attachment 7 - Paleontology

**Monthly Report of Paleontological Resources Monitoring
Activities for the Stanton Energy Reliability Center
Condition of Certification PAL-6
August 2019**

Prepared For: Doug Davy, Jacobs
Karen Parker, Jacobs

Prepared By: Niranjala Kottachchi, Paleontological Resources Specialist

This report covers paleontological resources monitoring activities at the Stanton Energy Reliability Center Project (Project) for the month of August 2019, as required by California Energy Commission license Condition of Certification PAL-6.

Personnel Active in Paleontological Monitoring This Period

Jeanette Maldonado was the primary Paleontological Resources Monitor (PRM) for this month. Additional paleontological monitors on site during this reporting period included Richard Serrano and Jaspal Saini.

Construction activities at the SERC plant site requiring paleontological monitoring terminated on August 9, 2019 and no further ground disturbing activities requiring paleontological monitoring are expected. Pipeline construction by SoCal Gas requiring paleontological monitoring began on August 23, 2019.

Table 1 below depicts the activities which took place week by week for the month of August 2019.

Paleontological Resources Discoveries This Period

No paleontological resources were discovered during the month of August 2019.

Anticipated Work and/or Changes in the Next Period

Excavations for the pipeline by SoCal Gas will continue in September. The need for paleontological monitoring will be re-evaluated periodically by the PRS based on conditions encountered in the field and information provided by the contractor.

Comments, Issues or Concerns

None to report.

Table 1. Monitoring and Associated Activities This Period

Week	Location	Activity	Stratigraphy	Paleontological Resources
1	SERC Parcel 1	Trenching for electrical grounding cables and conduits	Engineered fill	No paleontological resources were observed

Week	Location	Activity	Stratigraphy	Paleontological Resources
	<p>intersection of Dale Ave and West Tola Place</p> <p>6. Station #4900 south of #1540</p> <p>7. South of Station #1700</p>	<p>for a length of 80 feet, 26 inches wide, and 5.5 to 9 feet deep</p> <p>5. Trenching 50 feet in length, 6 feet wide, and 6 feet deep for HDD exit point</p> <p>6. Excavations for a mud pit for HDD 20 feet long, 7 feet wide, and 7 feet deep. Pipeline trenching 23 inches wide and 5 - 6 feet deep</p> <p>7. Trenching 85 feet, 4 feet wide and 7 feet deep and potholing for electrical line</p>	<p>5. Upper 3 feet was disturbed sediment with native light brown to friable silty sands</p> <p>6. Upper 4 feet was in disturbed sediment underlain by native, unconsolidated to friable silty sands</p> <p>7. Base of trench consisted of native light gray to light brown unconsolidated to friable silty sands</p>	

Attachment A
Daily Monitoring Logs



Daily Monitoring Report - Paleontology

Project Name: SERC

Date: 8/1/2019 8:14:08 PM

Project Location: Stanton, CA

Weather:
clear, mid 80s

Monitor(s): nkottachchi

Work Start Time: 06:30

Work End Time: 14:30

Construction Company: Primorse/ARB

Contact(s):

Did the (sub)contractors work more than 8 hours (Y/N)?

☐ Yes ☒ No

Was the Safety Briefing Attended/Signed:

☒ Yes ☐ No

Project Description:

south of Cerritos Blvd. and west of Dale Ave

Scope of Construction Work Monitored/Equipment Used:

CAT 305C mini excavator

Monitoring Methods (spot check, screening, bulk, sample collecting, etc):

Trenching for electrical grounding cables and electrical conduits. Work never extended below fill.

Approximate Dimensions of Construction Area Monitored/Survey Area:

Geologic Unit(s) Observed:

Top soil mixed with engineered fill (gravel base)

Lithologic Description(s):

Observations of Paleontological Resources:

No paleontological resources were observed

Additional Comments:

Monitoring was conducted by Richard Serrano

Plan for tomorrow:

Unknown

Attachments (Y/N):

☐ Yes ☒ No

Photograph Record:



Daily Monitoring Report - Paleontology

Project Name: SERC

Date: 8/2/2019 2:23:11 PM

Project Location: Stanton, CA

Weather:

Sunny 82

Monitor(s): jmaldonado

Work Start Time: 0630

Work End Time: 1500

Construction Company: ARB

Contact(s): Tim Bofman

Did the (sub)contractors work more than 8 hours (Y/N)?

☐ Yes ☒ No

Was the Safety Briefing Attended/Signed:

☒ Yes ☐ No

Project Description:

N/A

Scope of Construction Work Monitored/Equipment Used:

None

Monitoring Methods (spot check, screening, bulk, sample collecting, etc):

No excavations occurred. Monitors were on standby while ARB crew worked within base.

Approximate Dimensions of Construction Area Monitored/Survey Area:

Geologic Unit(s) Observed:

N/A

Lithologic Description(s):

Observations of Paleontological Resources:

No paleontological resources were discovered today.

Additional Comments:

None

Plan for tomorrow:

Excavations may occur starting next week.

Attachments (Y/N): ☐ Yes ☒ No

Photograph Record:



Daily Monitoring Report - Paleontology

Project Name: SERC

Date: 8/5/2019 2:36:54 PM

Project Location: Stanton, CA

Weather:

Sunny 87

Monitor(s): jmaldonado

Work Start Time: 0630

Work End Time: 1500

Construction Company: ARB

Contact(s): Tim Bofman

Did the (sub)contractors work more than 8 hours (Y/N)?

☐ Yes ☒ No

Was the Safety Briefing Attended/Signed:

☒ Yes ☐ No

Project Description:

Parcel 1 Dale entrance and along north edge where the east Laydown meets.

Scope of Construction Work Monitored/Equipment Used:

Mini excavator; backhoe

Monitoring Methods (spot check, screening, bulk, sample collecting, etc):

ARB used a backhoe to dig 1' along the sidewalk at the Dale entrance in order to widen it. They also used a mini excavator to dig for temporary power lines roughly 2' deep running south from the north edge and 6" in base.

Approximate Dimensions of Construction Area Monitored/Survey Area:

Geologic Unit(s) Observed:

Excavations were within top sandy loam that showed signs of possible historic refuse and engineered fill (gravel base)

Lithologic Description(s):

Observations of Paleontological Resources:

No paleontological resources were discovered today.

Additional Comments:

None

Plan for tomorrow:

Excavations are planned to continue tomorrow.

Attachments (Y/N):

☐ Yes ☒ No

Photograph Record:



Daily Monitoring Report - Paleontology

Project Name: SERC

Date: 8/6/2019 2:07:17 PM

Project Location: Stanton, CA

Weather:

Sunny 87

Monitor(s): jmaldonado

Work Start Time: 0630

Work End Time: 1500

Construction Company: ARB

Contact(s): Tim Bofman

Did the (sub)contractors work more than 8 hours (Y/N)?

☐ Yes ☒ No

Was the Safety Briefing Attended/Signed:

☒ Yes ☐ No

Project Description:

Parcel 1 Dale entrance and along the southern border by the railroad tracks

Scope of Construction Work Monitored/Equipment Used:

Backhoe; mini excavator

Monitoring Methods (spot check, screening, bulk, sample collecting, etc):

ARB used a backhoe to continue to dig 1' deep along the sidewalk at the Dale entrance in order to widen it. They also used a mini excavator to dig for temporary power line 6" into base and grazed the southern wall of disturbed sediment.

Approximate Dimensions of Construction Area Monitored/Survey Area:

Geologic Unit(s) Observed:

Excavations were within top sandy loam that showed signs of possible historic refuse and engineered fill (gravel base)

Lithologic Description(s):

Observations of Paleontological Resources:

No paleontological resources were discovered today.

Additional Comments:

None

Plan for tomorrow:

Excavations for temp lines are planned to continue.

Attachments (Y/N):

☐ Yes ☒ No

Photograph Record:



Daily Monitoring Report - Paleontology

Project Name: SERC

Date: 8/7/2019 1:31:14 PM

Project Location: Stanton, CA

Weather:

Sunny 80

Monitor(s): jmaldonado

Work Start Time: 0630

Work End Time: 1500

Construction Company: ARB

Contact(s): Tim Bofman

Did the (sub)contractors work more than 8 hours (Y/N)?

☐ Yes ☒ No

Was the Safety Briefing Attended/Signed:

☒ Yes ☐ No

Project Description:

Parcel 1 along north road and parcel 2 by water treatment

Scope of Construction Work Monitored/Equipment Used:

Backhoe

Monitoring Methods (spot check, screening, bulk, sample collecting, etc):

ARB used a backhoe to excavate in Parcel 1 for a temp power line, roughly 6" in base and into the north wall between the Laydown and parcel 1. ARB also used a backhoe to dig a trench for a drain pipe in parcel 2 in between the bridge and water treatment. This trench went to a depth of 7-5' in engineered fill and previously disturbed sediment until it reached just west of the water treatment into native.

Approximate Dimensions of Construction Area Monitored/Survey Area:

Geologic Unit(s) Observed:

Lithologic Description(s):

Observations of Paleontological Resources:

No paleontological resources were discovered today.

Additional Comments:

None

Plan for tomorrow:

Excavations are planned to continue tomorrow.

Attachments (Y/N):

☐ Yes ☒ No

Photograph Record:



Daily Monitoring Report - Paleontology

Project Name: SERC

Date: 8/8/2019 2:28:11 PM

Project Location: Stanton, CA

Weather:

Sunny 80

Monitor(s): jmaldonado

Work Start Time: 0630

Work End Time: 1500

Construction Company: ARB

Contact(s): Tim Bofman

Did the (sub)contractors work more than 8 hours (Y/N)?

☐ Yes ☒ No

Was the Safety Briefing Attended/Signed:

☒ Yes ☐ No

Project Description:

Parcel 2 east end by water treatment

Scope of Construction Work Monitored/Equipment Used:

Backhoe

Monitoring Methods (spot check, screening, bulk, sample collecting, etc):

ARB used a backhoe to excavate a trench running west. Depth was roughly 7-4' deep. Trench was for a drainage pipe.

Approximate Dimensions of Construction Area Monitored/Survey Area:

Geologic Unit(s) Observed:

Most excavations were in engineered fill (base). West of the water treatment the sediment was a dark beige sandy loam.

Lithologic Description(s):

Observations of Paleontological Resources:

No paleontological resources were discovered today.

Additional Comments:

None

Plan for tomorrow:

Excavations are planned for tomorrow.

Attachments (Y/N):

☐ Yes ☒ No

Photograph Record:



Daily Monitoring Report - Paleontology

Project Name: SERC

Date: 8/9/2019 12:30:50 PM

Project Location: Stanton, CA

Weather:

Monitor(s): jmaldonado

Sunny 80

Work Start Time: 0630

Work End Time: 1500

Construction Company: ARB

Contact(s): Tim Bofman

Did the (sub)contractors work more than 8 hours (Y/N)?

☐ Yes ☒ No

Was the Safety Briefing Attended/Signed:

☒ Yes ☐ No

Project Description:

Parcel 2 east end by water treatment; parcel 1 along north road

Scope of Construction Work Monitored/Equipment Used:

Backhoe; mini excavation

Monitoring Methods (spot check, screening, bulk, sample collecting, etc):

ARB used the backhoe to clean up the trench dug yesterday for the drain pipe in parcel 2. In Parcel 1 they used a mini excavator to dig for a temp line instal. This ran north/south across the north road. Cutting into the north wall of disturbed sediment and 6" into engineered fill.

Approximate Dimensions of Construction Area Monitored/Survey Area:

Geologic Unit(s) Observed:

Excavations were within the top 3-4' of dark beige sandy loam and engineered fill.

Lithologic Description(s):

Observations of Paleontological Resources:

No paleontological resources were discovered today.

Additional Comments:

None

Plan for tomorrow:

Any excavations taking place next week are planned to be within the engineered fill. If excavations need to occur within sensitive sediment, the onsite contact will be notified 48hours prior.

Attachments (Y/N): ☐ Yes ☒ No

Photograph Record:



Daily Monitoring Report - Paleontology

Project Name: SERC

Date: 8/23/2019 9:17:25 AM

Project Location: Buena Park, CA

Weather:
80 sunny

Monitor(s): jmaldonado

Work Start Time: 08:00

Work End Time: 15:30

Construction Company: SoCal Gas/SE pipeline

Contact(s): Alain Mevers

Did the (sub)contractors work more than 8 hours (Y/N)?

☐ Yes ☒ No

Was the Safety Briefing Attended/Signed:

☒ Yes ☐ No

Project Description:

Dale Ave. south of La Palma.

Scope of Construction Work Monitored/Equipment Used:

CAT backhoe, shovels, haul truck

Monitoring Methods (spot check, screening, bulk, sample collecting, etc):

SoCal Gas used a backhoe to excavate for a Gas pipe installation. The trench is approximately 2' wide with the exception of the bell holes which are 4' wide at every 15-20' interval. The depth of the trench is ~5.5' BGS and ~6' BGS where the bell holes are located. Today's excavation reached a length of ~60' along Dale Ave heading south.

Approximate Dimensions of Construction Area Monitored/Survey Area:

Geologic Unit(s) Observed:

The first 1-2' is disturbed fill (a brown loamy silt with roots and rootlets). Below 2' the sediment is a poorly indurated light beige sand.

Lithologic Description(s):

Observations of Paleontological Resources:

No paleontological resources were observed today

Additional Comments:

Arrived onsite at 8am to meet with other monitors and spoke with Alain Meyers from SoCal. We were informed that morning tailboard starts at 7am.

Plan for tomorrow:

Excavations are planned to continue on Monday and include a second backhoe excavating at a separate location.

Attachments (Y/N):

☐ Yes ☒ No

Photograph Record:



Daily Monitoring Report - Paleontology

Project Name: SERC

Date: 8/26/2019 2:07:48 PM

Project Location: Buena Park, CA

Weather:

Sunny 90

Monitor(s): jmaldonado

Work Start Time: 07:00

Work End Time: 15:30

Construction Company: SoCal Gas/SE pipeline

Contact(s): Alain Mevers

Did the (sub)contractors work more than 8 hours (Y/N)?

☐ Yes ☒ No

Was the Safety Briefing Attended/Signed:

☒ Yes ☐ No

Project Description:

2 locations on Dale Ave., just south of La Palma and also north of Crescent.

Scope of Construction Work Monitored/Equipment Used:

2 CAT backhoes, shovels, and haul trucks

Monitoring Methods (spot check, screening, bulk, sample collecting, etc):

The crew used a backhoe to excavate a trench for gas line installation, working south down Dale Ave. Beginning where they left off on Friday, the trench was extended to a depth of 8' to go under an existing pipeline that transects the trench. Depth of trench gradually decreased going back up to grade at 5-6' BGS. Trench width is 26" and length excavated today was ~60'. They also used a backhoe and shovels to pothole further south of the trench excavation. Potholing varied in depth from ~3-6.5' BGS.

Approximate Dimensions of Construction Area Monitored/Survey Area:

Geologic Unit(s) Observed:

The top 1-2' BGS was a silty loam with visible roots and rootlets. From 2-6.5' BGS sediment was a poorly indurated light beige sands. From 6.5' to max depth the sediment changed to a moderate to well indurated dark brown sandy clay.

Lithologic Description(s):

Observations of Paleontological Resources:

No paleontological resources were observed today

Additional Comments:

None

Plan for tomorrow:

Excavations will continue tomorrow.

Attachments (Y/N): ☐ Yes ☒ No

Photograph Record:



Daily Monitoring Report - Paleontology

Project Name: Stanton Energy Paleo

Date: 8/26/2019 2:30:09 PM

Project Location: Buena Park

Weather:

Sunny and clear; temps 70-90s

Monitor(s): ggranger

Work Start Time: 7:00am

Work End Time: 3:30pm

Construction Company: SE Pipeline Construction

Contact(s): Alain Mevers

Did the (sub)contractors work more than 8 hours (Y/N)?

☐ Yes ☒ No

Was the Safety Briefing Attended/Signed:

☒ Yes ☐ No

Project Description:

South of st 900 along Dale

Scope of Construction Work Monitored/Equipment Used:

Backhoe and hand excavation

Monitoring Methods (spot check, screening, bulk, sample collecting, etc):

Trenched approximate 125ft length and 26inches wide down to max depth of 8ft. No paleontological resources observed. A few utility services were encountered during the excavation.

Approximate Dimensions of Construction Area Monitored/Survey Area:

Geologic Unit(s) Observed:

Light creamish white to gray silty sands

Lithologic Description(s):

Observations of Paleontological Resources:

No paleontological resources observed.

Additional Comments:

JSaini is monitor for paleo not ggranger

Plan for tomorrow:

Trenching activity and potholing will continue south of the current excavation activity.

Attachments (Y/N): ☒ Yes ☐ No

Photograph Record:

8/26/2019 2:35:50 PM

8/26/2019 2:43:48 PM



Potholing south end of today's trenching down to maximum depth of 6ft. Dug in all predisturbed sediments 70% and 30% unconsolidated sands.



Trenching activity was carried out north of the pothole location, roughly trenched section 26 inches wide down to maximum depth to 7 1/2 ft. Dug mainly through disturbed sediments 60% and 40% through unconsolidated sands of recent region.



Daily Monitoring Report - Paleontology

Project Name: SERC

Date: 8/27/2019 2:05:02 PM

Project Location: Buena Park, CA

Weather:
Sunny 85

Monitor(s): jmaldonado

Work Start Time: 07:00

Work End Time: 15:30

Construction Company: SoCal Gas/SE pipeline

Contact(s): Alain Mevers

Did the (sub)contractors work more than 8 hours (Y/N)?

☐ Yes ☒ No

Was the Safety Briefing Attended/Signed:

☒ Yes ☐ No

Project Description:

On Dale Ave. inbetween La Palma and Crescent

Scope of Construction Work Monitored/Equipment Used:

2 CAT Backhoes, shovels, and haul trucks

Monitoring Methods (spot check, screening, bulk, sample collecting, etc):

The crew used a backhoe to excavate a trench for gas line installation, working south down Dale Ave. Beginning where they left off yesterday, the trench was extended by a length of ~150'. Trench width is 26" and depth varied from 5.5' to 8' BGS.

Approximate Dimensions of Construction Area Monitored/Survey Area:

Geologic Unit(s) Observed:

The top 1-2' BGS was a silty loam with visible roots and rootlets. From 2-6.5' BGS sediment was a poorly indurated light beige sands. From 6.5' to max depth the sediment changed to a moderate to well indurated dark brown sandy clay. Further down south of Buena Park Downtown, the sediment from 2' to max depth changed to a more moist moderate brown silty sand.

Lithologic Description(s):

Observations of Paleontological Resources:

No paleontological resources were observed today.

Additional Comments:

None

Plan for tomorrow:

Excavations will continue tomorrow.

Attachments (Y/N):

☐ Yes ☒ No

Photograph Record:



Daily Monitoring Report - Paleontology

Project Name: Stanton Energy Paleo

Date: 8/27/2019 2:23:37 PM

Project Location: Buena Park

Weather:

Nice clear and sunny

Monitor(s): ggranger

Work Start Time: 7:00 AM

Work End Time: 3:30 PM

Construction Company: SE Pipeline Construction

Contact(s):

Did the (sub)contractors work more than 8 hours (Y/N)?

☐ Yes ☒ No

Was the Safety Briefing Attended/Signed:

☒ Yes ☐ No

Project Description:

South of Station# 1200 along south bound Dale Ave.

Scope of Construction Work Monitored/Equipment Used:

Backhoe

Monitoring Methods (spot check, screening, bulk, sample collecting, etc):

Trenched about 100 ft of length, 26" to 4 ft. in width with bell holes down to maximum depth of 6 ft. Trenched roughly 60% through predisturbed sediments and 40% through native, brownish, unconsolidated silty sands.

Approximate Dimensions of Construction Area Monitored/Survey Area:

Geologic Unit(s) Observed:

Lithologic Description(s):

Observations of Paleontological Resources:

No paleontological resources were observed during today's trenching activities.

Additional Comments:

JSaini was paleo monitor not ggranger

Plan for tomorrow:

One of the two crews will be moving to the south end near the HDD location and other crew will continue at the north end laying pipes in the trench.

Attachments (Y/N): ☒ Yes ☐ No

Photograph Record:

8/27/2019 3:50:03 PM

8/28/2019 7:32:46 AM



Trenching activity between Station 1200 to 1300.



Daily Monitoring Report - Paleontology

Project Name: SERC

Date: 8/28/2019 10:08:27 AM

Project Location: Buena Park, CA

Weather:

Sunny 90

Monitor(s): jmaldonado

Work Start Time: 07:00

Work End Time: 15:30

Construction Company: SoCal Gas/ SE pipeline

Contact(s): Alain Mevers

Did the (sub)contractors work more than 8 hours (Y/N)?

☐ Yes ☒ No

Was the Safety Briefing Attended/Signed:

☒ Yes ☐ No

Project Description:

On Dale Ave just south of Buena Park Downtown

Scope of Construction Work Monitored/Equipment Used:

CAT backhoe and haul trucks

Monitoring Methods (spot check, screening, bulk, sample collecting, etc):

The crew used a backhoe to excavate a trench for gas line installation, working south down Dale Ave. Beginning where they left off yesterday, the trench was extended by a length of ~80'. Trench width is 26" and depth varied from 5.5' to 9'BGS (deeper sections were to accommodate existing pipelines)

Approximate Dimensions of Construction Area Monitored/Survey Area:

Geologic Unit(s) Observed:

The top 1-2' BGS was a silty loam with visible roots and rootlets. From 2' to max depth sediment was a moderate brown silty sand, well indurated (because of this, shoring became more lax)

Lithologic Description(s):

Observations of Paleontological Resources:

No paleontological resources were observed today

Additional Comments:

None

Plan for tomorrow:

They will continue excavating tomorrow.

Attachments (Y/N):

☐ Yes ☒ No

Photograph Record:



Daily Monitoring Report - Paleontology

Project Name: Stanton Energy Reliability Center

Date: 8/28/2019 3:30:04 PM

Project Location: Buena Park

Weather:

Very nice clear and sunny

Monitor(s): ggranger

Work Start Time: 7:00 AM

Work End Time: 3:30 PM

Construction Company: SE Pipeline Construction

Contact(s):

Did the (sub)contractors work more than 8 hours (Y/N)?

☐ Yes ☐ No

Was the Safety Briefing Attended/Signed:

☒ Yes ☐ No

Project Description:

Station # 6350 at the intersection of Dale Ave/ W Tola Pl.

Scope of Construction Work Monitored/Equipment Used:

Backhoe

Monitoring Methods (spot check, screening, bulk, sample collecting, etc):

Trenched about 50 ft of length, 6 ft wide, down to maximum depth of 6 ft. for HDD EXIT POINT.

Approximate Dimensions of Construction Area Monitored/Survey Area:

Geologic Unit(s) Observed:

Lithologic Description(s):

Observations of Paleontological Resources:

Roughly trenched 50% through engineering and predisturbed sediments and 50% through native light brown to

Additional Comments:

This report is for JSAINI Paleo Monitor and not for GGRANGER.

Plan for tomorrow:

Trenching will continuing for HDD EXIT POINT south of Station # 6400 going south along Dale Ave.

Attachments (Y/N): ☒ Yes ☐ No

Photograph Record:

8/28/2019 3:56:51 PM



Trenching for HDD EXIT POINT just south of Station # 6350



Daily Monitoring Report - Paleontology

Project Name: Stanton Energy Reliability Center

Date: 8/29/2019 3:18:44 PM

Project Location: Buena Park

Weather:

Nice clear and sunny.

Monitor(s): ggranger

Work Start Time: 7:00 AM

Work End Time: 3:30 PM

Construction Company: SE Pipeline Construction

Contact(s):

Did the (sub)contractors work more than 8 hours (Y/N)?

☐ Yes ☒ No

Was the Safety Briefing Attended/Signed:

☒ Yes ☐ No

Project Description:

South of Station # 4900 and South of Stanton # 1540

Scope of Construction Work Monitored/Equipment Used:

Two Backhoes

Monitoring Methods (spot check, screening, bulk, sample collecting, etc):

The south end crew trenched for mud pit for HDD, roughly measuring 7 ft in width, 20 ft long down to maximum depth of 7 ft or so. Trenched about 60% through engineering fill/ predisturbed sediments and about 40% through native sediments comprised unconsolidated to friable silty sands. At the north end the other crew continued trenching 23" wide down to maximum depth of 5-6 ft.

Approximate Dimensions of Construction Area Monitored/Survey Area:

Geologic Unit(s) Observed:

Lithologic Description(s):

Observations of Paleontological Resources:

No paleontological resources were discovered on project site during today's trenching activity.

Additional Comments:

This report is from JSaini and not GGRANGER.

Plan for tomorrow:

Trenching at south end for HDD Entry Pit and trenching for pipeline at the north end will continue.

Attachments (Y/N): ☒ Yes ☐ No

Photograph Record:

8/29/2019 3:48:05 PM

8/29/2019 3:57:47 PM



Trenching for HDD mud pit at south end.



About 160 ft of trenched section at north end along south bound Dale Ave.



Daily Monitoring Report - Paleontology

Project Name: Stanton Energy Reliability Center

Date: 8/30/2019 2:08:36 PM

Project Location: Buena Park

Weather:

Nice, clear and sunny.

Monitor(s): ggranger

Work Start Time: 7:00 AM

Work End Time: 3:30 PM

Construction Company: SE Pipeline Construction

Contact(s):

Did the (sub)contractors work more than 8 hours (Y/N)?

☐ Yes ☒ No

Was the Safety Briefing Attended/Signed:

☒ Yes ☐ No

Project Description:

Just south of Stanton # 1700

Scope of Construction Work Monitored/Equipment Used:

Backhoe

Monitoring Methods (spot check, screening, bulk, sample collecting, etc):

Only one crew carried out trenching activity. Roughly trenched 26" to 4 ft wide, down to maximum depth of 7 ft. to about 85 ft in length with minor pot-holing for electrical line. Other crews carried out lowering of pipe in the trench and cutting of asphalt.

Approximate Dimensions of Construction Area Monitored/Survey Area:

Geologic Unit(s) Observed:

Lithologic Description(s):

Observations of Paleontological Resources:

No paleontological resources were observed during today's trenching activity. Bottom at maximum depth of 7 ft was

Additional Comments:

This log is by JSAINI (Paleo monitor)

Plan for tomorrow:

SE Pipeline plant to have 4 backhoes on site for trenching activity starting coming Tuesday.

Attachments (Y/N): ☐ Yes ☒ No

Photograph Record:

Attachment 8 – ELEC-1

Attachment 8 has been deliberately left blank in this reporting period

Attachment 9 – GEN-2 Master Drawing List

Attachment 9 has been deliberately left blank in this reporting period

Attachment 10 – GEN-3 CBO Payment



Home Accounts Payments Transfers Check Services Tools

Timeout: 09:14:57

New US Wire

Wire Transfer | Payments | Pending Payments

[Help](#)

[View Payment History](#)

Payment Information

Status	Confirmed
Confirmation Number	IMAD:0821L4B74B1C000089
Payment Number	49772272
Debit Account	SERC OP - *****6538
Debit Amount	140,727.86 USD
Value Date	08/21/2019
Send Date	08/21/2019
Frequency	One-Time Only
Reference for Recipient	Invoice 130128
Details of Payment	Stanton Energy Reliability Center Invoice# 130128 Project No 550818-0000020.00
Ordering Customer	

Recipient Information

Recipient	NV5 Inc. Account Number [REDACTED] 200 S Park Road STE 350 Hollywood, FL 33021-8798
Recipient Bank	BANK OF AMERICA, N.A., NY ABA [REDACTED] NEW YORK NY UNITED STATES

Options

Intermediary Bank

Receiving Bank

Bank to Bank Information

[Cancel](#)

Attachment 11 – GEN-6 Special Inspectors

ANTHONY CANZONERI | SPECIAL INSPECTOR

CERTIFICATIONS

ICC Structural Steel and Welding
Special Inspector
ICC Structural Steel & Bolting
Special Inspector
ICC Structural Welding Special Inspector
American Welding Society (AWS)
Certified Welding Inspector,
No. 01090481
Certified Level II NDT Technician,
SNT-TC-1A
Commercial Air Diver - Inspection
Specialty (Certified by College of
Oceaneering - World Port of Los Angeles)

Mr. Anthony Canzoneri is an experienced welding inspector who is also an ASNT Level II certified NDT technician. He has worked on numerous shop fabrication and field erection projects including Capital East End of the State Capital project in Sacramento. Mr. Canzoneri has extensive experience in the various aspects of multi-story construction, railroad, and bridge applications. He is familiar with visible and fluorescent penetrants, magnetic particle methods, as well as demagnification method. He has excellent ability to keep projects organized and to supervise large projects with several inspectors. Anthony is familiar with shear wave ultrasonic as applied to AWS D1.1 and D1.5 structures and is proficient in performing ASNT-TC-1A Level II Ultrasonic, Magnetic Particles, Liquid Dye-Penetrant, as well as ICC Structural Steel Welding and High Strength Bolting special inspections.

RELEVANT PROJECT INVOLVEMENT / EXPERIENCE

EXXONMOBIL REFINERY ELECTRIC STATIC PRECIPITATOR, TORRANCE

Special Inspector | Mr. Canzoneri provided inspection for this ESP project. The inspection included welding and high strength bolting.

I-405 / SEPULVEDA PASS WIDENING, LOS ANGELES

Special Inspector | Mr. Canzoneri provided visual observation of welding in the field and certification of welders for this major transportation project. Inspections included fillet welds for multiple retaining wall structures in the field and in the shop, provided NDT testing for field welds at bridge structures (Bridges 2, 14, 18, and 22), and soldier beams. This project involved the construction of a high profile, \$1.1B highway widening project that included removal, replacement, and/or widening of over 20 bridges, installation of MSE retaining walls, realignment of 27 on- and off-ramps, and widening of 13 existing underpasses and structures to reduce traffic congestion. The new Mulholland Bridge profile was widened to be 82' wide and 608' long with placement of new columns in the new freeway lane (a HOV lane) that was built on the northbound side of I-405.

EXXONMOBIL REFINERY DESALTER, TORRANCE

Special Inspector | Mr. Canzoneri provided inspection for this ESP project. The inspection included welding and high strength bolting.

CRENSHAW / LAX LRT, CRENSHAW

Special Inspector | Mr. Canzoneri served as Special Inspector for this major transportation improvement project. Materials tested included structural steel, reinforcing steel and all of the conventional roadway materials testing and structural inspections for concrete, aggregates, soils, and asphalt concrete pavements. This project constructs an 8.5-mile light-rail line that will run between the Expo Line on Exposition Boulevard and the Metro Green Line serving the Crenshaw Corridor, Inglewood, Westchester and the LAX area with eight stations, a maintenance facility, park-ride lots, and five power substations.

EXPO PHASE 2, CULVER CITY - SANTA MONICA

Special Inspector | Mr. Canzoneri served as Special Inspector for this major transportation improvement project. RMA Group is providing construction testing services for grading, mass reinforced concrete placements, embedded anchorage, stray current-cathodic system, structural steel support installation, aluminum curtain wall glazing system, post tension concrete, grouting, cable railing, scheduling inspections, water proofing install, and concrete pavers; and testing of compaction, concrete, welding, tensioning, epoxy bounding, and rebar.

PLACENTIA AVENUE GRADE SEPARATION, PLACENTIA

Special Inspector | Mr. Canzoneri served as Special Inspector for the Placentia Avenue Grade Separation Project. The project constructed a vehicle underpass at the intersection of Placentia Avenue and the BNSF railroad. As part of the project, the roadway will be lowered to separate car traffic from train traffic.

KRAMER AVENUE GRADE SEPARATION, PLACENTIA

Special Inspector | Mr. Canzoneri served as Special Inspector for the Kramer Avenue Grade Separation Project. Materials tested included structural steel, reinforcing steel and all of the conventional roadway materials testing and structural inspections for concrete, aggregates, soils, and asphalt concrete pavements. Project consists of a one-million-pound structural steel underpass bridge for the BNSF rail line and lowering Kraemer Boulevard and Crowther Avenue by approximately 25 feet. In order to house the underpass, 130,000 cubic yards of excavation and cast-in-place and secant pile retaining walls using 4,000 cubic yards of structural concrete and 31,000 lineal feet of concrete piling.

LOS ANGELES SOUTH AREA HIGH SCHOOL #3, LOS ANGELES

Special Inspector | Mr. Canzoneri provided shop inspection for the structural steel including NDT.

LOS ANGELES REGIONAL CRIME LABORATORY, LOS ANGELES

Special Inspector | Mr. Canzoneri provided inspection for high strength bolting and welding.

AWS's Free Online Certification Verification Service



Please enter a Certification number below, along with the last name of the individual to be verified. The certification number can be found on a wallet card or wall certificate provided by the individual. The search will return the certification number, name and expiration date for each certification held by that individual

Anthony J Canzoneri

Cert. No.	Valid from	Expiration	Status	Cert. Description	Visual Acuity*	Eye Form Date
01090481	Sep 2001	Sep 2022	Active	Certified Welding Inspector (CWI)	With Correction/Not Color Blind	Mar 2019



* Certification number 01090481

BRUCE HARRINGTON | SPECIAL INSPECTOR

CERTIFICATIONS

AWS Certified Welding Inspector
ICC Reinforced Concrete
Special Inspector
ICC Structural Bolting Special Inspector
ICC Structural Welding
Special Inspector
City of Los Angeles Certified Welding
License Structural and Reinforcing Steel

Mr. Harrington Has more than 30 years of experience in the construction industry. With hands-on welding and structural steel installation experience he has as well-rounded knowledge of the construction industry.

He has managed field installations on a wide variety of steel structures including warehouse buildings up to one million square feet, small mezzanines, and buildings with all steel decks and roofs. He is a pertinent contributor to preconstruction meetings for manpower planning.

RELEVANT PROJECT INVOLVEMENT / EXPERIENCE

CENTURY HIGH SCHOOL, SANTA ANA UNIFIED SCHOOL DISTRICT, SANTA ANA

Special Inspector | Mr. Harrington served as Special Inspector for the Century High School Project. RMA Group provided materials testing and special inspection of reinforced concrete, shop welding and fabrication, welding and erection, high strength bolting, and reinforced masonry, roofing, plaster, veneer, anchor bolt, and shot pin testing for structural systems, piles testing, and asphalt sampling and testing for the new classroom building on the existing high school campus.

FONTANA MEDICAL CENTER [KAISER FOUNDATION HEALTH], FONTANA

Special Inspector | Mr. Harrington provided special inspection for the replacement of air handling units (AHU) 1, 2, 3 and 4 for this medical center complex. Bruce performed soils testing, reinforced concrete testing and inspection of reinforcing steel and pour operations, and inspections of post-installed anchors, high strength bolting, spray-applied fireproofing, and field and shop welding of structural steel elements.

PANORAMA CITY SOUTH SPECIALTY MOB, PANORAMA CITY

Special Inspector | Mr. Harrington served as Special Inspector for the Panorama City South Specialty MOB. The project consisted of a 74,500 square foot (sf), three-story (plus a substructure), structural steel building with interior metal framing, and shotcrete walls within the basement level, along with associated site work. RMA Group provided inspection of the shop fabrication and welding of the Side Plate connections as well as inspection of the field erection, high strength bolting and welding as the structure is erected and the Side Plate connections are bolted into place.

I-405 / SEPULVEDA PASS WIDENING, LOS ANGELES

Special Inspector | Mr. Harrington served as Special Inspector for the I-405 / Sepulveda Pass Widening Project. The project consists of adding a 10-mile high-occupancy vehicle (HOV) lane on northbound I-405 between the I-10 and US 101 Freeways; removal and replacement of three bridges; realignment of 27 on- and off- ramps; and widening of 13 existing underpasses and structures to reduce traffic congestion.

HEALTH FITNESS AND PE BUILDING, LOS ANGELES COMMUNITY COLLEGE DISTRICT, LOS ANGELES

Special Inspector | Mr. Harrington served as Special Inspector for the Health, Fitness, and PE Building Project. He provided the welding inspection and anchor bolt testing for this new \$23 million, two--story structure.

ORANGE LINE EXTENSION, METRO, LOS ANGELES

Special Inspector | Mr. Harrington served as Special Inspector for the Metro Orange Line Project. RMA provided materials testing services including compaction testing of the subgrade soils and aggregate base, asphalt concrete compaction and laboratory testing, as well as Portland cement concrete inspection and testing. Elements of the project include a four-mile northern extension; four new stations; new platforms at the Canoga Station; a new bikeway and pedestrian path that will run parallel to the dedicated busway; and an overcrossing at Lassen Street and the railroad tracks on an elevated bridge.

INDIAN SPRINGS HIGH SCHOOL, SAN BERNARDINO CITY UNIFIED SCHOOL DISTRICT, SAN BERNARDINO

Special Inspector | Mr. Harrington served as Special Inspector for Indian Springs High School. RMA Group provided soils and materials testing services. RMA Group's scope of services on this project consisted of providing special inspection and materials testing of reinforced concrete, shop welding and fabrication, field welding and erection, high strength bolting, and reinforced masonry.

AWS's Free Online Certification Verification Service



Please enter a Certification number below, along with the last name of the individual to be verified. The certification number can be found on a wallet card or wall certificate provided by the individual. The search will return the certification number, name and expiration date for each certification held by that individual.

Bruce F Harrington

Cert. No.	Valid from	Expiration	Status	Cert. Description	Visual Acuity*	Eye Exam Date
09091541	Sep 2009	Sep 2021	Active	Certified Welding Inspector (CWI)	With Correction/Not Color Blind	Jun 2019



* Certification number

* Last name



PAUL JARRETT | CERTIFIED WELDING INSPECTOR

CERTIFICATIONS

AWS / CWI Inspector No. 12080951
ICC Structural Steel & Bolting
Special Inspector

Mr. Paul Jarrett has more than 25 years of steel construction and welding inspection experience and has worked on projects that have included water facilities and desalinations plants, hospitals under OSHPD oversight and regulations, and K-12 school facilities under the oversight and control of the Division of the State Architect (DSA).

Paul has experience providing thorough and comprehensive welding inspection for both field and shop operations and served as a quality assurance technician for production levels of manufacturing and final inspection under AWS D1.1, ASTM, and Pressure Vessel codes.

RELEVANT PROJECT INVOLVEMENT / EXPERIENCE

CARLSBAD DESALINATION PLANT, CARLSBAD

Certified Welding Inspector | Mr. Jarrett served as a Certified Welding Inspector providing quality control on this major desalination plant project. Inspection services included monitoring of welding production of SMO / Duplex Stainless 4" - 30" pipe. Documentation of all values were recorded including: material preparation, fit up, purge, amperage, voltage, travel speed, weld times, and heat input. Paul supervised weld repairs of an average of 3-5 contractor welders, compiling and flagging completed work for RT shoot list, verifying pipe inspection markings, observation of welder performance test, assisting the Welding Engineer in weld mapping and turnover documentation.

MARSHALL FUNDAMENTAL SECONDARY SCHOOL SPORTS COMPLEX | PASADENA UNIFIED SCHOOL DISTRICT, PASADENA

Certified Welding Inspector | Mr. Jarrett was responsible for welding inspection of the steel structural elements for this new sports complex under DSA requirements to specifications, provisions, and oversight. This project will construct and renovate an existing gymnasium building, remodel girls and boys restrooms, a four-classroom wing, team rooms, locker, additional restrooms, six new tennis courts, and two new basketball courts. Additionally, new drinking fountains will be installed as well as a new 12' high chain link fence. RMA Group provided the geotechnical investigation of the site and materials testing of soils, asphaltic concrete, and grading operations observation and compaction testing, reinforced concrete sampling and laboratory testing, as well as providing special inspection for steel structures and masonry components.

McKINLEY K-8 NEW CONSTRUCTION | PASADENA UNIFIED SCHOOL DISTRICT, PASADENA

Certified Welding Inspector | Mr. Jarrett was responsible for welding inspection of the steel structural elements for this new school project that constructed an entirely new campus and school. RMA has been providing geotechnical engineering, material testing and construction inspection services to Pasadena Unified School District since 2008. Besides special inspection and materials testing for this facility, RMA Group provided the geotechnical soils engineering and testing for the grading and excavation work.

RJ DONOVAN INFILL PROJECT, CDCR, SAN DIEGO COUNTY

Certified Welding Inspector | Mr. Jarrett was responsible for welding inspection of the steel structural elements for this major detention facility project. As part of the RMA Group team working at this site, construction will include a firing range, new housing units and support buildings, masonry wall construction, and other support facilities. Additional work includes site improvement work including excavation and grading, deep utilities with trench backfill, and all sampling, testing, and inspection.

FONTANA MEDICAL CENTER | KAISER PERMANENTE, FONTANA

Certified Welding Inspector | Mr. Jarrett was responsible for the inspection of welding done to structural steel supporting the replacement of Air Handling Units 1 and 2 for this facility upgrade as well as the anchor bolt testing.

IRVINE MEDICAL CENTER | KAISER PERMANENTE, IRVINE

Certified Welding Inspector | Mr. Jarrett was responsible for the inspection of welding done to structural steel elements and anchor bolt testing used in the fourth floor Oncology Department and facility Pharmacy.

AWS's Free Online Certification Verification Service



Please enter a Certification number below, along with the last name of the individual to be verified. The certification number can be found on a wallet card or wall certificate provided by the individual. The search will return the certification number, name, and expiration date for each certification held by that individual.

Paul A Jarrett

Cert. No.	Valid From	Expiration	Status	Cert. Description	Visual Acuity*	Eye Form Date
12080951	Aug 2012	Aug 2021	Active	Certified Welding Inspector (CWI)	With Correction/No Color Blind	Apr 2016



Attachment 12 – Gen-7 Discrepancy

<Attachment 12 has been deliberately left blank in this reporting period>

Attachment 13 – GEN-8 Final Inspections

< Attachment 13 has been deliberately left blank in this reporting period >

Attachment 14 – SOIL&WATER-4 Water Use

MONTHLY WATER USAGE LOG

August 2019

Meter 6917650, 10711 Dale Street, Stanton CA

Date	Reading	Usage CF
8/1/2019	52180	870
8/2/2019	52980	800
8/5/2019	53760	780
8/6/2019	54800	1040
8/7/2019	55590	790
8/8/2019	56300	710
8/9/2019	56830	530
8/12/2019	57730	900
8/13/2019	58380	650
8/14/2019	59270	890
8/15/2019	60020	750
8/16/2019	60860	840
8/19/2019	61670	810
8/20/2019	62400	730
8/21/2019	63210	810
8/22/2019	63830	620
8/23/2019	64750	920
8/26/2019	65630	880
8/27/2019	66390	760
8/28/2019	67230	840
8/28/2019	68050	820
8/30/2019	68770	720

Total

17460

Attachment 15 – SOIL&WATER-8 Encroachment Permit

< Attachment 15 has been deliberately left blank in this reporting period >

Attachment 16 – STRUC-1 CBO Approvals

MEMORANDUM – DCBO APPROVAL

DATE: August 8, 2019

TO: Engineering Manager
Stanton Energy Reliability Center, LLC/W Power, LLC

FROM: Alan Ho, S.E., Senior Structural Engineer
NV5, Inc.
Alan.Ho@nv5.com
916.346.8866

CC: Eric Rodriguez, Lead Engineer
NV5, Inc.

SUBMITTAL: SERC_16-AFC-01_STRUC-1-8.0_X1_GSU XFMR FDN PLAN & CALCS_190802_PCF

MEMORANDUM:

This memorandum is to inform you that NV5, the Delegate CBO for the **STANTON ENERGY RELIABILITY CENTER (16-AFC-01)**, has reviewed the subject submittal, and deemed it compliant with the 2016 California Building Standards Code (CBSC) and applicable Laws, Ordinances, Regulations and Standards (LORS).

Should you have any questions or need additional information, please feel free to contact me.

SERC_16-AFC-01

--- REVIEWED ---

This review is intended only to verify conformity to the 2016 edition of the California Building Standards. It does not relieve Contractor and Applicant of responsibility for requirements of Project drawings and specifications. No responsibility is assumed for fabrication or construction techniques, correctness of quantities or dimensions, or coordination of work with other trades. Omissions & Errors on documents shall not be valid and all codes and Laws must be complied with.

Digitally signed by Alan Ho
Reason: Reviewed for Code
Compliance for foundation
only.

Date: 2019.08.08 22:07:39
-07'00'

MEMORANDUM – DCBO APPROVAL

DATE: August 19, 2019

TO: Engineering Manager
Stanton Energy Reliability Center, LLC/W Power, LLC

FROM: Alan Ho, S.E., Senior Structural Engineer
NV5, Inc.
Alan.Ho@nv5.com
916.346.8866

CC: Eric Rodriguez, Lead Engineer
NV5, Inc.

SUBMITTAL: SERC_16-AFC-01_STRUC-1-24.0_4160V FGC AUX XFMR & CALCS_190809_PCF

MEMORANDUM:

This memorandum is to inform you that NV5, the Delegate CBO for the **STANTON ENERGY RELIABILITY CENTER (16-AFC-01)**, has reviewed the subject submittal, and deemed it compliant with the 2016 California Building Standards Code (CBSC) and applicable Laws, Ordinances, Regulations and Standards (LORS).

Should you have any questions or need additional information, please feel free to contact me.

SERC_16-AFC-01

--- REVIEWED ---

This review is intended only to verify conformity to the 2016 edition of the California Building Standards. It does not relieve Contractor and Applicant of responsibility for requirements of Project drawings and specifications. No responsibility is assumed for fabrication or construction techniques, correctness of quantities or dimensions, or coordination of work with other trades. Omissions & Errors on documents shall not be valid and all codes and Laws must be complied with.

Digitally signed by
Alan Ho
Reason: Reviewed for
Code Compliance.
Date: 2019.08.19
23:06:37 -07'00'

MEMORANDUM – DCBO APPROVAL

DATE: August 19, 2019

TO: Engineering Manager
Stanton Energy Reliability Center, LLC/W Power, LLC

FROM: Alan Ho, S.E., Senior Structural Engineer
NV5, Inc.
Alan.Ho@nv5.com
916.346.8866

CC: Eric Rodriguez, Lead Engineer
NV5, Inc.

SUBMITTAL: SERC_16-AFC-01_STRUC-1-25.0_480V AUX XFMR & CALCS_190809_PCF

MEMORANDUM:

This memorandum is to inform you that NV5, the Delegate CBO for the **STANTON ENERGY RELIABILITY CENTER (16-AFC-01)**, has reviewed the subject submittal, and deemed it compliant with the 2016 California Building Standards Code (CBSC) and applicable Laws, Ordinances, Regulations and Standards (LORS).

Should you have any questions or need additional information, please feel free to contact me.

SERC_16-AFC-01

--- REVIEWED ---

This review is intended only to verify conformity to the 2016 edition of the California Building Standards. It does not relieve Contractor and Applicant of responsibility for requirements of Project drawings and specifications. No responsibility is assumed for fabrication or construction techniques, correctness of quantities or dimensions, or coordination of work with other trades. Omissions & Errors on documents shall not be valid and all codes and Laws must be complied with.

Digitally signed by
Alan Ho
Reason: Reviewed for
Code Compliance.
Date: 2019.08.19
22:34:13 -07'00'

MEMORANDUM – DCBO APPROVAL

DATE: August 20, 2019

TO: Engineering Manager
Stanton Energy Reliability Center, LLC/W Power, LLC

FROM: Alan Ho, S.E., Senior Structural Engineer
NV5, Inc.
Alan.Ho@nv5.com
916.346.8866

CC: Eric Rodriguez, Lead Engineer
NV5, Inc.

SUBMITTAL: SERC_16-AFC-01_STRUC-1-27.0_FGC GAS L.O. FIN-FAN COOLER_190814_PCF

MEMORANDUM:

This memorandum is to inform you that NV5, the Delegate CBO for the **STANTON ENERGY RELIABILITY CENTER (16-AFC-01)**, has reviewed the subject submittal, and deemed it compliant with the 2016 California Building Standards Code (CBSC) and applicable Laws, Ordinances, Regulations and Standards (LORS).

Should you have any questions or need additional information, please feel free to contact me.

SERC_16-AFC-01

--- REVIEWED ---

This review is intended only to verify conformity to the 2016 edition of the California Building Standards. It does not relieve Contractor and Applicant of responsibility for requirements of Project drawings and specifications. No responsibility is assumed for fabrication or construction techniques, correctness of quantities or dimensions, or coordination of work with other trades. Omissions & Errors on documents shall not be valid and all codes and Laws must be complied with.

Digitally signed by
Alan Ho

Reason: Reviewed for
Code Compliance.

Date: 2019.08.20

21:40:44 -07'00'

MEMORANDUM – DCBO APPROVAL

DATE: August 8, 2019

TO: Engineering Manager
Stanton Energy Reliability Center, LLC/W Power, LLC

FROM: Alan Ho, S.E., Senior Structural Engineer
NV5, Inc.
Alan.Ho@nv5.com
916.346.8866

CC: Eric Rodriguez, Lead Engineer
NV5, Inc.

SUBMITTAL: SERC_16-AFC-01_STRUC-1-28.0_FOGGING SKIDS & CALCS_190731_PCF

MEMORANDUM:

This memorandum is to inform you that NV5, the Delegate CBO for the **STANTON ENERGY RELIABILITY CENTER (16-AFC-01)**, has reviewed the subject submittal, and deemed it compliant with the 2016 California Building Standards Code (CBSC) and applicable Laws, Ordinances, Regulations and Standards (LORS).

Should you have any questions or need additional information, please feel free to contact me.

SERC_16-AFC-01

--- REVIEWED ---

This review is intended only to verify conformity to the 2016 edition of the California Building Standards. It does not relieve Contractor and Applicant of responsibility for requirements of Project drawings and specifications. No responsibility is assumed for fabrication or construction techniques, correctness of quantities or dimensions, or coordination of work with other trades. Omissions & Errors on documents shall not be valid and all codes and Laws must be complied with.

Digitally signed by
Alan Ho
Reason: Reviewed for
Code Compliance.
Date: 2019.08.09
08:11:27 -07'00'

MEMORANDUM – DCBO APPROVAL

DATE: August 3, 2019

TO: Engineering Manager
Stanton Energy Reliability Center, LLC/W Power, LLC

FROM: Alan Ho, S.E., Senior Structural Engineer
NV5, Inc.
Alan.Ho@nv5.com
916.346.8866

CC: Eric Rodriguez, Lead Engineer
NV5, Inc.

SUBMITTAL: SERC_16-AFC-01_STRUC-1-37.0_RO SKID & CALCS_190724_PCF

MEMORANDUM:

This memorandum is to inform you that NV5, the Delegate CBO for the **STANTON ENERGY RELIABILITY CENTER (16-AFC-01)**, has reviewed the subject submittal, and deemed it compliant with the 2016 California Building Standards Code (CBSC) and applicable Laws, Ordinances, Regulations and Standards (LORS).

Should you have any questions or need additional information, please feel free to contact me.

SERC_16-AFC-01

--- REVIEWED ---

This review is intended only to verify conformity to the 2016 edition of the California Building Standards. It does not relieve Contractor and Applicant of responsibility for requirements of Project drawings and specifications. No responsibility is assumed for fabrication or construction techniques, correctness of quantities or dimensions, or coordination of work with other trades. Omissions & Errors on documents shall not be valid and all codes and Laws must be complied with.

Digitally signed by
Alan Ho
Reason: Reviewed for
Code Compliance.
Date: 2019.08.03
08:34:57 -07'00'

MEMORANDUM – DCBO APPROVAL

DATE: August 4, 2019

TO: Engineering Manager
Stanton Energy Reliability Center, LLC/W Power, LLC

FROM: Alan Ho, S.E., Senior Structural Engineer
NV5, Inc.
Alan.Ho@nv5.com
916.346.8866

CC: Eric Rodriguez, Lead Engineer
NV5, Inc.

SUBMITTAL: SERC_16-AFC-01_STRUC-1-41.0_PDM & CM PLATFORMS_190723_PCF

MEMORANDUM:

This memorandum is to inform you that NV5, the Delegate CBO for the **STANTON ENERGY RELIABILITY CENTER (16-AFC-01)**, has reviewed the subject submittal, and deemed it compliant with the 2016 California Building Standards Code (CBSC) and applicable Laws, Ordinances, Regulations and Standards (LORS).

Should you have any questions or need additional information, please feel free to contact me.

SERC_16-AFC-01
--- REVIEWED ---

This review is intended only to verify conformity to the 2016 edition of the California Building Standards. It does not relieve Contractor and Applicant of responsibility for requirements of Project drawings and specifications. No responsibility is assumed for fabrication or construction techniques, correctness of quantities or dimensions, or coordination of work with other trades. Omissions & Errors on documents shall not be valid and all codes and Laws must be complied with.

Digitally signed by
Alan Ho
Reason: Reviewed for
Code Compliance.
Date: 2019.08.04
14:49:36 -07'00'

Attachment 17 – TRANS-1 Permits

TRANS-1 Roadway Use Permits and Regulations

1. Switchyard Protection Module (SPM) delivered on August 30, 2019
 - City of Stanton - #TPO-526
 - State of California - #e19-080141
- 2.

Attachment 18 – Safety Inspection Report



SERC – PSC MONTHLY SAFETY INSPECTION COMPLIANCE REPORT

AUGUST 2019

The following information for the SERC Project safety inspection and compliance to the site as required by CEC, CBO and Wellhead in the month of August 2019.

We have been in compliance with all safety policies and procedures on the SERC project. Personnel have been participating in our Personal Safety Commitment observation program and stop work responsibility has been a big focus to our constantly changing safety culture. We have had no Safety Incidents or Injuries to report and/or that have been reported to the SERC-ARB Safety Department for this period.

We have been processing a number of new Personnel for ARB and our Sub-Contractors through the SERC WEAP Orientation and SERC Site specific Safety training. Badges for accountability and security purposes are being issued and parking for all craft workers has been established at the Bethel Church off of Dale Street. Parking there has been good and the effort has been closely coordinated. The badging process will now cease as the badging conex has been removed and the hard drive equipment associated with it is gone.

We have had discussions on Safety Awareness, Housekeeping, Hot Work & Confined Space Entry Permitting and the Importance Of Communications as the topics in our all hands safety meetings for the month of August 2019. We have applied special emphasis on staying hydrated again and for the past couple of Months. We are also constantly emphasizing the use of spotters at all times especially around the overhead power lines due to the close proximity of these lines and the tightness of the project location. The triple 9 Maxim Crane has been erected and is now on the SERC Project site. FAA has been notified as per procedure.

There have been no near misses, no recordables or lost time Injuries to report for this month.

Tim Draper,

ARB, Inc. Safety Manager,

SERC Project Safety

tdraper@prim.com

(949) 678-1643

Attachment 19 – CIVIL-3 Non-Compliance Reports

<Attachment 19 has been deliberately left blank in this reporting period>

Attachment 20 - COM-6 Filings & Permits to/by Government Agencies

Sharon Stureman

From: noreply@digalert.org
Sent: Thursday, August 1, 2019 10:38 AM
To: ntasich@prim.com
Subject: DigAlert Confirmation for Ticket A190280441-09B

EXTERNAL EMAIL

EMLCFM 00673B USAS 08/01/19 10:38:13 A190280441-09B RNEW NORM POLY LREQ

Thank you for contacting Underground Service Alert of Southern California.
This is an automatically generated confirmation of your DigAlert.

For your safety please excavate carefully around the marked utility lines.

For more information regarding DigAlert's web portals, mobile apps and text messaging, please visit www.digalert.org or text Services to DIGALT (344258).

This email comes from an automated program that is NOT MONITORED.
DO NOT REPLY TO THIS EMAIL.

This is not a certified copy of the ticket.

Ticket: A190280441 Rev: 09B Created: 08/01/19 10:37 User: DIRECT Chan: WEB

Work Start: 08/01/19 10:37 Legal Start: 08/01/19 10:37 Expires: 08/29/19 23:59
Response required: N Priority: 2

Excavator Information

Company: ARB, INC.
Co Addr: 26000 COMMERCENTRE DRIVE
City : LAKE FOREST State: CA Zip: 92630
Created By: NICHOLAS TASICH Language: ENGLISH
Office Phone: 949-598-9242 SMS/Cell:
Office Email: NTASICH@PRIM.COM

Site Contact: RUBEL MARTINEZ
Site Phone: 661-343-1481 Site SMS/Cell:
Site Email:

Excavation Area

State: CA County: ORANGE Place: STANTON
Zip:
Location: Address/Street: 10711 DALE AVE
: X/ST1: MONROE AVE
:
: AREA BOUNDED E/BY DALE AVE, S/BY APPROX 305FT N/OF N/INTER OF MONROE
: AVE, W/BY APPROX 1397FT W/OF DALE AVE, N/BY APPROX 441FT N/OF N/INTER
: OF MONROE AVE;

Delineated Method: WHITEPAINT

Work Type: INSTALL UGRND UTIL, BRIDGE WORK, WALL WORK

Work For : WELLHEAD ELECTRIC

Permit: 16-AFC-01 Job/Work order:

1 Year: N Boring: Y Street/Sidewalk: Y Vacuum: Y Explosives: N

Lat/Long

Center Generated (NAD83): 33.807366/-117.989592 33.807418/-117.984107
: 33.806196/-117.989581 33.806248/-117.984096
Excavator Provided: 33.806648/-117.984594 33.807001/-117.984598
: 33.806951/-117.989093 33.806613/-117.989092

Map link:

https://newtin.digalert.org/newtinweb/map_tkt.nap?TRG=EAGfRZSaJhIVOVT-K

Comments:

RESENDUPDATE ONLY-WORK CONT PER NICK TASICH--[JLL 02/15/2019 10:37:32 AM]
RESENDREQUEST REMARKS FROM ALL-WORK CONT W/SIDE TO APPROX 100FT W/OF THE
W/SIDE OF DALE AVE (TO FENCE LINE) FRM APPROX 305 N/OF THE N/INTER OF MONROE AVE
N/TO APPROX 441FT N/OF MONROE AVE. PER NICK TASICH--[JLL 02/15/2019 10:38:02 AM]
RENEW TICKET WORK CONTINUING PER NICK TASICH--[WEBUBW 03/14/19 13:21]
RENEW TICKET WORK CONTINUING PER NICK TASICH--[WEBUBW 04/10/19 07:48]
RENEW TICKET WORK CONTINUING PER JOSH KRAHL--[DIRECT 05/02/2019 08:52 AM]
RENEW TICKET WORK CONTINUING PER THOMAS JIMENEZ--[DIRECT 05/20/2019 01:16
PM]
RENEW TICKET WORK CONTINUING PER THOMAS JIMENEZ--[DIRECT 06/12/2019 02:20
PM]
RENEW TICKET WORK CONTINUING PER NICK TASICH--[DIRECT 07/08/2019 07:50 AM]
RENEW TICKET WORK CONTINUING PER NICK TASICH--[DIRECT 08/01/2019 10:37 AM]

Members:

ATTD SOUTH AT&T DISTRIBUTION - PHONE	ATT DAMAGE PREVENTION HO	510-645-2929
GAR01 C/OF GARDEN GROVE-WATER	LES RUITEMSCHILD	714-290-8986
MWD05 METROPOLITAN WATER	CONTROL ROOM	714-577-5011
SCG28T SC GAS BREA -TRANSMISSION	ADAM JUAREZ	714-634-3196
SCG2XN SC GAS - GARDEN GROVE	LEAD DISPATCHER - CHUCK	800-603-7060
SCW2M GOLDEN STATE WATER - GARDENA	DAVID CATHCART	310-660-0320
SCW2P SO CAL WATER(GOLDEN ST WTR)	GILBERT ESTRADA	562-547-7073xCELL
UCHTRW_C5 UTIL/SPECTRUM GG - CATV	SPECTRUM REG OPERATIONS	844-780-6054
USCE03 UTILIQUEST 4 SCE-NO OR COAST	SC EDISON PERSONNEL	800-611-1911
USCETT84SE UTIL 4 SCE TRNS TELECOM-FIB TCC		800-655-8844

(c) Copyright 2017 Underground Service Alert of Southern California.

All rights reserved.

Note!: This email originated from outside our organization. Be cautious when opening Links and Attachments that you were not expecting.

From: noreply@digalert.org
To: [Tim Bofman](#)
Subject: DigAlert Positive Response for Ticket A192070123-00A
Date: Thursday, August 1, 2019 5:45:27 PM

EMLCFM 03855A USAS 08/01/19 17:45:22 A192070123-00A NEW NORM POLY LREQ

Thank you for contacting Underground Service Alert of Southern California.

This is an automated electronic positive response confirmation for the ticket number below.

For your safety please excavate carefully around the marked utility lines.

"Member did not respond by the required time" DOES NOT necessarily mean the member didn't mark. It could mean that they have chosen not to participate in Electronic Positive Response. Electronic Positive Response IS NOT mandatory for use by the members of DigAlert. You MUST confirm markings, or lack thereof, on site BEFORE contacting DigAlert and stating the members have not responded.

For more information regarding DigAlert's web portals, mobile apps and text messaging, please visit www.digalert.org or text Services to DIGALT (344258).

This email comes from an automated program that is NOT MONITORED.
DO NOT REPLY TO THIS EMAIL.

Ticket: A192070123 Rev: 00A Taken: 07/26/19 08:26 AM

State: CA County: ORANGE Place: STANTON

Address : COURT AVE

Location: 10622 & 10662 COURT AVE **10622 COURT AVE LOC AT S/E COR/OF INTER**

: **SITE IS GATED, PLEASE CALL WITH ETA FOR ACCESS**

WorkType: GRADING TO LEVEL SITE, INSTALL PIPE

Utility	Description	Response	
ATTD SOUTH	AT&T - DISTRIBUTION	08/01/19 05:45 PM	001
	CLEAR - NO CONFLICT		
SCG2XN	SC GAS - GARDEN GROVE	08/01/19 09:00 AM	999
	Member did not respond by the required time		
SCW2P	SO CAL WATER(GOLDEN ST WTR) LO	08/01/19 09:00 AM	999
	Member did not respond by the required time		
UCHTRW_C5	SPECTRUM - GARDEN GROVE	08/01/19 05:45 PM	001
	CLEAR - NO CONFLICT		
USCE03	UTILIQUEST FOR SCE DIST - NORT	08/01/19 05:45 PM	010
	LOCATE AREA MARKED		

From: noreply@digalert.org
To: ntasich@prim.com
Subject: DigAlert Confirmation for Ticket A190280551-09B
Date: Thursday, August 15, 2019 11:49:14 AM

EXTERNAL EMAIL

EMLCFM 01829B USAS 08/15/19 11:49:13 A190280551-09B RNEW NORM POLY LREQ

Thank you for contacting Underground Service Alert of Southern California.
This is an automatically generated confirmation of your DigAlert.

For your safety please excavate carefully around the marked utility lines.

For more information regarding DigAlert's web portals, mobile apps and text messaging, please visit www.digalert.org or text Services to DIGALT (344258).

This email comes from an automated program that is NOT MONITORED.
DO NOT REPLY TO THIS EMAIL.

This is not a certified copy of the ticket.

Ticket: A190280551 Rev: 09B Created: 08/15/19 11:48 User: DIRECT Chan: WEB

Work Start: 08/15/19 11:48 Legal Start: 08/15/19 11:48 Expires: 09/12/19 23:59

Response required: N Priority: 2

Excavator Information

Company: ORTIZ ENTERPRISE INC

Co Addr: 6 CUSHING #200

City : LAKE FOREST

State: CA Zip: 92618

Created By: NICK TASICH

Language: ENGLISH

Office Phone: 310-874-9612

SMS/Cell: 310-874-9612

Office Email: NTASICH@PRIM.COM

Site Contact: RUBEL MARTINEZ

Site Phone: 661-343-1481

Site SMS/Cell:

Site Email:

Excavation Area

State: CA County: ORANGE

Place: STANTON

Zip:

Location: Address/Street: 10711 DALE AVE

: X/ST1: STANDUSTRIAL ST

:

:

: IN REAR OF ADDRESS

: ** CALL WITH ETA **

Delineated Method: WHITEPAINT

Work Type: MACHINE EXCAVATION, AUGERING, DRILLING, HAND EXCAVATION

Work For : WELLHEAD ELECTRIC

Permit: 16-AFC-01

Job/Work order:

1 Year: N Boring: Y Street/Sidewalk: Y Vacuum: Y Explosives: N

Lat/Long

Center Generated (NAD83): 33.808179/-117.985005 33.808186/-117.984017

: 33.806210/-117.984990 33.806217/-117.984002

Excavator Provided:

Map link:

https://newtin.digalert.org/newtinweb/map_tkt.nap?TRG=6ByBvBmGdKcFaNb-C

Comments:

RESENDUPDATE ONLY-WORK CONT PER NICK TASICH--[WEBUBW 02/22/19 09:28]
RENEW TICKET WORK CONTINUING PER NICK TASICH--[WEBUBW 03/21/19 09:14]
RENEW TICKET WORK CONTINUING PER NICK TASICH--[WEBUBW 03/21/19 09:18]
RENEW TICKET WORK CONTINUING PER NICK TASICH--[WEBUBW 04/16/19 08:45]
RENEW TICKET WORK CONTINUING PER NICK TASICH--[DIRECT 05/07/2019 08:58 AM]

RENEW TICKET WORK CONTINUING PER NICK TASICH--[DIRECT 05/29/2019 07:57 AM]
RENEW TICKET WORK CONTINUING PER NICK TASICH--[DIRECT 06/24/2019 06:53 AM]
RENEW TICKET WORK CONTINUING PER NICK TASICH--[DIRECT 07/19/2019 07:55 AM]
RENEW TICKET WORK CONTINUING PER NICK TASICH--[DIRECT 08/15/2019 11:48 AM]

Members:

ATTDSOUTH AT&T DISTRIBUTION - PHONE	ATT DAMAGE PREVENTION HO	510-645-2929
GAR01 C/OF GARDEN GROVE-WATER	LES RUITEMSCHILD	714-290-8986
MWD05 METROPOLITAN WATER	CONTROL ROOM	714-577-5011
SCG28T SC GAS BREA -TRANSMISSION	ADAM JUAREZ	714-634-3196
SCG2XN SC GAS - GARDEN GROVE	LEAD DISPATCHER - CHUCK	800-603-7060
SCW2M GOLDEN STATE WATER - GARDENA	DAVID CATHCART	310-660-0320
SCW2P SO CAL WATER(GOLDEN ST WTR)	GILBERT ESTRADA	562-547-
7073xCELL		
UCHTRW C5 UTIL/SPECTRUM GG - CATV	SPECTRUM REG OPERATIONS	844-780-6054
USCE03 UTILIQUEST 4 SCE-NO OR COAST	SC EDISON PERSONNEL	800-611-1911
USCETT84SE UTIL 4 SCE TRNS TELECOM-FIB TCC		800-655-8844

(c) Copyright 2017 Underground Service Alert of Southern California.
All rights reserved.

Note!: This email originated from outside our organization. Be cautious when opening Links and Attachments that you were not expecting.

From: noreply@digalert.org
To: ntasich@prim.com
Subject: DigAlert Confirmation for Ticket A190280543-09B
Date: Thursday, August 15, 2019 11:49:17 AM

EXTERNAL EMAIL

EMLCFM 01831B USAS 08/15/19 11:49:16 A190280543-09B RNEW NORM POLY LREQ

Thank you for contacting Underground Service Alert of Southern California.
This is an automatically generated confirmation of your DigAlert.

For your safety please excavate carefully around the marked utility lines.

For more information regarding DigAlert's web portals, mobile apps and text messaging, please visit www.digalert.org or text Services to DIGALT (344258).

This email comes from an automated program that is NOT MONITORED.
DO NOT REPLY TO THIS EMAIL.

This is not a certified copy of the ticket.

Ticket: A190280543 Rev: 09B Created: 08/15/19 11:48 User: DIRECT Chan: WEB

Work Start: 08/15/19 11:48 Legal Start: 08/15/19 11:48 Expires: 09/12/19 23:59

Response required: N Priority: 2

Excavator Information

Company: BILL'S BACKHOE
Co Addr: 13203 BARLIN AVE
City : DOWNEY State: CA Zip: 90242
Created By: NICK TASICH Language: ENGLISH
Office Phone: 310-874-9612 SMS/Cell: 310-874-9612
Office Email: NTASICH@PRIM.COM

Site Contact: RUBEL MARTINEZ
Site Phone: 661-343-1481 Site SMS/Cell:
Site Email:

Excavation Area

State: CA County: ORANGE Place: STANTON
Zip:
Location: Address/Street: 10711 DALE AVE
: X/ST1: STANDUSTRIAL ST
:
: IN REAR OF ADDRESS
: ** CALL WITH ETA **

Delineated Method: WHITEPAINT

Work Type: MACHINE EXCAVATION, AUGERING, DRILLING, HAND EXCAVATION

Work For : WELLHEAD ELECTRIC

Permit: 16-AFC-01 Job/Work order:

1 Year: N Boring: Y Street/Sidewalk: Y Vacuum: Y Explosives: N

Lat/Long

Center Generated (NAD83): 33.808179/-117.985005 33.808186/-117.984017
: 33.806210/-117.984990 33.806217/-117.984002

Excavator Provided:

Map link:

https://newtin.digalert.org/newtinweb/map_tkt.nap?TRG=6ByBvBmGdKbIXOY-F

Comments:

RESENDUPDATE ONLY-WORK CONT PER NICK TASICH--[WEBUBW 02/22/19 09:28]
RENEW TICKET WORK CONTINUING PER NICK TASICH--[WEBUBW 03/21/19 09:14]
RENEW TICKET WORK CONTINUING PER NICK TASICH--[WEBUBW 03/21/19 09:18]
RENEW TICKET WORK CONTINUING PER NICK TASICH--[WEBUBW 04/16/19 08:45]
RENEW TICKET WORK CONTINUING PER NICK TASICH--[DIRECT 05/07/2019 08:58 AM]

RENEW TICKET WORK CONTINUING PER NICK TASICH--[DIRECT 05/29/2019 07:57 AM]
RENEW TICKET WORK CONTINUING PER NICK TASICH--[DIRECT 06/24/2019 06:53 AM]
RENEW TICKET WORK CONTINUING PER NICK TASICH--[DIRECT 07/19/2019 07:55 AM]
RENEW TICKET WORK CONTINUING PER NICK TASICH--[DIRECT 08/15/2019 11:48 AM]

Members:

ATTDSOUTH AT&T DISTRIBUTION - PHONE	ATT DAMAGE PREVENTION HO	510-645-2929
GAR01 C/OF GARDEN GROVE-WATER	LES RUITEMSCHILD	714-290-8986
MWD05 METROPOLITAN WATER	CONTROL ROOM	714-577-5011
SCG28T SC GAS BREA -TRANSMISSION	ADAM JUAREZ	714-634-3196
SCG2XN SC GAS - GARDEN GROVE	LEAD DISPATCHER - CHUCK	800-603-7060
SCW2M GOLDEN STATE WATER - GARDENA	DAVID CATHCART	310-660-0320
SCW2P SO CAL WATER(GOLDEN ST WTR)	GILBERT ESTRADA	562-547-
7073xCELL		
UCHTRW C5 UTIL/SPECTRUM GG - CATV	SPECTRUM REG OPERATIONS	844-780-6054
USCE03 UTILIQUEST 4 SCE-NO OR COAST	SC EDISON PERSONNEL	800-611-1911
USCETT84SE UTIL 4 SCE TRNS TELECOM-FIB TCC		800-655-8844

(c) Copyright 2017 Underground Service Alert of Southern California.
All rights reserved.

Note!: This email originated from outside our organization. Be cautious when opening Links and Attachments that you were not expecting.

From: noreply@digalert.org
To: ntasich@prim.com
Subject: DigAlert Confirmation for Ticket A190280541-09B
Date: Thursday, August 15, 2019 11:49:15 AM

EXTERNAL EMAIL

EMLCFM 01830B USAS 08/15/19 11:49:14 A190280541-09B RNEW NORM POLY LREQ

Thank you for contacting Underground Service Alert of Southern California.
This is an automatically generated confirmation of your DigAlert.

For your safety please excavate carefully around the marked utility lines.

For more information regarding DigAlert's web portals, mobile apps and text messaging, please visit www.digalert.org or text Services to DIGALT (344258).

This email comes from an automated program that is NOT MONITORED.
DO NOT REPLY TO THIS EMAIL.

This is not a certified copy of the ticket.

Ticket: A190280541 Rev: 09B Created: 08/15/19 11:48 User: DIRECT Chan: WEB

Work Start: 08/15/19 11:48 Legal Start: 08/15/19 11:48 Expires: 09/12/19 23:59

Response required: N Priority: 2

Excavator Information

Company: ARB, INC
Co Addr: 26000 COMMERCE CENTRE DRIVE
City : LAKE FOREST State: CA Zip: 92630
Created By: NICK TASICH Language: ENGLISH
Office Phone: 310-874-9612 SMS/Cell: 310-874-9612
Office Email: NTASICH@PRIM.COM

Site Contact: RUBEL MARTINEZ
Site Phone: 661-343-1481 Site SMS/Cell:
Site Email:

Excavation Area

State: CA County: ORANGE Place: STANTON
Zip:
Location: Address/Street: 10711 DALE AVE
: X/ST1: STANDUSTRIAL ST
:
: IN REAR OF ADDRESS
: ** CALL WITH ETA **

Delineated Method: WHITEPAINT

Work Type: MACHINE EXCAVATION, AUGERING, DRILLING, HAND EXCAVATION

Work For : WELLHEAD ELECTRIC

Permit: 16-AFC-01 Job/Work order:

1 Year: N Boring: Y Street/Sidewalk: Y Vacuum: Y Explosives: N

Lat/Long

Center Generated (NAD83): 33.808179/-117.985005 33.808186/-117.984017
: 33.806210/-117.984990 33.806217/-117.984002

Excavator Provided:

Map link:

https://newtin.digalert.org/newtinweb/map_tkt.nap?TRG=EBFkIeJn8lDe9o4-f

Comments:

RESENDUPDATE ONLY-WORK CONT PER NICK TASICH--[WEBUBW 02/22/19 09:28]
RENEW TICKET WORK CONTINUING PER NICK TASICH--[WEBUBW 03/21/19 09:14]
RENEW TICKET WORK CONTINUING PER NICK TASICH--[WEBUBW 03/21/19 09:18]
RENEW TICKET WORK CONTINUING PER NICK TASICH--[WEBUBW 04/16/19 08:45]
RENEW TICKET WORK CONTINUING PER NICK TASICH--[DIRECT 05/07/2019 08:58 AM]

RENEW TICKET WORK CONTINUING PER NICK TASICH--[DIRECT 05/29/2019 07:57 AM]
RENEW TICKET WORK CONTINUING PER NICK TASICH--[DIRECT 06/24/2019 06:53 AM]
RENEW TICKET WORK CONTINUING PER NICK TASICH--[DIRECT 07/19/2019 07:55 AM]
RENEW TICKET WORK CONTINUING PER NICK TASICH--[DIRECT 08/15/2019 11:48 AM]

Members:

ATTDSOUTH AT&T DISTRIBUTION - PHONE	ATT DAMAGE PREVENTION HO	510-645-2929
GAR01 C/OF GARDEN GROVE-WATER	LES RUITEMSCHILD	714-290-8986
MWD05 METROPOLITAN WATER	CONTROL ROOM	714-577-5011
SCG28T SC GAS BREA -TRANSMISSION	ADAM JUAREZ	714-634-3196
SCG2XN SC GAS - GARDEN GROVE	LEAD DISPATCHER - CHUCK	800-603-7060
SCW2M GOLDEN STATE WATER - GARDENA	DAVID CATHCART	310-660-0320
SCW2P SO CAL WATER(GOLDEN ST WTR)	GILBERT ESTRADA	562-547-
7073xCELL		
UCHTRW C5 UTIL/SPECTRUM GG - CATV	SPECTRUM REG OPERATIONS	844-780-6054
USCE03 UTILIQUEST 4 SCE-NO OR COAST	SC EDISON PERSONNEL	800-611-1911
USCETT84SE UTIL 4 SCE TRNS TELECOM-FIB TCC		800-655-8844

(c) Copyright 2017 Underground Service Alert of Southern California.
All rights reserved.

Note!: This email originated from outside our organization. Be cautious when opening Links and Attachments that you were not expecting.

From: noreply@digalert.org
To: ntasich@prim.com
Subject: DigAlert Confirmation for Ticket A190280441-10B
Date: Wednesday, August 28, 2019 10:40:34 AM

EXTERNAL EMAIL

EMLCFM 00785B USAS 08/28/19 10:40:33 A190280441-10B RNEW NORM POLY LREQ

Thank you for contacting Underground Service Alert of Southern California.
This is an automatically generated confirmation of your DigAlert.

For your safety please excavate carefully around the marked utility lines.

For more information regarding DigAlert's web portals, mobile apps and text messaging, please visit www.digalert.org or text Services to DIGALT (344258).

This email comes from an automated program that is NOT MONITORED.
DO NOT REPLY TO THIS EMAIL.

This is not a certified copy of the ticket.

Ticket: A190280441 Rev: 10B Created: 08/28/19 10:40 User: DIRECT Chan: WEB

Work Start: 08/28/19 10:40 Legal Start: 08/28/19 10:40 Expires: 09/25/19
23:59

Response required: N Priority: 2

Excavator Information

Company: ARB, INC.
Co Addr: 26000 COMMERCE CENTRE DRIVE
City : LAKE FOREST State: CA Zip: 92630
Created By: NICHOLAS TASICH Language: ENGLISH
Office Phone: 949-598-9242 SMS/Cell:
Office Email: NTASICH@PRIM.COM

Site Contact: RUBEL MARTINEZ
Site Phone: 661-343-1481 Site SMS/Cell:
Site Email:

Excavation Area

State: CA County: ORANGE Place: STANTON
Zip:
Location: Address/Street: 10711 DALE AVE
: X/ST1: MONROE AVE
:
: AREA BOUNDED E/BY DALE AVE, S/BY APPROX 305FT N/OF N/INTER OF
MONROE : AVE, W/BY APPROX 1397FT W/OF DALE AVE, N/BY APPROX 441FT N/OF
N/INTER : OF MONROE AVE;

Delineated Method: WHITEPAINT

Work Type: INSTALL UGRND UTIL, BRIDGE WORK, WALL WORK
Work For : WELLHEAD ELECTRIC
Permit: 16-AFC-01 Job/Work order:
1 Year: N Boring: Y Street/Sidewalk: Y Vacuum: Y Explosives: N

Lat/Long

Center Generated (NAD83): 33.807366/-117.989592 33.807418/-117.984107
: 33.806196/-117.989581 33.806248/-117.984096
Excavator Provided: 33.806648/-117.984594 33.807001/-117.984598
: 33.806951/-117.989093 33.806613/-117.989092

Map link:

https://newtin.digalert.org/newtinweb/map_tkt.nap?TRG=5A5u7t7zyyxuswy-1

Comments:

RESENDUPDATE ONLY-WORK CONT PER NICK TASICH--[JLL 02/15/2019 10:37:32 AM]
RESENDREQUEST REMARKS FROM ALL-WORK CONT W/SIDE TO APPROX 100FT W/OF THE

W/SIDE OF DALE AVE (TO FENCE LINE) FRM APPROX 305 N/OF THE N/INTER OF MONROE AVE
 N/TO APPROX 441FT N/OF MONROE AVE. PER NICK TASICH--[JLL 02/15/2019 10:38:02 AM]
 RENEW TICKET WORK CONTINUING PER NICK TASICH--[WEBUBW 03/14/19 13:21]
 RENEW TICKET WORK CONTINUING PER NICK TASICH--[WEBUBW 04/10/19 07:48]
 RENEW TICKET WORK CONTINUING PER JOSH KRAHL--[DIRECT 05/02/2019 08:52 AM]
 RENEW TICKET WORK CONTINUING PER THOMAS JIMENEZ--[DIRECT 05/20/2019 01:16 PM]
 RENEW TICKET WORK CONTINUING PER THOMAS JIMENEZ--[DIRECT 06/12/2019 02:20 PM]
 RENEW TICKET WORK CONTINUING PER NICK TASICH--[DIRECT 07/08/2019 07:50 AM]
 RENEW TICKET WORK CONTINUING PER NICK TASICH--[DIRECT 08/01/2019 10:37 AM]
 RENEW TICKET WORK CONTINUING PER NICK TASICH--[DIRECT 08/28/2019 10:40 AM]

Members:

ATTDSOUTH AT&T DISTRIBUTION - PHONE	ATT DAMAGE PREVENTION HO	510-645-2929
GAR01 C/OF GARDEN GROVE-WATER	LES RUITEMSCHILD	714-290-8986
MWD05 METROPOLITAN WATER	CONTROL ROOM	714-577-5011
SCG28T SC GAS BREA -TRANSMISSION	ADAM JUAREZ	714-634-3196
SCG2XN SC GAS - GARDEN GROVE	LEAD DISPATCHER - CHUCK	800-603-7060
SCW2M GOLDEN STATE WATER - GARDENA	DAVID CATHCART	310-660-0320
SCW2P SO CAL WATER(GOLDEN ST WTR)	GILBERT ESTRADA	562-547-
7073xCELL		
UCHTRW C5 UTIL/SPECTRUM GG - CATV	SPECTRUM DAMAGE ONLY	844-780-6054
USCE03 UTILIQUEST 4 SCE-NO OR COAST	SC EDISON PERSONNEL	800-611-1911
USCETT84SE UTIL 4 SCE TRNS TELECOM-FIB TCC		800-655-8844

(c) Copyright 2017 Underground Service Alert of Southern California.
 All rights reserved.

Note!: This email originated from outside our organization. Be cautious when opening Links and Attachments that you were not expecting.

Sharon Stureman

From: noreply@digalert.org
Sent: Thursday, August 1, 2019 10:38 AM
To: ntasich@prim.com
Subject: DigAlert Confirmation for Ticket A190280441-09B

EXTERNAL EMAIL

EMLCFM 00673B USAS 08/01/19 10:38:13 A190280441-09B RNEW NORM POLY LREQ

Thank you for contacting Underground Service Alert of Southern California.
This is an automatically generated confirmation of your DigAlert.

For your safety please excavate carefully around the marked utility lines.

For more information regarding DigAlert's web portals, mobile apps and text messaging, please visit www.digalert.org or text Services to DIGALT (344258).

This email comes from an automated program that is NOT MONITORED.
DO NOT REPLY TO THIS EMAIL.

This is not a certified copy of the ticket.

Ticket: A190280441 Rev: 09B Created: 08/01/19 10:37 User: DIRECT Chan: WEB

Work Start: 08/01/19 10:37 Legal Start: 08/01/19 10:37 Expires: 08/29/19 23:59
Response required: N Priority: 2

Excavator Information

Company: ARB, INC.
Co Addr: 26000 COMMERCENTRE DRIVE
City : LAKE FOREST State: CA Zip: 92630
Created By: NICHOLAS TASICH Language: ENGLISH
Office Phone: 949-598-9242 SMS/Cell:
Office Email: NTASICH@PRIM.COM

Site Contact: RUBEL MARTINEZ
Site Phone: 661-343-1481 Site SMS/Cell:
Site Email:

Excavation Area

State: CA County: ORANGE Place: STANTON
Zip:
Location: Address/Street: 10711 DALE AVE
: X/ST1: MONROE AVE
:
: AREA BOUNDED E/BY DALE AVE, S/BY APPROX 305FT N/OF N/INTER OF MONROE
: AVE, W/BY APPROX 1397FT W/OF DALE AVE, N/BY APPROX 441FT N/OF N/INTER
: OF MONROE AVE;

Delineated Method: WHITEPAINT

Work Type: INSTALL UGRND UTIL, BRIDGE WORK, WALL WORK

Work For : WELLHEAD ELECTRIC

Permit: 16-AFC-01 Job/Work order:

1 Year: N Boring: Y Street/Sidewalk: Y Vacuum: Y Explosives: N

Lat/Long

Center Generated (NAD83): 33.807366/-117.989592 33.807418/-117.984107
: 33.806196/-117.989581 33.806248/-117.984096
Excavator Provided: 33.806648/-117.984594 33.807001/-117.984598
: 33.806951/-117.989093 33.806613/-117.989092

Map link:

https://newtin.digalert.org/newtinweb/map_tkt.nap?TRG=EAGfRZSaJhIVOVT-K

Comments:

RESENDUPDATE ONLY-WORK CONT PER NICK TASICH--[JLL 02/15/2019 10:37:32 AM]
RESENDREQUEST REMARKS FROM ALL-WORK CONT W/SIDE TO APPROX 100FT W/OF THE
W/SIDE OF DALE AVE (TO FENCE LINE) FRM APPROX 305 N/OF THE N/INTER OF MONROE AVE
N/TO APPROX 441FT N/OF MONROE AVE. PER NICK TASICH--[JLL 02/15/2019 10:38:02 AM]
RENEW TICKET WORK CONTINUING PER NICK TASICH--[WEBUBW 03/14/19 13:21]
RENEW TICKET WORK CONTINUING PER NICK TASICH--[WEBUBW 04/10/19 07:48]
RENEW TICKET WORK CONTINUING PER JOSH KRAHL--[DIRECT 05/02/2019 08:52 AM]
RENEW TICKET WORK CONTINUING PER THOMAS JIMENEZ--[DIRECT 05/20/2019 01:16
PM]
RENEW TICKET WORK CONTINUING PER THOMAS JIMENEZ--[DIRECT 06/12/2019 02:20
PM]
RENEW TICKET WORK CONTINUING PER NICK TASICH--[DIRECT 07/08/2019 07:50 AM]
RENEW TICKET WORK CONTINUING PER NICK TASICH--[DIRECT 08/01/2019 10:37 AM]

Members:

ATTD SOUTH AT&T DISTRIBUTION - PHONE	ATT DAMAGE PREVENTION HO	510-645-2929
GAR01 C/OF GARDEN GROVE-WATER	LES RUITEMSCHILD	714-290-8986
MWD05 METROPOLITAN WATER	CONTROL ROOM	714-577-5011
SCG28T SC GAS BREA -TRANSMISSION	ADAM JUAREZ	714-634-3196
SCG2XN SC GAS - GARDEN GROVE	LEAD DISPATCHER - CHUCK	800-603-7060
SCW2M GOLDEN STATE WATER - GARDENA	DAVID CATHCART	310-660-0320
SCW2P SO CAL WATER(GOLDEN ST WTR)	GILBERT ESTRADA	562-547-7073xCELL
UCHTRW_C5 UTIL/SPECTRUM GG - CATV	SPECTRUM REG OPERATIONS	844-780-6054
USCE03 UTILIQUEST 4 SCE-NO OR COAST	SC EDISON PERSONNEL	800-611-1911
USCETT84SE UTIL 4 SCE TRNS TELECOM-FIB TCC		800-655-8844

(c) Copyright 2017 Underground Service Alert of Southern California.

All rights reserved.

Note!: This email originated from outside our organization. Be cautious when opening Links and Attachments that you were not expecting.

Attachment 21 - COM-11 Reporting of Complaints, Notices, and Citations

SERC
COMPLAINT REPORT AND RESOLUTION LOG

Incident #	Incidents Occurred this Period	Resolution Actions Taken	Status of Unresolved Actions form Previous MCR's
01	Complaint about Track-out on Dale Ave.	<p>All construction equipment vehicle tires shall be inspected and washed as necessary to be cleaned free of dirt prior to entering Dale Ave.</p> <ol style="list-style-type: none"> 1. Additional gravel was added to the existing ramps at the tire washing/cleaning station 2. Additional laborers were assigned to the Dale Ave entrance when there is a risk of any track-out to scrape and sweep immediately. A Sweeping machine is being kept on location and be used as necessary to clean up all track-out. 3. The assigned laborers will also be sweeping the rumble plates when build-up occurs to maintain the efficiency of the plates. 4. Above and beyond, the contractor added another set of rumble plates and gravel at the Dale Ave. entrance. 	N/A
02	Noise Complaint	<p>SERC received a noise complaint at 9:33am on Friday, April 5, 2019. The complaint came from a Mr. Hill who lives at the Katella Mobile Home Estates located at 10800 Dale Ave, Stanton, CA. Mr. Hill complained about the use of a chainsaw at 3:10 am on Saturday morning (3/30/19) and hearing an air compressor and the hammering of nails at 3:25 am on Monday morning (4/1/19). Representatives from SERC spoke with Mr. Hill at 2:19pm on Friday April 5th to better understand his complaint.</p> <p>SERC investigated the incident with ARB and confirmed that there was no activity on the SERC site during these hours. The Noise Complaint Resolution Form (COC NOISE 2) was submitted to the CPM documenting the complaint.</p>	

Attachment 22 – MECH-1 CBO Inspection Approvals

INSPECTION REQUEST

REQUESTED INSPECTION DATE / TIME: 8/27/2019 @ 1:30 pm

INSPECTION NUMBER (File Name): SERC_16-AFC-01_Air System Equipment FND_20190827

CONTRACTOR: ARB Inc.

CONTACT PERSON: Joseph Bates

AREAS TO BE INSPECTED (ATTACHED ALL RELEVANT PLANS, PHOTOS, ETC.):

SF02-100, SF02-112, SF00-000, SF00-001, SF00-050, S00-001, S00-002

TYPE OF INSPECTION: ☒ New ☐ Re-Inspection Previous IR #:

COMMENTS (ATTACH ADDITIOANL PAGES IF NEEDED):

Air System Equipment FND

- * Form work
- * Rebar
- * Cleanliness

REQUESTOR SIGNATURE: Joseph Bates

Digitally signed by Joseph Bates
DN: C=US, E=j.bates@prim.com,
O=ARB Inc., CN=Joseph Bates
Date: 2019.08.27 06:49:54-0700'

DATE: 8/27/2019

OFFICES NATIONWIDE

INSPECTION RESULT

INSPECTION MADE: SERC_16-AFC-01_Air System Equipment FND_20190827

DATE / TIME: 20190827 @1:00pm INSPECTOR: Mary Lee Knolle

☒ APPROVED

☐ AT RISK

☐ DISAPPROVED

☐ PHASE PASS

☐ REINSPECTION REQUIRED

SIGNATURE:

SERC_16-AFC-01
-- INSPECTED --
The undersigned hereby certifies that the inspection was conducted on the date indicated on this report in accordance with the applicable building code and the provisions of the CEC – Delegate Chief Building Official Program. The undersigned is not responsible for the design or construction of the project or for the accuracy of the information provided on this report. The undersigned is not responsible for the safety of the project or for the safety of the public. The undersigned is not responsible for the safety of the project or for the safety of the public.

Digitally signed by Mary
Lee Knolle
Date: 2019.08.27
16:00:14 -07'00'

DATE: 20190827

COMMENTS:

Per plans; SF02-100, SF02-112, SF00-000, SF00-001, SF00-050, S00-001, S00-002
No exceptions taken

OFFICES NATIONWIDE

INSPECTION REQUEST

REQUESTED INSPECTION DATE / TIME: 8/1/2019 @ 1:30 pm

INSPECTION NUMBER (File Name): SERC_16-AFC-01_AUX Skid Lube Oil Cooler Piers_2019081

CONTRACTOR: ARB Inc.

CONTACT PERSON: Joseph Bates

AREAS TO BE INSPECTED (ATTACHED ALL RELEVANT PLANS, PHOTOS, ETC.):

SF02-102, SF02-102-1, SF00-050, SF00-051, S00-001, S00-002, SF00-000,
SF00-001

TYPE OF INSPECTION: ☒ New ☐ Re-Inspection Previous IR #:

COMMENTS (ATTACH ADDITIONAL PAGES IF NEEDED):

AUX Skid Lube Oil Cooler Piers

- * Form work
- * Rebar
- * Cleanliness

REQUESTOR SIGNATURE: Joseph Bates

Digitally signed by Joseph Bates
DN: C=US, E=j.bates@prim.com,
O=ARB Inc., CN=Joseph Bates
Date: 2019.08.01 12:10:44-0700'

DATE: 8/1/2019

OFFICES NATIONWIDE

INSPECTION RESULT

INSPECTION MADE: SERC_16-AFC-01_AUX Skid Lube Oil Cooler Piers_2019081

DATE / TIME: 08/01/2019 1:15pm **INSPECTOR:** Charles Griffin

☒ **APPROVED**

☐ **AT RISK**

☐ **DISAPPROVED**

☐ **PHASE PASS**

☐ **REINSPECTION REQUIRED**

SIGNATURE: Charles L
Griffin:A01097C0000016
67ED3B6E000005E0F

Digitally signed by Charles L
Griffin:A01097C000001667ED3B
6E000005E0F
Date: 2019.08.01 14:29:02 -07'00'

DATE: 08/01/2019

COMMENTS:

Approved - No exceptions taken

INSPECTION REQUEST

REQUESTED INSPECTION DATE / TIME: 8/27/2019 @ 1:30 pm

INSPECTION NUMBER (File Name): SERC_16-AFC-01_Bridge Splash Wall_20190827

CONTRACTOR: ARB Inc.

CONTACT PERSON: Joseph Bates

AREAS TO BE INSPECTED (ATTACHED ALL RELEVANT PLANS, PHOTOS, ETC.):

SK-1, SK-2, SK-3, R-001

TYPE OF INSPECTION: ☒ New ☐ Re-Inspection Previous IR #:

COMMENTS (ATTACH ADDITIONAL PAGES IF NEEDED):

Bridge Splash Wall

- * Form work
- * Rebar
- * Cleanliness

REQUESTOR SIGNATURE: Joseph Bates

Digitally signed by Joseph Bates
DN: C=US, E=j.bates@prim.com,
O=ARB Inc., CN=Joseph Bates
Date: 2019.08.22 13:13:35-0700'

DATE: 8/27/2019

OFFICES NATIONWIDE

INSPECTION REQUEST

REQUESTED INSPECTION DATE / TIME: 8/21/2019 @ 11:00 pm

INSPECTION NUMBER (File Name): SERC_16-AFC-01_Bridge Splash Wall_20190821

CONTRACTOR: ARB Inc.

CONTACT PERSON: Joseph Bates

AREAS TO BE INSPECTED (ATTACHED ALL RELEVANT PLANS, PHOTOS, ETC.):

SK-1, SK-2, SK-3, R-001

TYPE OF INSPECTION: ☒ New ☐ Re-Inspection Previous IR #:

COMMENTS (ATTACH ADDITIONAL PAGES IF NEEDED):

Bridge Splash Wall

- * Form work
- * Rebar
- * Cleanliness

REQUESTOR SIGNATURE: Joseph Bates

Digitally signed by Joseph Bates
DN: C=US, E=j.bates@prim.com,
O=ARB Inc., CN=Joseph Bates
Date: 2019.08.22 13:13:35-0700'

DATE: 8/13/2019

OFFICES NATIONWIDE

CONSTRUCTION QUALITY ASSURANCE - INFRASTRUCTURE - ENERGY - PROGRAM MANAGEMENT - ENVIRONMENTAL

INSPECTION REQUEST

REQUESTED INSPECTION DATE / TIME: 8/14/2019 @ 1:30 pm

INSPECTION NUMBER (File Name): SERC_16-AFC-01_ERU AND EXHAUST STACK FND_20190814

CONTRACTOR: ARB Inc.

CONTACT PERSON: Joseph Bates

AREAS TO BE INSPECTED (ATTACHED ALL RELEVANT PLANS, PHOTOS, ETC.):

SF02-100, SF02-101, SF00-050, SF00-051, S00-001, S00-002, SF00-000, SF00-001

TYPE OF INSPECTION: ☒ New ☐ Re-Inspection Previous IR #:

COMMENTS (ATTACH ADDITIONAL PAGES IF NEEDED):

ERU AND EXHAUST STACK FND

- * Form work
- * Rebar
- * Cleanliness

REQUESTOR SIGNATURE: Joseph Bates

Digitally signed by Joseph Bates
DN: C=US, E=jbates@prim.com,
O=ARB Inc., CN=Joseph Bates
Date: 2019.08.13 10:19:45-0700'

DATE: 8/13/2019

OFFICES NATIONWIDE

INSPECTION RESULT

INSPECTION MADE: SERC_16-AFC-01_ERU AND EXHAUST STACK FND_20190814

DATE / TIME: 20190814 @ 1:30 PM **INSPECTOR:** Vic Gruber for Mary Lee Knolle

☒ **APPROVED**

☐ **AT RISK**

☐ **DISAPPROVED**

☐ **PHASE PASS**

☐ **REINSPECTION REQUIRED**

SIGNATURE:

SERC_16-AFC-01
-- INSPECTED --
This inspection report was prepared in accordance with the 2014
California Building Code (CBC) and the 2014 California
Construction Code (CCC). It is the responsibility of the
Inspector to ensure that the work complies with the
requirements of the CBC and CCC. No responsibility is
assumed for omissions or errors. The Inspector is not
responsible for the design or construction of the project.
The Inspector is not responsible for the safety of the project.
The Inspector is not responsible for the quality of the work.

Digitally signed by Mary
Lee Knolle
Date: 2019.09.14
06:50:29 -07'00'

DATE: 20190814

COMMENTS:

Per Plans and Specs: SF02-100, SF02-101, SF00-050, SF00-051, S00-001, S00-002,
SF00-000, SF00-001
No exceptions taken

OFFICES NATIONWIDE

INSPECTION REQUEST

REQUESTED INSPECTION DATE / TIME: 8/13/2019 @ 1:30 pm

INSPECTION NUMBER (File Name): SERC_16-AFC-01_Generator Pull Slab FND_20190813

CONTRACTOR: ARB Inc.

CONTACT PERSON: Joseph Bates

AREAS TO BE INSPECTED (ATTACHED ALL RELEVANT PLANS, PHOTOS, ETC.):

SF03-100, SF02-102, S00-001, S00-002, SF00-000, SF00-001

TYPE OF INSPECTION: ☒ New ☐ Re-Inspection Previous IR #:

COMMENTS (ATTACH ADDITIONAL PAGES IF NEEDED):

Generator Pull Slab FND

- * Form work
- * Rebar
- * Cleanliness

REQUESTOR SIGNATURE: Joseph Bates

Digitally signed by Joseph Bates
DN: C=US, E=jbates@prim.com,
O=ARB Inc., CN=Joseph Bates
Date: 2019.08.13 09:29:57-0700'

DATE: 8/13/2019

OFFICES NATIONWIDE

INSPECTION REQUEST

REQUESTED INSPECTION DATE / TIME: 8/14/2019 @ 1:30 pm

INSPECTION NUMBER (File Name): SERC_16-AFC-01_Oily Water Waste Tank walls_20190814

CONTRACTOR: ARB Inc.

CONTACT PERSON: Joseph Bates

AREAS TO BE INSPECTED (ATTACHED ALL RELEVANT PLANS, PHOTOS, ETC.):

SF02-100, SF02-103, SF00-050, SF00-051, S00-001, S00-002, SF00-000, SF00-001

TYPE OF INSPECTION: ☒ New ☐ Re-Inspection Previous IR #:

COMMENTS (ATTACH ADDITIONAL PAGES IF NEEDED):

Oily Water Waste Tank walls

- * Form work
- * Rebar
- * Cleanliness

REQUESTOR SIGNATURE: Joseph Bates

Digitally signed by Joseph Bates
DN: C=US, E=jbates@prim.com,
O=ARB Inc., CN=Joseph Bates
Date: 2019.08.13 10:32:42-0700'

DATE: 8/13/2019

OFFICES NATIONWIDE

CONSTRUCTION QUALITY ASSURANCE - INFRASTRUCTURE - ENERGY - PROGRAM MANAGEMENT - ENVIRONMENTAL

INSPECTION REQUEST

REQUESTED INSPECTION DATE / TIME: 8/7/2019 @ 1:30 pm

INSPECTION NUMBER (File Name): SERC_16-AFC-01_Oily Water Waste Tank_2019087

CONTRACTOR: ARB Inc.

CONTACT PERSON: Joseph Bates

AREAS TO BE INSPECTED (ATTACHED ALL RELEVANT PLANS, PHOTOS, ETC.):

SF02-100, SF02-103, SF00-050, SF00-051, S00-001, S00-002, SF00-000, SF00-001

TYPE OF INSPECTION: ☒ New ☐ Re-Inspection Previous IR #:

COMMENTS (ATTACH ADDITIONAL PAGES IF NEEDED):

Oily Water Waste Tank

- * Form work
- * Rebar
- * Cleanliness

REQUESTOR SIGNATURE: Joseph Bates

Digitally signed by Joseph Bates
DN: C=US, E=j.bates@prim.com,
O=ARB Inc., CN=Joseph Bates
Date: 2019.08.05 11:41:26-0700'

DATE: 8/5/2019

OFFICES NATIONWIDE

INSPECTION RESULT

INSPECTION MADE: Rebar foundation

DATE / TIME: 190808 INSPECTOR: Victor Gruber

☒ APPROVED

☐ AT RISK

☐ DISAPPROVED

☐ PHASE PASS

☐ REINSPECTION REQUIRED

SIGNATURE:



Digitally signed by victor
gruber
Date: 2019.08.08
08:39:47 -07'00'

DATE: 190808

COMMENTS:

Reviewed rebar, the rebar was installed as per plan, the foundation was clean of debris.
RMA inspector is onsite. QC reviewed rebar and plans. RMA will take concrete samples.
No concerns at this time reviewed for code compliance.

INSPECTION REQUEST

REQUESTED INSPECTION DATE / TIME: 8/5/2019 @ 1:30 pm

INSPECTION NUMBER (File Name): SERC_16-AFC-01_Power Block FND A-5 Thru A-8_2019085

CONTRACTOR: ARB Inc.

CONTACT PERSON: Joseph Bates

AREAS TO BE INSPECTED (ATTACHED ALL RELEVANT PLANS, PHOTOS, ETC.):

SF02-115, SF02-100, SF00-030, SF00-031, S00-001, SF00-050, SF00-051, S00-002,
SF00-000, SF00-001

TYPE OF INSPECTION: ☒ New ☐ Re-Inspection Previous IR #:

COMMENTS (ATTACH ADDITIONAL PAGES IF NEEDED):

Power Block FND A-5 Thru A-8

- * Form work
- * Rebar
- * Cleanliness

REQUESTOR SIGNATURE: Joseph Bates

Digitally signed by Joseph Bates
DN: C=US, E=j.bates@prim.com,
O=ARB Inc., CN=Joseph Bates
Date: 2019.08.05 09:05:21-0700'

DATE: 8/5/2019

OFFICES NATIONWIDE

INSPECTION RESULT

INSPECTION MADE: Pedestal foundation and pedestals

DATE / TIME: 190806 **INSPECTOR:** Victor Gruber

☒ **APPROVED**

☐ **AT RISK**

☐ **DISAPPROVED**

☒ **PHASE PASS**

☐ **REINSPECTION REQUIRED**

SIGNATURE:

DATE: 190806

COMMENTS:

Reviewed foundations for code compliance. Area was clean and free of debris. Rebar was tight and placed as per plan. RMA reviewed rebar. Quality was present at inspection. No concerns at this time, bonding will be connected to steel at top of pedestal pigtail will be installed at later time.

INSPECTION REQUEST

REQUESTED INSPECTION DATE / TIME: 8/8/2019 @ 1:30 pm

INSPECTION NUMBER (File Name): SERC_16-AFC-01_Power Block Piers A-2 Thru A-8_2019088

CONTRACTOR: ARB Inc.

CONTACT PERSON: Joseph Bates

AREAS TO BE INSPECTED (ATTACHED ALL RELEVANT PLANS, PHOTOS, ETC.):

SF02-115, SF02-100, SF00-030, SF00-031, SF00-050, SF00-051

TYPE OF INSPECTION: ☒ New ☐ Re-Inspection Previous IR #:

COMMENTS (ATTACH ADDITIONAL PAGES IF NEEDED):

Power Block Piers A-2 Thru A-8

- * Form work
- * Rebar
- * Cleanliness

REQUESTOR SIGNATURE: Joseph Bates

Digitally signed by Joseph Bates
DN: C=US, E=j.bates@prim.com,
O=ARB Inc., CN=Joseph Bates
Date: 2019.08.05 12:16:22-0700'

DATE: 8/5/2019

OFFICES NATIONWIDE

INSPECTION RESULT

INSPECTION MADE: pedestal fdn

DATE / TIME: 190808 INSPECTOR: victor gruber

☒ APPROVED

☐ AT RISK

☐ DISAPPROVED

☐ PHASE PASS

☐ REINSPECTION REQUIRED

SIGNATURE:



Digitally signed by victor
gruber
Date: 2019.08.08
08:47:47 -07'00'

DATE:

COMMENTS:

Reviewed rebar and spacing. No debris in base of footing. Rebar tight and all clearances met. RMA is onsite. No concerns at this time Reviewed for code compliance

INSPECTION REQUEST

REQUESTED INSPECTION DATE / TIME: 8/21/2019 @ 1:30 pm

INSPECTION NUMBER (File Name): SERC_16-AFC-01_Power Control Module Piers_20190821

CONTRACTOR: ARB Inc.

CONTACT PERSON: Joseph Bates

AREAS TO BE INSPECTED (ATTACHED ALL RELEVANT PLANS, PHOTOS, ETC.):

SF02-100, SF02-114, SF02-114-1, SF00-000, SF00-001, S00-001, S00-002,

TYPE OF INSPECTION: ☒ New ☐ Re-Inspection Previous IR #:

COMMENTS (ATTACH ADDITIONAL PAGES IF NEEDED):

Power Control Module Piers

- * Form work
- * Rebar
- * Cleanliness

REQUESTOR SIGNATURE: Joseph Bates

Digitally signed by Joseph Bates
DN: C=US, E=j.bates@prim.com,
O=ARB Inc., CN=Joseph Bates
Date: 2019.08.19 12:19:11-0700'

DATE: 8/19/2019

OFFICES NATIONWIDE

INSPECTION REQUEST

REQUESTED INSPECTION DATE / TIME: 8/21/2019 @ 1:30 pm

INSPECTION NUMBER (File Name): SERC_16-AFC-01_Power Control Module Piers_20190821

CONTRACTOR: ARB Inc.

CONTACT PERSON: Joseph Bates

AREAS TO BE INSPECTED (ATTACHED ALL RELEVANT PLANS, PHOTOS, ETC.):

SF02-100, SF02-114, SF02-114-1, SF00-000, SF00-001, S00-001, S00-002,

TYPE OF INSPECTION: ☒ New ☐ Re-Inspection Previous IR #:

COMMENTS (ATTACH ADDITIONAL PAGES IF NEEDED):

Power Control Module Piers

- * Form work
- * Rebar
- * Cleanliness

REQUESTOR SIGNATURE: _____ DATE: 8/13/2019

INSPECTION RESULT

INSPECTION MADE:

DATE / TIME: _____ INSPECTOR: _____

☐ APPROVED

☐ AT RISK

☐ DISAPPROVED

☐ PHASE PASS

☐ REINSPECTION REQUIRED

SIGNATURE:

DATE:

COMMENTS:

INSPECTION REQUEST

REQUESTED INSPECTION DATE / TIME: 8/21/2019 @ 1:30 pm

INSPECTION NUMBER (File Name): SERC_16-AFC-01_Power Distribution Module FND_20190821

CONTRACTOR: ARB Inc.

CONTACT PERSON: Joseph Bates

AREAS TO BE INSPECTED (ATTACHED ALL RELEVANT PLANS, PHOTOS, ETC.):

SF02-100, SF02-114, SF02-114-1, SF00-000, SF00-001, S00-001, S00-002,

TYPE OF INSPECTION: ☒ New ☐ Re-Inspection Previous IR #:

COMMENTS (ATTACH ADDITIONAL PAGES IF NEEDED):

Power Distribution Module FND

- * Form work
- * Rebar
- * Cleanliness

REQUESTOR SIGNATURE: Joseph Bates

Digitally signed by Joseph Bates
DN: C=US, E=j.bates@prim.com,
O=ARB Inc., CN=Joseph Bates
Date: 2019.08.19 12:36:43-0700'

DATE: 8/19/2019

OFFICES NATIONWIDE

INSPECTION RESULT

INSPECTION MADE: SERC_16-AFC-01_Power Distribution Module FND_20190821

DATE / TIME: 8/21/2019 @ 1:30 pm **INSPECTOR:** Mary Lee Knolle

☒ **APPROVED**

☐ **AT RISK**

☐ **DISAPPROVED**

☐ **PHASE PASS**

☐ **REINSPECTION REQUIRED**

SIGNATURE:

SERC_16-AFC-01
-- INSPECTED --
This document is the property of NV5. It is to be used for the project only and is not to be distributed outside the project. It is to be stored in the NV5 system and is to be protected from unauthorized access. It is to be used for the project only and is not to be distributed outside the project. It is to be stored in the NV5 system and is to be protected from unauthorized access.

Digitally signed by Mary
Lee Knolle
Date: 2019.08.23
11:13:22 -07'00'

DATE: 20190822

COMMENTS:

Per Plans; SF02-100, SF02-114, SF02-114-1, SF00-000, SF00-001, S00-001, S00-002
No exceptions taken

OFFICES NATIONWIDE

INSPECTION REQUEST

REQUESTED INSPECTION DATE / TIME: 8/21/2019 @ 1:30 pm

INSPECTION NUMBER (File Name): SERC_16-AFC-01_SPM FND_20190821

CONTRACTOR: ARB Inc.

CONTACT PERSON: Joseph Bates

AREAS TO BE INSPECTED (ATTACHED ALL RELEVANT PLANS, PHOTOS, ETC.):

SF05-100, SF05-103, SF00-000, SF00-001, S00-002, S00-001, S00-002, SF00-050,
SF00-051

TYPE OF INSPECTION: ☒ New ☐ Re-Inspection Previous IR #:

COMMENTS (ATTACH ADDITIONAL PAGES IF NEEDED):

SPM FND

- * Form work
- * Rebar
- * Cleanliness

REQUESTOR SIGNATURE: Joseph Bates

Digitally signed by Joseph Bates
DN: C=US, E=jbates@prim.com,
O=ARB Inc., CN=Joseph Bates
Date: 2019.08.19 11:10:35-0700'

DATE: 8/19/2019

OFFICES NATIONWIDE

INSPECTION RESULT

INSPECTION MADE: SERC_16-AFC-01_SPM FND_20190821

DATE / TIME: 20190822 INSPECTOR: Mary Lee Knolle

☒ APPROVED

☐ AT RISK

☐ DISAPPROVED

☐ PHASE PASS

☐ REINSPECTION REQUIRED

SIGNATURE:

SERC_16-AFC-01
-- INSPECTED --
This document is the property of NV5. It is to be used for the project only and is not to be distributed outside the project. It is to be stored in the NV5 system and is to be protected from unauthorized access. It is to be used for the project only and is not to be distributed outside the project. It is to be stored in the NV5 system and is to be protected from unauthorized access.

Digitally signed by Mary
Lee Knolle
Date: 2019.08.23
11:07:19 -07'00'

DATE: 20190822

COMMENTS:

Per plans; SF05-100, SF05-103, SF00-000, SF00-001, S00-002, S00-001, S00-002,
SF00-050, SF00-051
No exceptions taken

OFFICES NATIONWIDE

INSPECTION REQUEST

REQUESTED INSPECTION DATE / TIME: 8/13/2019 @ 1:30 pm

INSPECTION NUMBER (File Name): SERC_16-AFC-01_Substation Protection Module FND_20190813

CONTRACTOR: ARB Inc.

CONTACT PERSON: Joseph Bates

AREAS TO BE INSPECTED (ATTACHED ALL RELEVANT PLANS, PHOTOS, ETC.):

SF05-100, SF05-103, S00-001, S00-002, SF00-000, SF00-001, SF00-051

TYPE OF INSPECTION: ☒ New ☐ Re-Inspection Previous IR #:

COMMENTS (ATTACH ADDITIONAL PAGES IF NEEDED):

Substation Protection Module FND

- * Form work
- * Rebar
- * Cleanliness

REQUESTOR SIGNATURE: Joseph Bates

Digitally signed by Joseph Bates
DN: C=US, E=j.bates@prim.com,
O=ARB Inc., CN=Joseph Bates
Date: 2019.08.13 10:06:20-0700'

DATE: 8/13/2019

OFFICES NATIONWIDE

INSPECTION RESULT

INSPECTION MADE: SERC_16-AFC-01_Substation Protection Module FND_20190813

DATE / TIME: 20190821 @ 1300 **INSPECTOR:** Mary Lee Knolle

☒ **APPROVED**

☐ **AT RISK**

☐ **DISAPPROVED**

☐ **PHASE PASS**

☐ **REINSPECTION REQUIRED**

SIGNATURE:

SERC_16-AFC-01
-- INSPECTED --
This document is the property of NV5. It is to be used for the project only and is not to be distributed outside the project. It is to be stored in the NV5 project folder. It is to be used for the project only and is not to be distributed outside the project. It is to be stored in the NV5 project folder.

Digitally signed by Mary
Lee Knolle
Date: 2019.08.23
11:02:09 -07'00'

DATE: 20190222

COMMENTS:

Per Plans; SF05-100, SF05-103, S00-001, S00-002, SF00-000, SF00-001, SF00-051
No exceptions taken

Attachment 23 – TSE-2 Switchyard Final Plans

Stanton Energy Reliability Center, LLC	Stanton Energy Reliability Center	Transmittal Document Number	
	TRANSMITTAL	SERC-TRA-390	
		8/2/2019	Page 1 of 3

<u>PURPOSE OF TRANSMITTAL</u> SWITCHYARD DESIGN PLANS	Use/Implementation		X	CBO Submittal		Comments			
	Revision/Approval			CEC Submittal		Question			
	Answer			Information		As-Built			
	Design			Construction		Contract			
	Cancelled								
SERC DISTRIBUTION					OTHERS DISTRIBUTION				
	E	U	P	D		E	U	P	D
Tim Bofman	X				CBO		X		
Paul Cummins	X								
Kara Miles	X								
Tom Tinucci	X								
Greg Lamberg	X								
SERC File		X							
NUMBER OF COPIES E = Email; U = NewForma FTP, P = Paper Copy; D = Digital									

NOTES:

No	DOCUMENT TITLE	REV .	REV. DATE	DOCUMENT FOLDER NAME	CO.
1	SERC_16-AFC-01_TSE-2-1.1_TRA-390-TRANSMITTAL SERC_8.2.19_190802_PC1	-	8/2/19	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
2	SERC_16-AFC-01_TSE-2-1.2_EO00-101-SWYD SLD_REV1_190802_PC1	1	6/7/19	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
3	SERC_16-AFC-01_TSE-2-1.3_ES00-801-SWYD AC SCHEMATIC_REV1_190802_PC1	1	6/11/19	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
4	SERC_16-AFC-01_TSE-2-1.4_ES00-802-SWYD AC SCHEMATIC_REVO_190802_PC1	0	5/22/19	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
5	SERC_16-AFC-01_TSE-2-1.5_ES00-803-SWYD AC SCHEMATIC_REVO_190802_PC1	0	5/22/19	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
6	SERC_16-AFC-01_TSE-2-1.6_ES00-804-SWYD AC SCHEMATIC_REVO_190802_PC1	0	5/22/19	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
7	SERC_16-AFC-01_TSE-2-1.7_ES00-805-SWYD DC SCHEMATIC_REVO_190802_PC1	0	7/23/19	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
8	SERC_16-AFC-01_TSE-2-1.8_ES00-806-SWYD DC SCHEMATIC_REVO_190802_PC1	0	7/23/19	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
9	SERC_16-AFC-01_TSE-2-1.9_ES00-807-SWYD DC SCHEMATIC_REVO_190802_PC1	0	7/23/19	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC

Stanton Energy Reliability Center, LLC	Stanton Energy Reliability Center		Transmittal Document Number	
	TRANSMITTAL		SERC-TRA-390	
			8/2/2019	Page 2 of 3

10	SERC_16-AFC-01_TSE-2-1.10_ES00-808-SWYD DC SCHEMATIC_REVO_190802_PC1	0	7/23/19	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
11	SERC_16-AFC-01_TSE-2-1.11_ES00-809-SWYD DC SCHEMATIC_REVO_190802_PC1	0	7/23/19	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
12	SERC_16-AFC-01_TSE-2-1.12_ES00-810-SWYD DC SCHEMATIC_REVO_190802_PC1	0	7/23/19	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
13	SERC_16-AFC-01_TSE-2-1.13_ES00-811-SWYD DC SCHEMATIC_REVO_190802_PC1	0	7/23/19	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
14	SERC_16-AFC-01_TSE-2-1.14_ES00-812-SWYD CBL SCHED_REVO_190802_PC1	0	12/17/18	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
15	SERC_16-AFC-01_TSE-2-1.15_ES00-813-SWYD CBL SCHED_REVO_190802_PC1	0	12/17/18	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
16	SERC_16-AFC-01_TSE-2-1.16_ES00-820-PLANT METERING_REVO_190802_PC1	0	6/6/19	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
17	SERC_16-AFC-01_TSE-2-1.17_ES00-821-U1 NET METERING_REVO_190802_PC1	0	6/6/19	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
18	SERC_16-AFC-01_TSE-2-1.18_ES00-822-U2 NET METERING_REVO_190802_PC1	0	6/6/19	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
19	SERC_16-AFC-01_TSE-2-1.19_ES00-830-GSU DC SCHEMATIC_REVO_190802_PC1	0	7/23/19	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
20	SERC_16-AFC-01_TSE-2-1.20_ES00-831-GSU DC SCHEMATIC_REVO_190802_PC1	0	7/23/19	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
21	SERC_16-AFC-01_TSE-2-1.21_ES00-832-GSU DC SCHEMATIC_REVO_190802_PC1	0	7/23/19	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
22	SERC_16-AFC-01_TSE-2-1.22_ES00-833-GSU DC SCHEMATIC_REVO_190802_PC1	0	7/23/19	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
23	SERC_16-AFC-01_TSE-2-1.23_ES00-834-GSU DC SCHEMATIC_REVO_190802_PC1	0	7/23/19	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
24	SERC_16-AFC-01_TSE-2-1.24_ES00-835-GSU DC SCHEMATIC_REVO_190802_PC1	0	7/23/19	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
25	SERC_16-AFC-01_TSE-2-1.25_ES00-836-GSU CTRL CABINET_REVO_190802_PC1	0	7/23/19	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
26	SERC_16-AFC-01_TSE-2-1.26_ES00-837-GSU COMS PANEL_REVO_190802_PC1	0	7/23/19	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
27	SERC_16-AFC-01_TSE-2-1.27_SG05-000-66KV ELEC GND PLAN_REVO_190802_PC1	0	12/17/18	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
28	SERC_16-AFC-01_TSE-2-1.28_SG05-000-1-66KV ELEC GND DTLS_REVO_190802_PC1	0	12/17/18	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
29	SERC_16-AFC-01_TSE-2-1.29_SG05-000-2-66KV ELEC GND DTLS_REVO_190802_PC1	0	12/17/18	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
30	SERC_16-AFC-01_TSE-2-1.30_SP05-100-66KV ELEC GA_REVO_190802_PC1	0	12/17/18	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC

Stanton Energy Reliability Center, LLC	Stanton Energy Reliability Center		Transmittal Document Number	
	TRANSMITTAL		SERC-TRA-390	
			8/2/2019	Page 3 of 3

31	SERC_16-AFC-01_TSE-2-1.31_SP05-100-1-66KV ELEC ELV A_REVO_190802_PC1	0	12/17/18	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
32	SERC_16-AFC-01_TSE-2-1.32_SP05-100-2-66KV ELEC ELVATIONS_REVO_190802_PC1	0	12/17/18	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
33	SERC_16-AFC-01_TSE-2-1.33_SP05-100-3-GSU TO CABLE RACK_REVO_190802_PC1	0	12/17/18	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
34	SERC_16-AFC-01_TSE-2-1.34_SP05-100-4-66/13.8KV BOM_REVO_190802_PC1	0	12/17/18	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
35	SERC_16-AFC-01_TSE-2-1.35_SR05-000-66KV ELEC RCWY PLAN_REV3_190802_PC1	3	5/31/19	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
36	SERC_16-AFC-01_TSE-2-1.36_SR05-000-1-66KV ELEC RCWY DTLs_REV3_190802_PC1	3	5/31/19	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
37	SERC_16-AFC-01_TSE-2-1.37_SWYD VOLTAGE DROP CALCS_REVO_190802_PC1	0	12/17/18	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
38	SERC_16-AFC-01_TSE-2-1.38_CN-260-STRUCS & MAT SPECS_3.1.18_190802_PC1	-	3/1/19	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
39	SERC_16-AFC-01_TSE-2-1.39_CN-262-HV CB SPECS_3.1.18_190802_PC1	-	3/1/19	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
40	SERC_16-AFC-01_TSE-2-1.40_CN-266-SUB PROT. PANEL SPECS_7.31.18_190802_PC1	-	7/31/19	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
41	SERC_16-AFC-01_TSE-2-1.41_CN-300-INSTALL SPECS_12.17.18_190802_PC1	-	12/17/18	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
42	SERC_16-AFC-01_TSE-2-1.42_CN-300-INSTALL SPECS ADDENDA_2.4.19_190802_PC1	-	2/4/19	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC
43	SERC_16-AFC-01_TSE-2-1.43_ELEC RE STATEMENT_8.1.19_190802_PC1	-	8/1/19	SERC_16-AFC-01_TSE-2-1.0_SWYD DESIGN PLANS_190802_PC1	SERC

MEMORANDUM

DATE: August 1, 2019

TO: Sohail Ahmad

c: Tim Bofman

FROM: Barbara Culton, P.E.

SUBJECT: 16-AFC-01 – TSE-2 Responsible Engineer Statement

MESSAGE

Per Condition of Certification TSE-2:


The following electrical calculations, drawings, lists, and specifications design of the Stanton Energy Reliability Center switchyard, outlet line, and termination have been prepared under my direct supervision and have been prepared in accordance with applicable laws, ordinances, regulations, and standards (LORS).

EO00-101	METERING AND PROTECTION SUBSTATION ONE-LINE DIAGRAM
ES00-801	66KV CB 152 AC SCHEMATIC
ES00-802	GSU TRANSFORMER AC SCHEMATIC
ES00-803	TRANSFORMER & BUS DIFFERENTIAL AC SCHEMATIC
ES00-804	LINE RELAYING & BREAKER FAILURE AC SCHEMATIC
ES00-805	66KV CB 152 DC SCHEMATIC
ES00-806	66KV 152-BF DC SCHEMATIC
ES00-807	87-66 BUS AND 86T LOCKOUT DC SCHEMATIC
ES00-808	87-GSU-01 DC SCHEMATIC
ES00-809	PRIMARY LINE RELAYING DC SCHEMATIC
ES00-810	SECONDARY LINE RELAYING DC SCHEMATIC
ES00-811	RTAC1 SEL-3530 DC SCHEMATIC
ES00-812	SWITCHYARD CABLE SCHEDULE
ES00-813	SWITCHYARD CABLE SCHEDULE
ES00-820	GSU TRANSFORMER AC SCHEMATIC
ES00-821	UNIT 1 NET - CAISO METER 3-LINE DIAGRAM
ES00-822	UNIT 2 NET - CAISO METER 3-LINE DIAGRAM
ES00-830	GSU TRANSFORMER COOLING DC SCHEMATIC
ES00-831	GSU TRANSFORMER ALARMS DC SCHEMATIC
ES00-832	GSU TRANSFORMER ALARMS DC SCHEMATIC
ES00-833	GSU TRANSFORMER 30-1 DC SCHEMATIC
ES00-834	GSU TRANSFORMER 30-2 DC SCHEMATIC
ES00-835	GSU TRANSFORMER ALARMS AND COMM DC SCHEMATIC
ES00-836	GSU TRANSFORMER CONTROL CABINET PANEL LAYOUT

ES00-837	GSU TRANSFORMER COMMUNICATION PANEL LAYOUT
SG05-000	66KV ELECTRICAL GROUNDING PLAN
SG05-000-1	66KV ELECTRICAL GROUNDING DETAILS
SG05-000-2	66KV ELECTRICAL GROUNDING DETAILS
SP05-100	66KV ELECTRICAL ARRANGEMENT
SP05-100-1	66KV ELECTRICAL ELEVATION A
SP05-100-2	66KV ELECTRICAL ELEVATIONS B, C, D AND E
SP05-100-3	13.8KV GSU CONNECTIONS TO CABLE RACK
SP05-100-4	66/13.8KV BILL OF MATERIAL
SR05-000	66KV ELECTRICAL RACEWAY PLAN
SR05-000-1	66KV ELECTRICAL RACEWAY DETAILS
Switchyard Voltage Drop Calculations	
CN 260 – Structures and Materials Specification	
CN 262 – HV Circuit Breaker Specifications	
CN 266 – Substation Protection Panel Specifications	
CN 300 – Installation Specifications	

B. A. Culton, P.E.

Other relevant electrical systems in the Stanton Energy Reliability Center switchyard have been prepared under the direct supervision of Joseph K. Bondank, P.E. in accordance with applicable laws, ordinances, regulations and standards (LORS). These systems include grounding calculations and lighting calculations.



Joseph K. Bondank, P.E.

c: John Scapillato (POWER)

End Report