DOCKETED	
Docket Number:	07-AFC-06C
Project Title:	Carlsbad Energy Center - Compliance
TN #:	236622
Document Title:	Monthly Compliance Report For November 2020
Description:	Monthly Compliance Report - November 2020
Filer:	Anwar Ali
Organization:	Carlsbad Energy Center LLC
Submitter Role:	Commission Staff
Submission Date:	2/3/2021 10:17:44 PM
Docketed Date:	2/4/2021



Cabrillo Power I, LLC 4600 Carlsbad Boulevard Carlsbad, CA 92008 Phone: 760-930-1505 Fax: 760-268-4000

December 11, 2020

Mr. Anwar Ali, PhD Compliance Project Manager Amended Carlsbad Energy Center Project (07-AFC-06C) California Energy Commission 1516 Ninth Street (MS-2000) Sacramento, CA 95814

RE: AMENDED CARLSBAD ENERGY CENTER PROJECT, DOCKET NO. 07-AFC-06C, DEMOLITION OF ENCINA POWER STATION CONDITION OF CERTIFICATION, COM-6 NOVEMBER 2020, MONTHLY COMPLIANCE REPORT

Dear Dr. Ali:

Cabrillo Power I, LLC ("Project Owner") submits the November 2020 Monthly Compliance Report (MCR) in compliance with the AFC Docket No. 07-AFC-06C, Conditions of Certification (COCs) COM-6 for the Amended Carlsbad Energy Center Project (ACECP) located at 4600 Carlsbad Boulevard, Carlsbad, California.

During the month of November 2020, demolition activities included the following: interior and exterior asbestos abatement, removal of numerous facility structures and equipment with the powerblock building, torch cutting of metallic equipment (turbines, generators, stators, etc.), and demolition of the stack chimney interior. Completion of demolition activities is targeted for June 2022 per the revised project schedule.

There were three complaints in November which are included in the NOISE-2/COM-11 log.

The City of Carlsbad is conducting a 4-5 week jack-and-bore project under the railroad on Cannon Road. The jack-and-bore project will prevent any demolition labor or heavy-haul traffic from turning left (east) from Gate 3 when leaving Encina Power Station during the jack-and-bore project. Condition of Certification TRANS-1 required the approval of an alternate egress route by the California Energy Commission (ACECP) and the City of Carlsbad traffic department for both labor and truck traffic. CEC and the City agreed and approved a Temporary Traffic Control Plan on November 11, 2020 which approves an alternate route whereby all truck traffic will be required to turn left onto Carlsbad Boulevard when leaving Cannon Road at the traffic light, and all labor traffic can either turn left or right onto Carlsbad Boulevard at the traffic light. The jack-and-bore project began on December 2, 2020 with an expected completion in early January 2021.

Mr. Anwar Ali December 11, 2020

If you have any questions or comments, please do not hesitate to contact me at (760) 707-6833.

Sincerely,

Jung I Salt

George L. Piantka, PE Sr. Director, Regulatory Environmental Services NRG Energy, Inc.

Attached: Amended Carlsbad Energy Center Project (07-AFC-06C), California Energy Commission, Monthly Compliance Report, November 2020

cc: File



Amended Carlsbad Energy Center Project Encina Power Station Demolition (07-AFC-06C) California Energy Commission Monthly Compliance Report COM-6

November 2020

Submitted by: Cabrillo Power I LLC Date Submitted: 12-11-2020

Table of Contents

I.	Summ	Summary1									
	a.	Demolition Status (Recommenced July 6, 2020)									
	b. с.	Revised/Updated Schedule									
II.	List of	documents submitted to meet specific conditions									
III.	Updat	ed Compliance Matrices5									
IV.		conditions satisfied during reporting period including reference sons which satisfied certification									
V.		submittal deadlines missed during reporting period including nation and estimate of when information will be provided5									
VI.	Cumu	lative list of approved changes to conditions of certification									
VII.		any filings with, or permits issued by, other governmental ies during the month									
VIII.	-	t compliance activities over next two months including changes edule6									
IX.	Additio	ons to on-site compliance file6									
Х.	receiv	complaints, notices of violation, official warnings, citations ed during month, description of resolutions of any resolved aints and status of any unresolved complaints7									

List of Attachments

Attachment A:	COMPLIANCE-5 and COMPLIANCE-6: Key Events Schedule and Compliance Matrix – November 2020
Attachment B:	COMPLIANCE-6: Project Schedule, November 2020
Attachment C	AQ-SC3: Air Quality Construction Compliance Summary, November2020
Attachment D:	BIO-6: Phase II Biological Resources Monthly Compliance Report
Attachment E:	CUL-5 and PAL-5:Certification of Completion, Worker Environmental Awareness Program
Attachment F	CUL-6/PAL-6: Paleontological Resource Monitoring
Attachment G	NOISE-2/COM-11: Noise Hotline Calls and Complaints, November 2020
Attachment H	TRANS-5:Roadway Inspection
Attachment I	TRANS-6: Summary Transportation Permits
Attachment J	TRANS-8: Encroachment Permits Statement
Attachment K	SOIL&WATER-2: Construction Water Usage Summary SOIL&WATER-9: Wastewater Summary
Attachment L	GEN-2 and TSE-1: Master Drawing List Update
Attachment M	GEN-3: Proof of DCBO Payment
Attachment N	CIVIL-1, GEN-6, MECH-1: DCBO Plan Approvals and Mechanical Inspections
Attachment O	WORKER SAFETY-3: Construction Safety Supervisor Monthly Report
Attachment P	WORKER SAFETY-4: CBO Safety Monitor Inspection Monthly Report
Attachment Q	CIVIL-3 and STRUC-2: Non-Conformance Report Log

I. Summary

This Monthly Compliance Report (MCR) focuses on Phase IV of the Amended Carlsbad Energy Center Project (i.e., demolition of Encina Power Station) as Phases I-III - pre-construction and construction/operations phases of ACECP and decommissioning of Encina Power Station - have been completed. MCRs documenting those phases of work can be found in Compliance Proceedings for the Carlsbad Energy Center Project (docket number 07-AFC-06C).

a. Demolition Status

Phase III (decommissioning) activities began December 11, 2018 with the retirement of the Encina Power Station; decommissioning was completed by Cabrillo Power I LLC (owner of Encina Power Station) in November 2019. The Project Owner completed all compliance activities and COC submittals necessary to achieve Phase IV, Start of Demolition, in November 2019. Demolition preparation was conducted November 2019 through January 2020; abatement and demolition began on January 29, 2020.

Due to the COVID-19 pandemic and the California State of Emergency, demolition activities were suspended from March 20, 2020 until July 5, 2020. Demolition-related equipment and materials were placed in a safe-condition and storm water best management practices were confirmed by on-site personnel during the suspension of demolition activities.

Demolition activities recommenced during the week of July 6-10, 2020 with limited remobilization during which staff were reorientated to the site and the scope of work, and safety trained.

Full-scale demolition activities and additional staff remobilization occurred during the month of November 2020. Demolition activities included: asbestos abatement, removal of facility structures and equipment, torch cutting of metallicequipment (turbines, generators, stators, etc.), and demolition of the stack chimney interior.

There were three complaints in November, which are included in the NOISE-2/COM-11 log found in Attachment G.

The City of Carlsbad is conducting a 4-5 week jack-and-bore project under the railroad on Cannon Road. The jack-and-bore project will prevent any demolition labor or heavy-haul traffic from turning left (east) from Gate 3 when leaving Encina Power Station during the jack-and-bore project. Condition of Certification TRANS-1 required the approval of an alternate egress route by the California Energy Commission (CEC) and the City of Carlsbad traffic department for both labor and truck traffic. CEC and the City agreed and approved a Temporary Traffic Control Plan on November 11, 2020 which approves an alternate route whereby all truck traffic will be required to turn left onto Carlsbad Boulevard when leaving Cannon Road at the traffic light, and all labor traffic can either turn left or right onto Carlsbad Boulevard at the traffic light. The jack-and-bore project began on December 2, 2020 with an expected completion in early January 2021.

b. Revised/Updated Schedule

Per COC COM-5, the Compliance Matrix and COC deliverables are provided in **Attachment A. Attachment B** provides a schedule of project milestones for demolition, remediation, and construction.

c. Explanation of Significant Permitting Activities and Changes to Schedule (as applicable)

Neither significant permitting activities pertaining to Phase IV nor changes to schedule have occurred since the CEC's approval of ACECP in 2015. The City of Carlsbad approved a 9-month extension to Phase IV via a City Resolution in November 2019. While we anticipate completing Phase IV by second quarter of 2022, the extension allows completion by third quarter of 2022.

The updated project schedule is provided in **Attachment B**.

II. List of documents submitted to meet specific conditions

- a. AQ-SC2: Air Quality Demolition Mitigation Plan
- b. AQ-SC3: Construction Fugitive Dust Control Air Quality Compliance Monthly Report.
- c. AQ-SC4: Dust Plume Response Requirement Air Quality Compliance Monthly Report.
- d. AQ-SC5: Diesel-Fueled Engine Control Air Quality Compliance Monthly Report.
- e. GEN-1: CBO Notice
- f. NOISE-1: Community Mailer and Noise Complaint Hotline Number
- g. NOISE-3: Noise Control Program
- h. SOIL&WATER-2: Non-Potable Construction Water Use Plan
 - i. SOIL&WATER-2&6: Construction water usage summary.
- i. SOIL&WATER-4&9: SDRWQCB email dated 11/22/2019
- j. SOIL&WATER-9: Wastewater disposal summary
- k. TRANS-1: Demolition Traffic Control Plan
- I. TRANS-7: Demolition Parking and Staging Plan

- m. WASTE-5: Demolition Waste Management Plan
- n. WORKER SAFETY-1: Demolition Safety and Health Program
- o. WORKER SAFETY-3: Construction Safety Supervisor monthly report
- p. WORKER SAFETY-4: CBO Safety Monitor monthly report
- q. WASTE-6: Asbestos Notification Form to San Diego Air Pollution Control District - Email dated 6/29/2020 (5th Revision Notice)

III. Updated Compliance Matrices

The Compliance Matrix updated to reflect the ACECP is included in **Attachment A**.

IV. List of conditions satisfied during reporting period including reference to actions which satisfied certification

Air Quality: AQ-SC3, AQ-SC4, and AQ-SC5 - Air Quality Construction Compliance inspections and report. See **Attachment C**.

Biological Resources: BIO-5, BIO-6, BIO-7, and BIO-8 – Biological Resources Compliance inspections and report. See **Attachment D**.

NOISE-2/COM-11: Noise hotline log and complaint resolution process. See **Attachment G**.

WORKER SAFETY-3: Construction Safety Supervisor Monthly Report. See **Attachment O**.

WORKER SAFETY-4: CBO Safety Monitor Inspection Monthly Report. See **Attachment P**. *Not conducted in November 2020*

COM-13: Incident Reporting Requirements. See **Attachment R**.

V. List of submittal deadlines missed during reporting period including explanation and estimate of when information will be provided

None

VI. Cumulative list of approved changes to conditions of certification

The California Energy Commission approved changes to the COCs on August 3, 2015. An updated compliance matrix with amended COCs for demolition is provided in **Attachment A**.

VII. List of any filings with, or permits issued by, other governmental agencies during the month

None

VIII. Project compliance activities over next two months including changes to schedule

The Project Owner will make the following compliance filings, as needed, over the next two months:

- a. AQ-SC1: Air Quality Construction Mitigation Manager (AQCMM) will implement the monitoring and reporting requirements of AQ-SC2, AQ-SC3, AQ-SC4, and AQ-SC5.
- b. BIO-5: Worker Environmental Awareness Plan training (*if required*)
- c. BIO-6: Monitoring and reporting as required per the BRMIMP.
- d. COM-6: Submit Monthly Compliance Reports.
- e. SOIL&WATER-2: Water usage summary.
- f. TRANS-5: Inspection reports on roadway conditions. (*if required*)
- g. TRANS-6: Provide summary of overweight or oversized vehicle permits as needed. (*if required*)
- h. TRANS-8: Provide a summary of encroachment permits obtained or utilized during the reporting month. (*if required*)
- i. WASTE-1: Submit correspondence with San Diego County Department of Environmental Health as needed.
- j. WORKER SAFETY-5: As needed worker training on Automated. External Defibrillator (AED) locations.
- k. COM-11: Complaints requiring notifications and reporting will be submitted to CPM
- I. COM-13: Incidents requiring notifications and reporting will be submitted to CPM

IX. Additions to on-site compliance file

Files are maintained onsite on a regular basis as COCs are implemented.

X. List of complaints, notices of violation, official warnings, citations received during month, description of resolutions of any resolved complaints and status of any unresolved complaints

No violations, official warnings, or citations related to the demolition of the Encina Power Station were received in November 2020. A summary table of calls and complaints logged and responded to are included, as applicable, in **Attachment G**.

ATTACHMENT A

COMPLIANCE-5 AND COMPLIANCE-6 KEY EVENTS AND COMPLIANCE MATRIX NOVEMBER 2020

	COC Number	Subtask	Condition Type	Deliverable Req.	Description	Comments	Date Submitted	Dated Approve by CEC
ECHINAL NAME AQ-SC	1		Air Quality Manager	Y	Air Quality Construction/Demolition Mitigation Manager (AQCMM): The project owner shall designate and retain an on-site AQCMM who shall be responsible for directing and documenting compliance with conditions AQ-SC3, AQ-SC4, and AQ-SC5 for the entire project site and linear facility construction/demolition. The on-site AQCMM may delegate responsibilities to one or more AQCMM Delegates. The AQCMM and AQCMM Delegates shall have full access to all areas of construction on the project site and linear facilities and shall have the authority to stop any or all construction/demolition activities as warranted by applicable construction/demolitions. The AQCMM and AQCMM Delegates may have other responsibilities in addition to		8/26/2019	9/20/20
AQ-SC	2		Air Quality Plan	Y	those described in this condition. The AQCMM shall not be terminated without written consent of the Compliance Project Manager (CPM). Air Quality Construction/Demolition Mitigation Plan (AQCMP): The project owner shall provide an AQCMP, for approval, which details the steps that will be taken and the reporting requirements necessary to ensure compliance with conditions AQ-SC3, AQ-SC4, and AQ-SC5.	Submitted to CEC on 10/16/19. Resubmitted with updates per CEC request 12/28/19. Docketed by CEC on 1/2/2020	10/16/2019, resubmitted 12/28/19	1/2/20
AQ-SC	3	а	Air Quality Plan	Y	Construction Fugitive Dust Control: The AQCMM shall submit documentation to the CPM in each Monthly Compliance Report (MCR) that demonstrates compliance with the following mitigation measures for the purposes of preventing all fugitive dust plumes from leaving the project site and linear facility routes. Any deviation from the following mitigation measures shall require prior CPM notification and approval. A. All unpaved roads and disturbed areas in the project and laydown construction/demolition sites shall be watered as frequently as necessary to comply with the dust mitigation objectives of AQ-SC4. The frequency of watering may be reduced or eliminated during periods of precipitation. B. No vehicle shall exceed 10 miles per hour on unpaved areas within the project and laydown construction/demolition sites. C. The construction/demolition equipment vehicle tires shall be posted with visible speed limit signs. D. All construction/demolition equipment vehicle tires shall be inspected and washed as necessary to be cleaned and free of dirt prior to entering paved roadways. E. Gravel ramps of at least 20 feet in length must be provided at the tire washing/cleaning station. F. All unpaved exits from the construction/demolition site shall be graveled or treated to prevent track-out to public roadways. G. All construction/demolition vehicles shall enter the construction/demolition site through the treated entrance roadways, unless an alternative route has been submitted to and approved by the CPM. H. Construction/demolition areas adjacent to any paved roadways. I. All paved roads within the construction/demolition site shall be swept at least twice daily (or less during periods of precipitation) on days when construction/demolition activity occurs to prevent the accumulation of dirt and debris. J. All paved roads within the construction/demolition site shall be swept at least twice daily (or less during periods of precipitation) on days when construction/demolition activity occurs to prevent the accumulation of dirt a	included with AQ-SC2		
AQ-SC	3	b	Air Quality Plan		 K. All soil storage piles and disturbed areas that remain inactive for longer than 10 days shall be covered or shall be treated with appropriate dust suppressant compounds. L. All vehicles that are used to transport solid bulk material on public roadways and that have the potential to cause visible emissions shall be provided with a cover or the materials shall be sufficiently wetted and loaded onto the trucks in a manner to provide at least two feet of freeboard. M. Wind erosion control techniques (such as windbreaks, water, chemical dust suppressants, and/or vegetation) shall be used on all construction/demolition areas that may be disturbed. Any windbreaks installed to comply with this condition shall remain in place until the soil is stabilized or permanently covered with vegetation. N. Disturbed areas will be re-vegetated as soon as practical. O. Haul trucks used during the Encina Power Station demolition shall be limited to traveling on paved or graveled surfaces at all times within the boundary of the Encina Power Station property. The fugitive dust requirements listed in this condition may be replaced with as stringent or more stringent methods as required by SDAPCD Rule 55. 	included with AQ-SC2		
AQ-SC	4	а	Air Quality Plan	N	Dust Plume Response Requirement: The AQCMM or Delegate shall monitor all construction/demolition activities for visible dust plumes. Observations of visible dust plumes that have the potential to be transported: (1) off the project site, -(2) 200 feet beyond the centerline of the construction of linear facilities, (3) within 100 feet upwind of any regularly occupied structures not owned by the project owner, or (4) within 50 feet upwind of the I-5 freeway indicate that existing mitigation measures are not resulting in effective mitigation. The AQCMM or Delegate shall implement the following procedures for additional mitigation measures in the event that such visible dust plumes, other than those occurring upwind of the I-5 Freeway, are observed: Step 1: The AQCMM or Delegate shall direct more intensive application of the existing mitigation methods within 15 minutes of making such a determination. Step 2: The AQCMM or Delegate shall direct implementation of additional methods of dust suppression if Step 1 specified above fails to result in adequate mitigation within 30 minutes of the original determination. Step 3: The AQCMM or Delegate shall direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation within one hour of the original determination. The activity shall not restart until the AQCMM or Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the shut-down source. The owner/operator may appeal to the CPM any directive from the AQCMM or Delegate to shut down an activity, provided that the shutdown shall go into effect within one hour of the original determination, unless overruled by the CPM before that time.	included with AQ-SC2		

AQ-SC		h	Air Quality Plan	The AQCMM or Delegate shall implement the following procedures for additional mitigation measures in the event that such visible dust plumes	
		J		 Step 1: The AQCMM or Delegate shall implement the following procedures for additional mitigation measures in the event that such visible dust plumes occurring within 50 feet upwind of the I-5 Freeway are observed: Step 1: The AQCMM or Delegate shall immediately cease the activities causing the visible dust plumes if any obscuration of visibility is occurring to drivers on the I-5 freeway. The AQCMM or Delegate shall direct more intensive application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of the I-5 freeway but are not causing obscuration of visibility to drivers. Step 2: The AQCMM or Delegate shall direct implementation of additional methods of dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective. Step 3: The AQCMM or Delegate shall direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. The activity shall not restart until the AQCMM or Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes that could impact visibility on the I-5 Freeway will not occur upon restarting the shut-down fugitive dust source. 	
AQ-SC	5	a	Air Quality Plan	 Y Diesel-Fueled Engine Control: The AQCMM shall submit to the CPM, in the Monthly Compliance Report, a construction/demolition mitigation report that demonstrates compliance with the AQCMP mitigation measures for purposes of controlling diesel construction/demolition-related emissions. The following off-road diesel construction/demolition equipment mitigation measures shall be included in the Air Quality Construction Mitigation Plan (AQCMP) required by AQ-SC2, and any deviation from the AQCMP mitigation measures shall require prior CPM notification and approval. a) All diesel-fueled engines used in the construction/demolition of the facility shall have clearly visible tags issued by the on-site AQCMM showing that the engine meets the conditions set forth herein. b) All construction/demolition diesel engines with a rating of 50 hp or higher shall meet, at a minimum, the Tier 4 or 4i California Emission Standards for Off-Road Compression-Ignition Engines, as specified in California Code of Regulations, Title 13, section 2423(b)(1), unless a good faith effort to the satisfaction of the CPM that is certified by the on-site AQCMM demonstrates that such engine is not available for a particular item of equipment. In the event that a Tier 4 or 4i engine is not available for any off-road equipment larger than 50 hp, that equipment shall be equipped with a Tier 3 engine, or an engine that is equipped with retrofit controls to reduce exhaust emissions of nitrogen oxides (NOx) and diesel particulate matter (DPM) to no more than Tier 3 levels unless certified by engine manufacturers or the on-site AQCMM that the use of such devices is not practical for specific engine types. For purposes of this condition, the use of such devices is "not practical" for the following, as well as other, reasons. There is no available retrofit control device that has been verified by either the California Air Resources Board or U.S. Environmental Protection Agency to control the	
AQ-SC	5	b	Air Quality Plan	 c) The use of a retrofit control device may be terminated immediately, provided that the CPM is informed within ten working days of the termination and that a replacement for the equipment item in question meeting the controls required in item "b" occurs within ten days of termination of the use, if the equipment would be needed to continue working at this site for more than 15 days after the use of the retrofit control device is terminated, if one of the following conditions exists: 1. The use of the retrofit control device is excessively reducing the normal availability of the construction/demolition equipment due to increased down time for maintenance, and/or reduced power output due to an excessive increase in back pressure. 2. The retrofit control device is causing or is reasonably expected to cause engine damage. 3. The retrofit control device is causing or is reasonably expected to cause a substantial risk to workers or the public. 4. Any other seriously detrimental cause which has the approval of the CPM prior to implementation of the termination. d) All heavy earth-moving equipment and heavy duty construction/demolition-related trucks with engines meeting the requirements of (b) above shall be properly maintained and the engines tuned to the engine manufacturer's specifications. e) All diesel heavy construction/demolition equipment. f) Construction/demolition equipment will employ electric motors when feasible. 	
<u>AQ-SC</u>	12		MCR	 Y The project owner shall not allow the overlap of specific construction and demolition phase activities. The following activities shall not be conducted concurrently with any of the other listed activities: ASTs 5, 6, and 7 demolition (licensed CECP activity) ASTs 1, 2, and 4 demolition and bern removal (PTR described activities). Amended CECP construction (PTA described activities). EPS demolition (PTA and Encina Power Station Demolition Plan described activities). In addition, the gas turbines initial commissioning activity and the EPS demolition activity shall not be performed concurrently. 	N/A
AQ-SC	13		MCR	Y The project owner shall not implode or fell any concrete or mortar structure, such as the main exhaust stack or the power plant building, during the demolition of the Encina Power Station.	

GEN	1	С	CBO	Ν	The project owner shall design, construct, and inspect the project in accordance with the 2013 California Building Standards Code (CBSC), also known as Title 24, California Code of Regulations, which encompasses the California Building Code (CBC), California Administrative Code, California Electrical Code, California Mechanical Code, California Plumbing Code, California Energy Code, California Fire Code, California Code for Building Conservation, California Reference Standards Code, and all other applicable engineering laws, ordinances, regulations and standards (LORS) in effect at the time initial design plans are submitted to the chief building official (CBO) for review and approval (the CBSC in effect is the edition that has been adopted by the California Building Standards Commission and published at least 180 days previously). The project owner shall ensure that all the provisions of the above applicable codes are enforced during the construction, addition, alteration, moving, demolition, repair, or maintenance of the completed facility, including the demolition of above-ground fuel oil storage tanks 1, 2, and 4 (ASTs 1, 2, and 4), and the demolition of the Encina Power Station (EPS) (2013 CBC, Appendix Chapter 1, §1.1.3, Scope). All transmission facilities (lines, switchyards, switching stations and substations) are covered in the conditions of certification in the Transmission System Engineering section of this document.	Comments Received from CBO on Execution Plan on 12/4/19 Comments returned to CBO on 1-9- 20. CBO approved on 1/22/2020	01/09/2020	1/22/202
					In the event that the initial engineering designs are submitted to the CBO when the successor to the 2013 CBSC is in effect, the 2013 CBSC provisions shall be replaced with the applicable successor provisions. Where, in any specific case, different sections of the code specify different materials, methods of construction or other requirements, the most restrictive shall govern. Where there is a conflict between a general requirement and a specific requirement, the specific requirement shall govern. The project owner shall ensure that all contracts with contractors, subcontractors, and suppliers clearly specify that all work performed and materials supplied comply with the codes listed above.			
HAZ	7		Security Plan	Y	 Prior to commencing tank demolition, a site-specific Demolition and Construction Site Security Plan for the tank demolition and construction phases shall be prepared and made available to the CPM for review and approval. The Construction Security Plan shall include the following: 1. perimeter security consisting of fencing enclosing the demolition and construction areas; 2. security guards; 3. site access control consisting of a check-in procedure or tag system for demolition and construction personnel and visitors; 4. written standard procedures for employees, contractors, and vendors when encountering suspicious objects or packages on-site or off-site; 5. protocol for contacting law enforcement and the CPM in the event of suspicious activity or emergency; and 6. evacuation procedures. 	Submitted to CEC	11/6/2019	11/19/201
NOISE	1		Notice	Y	At least 15 days prior to the start of any demolition activities associated with the amended CECP, the project owner shall notify the city of Carlsbad and all residents within one-half mile of the site, by mail or other effective means, of the commencement of project demolition and construction. At the same time, the project owner shall establish a telephone number for use by the public to report any undesirable noise conditions associated with the demolition, construction, and operation of the amended CECP and include that telephone number in the above notice. If the telephone is not staffed 24 hours per day, the project owner shall include an automatic answering feature, with date and time stamp recording, to answer calls when the phone is unattended. This telephone number shall be posted at the project site during construction in a manner visible to passersby. This telephone number shall be maintained until the project has been operational for at least one year, and all subsequent demolition activities at the Encina Power Station have been completed.	Noise Notification has been completed and mailers sent out to public/residents within one mile on 9/23. Notice sent to CEC on 9/25/19	9/25/2019	12/18/201
NOISE COMPLIANCE	1 11		Hot Line Response	Y	 Throughout the demolition of above-ground fuel oil storage tanks 1, 2, 4, 5, 6, and 7 (ASTs 1, 2, 4, 5, 6, and 7), construction and operation of the amended CECP, and demolition of the Encina Power Station the project owner shall document, investigate, evaluate, and attempt to resolve all project-related noise complaints. The project owner or authorized agent shall: Use the Noise Complaint Resolution Form (below), or a functionally equivalent procedure acceptable to the CPM, to document and respond to each noise complaint; Attempt to contact the person(s) making the noise complaint within 24 hours (within 12 hours if the complaint is related to nighttime concrete pour); Conduct an investigation to determine the source of noise related to the complaint; Take all feasible measures to reduce the noise at its source if the noise is project related; and Submit a report documenting the complaint and the actions taken. The report shall include: a complaint summary, including final results of noise reduction efforts and, if obtainable, a signed statement by the complainant stating that the noise problem is resolved to the complainant's satisfaction. 	Hot Line Established	8/13/2019	10/2/201
NOISE	3		Letter	Y	The project owner shall submit to the CPM for review and approval a noise control program and a statement, signed by the project owner's project manager, verifying that the noise control program will be implemented throughout the demolition of ASTs 5, 6, and 7, and construction and demolition activities associated with of the amended CECP. The noise control program shall be used to reduce employee exposure to high noise levels during demolition and construction in accordance with Title 8, California Code of Regulations, sections 5095-5099, and Title 29, Code of Federal Regulations, section 1910.95		8/26/2019	10/3/2019

NOISE	6		Letter	Y	Noisy construction work relating to any project features shall be restricted to the times of day delineated below:			
					 Weekdays 7:00 a.m. to 6:00 p.m. Saturdays 8:00 a.m. to 6:00 p.m. Haul trucks and other engine-powered equipment shall be equipped with mufflers that meet all applicable regulations. Haul trucks shall be operated in accordance with posted speed limits. Truck engine exhaust brake use shall be limited to emergencies. For purposes of this condition, "noisy construction work" shall be defined as any project-related work that draws a noise complaint 			
					caused by the construction or demolition activities associated with the CECP, as opposed to another source, as verified by the CPM, pursuant to NOISE-2.			
SOIL&WATER	2	а	Plan	Y	Potable water shall not be used for any construction activity, including EPS demolition activities, that is suitable for non-potable water use if a non-potable water source is available at the project site. Prior to site mobilization, the project owner shall submit to the CPM a Non-Potable Construction Water Use Plan (plan) for the supply and use of non-potable water in construction activities. The plan shall consider the use of recycled water available at the site. The plan shall specify those construction activities that would use non-potable water and those construction activities that would use potable water. Potable water use for EPS demolition activities that are suitable for non potable water shall count toward the cumulative total limit, in accordance with SOIL&WATER-6.	to CEC. Status request from CEC sent 11/12/19	10/11/2019	12/18/2
SOIL&WATER	2	b	MCR	X				
SOLGWATER	2	5	MOR					
OIL&WATER	4	а	Permit	Y	The project owner shall submit to the San Diego Regional Water Quality Control Board (SDRWQCB) all information required by the	SDRWQCB concurrence request for	11/22/2019	11/27
					Ocean in accordance with NPDES requirements. The project owner shall submit to the CPM all copies of correspondence between the project owner and the SDRWQCB regarding the WDR Order within 10 days of its receipt or submittal.	use of existing Industrial Permit and Storm Water Permit submitted 10/31/19. NRG submitted email to CEC from SDRWQCB in regards to permits on 11/22/2019.		
SOIL&WATER	6	а	Water Use	Y	During normal operation the project shall use no more than three acre-feet per year (AFY) of potable water for drinking, sanitary, and fire protection testing purposes. The project shall use recycled water for all industrial and landscape irrigation purposes during operation of the CECP, unless potable water is needed for emergency backup use. For the purpose of this condition, the term emergency shall mean the inability of the CECP to take, or for the city of Carlsbad to deliver, recycled water to the CECP in a quantity sufficient to meet CECP demand due to Acts of God, natural disaster, and other circumstances beyond the control of the project owner, including interruption of recycled water is needed during operation for non-emergency uses, the owner shall be required to file a formal petition to amend the project. If the CECP requires potable water for EPS demolition and emergencies that will cumulatively exceed 300 acre-feet, during the life of the project, the project owner shall file a petition to amend. All emergency water use shall be reported in annual compliance reports. Reported values shall include monthly			
OIL&WATER	6	b	Reporting	Y				
				X			44/00/0040	44/07
OIL&WATER	9	а	Permit Reporting		classify the stored wastewater to determine proper management and disposal requirements. The project owner shall provide evidence that wastewater is disposed of at an appropriately licensed facility. The project owner shall ensure that the wastewater is transported and disposed of in accordance with the wastewater's characteristics and classification and all applicable LORS (including any CCR Title 22 Hazardous Waste and Title 23 Waste Discharges to Land requirements). Where discharge of wastewater must comply with the San Diego Regional Water Quality Control Board (SDRWQCB) and State Water	ROWD not needed as existing permits (Encina industrial NPDES permit and Construction General NPDES Permit for stormwater discharges) will be used to confirm compliance with COC. NRG submitted email to CEC from SDWRQCB in regards to permits on 11/22/2019.	11/22/2019	11/27
OIL&WATER	9	b	MCR			Provided in MCR		

SOIL&WATER	9	С	Permit			Permit(s) provided when obtained from SDRWQCB		
SOIL&WATER	9	d	Reporting			As needed		
TRANS	1		Permit	Y	the Compliance Project Manager (CPM) for approval a construction/demolition traffic control plan. The plan shall be implemented during all phases of construction/demolition and shall addresses the following issues: • timing of truck trips, including heavy equipment and building materials deliveries, especially those that would cross the railroad tracks;	A temporary Traffic Control Plan (TCP) was approved by the City of Carlsbad Traffic Control Department and the CEC to allow for the City of Carlsbad's Jack-and-bore project. Due to the left turn from Gate 3 being obstructed, the temporary TCP allows for a right turn while egressing from Gate 3, and requires all truck traffic to turn left on Carlsbad Boulevard to gain acces to Interstate 5 on Palomar Airport Road. All other craft traffic can take either a left or right on Carlsbad	10/29/2019, Modified Plan sent 11/14/19; Temporary Traffic Control Plan approved on 11/9/2020	12/12/201
TRANS	5	а	Reporting	Y	Roulevard	9/16/2019	9/30/20 [,]	
TRANS	7		Plan	Y	During project construction/demolition, the project owner shall implement a parking and staging plan for project construction and demolition to enforce a policy that all project-related parking occurs on site or in designated off-site parking areas.		10/16/2019	10/22/20
WASTE	5	a	Plan		The project owner shall prepare a Demolition and Construction Waste Management Plan for all wastes generated during demolition and construction of the facility and shall submit the plan to the CPM for review and approval. The plan may be submitted in two sections: Demolition activities and Construction activities. Both sections of the plan shall contain, at a minimum, the following: • a description of all demolition and construction waste streams, including projections of frequency, amounts generated, and hazard classifications; and • management methods to be used for each waste stream, including temporary on-site storage, housekeeping and best management practices to be employed, treatment methods and companies providing treatment services, waste testing methods to assure correct classification, methods of transportation, disposal requirements and sites, and recycling and waste minimization/source reduction plans. • a reuse/recycling Debris Management Plan for demolition and construction materials that meets or exceeds the waste diversion goals established by the Integrated Waste Management Compliance Act (Pub. Resources Code, § 41780 et seq.) and CAL Green Title 24, California Code of Regulations, Part 11sections 4.408, 5.408, 301.1.1 and 301.3.		10/16/2019	11/12/20
WASTE	6		Permit	Y	Prior to demolition of existing structures, the project owner shall complete and submit a copy of a San Diego County Air Pollution Control District (District) Asbestos Renovation and Demolition Notification Form to the CPM and the District for review. The project owner shall remove all asbestos-containing material (ACM) from the site prior to demolition.	Final (4th) Revised Asbestos Notification Form was submitted to San Diego Air Pollution Control District and CPM for January 29, 2020 Start of Demoltion of Asbestos Abatement.	1/10/2020 1/17/2020 1/21/2020 1/24/2020	1/29/20:

			-			
VIS	3	В	Screening		If necessary to provide visual screening of staging activities, equipment and materials in the short term, the project owner shall provide temporary dark-colored, opaque fencing to provide visual screening until landscape screening described above has achieved sufficient maturity to provide visual screening. Existing opaque fencing shall be maintained along the Carlsbad Boulevard frontage of the EPS for the duration of construction and demolition. The project owner shall submit to the CPM for review and approval, and simultaneously to the city of Carlsbad for review and comment, a landscaping plan whose proper implementation will satisfy these requirements. The plan shall include: a) A detailed landscape, grading, and irrigation plan, at a reasonable scale. The plan shall demonstrate how the requirements stated above shall be met. The plan shall provide a detailed installation schedule demonstrating installation of as much of the landscaping as early in the construction process as is feasible in coordination with project construction. The intent of the plan shall be to minimize loss of existing perimeter tree and shrub screening, particularly at the northeast laydown site; and to provide supplemental and replacement plantings as needed to screen staging sites.	
WORKER SAFETY	1	b	Plan		The project owner shall submit to the Compliance Project Manager (CPM) a copy of the Project Demolition and Construction Safety and Health Program containing the following: 1. a Demolition and Construction Personal Protective Equipment Program; 2. a Demolition and Construction Exposure Monitoring Program; 3. a Demolition and Construction Injury and Illness Prevention Program; 4. a Demolition and Construction Emergency Action Plan; and 5. a Demolition and Construction Fire Prevention Plan. 6. an Encina Power Statin Demolition Plan. The Personal Protective Equipment Program, the Exposure Monitoring Program, and the Injury and Illness Prevention Program shall be submitted to the CPM for review and approval concerning compliance of the program with all applicable safety orders. The Demolition and Construction Emergency Action Plan, the Demolition and Construction Fire Prevention Plan, and an Encina Power Station Demolition Plan shall be submitted to the Carlsbad Fire Department for review and comment prior to submittal to the CPM for approval.	
WORKER SAFETY	3	a	Supervisor	Y	The project owner shall provide a site Demolition Safety Supervisor (DSS) and a Construction Safety Supervisor (CSS) who, by way of training and/or experience, is are knowledgeable of tank demolition, power plant construction activities and relevant laws, ordinances, regulations, and standards; is are capable of identifying workplace hazards relating to the demolition and/or construction activities; and has authority to take appropriate action to assure compliance and mitigate hazards. The DSS or CSS shall: 1. have overall authority for coordination and implementation of all occupational safety and health practices, policies, and programs; 2. assure that the safety program for the project complies with Cal/OSHA and federal regulations related to power plant projects; 3. assure that all demolition, construction and commissioning workers and supervisors receive adequate safety training; 4. complete accident and safety-related incident investigations and emergency response reports for injuries and inform the CPM of safety-related incidents; and 5. assure that all the plans identified in Conditions of Certification Worker Safety-1 and -2 are implemented.	
WORKER SAFETY	4		СВО	Y	The project owner shall make payments to the Chief Building Official (CBO) for the services of a Safety Monitor based upon a reasonable fee schedule to be negotiated between the project owner and the CBO. Those services shall be in addition to other work performed by the CBO. The Safety Monitor shall be selected by and report directly to the CBO and will be responsible for verifying that the Construction Safety Supervisor, as required in Condition of Certification Worker Safety-3, implements all appropriate Cal/OSHA and Energy Commission safety requirements. The Safety Monitor shall conduct on-site (including linear facilities) safety inspections at intervals necessary to fulfill those responsibilities and shall do this during the period of tank demolition/removal, construction of the CECP, and demolition/removal of the EPS.	

11/6/2019	12/11/2019
10/8/2019	12/11/19 - But need to update all Federal OSHA citations with the appropriate Cal/OSHA code citations
9/12/2019	10/10/2019


WORKER SAFETY	5	Training	Y	The project owner shall ensure that a portable automatic external defibrillator (AED) is located on site during tank demolition, construction and operations and demolition/removal of the EPS and shall implement a program to ensure that workers are properly trained in its use and that the equipment is properly maintained and functioning at all times. During demolition of the tanks and the EPS, construction and commissioning, the following persons shall be trained in its use and shall be on site whenever the workers that they supervise are on site: the Demolition or Construction Project Manager or delegate, the Demolition or Construction Safety Supervisor or delegate, and all shift foremen. During operations, all power plant employees shall be trained in its use. The training program shall be submitted to the CPM for review and approval.	AED Training.	12/5/2019	12/10/2019
---------------	---	----------	---	---	---------------	-----------	------------

Submitted to CEC Approved by CEC

ATTACHMENT B

COMPLIANCE-6 PROJECT SCHEDULE NOVEMBER 2020

					7 - MA08 4			Pow	er Sta	tion -	Upda	ite 07 - 2	2020-	11-01	
iy ID	Activity Name	Orig Dur	Start	Late Start	Finish	Late Finis					ob I M		2020		
A0842 NRG L	Encina Power Station - Update 07 - 2020-11-01	772	9/20/19 A	1/13/21	4/8/22	4/8/22	0	DOCT	NOV	Jan F	eb Mai	r Apr May	JUNJ	ul Aug Sep Oct	Nov Dec Jar
Project Overvi		772	9/20/19 A	1/13/21	4/8/22	4/8/22	0	-	-				-	-	
Major Milesto		772	9/20/19 A	1/13/21	4/8/22	4/8/22	0								
Contract Mile		772	9/20/19 A	1/13/21	4/8/22	4/8/22	0	1	-	-	-			-	
CM1000	Project Award - LOI	0	9/20/19 A	1/13/21		1		Project	Award - I	0					
CM1010	Poseidon Stop Logs In Place	0	4/20/20 A	2/2/21		-	i i	TT				Pose	idon Sto	p Logs In Place	
CM1020	Final Completion	0			4/8/22	4/8/22	0					-			
Project Milest		712	9/20/19 A	2/2/21	1/27/22	3/28/22	50	1		·	-	1 1		10 IC I	
PM1000	Disconnect/isolate potable water, raw water and fire loop - 5 locations	5	8/1/20 A	1/12/22	8/24/20 A	1/12/22	1							Disconne	ct/isolate potable
PM1010	Temp Power to FAA lighting	1	7/31/20 A	2/2/21	7/31/20 A	2/2/21	2				1			Temp Power	
PM1020	Contract Award Period	32	9/20/19 A	2/2/21	10/27/19	2/2/21	1		Contract.	Award F	eriod				-
PM1030	Substantial Completion	0		-	1/27/22	3/28/22	50	P							8
PM1040	Contract Award	0	10/28/19	2/2/21					Contract.	Award	1	1			
PM1050	Transformer Available East of Admin	0			6/22/20 A	2/2/21							Ц.	ansformer Availabl	e East of Admin
Project Exten		99	12/3/21	12/2/21	4/8/22	4/8/22	0								
PE1000	Original Contract Completion	0		,_,	12/3/21*	12/2/21	0	+				+- +- +		+ -+ -+ -	
PE1000	TIA 01 - COVID-19 Force Majeure	-	12/3/21	12/3/21	4/8/22	4/8/22	0					1 1		i i	
			10/28/19	2/2/21	4/8/22	4/8/22	0		-		_	<u>~ ~ `</u>	i de	to a a	
Project Durat PD1000	Project Management		10/28/19	2/2/21	4/8/22	4/8/22	0		4-		-		5.34	1	
PD1000	Maintain Office and Break Bldg-Provided by NRG		10/28/19	2/2/21	4/8/22	4/8/22	0			-		-		12	1.2.2.
							0		- Johnson						
PD1020	Temprary Facilities		10/28/19	2/2/21	4/8/22	4/8/22	_		1.1.1					12	
PD1030	Site Safety Management	-	10/28/19	2/2/21	4/8/22	4/8/22	0				1			10	2.0
PD1040	Security Gate 3	1	10/28/19	2/2/21	4/8/22	4/8/22	0		111	12-1		$\bar{\mathbf{x}} = \bar{\mathbf{x}}$	29-44	12 1 5	
PD1050	Maintain Scale	_	1/10/20 A	3/28/22	11/2/20	3/28/22	414					1 - 1	- 44		Maintain Sca
Delay			3/19/20 A	1/13/21	7/27/20 A	1/13/21		6.6.4				L	l	7/27/20 A, Del	1
TIA1.1000	NRG - COVID-19 Force Majeure	_	3/19/20 A	1/13/21	5/18/20 A	1/13/21					-			OVID-19 Force Ma	
TIA1.1010	BISC - Force Majeure Response Letter		5/19/20 A	1/13/21	5/19/20 A	1/13/21						1		brce Majeure Resp	
TIA1.1020	BISC - Return to Work Docs/Proceedures	13	5/20/20 A	1/13/21	6/3/20 A	1/13/21								- Return to Work D	
TIA1.1030	NRG - Review/Comment		6/4/20 A	1/13/21	6/9/20 A	1/13/21								- Review/Commer	
TIA1.1040	BISC - Adjust Docs/Proceedures	6	6/10/20 A	1/13/21	6/16/20 A	1/13/21		1			4	- I - I - I - I - I - I - I - I - I - I		C - Adjust Docs/Pr	
TIA1.1050	NRG - Review/Approve Docs/Proceedures	1	6/17/20 A	1/13/21	6/19/20 A	1/13/21						1 1 1		G - Review/Approv	
TIA1.1060	BISC - Distribute Questionnaire	5	6/22/20 A	1/13/21	6/26/20 A	1/13/21						1 I I		SC - Distribute Qu	
TIA1.1080	BISC - Labor - Self Assessment	14	6/27/20 A	1/13/21	7/10/20 A	1/13/21							1	BISC - Labor - Se	elf Assessment
TIA1.1085	Begin Re-Orientation	0	7/13/20 A	1/13/21								1 1		Begin Re-Orienta	ation
TIA1.1090	BISC - Labor - Re-Orientation	12	7/13/20 A	1/13/21	7/25/20 A	1/13/21	1	1						BISC - Labor -	Re-Orientation
TIA1.1100	BISC - Mgmt. Self Assessment	14	6/27/20 A	1/13/21	7/10/20 A	1/13/21		111					-	BISC - Mgmt. Sel	f Assessment
TIA1.1110	NRG - Review Approve - Outstanding Work Plan Submittals	64	3/19/20 A	1/13/21	6/1/20 A	1/13/21					-	_	NRG	Review Approve	- Outstanding W
TIA1.1120	Crew Buildup Complete	0	7/27/20 A	1/13/21				111						Crew Buildup (Complete
Additional Sc	оре	1	10/16/20	4/8/22	10/27/20	4/8/22	- C								🕈 10/27/20 A, A
x1000	Turbine 4 and 5 Asbestos TSI	1	10/16/20	4/8/22	10/27/20	4/8/22									Turbine 4 and
Preconstructio	n	234	9/20/19 A	1/13/21	1/5/21	1/15/22	311				1.0			(T1) (1) (1) (1) (1)	1
PC1010	Engineering		9/20/19 A	1/13/21	10/18/19	1/13/21	1		ngineerin	g					
PC1020	Major Demolition Equipment Mobilization		2/26/20 A	11/9/21	1/5/21	1/11/22	307				-	1			
PC1030	Pre-Conference Kick-Off Meeting		9/20/19 A	2/2/21	10/1/19 A	2/2/21	_	Pre-	Conferen	e Kick-	off Meet	ing			
PC1040	Mobilize Early Equipment		10/28/19	2/2/21	3/3/20 A	2/2/21		-			м	obilize Early	Equipm	ent	
PC1050	Install SWPPP Controls		11/7/19 A	1/13/21	11/18/19	1/13/21		C.	Insta	SWPP	P Contro	ols			
PC1060	NESHAP Notification		12/17/19	1/13/21	1/28/20 A	1/13/21				S		P Notification			
PC1070	Install Scale	-	1/10/20 A	1/13/21	1/20/20 A					_	all Scale	1 1			
PC1070	Title 22 Water Service piping Install	-	1/29/20 A	1/12/22	8/6/20 A	1/12/22						1_1_			er Service piping
	e Purge & Removal	_	1/29/20 A	1/13/21	11/2/20 A	1/15/22	355			1		16 - A	11		 11/2/20, No.0
PC.FL.1000						1/13/22	335	1			Fueld	Oil Room Ur	it 2		11/2/20, NO.
			12/18/19 12/18/19	1/13/21 1/13/21	2/13/20 A 2/26/20 A	_		1				oil Room Ur el Oil Room			
PC.FL.1010			L Z I N/I M	1/1.5/21		- 1/15//1									the second se



Data Date: 11/1/2	20	MA0842-U-0	7 - MA08	42 NRG	Encina	Power Sta	ation	- Update 07 - 2020-11-01	05. Detailed Schedule	Page 2 of 1
ctivity ID	Activity Name	Orig Dur Start Late Sta		Late Finis			-	2020	2021	2022
					er er	Oct Nov De		Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr	2021 May Jun Jul Aug Sep Oct Nov Dec Jai	
PC.FL.1030	Fuel Oil Unit 2 piping removal	10 1/31/20 A 1/15/22	2/3/20 A	1/15/22			<u> </u>	Fuel Oil Unit 2 piping removal		
PC.FL.1040	Fuel Oil Unit 1 piping removal	7 2/1/20 A 1/15/22	2/5/20 A	1/15/22						1.1.1.2
PC.FL.1050	Fuel Oil Unit 4 piping removal	5 7/20/20 A 1/15/22	11/2/20	1/15/22	355		1	Fuel Oil Unit 4 piping removal		
PC.FL.1060	Fuel Oil Unit 5 piping removal	5 2/27/20 A 1/15/22	11/2/20	1/15/22	355			Fuel Oil Unit 5 piping removal		
Secure & Dem	arcate Live Utilities from Unit 3 MCC for CW System	10 11/7/19 A 3/26/21	11/18/19	3/26/21				Secure & Demarcate Live Utilities from Unit 3 MCC for CW System		
PC.LU.1000	Basement El. 0'0" (Col. 10-16)	2 11/7/19 A 3/26/21	11/8/19 A	3/26/21		Baser	ment El	0'0" (Col. 10-16)		
PC.LU.1010	Mezz. Fl. El. 17'6" (Col. 10-16)	1 11/10/19 3/26/21	11/10/19	3/26/21		Mezz	z. Fl. El.	17'6" (Col. 10-16)		
PC.LU.1020	Operating Fl. El. 34'0" (Col. 10-16)	1 11/11/19 3/26/21	11/11/19	3/26/21				El. 34'0" (Col. 10-16)		
PC.LU.1030	Platform El. 50'0" (Col. 10-16)	1 11/12/19 3/26/21	11/12/19	3/26/21				30'0" (Col. 10-16)		
PC.LU.1040	Platform El. 61'4" (Col. 10-16)	1 11/13/19 3/26/21	11/13/19	3/26/21		HHP 1		5 '4" (Col. 10-16)		
PC.LU.1050	Preheater/Dearator Fl. El. 72'6" (Col. 10-16)	1 11/14/19 3/26/21	11/14/19	3/26/21				earator Fl. El. 72'6" (Col. 10-16)		
PC.LU.1060	Platforms @ El 82'4" & 87'10" (Col. 10-16)	1 11/15/19 3/26/21	11/15/19	3/26/21		and the second se		El 82'4" & 87'10" (Col. 10-16)		
PC.LU.1070	ID & Fan Fl. El. 98'6" (Col. 10-16)	1 11/18/19 3/26/21	11/18/19	3/26/21			& Fan Fl	El. 98'6" (Col. 10-16)		
PC.LU.1080	Ventilating Fan Fl. El. 118'6" (Col. 10-16)	1 11/18/19 3/26/21	11/18/19	3/26/21	1	Vent	tilating I	an Fl. El. 118'6" (Col. 10-16)		
Electrical Disco	nnects by Owner	264 11/19/19 3/26/21	7/27/20 A	6/8/21				▼ 7/27/20 A, Eectrical Disconnects by Owner		
Exterior Power	rhouse	90 12/9/19 A 4/13/21	1/10/20 A	4/13/21	-		1/	10/20 A, Exterior Powerhouse		
	Lab Eng. Trailer	90 12/9/19 A 4/13/21	1/3/20 A	4/13/21			Lal	Eng Trailer		
ED.EP.1010	Training Bldg.	90 12/9/19 A 4/13/21	1/3/20 A	4/13/21			Tra	ning Bldg.		
ED.EP.1020	CEM	90 12/9/19 A 4/13/21	1/10/20 A	4/13/21			C			
ED.EP.1030	Library	90 12/9/19 A 4/13/21	1/3/20 A	4/13/21	1.1		Lib	ary in the second s		
ED.EP.1040	Storage Bldg.	90 12/9/19 A 4/13/21	1/3/20 A	4/13/21		-	Sto	rage Bldg.		
ED.EP.1050	Paint Bldg.	90 12/9/19 A 4/13/21	1/3/20 A	4/13/21		-	Pa	n Bldg.		
Interior Power	house	264 11/19/19 3/26/21	7/27/20 A	6/8/21				7/27/20 A, Interior Powerhouse		
ED.IP.1000	Unit 3 Electric Disconnect Mezz to Roof (Col. 10-16; D-H)	39 11/19/19 3/26/21	1/21/20 A	3/26/21	-	Le d		Unit 3 Electric Disconnect Mezz to Roof (Cd, 10-16; D-H)		
ED.IP.1010	Lab Bldg. (Col. G/ 14-15) - O Floor	0 12/9/19 A 4/13/21	1/27/20 A	4/13/21		-		Lab Bldg. (Col. G/ 14-15) - OFloor		
ED.IP.1020	Print Room & Library (Col. G/ 9-14) - O Floor	90 12/9/19 A 4/13/21	1/28/20 A	4/13/21		-		Print Room & Library (Col. G/9-14) - O Flopr		
ED.IP.1030	Small Office (Col. G/ 11-12) - M Floor	90 12/9/19 A 4/13/21	2/12/20 A	4/13/21				Small Office (Col. G/ 11-12) - M Floor		
ED.IP.1040	Men's Bathroom (Col. G/ 10-11) - M Floor	90 12/9/19 A 4/13/21	2/12/20 A	4/13/21		~		Men's Bathroom (Col. C/ 10-11) - M Flopr		
ED.IP.1050	4 CEM Shack (Col. E-10) - O Floor	90 12/9/19 A 4/13/21	1/30/20 A	4/13/21		-		4 CEM Shack (Col. E-10) - C Floor		
ED.IP.1060	1,2,3 CEM Shack (Col. E-10) - O Floor	90 12/9/19 A 4/13/21	1/29/20 A	4/13/21		╘╼═		1,2,β CEM Shack (Col. E-10) - O Floor		
ED.IP.1070	Unit 2 Electric Disconnect Mezz to Roof (Col. 5-16; D-H)	15 1/8/20 A 3/26/21	2/14/20 A	3/26/21		1		Unit 2 Electric Disconnect Mezz to Roof (Col. 5-16; D-H)		
ED.IP.1080	Unit 1 Electric Disconnect Mezz to Roof (Col. 1-5; D-H)	15 2/14/20 A 3/26/21	3/11/20 A	3/26/21				Unit 1 Electric Disconnect Mezz to Roof (Col. 1-5; D-H)		
ED.IP.1090	Exterior Lighting on Powerhouse & Cameras	10 7/13/20 A 3/26/21	7/27/20 A	3/26/21				► Exterior Lighting on Powerhouse & Cameras		
ED.IP.1100	Unit 5 Electric Disconnect Mezz to Roof (Col. 26-31; D-K)	16 7/13/20 A 4/13/21	7/27/20 A	4/13/21	1.00			Unt 5 Electric Disconnect Mezz to Roof (Col. 26-	31; D-K)	
ED.IP.1110	Operator's Maint. Office (Col. D/ 1-2) - O Floor	1 7/13/20 A 4/13/21	7/27/20 A	4/13/21				→ Deperators Maint. Office (Col. D/ 1-2) - O Floor		
ED.IP.1120	Unit 4 Electric Disconnect Mezz to Roof (Col. 16-23; D-H)	12 7/13/20 A 4/13/21	7/27/20 A	4/13/21				Unt 4 Electric Disconnect Mezz to Roof (Col. 16-	23; D-H)	
ED.IP.1130	5 CEM Shack (Col. F-G/ 30) - O Floor	12 7/13/20 A 5/20/21	7/27/20 A	5/20/21				5 GEM Shack (Col. F-G/ 30) - O Floor		
ED.IP.1140	Supply Room (Col. G/ 9-12) - B Floor	1 7/13/20 A 5/20/21	7/27/20 A	5/20/21				Supply Foorn (Col. G/ 9-12) - B Roor		
ED.IP.1150	Small Office (Col. C/ 5-6) - B Floor	1 7/13/20 A 5/20/21	7/27/20 A	5/20/21				Hite Small Office (Col. C/ 5-6) - B Floor		
ED.IP.1160	Equipment Room (Col. H/ 16-17) - B Floor	1 7/13/20 A 5/20/21	7/27/20 A	5/20/21				➡ ta =Equipment Room (Col. H/ 16-17 - B Floor		
ED.IP.1170	Sub-Basement Operating Station (Col. D/ 24-25) - B Floor	1 7/13/20 A 5/20/21	7/27/20 A	5/20/21				Sup-Basement Operating Station (Col. D/ 24-25)	- B Floor	
ED.IP.1180	LOTO Shack (Col. D/ 12-13) - O Floor	1 7/13/20 A 5/1/21	7/27/20 A	5/1/21	1			LOTO Stack (Col. D/ 12-13) - O Floor		
ED.IP.1190	1/2 Control Room (Col. D/ 4-6) - O Floor	1 7/13/20 A 5/20/21	7/27/20 A	5/20/21		T		1/2 Control Room (Col. D/ 4-6) D Floor		
ED.IP.1200	5 Control Room (Col. D/ 30) - O Floor	1 7/13/20 A 6/8/21	7/27/20 A	6/8/21				5 Control Room (Col. D/ 30) - O Boor		
ED.IP.1210	3/4 Control Room (Col. D/ 13-17) - O Floor	1 7/13/20 A 4/30/21	7/27/20 A	4/30/21				3/4 Control Room (Col. D/ 13-17 - O Floor		
Interior Demolit	ion	153 9/11/20 A 2/23/21	3/11/21	5/28/21	67			→ 3/11/21 → 3/1	, Interior Demolition	
Unit 1 Turbine	/ Generator / Condenser	89 11/14/20 4/23/21	3/11/21	5/28/21	67			3/11/21	, Unit 1 Turbine / Generator / Condenser	
ID.U1.1000	Shell Removal	4 11/14/20 4/23/21	11/18/20	4/27/21	125			Shell Removal		
ID.U1.1010	Prep Motor	3 2/11/21 5/1/21	2/15/21	5/4/21	67			Prep Motor		
ID.U1.1020	Cut Rotor	1 2/15/21 5/5/21	2/16/21	5/5/21	67			Cut Rotor		
ID.U1.1030	Consender & Tube Pre-Cut	12 2/16/21 5/6/21	3/2/21	5/19/21	67				er & Tube Pre-Cut	
ID.U1.1040	Basement Floor Mounted Equipment Bolt Removal	5 3/2/21 5/20/21	3/8/21	5/25/21	67	h. Ú li l		Baseme	ent Floor Mounted Equipment Bolt Removal	
ID.U1.1050	Heavy Piping Unit Seperation	3 3/8/21 5/26/21	3/11/21	5/28/21	67				Piping Unit Seperation	

ata Date: 11/1/2	1						a Power Station - Update 07 - 2020-11-01 05. Detailed Schedule	Page 3 of 15
vity ID	Activity Name	Orig Dur Start Li	ate Start	Finish	Late Finish	1 [2020 2021	2022
Unit 2 Turbing	e / Generator / Condenser	77 11/10/20 4/	/8/21	2/20/21	5/19/21	91 75		eb Mar Apr May
	Shell Removal		/8/21	11/13/20	4/12/21	116		
ID.U2.1000	Prep Motor		/8/21	1/27/21	4/12/21	67	r=∎ Snei Removal	1
ID.U2.1010 ID.U2.1020	Cut Rotor		/13/21	1/27/21	4/15/21	67		
						-		
ID.U2.1030	Consender & Tube Pre-Cut		/19/21	2/11/21	4/30/21	67		4
ID.U2.1040	Basement Floor Mounted Equipment Bolt Removal		/11/21	2/17/21	5/15/21	75	Basement Floor Mounted Equipment Bolt Removal	
ID.U2.1050	Heavy Piping Unit Seperation		/17/21	2/20/21	5/19/21	75		
	/ Generator / Condenser		/25/21	2/3/21	5/10/21	82	2 3/21, Unit 3 Turbine / Generator / Condenser	
	Shell Removal		/5/21	11/9/20	4/7/21	116		
	Prep Motor		/25/21	1/7/21	3/26/21	67	Pried Motor	
	Cut Rotor		/27/21	1/9/21	3/29/21	67		
ID.U3.1030	Consender & Tube Pre-Cut		/30/21	1/23/21	4/12/21	67	Consender & Tube Pre-Cut	
ID.U3.1040	Basement Floor Mounted Equipment Bolt Removal		/30/21	1/29/21	5/5/21	82	Basement Floor Mounted Equipment Bolt Removal	
ID.U3.1050	Heavy Piping Unit Seperation		/6/21	2/3/21	5/10/21	82	Heavy Piping Unit Seperation	
	e / Generator / Condenser		/9/21	1/16/21	4/29/21	88	16,21, Unit 4 Turbine / Generator / Condenser	
ID.U4.1000	Shell Removal	4 11/2/20 3	/31/21	11/5/20	4/3/21	116	Shell Remova	
ID.U4.1010	Prep Motor	3 10/7/20 A 3	/9/21	10/10/20	3/9/21			
ID.U4.1020	Cut Rotor	3 10/13/20 3	/9/21	10/15/20	3/9/21		Cut Rotor	
ID.U4.1030	Consender & Tube Pre-Cut	15 9/19/20 A 3/	/9/21	1/5/21	3/24/21	67	Carsender & Tube Pre-Cut	
ID.U4.1040	Basement Floor Mounted Equipment Bolt Removal	6 1/5/21 4	/19/21	1/12/21	4/24/21	88	Basement Floor Mounted Equipment Bolt Removal	
ID.U4.1050	Heavy Piping Unit Seperation	4 1/12/21 4	/26/21	1/16/21	4/29/21	88	🖌 🖌 🖌 🖌 🖌 🖌 🖌 🖌 🕹 🕹 🕹 🕹 🕹 🕹 🕹 🕹 🕹	
Unit 5 Turbine	/ Generator / Condenser	75 9/11/20 A 2/	/23/21	11/27/20	4/17/21	110	11/27/20, Unit 5 Turbine / Generator / Condenser	
	Shell Removal	4 9/14/20 A 2	/23/21	10/2/20 A	2/23/21	-	Shell Removal	
ID.U5.1010	Prep Motor	3 9/19/20 A 2		10/5/20 A	2/23/21			
	Cut Rotor		/23/21		2/23/21		l + l + l + l + l + l + l + l + l + l +	
ID.U5.1030	Consender & Tube Pre-Cut	15 9/11/20 A 2		11/14/20	3/9/21	86	Consender & Tupe Pre-Cut	1
ID.U5.1040	Basement Floor Mounted Equipment Bolt Removal		/7/21	11/21/20	4/13/21	110	Basement Floor Mounted Equipment Bolt Removal	
	Heavy Piping Unit Seperation		/14/21	11/27/20	4/17/21	110		
Chimney Demo		353 3/19/20 A 3		5/18/21	1/25/22	205	5/18/21, Chimney Demolition	
CD.1000	Stack Submittals - Submit	1 3/19/20 A 3/			3/10/21		Stack Submitters - Submit	
CD.1005	Stack Submittals - Stack	5 8/2/20 A 3			3/10/21	-		
CD.1003	Remove Breeching	14 8/12/20 A 3/		8/26/20 A				
CD.1020	Mobilization	1 9/21/20 A 3		9/21/20 A				
CD.1020	New Hire & Safety Training	1 9/21/20 A 3/		9/22/20 A			New trice & Safety Training	
CD.1030	Deliveries/Site Set-Up/Establish Access Zones	2 9/22/20 A 3/			3/10/21			
	Enlarge Construction Opening				3/10/21	50		
CD.1050			/10/21	-	-	50		
CD.1060	Install Construction Covers/Cover Louvers & Vents	2 9/24/20 A 3			3/13/21	50		
CD 1070	Cover Breeching Opening	6 1/13/21 3/	/13/21	1/20/21	3/20/21	50		
CD.1070		0.0/05/00.1		0/00/00 *			Demo CEMs Blog @ Base Interior	
CD.1080	Demo CEMs Bldg @ Base Interior	3 9/25/20 A 3			3/20/21			
CD.1080 CD.1090	Demo CEMs Bldg @ Base Interior Concrete Shell Removal Bottom 53'	1 5/17/21 1/	/25/22	5/18/21	1/25/22	205	Concrete Shell Removal Bottom 53'	
CD.1080 CD.1090 <i>Liner Removal</i>	Demo CEMs Bldg @ Base Interior Concrete Shell Removal Bottom 53'	1 5/17/21 1, 29 10/19/20 3,	/25/22 /20/21	5/18/21 3/1/21	1/25/22 4/28/21	205 50	3/1/21, Liner Removal	
CD.1080 CD.1090 <i>Liner Removal</i> CD.LR.1000	Demo CEMs Bldg @ Base Interior Concrete Shell Removal Bottom 53'	1 5/17/21 1/ 29 10/19/20 3/ 2 10/19/20 3/	/25/22 /20/21 /20/21	5/18/21 3/1/21 10/30/20	1/25/22 4/28/21 3/20/21	50	3/1/21, Liner Removal	
CD.1080 CD.1090 <i>Liner Removal</i> CD.LR.1000 CD.LR.1010	Demo CEMs Bldg @ Base Interior Concrete Shell Removal Bottom 53' I Install Bracket Scaffolding Demo Lower Interior Floor/Storage Area	1 5/17/21 1, 29 10/19/20 3, 2 10/19/20 3, 5 10/21/20 3,	/25/22 /20/21 /20/21 /20/21	5/18/21 3/1/21 10/30/20 1/22/21	1/25/22 4/28/21 3/20/21 3/22/21	50 50	Install Bracket Scatfolding	
CD.1080 CD.1090 <i>Liner Removal</i> CD.LR.1000 CD.LR.1010	Demo CEMs Bldg @ Base Interior Concrete Shell Removal Bottom 53' I Install Bracket Scaffolding Demo Lower Interior Floor/Storage Area	1 5/17/21 1, 29 10/19/20 3, 2 10/19/20 3, 5 10/21/20 3, 3 10/26/20 3,	/25/22 /20/21 /20/21 /20/21 /22/21	5/18/21 3/1/21 10/30/20	1/25/22 4/28/21 3/20/21	50	Install Bracket Scatfolding	
CD.1080 CD.1090 Liner Removal CD.LR.1000 CD.LR.1010 CD.LR.1020 CD.LR.1030	Demo CEMs Bldg @ Base Interior Concrete Shell Removal Bottom 53' Install Bracket Scaffolding Demo Lower Interior Floor/Storage Area Chip & Remove Liner Floor & Center Beams Remove Rainhood/Roof	1 5/17/21 1, 29 10/19/20 3, 2 10/19/20 3, 5 10/21/20 3, 3 10/26/20 3, 5 10/20/20 3,	/25/22 /20/21 /20/21 /20/21 /22/21 /23/21	5/18/21 3/1/21 10/30/20 1/22/21	1/25/22 4/28/21 3/20/21 3/22/21	50 50 50 50	Install Bracket 3/1/21, Liner Removal Install Bracket Scatfolding Install Bracket Demo Lower Interior Floor/Storage Area Install Bracket Demo Lower Liner Floor & Center Beams Install Bracket Demo Lower Rainhood/Roof	
CD.1080 CD.1090 Liner Removal CD.LR.1000 CD.LR.1010 CD.LR.1020 CD.LR.1030	Demo CEMs Bldg @ Base Interior Concrete Shell Removal Bottom 53' Install Bracket Scaffolding Demo Lower Interior Floor/Storage Area Chip & Remove Liner Floor & Center Beams Remove Rainhood/Roof Install Rigging Beams/Hoist/Interior Work Deck	1 5/17/21 1, 29 10/19/20 3, 2 10/19/20 3, 5 10/21/20 3, 3 10/26/20 3, 5 10/20/20 3,	/25/22 /20/21 /20/21 /20/21 /22/21	5/18/21 3/1/21 10/30/20 1/22/21 1/23/21	1/25/22 4/28/21 3/20/21 3/22/21 3/23/21	50 50 50	Install Bracket Scatfolding	
CD.1080 CD.1090 Liner Removal CD.LR.1000 CD.LR.1020 CD.LR.1030 CD.LR.1030	Demo CEMs Bldg @ Base Interior Concrete Shell Removal Bottom 53' Install Bracket Scaffolding Demo Lower Interior Floor/Storage Area Chip & Remove Liner Floor & Center Beams Remove Rainhood/Roof	1 5/17/21 1, 29 10/19/20 3, 2 10/19/20 3, 5 10/21/20 3, 3 10/26/20 3, 5 10/20/20 3, 5 10/20/20 3, 5 10/20/20 3, 5 10/28/20 3,	/25/22 /20/21 /20/21 /20/21 /22/21 /23/21	5/18/21 3/1/21 10/30/20 1/22/21 1/23/21 1/23/21	1/25/22 4/28/21 3/20/21 3/22/21 3/23/21 3/23/21	50 50 50 50	Install Bracket Scatfolding Install Bracket Scatfolding Install Bracket Demo Lower Interior Floor/Storage Area Install Bracket Chip & Remove Liner Floor & Center Beams Install Rigging Beams/Hoist/Interior Work Deck	
CD.1080 CD.1090 Liner Removal CD.LR.1000 CD.LR.1010 CD.LR.1020 CD.LR.1040 CD.LR.1050	Demo CEMs Bldg @ Base Interior Concrete Shell Removal Bottom 53' Install Bracket Scaffolding Demo Lower Interior Floor/Storage Area Chip & Remove Liner Floor & Center Beams Remove Rainhood/Roof Install Rigging Beams/Hoist/Interior Work Deck	1 5/17/21 1, 29 10/19/20 3, 2 10/19/20 3, 3 10/21/20 3, 3 10/26/20 3, 5 10/20/20 3, 5 10/20/20 3, 5 10/28/20 3, 2 10/28/20 3,	/25/22 /20/21 /20/21 /20/21 /22/21 /23/21 /24/21 /29/21	5/18/21 3/1/21 10/30/20 1/22/21 1/23/21 1/23/21 1/28/21	1/25/22 4/28/21 3/20/21 3/22/21 3/23/21 3/24/21 3/27/21	50 50 50 50 50	Install Bracket Scatfolding Install Bracket Scatfolding Install Bracket Demo Lower Interior Floor/Storage Area Install Bracket Chip & Remove Liner Floor & Center Beams Install Rigging Beams/Hoist/Interior Work Deck	
CD.1080 CD.1090 Liner Removal CD.LR.1000 CD.LR.1020 CD.LR.1030 CD.LR.1040 CD.LR.1050 CD.LR.1170	Demo CEMs Bldg @ Base Interior Concrete Shell Removal Bottom 53' Install Bracket Scaffolding Demo Lower Interior Floor/Storage Area Chip & Remove Liner Floor & Center Beams Remove Rainhood/Roof Install Rigging Beams/Hoist/Interior Work Deck Wash Interior of Liner	1 5/17/21 1, 29 10/19/20 3, 2 10/19/20 3, 3 10/21/20 3, 3 10/26/20 3, 4 5 10/20/20 3, 5 10/28/20 3, 5 10/28/20 3, 4 2/24/21 4,	/25/22 /20/21 /20/21 /20/21 /22/21 /22/21 /23/21 /24/21 /29/21	5/18/21 3/1/21 10/30/20 1/22/21 1/23/21 1/23/21 1/28/21 1/30/21	1/25/22 4/28/21 3/20/21 3/22/21 3/23/21 3/24/21 3/27/21 3/30/21	50 50 50 50 50 50	Install Bracket Scatfolding Install Bracket Scatfolding Install Bracket Demo Lower Interior Floor/Storage Area Install Bracket Chip & Remove Liner Floor & Center Beams Install Rigging Beams/Hoist/Interior Work Deck Install Rigging Beams/Hoist/Interior Work Deck	
CD.1080 CD.1090 Liner Removal CD.LR.1000 CD.LR.1010 CD.LR.1030 CD.LR.1030 CD.LR.1040 CD.LR.1050 CD.LR.1170	Demo CEMs Bldg @ Base Interior Concrete Shell Removal Bottom 53' Install Bracket Scaffolding Demo Lower Interior Floor/Storage Area Chip & Remove Liner Floor & Center Beams Remove Rainhood/Roof Install Rigging Beams/Hoist/Interior Work Deck Wash Interior of Liner Cut Liner Support Beams	1 5/17/21 1, 29 10/19/20 3, 2 10/19/20 3, 2 10/19/20 3, 5 10/21/20 3, 3 10/26/20 3, 5 10/20/20 3, 5 10/28/20 3, 5 10/28/20 3, 2 1/28/21 3, 4 2/24/21 4, 21 1/30/21 3,	/25/22 /20/21 /20/21 /20/21 /22/21 /22/21 /23/21 /24/21 /29/21	5/18/21 3/1/21 10/30/20 1/22/21 1/23/21 1/23/21 1/28/21 1/30/21 3/1/21	1/25/22 4/28/21 3/20/21 3/22/21 3/23/21 3/24/21 3/27/21 3/30/21 4/28/21	50 50 50 50 50 50 50 50	3/1/21, Liner Removal Install Bracket Scatfolding Demo Lower Interior Floor/Storage Area Orip & Remove Liner Floor & Center Beams Remove Rainhcod/Roof Install Rigging Beams/Hoist/Interior Work Deck Wash Interior of Liner Cut Liner Support Beams	
CD.1080 CD.1090 Liner Removal CD.LR.1000 CD.LR.1020 CD.LR.1030 CD.LR.1040 CD.LR.1050 CD.LR.1170 Demo Liner & L CD.LR.1060	Demo CEMs Bldg @ Base Interior Concrete Shell Removal Bottom 53' I Install Bracket Scaffolding Demo Lower Interior Floor/Storage Area Chip & Remove Liner Floor & Center Beams Remove Rainhood/Roof Install Rigging Beams/Hoist/Interior Work Deck Wash Interior of Liner Cut Liner Support Beams Breeching Duct in Annulus	1 5/17/21 1, 29 10/19/20 3, 2 10/19/20 3, 3 10/21/20 3, 3 10/26/20 3, 3 10/26/20 3, 5 10/28/20 3, 2 1/28/21 3, 4 2/24/21 4, 21 1/30/21 3, 3 1/30/21 3,	/25/22 /20/21 /20/21 /20/21 /22/21 /23/21 /24/21 /29/21 /29/21 /24/21 /31/21	5/18/21 3/1/21 10/30/20 1/22/21 1/23/21 1/23/21 1/28/21 1/30/21 3/1/21 2/24/21	1/25/22 4/28/21 3/20/21 3/22/21 3/23/21 3/24/21 3/27/21 3/30/21 4/28/21	50 50 50 50 50 50 50 50 50	3/1/21, Liner Removal Install Bracket Scatfolding Demo Lower Interior Floor/Storage Area Chip & Remove Liner Floor & Center Beams Remove Rainhood/Roof Install Rigging Beams/Hoist/Interior Work Deck Wash Interior of Liner Cut Liner Support Beams 2/24/21, Demo Liner & Breeching Duct in Ahnulus	
CD.1080 CD.1090 <i>Liner Removal</i> CD.LR.1000 CD.LR.1010 CD.LR.1020 CD.LR.1030 CD.LR.1050 CD.LR.1170 <i>Demo Liner & L</i> CD.LR.1060 CD.LR.1070	Demo CEMs Bldg @ Base Interior Concrete Shell Removal Bottom 53' Install Bracket Scaffolding Demo Lower Interior Floor/Storage Area Chip & Remove Liner Floor & Center Beams Remove Rainhood/Roof Install Rigging Beams/Hoist/Interior Work Deck Wash Interior of Liner Cut Liner Support Beams Breeching Duct in Annulus Liner Demo 377' to 345'	1 5/17/21 1, 29 10/19/20 3, 2 10/19/20 3, 3 10/21/20 3, 3 10/26/20 3, 3 10/26/20 3, 4 10/28/20 3, 4 2/24/21 4, 2 1/30/21 3, 3 1/30/21 3, 3 1/30/21 3, 3 2/3/21 4,	/25/22 /20/21 /20/21 /20/21 /22/21 /23/21 /24/21 /29/21 /24/21 /31/21 /31/21 /31/21	5/18/21 3/1/21 10/30/20 1/22/21 1/23/21 1/23/21 1/28/21 1/30/21 3/1/21 2/24/21 2/3/21	1/25/22 4/28/21 3/20/21 3/22/21 3/23/21 3/24/21 3/27/21 3/30/21 4/28/21 4/23/21 4/2/21	50 50 50 50 50 50 50 50 50 50	3/1/21, Lner Removal Install Bracket Scatfolding Install Bracket Install Rigging Beams/Hoist/Interior Work Deck Install Rigging Beams/Hoist/Interior Work Deck Install Rigging Beams Inst	

Data Date: 11/1/20	MAG	0842-U-07	7 - MA084	42 NRG Ei	ncina Power	Station - I	Update 07 - 20	<u>)20-1</u> 1-01		05. Detailed Schedule Page 4 of 15
stivity ID Activity Name	Orig Dur Start	Late Start	Finish	Late Finish	Float			2020		2021 2022
						v Dec Jan Fe	b Mar Apr May J	un Jul Aug Sep (Oct Nov Dec J	an Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May
CD.LR.1100 Liner Demo 249' to 217'		4/10/21	2/12/21	4/12/21	50					Liner Demo (249' to 217'
CD.LR.1110 Liner Demo 217' to 185'		4/13/21	2/13/21	4/13/21	50					Hiner Demo 217' to 185'
CD.LR.1120 Liner Demo 185' to 153'		4/14/21	2/16/21	4/15/21	50					Liner Demo 185' to 153'
CD.LR.1130 Liner Demo 153' to 121'		4/16/21	2/18/21	4/17/21	50					Liner Demo 153' to 121'
CD.LR.1140 Liner Demo 121' to 89'		4/19/21	2/19/21	4/19/21	50					Liner Demø 121' to 89'
CD.LR.1150 Liner Demo 89' to 57'		4/20/21	2/22/21	4/21/21	50				1.2	Liner Demo 89' to 57'
CD.LR.1160 Liner Demo 57' to 48'		4/22/21	2/24/21	4/23/21	50					Liner Demo 57' to 48'
Platform Removal	17 3/1/21	4/29/21	3/20/21	5/18/21	50					3/20/21, Platform Removal
CD.PR.1000 Demo Conduit (2 runs)		4/29/21	3/3/21	4/30/21	50					Demo Conduit (2 runs)
CD.PR.1010 Demo Interior Platform @ 168'9" from Working Deck		5/1/21	3/6/21	5/4/21	50					Demo Interior Platform @ 168'9" from Working Deck
CD.PR.1020 Demo Interior Trolley System @ 252'6" from Working Deck	3 3/3/21	5/1/21	3/6/21	5/4/21	50					➡∎➡Demo Interior Trolley System @ 252'6" from Working Deck
CD.PR.1030 Demo Interior Platform @ 258'0"	3 3/6/21	5/5/21	3/10/21	5/7/21	50					Demo Interior Platform @ 258'0"
CD.PR.1040 Demo Interior Trolley System @ 364'6"	3 3/6/21	5/5/21	3/10/21	5/7/21	50					Demo Interior Trolley System @ 364'6"
CD.PR.1050 Demo Interior Platform @ 368'0"	3 3/10/21	5/8/21	3/13/21	5/11/21	50					Demo Interior Platform @ 368'0"
CD.PR.1060 Demo Exterior Platform @ 368'0"	1 3/13/21	5/12/21	3/15/21	5/12/21	50					Demo Exterior Platform @ 368'0"
CD.PR.1070 Demo Exterior Trolley System @ 375'0"	1 3/15/21	5/13/21	3/16/21	5/13/21	50					Demo Exterior Trolley System @ 375'0"
CD.PR.1080 Demo Interior Rest Platforms	2 3/16/21	5/14/21	3/18/21	5/15/21	50					Demo Interior Rest Platforms
CD.PR.1090 Demo Interior Ladder	2 3/18/21	5/17/21	3/20/21	5/18/21	50					Demo Interior Ladder
Concrete Shell Removal top 377' to 50'	49 3/20/21	5/19/21	5/17/21	1/24/22	205					5/17/21, Concrete Shell Removal top 377 to 50
CD.CS.1000 Modify Bracket Scaffold for Demo	1 3/20/21	5/19/21	3/22/21	5/19/21	50					Modify Bracket Scaffold for Demo
CD.CS.1010 Run Air Lines/Power Cables	1 3/22/21	5/20/21	3/23/21	5/20/21	50					Run Air Lines/Power Cables
CD.CS.1020 Demo Concrete 377' to 361'	3 3/23/21	5/21/21	3/26/21	5/24/21	50					Demo Concrete 377' to 361'
CD.CS.1030 Demo Concrete 361' to 345'	1 3/26/21	5/25/21	3/27/21	5/25/21	50					Demo Concrete 361' to 345'
CD.CS.1040 Demo Concrete 345' to 329'	2 3/27/21	5/26/21	3/30/21	5/27/21	50					Demo Concrete 345' to 329'
CD.CS.1050 Demo Concrete 329' to 313'	2 3/30/21	5/28/21	4/1/21	5/29/21	50					Demo Concrete 329' to 313'
CD.CS.1060 Demo Concrete 313' to 297'	1 4/1/21	5/31/21	4/2/21	5/31/21	50					Demo Concrete 313' to 297'
CD.CS.1070 Demo Concrete 297' to 281'	2 4/2/21	6/1/21	4/5/21	6/2/21	50					Demo Concrete 297' to 281'
CD.CS.1080 Demo Concrete 281' to 265'	2 4/5/21	6/3/21	4/7/21	6/4/21	50					Demo Concrete 281' to 265'
CD.CS.1090 Demo Concrete 265' to 249'	1 4/7/21	6/5/21	4/8/21	6/5/21	50				1.22	Demo Concrete 265' to 249'
CD.CS.1100 Demo Concrete 249' to 233'	2 4/8/21	6/7/21	4/10/21	6/8/21	50					Demo Concrete 249' to 233'
CD.CS.1110 Demo Concrete 233' to 217'	2 4/10/21	6/9/21	4/13/21	6/10/21	50					Demo Concrete 233' to 217'
CD.CS.1120 Demo Concrete 217' to 201'	1 4/13/21	6/11/21	4/14/21	6/11/21	50				1 第	Demo Concrete 217' to 201'
CD.CS.1130 Demo Concrete 201' to 181'	2 4/14/21	6/12/21	4/16/21	6/14/21	50					Demo Concrete 201' to 181'
CD.CS.1140 Demo Concrete 181' to 173'	2 4/16/21	6/15/21	4/19/21	6/16/21	50					Demo Concrete 181' to 173'
CD.CS.1150 Demo Concrete 173' to 165'	1 4/19/21	6/17/21	4/20/21	6/17/21	50					Demo Concrete 173' to 165'
CD.CS.1160 Demo Concrete 165' to 157'	2 4/20/21	6/18/21	4/22/21	6/19/21	50				1.25	Demo Concrete 165' to 157'
CD.CS.1170 Demo Concrete 157' to 150'	2 4/22/21	6/21/21	4/24/21	6/22/21	50					Demo Concrete 157' to 150'
CD.CS.1180 Demo Concrete 150' to 145'		6/23/21	4/26/21	6/23/21	50					Demo Concrete 150' to 145'
CD.CS.1190 Demo Concrete 145' to 140'		8/26/21	4/28/21	8/27/21	104					Demo Concrete 145' to 140'
CD.CS.1200 Demo Concrete 140' to 135'		8/28/21	4/30/21	8/30/21	104					Demo Concrete 140' to 135'
CD.CS.1210 Demo Concrete 135' to 128'		8/31/21	5/3/21	9/1/21	104					Demo Concrete 135' to 128'
CD.CS.1220 Demo Concrete 128' to 113'		9/2/21	5/5/21	9/3/21	104		(·····)))			Demo Concrete 128' to 113'
CD.CS.1230 Demo Concrete 113' to 98'		9/4/21	5/6/21	9/4/21	104					Demo Concrete 113' to 98'
CD.CS.1240 Demo Concrete 98' to 83'		9/6/21	5/8/21	9/7/21	104					Demo Concrete 98' to 83'
CD.CS.1250 Demo Concrete 83' to 68'		9/8/21	5/11/21	9/9/21	104					Demo Concrete 83' to 68'
CD.CS.1260 Demo Concrete 68' to 53'		9/10/21	5/12/21	9/10/21	104					Demo Concrete 68' to 53'
CD.CS.1270 Downrig & Pullman Demobilize		1/20/22	5/17/21	1/24/22	205				[] () () () () () () () () () () () () ()	Downig & Pullman Demobilize
Power Block Demolition	592 12/14/19		11/15/21	2/5/22	60	╺			131	11/15/21 Power Block Demolition
Unit 5 - Power Block Demolition	583 1/10/20 A		11/15/21	1/25/22	50					11/15/21 Unit 5- Power Block De
PB.U5.1000 Demo F.D. Fan Bldg. Col. 26 to 31 / H to K		4/27/21	11/6/20	4/30/21	138				Demo Em	. Fan Bldg. Col. 26 to 31 / H to K
PB.U5.1010 Demo Col. A to A1 / 31 to 25	4 11/23/20		11/27/20	5/5/21	125					Con A to A1 / B1 to 25
PB.U5.1020 Demo Turbine Structure Col.s 23-31 / D-A		7/15/21	5/21/21	7/19/21	50					Demo Turbine Structure Col s 23-31 / D-A
PB.05.1025 Clear Non-Structural Col.s 26-31/D-A Basement to El. 34		9/15/21	4/22/21	9/25/21	134					
	10 4/10/21	3/13/21	7122121	JIZJIZI					1:331	Clear Non Structural Col.s 26-31/D-A Basemert to El. 34

Date: 11/1/2	Activity Name	Orig Dur		0842-U-07 Late Start		2 NRG E Late Finish		wer Statio	n - Update 07 - 202	20-11-01	_	
			otan							2020	Oot L'N	
PB.U5.1030	Demo & Clear Accessible Turbine Basement Col.s 23-31 / D-A	8	3/11/21	5/29/21	3/20/21	6/7/21	67 O	L NOV DEC Ja	n Feb Mar Apr May Ju	n Jul Aug Sep		ov Dec Ja
PB.U5.1060	Boiler 5 East Side Wall & Tube Mouthing		9/17/21	11/16/21	9/28/21	11/26/21	50					_
PB.U5.1070	Boiler 5 Mechanical Demo		9/28/21	11/29/21	10/9/21	12/9/21	50	-				1.5
PB.U5.1080	Structural Demo Col.'s 23-31 / F1 to D	13	10/9/21	12/10/21	10/25/21	1/4/22	50					
PB.U5.1090	Demo & Clear to Basement Elevation Col.'s 23-31 / F1 to A	18	10/25/21	1/5/22	11/15/21	1/25/22	50	-				
PB.U5.1100	Hammer Turbine Base to Final Grade Elevation		3/20/21	1/15/22	3/31/21	1/25/22	246	-				
Non-ACM Insu	lation Removal	272	1/10/20 A	2/23/21	11/3/20	4/6/21	120				1.22	11/3/20, No
PB.U5.IR.1	Platform El. 125'7" (Col. F-H/ 26-31)			2/23/21	1/13/20 A	2/23/21		-	Patform El. 125'7" (Col. F-I	1/26-31)		
PB.U5.IR.1	Dearator Platform El. 109"0" (Col. D-H/ 26-31)	3	1/14/20 A	2/23/21	1/15/20 A	2/23/21		F	Dearator Platform El. 109"	(Col. D-H/26-31)		
PB.U5.IR.1(Platform El. 98'0" (Col. D-H/ 26-31)	2	1/16/20 A	2/23/21	1/17/20 A	2/23/21		H	Platform El. 98'0" (Col. D-H			
PB.U5.IR.1	Platform El. 89'0" (Col. D-H/ 26-31)	2	1/17/20 A	2/23/21	1/18/20 A	2/23/21			Platform El. 89'0" (Col. D-I			
PB.U5.IR.1	· · · ·			2/23/21	1/20/20 A	2/23/21		-	Patform El. 81'0" (Col. D-I			
PB.U5.IR.1			1/21/20 A		1/21/20 A				Patform El. 73'0" (Col. D-I			
PB.U5.IR.1		2	1/22/20 A	2/23/21	1/22/20 A	2/23/21			Patform El. 64'0" (Col. D-	although a literature and a state of the second sec		
PB.U5.IR.1	· · ·		1/23/20 A	2/23/21	1/23/20 A	2/23/21			Flatform El 53'1"(Col. D-⊢			
PB.U5.IR.1				2/23/21	1/28/20 A	_		ļ	Dperating Fl. El. 34'0" (C			
PB.U5.IR.1				4/5/21	1/28/20 A	4/5/21			Burner Platform El. 25'0'			
PB.U5.IR.1	Burner Platform El. 16'0" (Col. D-G/ 26-31)		1/29/20 A	4/5/21	1/29/20 A	4/5/21			Burner Platform El. 16'0			
PB.U5.IR.1	Burner Platform El. 7'0" (Col. D-G/ 26-31)		1/30/20 A	4/5/21	1/30/20 A	4/5/21			Burner Platform El. 7'0"			
	Fan Room Fl. El. 0'0" (Col. G-K/ 26-31)		1/31/20 A	4/5/21	1/31/20 A	4/5/21			Fan Room Fl. El. 0'0" (C			i i
	Basement Fl. El14'0" (Col. D-G/ 26-31)		11/2/20	4/5/21	11/3/20	4/6/21	120					Basemen
	Block Demolition		1/20/20 A	3/6/21	10/18/21	2/5/22	84				2	Basemen
	Demo Col. A to A1 / 22 to 18		12/8/20	3/8/21	12/9/20	3/9/21	67					Dei
PB.U4.1010	Demo Turbine Structure Col.s 16-23 / D-A		5/12/21	7/10/21	5/17/21	7/14/21	50					
PB.U4.1020	Demo & Clear Accessible Turbine Basement Col.s 16-23 / D-A		3/20/21	6/8/21	3/30/21	6/16/21	67	÷				
PB.U4.1025	Clear Non-Structural Col.s 16-23/D-A Basement to El. 34		3/30/21	9/3/21	4/10/21	9/14/21	134	1				
PB.U4.1020	Boiler 4 East Side Wall & Tube Mouthing		8/10/21	10/8/21	8/21/21	10/19/21	50	-				
PB.U4.1050	Boiler 4 Mechanical Demo		8/21/21	10/20/21	9/2/21	10/19/21	50	1				
PB.U4.1070	Structural Demo Col.'s 16-23 / F1 to D		9/2/21	11/1/21	9/17/21	11/15/21	50					
	Demo & Clear to Basement Elevation Col.'s 16-23 / F1 to A		9/2/21	1/7/22	10/8/21	1/27/22		-				
	Hammer Turbine Base to Final Grade Elevation		10/8/21	1/28/22	10/0/21	2/5/22	84					
		- le -	1/20/20 A	-	2/25/20 A	-	04		2/25/20 A, Non-AC	Automotion Domby		
	lation Removal		-	-					2/25/20 A, Non-AC		al	
	Platform El. 126'3" (Col. E-F/ 16-23)			3/6/21	1/23/20 A			Ē	Platform El. 1160'6" (Col.			
PB.U4.IR.1	· · · ·			3/6/21	1/25/20 A	3/6/21 3/6/21		I	Platform El. 100'3" (Col.			
	Platform El. 100'3" (Col. D-H/ 16-23)		1/27/20 A	3/6/21	1/29/20 A	3/6/21		III E				
PB.U4.IR.1	Platform El. 91'3" (Col. D-H/ 16-23)		1/29/20 A	3/6/21	1/31/20 A	-			Platform El. 91'3" (Col. I			
PB.U4.IR.1	· · · · ·		2/1/20 A	3/6/21	2/4/20 A	3/6/21		1	Platform El. 82'3" (Col.			
PB.U4.IR.1	· · · · ·		2/4/20 A	3/6/21	2/7/20 A	3/6/21			Platform El. 72'0" (Col.	A REAL PROPERTY AND A REAL		
PB.U4.IR.1			2/7/20 A	3/6/21	2/10/20 A				Platform El. 63'3" (Col			
PB.U4.IR.1	· · · · · ·		2/10/20 A	3/6/21	2/13/20 A				Air Heater Fl. 42'6"(Co			
PB.U4.IR.1				3/6/21	2/17/20 A	-			Operating Fl. El. 34'0			
PB.U4.IR.1	· · ·		2/17/20 A	3/6/21	2/19/20 A				Burner Platform El. 2			
PB.U4.IR.1	Burner Platform El. 15"4" (Col. D-G/ 16-23)			3/6/21	2/21/20 A			·····	Burner Platform El.	IN THE REPORT OF A DECK	23)	
PB.U4.IR.1	Basement FI. El. 0'0" (Col. G-H/ 16-23)	1	2/21/20 A	4/5/21	2/22/20 A	4/5/21			Basement Fl. El. 0'0			
PB.U4.IR.1	Basement Fl. El14'0" (Col. D-F/ 17-23)			4/5/21	2/25/20 A	4/5/21		1	Basement Fl. El1	4'0' Opi. D-F/ 17-23)	
	Block Demolition		12/14/19	2/23/21	8/23/21	1/6/22	106					
PB.U3.1000	Demo Turbine Structure Col.s 10-16 / D-A		4/12/21	7/6/21	4/16/21	7/9/21	72	÷.				
PB.U3.1010	Demo & Clear Turbine Basement Col.s 10-16 / D-A		3/30/21	6/17/21	4/6/21	6/23/21	67					
PB.U3.1040	Boiler 3 West Side Wall & Tube Mouthing		7/14/21	9/11/21	7/20/21	9/16/21	50					
PB.U3.1050	Boiler 3 Mechanical Demo		7/20/21	9/17/21	7/29/21	9/25/21	50					
PB.U3.1060	Structural Demo Col.'s 10-16 / H-D		7/29/21	9/27/21	8/10/21	10/7/21	50	1				
PB.U3.1070	Demo & Clear to Basement Elevation Col.'s 10-16 / H-D	11	8/10/21	12/15/21	8/23/21	1/6/22	106					
	Hammer Turbine Base to Final Grade Elevation		4/6/21	6/30/21	4/12/21	7/5/21	72			PERMIT PERMIT		

05. Detailed Schedule

Page 5 of 15

_	_	-	_	20	21		1	202	22
Feb	Ma	_		May Jun	Jul Aug		ov Dec Ja		r Apr May n
H		ļ¢	emo	& Clear A	cessible Tu	rbine Baseme	ent Col.s 2	3-31 / D-A	
	i.				1 4	Boiler	5 East Side	Wall & Tube	Mouthing
	i.				1	Boile	er 5 Mecha	nical Demo	[]}-
			-		· • •			mo Col.'s 23	-31 / F1 to D
					1				ement Elevatic
		Ш		.	D				
		Ħŀ	H1	*	e Base to	Final Grade E	evation		
CM	Insu	ati	on F	emoval					
						1			
		111			1				
					1		11.11		
					1				
					1				
	[- -								
					1				
					1				
					1				
					1		1.0		
					1				
	Į.	11							•••••••••••••••••••••••••••••••••••••••
					1				
				CL 26 21)					
	Ϊ	ŀ۲		G/ 26-31)	1				
					1	10	18/21, Uni	t 4 - Power B	lock Demolitior
di A	οA	11		o 18					
			Г	Demo	Turbine Str	ucture Col.s	6-23 / D-A	1 1	
	₩ P [Den	o & Clear	Accessible 7	urbine Baser	nent Col.s	16-23 / D-A	
		7	¢	ear Non-St	uctural Col	s 16-23/D-A	Basement t	o El. 34	
		11				Boiler 4 East		3 3 1	nina
		Ш				Boiler 4 Me		3 3 1	
	-	-11				المعام الأرجا		l.'s 16-23 / F	1 to D
		Ш						1 1 1	1 1
		Ш	:					4 4 4	Elevation Col.'
		Ш				Ha	mmer Turb	ine Base to I	inal Grade Ele
		Ш			8				
		Ш							
	1	11			1				
		Ш	:		8	- 8			
		Ш			1				
		Ш			1			1 1	
		Ш							
	1							····	
		Ш							
		Ш							
		Ш			8			1 1	
		Ш			i i				
		Ш							
	÷-								§
		Ш	:		1	8			
		Π	j			8/23/21, Unit		Block Demol	tion
		閁	16 13		1	Col.s 10-16			
		t	De	mo & Clea	Turbine Ba	sement Col.s	10-16 / D	A	
	ΞŤ	11		ÌÌÌ	Boiler	3 West Side	Wall & Tub	e Mouthing	
						er 3 Mechanio			
	:					ructural Dem		16 / H-D	
	٩H								n Col.'s 10-16 /
		Щ							1001.5 10-10/
i ,		7	li H	ammer Tul	oine Base t	o Final Grade	Elevation		1 1 1

ata Date: 11/1/20	MA0842-1	1-07 - MAO 8	42 NRG H	ncina Power Station - Update 07 - 2020-11-01	05. Detailed Schedule Page 6
vity ID Activity Name		Start Finish	Late Finish	Float	
				2020 ap Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr	2021 2022 May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr
Non-ACM Insulation Removal	202 12/14/19 2/23/2	1 7/29/20 A	3/6/21	7/29/20 N, Ndrith CM Insulation Removal	
PB.U3.IR.1 Ventilating Fan Fl. El. 118'6" (Col. 10-16)	2 12/14/19 2/23/2	1 12/16/19	2/23/21	🔁 🌈 tilating Fan Fl. El. 118'6" (Col. 1016)	
PB.U3.IR.1 ID & Fan Fl. El. 98'6" (Col. 10-16)	2 12/17/19 2/23/2	1 12/20/19	2/23/21	Dis Fan Fi. El. 98'6" (Col. 10-16)	
PB.U3.IR.1 Platforms @ El 82'4" & 87'10" (Col. 10-16)	1 3/3/20 A 2/23/2	1 3/3/20 A	2/23/21	Platforms @ El 82'4' \$ 87'10' [Col. 10- 6	
PB.U3.IR.1 Preheater/Dearator FI. El. 72'6" (Col. 10-16)	2 3/4/20 A 2/23/2	1 3/7/20 A	2/23/21	Preheater/Dearator FI EI. 72%" (Co. 10-16)	
PB.U3.IR.1/ Platform El. 61'4" (Col. 10-16)	1 3/9/20 A 2/23/2	1 3/9/20 A	2/23/21	Platform El. 61'4" (Cp. 10-16)	
PB.U3.IR.1 Platform El. 50'0" (Col. 10-16)	1 3/10/20 A 2/23/2	1 3/11/20 A	2/23/21	Platform El. 50'0" (Cal. 10-16)	
PB.U3.IR.1 Operating FI. El. 34'0" (Col. 10-16)	2 3/12/20 A 3/6/21	3/14/20 A	3/6/21	Operating Fl. El. 340" [Col 10-16]	
PB.U3.IR.1/ Mezz. Fl. El. 17'6" (Col. 10-16)	2 3/16/20 A 3/6/21	3/18/20 A	3/6/21	Mezz, Fl. El. 17'6' Cal. 10-16	
PB.U3.IR.1 Basement El. 0'0" (Col. 10-16)	2 7/27/20 A 3/6/21	7/29/20 A	3/6/21	Basement E. 600 (Col. 10-16)	
Unit 2 - Power Block Demolition	297 7/27/20 A 3/6/21	7/27/21	12/14/21		7/27/21, Unit 2 - Power Block Demolition
PB.U2.1000 Demo Turbine Structure Col.s 5-10 / D-A	4 5/1/21 8/11/2	1 5/6/21	8/14/21	86	Demo Turbine Structure Col.s 5-10 / D-A
PB.U2.1010 Demo & Clear Turbine Basement Col.s 5-10 / D-A	8 4/6/21 6/24/2	4/15/21	7/2/21		emo & Clear Turbine Basement Col.s 5-10 / DA
PB.U2.1040 Boiler 2 West Side Wall & Tube Mouthing	5 6/17/21 8/16/2	1 6/23/21	8/20/21		► Boiler 2 West Side Wall & Tube Mouthing
PB.U2.1050 Boiler 2 Mechanical Demo	8 6/23/21 8/21/2		8/30/21	50	Boiler 2 Mechanical Demo
PB.U2.1060 Structural Demo Col.'s 5-10 / G-D	10 7/2/21 8/31/2		9/10/21		Structural Demo Çol 's 5-10 / G-D
PB.U2.1070 Demo & Clear to Basement Elevation Col.'s 5-10 / G-D	11 7/14/21 12/2/2		12/14/21		Demo & Clear to Basement Elevation Col 's 5-10
PB.U2.1080 Hammer Turbine Base to Final Grade Elevation	5 4/15/21 7/3/21		7/8/21		Haminer Turbine Base to Final Grade Elevation
Non-ACM Insulation Removal	19 7/27/20 A 3/6/21	8/14/20 A		■ 8/14/20/A, Non-ACM Insulation Removal	
PB.U2.IR.11 Ventilating Fan Fl. El. 118'6" (Col. 5-16)	1 8/3/20 A 3/6/2			Ventileting Fin Fi. El. 11B'61 Coll 5-16)	
PB.U2.IR.11 ID & Fan Fl. El. 98'6" (Col. 5-16)	1 8/3/20 A 3/6/21			D & Fan 7. 51 98'6" (Cdl. 5. 5)	
PB.U2.IR.11 Platforms @ El 82'4" & 87'10" (Col. 5-16)	1 8/3/20 A 3/6/2		-	Platforms @ = 82′4″ & 87′10 (Cøl. 5-16)	
PB.U2.IR.11 Preheater/Dearator FI. El. 72'6" (Col. 5-16)	1 8/3/20 A 3/6/2		3/6/21	Preheater/Disarator FI. El. 72/5" (Col. 5-16)	
PB.U2.IR.11 Platform El. 61'4" (Col. 5-16)	1 8/3/20 A 3/6/2		3/6/21	Platform E: (C1. 5-16)	
PB.U2.IR.11 Platform El. 50'0" (Col. 5-16)	1 8/3/20 A 3/6/2		3/6/21		
PB.U2.IR.11 Operating FI. EI. 34'0" (Col. 5-16)	1 7/30/20 A 3/6/2	7/31/20 A			
PB.U2.IR.11 Mezz. Fl. El. 17'6" (Col. 5-16)	1 7/27/20 A 3/6/2		3/6/21	P 1 Operating F 1: E 1 34'0" (Col. 5-1 6)	
PB.U2.IR.11 Basement El. 0'0" (Col. 5-16)	1 7/29/20 A 3/6/2	7/30/20 A			
	273 8/1/20 A 3/6/2		2/5/22	178 Basement EL 00 (Col. 5-16)	6/30/21. Unit 1 - Power Block Demolition
Unit 1 - Power Block Demolition PB.U1.1000 Col. H / Col.'s 1 to 14 Concrete Wall Demo	5 2/18/21 1/12/2		1/17/22	270	2.'s 1 to 14 Concrete Wall Demo
PB.U1.1010 Fuel Oil Room Partial Demo	1 2/20/21 1/17/2		1/17/22	·····································	
					om Fartial Demo ol.'s II to A Concrete Wall Demo
PB.U1.1020 Col. 1 / Col.'s H to A Concrete Wall Demo	6 2/24/21 1/18/2		1/24/22		Boiler 1 West Side Wall & Tube Mouthing
PB.U1.1050 Boiler 1 West Side Wall & Tube Mouthing	5 5/21/21 7/20/2		7/24/21		
PB.U1.1060 Boiler 1 Mechanical Demo PB.U1.1070 Structural Demo Col.'s 1-5 / H-D	8 5/27/21 7/26/2		8/3/21	50	Boiler 1 Mechanical Demo
	10 6/5/21 8/4/21		8/14/21		Structural Demo Col.'s 1-5 / H-D
PB.U1.1080 Complete Fuel Oil Room Demo	1 6/17/21 11/17		11/17/21		Complete Fuel Oil Rodm Demo
PB.U1.1090 Demo & Clear to Basement Elevation Col.'s 1-5 / G-D	10 6/18/21 11/18		12/1/21		Demo & Clear to Basement Elevation Col.'s 1-5 / G-D
PB.U1.1100 Demo Turbine Structure Col.s 1-5 / D-A	6 4/24/21 7/13/2		7/19/21		Demo Turbine Structure Col.s 1-5/ D-A
PB.U1.1110 Demo & Clear Turbine Basement Col.s 1-5 / D-A	3 4/21/21 7/9/21		7/12/21		Demo & Clear Turbine Basement Col.s 1-5 / D-A
PB.U1.1120 Hammer Turbine Base to Final Grade Elevation	5 4/24/21 2/1/22		2/5/22		Hammer Turbine Base to Final Grade Elevation
Non-ACM Insulation Removal	14 8/1/20 A 3/6/21				
PB.U1.IR.11 Ventilating Fan Fl. El. 118'6" (Col. 1-5)	1 8/1/20 A 3/6/21	8/18/20 A		₩ ₩ ₩ ₩ ₩ ₩ ₩ ₩ ₩ ₩ ₩ ₩ ₩ ₩ ₩ ₩ ₩ ₩ ₩	
PB.U1.IR.11 ID & Fan Fl. El. 98'6" (Col. 1-5)	1 8/1/20 A 3/6/21		3/6/21		
PB.U1.IR.11 Platforms @ El 82'4" & 87'10" (Col. 1-5)	1 8/1/20 A 3/6/21		3/6/21	Platforms@El 82'4" & 87'10" (Col: 1-5)	
PB.U1.IR.11 Preheater/Dearator FI. El. 72'6" (Col. 1-5)	1 8/1/20 A 3/6/21		3/6/21	Prenezita i/Dearstor FL EL 72/6* (Col. 1-5)	· ·····
PB.U1.IR.11 Platform El. 61'4" (Col. 1-5)	1 8/1/20 A 3/6/21			Platform EUS1 4" (Col. 1-5)	
PB.U1.IR.11 Platform El. 50'0" (Col. 1-5)	1 8/1/20 A 3/6/21		_	Platfbrm €(:50')" (Col. 1-5)	
PB.U1.IR.11 Operating FI. El. 34'0" (Col. 1-5)	1 8/1/20 A 3/6/21		3/6/21	Operating # El. 34'0" (Col. 1-5)	
PB.U1.IR.11 Mezz. Fl. El. 17'6" (Col. 1-5)	1 8/1/20 A 3/6/21		3/6/21	Mezz FI E: 1776" (Col. 1-5)	
PB.U1.IR.11 Basement El. 0'0" (Col. 1-5)	1 8/1/20 A 3/6/21			Basement E. 070" (Col. 1-5) ▼ 3/6/20 A, Utilty Disconnects	
Utility Disconnects	195 1/9/20 A 4/13/2	1 8/6/20 A	5/20/21	land and a second se	
Verify Utility Disconnects Unit 3 (Col.'s D-H)	174 1/9/20 A 4/13/2	1 7/27/20 A	4/30/21	▼ ■ Veizz. Fl. El. 17'6" (Col. 10-16)	D-H)

Data Date: 11/1/20	MA0842-U-07	- MA08 4	42 NRG End	ina Power Station - Update 07 - 2020-11-01	05. Detailed Schedule	Page 7 of 15
Activity ID Activity Name	Orig Dur Start Late Start	Finish	Late Finish F		2021	2022
				əp Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr Ma		
UD.U3.1010 Operating Fl. El. 34'0" (Col. 10-16)	2 1/11/20 A 4/13/21	1/16/20 A		Diferating Fl. El. 34'0" (Col. 10-16)		
UD.U3.1020 Platform El. 50'0" (Col. 10-16)	2 1/16/20 A 4/13/21	1/17/20 A	4/13/21	► Platførm El. 50'0" (Col. 10-16)		
UD.U3.1030 Platform El. 61'4" (Col. 10-16)	2 1/17/20 A 4/13/21	1/18/20 A		Platform El. 61'4" (Col. 10-16)		
UD.U3.1040 Preheater/Dearator Fl. El. 72'6" (Col. 10-16)	2 1/20/20 A 4/13/21	1/22/20 A		Preheater/Dearator FI. El. 7217 Col. 10-16		
UD.U3.1050 Platforms @ El 82'4" & 87'10" (Col. 10-16)	2 1/23/20 A 4/13/21	1/23/20 A	4/13/21	Flatforms @ El 82'4" & 87'10" (Col. 10-16)		
UD.U3.1060 ID & Fan Fl. El. 98'6" (Col. 10-16)	2 1/24/20 A 4/13/21	1/24/20 A	4/13/21	ID & Fan Fl. El. 98'6" (Col. 10-16)		
UD.U3.1070 Ventilating Fan Fl. El. 118'6" (Col. 10-16)	2 1/25/20 A 4/13/21	1/27/20 A	_	₩₩₩ Ventilating Fan Fl. El. 118/61 (Cpl. 10-16)		·
UD.U3.1080 Basement El. 0'0" (Col. 10-16)	1 7/27/20 A 4/30/21			Basement E. 30 (Col. 10-16) 7/2 //20 A, Marty Utility Disconnections Units 2 (Col.'s		
Verify Utility Disconnections Units 2 (Col.'s D-H)	145 2/8/20 A 4/13/21	7/27/20 A			s D-H)	
UD.U2.1000 Mezz. Fl. El. 17'6" (Col. 5-16)	3 2/14/20 A 4/13/21	2/15/20 A		Mezz. Fl. El. 17'6" (Co. 516)		
UD.U2.1010 Operating FI. El. 34'0" (Col. 5-16)	2 2/13/20 A 4/13/21			Operating Fl. El. 34'0" (Ca. 5-16)		
UD.U2.1020 Platform El. 50'0" (Col. 5-16)	2 2/12/20 A 4/13/21	2/12/20 A		Platform El. 50'0" (Col. 5-16)		
UD.U2.1030 Platform El. 61'4" (Col. 5-16)	2 2/12/20 A 4/13/21	2/12/20 A		Platform El. 61'4" (Col. 5-16)		
UD.U2.1040 Preheater/Dearator Fl. El. 72'6" (Col. 5-16)	2 2/11/20 A 4/13/21			Preheater/Dearator Fl. El. 172'6" (Col. 5-16)		
UD.U2.1050 Platforms @ El 82'4" & 87'10" (Col. 5-16)	2 2/11/20 A 4/13/21	2/11/20 A		Platforms @ El 82'4" & 8710" (Cdl 5-16)		
UD.U2.1060 ID & Fan Fl. El. 98'6" (Col. 5-16)	2 2/10/20 A 4/13/21	2/10/20 A	4/13/21	└╋ ID & Fan Fl. El. 98'6" (Qol. 5-16)		
UD.U2.1070 Ventilating Fan Fl. El. 118'6" (Col. 5-16)	2 2/8/20 A 4/13/21	2/8/20 A	4/13/21	Ventilating Fan Fl. El. 1 (36" (Col. 5-16)		- hull - for
UD.U2.1080 Basement El. 0'0" (Col. 5-16)	1 7/27/20 A 5/11/21	7/27/20 A	1.0.1	Basement E. 30 (Col. 5-16) 7/27/20 A, Marty Utility Disconnections Units 1 (Col.'s		
Verify Utility Disconnections Units 1 (Col.'s D-H)	126 2/25/20 A 4/13/21	7/27/20 A		//////////////////////////////////////	s D-H)	
UD.U1.1000 Mezz. Fl. El. 17'6" (Col. 1-5)	1 3/13/20 A 4/13/21	3/13/20 A		Mezz. Fl. El. 17'6 (Cpl 1-5)		
UD.U1.1010 Operating Fl. El. 34'0" (Col. 1-5)	1 3/12/20 A 4/13/21	3/12/20 A	4/13/21	Operating Fl. El. 341, Col. 1-5)		
UD.U1.1020 Platform El. 50'0" (Col. 1-5)	1 3/11/20 A 4/13/21	3/11/20 A	4/13/21	Platform El. 50'0" (Cal. 1-5)		
UD.U1.1030 Platform El. 61'4" (Col. 1-5)	1 2/29/20 A 4/13/21	2/29/20 A	4/13/21	Platform El. 61'4" (Col 1-5)		
UD.U1.1040 Preheater/Dearator Fl. El. 72'6" (Col. 1-5)	1 2/28/20 A 4/13/21	2/29/20 A	4/13/21	Preheater/Dearator FILEI 72'3' (Col 1-5)		
UD.U1.1050 Platforms @ El 82'4" & 87'10" (Col. 1-5)	1 2/27/20 A 4/13/21	2/27/20 A	4/13/21	Platforms @ El 82'4" 8 87'10" (Col. 1-5)		
UD.U1.1060 ID & Fan Fl. El. 98'6" (Col. 1-5)	1 2/26/20 A 4/13/21	2/27/20 A	4/13/21	ID & Fan Fl. El. 98'6" ([Dol. 1-5])		
UD.U1.1070 Ventilating Fan Fl. El. 118'6" (Col. 1-5)	1 2/25/20 A 4/13/21	2/25/20 A	4/13/21	► Ventilating Fan Fl. E. 1186" (Cal. 1-5)		(
UD.U1.1080 Basement El. 0'0" (Col. 1-5)	1 7/27/20 A 5/20/21	7/27/20 A	5/20/21	Basement EL 330 (Col. 1-5)		
Verify Utility Disconnections Units 5	12 7/27/20 A 4/13/21	8/6/20 A	5/20/21	📕 🔰 🖌 🖌 🕹 🕹 🕹 🕹 🕹 🕹 🕹 🕹 🕹 🕹 🕹 🕹 🕹		
UD.U5.1000 Burner Platform El. 16'0" (Col. D-G/ 26-31)	1 7/27/20 A 4/13/21	7/27/20 A	4/13/21	Burner Flatform =1. 16'0" (Col. D/G/ 26-31)		
UD.U5.1010 Burner Platform El. 25'0" (Col. D-H/ 26-31)	1 7/28/20 A 4/13/21	7/28/20 A	4/13/21	Burner Flatform El. 25'0" (Cpl. DH 2631) Operating Fl 🖶 34'0" (Cpl. DH 2631)		
UD.U5.1020 Operating FI. El. 34'0" (Col. D-H/ 26-31)	2 7/29/20 A 4/13/21	7/30/20 A	4/13/21	Departing FI ∰ 34'0" (Col. D-H 26-31)		(
UD.U5.1030 Platform El 53'1"(Col. D-H/ 26-31)	1 7/31/20 A 4/13/21	7/31/20 A	4/13/21	Guerating P = 34 0 (Col. D-H/26-31) Flatform El 340" (Col. D-H/26-31) Flatform El 340" (Col. D-H/26-31)		
UD.U5.1040 Platform El. 64'0" (Col. D-H/ 26-31)	1 8/1/20 A 4/13/21	8/6/20 A	4/13/21	Fliatform EL 34 (1"(Col. D-H/ 26/31))		
UD.U5.1050 Platform El. 73'0" (Col. D-H/ 26-31)	1 8/1/20 A 4/13/21	8/6/20 A	4/13/21	Fliatform El (73)("(Col. D-H/ 2631))		
UD.U5.1060 Platform El. 81'0" (Col. D-H/ 26-31)	1 8/1/20 A 4/13/21	8/6/20 A	4/13/21	Flatform EL 310"(Col. D-H/ 25/31)		
UD.U5.1070 Platform El. 89'0" (Col. D-H/ 26-31)	1 8/1/20 A 4/13/21	8/6/20 A	4/13/21	Flatform EL 33 ("(Col. D-H/ 25 31))		
UD.U5.1080 Platform El. 98'0" (Col. D-H/ 26-31)	1 8/1/20 A 4/13/21	8/6/20 A	4/13/21	Flatform EL 38(0" (Col. D-H/ 28-31)		
UD.U5.1090 Dearator Platform El. 109"0" (Col. D-H/ 26-31)	1 8/1/20 A 4/13/21	8/6/20 A	4/13/21	Dearator Plattorm El. 109'0" (Coll D-H/ 26-31)		
UD.U5.1100 Platform El. 125'7" (Col. F-H/ 26-31)	1 8/1/20 A 4/13/21	8/6/20 A	4/13/21	Flatform EL (12577" (Col. Fi+I/ 26-31)		
UD.U5.1110 Basement Fl. El14'0" (Col. D-G/ 26-31)	1 7/27/20 A 5/20/21	7/27/20 A	5/20/21	Basement Fi 🛱 14'0" (Coll D-3/ 26-31)		
UD.U5.1120 Fan Room Fl. El. 0'0" (Col. G-K/ 26-31)	1 7/28/20 A 5/20/21	7/28/20 A	5/20/21	Far Room F.∰ 00" (Col. G-K/26-31)		
UD.U5.1130 Burner Platform El. 7'0" (Col. D-G/ 26-31)	1 7/29/20 A 5/20/21	7/29/20 A	5/20/21	Burner FlatformEl. 7'0" (Co. D(6/ 26-31)		
Verify Utility Disconnections Units 4	22 7/27/20 A 4/13/21	8/6/20 A	5/20/21	📕 👘 👘 🕹 👘 🖓 🕹 👘 🕹 👘 🕹 🕹 🕹 🕹 🕹 🕹 🕹		
UD.U4.1000 Burner Platform El. 23'8" (Col. D-H/ 16-23)	1 8/1/20 A 4/13/21	8/6/20 A	4/13/21	El. 23'8" (Col. D-H/ 16-23)		
UD.U4.1010 Operating Fl. El. 34'0" (Col. D-H/ 16-23)	1 8/1/20 A 4/13/21	8/6/20 A	4/13/21	→ Operating Fi.El. 34'0" (Co. D+// 16-23)		
UD.U4.1020 Air Heater Fl. 42'6"(Col. D-H/ 16-23)	1 8/1/20 A 4/13/21	8/6/20 A	4/13/21	Air Heater F. 42/d"(Col. D-H/ 16-23)		
UD.U4.1030 Platform El. 63'3" (Col. D-H/ 16-23)	1 8/1/20 A 4/13/21	8/6/20 A	4/13/21	Flatform El 3333" (Col. D-H/ 15-28)		
UD.U4.1040 Platform El. 72'0" (Col. D-F/ 16-23)	1 8/1/20 A 4/13/21	8/6/20 A	4/13/21	Fliatform El 220"(Col. D-#/ 16/23)		
UD.U4.1050 Platform El. 82'3" (Col. D-H/ 16-23)	1 8/1/20 A 4/13/21	8/6/20 A	4/13/21	Fliatform El 323" (Col. D-H/ 15-23)		
UD.U4.1060 Platform El. 91'3" (Col. D-H/ 16-23)	1 8/1/20 A 4/13/21	8/6/20 A	4/13/21	□ □ □ □ □ □ □ □ □ □		
UD.U4.1070 Platform El. 100'3" (Col. D-H/ 16-23)	1 8/1/20 A 4/13/21	8/6/20 A	4/13/21	Filatform El (130/3" (Col. D++/ n5-23)		
UD.U4.1080 Platform El. 1160'6" (Col. D-H/ 16-23)	1 8/1/20 A 4/13/21	8/6/20 A	4/13/21	Ріаtform El 11 60/6" (Сол. D-H/ 16-23)		

Data Date: 11/1/20	MA0842-U-07	- MA08 4	42 NRG Encin	ower Station - Update 07 - 2020-11-01	05. Detailed Schedule	Page 8 of
ivity ID Activity Name	Orig Dur Start Late Start	Finish	Late Finish Float	2020	2021	2022
					ay Jun Jul Aug Sep Oct Nov Dec Jan	
UD.U4.1090 Platform El. 126'3" (Col. E-F/ 16-23)	1 8/1/20 A 4/13/21	8/6/20 A	4/13/21			
UD.U4.1100 Basement Fl. El14'0" (Col. D-F/ 17-23)	1 7/27/20 A 5/20/21	7/27/20 A	5/20/21	Basement FI ∰ -14′0″ (Coll D-FI 17+23)		
UD.U4.1110 Basement Fl. El. 0'0" (Col. G-H/ 16-23)	1 7/28/20 A 5/20/21	7/28/20 A	5/20/21	Basement F.≝. 0'D" (Col. G-H) 16-23)		1 I I I
UD.U4.1120 Burner Platform El. 15"4" (Col. D-G/ 16-23)	1 7/29/20 A 5/20/21	7/29/20 A		Burner Fliatform El. 15"4" (Col. E.C. 16-23)		1
Regulated Materials Univ Waste Removal	207 1/13/20 A 4/13/21	9/15/20 A		9/15/20 A, Regulated Materials Univ Waster		
Unit 3 - Regulated Materials Univ Waste Removal	158 1/21/20 A 4/13/21	7/28/20 A	4/30/21	7/28/20 A, Urit:3 - Regulated Materials Univ Waste	Removal	
RM.U3.1000 Ventilating Fan Fl. El. 118'6" (Col. 10-16)	1 1/21/20 A 4/13/21	1/22/20 A	4/13/21			
RM.U3.1010 ID & Fan Fl. El. 98'6" (Col. 10-16)	1 1/23/20 A 4/13/21	1/25/20 A	4/13/21	- −1 D & Fan Fl. El. 98'6" (Col. 10116)		
RM.U3.1020 Platforms @ El 82'4" & 87'10" (Col. 10-16)	1 1/27/20 A 4/13/21	1/27/20 A	4/13/21	Platforms @ El 82'4" & 87'11" Col. 10-16		1.1.1.1.1.1.
RM.U3.1030 Preheater/Dearator FI. El. 72'6" (Col. 10-16)	1 1/28/20 A 4/13/21	1/29/20 A	4/13/21	Preheater/Dearator Fl. El. 726 (Cdl 10-15)		
RM.U3.1040 Platform El. 61'4" (Col. 10-16)	1 1/30/20 A 4/13/21	1/31/20 A	4/13/21	Platform El. 61'4" (Col. 10-16)		
RM.U3.1050 Platform El. 50'0" (Col. 10-16)	1 2/1/20 A 4/13/21	2/1/20 A	4/13/21	Platform El. 50'0" (Col. 1016)		
RM.U3.1060 Operating Fl. El. 34'0" (Col. 10-16)	1 2/3/20 A 4/13/21	2/5/20 A	4/13/21	Operating Fl. El. 34'0" (Col 10-16)		
RM.U3.1070 Mezz. Fl. El. 17'6" (Col. 10-16)	1 2/5/20 A 4/13/21	2/7/20 A	4/13/21	Mezz. Fl. El. 17'6" (Col. 10-16)		1.1.
RM.U3.1080 Basement El. 0'0" (Col. 10-16)	1 7/28/20 A 4/30/21	7/28/20 A	4/30/21	Basement E (00) (Col. 10-16)		
Unit 2 - Regulated Materials Univ Waste Removal	129 2/24/20 A 4/13/21	7/28/20 A	5/11/21	7/28/20 A, Uriti2 - Regulated Materials Univ Waste	Removal	
RM.U2.1000 Basement El. 0'0" (Col. 5-16)	1 7/28/20 A 5/11/21	7/28/20 A	5/11/21	Basement E (00) (Col. 5-16)		
RM.U2.1010 Ventilating Fan Fl. El. 118'6" (Col. 5-16)	1 2/24/20 A 4/13/21	2/24/20 A	4/13/21	Ventilating Fan Fl. El. 1186"(Col. 5-16)		
RM.U2.1020 ID & Fan Fl. El. 98'6" (Col. 5-16)	1 2/25/20 A 4/13/21	2/25/20 A	4/13/21	ID & Fan Fl. El. 98'6' (Coll, 5-16)		1
RM.U2.1030 Platforms @ El 82'4" & 87'10" (Col. 5-16)	1 2/26/20 A 4/13/21	2/26/20 A	4/13/21	Platforms @ El 82'4' 8 87'10' Cdl. 5-16		
RM.U2.1040 Preheater/Dearator Fl. El. 72'6" (Col. 5-16)	1 2/26/20 A 4/13/21	2/26/20 A	4/13/21	Preheater/Dearator F. El. 72'6' (Col. 5-16		
RM.U2.1050 Platform El. 61'4" (Col. 5-16)	1 2/27/20 A 4/13/21	2/27/20 A	4/13/21	Platform El. 61'4" (Ccl. 5-16)		
RM.U2.1060 Platform El. 50'0" (Col. 5-16)	1 2/27/20 A 4/13/21	2/27/20 A	4/13/21	Platform El. 50'0" (Ccl. 5-16)		
RM.U2.1070 Operating Fl. El. 34'0" (Col. 5-16)	1 2/28/20 A 4/13/21	2/28/20 A	4/13/21	Operating Fl. El. 340" (Col. 5-16)		
RM.U2.1080 Mezz. Fl. El. 17'6" (Col. 5-16)	1 2/29/20 A 4/13/21	2/29/20 A	4/13/21	Mezz. Fl. El. 17'6" (Cpl. 5-16)		
Unit 1 - Regulated Materials Univ Waste Removal	121 2/24/20 A 4/13/21	7/28/20 A	5/20/21	7/28/20 A, Urit 1 - Regulated Materials Univ Waste	Removal	
RM.U1.1000 Ventilating Fan Fl. El. 118'6" (Col. 1-5)	1 2/24/20 A 4/13/21	2/24/20 A	4/13/21	Ventilating Fan Fl. El, 1186" (Col. 1-5)		
RM.U1.1010 ID & Fan Fl. El. 98'6" (Col. 1-5)	1 2/25/20 A 4/13/21	2/25/20 A	4/13/21	ID & Fan Fl. El. 98'6' (Cpl. 1-5)		
RM.U1.1020 Platforms @ El 82'4" & 87'10" (Col. 1-5)	1 2/26/20 A 4/13/21	2/26/20 A	4/13/21	Platforms @ El 82'4' 8 87'10' Cdl. 1-5		1
RM.U1.1030 Preheater/Dearator Fl. El. 72'6" (Col. 1-5)	1 2/26/20 A 4/13/21	2/26/20 A	4/13/21	Preheater/Dearator F. El. 72'6' (Ool. 1-5		1 1 1
RM.U1.1040 Platform El. 61'4" (Col. 1-5)	1 2/27/20 A 4/13/21	2/27/20 A	4/13/21	Platform El. 61'4" (Cd. p-p)		
RM.U1.1050 Platform El. 50'0" (Col. 1-5)	1 2/27/20 A 4/13/21	2/27/20 A	4/13/21	Platform El. 50'0" (Cdl. 1-5)		
RM.U1.1060 Operating Fl. El. 34'0" (Col. 1-5)	1 2/28/20 A 4/13/21	2/28/20 A	4/13/21	Operating Fl. El. 340 Col. 1-5		
RM.U1.1070 Mezz. Fl. El. 17'6" (Col. 1-5)	1 2/29/20 A 4/13/21	2/29/20 A	4/13/21	Mezz. Fl. El. 17'6" (Cp. 1-5)		
RM.U1.1080 Basement El. 0'0" (Col. 1-5)	1 7/28/20 A 5/20/21	7/28/20 A	5/20/21	Basement E 1001 (Col. 1-5)		
Unit 5 - Regulated Materials Univ Waste Removal	16 7/21/20 A 4/13/21	8/31/20 A	5/20/21	8/81/2014. Uhit 5 - Regulated Materials Uhiv V	Vaste Removal	
RM.U5.1000 Platform El. 125'7" (Col. F-H/ 26-31)	1 7/21/20 A 4/13/21	8/11/20 A	4/13/21	Hatform El: 325'7" (Col. F-H/26-31) Heara or Pattorn El: 109"0" (Col. DH/ 26-31)		
RM.U5.1010 Dearator Platform El. 109"0" (Col. D-H/ 26-31)	1 7/22/20 A 4/13/21	8/11/20 A	4/13/21	Dearaor Plattorn El. 109"0"(Cdl. DH/ 26-31)		
RM.U5.1020 Platform El. 98'0" (Col. D-H/ 26-31)	1 7/23/20 A 4/13/21	8/11/20 A	4/13/21	Flatforn El: \$30' (Col. D-H/ 25-31) Flatforn El: \$300' (Col. D-H/ 25-31)		1
RM.U5.1030 Platform El. 89'0" (Col. D-H/ 26-31)	1 7/24/20 A 4/13/21	8/11/20 A	4/13/21	Hatform Eli ₩20' (Col. D-H/ 25-31)		
RM.U5.1040 Platform El. 81'0" (Col. D-H/ 26-31)	1 7/25/20 A 4/13/21	8/11/20 A	4/13/21	 		
RM.U5.1050 Platform El. 73'0" (Col. D-H/ 26-31)	1 8/11/20 A 4/13/21	8/31/20 A	4/13/21	Platforri #1, 73'0" (Col. Dir / 26-31)		
RM.U5.1060 Platform El. 64'0" (Col. D-H/ 26-31)	1 8/11/20 A 4/13/21	8/31/20 A	4/13/21	Platform Ell, 73'0" (Col. DHV 26-31) Platform Ell, 64'0" (Col. DHV 26-31) Platform El 53'1"(Col. DHV 26-31) Platform El 53'1"(Col. DHV 26-31)		
RM.U5.1070 Platform El 53'1"(Col. D-H/ 26-31)	1 8/11/20 A 4/13/21	8/31/20 A	4/13/21	Platform #158'1"(Col. D-H/ 26-31)		
RM.U5.1080 Operating Fl. El. 34'0" (Col. D-H/ 26-31)	1 8/11/20 A 4/13/21	8/31/20 A	4/13/21			
RM.U5.1090 Burner Platform El. 25'0" (Col. D-H/ 26-31)	1 8/11/20 A 4/13/21	8/31/20 A	4/13/21	Burnel Platform El. 25'0" (Cdl. DH/ 26-31)		
RM.U5.1100 Burner Platform El. 16'0" (Col. D-G/ 26-31)	1 8/11/20 A 4/13/21	8/31/20 A	4/13/21	Burnel Hettorm El. 16'0" (Cdl. D-G/ 26-31)		
RM.U5.1110 Burner Platform El. 7'0" (Col. D-G/ 26-31)	1 8/11/20 A 5/20/21	8/31/20 A	5/20/21	Burne Ratiorm El. 7'0" (Col. D-C/26-31)		
RM.U5.1120 Fan Room Fl. El. 0'0" (Col. G-K/ 26-31)	1 8/11/20 A 5/20/21	8/31/20 A	5/20/21	Fah Rommi Fi Ei 0'0" (Con G-K/ 26-31)		
RM.U5.1130 Basement Fl. El14'0" (Col. D-G/ 26-31)	1 8/11/20 A 5/20/21	8/31/20 A	5/20/21	► Burnel Platform El. 7'0" (Col. D-G/26-31) ► Fan Room Fil El. 0'0" (Col. G-K/26-31) ► Basement Fil El14'0" (Col. D-G/26-31)		
						8 8 E L
	12 8/25/20 A 4/13/21	9/15/20 A	5/20/21		iv Waste Removal	2 2
Unit 4 - Regulated Materials Univ Waste Removal RM.U4.1000 Platform El. 126'3" (Col. E-F/ 16-23)	12 8/25/20 A 4/13/21 1 8/25/20 A 4/13/21	9/15/20 A 8/31/20 A			v Waste Removal	

Data Date: 11/1/2	20	MAC)842-U-07	- MA084	2 NRG E	Encind	n Powe	r Statio	on -	Update 07 - 2020-	11-0	1		
Activity ID	Activity Name	Orig Dur Start	Late Start	Finish	Late Finish			- 1		2020				
							p Oct N	ov Dec J	an F	Feb Mar Apr May Jun J		g Sep	Oct N	Nov Dec Jan Fel
RM.U4.1020	Platform El. 100'3" (Col. D-H/ 16-23)	1 8/25/20 A	4/13/21	8/31/20 A	4/13/21		1				4	Pla	fþirn E	I. 100'3" (Col. DH/
RM.U4.1030	Platform El. 91'3" (Col. D-H/ 16-23)	1 8/25/20 A	4/13/21	8/31/20 A	4/13/21							Pla		I. 91'3" (Col. DH/ 1
RM.U4.1040	Platform El. 82'3" (Col. D-H/ 16-23)	1 8/25/20 A	4/13/21	8/31/20 A	4/13/21		1 1					Plai	forn E	I. 82'3" (Col. D . 1 / 1
RM.U4.1050	Platform El. 72'0" (Col. D-F/ 16-23)	1 8/25/20 A	4/13/21	8/31/20 A	4/13/21	(6	Pla	fþ rn E	I. 72'0" (Col. D. 7/
RM.U4.1060	Platform El. 63'3" (Col. D-H/ 16-23)	1 9/1/20 A	4/13/21	9/2/20 A	4/13/21							P	tiom E	El 63'3" (Col. D+H/ 1
RM.U4.1070	Air Heater Fl. 42'6"(Col. D-H/ 16-23)	1 9/3/20 A	4/13/21	9/3/20 A	4/13/21		1.1						Heater	FI. 42'6"(Col. DH)
RM.U4.1080	Operating Fl. El. 34'0" (Col. D-H/ 16-23)	1 9/9/20 A	4/13/21	9/10/20 A	4/13/21		1						peratir	g Fl. El. 34'0" (Col
RM.U4.1090	Burner Platform El. 23'8" (Col. D-H/ 16-23)		4/13/21	9/11/20 A	4/13/21									Platform El. 23'8' (C
RM.U4.1100	Burner Platform El. 15"4" (Col. D-G/ 16-23)		5/20/21	9/12/20 A	5/20/21		1 1				10.7			Platform El. 15
	Basement FI. El. 0'0" (Col. G-H/ 16-23)		5/20/21	9/14/20 A	5/20/21	-	1						Baseme	ent Fl. El. 0'0" (Col.
	Basement Fl. El14'0" (Col. D-F/ 17-23)		5/20/21	9/15/20 A		1 1	8							ent Fl. El14'0' (Co
	Regulated Materials Univ Waste Removal	and the second	4/13/21	1/17/20 A	-		1			/17/20 A, Out Building - Regu	lated N	lateria s	s Univ Y	vaste Removal
	Training Bldg.		4/13/21	1/13/20 A	4/13/21		1		11 11	aining Bldg.				
	Lab Eng. Trailer		4/13/21	1/14/20 A	4/13/21		ł		4	ap Eng. Trailer				
RM.OB.1020			4/13/21	1/14/20 A	4/13/21	-	1 1		q	EM III				
RM.OB.1030			4/13/21	1/16/20 A	4/13/21		+			brary				
	Storage Bldg.		4/13/21	1/17/20 A	4/13/21	-	1			torage Bldg.				
RM.OB.1050	1		4/13/21	1/15/20 A	4/13/21	0.50	1			aint Bldg.				
Site Demolition			3/20/21	5/19/21	3/28/22	256	1 -	1	M					
SD.1000	Demolish Dredge		3/26/21	3/4/20 A	3/26/21		1			Demolish Dredge				
SD.1010	South Overhead Electric Bridge Powerhouse to Control Bldg. 1/2		3/26/21	11/3/20	3/27/21	112			14					South Overhead
SD.1020	North Overhead Electric Bridge Powerhouse to Control Bldg. 3		6/22/21	11/5/20	6/23/21	185								North Overhead E
SD.1030	SDG&E Piping Removal @ Switchyard Area		6/24/21	10/6/20 A	6/24/21	-	1							S&E Piping Remov
SD.1040	Water Tank @ Gas Turbine Peaker		6/24/21	9/30/20 A	6/24/21	-								er Tank @ Gas Turb
SD.1050	Gas Turbine Peaker		4/13/21	10/6/20 A	4/13/21	-	1 -			2/7/20 A Domolish				Turbine Peaker
	& E Water Tanks		3/20/21	3/7/20 A	3/26/21					■ 3/7/20 A, Demolish S Establish Cattle Fence Bou		water	anis;;;	
	Establish Cattle Fence Boundry North tank Demolition		3/20/21 3/26/21	1/31/20 A	3/20/21 3/26/21	-			Н	North tank Demolition	ary			
			3/26/21	2/15/20 A 2/24/20 A	3/26/21		1 -			South Tank Demolition				
				2/24/20 A 3/7/20 A	3/26/21	-			H					
	Area Clean up		3/26/21							Area Clean up	Gono			
	Area Sign-Off & Cattle Fence Removal	1 3/7/20 A 27 2/18/20 A	3/26/21 3/20/21	3/7/20 A 2/24/20 A	3/26/21 3/26/21	-				 ➡ Area Sign-Off & Catt ➡ 2/24/20 A, Ammonia H 				· · · · · · · · · · · · · · · · · · ·
	roxide Tank Area Utility verification		3/20/21	2/24/20 A 2/18/20 A	3/20/21	-				 Utility verification 	uibxiu			
	Conduit / Piping from Guard rail		3/26/21	2/19/20 A			1		llE	Conduit / Piping from G				
	Demo Ammonia Hydroxide Tanks		3/26/21	2/13/20 A	-	-								
	Various Out Buildings		3/20/21	2/20/21	3/28/22	331				Demo Ammonia Hydrox				
SD.OB.1000			3/22/22	2/10/20 A	3/22/22	001	4			Paint Bldg.				
	Upper Storage Bldg.		3/22/22	12/4/20	3/23/22	384				- Faint Blag.	1			Upper \$ ora
	Upper Warehouse		3/24/22	12/9/20	3/28/22	384	1							Upper Van
	Demo Southeast Bridge to Boilerhouse		5/15/21	11/5/20	5/19/21	155	1							Demo Southeast
	Demo Southwest Bridge (Rail) to Turbine Hall		5/20/21	2/20/21	5/24/21	79								
SD.OB.1050	Training Bldg.		6/22/21	1/29/20 A	6/22/21		e e e e e e e e e e e e e e e e e e e	1-1-1-1-1-1		Training Bldg.				┟┼╴╴╶┊┣╾╸
SD.OB.1060	Lab Eng. Trailer		6/22/21	2/18/20 A	6/22/21	-	1	-	14	Lab Eng. Trailer				
	Water Treatment		6/22/21	8/4/20 A	6/22/21	+	1 1					Vater Tr	eatme	at
SD.OB.1080	Demineralizer Tank Area		6/22/21	8/10/20 A	6/22/21	-						Demine	era zer	nt Tank Area
SD.OB.1090	Library		6/22/21	2/6/20 A	6/22/21	-	1		╽┟╅	Library				
SD.OB.1100	Lower Storage Bldg.		6/22/21	2/6/20 A	6/22/21	-	1 1	- courde		Lower Storage Bldg.				1
SD.OB.1110			3/20/21	2/19/20 A	3/20/21	-						╫╵║		
Control House			6/24/21	5/19/21	3/16/22	246								
	Control Bldg. 1/2 Tunnel Opening		1/7/22	1/13/21	1/8/22	299	-							r=1 Cont
SD.CH.1010	Control Bldg. 1/2		6/24/21	5/1/21	6/29/21	50								
SD.CH.1020	Control Bldg. 3		6/30/21	5/7/21	7/5/21	50	1		[-]-]-					11
	Control Bldg. 3 Tunnel Opening		7/6/21	5/10/21	7/7/21	50								
-			_	-	-	- L	1 1	h i					1 1000	

05. Detailed S	Schedule
----------------	----------

Page 9 of 15

	2021			2022
		ov Dec	_	Mar Apr May n
H 16•23)				
/ 16-23)				
/ 16-23)				
(16-23)				
//16-23) ⊣(16-23)				
H/ 16+23) ol D-H/ 16-2	t			
оп ф-ни то-2 (Сој. D-ни 1				
(Col. D-G/				
DI G-H/ 16-2				
	-23			
		1		
		1.3		
	5/19/21, Site Demolition			
	tdge Powerhouse to Control Bldg. 1/2		- 1. 1	(
	dge Powerhouse to Control Bldg. 3			
oval @ Swt				
urbine Peak				
2/20/2	Demolition of Various Out Buildings			
orage Bldg. /arehøuse	<u></u> <u></u>		-	
- II: I III	Bollerhouse			
	Southwest Bridge (Rail) to Turbine Hall			
╼┛╽┋┼╴╢╢		1		0-1001000
	▼ 5/19/21, Control Houses			
ontrol Bldg.	/2 Tunnel Opening			
	Control Bldg. 1/2			
	Control Bldg 3			
	Control Bldg. 3 Tunnel Opening	_ _		

ta Date: 11/1/2	20	MA	.0842-U-02	7 - MA08 4	42 NRG E	ncina	wer Station - Update 07 - 2020-11-01	05. Detailed Schedule	Page 10 of
ity ID	Activity Name	Orig Dur Start	Late Start		Late Finish		2020	2021	2022
						əp	Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr I	May Jun Jul Aug Sep Oct Nov Dec Jan	Feb Mar Apr M
SD.CH.1040	Units 1-3 GSU	10 5/7/21	3/5/22	5/19/21	3/16/22	246		Units 1-3 \$SU	
Waste Water Tr	eatment Area	31 11/2/20	3/26/21	12/9/20	3/21/22	378	I 2/9/2D Waste Water D	atment Area	
WW.1000	Electrical Disconnect	10 11/2/20	3/26/21	11/12/20	4/6/21	112	Electrical Distonmect		de la de la
WW.1010	Utility Verification	1 11/13/20	4/7/21	11/13/20	4/7/21	112	Utility Verification		
WW.1020	Piping Segregation from EW Tank Piping	2 11/14/20	4/8/21	11/16/20	4/9/21	112	Piping Segregation from EW	Tank Piping	1 - Es (L. 11)
WW.1030	TW & LVW Tank Piping Removal	2 11/17/20	4/10/21	11/18/20	4/12/21	112	TW & LVW Tank Riping Rem		
WW.1040	Obsolete Piping Removal WWT to Powerhouse	4 11/19/20	3/10/22	11/23/20	3/14/22	384	E Obsølete Fiping Removal V	WT to Powerhouse	
WW.1050	LVW Tank 2 Demo	4 11/19/20	4/13/21	11/23/20	4/16/21	112	LVVI(Tank⊉ Demo		
WW.1060	LVW Tank 1 Demo	4 11/24/20	4/17/21	11/30/20	4/21/21	112	LVW Tank 1 Demo		
WW.1070	TW Tank 6 Demo	4 12/1/20	4/22/21	12/4/20	4/26/21	112	TVÝ Tarik 6 Demb		
WW.1080	TW Tank 5 Demo	4 12/5/20	4/27/21	12/9/20	4/30/21	112	TW Tank 5 Demo		
WW.1090	EW Tank 4 Demo	3 11/24/20	3/15/22	11/27/20	3/17/22	384	EW Tank - Demo		
WW.1100	EW Tank 3 Demo	3 11/30/20	3/18/22	12/2/20	3/21/22	384	EVV Tank 3 Demo		
Interior Asbest	os Abatement	373 11/25/19	1/13/21	2/12/21	7/14/21	130		rior Asbestos Abatement	
IA.1000	Unit 1 Level B Abatement	10 9/9/20 A	2/27/21	11/2/20	2/27/21	89	Unit 1 Level B Abatement		
IA.1010	Unit 3 Level B Abatement	5 9/9/20 A	4/8/21	11/2/20	4/8/21	123	Unit 3 Level B Abatement		
IA.1020	Turbine 5 Shell Spray On Cut & Dispose	5 11/2/20	4/9/21	11/7/20	4/14/21	123	Turbine 5 Shell Spray On Cure	Dispose	
IA.1030	Turbine 4 Shell Spray On Cut & Dispose	5 11/7/20	4/15/21	11/13/20	4/20/21	123	Turbine 4 Srell \$pray Φή Cu	A second and the second area for any second and the second s	
IA.1040	Turbine 3 Shell Spray On Cut & Dispose	3 11/13/20	4/21/21	11/17/20	4/23/21	123	Turbine 3 Shell Spray On Gu	& Dispose	
IA.1050	Turbine 2 Shell Spray On Cut & Dispose	3 11/17/20	4/24/21	11/20/20	4/27/21	123	Turbine 2 Shell Spray 🖓 🕻	t & Dispose	
IA.1060	Turbine 1 Shell Spray On Cut & Dispose	3 11/20/20	4/28/21	11/24/20	4/30/21	123	Turbine 1 Shei Spray On G	ıt & Dispose	
Roofing Abate	ment	67 11/2/20	2/25/21	2/1/21	7/14/21	140	2/1/21, Riofin	Abatement	
IA.RA.1000	Boiler 4 Roof Vent Removal	2 11/2/20	6/8/21	11/3/20	6/9/21	175	Boiler 4 Roof Vent Removal		
IA.RA.1010	Boiler 4 Roof Flashing Removal	2 11/4/20	6/10/21	11/5/20	6/11/21	175	Boiler 4 Roof Flashing Remova		
IA.RA.1020	Boiler 5 Roof Vent Removal	2 11/6/20	6/12/21	11/7/20	6/14/21	175	Boiler \$ Roof Vent Removal		
IA.RA.1030	Boiler 5 Roof Flashing Removal	2 11/9/20	6/15/21	11/10/20	6/16/21	175	Boiler 5 Roof Flashing Remov	al	
IA.RA.1040	Turbine 1 Roof Field Removal	10 11/11/20	6/17/21	11/21/20	6/28/21	175	Turdine 1 Roof Field Rame	al	
IA.RA.1050	Boiler 3 Roof Field Removal	10 12/16/20	2/25/21	1/8/21	3/9/21	50	Boller β Roof Field	kemoval	
IA.RA.1060	Turbine 2 Roof Field Removal	10 11/23/20	6/29/21	12/5/20	7/9/21	175	Turbine 2 Roof Field Ren	oval	
IA.RA.1070	Boiler 2 Roof Field Removal	10 1/8/21	4/19/21	1/20/21	4/30/21	86	Boiler 2 Roof: Fe	l Removal	
IA.RA.1080	Turbine 4 Roof Vent Removal	2 12/7/20	7/10/21	12/8/20	7/12/21	175	Turbine Roof Ven Ref	oval	
IA.RA.1090	Boiler 1 Roof Field Removal	10 1/20/21	4/30/21	2/1/21	5/12/21	86	Poiler 1 Roof Vent Ren →□ Boiler 1 Roof F 	eld Removal	
IA.RA.1100	Turbine 5 Roof Vent Removal	2 12/9/20	7/13/21	12/10/20	7/14/21	175	IIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIII	ioval	1
Unit 5 - Asbes	tos Abatement Interior	4 10/13/20	6/8/21	10/15/20	6/8/21		♥ 10/15/20 A Unit 5 - Asbestos Abait ● Level 5 Contro Rtom VAT	ment Interior	
IA.U5.1000	Level 5 Control Room VAT	4 10/13/20	6/8/21	10/15/20	6/8/21		Level 5 Control Room VAT		
Unit 4 - Asbes	tos Abatement Interior	4 2/8/21	7/6/21	2/12/21	7/9/21	126		4 - Asbestos Abatement Interior	
IA.U4.1000	Interior Transite Removal		7/6/21	2/12/21	7/9/21	126		te Removal	
Unit 3		333 11/25/19	1/13/21	12/16/20	2/27/21	53	v i⊉/i∰20, Unit 3		1.1.
Prep-Unit3		16 11/25/19		12/3/19 A			12/3/19 A, Prep - Unit 3		
	Ventilating Fan Fl. El. 118'6" (Col. 10-16)	2 11/25/19	-	11/25/19	-		🛏 Ventilating Fan Fl. El. 118'6" (Col. 10-16)		
	ID & Fan Fl. El. 98'6" (Col. 10-16)	2 11/25/19		11/25/19			D & Fan Fl. El. 98'6" (Col. 10-16)		
IA.U3.P.102	Platforms @ El 82'4" & 87'10" (Col. 10-16)	2 11/25/19	2/23/21	11/26/19	2/23/21		Platforms @ El 82'4" & 87'10" (Col. 10-16)		
IA.U3.P.103	Preheater/Dearator Fl. El. 72'6" (Col. 10-16)	2 12/2/19A	2/23/21	12/2/19 A	2/23/21		Preheater/Dearator Fl. El. 72'6" (Col. 10-16)		1_1
IA.U3.P.104	Platform El. 61'4" (Col. 10-16)	2 12/2/19A	2/23/21	12/2/19 A	2/23/21		Platfdrm E. 61'4" (Col. 10-16)		
	Platform El. 50'0" (Col. 10-16)	2 12/2/19A	2/23/21	12/2/19 A	2/23/21		Platfdrm E. 50'0" (Col. 10-16)		
IA.U3.P.106	Operating Fl. El. 34'0" (Col. 10-16)	2 12/3/19 A	2/23/21	12/3/19 A	2/23/21		Operating Fl. El. 34'0" (Col. 10-16)		
IA.U3.P.107	Mezz. Fl. El. 17'6" (Col. 10-16)	2 12/3/19 A	2/23/21	12/3/19 A	2/23/21		Mezz. Fli El. 17'6" (Col. 10-16)		
Containment -	Unit 3	24 1/29/20 A	1/13/21	3/7/20 A	2/27/21				
IA.U3.C.100	Col. 10 Containment Wall	12 2/17/20 A	1/13/21	3/2/20 A	1/13/21		Col. 10 Containment Wall		
IA.U3.C.10'	Col. D Containment Wall	5 1/29/20 A	2/27/21	3/4/20 A	2/27/21		Col. D Containment Mal		
IA.U3.C.102	Critical Misc. Openings	12 3/2/20 A	1/13/21	3/7/20 A	1/13/21		Critical Misc. Openings		
Abate asbesto	s - Unit 3	96 8/12/20 A	1/13/21	12/16/20	2/25/21	50	12/ 16/2 0, Abate asbest	os - Unit 3	
	Clearance	1 12/1/20	2/9/21	12/1/20	2/10/21	50			

Data Date: 11/1/2	20	MAO	842-U-07	- MA084	2 NRG	Encina I	wer Station - Update 07 - 2020-11-01	05. Detailed Schedule Page 11 of 15
Activity ID	Activity Name	Orig Dur Start	Late Start	Finish	Late Finis	Float	2020 2	2021 2022
					_	ep		n Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May n
	Containment Breakdown		2/13/21	12/16/20	2/25/21	50	Containment Breakädvin	
Accessible Fr			1/13/21	11/10/20	1/21/21	50	11/10/20, Accessible Frieble ACM	
	Ventilating Fan Fl. El. 118'6" (Col. 10-16)		1/13/21	10/19/20	1/13/21		Ventilating Far Fill El: 118'6' (Co. 10-16)	
	ID & Fan Fl. El. 98'6" (Col. 10-16)		1/13/21	10/26/20	1/13/21			
	Platforms @ El 82'4" & 87'10" (Col. 10-16)		1/13/21	10/28/20	1/13/21	4.4	Flatforms @FFi82'4" & 87/10" (C ol. 10-16	
	Preheater/Dearator FI. EI. 72'6" (Col. 10-16)		1/13/21	10/28/20	1/13/21		Fireheater/D	6)
	Platform El. 61'4" (Col. 10-16)		1/13/21	10/30/20	1/13/21			
	Platform El. 50'0" (Col. 10-16)		1/13/21	11/3/20	1/14/21	50	=====================================	
	Operating Fl. El. 34'0" (Col. 10-16)		1/14/21	11/6/20	1/18/21	50	→G Operating + Litt. 34'0' (Cot. 1D-16)	
	Mezz. Fl. El. 17'6" (Col. 10-16)		1/18/21	11/10/20	1/21/21	50	Ганананан алан алан алан алан алан алан	
Skin Boiler		28 8/12/20 A		9/2/20 A	1/21/21		v→v 9/2/20 A, San Boiter	
	Ventilating Fan Fl. El. 118'6" (Col. 10-16)	2 8/12/20 A		8/17/20 A	1/21/21		· · · · · · · · · · · · · · · · · · ·	
	ID & Fan Fl. El. 98'6" (Col. 10-16)	2 8/17/20 A		8/18/20 A	1/21/21		Platipms@ 8 82'4' \$ 87't0" (Col. 10-16)	
	Platforms @ El 82'4" & 87'10" (Col. 10-16)	1 8/19/20 A		8/20/20 A	1/21/21			
	Preheater/Dearator Fl. El. 72'6" (Col. 10-16)	1 8/21/20 A		8/24/20 A			╶╶┼╶╬╴──┤╶┟╴╶╴╴╴╴╴╴╴╴╴╴ ╎╎╎╫╶╎╶┏╤╋╵╎╴╌┼╺╠╎┼╶╎╎╢╢ ╸╴╶╝╽╴╴┟┟╬╫╸╽)╶┠┈╶┤╽╬╺╫╝	d
	Platform El. 61'4" (Col. 10-16) Platform El. 50'0" (Col. 10-16)	1 8/25/20 A 1 8/27/20 A		8/26/20 A 8/28/20 A	1/21/21	-	El afdrm El 61'4" (Cpil 10'16) ■ Platform El 50'0" (Col. 10'16)	
				8/31/20 A	1/21/21			
	Operating FI. EI. 34'0" (Col. 10-16)	2 8/29/20 A 2 9/1/20 A	1/21/21	9/2/20 A	1/21/21		Operating F. El. 340" (Col. 10-16)	
	Mezz. Fl. El. 17'6" (Col. 10-16)		1/21/21	9/2/20 A	1/21/21	50	Wie22. fr. El 17 6 (CO) fr. 107	
	Ventilating Fan Fl. El. 118'6" (Col. 10-16)		1/21/21	10/19/20	1/21/21	50		
	ID & Fan Fl. El. 98'6" (Col. 10-16)		1/21/21	10/26/20	1/21/21	- 1	Han Ha Fair F . : : 8 '6" (Col. 10-10)	
	Platforms @ El 82'4" & 87'10" (Col. 10-16)		1/21/21	10/28/20	1/21/21		Fatforms/@##82'4"&87'10" (Col. 10-16	
	Preheater/Dearator Fl. El. 72'6" (Col. 10-16)		1/21/21	10/28/20	1/21/21		Freheater/Dearator/FI. El. 72:6 Col. 10-1	
	Platform El. 61'4" (Col. 10-16)		1/21/21	10/20/20	1/21/21		Hatforn El. (211-12)	3)
	Platform El. 50'0" (Col. 10-16)		1/21/21	11/11/20	1/23/21	50		
	Operating Fl. El. 34'0" (Col. 10-16)		1/23/21	11/14/20	1/27/21	50	Fill Operating Fill 134 (Carl 140-16)	
	Mezz. Fl. El. 17'6" (Col. 10-16)		1/27/21	11/18/20	1/30/21	50	Hezz: FIED 17/6" (Co. 10/166)	
Final Clean			1/30/21	11/30/20	2/9/21	50	1143D/20 Final Clean	
	Ventilating Fan Fl. El. 118'6" (Col. 10-16)		1/30/21	11/19/20	2/1/21	50		16)
	ID & Fan Fl. El. 98'6" (Col. 10-16)	1 11/20/20 2		11/20/20	2/2/21	50	UD Al Fard P 1986" (Col. 10-	
	Platforms @ El 82'4" & 87'10" (Col. 10-16)	1 11/21/20		11/21/20	2/3/21	50	EL 198'6" (Cdl. 10-16) ■ ID & Fart Plattoms (CD El 98'6" (Cdl. 10-16) ■ Plattoms (CD El 82'4" 8 877 10" (Col. 1	0-16)
	Preheater/Dearator Fl. El. 72'6" (Col. 10-16)		2/3/21	11/23/20	2/4/21	50		10-16)
	Platform El. 61'4" (Col. 10-16)	1 11/24/20 2		11/24/20	2/5/21	50	Platrom E 61'4" (Cdl 10-16)	
IA.U3.A.12	Platform El. 50'0" (Col. 10-16)		2/5/21	11/26/20	2/6/21	50	Platform E 61'4" (Col. 10-16) Platform E 50'0" (Col. 10-16) Operating Fi. El. 34'0" (Col. 10-16)	
IA.U3.A.13	Operating Fl. El. 34'0" (Col. 10-16)	1 11/27/20 2		11/27/20	2/8/21	50		al a sector a secto
	Mezz. Fl. El. 17'6" (Col. 10-16)	1 11/30/20 2		11/30/20	2/9/21	50		
Non-Friable B	rick Removal	6 10/10/20 2	2/10/21	12/4/20	2/13/21	50	Mazz. F. El. 17'6" (Cov. 10-16)	
IA.U3.A.13	Mezz. Fl. El. 17'6" (Col. 10-16)		2/10/21	12/2/20	2/11/21	50	Mezz #1: El. 17'6" (Cot. 10-16) → Oberating Fl. El. 3400" (Col. 10-16)	
IA.U3.A.13	Operating Fl. El. 34'0" (Col. 10-16)	1 12/3/20 2	2/11/21	12/3/20	2/12/21	50		
IA.U3.A.13	Platform El. 50'0" (Col. 10-16)	1 10/24/20 2	2/12/21	12/4/20	2/13/21	50	Featform =1. 50'd" (Cut. 10-16)	
IA.U3.A.13	Platform El. 61'4" (Col. 10-16)	1 10/24/20 2	2/13/21	10/30/20	2/13/21			
IA.U3.A.13	Preheater/Dearator Fl. El. 72'6" (Col. 10-16)	1 10/21/20 2	2/13/21	10/28/20	2/13/21		Preheater/Deate tor FI. El. 72/61 Col. 10-1	6)
IA.U3.A.13	Platforms @ El 82'4" & 87'10" (Col. 10-16)	1 10/21/20 2	2/13/21	10/28/20	2/13/21			
IA.U3.A.13	ID & Fan Fl. El. 98'6" (Col. 10-16)	1 10/10/20 2	2/13/21	10/26/20	2/13/21			
IA.U3.A.14	Ventilating Fan Fl. El. 118'6" (Col. 10-16)	1 10/10/20 2	2/13/21	10/19/20	2/13/21		IP atforms:@#t.82'4" & 87'10" Col. 10-16 ID Far FI. #86'' (Col. 10-16) ID Ventilating Far FI. #86'' (Col. 10-16) ID Ventilating Far FI. #118'6' (Col. 10-16)	
Unit 2		343 12/4/19 A		1/27/21	6/23/21	126	1/27/21, Unit 2 → 00: Containment Breakdowr	
	Containment Breakdown	12 1/14/21	6/10/21	1/27/21	6/23/21	126		
Prep - Unit 2		25 12/4/19 A			2/27/21		🕶 12/11/19 A, Prep - Unit 2	
	Ventilating Fan Fl. El. 118'6" (Col. 5-16)	1 12/4/19 A		12/4/19 A			Ventilating Fan Fl. El. 118'6" (Col. 5-16	
	ID & Fan Fl. El. 98'6" (Col. 5-16)	1 12/5/19 A		12/5/19 A			 ✓ 12/11/19 A, Prep - Unit 2 ✓ Ventilating Fan Fl. El. 118'6" (Col. 5-16) ID & Fan Fl. El. 98'6" (Col. 5-16) Platforms @ El 82'4" & 87'10" (Col. 5-16) Preheater/Dearator Fl. El. 72'6" (Col. 516) 	
	Platforms @ El 82'4" & 87'10" (Col. 5-16)	1 12/6/19 A		12/6/19 A			Platforms @ El 82'4" & 87'10" (Col. 5-16)	
IA.U2.P.103	Preheater/Dearator Fl. El. 72'6" (Col. 5-16)	2 12/7/19A 2	2/27/21	12/7/19 A	2/27/21		Preheater/Dearator Fl. El. 72'6" (Col. \$16)	

Data Date: 11/1/20	MA0842-U-0	7 - MA084	2 NRG E	ncina	The Power Station - Update 07 - 2020-11-01 05. Detailed Schedule Page 1
Activity ID Activity Name	Orig Dur Start Late Start		Late Finish	_	t 2020 2021 2022
				эр	ap Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Ap
IA.U2.P.104 Platform El. 61'4" (Col. 5-16)	1 12/9/19 A 2/27/21	12/9/19 A			Platform El. 61'4" (Col. 5-16)
IA.U2.P.10 Elatform El. 50'0" (Col. 5-16)	1 12/9/19 A 2/27/21	_	_	100 C	Platform El. 50'0" (Col. 5-16)
IA.U2.P.106 Operating FI. El. 34'0" (Col. 5-16)	2 12/10/19 2/27/21	12/10/19			Dperating Fl. El. 34'0" (Col. 5-16)
IA.U2.P.107 Mezz. Fl. El. 17'6" (Col. 5-16)	2 12/11/19 2/27/21		2/27/21		Mezz. Fl. El. 17'6" (Col. 5-16)
Containment - Unit 1/2	37 1/29/20 A 2/27/21	3/17/20 A	-		3/17/20 A, Containment - Unit 1/2
IA.U2.C.10(Col. D Containment Wall	5 1/29/20 A 2/27/21	_	2/27/21		
IA.U2.C.10' Critical Misc. Openings	10 3/5/20 A 2/27/21	3/17/20 A	-	1	
Abate asbestos - Unit 2	77 9/15/20 A 2/27/21	1/8/21	6/10/21	131	
IA.U2.A.13, Clearance	1 1/4/21 4/17/21	1/4/21	4/19/21	89	
Accessible Friable ACM	33 10/10/20 2/27/21	11/12/20	3/10/21	89	
IA.U2.A.1(Ventilating Fan Fl. El. 118'6" (Col. 5-16)	3 10/10/20 2/27/21		2/27/21		Ventilating Flant PI EL 118'6' (Col. 5-16)
IA.U2.A.1(ID & Fan Fl. El. 98'6" (Col. 5-16)	3 10/10/20 2/27/21	10/26/20	2/27/21	<i>?</i>	
IA.U2.A.1(Platforms @ El 82'4" & 87'10" (Col. 5-16)	2 10/22/20 2/27/21		2/27/21	-	ID& Fah Fl. 5: 98'6" (Col. 5-16) Platforms @ 56 82'4" & 87'10" (Col. 5-16) Prehealer/Degrator/Fl. El. 72'6' (Col. 5-16)
IA.U2.A.1(Preheater/Dearator FI. El. 72'6" (Col. 5-16)	2 10/22/20 2/27/21	-	2/27/21		
IA.U2.A.1(Platform El. 61'4" (Col. 5-16)	2 10/28/20 2/27/21	11/3/20	3/2/21	89	
IA.U2.A.1(Platform El. 50'0" (Col. 5-16)	2 10/28/20 3/2/21 2 11/5/20 2/2/21	11/5/20	3/3/21	89	
IA.U2.A.1(Operating FI. El. 34'0" (Col. 5-16)	3 11/5/20 3/3/21	11/9/20	3/6/21	89	
IA.U2.A.1(Mezz. Fl. El. 17'6" (Col. 5-16)	3 11/9/20 3/6/21 30 9/15/20 A 3/16/21	-	3/10/21	89	
Skin Boiler IA.U2.A.1(Ventilating Fan Fl. El. 118'6" (Col. 5-16)	30 9/15/20 A 3/16/21 2 9/15/20 A 3/16/21	10/9/20 A 9/17/20 A	4/2/21		
					→ Mentilating Fan Fl. EL 18'6" (Col. 5-16) → N D& Fan Fl. EL 98'6" (Col. 5-16) → N Platforms @ EL 22'8 & 87'10" (Col. 5-16)
IA.U2.A.11 ID & Fan Fl. El. 98'6" (Col. 5-16) IA.U2.A.11 Platforms @ El 82'4" & 87'10" (Col. 5-16)	2 9/18/20 A 3/25/21 1 9/21/20 A 3/25/21	9/21/20 A 9/23/20 A	-		
IA.U2.A.11 Preheater/Dearator Fl. El. 72'6" (Col. 5-16)	1 9/23/20 A 3/29/21	9/26/20 A			Te Preheater/De rat tor Fil EI 726" (Col. 5 -16)
IA.U2.A.11 Plefleater/Deatatol Fi. El. 726 (Col. 5-16)	1 9/23/20 A 3/29/21	9/20/20 A 9/30/20 A			Platform El. 51/4"(Ωdl. 5-16)
IA.U2.A.11 Platform El. 50'0" (Col. 5-16)	1 9/20/20 A 3/29/21				n and a star
IA.U2.A.11 Operating Fl. El. 34'0" (Col. 5-16)	2 10/2/20 A 4/1/21	10/2/20 A		- 3	
IA.U2.A.12 Mezz. Fl. El. 17'6" (Col. 5-16)	2 10/2/20 A 4/2/21				
Boiler Insulation Removal	24 10/10/20 3/29/21	10/9/20 A	4/8/21	107	
IA.U2.A.1(Ventilating Fan Fl. El. 118'6" (Col. 5-16)	3 10/10/20 3/29/21		3/29/21	107	ventilating Far F. El. 118'6' (Co. 5-16)
IA.U2.A.11 ID & Fan Fl. El. 98'6" (Col. 5-16)	3 10/10/20 3/29/21		3/29/21		
IA.U2.A.11 Platforms @ El 82'4" & 87'10" (Col. 5-16)	2 10/22/20 3/29/21	10/28/20	3/29/21		ID& Fah Fl. 5: 98'6" (Col. 5-16) Fl IPlatforms @ #t 82'4" & 87'10" (Col. 5-16) Fl IPrehealer/Degrator Fl. El. 72'6' (Col. 5-16)
IA.U2.A.11 Preheater/Dearator Fl. El. 72'6" (Col. 5-16)	2 10/22/20 3/29/21		3/29/21		
IA.U2.A.11 Platform El. 61'4" (Col. 5-16)	2 10/28/20 3/29/21		3/30/21	107	/ Platforn El 61'4' (Col. 5-16
IA.U2.A.12 Platform El. 50'0" (Col. 5-16)	2 10/28/20 3/30/21		4/1/21	107	Platform El.:61'4" (Col. 5-16) Platform E: 50'0" (Col. 5-16) Platform F: 50'0" (Col. 5-16) Platform F: El. 340" (Col. 5-16)
IA.U2.A.12 Operating FI. EI. 34'0" (Col. 5-16)	3 11/13/20 4/1/21		4/5/21	107	/ Operating # El 340" (Col. \$ -16)
IA.U2.A.12 Mezz. Fl. El. 17'6" (Col. 5-16)	3 11/17/20 4/5/21	11/20/20	4/8/21	107	/ Mezz F E 17'6" (Cdl 5-1€)
Final Clean	8 11/20/20 4/8/21	12/2/20	4/17/21	107	/ Me/zz. [F: E. 17/6" (Ccll 5-16)
IA.U2.A.12 Ventilating Fan Fl. El. 118'6" (Col. 5-16)	1 11/20/20 4/8/21	11/21/20	4/9/21	107	
IA.U2.A.12 ID & Fan Fl. El. 98'6" (Col. 5-16)	1 11/21/20 4/9/21		4/10/21	107	Y Ventilating: Fan Fl. El. 11813' (Col. 5-16) Y ID 8 Fai F El. 986" (Col. 5-16) Y Platternis © El 82'4" & 87's 0" (Col. 5-16) Y Praseatet: Dearator Fl. El. 72'6" (Col. 5-16) Y Platternis © El 82'4" & 87's 0" (Col. 5-16) Y Praseatet: Dearator Fl. El. 72'6" (Col. 5-16) Y Platternis El. 72'6" (Col. 5-16)
IA.U2.A.12 Platforms @ El 82'4" & 87'10" (Col. 5-16)	1 11/23/20 4/10/21	11/24/20	4/12/21	107	/ Plattdmis @ El 82/4" & 87 €0" (Col. 5-16)
IA.U2.A.12 Preheater/Dearator Fl. El. 72'6" (Col. 5-16)	1 11/24/20 4/12/21	11/26/20	4/13/21	107	Prepeatet Dearator Fil El 72'6" (Col. 5-16)
IA.U2.A.12 Platform El. 61'4" (Col. 5-16)	1 11/26/20 4/13/21	11/27/20	4/14/21	107	7 Platform 11. 61/4" (Cb. 5-116)
IA.U2.A.12 Platform El. 50'0" (Col. 5-16)	1 11/27/20 4/14/21	11/30/20	4/15/21	107	
IA.U2.A.1: Operating FI. EI. 34'0" (Col. 5-16)	1 11/30/20 4/15/21	12/1/20	4/16/21	107	/ diperating FL[EL β4/0" (dd. 5-16)
IA.U2.A.1: Mezz. Fl. El. 17'6" (Col. 5-16)	1 12/1/20 4/16/21	12/2/20	4/17/21	107	Platform El. 50'0' (Ccl. 5/16)
Non-Friable Brick Removal	13 10/10/20 6/5/21	1/8/21	6/10/21	131	1/2/21, Non-Friable Brick Removal
IA.U2.A.1; Mezz. Fl. El. 17'6" (Col. 5-16)	1 1/5/21 6/5/21	1/5/21	6/7/21	131	Mezz. Fl. El. 17'6' (Col. 5-16)
IA.U2.A.1: Operating Fl. El. 34'0" (Col. 5-16)	1 1/6/21 6/7/21	1/6/21	6/8/21	131	Coterating FI. €I. 34'0" (Col. 5-16)
IA.U2.A.1: Platform El. 50'0" (Col. 5-16)	1 10/28/20 6/8/21	1/7/21	6/9/21	131	
IA.U2.A.1: Platform El. 61'4" (Col. 5-16)	1 10/28/20 6/9/21	1/8/21	6/9/21	131	□ □ □ □ □ □ □ □ □ □
IA.U2.A.1: Preheater/Dearator Fl. El. 72'6" (Col. 5-16)	1 10/22/20 6/10/21	10/28/20	6/10/21		IPrehealet/Destator/FI. El. 7/2'6' (Col. 5-16) IPlatforms @ #** 82'4" & 87'10" (Col. 5-16) IPlatforms @ #** 82'4" (Col. 5-16)
IA.U2.A.1: Platforms @ El 82'4" & 87'10" (Col. 5-16)	1 10/22/20 6/10/21	10/28/20	6/10/21		Platform 224" & 8710" Col. 5-16)
IA.U2.A.1: ID & Fan Fl. El. 98'6" (Col. 5-16)	1 10/10/20 6/10/21	10/26/20	6/10/21		

Data Date: 11/1/20	MA0842-U-0	7 - MA08 -	42 NRG 1	Encina P	ower Station - Update 07 - 2020-11-01	05. Detailed Schedule	Page 13 of 1
ctivity ID Activity Name	Orig Dur Start Late Star		Late Finis			0004	0000
				ep	2020 Dct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr	2021 May Jun Jul Aug Sep Oct Nov Dec Jai	2022 In Feb Mar Apr Ma
IA.U2.A.14 Ventilating Fan Fl. El. 118'6" (Col. 5-16)	1 10/10/20 6/10/21	10/19/20	6/10/21		Ventilating Far F. El 118'6' (Co.	5-16)	
Unit 1	330 12/4/19 A 2/27/21	1/13/21	6/9/21	126	13/21, Unit 1		
Prep - Unit 1	22 12/4/19 A 2/27/21	12/13/19	2/27/21		🕶 12/13/19 A, Prep - Unit 1		
IA.U1.P1000 Ventilating Fan Fl. El. 118'6" (Col. 1-5)	1 12/4/19 A 2/27/21	12/5/19 A	2/27/21		Ventilating Fan Fl. El. 118'6" (Col. 1 5)		1
IA.U1.P1010 ID & Fan Fl. El. 98'6" (Col. 1-5)	2 12/5/19 A 2/27/21	12/6/19 A	2/27/21		H ID'& Fan Fl. El. 98'6" (Col. 1-5)		
IA.U1.P1020 Platforms @ El 82'4" & 87'10" (Col. 1-5)	1 12/7/19A 2/27/21	12/7/19 A	2/27/21		Platforms @ El 82'4" & 87'10" (Col. 1 4)		
IA.U1.P1030 Preheater/Dearator Fl. El. 72'6" (Col. 1-5)	2 12/9/19 A 2/27/21	12/9/19 A	2/27/21		► Preheater/Dearator FI. EI. 72'6" (Coll 1-5)		
IA.U1.P1040 Platform El. 61'4" (Col. 1-5)	1 12/10/19 2/27/21	12/10/19	2/27/21		Platform El. 61'4" (Col. 1-5)		
IA.U1.P1050 Platform El. 50'0" (Col. 1-5)	1 12/11/19 2/27/21	12/11/19	2/27/21		Platform El. 50'0" (Col. 1-5)		1
IA.U1.P1060 Operating Fl. El. 34'0" (Col. 1-5)	2 12/12/19 2/27/21	12/12/19	2/27/21		Operating Fl. El. 34'0" (Col. 1-5)		
IA.U1.P1070 Mezz. Fl. El. 17'6" (Col. 1-5)	4 12/13/19 2/27/21	12/13/19	2/27/21		Mezz. Fl. El. 17'6" (Col. 1-5)		
Abate asbestos - Unit 1	81 9/15/20 A 3/10/21	1/13/21	6/9/21	126	13/21, Abate as	bestos - Unit 1	
Skin Boiler	61 9/15/20 A 3/16/21	12/9/20	4/5/21	89			
IA.U1.A10 Ventilating Fan Fl. El. 118'6" (Col. 1-5)	2 9/15/20 A 3/16/21	9/17/20 A	3/16/21		••••••••••••••••••••••••••••••••••••••		
IA.U1.A10 ID & Fan Fl. El. 98'6" (Col. 1-5)	2 9/18/20 A 3/16/21	9/21/20 A	_		[] 1914 FahlFi. El ₽8'6'''(Col. 1-5)		
IA.U1.A10 Platforms @ El 82'4" & 87'10" (Col. 1-5)	1 9/21/20 A 3/23/21	9/23/20 A	_			a)	
IA.U1.A10 Preheater/Dearator Fl. El. 72'6" (Col. 1-5)	1 9/23/20 A 3/25/21	9/26/20 A	-			-5)	
IA.U1.A11' Platform El. 61'4" (Col. 1-5)	1 9/28/20 A 3/27/21	9/30/20 A			 		
IA.U1.A11: Platform El. 50'0" (Col. 1-5)	1 9/30/20 A 3/29/21	11/10/20	3/30/21	107	Platform Β = 0'0' (Cφl. 1-5)		
IA.U1.A111 Operating Fl. El. 34'0" (Col. 1-5)	2 11/11/20 3/30/21	11/12/20	4/1/21	108	Opelating #1.El. 34'0" (Col. 1) منه المناطقة (Col. 1)		
IA.U1.A12 Mezz. Fl. El. 17'6" (Col. 1-5)	2 12/8/20 4/2/21	12/9/20	4/5/21	89			
Boiler Insulation Removal	27 11/10/20 3/16/21	12/12/20	4/8/21	89	1. Insulat		
IA.U1.A10 Ventilating Fan Fl. El. 118'6" (Col. 1-5)	3 11/10/20 3/16/21	11/13/20	3/19/21	96	Ventilating Fan Fi. E. 118'6'		
IA.U1.A111 ID & Fan Fl. El. 98'6" (Col. 1-5)	3 11/13/20 3/19/21	11/17/20	3/23/21	96	ID 8 #a∩#iEL 98'6" (Col. 1		
IA.U1.A11: Platforms @ El 82'4" & 87'10" (Col. 1-5)	2 11/17/20 3/23/21	11/19/20	3/25/21	96	Plaffjims (d. El:82'4'' & 87'1		
IA.U1.A11 Preheater/Dearator FI. El. 72'6" (Col. 1-5)	2 11/19/20 3/25/21	11/21/20	3/27/21	96	Prefieate/Dearator FI. EI. 7	2'6" (Col. 1-5)	
IA.U1.A11! Platform El. 61'4" (Col. 1-5)	2 11/21/20 3/27/21	11/24/20	3/30/21	96			
IA.U1.A12 Platform El. 50'0" (Col. 1-5)	2 11/24/20 3/30/21	11/27/20	4/1/21	96	[]]		
IA.U1.A12 Operating Fl. El. 34'0" (Col. 1-5)	3 11/27/20 4/1/21	12/2/20	4/5/21	96		A	International Station
IA.U1.A12 Mezz. Fl. El. 17'6" (Col. 1-5)	3 12/10/20 4/5/21		4/8/21	89	□ · · · · · · · · · · · · · · · · · · ·	1-5)	1 1 1 1
Final Clean	8 12/14/20 4/8/21	12/22/20		89			
IA.U1.A12 Ventilating Fan Fl. El. 118'6" (Col. 1-5)	1 12/14/20 4/8/21	12/14/20		89	🔢 📔 🔚 🖓 en taing Far Fil El. 1		
IA.U1.A12 ID & Fan Fl. El. 98'6" (Col. 1-5)	1 12/15/20 4/9/21	12/15/20	4/10/21	89	[]]	ol. 1-5)	
IA.U1.A12 Platforms @ El 82'4" & 87'10" (Col. 1-5)	1 12/16/20 4/10/21	12/16/20	4/12/21	89	Platforms @ El 82'4" 8	87'10" (Col. 1-5)	
IA.U1.A12 Preheater/Dearator FI. EI. 72'6" (Col. 1-5)	1 12/17/20 4/12/21	12/17/20	4/13/21	89			
IA.U1.A12 Platform El. 61'4" (Col. 1-5)	1 12/18/20 4/13/21	12/18/20	4/14/21	89			
IA.U1.A12 Platform EI. 50'0" (Col. 1-5)	1 12/19/20 4/14/21	12/19/20	4/15/21	89			
IA.U1.A13 Operating FI. El. 34'0" (Col. 1-5)	1 12/21/20 4/15/21	12/21/20	4/16/21	89		(Col. 1-5)	
IA.U1.A13 Mezz. Fl. El. 17'6" (Col. 1-5)	1 12/22/20 4/16/21	12/22/20	4/17/21	89			
Non-Friable Brick Removal	8 1/5/21 6/1/21	1/13/21	6/9/21	126			
IA.U1.A13 Mezz. FI. EI. 17'6" (Col. 1-5)	1 1/5/21 6/1/21	1/5/21	6/1/21	126			
IA.U1.A13 Operating FI. El. 34'0" (Col. 1-5)	1 1/6/21 6/2/21	1/6/21	6/2/21	126	Gebrating Fl. El. 34		
IA.U1.A13 Platform El. 50'0" (Col. 1-5)	1 1/7/21 6/3/21	1/7/21	6/3/21	126	Handreite State in die state i		
IA.U1.A13 Platform El. 61'4" (Col. 1-5)	1 1/8/21 6/4/21	1/8/21	6/4/21	126	Handrich (1997) - Handrich (1		
IA.U1.A13 Preheater/Dearator FI. El. 72'6" (Col. 1-5)	1 1/9/21 6/5/21	1/9/21	6/5/21	126		FI. El. 72'6" (Col. 1-5)	
IA.U1.A13 Platforms @ El 82'4" & 87'10" (Col. 1-5)	1 1/11/21 6/7/21	1/11/21	6/7/21	126		24" & 87'10" (Cdl. 1-5)	
IA.U1.A13 ID & Fan Fl. El. 98'6" (Col. 1-5)	1 1/12/21 6/8/21	1/12/21	6/8/21	126			
IA.U1.A13 Ventilating Fan Fl. El. 118'6" (Col. 1-5)	1 1/13/21 6/9/21	1/13/21	6/9/21	126		El. 118'6" (Col. 1-5)	
Accessible Friable ACM	20 11/12/20 3/10/21	12/8/20	4/2/21	89	12/8/20 Accessible Fria		
IA.U1.A10 Ventilating Fan Fl. El. 118'6" (Col. 1-5)	3 11/12/20 3/10/21	11/16/20	3/13/21	89	Ventilátin ji Han Fl. El. 118'6''		
IA.U1.A10 ID & Fan Fl. El. 98'6" (Col. 1-5)	3 11/16/20 3/13/21	11/19/20	3/17/21	89			
IA.U1.A10 Platforms @ El 82'4" & 87'10" (Col. 1-5)	2 11/19/20 3/17/21	11/21/20	3/19/21	89	Plattom & El 8214" 8 871		
IA.U1.A10 Preheater/Dearator Fl. El. 72'6" (Col. 1-5)	2 11/21/20 3/19/21	11/24/20	3/22/21	89	Pre Nealet Dearator Fl. El. 7	2'6" (Col. 1-5)	16 16

ata Date: 11/1/	20		<u>MA</u>	<u>0842-U-07</u>	<u>- MA084</u>	<u>42 NRG I</u>	Encin <u>a P</u>	er Station - Update 07 - 2020-11-01	05. Detailed Schedule Page 14 o
ivity ID	Activity Name	Orig Dur	Start	Late Start	Finish	Late Finish	Float	2020	2021 2022
									lay Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr M
and the second s	Platform El. 61'4" (Col. 1-5)			3/22/21	11/27/20	3/24/21	89	Platfont(191.61/4"(Co).1-5)	
	Platform El. 50'0" (Col. 1-5)	-	11/27/20	3/24/21	12/1/20	3/26/21	89	Platforri El. 50'0' (Col. 1-5)	
	Operating Fl. El. 34'0" (Col. 1-5)		12/1/20	3/26/21	12/4/20	3/30/21	89		
	Mezz. Fl. El. 17'6" (Col. 1-5)	3	12/4/20	3/30/21	12/8/20	4/2/21	89		5)
Exterior Transi			7/20/20 A		2/18/21	1/11/22	270	2/18/21, Ext	rior Transite Removal
TR.1000	Exterior Transite Removal Col. 17-21 Ground elevation	2	7/20/20 A	2/22/21	8/25/20 A	2/22/21		Ektérior Trahsite Rentiovalitépi. 17-21 Grouhb	
TR.1010	Exterior Transite Removal Col. 21 - H-D	9	11/2/20	2/15/21	11/11/20	2/25/21	78	Exterior Trevente Removal Co.	21 - H-D
TR.1020	Exterior Transite Removal Col. 18 / A to A1	1	9/12/20 A	2/22/21	9/13/20 A	2/22/21		Exterior Transite Removal Col. 18 / A to A	
TR.1040	Exterior Transite Removal Col. A1 / 22 to 18	2	9/21/20 A	2/22/21	9/22/20 A	2/22/21		Exterior Transite Removal Coll A1 / 22 to	18
TR.1050	Exterior Transite Removal Col. 22 / A to A1	1	9/21/20 A	2/22/21	9/22/20 A	2/22/21		Exterior Transite Removal Col. 22 / Ato	A1
TR.1060	Exterior Transite Removal Col. 25 / A to A1	1	9/22/20 A	2/22/21	9/23/20 A	2/22/21		Alto	A1
TR.1070	Exterior Transite Removal Col. H / Col.'s 15 to 21	11	9/16/20 A	6/9/21	10/13/20	6/9/21		Exterior Transite Removal Cdl H	I.'s 15 to 21
TR.1090	Exterior Transite Removal Col. A1 / 31 to 25	3	10/15/20	2/22/21	11/2/20	2/22/21	84	Exterior Transie Removal Col A	/ 31 to 25
TR.1100	Exterior Transit Removal Col. H / Col.'s 21 to 26	11	10/13/20	3/10/21	10/22/20	3/10/21		Exterior Transt Removal Coll H	ol.'s 21 to 26
TR.1110	Exterior Transite Removal Col. 31 / A to A1	1	11/2/20	2/22/21	11/2/20	2/23/21	84	Coll 3	
TR.1120	Exterior Transite Removal Col. 26-31 / H-K Ground El. 53'	3	8/25/20 A	4/27/21	8/31/20 A	4/27/21		Exterior Transite Removastol. 26-31 / H-KG	round El. 53
TR.1130	Exterior Transite Removal Col. 26 - H-D	10	11/12/20	2/25/21	11/23/20	3/9/21	78	Exterior iransite Removal 🕼	
TR.1160	Exterior Transit Removal Col. 31/ Col.'s H to D	11	11/2/20	4/23/21	11/13/20	5/5/21	136	Exterior Tielitsit Removal Co.3	1/ Col.'s H to D
TR.1170	Exterior Transit Removal Col. H / Col.'s 26 to 31	11	10/23/20	6/9/21	11/14/20	6/17/21	172	🖌 🖌 🕹 🖬 🖬 🖬 🖬 🖬 🖬 🖬 🖬 🕹 🕹	I/ Col.'s 26 to 31
TR.1180	Transite Parapet Removal Col. H / 15 to 10	3	10/1/20 A	3/9/21	1/11/21	3/10/21	50		moval Col. H/ 15 to 10
TR.1210	Exterior Transit Removal Col. A / Col.'s 31 to 27	8	11/30/20	5/6/21	12/8/20	5/14/21	125	Extender Transit Removal	ol. A / Col.'s 31 to 27
TR.1220	Exterior Transit Removal Col. 31/ Col.'s D to A	9	11/14/20	6/17/21	11/26/20	6/28/21	172	ution in the second s	and a set of the set o
TR.1230	Transite Parapet Removal Col. H / 10 to 5	3	1/20/21	5/8/21	1/23/21	5/12/21	93		Removal Col. H / 10 to 5
TR.1260	Exterior Transit Removal Col. A/ Col.'s 22 to 19		12/9/20	5/15/21	12/17/20	5/24/21	125	Exterior Transit Removal	
TR.1270	Exterior Transit Removal Col. A/ Col.'s 27 to 22		10/15/20	6/28/21	12/3/20	7/3/21	172	Exterior Transit Remova C	
TR.1280	Scaffold Install Turbine Roof (El. 89'6" to 158'3") Col. D / 15 to 31		9/17/20 A		11/2/20	5/18/21	157		89'6" to 158'3") Col. D / 15 to 31
TR.1285	Scaffold Install Turbine Roof (El. 89'6" to 158'3") Col. D / 1 to 15			5/18/21	11/3/20	5/19/21	157	Scaffold Install Turbine Roof (E.	
TR.1290	Transite Parapet Removal Col. H / 5 to 1		2/1/21	5/12/21	2/4/21	5/15/21	86		t Removal Cdl. H / 5 to 1
TR.1310	Exterior Transit Removal Col. A/ Col.'s 19 to 15	_	10/22/20	1/7/22	12/7/20	1/11/22	322		
TR.1320	Transite Parapet Removal Col. 1 / D to H		2/4/21	5/15/21	2/8/21	5/19/21	86		et Removal Col. 1 / D to H
TR.1330	Transite Parapet Removal Col. D / 5 to 1			5/19/21	2/11/21	5/21/21	86		et Removal Col. D / 5 to 1
TR.1340	Transite Parapet Removal Col. D / 10 to 5		2/11/21	5/22/21	2/15/21	5/25/21	86		pet Removal Col. D / 10 to 5
TR.1350	Exterior Transite Removal (El. 89'6" to 158'3") Col. D / 15 to 31		9/1/20 A	1/3/22	11/10/20	1/11/22	343		9'6" to 158'3") Col. D / 15 to 31
TR.1360	Transite Parapet Removal Col. D / 15 to 10		2/15/21	5/26/21	2/18/21	5/28/21	86		
Site Work			1/16/21	7/8/21	1/28/22	4/8/22	59		pet Removal Col. D / 15 to 10 1/28/22, Site W
SW.1010	Crush Concrete from Stack & Wall Demo		4/16/21	11/4/21	6/25/21	1/25/22	172		
SW.1010 SW.1030	Install fence at switch yard	-	5/19/21	3/17/22	5/31/21	3/28/22	246	╶┈╢╼┉┥╼┥╽╼╎╼╸┆╾╴┆╸┑┪┑╷╫╫╴┑╷╓┠╌╷╠╴╁╌┟╶╂┊┍╴╢╼╸╎╣╓┊┍┼╵┨╹╇╋	Crush Concrete from Stack & Wall Demo
SW.1030 SW.1040	Crush Balance of Concrete Post Demo				10/29/21	2/17/22	84		
SW.1040 SW.1050	Backfill Power Block		10/6/21	1/26/22	10/29/21	3/19/22	50		Crush Balance of Concrete Post
	Backfill Units 4 & 5 Basement to El. 0		11/15/21	1/26/22	_				
SW.1055			4/22/21	9/27/21	5/4/21	10/7/21	134		Backfill Units 4 & 5 Basement to El. 0
SW.1060	Install guard rail at former bridge locations		3/31/21	3/17/22	4/12/21	3/28/22	288		all guard rail at former bridge locations
SW.1070	Final Grading		1/19/22	3/21/22	1/27/22	3/28/22	50		
SW.1080	Pavement Repair - if required		1/27/22	4/8/22	1/28/22	4/8/22	59		Pavement Repa
	Is to Control Houses		1/16/21	7/8/21	5/12/21	1/11/22	198		5/12/21, Backfill Tunnels to Control Houses
SW.1000	Control Bldg. 1/2 Tunnel Backfill		1/16/21	1/10/22	1/19/21	1/11/22	296	Control Bidg. 1	
SW.1020	Control Bldg. 3 Tunnel Backfill			7/8/21	5/12/21	7/9/21	50		Control Bldg. 3 Tunnel Backfill
	Intake & Discharge		7/20/20 A		2/25/21	1/8/22	261		oling Water Intake & Discharge
CW.1000	Utility Disconnect Unit 3 MCC - Plant Black		7/31/20 A	-	8/31/20 A	2/2/21		Utility Disconnect Unit 3 MCC - Plant Black	
CW.1010	De-water	10	11/2/20	2/2/21	11/12/20	2/13/21	67	De-water	
CW.1020	Remove Universal Wastes Unit 4 and 5 Circ Water System	2	7/20/20 A	2/23/21	7/25/20 A	2/23/21		Remove Universal Wastes Unit 4 and 5 Circ Water	System
CW.1030	Remove silt	3	11/13/20	2/19/21	11/16/20	2/23/21	72	Remove silt	
CW.1040	Install CLSM in Units 4 and 5 Discharge	8	11/13/20	2/13/21	11/21/20	2/23/21	67	Install CLSM in Units 4 and 5	Discharge
CW.1050	Demolish surface equipment Circ Water Unit 5	3	8/11/20 A	2/23/21	11/23/20	2/23/21	67	Demplish surface equipment	Circ Water Unit 5

Data Date: 11/1	/20		MA	0842-0-07	- MAU84	IZ NKG E	ncinc	a Power Station - Update 07 - 2020-11-01	05. Detailed Schedule	Page 15 of 15
ivity ID	Activity Name	Orig Dur	Start	Late Start	Finish	Late Finish	Float	2020 p Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oc	2021 Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec	2022 Jan Feb Mar Apr May
CW.1060	Demolish Surface equipment Circ Water Unit 4	3	8/15/20 A	2/23/21	11/24/20	2/24/21	67		Demplish Surface equipment Circ Water Unit 4	
CW.1070	Demo CW Deck Unit 4 Col. 23-16	3	11/24/20	2/24/21	11/30/20	2/27/21	67		Demo CW Deck Unit 4 Col. 23-16	
CW.1075	Ramp into Turbine Hall Basement Col. 23 to 26	4	2/20/21	5/25/21	2/25/21	5/28/21	79		Ramp into Turbine Hall Basement Col. 23 to 26	
CW.1080	Backfill CW Intake/Discharge Tunnels Unit 4 Col. 23-16	5	12/2/20	3/2/21	12/8/20	3/8/21	67		Backfill CW Intake/Discharge Tunnels Unit 4 Col. 23-16	
CW.1090	Demo CW Deck Unit 3 Col. 16-10	3	12/8/20	6/12/21	12/11/20	6/15/21	150		📕 Demo CW Deck Unit 3 Col. 16-10	1
CW.1100	Backfill CW Intake/Discharge Tunnel Unit 3 Col. 16-10	5	12/11/20	6/16/21	12/17/20	6/21/21	150		Backfill CW Intake/Discharge Tunnel Unit 3 Col. 16-10	
CW.1110	Demo CW Deck Unit 2 Col. 10-5	3	12/17/20	6/22/21	12/21/20	6/24/21	150		Demo CW Deck Unit 2 Col. 10-5	
CW.1120	Backfill CW Intake/Discharge Tunnel Unit 2 Col. 10-5	5	12/21/20	6/25/21	1/7/21	6/30/21	150		Backfill CW Intake/Discharge Tunnel Unit 2 Col. 10-5	1
CW.1130	Demo CW Deck Unit 1 Col. 5-1	3	1/7/21	7/1/21	1/11/21	7/3/21	150	· · · · · · · · · · · · · · · · · · ·	Demo CW Deck Unit 1 Col. 5-1	
CW.1140	Backfill CW Intake/Discharge Tunnel Unit 1 Col. 5-1	5	1/11/21	1/4/22	1/16/21	1/8/22	296		Backfill CW Intake/Discharge Tunnel Unit 1 Col. 5-1	
CW.1150	Demo CW Deck Unit 5 Col. 31-23	3	1/11/21	7/5/21	1/14/21	7/7/21	150		Demo CW Deck Unit 5 Col. 31-23	
CW.1160	Backfill CW Intake/Discharge Unit 5 Col. 28-23	6	1/14/21	7/8/21	1/21/21	7/14/21	150		Backfill CW Intake/Discharge Unit 5 Col. 28-23	
Project Compl	etion	10	1/27/22	3/29/22	2/8/22	4/8/22	50			2/8/22, Project C
PC.1000	De-mobilization	10	1/27/22	3/29/22	2/8/22	4/8/22	50			De-mobilization

ATTACHMENT C

AQ-SC3 AIR QUALITY CONSTRUCTION COMPLIANCE SUMMARY NOVEMBER 2020



Air Quality Construction Compliance Summary

Amended Carlsbad Energy Center Project, Phase IV, San Diego County, CA (07-AFC-06C)

PREPARED FOR:	Carlsbad Power I, LLC for the licensed Carlsbad Energy Center Project
PREPARED BY:	George Piantka, NRG Energy, Inc.
DATE:	December 10, 2020
COMPLIANCE PERIOD:	November 2020

This compliance memorandum summarizes the activities conducted in July 2020 to demonstrate compliance with the approved *Air Quality Construction Mitigation Plan (AQCMP) for Phase IV of the Amended Carlsbad Energy Center Project* (Amended CECP) (CEC, 2019). The Amended CECP Phase IV AQCMP covers the aboveground demolition/removal of Encina Power Station. Below grade demolition and site remediation, which would be accomplished under the authority of San Diego County Environmental Health Department (site remediation) and the City of Carlsbad (redevelopment of the site for future use), are beyond the scope of Phase IV of the Amended CECP.

Mobilization for Phase IV of the project started during the first week of November 2019. Limited demolition and asbestos abatement began on January 29, 2020.

Due to the COVID-19 pandemic and the California State of Emergency, demolition activities were suspended on March 20, 2020. Demolition activities recommenced during the week of July 6-10, 2020 with limited remobilization during which staff were re-orientated to the site and the scope of work, and safety trained.

Demolition activities involving interior and exterior asbestos abatement, removal of facility structures and equipment in and around the powerblock, torch cutting of metallic equipment (turbines, generators, stators, etc.), demolition of the stack chimney interior, and additional staff mobilization occurred during the month of November 2020.

Fugitive Dust Compliance Measures

For this compliance period during Phase IV of the Encina Power Station Demolition, the following compliance measures were implemented, if they occurred, using the compliance checklist:

- Observance of a visible dust plume
- Additional control measures implemented to reduce a visible dust plume
- Complaints filed with the San Diego Air Pollution Control District
- Deviations from the AQCMP

The demolition contractor(s) begun limited demolition activities and asbestos abatement on January 29, 2020 and resumed these activities in July 2020. The active demolition and activities that could create fugitive dust did not result in visible fugitive dust in November 2020. Therefore, no additional control measures



were implemented for fugitive dust. Demolition activities that entailed cutting operations created visible emissions which were monitored by a Visible Emissions Estimator (VEE) and which did not exceed opacity limits. Control measures included industrial fans and limitations to the duration of cutting events to reduce visible emissions. No complaints were filed with the San Diego Air Pollution Control District. Complaints from cutting operations received directly from the adjoin commercial/industrial neighbors were addressed and recorded in the NOISE-2/COM-11 log. No deviations from conditions AQ-SC3 or AQ-SC4 occurred during the compliance period.

Fugitive dust control measures prescribed in the AQCMP are monitored via checklists, which are included in Attachment A of this report.

Diesel Equipment Compliance Measures

Diesel-fueled engines subject to the AQCMP and used during this compliance period that met the diesel equipment compliance measures were tagged by the Air Quality Construction Mitigation Manager (AQCMM) and/or the Delegated AQCMM to indicate the equipment are approved for use onsite. The equipment tagged during this compliance period are included in Table 1.

The following compliance measures were implemented during this compliance period:

- Equipment with diesel engines with a rating of 50 horsepower (hp) or higher shall meet Tier 4/4i emissions standards. No exemptions were requested for this compliance period.
- Equipment is maintained in accordance with manufactures recommendations.
- Equipment idling limited to 5 minutes or less to the extent practical.
- Equipment is labeled in accordance with Air Resources Board requirements.
- Equipment will employ electric motors where feasible.

Equipment onsite and used during this compliance period are being recorded and are listed in Table 1 Documentation confirming that equipment used for ten (10) days or more are Tier 4 or Tier 4i, along with the appropriate letter from the equipment owner confirming maintenance is performed as required for the equipment listed in Table 1, are included as Attachment B to this memorandum.

References

California Energy Commission (CEC), 2019. *Air Quality Construction Mitigation Plan, Phase IV, Amended Carlsbad Energy Center Project, (07-AFC-06C),* Submitted on October 16, 2019; Awaiting CEC approval of Amendment.




Table 1 Diesel Equipment AQCMP 07-AFC-06C

<u>Date Arrived</u> (Removal Date)	<u>CARB ID</u>	<u>s/n</u>	<u>Equipment</u>	Engine Data	<u>Diesel</u> hp	Tier	Equipment <u>Owner</u> (Renter)
11/11/2019	FP4A83	41935	Bobcat S770	Kubota, CKBXLO3.8AKD, V3800-CR-T, 3.8L, SN: CG200	92	41	BISCO
11/11/2019	GC4A66	41936	Bobcat S770	Kubota, CKBXLO3.8AKD, V3800-CR-T, 3.8L, SN: CG2732	92	41	BISCO
11/11/2019	YG9P77	41937	Bobcat S770	Kubota, CKBXLO3.8AKD, V3800-CR-T, 3.8L, SN: CG4188	92	41	BISCO
01/07/2020	JN8S95	41951	Bobcat S770	Doosan, KDICLO3.4LEA, D34P, 3.4L, SN: D34P9060110LEL02	92	4	BISCO
01/07/2020	XY9V35	41952	Bobcat S770	Doosan, KDICLO3.4LEA, D34P, 3.4L, SN: D34P9060108LEL02	92	4	BISCO
01/13/2020	VN6P66	800-8457	Tennant Sweeper	Kubota, HKBLX02.4EKD, 2403-T, 2.4L, SN: 7HD0257	57	4	BISCO
02/21/2020	BT4G48	A97047	Komatsu Loader WA500-8	Komatsu, KKLXL15.2EDC SN: 834073	357	4	BISCO
07/13/2020	UK9P58	Z62H-4439	Genie 62' Manlift	Deutz, KDZXL02.9021, D2.9L4, 2.9L, SN: 12372450	50	4	Sunbelt BISCO
07/13/2020 (removed 09/08/2020)	WH8P44	160045920	JLG 12K Lull	Cummins, CCECLO4.5AAE, QSB4.5, 4.5L, SN: 73403578	130	41	Sunbelt BISCO
07/24/2020	RP6M67	WLHZ- 1488KZC049084	Liebherr 926 WLC	Liebherr, KCHA27.01SQC. D34P, SN: 2018038427	268	4	BISCO
08/19/2020	KW7Y76	0300231915	JLG 180' Manway lift	Deutz, HDZXL03.6060,	99.8	4	Sunbelt BISCO



Cabrillo Power I, LLC 4600 Carlsbad Boulevard Carlsbad, CA 92008

				TCD 3.6, L4 , SN: 1196431			
08/19/2020	WP5U33	Z80H-7235	Genie 80' Manlift	Deutz, JDZXL02.9020, TD2.9L4, 2.9L, SN: 12258372	74	4	Sunbelt BISCO
08/19/2020	LA3M33	0300263462	Genie 80' Manlift	Deutz, KDZXL02.9020, TD2.9L4, 2.9L, SN: 12368578	74	4	Sunbelt BISCO
08/19/2020	GJ7H96	S85XCH-1749	Genie 80' Manlift	Deutz, KDZXL02.9020, TD2.9L4, 2.9L, SN: 12359930	74	4	Sunbelt BISCO
09/08/2020	VP9E67	JCB5CH2GJG2435628	JCB 12K Lull	JCB, GJCBL04.4S09 2.9, SN: SJ320/40919	109	4	Sunbelt BISCO
09/20/2020	FF8U93	10167	Liebherr 956 WLC	Liebherr, HLHAL12.0SQC. D946, SN: 2017 04 2818	326	4	BISCO
09/23/2020	XU6N58	2577075	JCB 6K Forklift	JCB, HJCBL04.4TA5 2.9, SN: SJ320/40925U1890 317	74	4	Sunbelt Pullman
09/27/2020	XG3J59	10166	Liebherr 956 WLC	Liebherr, HLHAL12.0SQC. D946, SN: 2018 04 1117	326	4	BISCO
09/28/2020	NY9H59	2566421	JCB 66' Lull	JCB, HJCBL04.4TA5 4.4, SN: SL320/40372U1373 517	56	4	BISCO





<u>Attachment A</u> Air Quality Control Checklists

Date: 11/02/2020

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

Going Requirements

Area Affected: Requirement:		Implemented (Y/N):	Notes:
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is variou areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks - Within the Encina Power Station	Re-Vegetated as soon as possible Travel limited to paved or graveled surfaces - Note Routes on Site Figure Map	YES	No dirt traffic at the

Air Quality Construction Mitigation Plan for the Carisbad Energy Center Project,

Specific Location / Area:

1 The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional metigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shutcown shall go into effect within one hour of the onginal determination, unless overruled by the CPM before that time.

Date: 11/02/2020

Monitoring for Visible Dust Plumes with the potential to be transported off the projectsite: Definition of Areas Requirement

Identify Area 200 feet beyond the centerline of the construction of linear Identify within 100 feet upwind of any regularly occupied structures Identify distance / 50 feet upwind of I-5 Reduce visible dust plumes to comply with CEC COC AQ-SC4 (with the exception of visible emissions within 50 feet upwind of the I-5 NO Truck / Dirt traffic at current time freeway) Area Affected / Source: Date / Time Identified: Time Implemented / Notes **Mitigation Measure** Implemented: Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soll stabilizers, visqueen, or a geotech fabric. step 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity causing the emissions.³ Reduce visible dust plumes to comply with CEC COC AQ-SC4 within 50 feet upwind of the I-5 freeway No truck or Dirt traffic Date / Time Identified: Area Affectad (Source he activities causing the **Mitigation Measure** Time Implemented / Notes visible dust plumes if any obscuration of visibility is occurring to drivers on I-5. Direct more intensive Implemented: application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of I-5 but are not causing obscuration of visibility to drivers. Step 2: Direct implementation of additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective. Step 3: Direct a temporary shutdown of the activity causing the emissions If Step 2 specified above fails to result in effective mitigation.²

_AQCMP or designee signature; TOMMY Brister

Date: 11/02/2020

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related	Other Reductions:	N/A	

Date: 11/03/2020

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

Going Requirements

Area Affected: Requirement:		Implemented (Y/N):	Notes:
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is various areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length – identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	-
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks - Within the Encina Power Station	Re-Vegetated as soon as possible Travel limited to paved or graveled surfaces - Note Routes on Site Figure Map	YES	No dirt traffic at the

Property

igure Map BIGACIER PRIME

1 The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mugation or other site conditions have changed to that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shutdown shall go into effect within one nour of the original determination, unless overruled by the CPM before that time.

Date: 11/03/2020

Monitoring for Visible Dust Plumes with the potential to be transported off the

Specific Location / Area:

projectsite: Definition of Areas	Requirement	
Identify Area	200 feet beyond the centerline of the construction of linear	
Identify	within 100 feet upwind of any regularly occupied structures	
Identify distance /	50 feet upwind of I-5	
Reduce visible dust plumes to comply with C	EC COC AQ-SC4 (with the exception of visible emissions within 50	feet upwind of the I-5
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	•
Date / Time Identified:	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1. Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.		
Step 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity causing the emissions. ¹		
	EC COC AQ-SC4 within 50 feet upwind of the I-5 freeway	
Area Affectad Spurse the activities causing the	No truck or Dirt traffic	Date / Time Identified:
visible dust plumes if any obscuration of visibility is occurring to drivers on 1-5. Direct more intensive application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of 1-5 but are not causing obscuration of visibility to drivers.	Mitigation Measure Implemented:	Time Implemented / Notes
Step 2: Direct implementation of additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. ²		

AQCMP or designee signature: Tommy Brister

Date: 11/03/2020

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related	Other Reductions:	N/A	

Date: 11/04/2020

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

Going Requirements

Area Affected	2	
---------------	---	--

Area Affected: Requirement:	And the second second second	Implemented (Y/N):	Notes:
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is various areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks – Within the Encina Power Station	Re-Vegetated as soon as possible Travel limited to paved or graveled surfaces - Note Routes on Site Figure Map	YES	No dirt traffic at the

Specific Location / Area:

1 The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shutdown shall go into effect within one hour of the original determination, unless overvied by the CPM before that time

Date: 11/04/2020

Monitoring for Visible Dust Plumes with the potential to be transported off the

projectsite: Definition of Areas Requirement Identify Area 200 feet beyond the centerline of the construction of linear Identify within 100 feet upwind of any regularly occupied structures Identify distance / 50 feet upwind of I-5 Reduce visible dust plumes to comply with CEC COC AQ-SC4 (with the exception of visible emissions within 50 feet upwind of the I-5 NO Truck / Dirt traffic at current time freeway) Area Affected / Source: Date / Time Identified: **Mitigation Measure** Time Implemented / Notes Implemented: Step 1: Within 15 minutes of making such a

determination, require more intensive application of existing method - such as additional soil wetting		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.		
Step 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity causing the emissions. ¹		
	EC COC AQ-SC4 within 50 feet upwind of the I-5 free	
Acce, Affected of Source in extinities causing the visible dust plumes if any obscuration of visibility is occurring to drivers on 1-5. Direct more intensive application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of I-5 but are not causing obscuration of visibility to drivers.	Mitigation Measure Implemented:	Date / Time Identified; Time Implemented / Notes
Step 2: Direct implementation of additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. ²		

AQCMP or designee signature: Tommy Brister

Date: 11/04/2020

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

Date: 11/05/2020

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

Going Requirements

Area Affected: Requirement:		Implemented (Y/N):	Notes:
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is variou areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM – If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks - Within the Encina Power Station	Re-Vegetated as soon as possible Travel limited to paved or graveled surfaces - Note Routes on Site Figure Map	YES	No dirt traffic at the

Air Quality Construction Mitigation Plan for the Carlsbad Energy Center Project,

1 The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shutdown shall go into effect within one hour of the original determination, unless overruled by the CPM before that time

Date: 11/05/2020

Monitoring for Visible Dust Plumes with the potential to be transported off the

Specific Location / Area:

projectsite: Definition of Areas	Requirement	
Identify Area	200 feet beyond the centerline of the construction of linear	
Identify	within 100 feet upwind of any regularly occupied structures	
Identify distance /	50 feet upwind of I-5	
Reduce visible dust plumes to comply with C	EC COC AQ-SC4 (with the exception of visible emissions within 50	feet upwind of the I-5
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	
Date / Time Identified:	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.		
Step 3: IF Steps I and Z fail to result in effective mitigation within 1 hour of the original determination, the AQOMM or AQOMM Delegate shall pirect a temporary shutdown of the activity causing the emissions. ¹		
	EC COC AQ-SC4 within 50 feet upwind of the I-5 freeway	
ALEA Affected is Sew Seine activities causing the	No truck or Dirt traffic	Date / Time Identified:
visible dust plumes if any obscuration of visibility is occurring to drivers on I-5. Direct more intensive application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of I-5 but are not causing obscuration of visibility to drivers.	Mitigation Measure Implemented:	Time Implemented / Notes
step 2: Direct implementation or additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. ²		

AQCMP or designee signature: Tommy Brister

Date: 11/05/2020

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related	Other Reductions:	N/A	

Date: 11/06/2020

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

Going Requirements

Area Affected: Requirement:		Implemented (Y/N):	Notes;
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is variou areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM – If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks - Within the Encina Power Station	Re-Vegetated as soon as possible Travel limited to paved or graveled surfaces - Note Routes on Site Figure Map	YES	No dirt traffic at the

I The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation prother site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shutdown shall go into effect within one hour of the original determination, unless overruled by the CPM before that time.

Date: 11/06/2020

Monitoring for Visible Dust Plumes with the potential to be transported off the

Specific Location / Area:

projectsite: Definition of Areas	Requirement	
Identify Area	200 feet beyond the centerline of the construction of linear	
Identify	within 100 feet upwind of any regularly occupied structures	
Identify distance /	50 feet upwind of I-5	
	EC COC AQ-SC4 (with the exception of visible emissions within 50 f	eet upwind of the 1-5
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	
Date / Time Identified:	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1: Within 15 minutes of making such a determination, require more Intensive application of existing method - such as additional soil wetting.		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soll stabilizers, visqueen, or a geotech fabric.		
Step 3. It Steps 1 and 2 rail to result in enective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity causing the emissions. ¹		
	EC COC AQ-SC4 within 50 feet upwind of the I-5 freeway	
Area Affected . Source the activities causing the	No truck or Dirt traffic	Date / Time Identified:
visible dust plumes if any obscuration of visibility is occurring to drivers on I-5. Direct more intensive application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of I-5 but are not causing obscuration of visibility to drivers.	Mitigation Measure Implemented:	Time Implemented / Notes
Step 2: Direct implementation of additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. ²		

AQCMP or designee signature: Tommy Brister

Date: 11/06/2020

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

Date: 11/07/2020

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

Going Requirements

Area Affected: Requirement:		Implemented	Network
Construction site entrance and Travel	Post visible speed limit signs of a maximum of 10 MPH for	(Y/N): YES	Notes: Signs posted is various
Construction Eq Vehicle tires	unpaved Inspected and washed as necessary to clean off dirt prior to leaving	NA	areas No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out + identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks – Within the Encina Power Station	Re-Vegetated as soon as possible Travel limited to paved or graveled surfaces - Note Routes on Site Figure Map	YES	No dirt traffic at the

1 The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shutdown shall go into effect within one figur of the original determination, unless overruled by the CPM before that time.

Date: 11/07/2020

Monitoring for Visible Dust Plumes with the potential to be transported off the

Specific Location / Area:

projectsite: Definition of Areas	Requirement	
Identify Areo	200 feet beyond the centerline of the construction of linear	
Identify	within 100 feet upwind of any regularly occupied structures	
Identify distance /	50 feet upwind of I-5	
	EC COC AQ-SC4 (with the exception of visible emissions within 50 i	feet upwind of the I-S
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	
Date / Time Identified:	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.		
Step 3: If Steps I and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity causing the emissions. ¹		
Reduce visible dust plumes to comply with C	EC COC AQ-SC4 within 50 feet upwind of the I-5 freeway	
Acea Affectad LSpurseine activities causing the	No truck or Dirt traffic	Date / Time Identified:
visible dust plumes if any obscuration of visibility is occurring to drivers on 1-5. Direct more intensive application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of 1-5 but are not causing obscuration of visibility to drivers.	Mitigation Measure Implemented:	Time Implemented / Notes
Step 2: Direct implementation or additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. ³		

AQCMP or designee signature: Tommy Brister

Date: 11/07/2020

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

Implemented

AQCMP or designee name: Tommy Brister

Date: 11/09/2020

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

Going Requirements

Area Affected:

Area Affected: Requirement:		Implemented (Y/N):	Notes:
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is variou areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM – If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area		NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length – identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out – identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks - Within the Encina Power Station	Re-Vegetated as soon as possible Travel limited to paved or graveled surfaces - Note Routes on Site Figure Map	YES	No dirt traffic at the

Specific Location / Area:

I The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shutdown shall go into affect within one hour of the original determination, unless overruled by the CPM before that time.

Date: 11/09/2020

Monitoring for Visible Dust Plumes with the potential to be transported off the

projectsite: Definition of Areas Requirement Identify Area 200 feet beyond the centerline of the construction of linear Identify within 100 feet upwind of any regularly occupied structures Identify distonce / 50 feet upwind of I-5 Reduce visible dust plumes to comply with CEC COC AQ-SC4 (with the exception of visible emissions within 50 feet upwind of the I-5 freeway) Area Affected / Source: NO Truck / Dirt traffic at current time Date / Time Identified: **Mitigation Measure** Time Implemented / Notes Implemented: Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric. Step 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity causing the emissions. * Reduce visible dust plumes to comply with CEC COC AQ-SC4 within 50 feet upwind of the I-5 freeway Area Affected Source ine activities causing the No truck or Dirt traffic Date / Time Identified: **Mitigation Measure** Time Implemented / Notes visible dust plumes if any obscuration of visibility is Implemented: occurring to drivers on I-5. Direct more intensive application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of I-5 but are not causing obscuration of visibility to drivers. Step 2: Direct implementation or additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective. Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation.⁴

AQCMP or designee signature: TOMMy Brister

Date: 11/09/2020

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

AQCMP or designee name: Tommy Brister

Date: 11/10/2020

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

Going Requirements

Area	Affected	*
------	----------	---

Area Affected: Requirement:		Implemented (Y/N):	Notes:
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is variou areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks - Within the Encina Power Station	Re-Vegetated as soon as possible Travel limited to paved or graveled surfaces – Note Routes on Site Figure Map	YES	No dirt traffic at the

I The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust planes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shutdown shall go into effect within one hour of the original determination, unless overvuled by the CPM before that time.

Date: 11/10/2020

Monitoring for Visible Dust Plumes with the potential to be transported off the

Specific Location / Area:

projectsite: Definition of Areas	Requirement	
Identify Area	200 feet beyond the centerline of the construction of linear	
Identify	within 100 feet upwind of any regularly occupied structures	
Identify distance /	50 feet upwind of I-5	
	EC COC AQ-SC4 (with the exception of visible emissions within 50	feet upwind of the 1-5
freeway} Area Affected / Source:	NO Truck / Dirt traffic at current time	
Date / Time Identified:	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting.		
Step 2: If Step 1 fails to result in adequate mitigation within 3D minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.		
Step 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity causing the emissions, ¹		
Reduce visible dust plumes to comply with C	EC COC AQ-SC4 within 50 feet upwind of the I-5 freeway	
Area Affected Spurse the activities causing the	No truck or Dirt traffic	Date / Time Identified:
visible dust plumes if any obscuration of visibility is occurring to drivers on I-5. Direct more intensive application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of I-5 but are not causing obscuration of visibility to drivers.	Mitigation Measure Implemented:	Time Implemented / Notes
Step 2: Direct implementation of additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. ²		

AQCMP or designee signature: Tommy Brister

Date: 11/10/2020

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related	Other Reductions:	N/A	

Date: 11/11/2020

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

Going Requirements

Area A	ffected:
--------	----------

Area Affected: Requirement:		Implemented (Y/N):	Notes:
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is various areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks - Within the Encina Power Station	Re-Vegetated as soon as possible Travel limited to paved or graveled surfaces - Note Routes on Site Figure Map	YES	No dirt traffic at the

Air Quality Construction Mitigation Plan for the Carlsbad Energy Center Project,

The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust phases will not result upon restarting the activity that caused the shut-down The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shutdown shall go into effect within one hour of the original determination, unless overruled by the CPM before that time

Date: 11/11/2020

Monitoring for Visible Dust Plumes with the potential to be transported off the

Specific Location / Area:

projectsite: Definition of Areas	Requirement	
Identify Area	200 feet beyond the centerline of the construction of linear	
Identify	within 100 feet upwind of any regularly occupied structures	
Identify distance /	50 feet upwind of I-5	
	EC COC AQ-SC4 (with the exception of visible emissions within 50	fact unuind of the LE
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	reet upwind of the 1-3
Date / Time Identified:		
Date / Time Identified.	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.		
Step 3: It Steps 1 and 2 fail to result in enective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity causing the emissions. ¹		
Reduce visible dust plumes to comply with C	EC COC AQ-SC4 within 50 feet upwind of the I-5 freeway	
Area Affected LSourceibe activities causing the	No truck or Dirt traffic	Date / Time Identified:
visible dust plumes if any obscuration of visibility is occurring to drivers on 1-5. Direct more intensive application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of I-5 but are not causing obscuration of visibility to drivers.	Mitigation Measure Implemented:	Time Implemented / Notes
Step 2: Direct implementation or additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. ²		

AQCMP or designee signature: Tommy Brister

Date: 11/11/2020

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

Date; 11/12/2020

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

Going Requirements

Area Affected: Requirement:		Implemented (Y/N):	Notes:
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is various areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM – If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks - Within the Encina Power Station	Re-Vegetated as soon as possible Travel limited to paved or graveled surfaces - Note Routes on Site Figure Map	YES	No dirt traffic at the

Specific Location / Area:

I The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shut-down shall go into affect within one hour of the orginal determination, unless overruled by the CPM before that time.

Date: 11/12/2020

Monitoring for Visible Dust Plumes with the potential to be transported off the

projectsite: Definition of Areas Requirement Identify Area 200 feet beyond the centerline of the construction of linear within 100 feet upwind of any regularly occupied structures Identify 50 feet upwind of I-5 Identify distance / Reduce visible dust plumes to comply with CEC COC AQ-SC4 (with the exception of visible emissions within 50 feet upwind of the I-5 freeway) Area Affected / Source: NO Truck / Dirt traffic at current time Date / Time Identified: **Mitigation Measure** Time Implemented / Notes Implemented: Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric, Step 3: If Steps 1 and 2 fail to result in enective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity causing the emissions. 1 Reduce visible dust plumes to comply with CEC COC AQ-SC4 within 50 feet upwind of the I-5 freeway Area, Affected, (Source: he activities rausing the No truck or Dirt traffic Date / Time Identified: **Mitigation Measure** Time Implemented / Notes visible dust plumes if any obscuration of visibility is Implemented: occurring to drivers on I-5. Direct more intensive application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of I-5 but are not causing obscuration of visibility to drivers. Step 2: Direct implementation of additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective. Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation²

AQCMP or designee signature: TOMMAN Brister

Date: 11/12/2020

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related	Other Reductions:	N/A	

Date: 11/13/2020

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

Going Requirements

Area Affected:

Area Affected: Requirement:		Implemented (Y/N):	Notes:
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is various areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM – If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project, Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out ~ identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks - Within the Encina Power Station	Re-Vegetated as soon as possible Travel limited to paved or graveled surfaces - Note Routes on Site Figure Map	YES	No dirt traffic at the

Property

Air Quality Construction Mitigation Plan for the Carlsbad Energy Center Project,

1. The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust olumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shutdown shall go into effect within one hour of the original determination, unless oversuled by the CPM before that time.

Date: 11/13/2020

Monitoring for Visible Dust Plumes with the potential to be transported off the

projectsite: Definition of Areas	Requirement	
identify Area	200 feet beyond the centerline of the construction of linear	
Identify	within 100 feet upwind of any regularly occupied structures	
Identify distance /	50 feet upwind of I-5	
	EC COC AQ-SC4 (with the exception of visible emissions within 50	fact unwind of the LS
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	reet upwing of the 1-3
Date / Time Identified:	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.		
Step 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity causing the emissions. ¹		
	EC COC AQ-SC4 within 50 feet upwind of the I-5 freeway	
Area Affected & Source ine activities causing the	No truck or Dirt traffic	Date / Time Identified:
visible dust plumes if any obscuration of visibility is occurring to drivers on 1-5. Direct more intensive application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of 1-5 but are not causing obscuration of visibility to drivers.	Mitigation Measure Implemented:	Time Implemented / Notes
Step 2: Direct implementation or additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above falls to result in effective mitigation ²		

AQCMP or designee signature: Tonunay Brister

Date: 11/13/2020

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

Incolor control

AQCMP or designee name: Tommy Brister

Date: 11/14/2020

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

Going Requirements

Area Affected:

Area Affected: Requirement:		Implemented (Y/N):	Notes:
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is various areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks - Within the Encina Power Station	Re-Vegetated as soon as possible Travel limited to paved or graveled surfaces - Note Routes on Site Figure Map	YES	No dirt traffic at the

Specific Location / Area:

I The activity shall not restant until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust objuines will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shutdown shall go into effect within one hout of the original determination, unless overroled by the CPM before that time,

Date: 11/14/2020

activities to ensure that the additional mitigation is

Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails

to result in effective mitigation.²

effective.

Monitoring for Visible Dust Plumes with the potential to be transported off the

projectsite: Definition of Areas Requirement Identify Area 200 feet beyond the centerline of the construction of linear Identify within 100 feet upwind of any regularly occupied structures Identify distance / 50 feet upwind of I-5 Reduce visible dust plumes to comply with CEC COC AQ-SC4 (with the exception of visible emissions within 50 feet upwind of the I-5 freeway) Area Affected / Source: NO Truck / Dirt traffic at current time Date / Time Identified: **Mitigation Measure** Time Implemented / Notes Implemented: Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric. Step 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity. causing the emissions. Reduce visible dust plumes to comply with CEC COC AQ-SC4 within 50 feet upwind of the I-5 freeway Acea Affected & Source: he activities causing the No truck or Dirt traffic Date / Time Identified: Mitigation Measure Time Implemented / Notes visible dust plumes if any obscuration of visibility is Implemented: occurring to drivers on I-5. Direct more intensive application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of I-5 but are not causing obscuration of visibility to drivers. Step 2: Direct implementation of additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing

AQCMP or designee signature: Tommy Brister

Date: 11/14/2020

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

Date: 11/16/2020

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

Going Requirements Area Affected:

Area Affected: Requirement:		Implemented (Y/N);	Notes:
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is variou areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks - Within the Encina Power Station	Re-Vegetated as soon as possible Travel limited to paved or graveled surfaces - Note Routes on Site Figure Map	YES	No dirt traffic at the

Air Quality Construction Mitigation Plan for the Carlsbad Energy Center Project,

I The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional initigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shutdown shall go into effect within one hour of the original determination, unless overruled by the CPM before that time.

Date: 11/16/2020

Monitoring for Visible Dust Plumes with the potential to be transported off the

projectsite: Definition of Areas	Requirement	
Identify Area	200 feet beyond the centerline of the construction of linear	
Identify	within 100 feet upwind of any regularly occupied structures	
Identify distance /	50 feet upwind of I-5	
	EC COC AQ-SC4 (with the exception of visible emissions within 50	feet upwind of the I-5
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	
Date / Time Identified:	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting.		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.		
Step 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity causing the emissions, ¹		
Reduce visible dust plumes to comply with C	EC COC AQ-SC4 within 50 feet upwind of the I-5 freeway	
Area Affected & Source the activities causing the	No truck or Dirt traffic	Date / Time Identified:
visible dust plumes if any obscuration of visibility is occurring to drivers on 1-5. Direct more intensive application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of I-5 but are not causing obscuration of visibility to drivers.	Mitigation Measure Implemented:	Time Implemented / Notes
step 2: Direct implementation of additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. *		

AQCMP or designee signature: TOWING Brister

Date: 11/16/2020

14

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

Implamentad

AQCMP or designee name: Tommy Brister

Date: 11/17/2020

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

Going Requirements

Area Affected:

Area Affected: Requirement:		Implemented (Y/N):	Notes:
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is variou areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM → If alternative route chosen Indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks - Within the Encina Power Station	Re-Vegetated as soon as possible Travel limited to paved or graveled surfaces - Note Routes on Site Figure Map	YES	No dirt traffic at the

Air Quality Construction Mitigation Plan for the Carlsbad Energy Center Project,

1 The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the attivity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shutdown shall go into effect within one hour of the original determination, unless overview by the CPM before that time.

Date: 11/17/2020

Monitoring for Visible Dust Plumes with the potential to be transported off the

projectsite: Definition of Areas	Requirement	
Identify Area	200 feet beyond the centerline of the construction of linear	
identify	within 100 feet upwind of any regularly occupied structures	
Identify distance /	50 feet upwind of I-5	
Reduce visible dust plumes to comply with C	EC COC AQ-SC4 (with the exception of visible emissions within 50 f	feet upwind of the I-5
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	
Date / Time Identified:	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.		
Step 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity		
causing the emissions. ¹		
	EC COC AQ-SC4 within 50 feet upwind of the I-5 freeway	
Acen Affected & Spurse ine activities causing the	No truck or Dirt traffic	Date / Time Identified:
visible dust plumes if any obscuration of visibility is occurring to drivers on I-5. Direct more intensive application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of I-5 but are not causing obscuration of visibility to drivers. Step 2: Direct implementation of additional	Mitigation Measure Implemented:	Time Implemented / Notes
methods for dust suppression and monitor the		
start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. ²		

AQCMP or designee signature: TOMMY Brister

Date: 11/17/2020

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

terral comparison

AQCMP or designee name: Tommy Brister

Date: 11/18/2020

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

Going Requirements Area Affected:

Area Affected: Requirement:		Implemented (Y/N):	Notes:
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is variou areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	ls being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks - Within the Encina Power Station	Re-Vegetated as soon as possible Travel limited to paved or graveled surfaces - Note Routes on Site Figure Map	YES	No dirt traffic at the

I The activity shall not restart until the AQCMM or AQCMM belegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shutdown shall go into effect within one hour of the original determination, unless overruled by the CPM before that time.

Date: 11/18/2020

Monitoring for Visible Dust Plumes with the potential to be transported off the

projectsite: Definition of Areas	Requirement	
Identify Area	200 feet beyond the centerline of the construction of linear	
Identify	within 100 feet upwind of any regularly occupied structures	
Identify distance /	50 feet upwind of I-5	
Reduce visible dust plumes to comply with C	EC COC AQ-SC4 (with the exception of visible emissions within 50	feet upwind of the I-5
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	
Date / Time Identified:	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1; Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.		
Step 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity causing the emissions. ¹		
	EC COC AQ-SC4 within 50 feet upwind of the I-5 freeway	
ALEA Affected 16 Severse ine activities causing the	No truck or Dirt traffic	Date / Time Identified:
visible dust plumes if any obscuration of visibility is occurring to drivers on I-5. Direct more intensive application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of I-5 but are not causing obscuration of visibility to drivers.	Mitigation Measure Implemented:	Time Implemented / Notes
step 2: Direct implementation or additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutcown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. ²		

AQCMP or designee signature: Tommy Brister

Date: 11/18/2020

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement, Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related	Other Reductions:	N/A	

Date: 11/19/2020

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

Going Requirements

Area Affected: Requirement:		Implemented (Y/N):	Notes:
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is various areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM – If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Payed road
Unpaved roads and disturbed areas in project and laydown area	frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks - Within the Encina Power Station	Re-Vegetated as soon as possible Travel limited to paved or graveled surfaces - Note Routes on Site Figure Map	YES	No dirt traffic at the

1 The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plutnes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shutdown shall go into effect within one hour of the original determination, unless overruled by the CPM before that time.

Date: 11/19/2020

Monitoring for Visible Dust Plumes with the potential to be transported off the

projectsite: Definition of Areas	Requirement	
Identify Area	200 feet beyond the centerline of the construction of linear	
Identify	within 100 feet upwind of any regularly occupied structures	
Identify distance /	50 feet upwind of I-5	
	EC COC AQ-SC4 (with the exception of visible emissions within 50 i	feet upwind of the I-5
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	
Date / Time Identified:		
,	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the origina determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.		
Step 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity causing the emissions. ¹		
	EC COC AQ-SC4 within 50 feet upwind of the I-5 freeway	
Area Affected / Source the activities causing the	No truck or Dirt traffic	Date / Time Identified:
visible dust plumes if any obscuration of visibility is occurring to drivers on 1-5. Direct more intensive application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of 1-5 but are not causing obscuration of visibility to drivers.	Mitigation Measure Implemented:	Tîme Implemented / Notes
Step 2: Direct implementation of additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above falls to result in effective mitigation. ²		

AQCMP or designee signature: Tommy Brister

Date: 11/19/2020

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related	Other Reductions:	N/A	

Date: 11/20/2020

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

Going Requirements Area Affected:

Area Affected: Requirement:		Implemented (Y/N):	Notes:
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is various areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM – If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks - Within the Encina Power Station	Re-Vegetated as soon as possible Travel limited to paved or graveled surfaces - Note Routes on Site Figure Map	YES	No dirt traffic at the

1 The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shutdown shall go into effect within one hour of the original determination, unless overruled by the CPM before that time.

Date: 11/20/2020

Monitoring for Visible Dust Plumes with the potential to be transported off the

projectsite: Definition of Areas	Requirement	
Identify Area	200 feet beyond the centerline of the construction of linear	
/dentify	within 100 feet upwind of any regularly occupied structures	
Identify distance /	50 feet upwind of I-5	
	EC COC AQ-SC4 (with the exception of visible emissions within 50 i	feet upwind of the L-5
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	
Date / Time Identified:	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soll stabilizers, visqueen, or a geotech fabric.		
Step 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity causing the emissions. ¹		
	EC COC AQ-SC4 within 50 feet upwind of the I-5 freeway	
ALEA Affected & Source the activities causing the	No truck or Dirt traffic	Date / Time Identified:
visible dust plumes if any obscuration of visibility is occurring to drivers on I-5. Direct more intensive application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of I-5 but are not causing obscuration of visibility to drivers.	Mitigation Measure Implemented:	Time Implemented / Notes
Step 2: Direct implementation of additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the add tional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation.		

AQCMP or designee signature: TOMMy Brister

Date: 11/20/2020

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

Date: 11/21/2020

Alr Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

Going Requirements

Area Affected: Requirement:		implemented (Y/N):	Notes:
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is various areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM – If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks - Within the Encina Power Station	Re-Vegetated as soon as possible Travel limited to paved or graveled surfaces - Note Routes on Site Figure Map	YES	No dirt traffic at the

1 The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shutdown shall go into effect within one hour of the original determination, unless overculad by the CPM before that time.

Date: 11/21/2020

Monitoring for Visible Dust Plumes with the potential to be transported off the

projectsite: Definition of Areas	Requirement	
Identify Area	200 feet beyond the centerline of the construction of linear	
Identify	within 100 feet upwind of any regularly occupied structures	
Identify distance /	50 feet upwind of I-5	
Reduce visible dust plumes to comply with C	EC COC AQ-SC4 (with the exception of visible emissions within 50	feet upwind of the I-5
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	
Date / Time Identified:	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soit stabilizers, visqueen, or a geotech fabric.		
Step 3: It Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity causing the emissions. ¹		
	EC COC AQ-SC4 within 50 feet upwind of the I-5 freeway	
Area Affected of Spurce the activities causing the	No truck or Dirt traffic	Date / Time Identified:
visible dust plumes if any obscuration of visibility is occurring to drivers on I-5. Direct more intensive application of the existing mitigation methods immediately if the visible plumes are seen within SO feet of I-5 but are not causing opscuration of visibility to drivers.	Mitigation Measure Implemented:	Time Implemented / Notes
Step 2: Direct implementation of additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. ²		

AQCMP or designee signature: TOMMY Brister

Date: 11/21/2020

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

Date: 11/23/2020

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

Going Requirements

Area Affected: Requirement:		Implemented (Y/N):	Notes:
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is various areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out – identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Buik transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soll is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks - Within the Encina Power Station	Re-Vegetated as soon as possible Travel limited to paved or graveled surfaces - Note Routes on Site Figure Map	YES	No dirt traffic at the

The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shutdown shall go into effect within one hour of the original determination, unless overruled by the CPM before that time.

Date: 11/23/2020

Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails

to result in effective mitigation.²

Monitoring for Visible Dust Plumes with the potential to be transported off the

Specific Location / Area:

projectsite: Definition of Areas Requirement Identify Area 200 feet beyond the centerline of the construction of linear within 100 feet upwind of any regularly occupied structures Identify Identify distance / 50 feet upwind of I-5 Reduce visible dust plumes to comply with CEC COC AQ-SC4 (with the exception of visible emissions within 50 feet upwind of the I-5 freeway) Area Affected / Source: NO Truck / Dirt traffic at current time Date / Time Identified: **Mitigation Measure Time Implemented / Notes** Implemented: Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soll stabilizers, visqueen, or a geotech fabric. Step 3: If Steps I and Z fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity causing the emissions. I Reduce visible dust plumes to comply with CEC COC AQ-SC4 within 50 feet upwind of the I-5 freeway Area Affected & Source the activities rausing the No truck or Dirt traffic Date / Time identified: Mitigation Measure Time Implemented / Notes visible dust plumes if any obscuration of visibility is occurring to drivers on I-5. Direct more intensive Implemented: application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of I-5 but are not causing obscuration of visibility to drivers. Step 2: Unect implementation or additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.

AQCMP or designee signature: TOMMY Brister

Date: 11/23/2020

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

Date: 11/24/2020

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

Going Requirements

Area Affected: Requirement:		implemented (Y/N):	Notes:
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is various
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NĂ	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
Tire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/Å	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soil is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks - Within the Encina Power Station	Re-Vegetated as soon as possible Travel limited to paved or graveled surfaces - Note Routes on Site Figure Map	YES	No dirt traffic at the

1 The activity shall not restart until the AQCMM or AQCMM belegate is satisfied that appropriate additional raitigation or other site conditions have changed so that visual dust planes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM belegate to shut down an activity, provided that the shutdown shall go into effect within one hour of the original determination, unless overfuled by the CPM before that time.

Date: 11/24/2020

Monitoring for Visible Dust Plumes with the potential to be transported off the

projectsite: Definition of Areas	Requirement	
Identify Area	200 feet beyond the centerline of the construction of linear	
Identify	within 100 feet upwind of any regularly occupied structures	
Identify distance /	50 feet upwind of I-5	
Reduce visible dust plumes to comply with C	EC COC AQ-SC4 (with the exception of visible emissions within 50	feet upwind of the I-5
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	
Date / Time Identified:	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, Visqueen, or a geotech fabric.		
Step 3: If Steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity causing the emissions. ¹ Reduce visible dust plumes to comply with C	EC COC AQ-SC4 within 50 feet upwind of the I-5 freeway	
Area Affected of Source the activities causing the	No truck or Dirt traffic	Date / Time Identified:
visible dust plumes if any obscuration of visibility is occurring to drivers on I-5. Direct more intensive application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of I-5 but are not causing obscuration of visibility to drivers.	Mitigation Measure Implemented:	Time Implemented / Notes
step 2: Direct implementation or additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. ²		

AQCMP or designee signature: Tommy Brister

Date: 11/24/2020

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

Air Quality Construction Mitigation Plan for the Carlsbad Energy Center Project,

AQCMP or designee name: Tommy Brister

Date: 11/30/2020

Air Quality Construction Mitigation Manager or Designee to Complete Checklist Daily

Going Requirements

Area Affected: Requirement:		Implemented (Y/N):	Notes:
Construction site entrance and Travel through	Post visible speed limit signs of a maximum of 10 MPH for unpaved	YES	Signs posted is variou areas
Construction Eq Vehicle tires	Inspected and washed as necessary to clean off dirt prior to leaving	NA	No Dirt traffic at current time
Construction entrance	Enter only through treated entrance roadways as noted on Site Map. Alternative route approved by CPM - If alternative route chosen indicated on Site Map and note rationale for change	YES	Gate #3 is the designated rout of entry for project. Paved road
Unpaved roads and disturbed areas in project and laydown area	Water areas to limit visible dust. If watering is required note frequency and time in notes section of checklist	NA	No dirt traffic at current time
Construction areas adjacent to any paved roadways	Provided with sandbags or other measures in SWPPP to prevent runoff, note location of measures in Site Figure Map	YES	
lire washing / cleaning station	Gravel ramps min 20 ft in length - identify location in Site Figure Map	YES	No truck traffic at current time
Unpaved Exits	At all exit locations: Gravel or treated to prevent track-out - identify	YES	Rumble plate put in place
Paved Areas	Swept at least twice daily (or less during periods of precipitation during active days of construction)	YES	Is being completed twice a day
Public Roadway existing construction site	500 feet of public roadway swept visually clean at least twice daily (or less during periods of precipitation) during active	YES	No dirt traffic at current time
Bulk transport vehicles with materials that have potential to cause visible emissions on public	Cover or wet and load so that the trucks have at least 2 feet of freeboard	NA	No truck traffic at current time
Storage areas inactive for more than 10 days	Covered or treated with dust suppressants, and vehicle access will be restricted.	N/A	
Construction Areas that may be disturbed and are generating fugitive dust	Install wind erosions control techniques (such as gravel, windbreaks, water, chemical dust suppressants, and/or vegetation) until soll is stabilized or permanently covered w/ vegetation.	NA	No truck traffic at current time
Disturbed areas Demolition Haul Trucks -	Re-Vegetated as soon as possible Travel limited to paved or graveled surfaces - Note Routes on Site Figure Map	YES	No dirt traffic at the

Air Quality Construction Mitigation Plan for the Carlsbad Energy Center Project,

1 The activity shall not restart until the AQCMM or AQCMM Delegate is satisfied that appropriate additional mitigation or other site conditions have changed so that visual dust plumes will not result upon restarting the activity that caused the shut-down. The owner/operator may appeal to the CPM any directive from the AQCMM or AQCMM Delegate to shut down an activity, provided that the shutdown shall go into effect within one hour of the onginal determination, unless overruled by the CPM before that time.

Date: 11/30/2020

Monitoring for Visible Dust Plumes with the potential to be transported off the

projectsite: Definition of Areas

Requirement

projectsite: Definition of Areas	Requirement	
Identify Area	200 feet beyond the centerline of the construction of linear	
Identify	within 100 feet upwind of any regularly occupied structures	
Identify distance /	50 feet upwind of I-5	
	EC COC AQ-SC4 (with the exception of visible emissions within 50 l	feet upwind of the I-5
freeway) Area Affected / Source:	NO Truck / Dirt traffic at current time	
Date / Time Identified:	Mitigation Measure Implemented:	Time Implemented / Notes
Step 1: Within 15 minutes of making such a determination, require more intensive application of existing method - such as additional soil wetting		
Step 2: If Step 1 fails to result in adequate mitigation within 30 minutes of the original determination, apply additional measures such as application of soil stabilizers, visqueen, or a geotech fabric.		
Step 3: If steps 1 and 2 fail to result in effective mitigation within 1 hour of the original determination, the AQCMM or AQCMM Delegate shall direct a temporary shutdown of the activity causing the emissions. ¹		
	EC COC AQ-SC4 within 50 feet upwind of the I-5 freeway	
Area Affected LSource the activities causing the	No truck or Dirt traffic	Date / Time Identified:
visible dust plumes if any obscuration of visibility is occurring to drivers on 1-5. Direct more intensive application of the existing mitigation methods immediately if the visible plumes are seen within 50 feet of 1-5 but are not causing obscuration of visibility to drivers.	Mitigation Measure Implemented:	Time Implemented / Notes
Step 2: Direct implementation or additional methods for dust suppression and monitor the start-up and/or continuation of the dust causing activities to ensure that the additional mitigation is effective.		
Step 3: Direct a temporary shutdown of the activity causing the emissions if Step 2 specified above fails to result in effective mitigation. ²		

AQCMP or designee signature: TOKANY Brister

Date: 11/30/2020

On Going Diesel Requirements	Checklist Criteria:	Response:	Notes:
Update Equipment Inventory List	Equipment Updated (Y/N/NA):	YES	Newly arrived equipment is tracked
Confirm all equipment are ARB tagged on both sides and tags are Visible.	Tags Visible (Y/N):	YES	All equipment coming on site is being tagged
Make sure CEC approval tag is located on all equipment used onsite	Tags Visible (Y/N):	YES	Tags are visible
Documentation of acceptable engine tier is on file.	Equipment Updated (Y/N/NA):	YES	
Letter from each equipment owner is one file indicating that equipment is being properly maintained	Letters Updated (Y/N/NA):	YES	
All diesel heavy construction equipment shall not idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement. Note equipment needed to idle longer than 5 min as part of normal operation in the notes section of this checklist.	Idling Limited:(Y/N)	YES	
A list of all other actions taken to control diesel construction related emissions	Other Reductions:	N/A	

Cabrillo Power I, LLC 4600 Carlsbad Boulevard Carlsbad, CA 92008



<u>Attachment B</u> Diesel Engine Tier and Maintenance Documentation

Brandenburg_®

December 4th, 2020

Project Code: MA0842

NRG-Encina Power Station 4600 Carlsbad Blvd. Carlsbad, Ca. 92008

Attn: Tim Sisk Environmental Manager

Subject: Maintenance and Inspection of Equipment

Dear Mr. Sisk:

This letter confirms that Brandenburg Industrial Services Company performs daily inspection reports when equipment is utilized and performs required maintenance for all on-site equipment. Attached is a current Equipment Log for equipment currently on site.

Please let me know if any further information is required.

Best regards,

Liam J Gampbell

Liam Campbell Brandenburg Industrial Services Co.

DIVISION OFFICE

2217 Spillman Drive Bethlehem, PA 18015-1982 Phone (610) 691-1800 Fax (610) 691-4200

BRANDENBURG INDUSTRIAL SERVICE COMPANY

501 W. Lake Street, Suite 104 | Elmhurst, IL 60126-1419 | Phone (630) 956-7200 | Fax (630) 956-7222
2625 S. Loomis Street | Chicago, IL 60608-5414 | Phone (312) 326-5800 | Fax (312) 326-5055
1 N. Broadway, Stop 670 | Gary, IN 46402-3101 | Phone (219) 881-0200 | Fax (219) 880-4330
200 E. Big Beaver Road | Troy, MI 48083-1208 | Phone (313) 382-2500 | Fax (800) 849-1589
#50 Rivera Aulet Street, Bo. Pueblo Suite 101 | Arecibo, PR 00612 | Phone (787) 650-7171
800 Town & Country Blvd. | Houston, TX 77024-3916 | Phone (832) 431-3287 | Fax (800) 849-1589

Brandenburg_®

Job Name: NRG Encina PowerStation

Job #: MA0842

Month Ending: November 2020

Equipment Number	Tier 4 Inspection	Description	Equipment Move on	Equipment Move Off	EIN #
41935	Green; #2; 11/21/2019	Bobcat S770	11/11/2019		FP4A83
41936	Green; #3; 11/21/2019	Bobcat S770	11/11/2019		GC4A66
41937	Green; #4; 11/21/2019	Bobcat S770	11/11/2019		YG9P77
673141 (Rental)	N/A	20 ft Scissor Lift	7/14/2020		N/A
10206385 (Rental)	N/A	20 ft Scissor Lift	7/14/2020		N/A
37037	N/A	Air Compressor	12/12/2019		N/A
41951	Green; #6; 1/07/2020	Bobcat S770	1/7/2020		JN8S96
41952	Green; #7; 1/07/2020	Bobcat S770	1/7/2020		XY9V35
30426	Green; #8; 1/14/2020	Tennant Sweeper	1/13/2020		VN6P66
436081	N/A	45' Eletric Man Lift	1/16/2020		N/A
10202100	N/A	20' Single Manlift	08/19/2020		N/A
10206593 (Rental)	Green; #17; 7/16/2020	60' Man lift	7/13/2020		UK9P58
10265035 (Rental)	N/A	24' Push Man lift	1/20/2020		N/A
AP5873 (Rental)	N/A	56 KW Diesel Generator	7/28/2020		1728987 (PERP)
3356-12	Green; #18	124.00	7/13/2020	9/8/2020	
(Rental) 25225	/15/2020 Green; #13; 02/24/2020	12k Lull Komatsu WA500 Loader	2/21/2020		WH8P44 BT4G48

Brandenburg_®

41956	Green; #14; 03/16/2020	Bobcat S770	3/16/2020	7/15/2020	N/A
04075	N/A	Generator	3/16/2020		N/A
00981	Green; #14 3/16/2020	Generator	3/16/2020		N/A
10263	Green; #20 7/28/2020	Liebherr 926 Track Excavator	7/27/2020		RP6M67
P1032915 (Rental)	N/A	Water Truck	7/29/2020		N/A
10185986	Green; #23 08/19/2020	80' Manlift	8/19/2020		WP5U33
10131906	Green; #22 08/19/2020	80' Manlift	8/19/2020		LA3M33
10191443	Green; #24 08/20/2020	80' Manlift	8/19/2020		GJ7H96
1018483	Green; #21 08/14/2020	180' Manlift	8/14/2020		KW7Y76
79660	N/A	320 KW Diesel Generator	8/31/2020		N/A
40919	Green; #25 09/08/2020	12k Lull	9/08/2020		VP9E67
46417	Green; #28 09/27/2020	Liebherr R956 Track Excavator	9/26/2020		XG3J59
45156	Green; #26 09/22/2020	Liebherr R956 Track Excavator	9/21/2020		FF8U93
40372U1373517	Green; #29 09/30/2020	JCB 66' LuLL	9/28/2020		NY9H59



A Structural Group Company

December 3, 2020

Mr. Jason GaNun - Brandenburg NRG Encina Power Station 4600 Carlsbad Blvd Carlsbad, CA 92008

Subject: Maintenance and Inspection of Equipment for November 2020 Job #549175

Dear Mr. GaNun:

This letter confirms that PULLMAN performs daily inspection reports when equipment is utilized and performs required maintenance for all on-site equipment. Attached is a current Equipment Log for equipment currently on site.

Please let me know if additional information is required.

Best regards,

Joshua Muder, PMP



A Structural Group Company

Job Name: Brandenburg for NRG Encina Power Chimney Demo

Job #: 549175

Month Ending: November 2020

Equipment Number	Tier 4 Inspection	Description	Equipment Move On	Equipment Move Off	EIN #
1056469	Green, #27, 9/28/2020	6K Forklift	9/28/20	-	XU6N58
1058839	N/A	375 CFM Air Compressor	9/28/20	-	178108

*The 375 CFM Air Compressor does not have a Tier 4 Inspection sticker.

ATTACHMENT D

BIO-6 PHASE IV BIOLOGICAL RESOURCES MONTHLY COMPLIANCE REPORT **NOVEMBER 2020**

Cabrillo Power I LLC

Biological Resources Monthly Compliance Report (07-AFC-06C) Phase IV – Demolition of Encina Power Station

November 2020 Reporting Period

December 2020

TABLE OF CONTENTS

1.0	INTR	ODUCTION	1
2.0	BIOL	OGICAL MONITORING SUMMARY	2
	2.1	NESTING BIRDS	2
	2.3	SPECIAL-STATUS SPECIES	2
	2.4	WILDLIFE DISPLACEMENT, INJURIES, AND MORTALITIES2.4.1Migratory Bird Treaty Act Protected Species2.4.2Other Species	3 3 3
	2.5	HAZARDOUS MATERIAL SPILLS	3
	2.6	TRASH	3
	2.8	NON-COMPLIANCE REPORT	4
APPE	ENDIX	A - BIOLOGICAL RESOURCES COMPLIANCE MONITORING LOG	
APPE	ENDIX	B - OBSERVED WILDLIFE SPECIES LIST	
APPE	ENDIX	C - WILDLIFE OBSERVATION FORM	

1.0 INTRODUCTION

This Monthly Compliance Report (MCR) summarizes biological resources monitoring activities and documentation conducted during the demolition phase of the Encina Power Station (EPS) from November 1 through November 30, 2020, in accordance with the Biological Resources Mitigation Implementation and Monitoring Plan (BRMIMP). The following biological Conditions of Certification (COCs) pertaining to monitoring activities covered by this MCR include, but are not limited to:

- BIO-2 Designated Biologist Duties
- BIO-4 Designated Biologist and Biological Monitor Authority
- BIO-5 Biological Resources Worker Environmental Awareness Program (WEAP);
- BIO-6 Biological Resources Mitigation Implementation and Monitoring Plan;
- BIO-7 General Impact Avoidance Mitigation Features; and
- BIO-8 Mitigation Management to Avoid Harassment or Harm.

2.0 BIOLOGICAL MONITORING SUMMARY

This section summarizes biological monitoring activities conducted during the November 2020 reporting period. Demolition mobilization began November 2019, and the start of demolition began on January 29, 2020.

Biological monitoring by the Designated Biologist is conducted on a monthly basis (one visit every month) outside of the nesting season, since avian activity has decreased throughout the site. The Biological Resources Compliance Monitoring Log is provided in Appendix A. A list of wildlife species observed during the monitoring events is included in Appendix B. A Wildlife Observation Form (WOF) for the November 2020 reporting period is included in Appendix C.

The frequency and duration of monitoring is dependent upon the biological resources located within, as well as transiting through the work area. Biological monitoring will continue on monthly basis, as well as oncall monitoring, when necessary, until the Designated Biologist determines that a change is necessary for the protection of sensitive biological resources or a reduction in monitoring is warranted because of a lack of biological resources within the site.

All on-site staff receives WEAP training prior to start of work. The hardcopy sign-in training logs are submitted separately.

2.1 NESTING BIRDS

No active nests were observed during the November 2020 reporting period. A list of wildlife species observed during the monitoring events is provided in Appendix B.

2.3 SPECIAL-STATUS SPECIES

Five special-status avian species were observed during the November 2020 reporting period, which included the following: American peregrine falcon (*Falco peregrinus anatum*; United States Fish and Wildlife Service [USFWS] Birds of Conservation Concern [BCC]; California Department of Fish and Wildlife [CDFW] Fully Protected [FP]; California Department of Forestry [CDF] Sensitive [S]), California brown pelican (*Pelecanus occidentalis californicus*; CDFW FP), California gull (*Larus californicus*; CDFW Watch List [WL]); double-crested cormorant (*Phalacrocorax auratus*;

CDFW WL), and great blue heron (*Ardea herodias*; CDF S). California Natural Diversity Database (CNDDB) forms were not submitted for the species listed above because the occurrences are not qualifying life event. As stated in the CNDDB data submission guidelines, birds in transit (flyovers) and detections of foraging or perched birds are not added (CDFW, 2016)¹.

2.4 WILDLIFE DISPLACEMENT, INJURIES, AND MORTALITIES

2.4.1 Migratory Bird Treaty Act Protected Species

On November 21, 2020, a deceased northern flicker (*Colaptes auratus*) was found near the EPS stack. No additional injured or dead species protected by the Migratory Bird Treaty Act (MBTA) were observed within the EPS site. The American peregrine falcon pair readily hunts and consumes prey within the EPS site. Therefore, small pieces of prey remains are found, but not whole bird carcasses. A list of wildlife species observed during the monitoring event is included in Appendix B. The WOF is provided in Appendix C.

2.4.2 Other Species

No injured or dead wildlife species were observed within the EPS site. A list of wildlife species observed during the monitoring event is included in Appendix B.

2.5 HAZARDOUS MATERIAL SPILLS

No project-related hazardous material spills were observed during the biological monitoring visit.

2.6 TRASH

Litter, including wind-blown, was observed during the biological monitoring visits. Litter removal requests were submitted to the demolition contractor.

¹ California Department of Fish and Wildlife (CDFW). 2016. *Submitting Avian Detections to the CNDDB*. Available online at: https://nrm.dfg.ca.gov/FileHandler.ashx?DocumentID=25731

2.8 NON-COMPLIANCE REPORT

No non-compliance notifications or incident reports were issued.

Appendix A Biological Resources Compliance Monitoring Log

NRG Energy Encina Power Station (EPS) Project BIOLOGICAL RESOURCES COMPLIANCE MONITORING LOG

Date			Monitor		Time (Begin-End)		
November 20, 2	2020		Melissa Fov	vler	09:45-12:40		
Temperature (°F)	Humidity (%)	Wind (mph)	Precipitation (Y/N, amount)	Visibility		Weather Comment	
68	52	4	Ν	Good (10.0 mi)	20% cloud co	ver	

Location(s) of Work Site Activities Monitored

NRG EPS site.

Summary of Biological Resources Monitoring Observations

Biological resources monitoring for biological constraints, special-status species, and nesting birds was conducted at the NRG EPS site.

Nesting Bird Observations:

• No observations were noted.

Special-Status Species Observed:

- An American peregrine falcon (*Falco peregrinus anatum*; United States Fish and Wildlife Service [USFWS] Birds of Conservation Concern [BCC]; California Department of Fish and Wildlife [CDFW] Fully Protected [FP]; California Department of Forestry [CDF] Sensitive [S]) was observed within the project site.
- California brown pelicans (*Pelecanus occidentalis californicus*; California Department of Fish and Wildlife Service [CDFW] Fully Protected [FP]) were observed within the project vicinity.
- A California gull (Larus californicus; CDFW WL) was observed within the project vicinity.
- Double-crested cormorants (*Phalacrocorax auratus*; CDFW WL) were observed within the project vicinity.
- A great blue heron (*Ardea herodias*; California Department of Forestry [CDF] Sensitive [S]) was observed within the project vicinity.
- No additional special-status species were observed.

Other Biological Resources Observations:

• No additional observations were noted.

Other Observations/Comments:

- Litter was observed within the EPS site. A litter removal request was submitted to the contractor.
- No additional observations were noted.

Items Requiring Action/Follow-up


• A litter removal request was submitted to the contractor.

Wildlife Species Observed

American crow (*Corvus brachyrhynchos*), American peregrine falcon, Anna's hummingbird (*Calypte anna*), black phoebe (*Sayornis nigricans*), California brown pelican, California gull, desert cottontail (*Sylvilagus audubonii*), double-crested cormorant, European starling (*Sturnus vulgaris*), great blue heron, Heermann's gull (*Larus heermanni*), house finch (*Haemorhous mexicanus*), mourning dove (*Zenaida macroura*), Say's phoebe (*Sayornis saya*), song sparrow (*Melospiza melodia*), western fence lizard (*Sceloporus occidentalis*), western gull (*Larus occidentalis*), white-crowned sparrow (*Zonotrichia leucophrys*), and yellow-rumped warbler (*Setophaga coronata*).









Appendix B Observed Wildlife Species List

Common Name	Scientific Name	Status Federal/State/Other
Birds		
American crow	Corvus brachyrhynchos	//
American peregrine falcon	Falco peregrinus anatum	BCC/FP/CDF: S
Anna's hummingbird	Calypte anna	//
Black phoebe	Sayornis nigricans	//
California brown pelican	Pelecanus occidentalis californicus	/FP/
California gull	Larus californicus	/WL/
Double-crested cormorant	Phalacrocorax auratus	/WL/
European starling	Sturnus vulgaris	//
Great blue heron	Ardea herodias	//CDF: S
Heermann's gull	Larus heermanni	//
House finch	Haemorhous mexicanus	//
Mourning dove	Zenaida macroura	//
Northern flicker	Colaptes auratus	
Say's phoebe	Sayornis saya	//
Song sparrow	Melospiza melodia	//
Western gull	Larus occidentalis	//
White-crowned sparrow	Zonotrichia leucophrys	//
Yellow-rumped warbler	Setophaga coronata	//
Mammals		
Desert cottontail	Sylvilagus audubonii	//
Reptiles		
Western fence lizard	Sceloporus occidentalis	//

Observed Wildlife Species List November 2020 Encina Power Station

Source:

California Department of Fish and Wildlife (CDFW), Natural Diversity Database. July 2020. Special Animals List. Periodic publication. 120 pp.

Status Codes:

If status codes are not provided, it indicates that the observed species is not a special-status species. **Federal:**

FE = Federally listed Endangered: species in danger of extinction throughout a significant portion of its range FT = Federally listed Threatened: species likely to become endangered within the foreseeable future BCC = Birds of Conservation Concern

State:

SE = State listed as Endangered

ST = State listed as Threatened

FP = Fully Protected

CSC = California Species of Special Concern Species of concern to California Department of Fish and Wildlife (CDFW) because of declining population levels, limited ranges, and/or continuing threats have made them vulnerable to extinction.

S = Sensitive

WL = Watch List

Other:

- California Department of Forestry and Fire Protection (CDF) classifies "sensitive species" as those species that warrant special protection during timber operations.

- North American Bird Conservation Initiative (NABCI) - Red Watch List (RWL)

- United States Forest Service (USFS) - Sensitive (S)

SP = Special Animals List

⁻ Bureau of Land Management (BLM), United States Department of Interior - Sensitive (S)

Appendix C Wildlife Observation Form

construction activities and to d Melissa Fowler/Designated Bio Date 21 November 2020 Location of Observation Near the base of the EPS sit Wildlife Species Northern flicker (<i>Colaptes aura</i> Cause of Injury or Mortality (D Unknown Current Location of Animal The carcass was disposed of per Is the Biological Resource in Yes No X If Yes, Explain Additional Comments	who find active r document preda ologist (DB) at (7 Mada ite atus) Don't speculate, er site guideline	nest sites, wildlife dens, o ation events. If nesting b 714) 768-1173 or melissa Observer leline Johnson Condition of Wi Dead , If unknown, enter "unk	Observer's Employer BISCO Vildlife (alive/dead)
construction activities and to d Melissa Fowler/Designated Bio Date 21 November 2020 Location of Observation Near the base of the EPS sit Wildlife Species Northern flicker (<i>Colaptes aura</i> Cause of Injury or Mortality (D Unknown Current Location of Animal The carcass was disposed of per Is the Biological Resource in Yes No X If Yes, Explain Additional Comments	document preda ologist (DB) at (7 Mada ite atus) Don't speculate, er site guideline in Danger of B	ation events. If nesting b 714) 768-1173 or melissa Observer leline Johnson Condition of Wi Dead , If unknown, enter "unk	birds, dead and/or injured wildlife have been identified, please conta sa.n.fowler@gmail.com. Observer's Employer BISCO
21 November 2020 Location of Observation Near the base of the EPS sit Wildlife Species Northern flicker (Colaptes aura Cause of Injury or Mortality (D Unknown Current Location of Animal The carcass was disposed of pe Is the Biological Resource in Yes No If Yes, Explain	Mada ite atus) Don't speculate, er site guideline in Danger of B	leline Johnson Condition of Wi Dead , If unknown, enter "unk	BISCO /ildlife (alive/dead) known")
Location of Observation Near the base of the EPS sit Wildlife Species Northern flicker (Colaptes aura Cause of Injury or Mortality (D Unknown Current Location of Animal The carcass was disposed of pe Is the Biological Resource in Yes No X If Yes, Explain Additional Comments	ite atus) Don't speculate, er site guideline in Danger of B	Condition of Wi Dead , If unknown, enter "unk	/ildlife (alive/dead) known")
Near the base of the EPS sit Wildlife Species Northern flicker (Colaptes aura) Cause of Injury or Mortality (D Unknown Current Location of Animal The carcass was disposed of pe Is the Biological Resource in Yes No If Yes, Explain Additional Comments	atus) Don't speculate, er site guideline in Danger of B	Dead , If unknown, enter "unk es.	known")
Wildlife Species Northern flicker (Colaptes aura Cause of Injury or Mortality (D Unknown Current Location of Animal The carcass was disposed of per Is the Biological Resource in Yes No If Yes, Explain	atus) Don't speculate, er site guideline in Danger of B	Dead , If unknown, enter "unk es.	known")
Northern flicker (<i>Colaptes aura</i> Cause of Injury or Mortality (D Unknown Current Location of Animal The carcass was disposed of pe Is the Biological Resource in Yes No X If Yes, Explain Additional Comments	Don't speculate, er site guideline	Dead , If unknown, enter "unk es.	known")
Cause of Injury or Mortality (D Unknown Current Location of Animal The carcass was disposed of pe Is the Biological Resource in Yes No X If Yes, Explain Additional Comments	Don't speculate, er site guideline	, If unknown, enter "unk	
Unknown Current Location of Animal The carcass was disposed of pe Is the Biological Resource in Yes No X If Yes, Explain Additional Comments	er site guideline	25.	
Current Location of Animal The carcass was disposed of pe Is the Biological Resource in Yes No X If Yes, Explain Additional Comments	in Danger of B		roject or Other Site Activities?
The carcass was disposed of period of the Biological Resource in Yes No X If Yes, Explain Additional Comments	in Danger of B		roject or Other Site Activities?
Is the Biological Resource in Yes No X If Yes, Explain Additional Comments	in Danger of B		roject or Other Site Activities?
Yes No X If Yes, Explain Additional Comments		Being Impacted by Pro	roject or Other Site Activities?
Yes No X If Yes, Explain Additional Comments			
Additional Comments			
Additional Comments			
The observer contacted the			
	e Designated E	Biologist immediately	y and was provided instructions for carcass removal.

ATTACHMENT E

CUL-5 AND PAL-5 CERTIFICATION OF COMPLETION, WORKER ENVIORNMENTAL AWARENESS PROGRAM, NOVEMBER 2020

No WEAP training required in November 2020

ATTACHMENT F

CUL-6/PAL-6 PALEONTOLOGICAL RESOURCE MONITORING NOVEMBER2020

No monitoring required in November 2020

ATTACHMENT G

NOISE-2/COM-11 SUMMARY TABLE OF NOISE HOTLINE CALLS AND PROJECT RELATED COMPLAINTS NOVEMBER 2020

Carlsbad Energy Center Noise Hotline Calls

September 2019 through November 2020

				_		Corrective Action
Date	Time				Returned Call / Resolution Cabrillo Power I LLC responded on 10/2/2020 via email and have continued communications with Poseidon/Carlsbad Desalination Plant. Measures to reduce visible emissions and monitoring (personal and visible emissions estimator) have	Completion Date
10/2/2020	10:48 AM 6:43 PM	10022020-1	email Mr. Halpin - Hotline Call	cutting activities. Community member walking along the western perimeter of Encina, along Carlsbad Blvd, called with concerns about smelling fumes from the demolition activities.	been implemented and continue to be evaluated. Caller was contacted and the odor issue was discussed. Odor was related to demoliton activities associated with cutting the generators. Additional industrial fans have been placed within the power block building during these cutting activities.	ongoing review 10/14/2020
10/28/2020	Unk	10282020-2	California OSHA - Letter dated October 22, 2020 and received on October 28, 2020	Letter from CA OSHA regarding anonymous complaint that demolition project was in violation of five (5) separate California Title 8 Code of Regulations.	Cabrillo Power I LLC provided a written response to CA OSHA on November 6, 2020, which individually addressed and provided evidence to support compliance with each of the five (5) California Title 8 Code of Regulations which were alleged to be non-compliant.	11/6/2020
11/5/2020	2-38 DM	11052020-2	Tina Carter- SDG&E - Called Cabrillo directly	Mrs. Tina Carter, an employee of SDG&E contacted Encina Power Station directly regarding a complaint she received from an SDG&E Storeroom employee at the Cannon Road SDC&E servicecenter. The storeroom employee was concerned with the air quality of the air he was breathing as he observed smoke emanating from the Encina Power Station powerblock.	In response to the complaint, SDG&E was contacted and informed the work had been discontinued for the remainder of the day. NRG's Air Quality Compliance Manager for the demolition project suspended cutting/torching activities, known as "shotgunning" that use the larger diameter cutting rods, due to the current ambient weather conditions. Mitigation measures were implemented with numerous fans and short duration cutting periods, but may not have been sufficient due the changing ambient weather conditions. A Visible Emissions Evaluator (VEE) was also monitoring and visible emissions were not observed that exceed SDAPCD Rule 50 or criteria in AQ-SC3 or AQ-SC4.	Phone call - 11/05/2020 @2:51PM ongoing review

Carlsbad Energy Center Noise Hotline Calls

September 2019 through November 2020

						Corrective Action
Date	Time	Log Number	Caller	Issue	Returned Call / Resolution	Completion Date
				Mrs. Michelle Peters an employee of Poseidon's Desalination Facility emailed Encina Power Station regarding a complaint she received from Poseidon contracted employees regarding concerns related to air quality and a "metallic" odor in the air as a result of smoke emanating from the Encina Power Station powerblock during demolition activities entailing equipment cutting.	In response to the complaint, NRG's Air Quality Compliance Manager responded to Mrs. Peters and explained that the cutting process has been completed, and will not recommence until January 2021. Personal monitoring has been conducted inside the turbine hall and outside during these activities. Area monitoring has been conducted at monitoring stations near Encina gates 2 and 3. Personal and area monitoring stations within the building have recorded data that have been below CA OSHA permissible exposure limits (PELS) f.or dust and the several monitored metals, including lead, arsenic, and cadmium. Mitigation measures were implemented with numerous fans and short duration cutting periods, but may not have been sufficient due to the direction of the wind. A Visible Emissions Evaluator (VEE) was also monitoring and visible emissions were not observed that exceed SDAPCD Rule 50 or criteria in AQ-SC3 or AQ-SC4	Initial Email response on 11/10/2020 - Fin email response of 12/4/2020 ongoing review
11/6/2020	1:06PM	11062020-3	Michelle Peters - Poseidon - email			
	12:00PM		Kristin Hamon - SDG&E- Emailed Cabrillo directly	Mrs. Kristin Hamon, an employee of SDG&E contacted Encina Power Station via email regarding a complaint she received from an SDG&E employee at the Cannon Road SDG&E service center. The employee was concerned with the air quality and when the activites causing the air quality concerns would cease. The question of what Prop 65 exposures to SDG&E employees were occuring at or around the property lines was asked.	The emissions that the SDG&E employee noted were from typical torch cutting of equipment in the basement. The cutting had been conducted during the morning and was completed by the early afternoon. There was a 10-15 mph southwest wind that was present during the cutting which would have moved any emissions away from the SDG&E Cannon Service Center. In response to the complaint, NRG's Air Quality Compliance Manager for the demolition project confirmed that mitigation measures were implemented with numerous fans operating. No visible emissions were observed leaving the Encina power block according to site personnel contacted after the complaint. SDG&E was contacted and informed the work had been discontinued for the remainder of the day, and would not resume again until after the Thanksgiving Holiday period. SD&E was also informed that prior results from similar activities have indicated results below PELs for Prop 65 listed metals (arsenic, cadmium, chromium and lead).	Email response o 11/24/2020 - ongoing review

Carlsbad Energy Center Noise Hotline Calls

September 2019 through November 2020

Date	Time	Log Number	Caller	Issue	Returned Call / Resolution	Corrective Action Completion Date
11/30/2020	2:41PM	N/A		operators at Encina Power Station. She heard that she may be able to get a piece of the demoltion material. She asked if she could have a piece of the demolition material? Would like a call back.	Ms. Cook was contacted and informed that no decisions regarding these types of special requests have been considered yet. The projected committed to staying in touch, and communictaed that the project will be in a better position during the Summer of 2021 to consider these requests more fully.	12/04/2020

ATTACHMENT H

TRANS-5 ROADWAY INSPECTION NOVEMBER 2020

There was no heavy construction-equipment traffic for demolition of Encina Power Station in November 2020

ATTACHMENT I

TRANS-6 TRANSPORTATION PERMITS NOVEMBER 2020

STATE OF CALIFORNIA • DEP		RANSPO	RTATION		PER	MIT VALID:			PERMI	T NUMBER:	
TRANSPORTATION	FROM: 11/12/2020			e20-099176							
TR-0772 (NEW 12/2013)	TO: 11/18/2020			ALL THE REQUIRED ACCOMPANIMENTS.							
		CLEATA	ALL TIMES	AND IS VAL	-						
CONTACT: JAMIE SIR	PERMIT VALID FOR			REQUIRED ACCOMPANIMENTS:							
NAME: ECOLOGY	AUTO PARTS					SEVEN CONSECUTIVE			24/7 SPECIAL (6
ADDRESS: 14150 VINE	E PLACE				SEE	DAYS. 24/7 TRAVEL			PILOT CAR SP		
CITY / STATE / ZIP: CERRITOS	, CA 90703				CONE	DITIONS FOR		× F			
PHONE NO.: (562) 483-4	021	FAX NO.:	(562) 861	-2345		RIZED TIMES (DVEMENT.					
DESCRIPTION OF THE LOAD OR I			UMBER:			NIGHT TRAV	'EL				
STEEL MACHINERY BASE DIMENSIONS OF LOAD:	E (WCS# 11017	754)				GLE TRIP					
12' H X 12' W X 25' L					LOAD TYP		L				
DESCRIPTION OF HAULING EQUI	PMENT:				1						
3AX TRAC 2AX JP 4AX TF											
				-				\square			
		L				0" MAX				40	
		3	4	5	6	7		8	9	10	11
TIRES PER AXLE: 2	4	4	8	8	8	8		8	8		1.00
DISTANCE 15' BETWEEN AXLES:	10" 5'0"	15' 6	6'	0" 39'	0" 6'	0" 14'	1"	6	0"		
AXLE WIDTH AT TIRE SIDEWALL: 8' 6"	8' 6" 8'	6" [/]	10' 0"	10' 0"	10' 0"	10' 0"	10	0"	10' 0"		
MAXIMUM ALLOW- ABLE WEIGHT: 20000	47250		60000) (50000	600	000				
NOT TO EXCEED THE	LOADED DIMENSI	ONS SHO	WN BELO	V OR AXLE V	VEIGHTS SH	OWN ABOVE			WEIGHT CL	ASS: B	P 9
MAXIMUM HEIGHT: 14' 0''	MAXIMUM WID	гн: 12'	8"		VERALL LEN	NGTH: 115'	0"		MAXIMUM OVI	erhang: 🚺	'0"
DRIGIN: CARLSBAD						COLTON					
		HRU 1	11/20, 2	,			ED T	-IL 6.	AM ON S	AT: OPE	EN SAT
							_				
AUTHORIZED STATE AGENT: E. PERMIT SERVICE NAME:	Gunn			SSUED: 11/		8:18:44 AN	1	FEE:	MIT SERVICE	-	HONE
WEST COAST SERVICES				KAWAHA					6) 930-9292		
	IT IS VALID	ONLY			DES ALL	REQUIRE	D A				

ATTACHMENT J TRANS-8 TRAFFIC ENCROACHMENT PERMITS NOVEMBER 2020

No traffic encroachment permits were obtained in November 2020

ATTACHMENT K

SOIL&WATER-2 **CONSTRUCTION WATER USAGE SUMMARY**

SOIL&WATER-9 WASTEWATER SUMMARY

SOIL&WATER-2 Amended Carlsbad Energy Center Project 07-AFC-06C

Water use Summary, November 2020.

Phase IV Demolition (Started November 2019) Potable Water Used*: 144,318 gallons Reclaim Water Used**: 96,300 gallons

Completed Phase(s)

Phase I Demolition (Completed November 2016)Potable Water Used:612,700 gallonsReclaim Water Used:0 gallons

Phase II Construction Total Water Use (Completed December 2018)Potable Water Used:6,575,440 gallonsReclaim Water Used:13,145,265 gallons

Phase III Decommissioning (Completed November 2019) Potable Water Used*: 0 gallons Reclaim Water Used**: 0 gallons

<u>Cumulative Water Use Phase I, II, III, IV</u> Potable Water Used: 7,332,458 gallons Reclaim Water Used: 13,241,565 gallons

*Potable use includes sanitary, hydrotesting, landscape irrigation, and other plant operations, including Phase III Decommissioning and Phase IV Demolition not suitable for reclaim water use (worker contact applications).

**Reclaim use includes dust control and compaction.

SOIL&WATER-9 Amended Carlsbad Energy Center Project 07-AFC-06C

Wastewater Generation and Disposal Summary Construction Phase

ACECP did not generate or dispose of any wastewater offsite in November 2020.

ATTACHMENT L

GEN-2 and TSE-1 MASTER DRAWING LIST UPDATE NOVEMBER 2020

No master drawing list exists for demolition in November 2020

ATTACHMENT M

GEN-3 **PROOF OF PAYMENT TO DCBO NOVEMBER 2020**

	COAST CODE Co 2400 Camino Ramor <u>San Ramon, CA</u> Federal Tax ID #20 25) 275-1700 Fax E-Mail: LisaK@wc	n, Suite 240 94583 -4707579 :: (925) 275-0600	ıc.		
NDC Enorgy Inc	E-Mail: Lisak@wc	-5.0011	Date: De	aamh	er 10, 2020
NRG Energy Inc					
112 Telly Street					-CARL-01
New Roads, LA 70760					Receipt
Email: invoices@nrg.com, Ralph.Wagner@nrg.com			PO Number:	4501	900578
Type of Service: Delegate Building Official Services			lsbad Energy Project ember-2020		
Field Inspection				iir.	
S. Hermsmeyer - DCBO	Hours	Unit	Per Diem Rate Rate		Amount
Regular Hours	4.50		\$240.00		1,080.00
OT Hours	0.00		\$360.00		-
Dbl. OT Hours	0.00		\$480.00	\$	-
Lodging				\$	-
Meals				\$	-
Gas				\$	-
Gary Ray - Onsite Inspector	Hours	Unit	Rate		Amount
Regular Hours	0.00		\$170.00	\$	-
Airfare				\$	-
Lodging				\$	-
Meals				\$	-
Rental Car				\$	-
Parking				\$	-
Gas				\$	-
CBO Staff & Consultants	0.00		¢ 215 00	φ.	
CBO - G. Senaratne	0.00		\$ 315.00		-
Airfare Lodging				<u>\$</u> \$	-
Meals				ه \$	-
Rental Car				\$ \$	-
Parking				ه \$	-
Gas				ه \$	-
CBO - Chris Kimball	0.00		\$ 315.00		-
Airfare	0.00		\$ 515.00	\$	-
Lodging				\$	-
Meals				\$	-
Rental Car				\$	-
Parking				\$	-
Gas				\$	-
Fire Marshal	0.00		\$ 315.00		_
Lead Structural Plan Review Engineer	0.00		\$ 240.00		-
Lead Electrical Plan Review Engineer	0.00		\$ 240.00		
Lead Mechanical Plan Review Engineer	0.00		\$ 240.00		-
Lead Civil/Geology Plan Review Engineer	0.00		\$ 240.00		-
Lead Building (Life/Safety) Plan Reviewer	0.00		\$ 240.00		-
Mechanical Plan Review Engineer	0.00		\$ 210.00		-
Electrical Plan Review Engineer	0.00		\$ 210.00		-
Structural Plan Review Engineer	0.00		\$ 210.00		-
Worker Safety Monitor	0.00		\$ 205.00		-
Document Control	0.50		\$ 120.00		60.00
Project Assistant	0.00		\$ 120.00	\$	-
Supplies					
				\$	-
Electronic Document Control					
Web Based Document Control - Initial Cost				\$	-
Monthly Cost 1		\$ 1,000.00		\$	1,000.00
			Total	\$	2,140.00
			Deposit	\$	
			Total This Invoice	\$	2,140.00

																											1							
			1																		Pay Period Month: November 2020				2020	<u> </u>								
			Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon		
Role	Employee	Hours	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	Ĺ	Total Hours
																													ļ'				_	
СВО	Giyan Seanaratne	Regular																											ļ'					
СВО	Chris Kimball	Regular																											ļ'				_	_
DCBO	Steve Hermsmeyer	Regular	1.5								1.5													1.5					<u> </u>					
DCBO	Steve Hermsmeyer	от																											<u> </u>					
DCBO	Steve Hermsmeyer	DT																																
Lead Onsite Inspector	Chris Garramone	Regular																																
Lead Onsite Inspector	Chris Garramone	ОТ																											<u> </u>					
Lead Onsite Inspector	Chris Garramone	DT																											<u> </u>					
Onsite Inspector	Kent Ward	Regular																																
Onsite Inspector	Kent Ward	ОТ																																
Onsite Inspector	Kent Ward	DT																																
Onsite Inspector	Gary Ray	Regular																																
Onsite Inspector	Gary Ray	ОТ																																
Onsite Inspector	Gary Ray	DT																																
Fire Marshall		Regular																											r					
Lead Structural Plan Review Engineer		Regular																											r					
Lead Electrical Plan Review Engineer		Regular																																
Lead Mechanical Plan Review Engineer		Regular																																
Lead Civil/Geology Plan Review Engineer		Regular																																
Lead Building (Life/Safety) Plan Reviewer		Regular																																
Mechanical Plan Review Engineer		Regular																																
Electrical Plan Review Engineer		Regular																																
Structural Plan Review Engineer		Regular																																
Worker Safety Monitor		Regular																																
Document Control	Lisa Kimball	Regular									0.5																							0
Project Assistant	Joshua Molnar	Regular																																
						1	1						1				1	1			1													

ATTACHMENT N

CIVIL-1, GEN-6 LIST OF DCBO APPROVALS and MECH-1 CBO INSPECTION APPROVALS

NOVEMBER 2020

No DCBO approvals or inspections were conducted for demolition in November 2020

LIST OF DCBO PLAN APPROVALS AND INSPECTIONS NOVEMBER 2020

The documents listed below have been approved by the Delegate Chief Building Official (DCBO).

CBO Package No.	Date Submitted	Description	COC

CBO MECHANICAL INSPECTIONS NOVEMBER 2020

CBO Package No.	Date Submitted	Description	COC

ATTACHMENT O

WORKER SAFETY-3 **CONSTRUCTION SAFETY SUPERVISOR** MONTHLY SAFETY REPORT **NOVEMBER 2020**

Brandenburg

MONTHLY SAFETY REPORT

December 1, 2020

This letter serves as a summary of safety related activities for the month of November 2020.

During the month of November a total of 3 employees completed site training for the Encina Power Station demolition project. Trained personnel consists of employees from Brandenburg.

Brandenburg had 20 working days in the month of November. On each of these days, a major Tool Box Talk was conducted with all site personnel in the morning. Brandenburg also completed additional Tool Box Talks that covered task specific TSAs after the primary tool box talk.

Brandenburg completed a monthly safety topic training for all employees covering both general demolition hazards and Brandenburg's Focus Four hazards.

Brandenburg completed three Stand Down Trainings, focusing on asbestos awareness training, asbestos regulated areas, and the site specific transite removal plan.

Brandenburg management completed 35 documented safety related inspections.

Brandenburg completed 758 Safety Observations (SOS submittals) for the month of November. See attached documents that review the specific data of these observations.

Brandenburg had no safety related incidents for the month of November.

Benjamin Gallina - BISCO Project Safety Manager

Brandenburg_®

December 1st, 2020

Project Code: MA0842

NRG-Encina Power Station 4600 Carlsbad Blvd. Carlsbad, Ca. 92008

Attn: Tim Sisk Environmental Manager

Subject: Monthly Onboarding

Dear Mr. Sisk:

This letter confirms that Brandenburg Industrial Services Company performs montly onboarding and orientation of new employee's. Attached is the monthly onboarding of employee's.

Please let me know if any further information is required.

Best regards,

Liam L Gampbell

Liam Campbell Brandenburg Industrial Services Co.

DIVISION OFFICE

2217 Spillman Drive Bethlehem, PA 18015-1982 Phone (610) 691-1800 Fax (610) 691-4200

BRANDENBURG INDUSTRIAL SERVICE COMPANY

501 W. Lake Street, Suite 104 | Elmhurst, IL 60126-1419 | Phone (630) 956-7200 | Fax (630) 956-7222
2625 S. Loomis Street | Chicago, IL 60608-5414 | Phone (312) 326-5800 | Fax (312) 326-5055
1 N. Broadway, Stop 670 | Gary, IN 46402-3101 | Phone (219) 881-0200 | Fax (219) 880-4330
200 E. Big Beaver Road | Troy, MI 48083-1208 | Phone (313) 382-2500 | Fax (800) 849-1589
#50 Rivera Aulet Street, Bo. Pueblo Suite 101 | Arecibo, PR 00612 | Phone (787) 650-7171
800 Town & Country Blvd. | Houston, TX 77024-3916 | Phone (832) 431-3287 | Fax (800) 849-1589

Brandenburg_®

Job Name: NRG Encina PowerStation

Job #: MA0842

Month Ending: November 2020

Monthly OnBoarding						
Name	Training Date					
Matthew Rojel	11/05/2020					
Mario Villanuava	1106/2020					
Josue Oviedo	11/19/2020					

ATTACHMENT P

WORKER SAFETY-4 **CBO SAFETY MONITOR INSPECTION MONTHLY SAFETY REPORT NOVEMBER 2020**

No DCBO safety inspections were conducted for demolition in November 2020

ATTACHMENT Q

CIVIL-3 AND STRUC-2 NON-CONFORMANCE REPORT LOG

No non-conformance reports for demolition in November 2020