
DOCKETED					
Docket Number:	87-AFC-01C				
Project Title: COMPLIANCE-Luz Solar Electric Generating System Cogeneration AFC (150 MW) Units III-VII.					
TN #:	241137-3				
Document Title:	Petition to Amend Boundary Change Appendix B Part II - SEGS III-VII				
Description:	N/A				
Filer:	Scott Galati				
Organization:	DayZenLLC				
Submitter Role:	Applicant Representative				
Submission Date:	1/11/2022 1:51:27 AM				
Docketed Date:	1/11/2022				





Mr. John Heiser, Compliance Project Manager California Energy Commission 1516 Ninth Street, (MS-2000) Sacramento, California 95814

Subject: SEGS III-VII Decommissioning (87-AFC-01C) Monthly Compliance Report for August

2021

Dear Mr. Heiser:

On June 24, 2021, California Energy Commission (CEC) staff issued a Full Notice to Proceed to NextEra Energy Resources-Operating Services (NEER), as agent for Luz Solar Partners III-VII Ltd. (Project Owner), for the Decommissioning of the Solar Energy Generating Systems Unit III-VII (SEGS III-VII) facility, as described in the Final Facility Decommissioning Plan approved by the CEC on June 9, 2021.

The Final Facility Decommissioning Plan included a commitment that NEER would "provide a monthly status report on the 5^{th} of each month describing the decommissioning activities engaged in the previous month. This report should provide information sufficient for the CPM to verify that the activities have complied with each of the design measures proposed in this Final Decommissioning Plan and each of the Conditions of Certification applicable to the activities engaged in for the previous month."

This letter and its attachments are submitted as the Monthly Compliance Report for the period of August 1 through August 31, 2021.

The following attachments are included as part of this Monthly Compliance Report:

- A. In accordance with Conditions of Certification (COCs) D-CUL-2 and D-PAL-2 and with Section 2.1 of the Biological Resources Mitigation Implementation Plan (BRMIP), the Worker Environmental Awareness Program signature sheets are provided as Attachment A.
- B. Consistent with **Section 2.1 of the BRMIP**, the current contact list is included as **Attachment B** and kept updated onsite.
- C. As required by **D-CUL-2**, the weekly emails from the Cultural Resources Specialist to the CEC Compliance Project Manager regarding the planned ground disturbing activities used to determine if cultural resources monitoring is required are included as **Attachment C**.
- D. In accordance with **D-AQ-2**, a list of onsite on-road trucks make, model, year is included as **Attachment D**.

Mr. John Heiser, CEC Page 2

E. Consistent with **D-AQ-3**, a list of portable equipment onsite and documentation of its registration with the California Air Resources Board will be included. At this time, no portable equipment is onsite.

- F. **D-AQ-4** requires a log of the number of minutes visible emissions were observed darker than Ringelmann #1, including date, time, location, and work activity. The log is included as **Attachment E**.
- G. In accordance with **D-AQ-5**, a log of off-road construction equipment onsite and its Tier 4 documentation is included as **Attachment D**.
- H. Consistent with **D-PH-1**, no asbestos testing was required, such that no notification was required.
- I. As required by **D-PH-2**, please accept this letter as documentation that the Project Owner shall comply with County of San Bernardino Development Code control measures for diesel exhaust emissions.
- J. In accordance with **D-WS-2**, a Safety Inspection Report is included as **Attachment F**.
- K. In compliance with the **BRMIP**, Biological Monitoring Logs are provided as **Attachment G**. On August 2, 2021, burrows with fresh dirt and scat were identified by a Biological Monitor. On August 4, 2021, the Designated Biologist set up wildlife cameras near the burrows to determine the presence of desert kit fox. On August 6, 2021, the photos taken by the wildlife cameras were reviewed and determined that desert kit foxes were present. On August 11, 2021, Tetra Tech sent an email to the CEC with the results of the kit fox survey and recommendations. On August 24, 2021, two inactive common raven's nests were removed and disposed of at SEGS power blocks V and VI.

Please let me know if you have any questions regarding the compliance items attached to this letter, and we look forward to continuing to work with you during the decommissioning compliance process.

Best regards,

Stephen Kalina, Construction Manager

NextEra Energy Resources

Cc: Dexter Liu, NextEra Energy Resources
Patti Murphy, NextEra Energy Resources
Greg Dulin, NextEra Energy Resources

Mr. John Heiser, CEC Page 3

Nicholas Dale, NextEra Energy Resources Roger Klein, NextEra Energy Resources Jennifer Merrick, Tetra Tech



Attachment A: Worker Environmental Awareness Sign-In Sheets

8/12/21

DESERT KIT FOX ADDITIONAL TRAINING

Worker Environmental Awareness Program Certification of Completion SEGS III-VII Decommissioning Project

No.	Name	Title/Company	Signature
1,	Tosepvelor	North star	Toors
2.	David Figur 104	North Star	free
3.	Valentin Valentin	Northstar	VILLES
4.	Surgo Gonesla	northstar	110
5.	Robert Durrett -	RESULT S	BHOR
6.	Alberto Pamira	N.Star	A. Raymet
7.	Porto Rajos	N.5108	On Re
8.	Louis 50TO	N. star	L. A
9.	GILBERT. PELEZ	N.5	M
10.	John of Pinakes	1.5	delintal
11.	Buch 11/1/19	NS	12
12.	Nose o. Luit	N. 3	Los 14
13.	105-1 V4 (G	1.5	Jesel Maca
14.	Jesus A Baroza	N.S	aven

8/12/21

* DKF TIZALN

No.	Name	Title/Company	Signature
15.	Felicia Ne FOORIGUEZ	NORTHKTAR	A.M.
16.			100
17.	FRANCISCO JiMENEZ	115	
18.	John Acasta	North State	And S
19.	HECTOR TOAGRA	Mothstus	YVan
20.	Fernando martinez	North Star	1/12
21.	Bryon Fun Houser	Morth star	4
22.	Fousto Kare	Northsto	Les 1
23.	Shattailer	Nothester	(.)
24.	RAYBURK	NORTHSTAR	Base
25.	DAVI) ligaz	Naryastar	The state of the s
26.	Javiel Garcia		2 =
27.	JOHN VIDES	NorthStar NORTHSTAR	1
28.	Ansel Garak	Northstor	The second
29.	Jainer boper Posa	1	Ty
30.	David Forkas	MEE	17/1

Worker Environmental Awareness Program Certification of Completion SEGS III-VII Decommissioning Project

1502 8 20X1

No.	Name	Title/Company	Signature
1.	Thomas Haplano	Juntall	Marca
2.	Toric Phipps	Sunstall -	10 Mis
3.	Josu Beach	R/CET	132
4.	Dariel Wall	PM/CEX	mu
5.	Chassiay Maniarid	TENYAUN	end
6.	RVAN HANKES	TERRITOR	12
7.	Kalvin Katipuan	Termion	170
8.	Alussa Deloughun	Thomas	2
9.	Byron D. Carbelal	PeopleReady	Be Carlyin
10.	Austin Smith	Terrogran	94DA
11.	Janua Valdy	Terración	fary
12.	Octavio Flores	Terracon	on
13.		,	
14.			



Worker Environmental Awareness Program Certification of Completion SEGS III-VII Decommissioning Project

No.	Name	Title/Company	Signature
1.	Roger Argulta	Operator	24
2.) , , , , , , , , , , , , , , , , , , ,	0 (0	
3.			and the same of th
4.			
5.			
6.			
7.			
8.		alar Jea	
9.		. 5	
10.			
11.			
12.			
13.			
14.			

ANG

Worker Environmental Awareness Program Certification of Completion SEGS III-VII Decommissioning Project

No.	Name	Title/Company	Signature
1.	Roger Argulta	Operator	125
2.	Brian Ortiz	10,000	Bord Orde
3.	DieGO Zwala	OCVAL	199
4.	Elobo Gardenes 5	Lovar	EDROO
5.	Rigolato Leon	Canto	Piece Craix
6.	Lawryn y Tohnya	Or Vac	Smar Man h.
7.	CARLOS LUCERO	OP	
8.			
9.			-
10.		-	
11.			
12.			
13.			
14.			



Worker Environmental Awareness Program Certification of Completion SEGS III-VII Decommissioning Project

This form acknowledges the individuals working on site have received the Worker Environmental Awareness Program (WEAP). This WEAP include information on potential biological, cultural, and paleontological resources as well as air quality for all on-site personnel. By signing below, the individual indicates that they understand the information provided to them and will accept the responsibilities laid out in the WEAP. The completed form will be provided in the Monthly Compliance report.

No.	Name	Title/Company	Signature
1.	Roger Argulta	Operator	24
2.	Brian Ortiz		Brigg OHE
3.	DieGO Twala	OC Vac	293
4.	Elabor Cardonas 5	Levor	EDROR
5.	Rigolaeto leon	Operator	Liego Cien
6.			. 6
7.			
8.			
9.			
10.			
11.			
12.			
13.			
14.			



Attachment B: Contact List

SEG's Demo PROJECT DIRECTORY

	NEXTERA Energy						
David Farkas	Project Construction Manager	661-557-1428	david.farkas@nexteraenergy.com				
Stephen Kalina	Construction Manager	619-823-3892	Stephen.Kalina@nexteraenergy.com				
Roger Klein	Environmental/Civil Superintendent	575-644-7303	Roger.Klein@nexteraenergy.com				
Glen King	Environmental	661-202-5837	Glen.King@nexteraenergy.com				
Jeremy McDaniel	Electrical/Commission Supervisor	760-238-8252	Jeremy.Mcdaniel@nexteraenergy.com				
Matthew Tramp	Mechanical Superintendent	970-571-2577	matthew.tramp@nexteraenergy.com				
North Star Construction							
Trenton Manasse	Southern California Branch President	562-233-0774	TManasse@northstar.com				
John Hurley	Site Superintendent	808-285-8248	Jhurley@NorthStar.com				
Ben Marrufo	Safety	714-904-5974	BMarrufo@northstar.com				
David Reinhard	Project Manager	714-747-5887	Dreinhard@NorthStar.com				
		Tetra Tech					
Jennifer Merrick	Senior Project Manager	619-721-5555	Jennifer.Merrick@tetratech.com				
Phillip Wasz	Designated Biologist	714.943.1563	pwasz@ecorpconsulting.com				
Jenna Farrell	Archaeologist	916.206.8705	jenna.farrell@tetratech.com				
	wc3						
Alvin Greenburg	Safety Monitor	415-302-0438	sgreenberg@wc-3.com				
Steve Hermsmeyer	Deputy CBO	925-915-7452	steve@wc-3.com				
Chris Kimball	Chief Building Official	801-682-5031	chrisk@wc-3.com				



Attachment C: Cultural Resources Monitoring Coordination

From: <u>Heiser, John@Energy</u>

To: Farrell, Jenna; Roark, Gabriel@Energy
Cc: Merrick, Jennifer; Bradley, Elizabeth

Subject: Re: SEGS III VII Decommissioning Condition CUL-1 Notification Week of Aug 2, 2021

Date: Monday, August 2, 2021 1:28:55 PM

CAUTION: This email originated from an external sender. Verify the source before opening links or attachments.

Good afternoon Jenna, thank you for letting use know!

Cheers!

John

From: Farrell, Jenna < Jenna. Farrell@tetratech.com>

Sent: Monday, August 2, 2021 8:49 AM

To: Heiser, John@Energy < john.heiser@energy.ca.gov>; Roark, Gabriel@Energy

<gabriel.roark@energy.ca.gov>

Cc: Merrick, Jennifer < Jennifer.Merrick@tetratech.com>; Bradley, Elizabeth

<Elizabeth.Bradley@tetratech.com>

Subject: SEGS III VII Decommissioning Condition CUL-1 Notification Week of Aug 2, 2021

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Good morning John:

Mr. Roger Klein, NextEra Energy Resources Construction Manager, notified the DCRS (myself) on August 2, 2021 that no excavations of undisturbed soils will occur this week. The crews are continuing in SEGS 3 removing the solar array and will be mobilizing to SEGS 5 later today and tomorrow, Therefore, ground disturbing decommissioning activities will be within previously disturbed soils and a qualified on-site CRM is not required at this time.

Let me know if you have any questions. Thank you

Jenna Farrell, MA, RPA

Get Outlook for iOS

From: Farrell, Jenna

To: <u>John.Heiser@energy.ca.gov</u>

Cc: Roark, Gabriel@Energy; Merrick, Jennifer; Bradley, Elizabeth

Subject: SEGS III VII Decommissioning Condition CUL-1 Notification Week of Aug 9, 2021

Date: Tuesday, August 10, 2021 10:46:59 AM

Attachments: <u>image001.png</u>

image002.png image003.png image004.png image005.png

Good morning John:

Mr. Roger Klein, NextEra Energy Resources Construction Manager, notified the DCRS (myself) on August 10, 2021 that no excavations of undisturbed soils will occur this week. The crews are continuing in SEGS 3 removing the solar array, and two small crews are within SEGS 6 and 7 to remove recyclable materials. Therefore, ground disturbing decommissioning activities will be within previously disturbed soils and a qualified on-site CRM is not required at this time.

Let me know if you have any questions.

Thank you,

Jenna

Jenna Farrell, MA, RPA | Archaeologist

Direct +1 (916) 853-4575 | Mobile +1 (916) 206-8705 | jenna.farrell@tetratech.com

Tetra Tech, Inc. | Leading with Science®

3101 Zinfandel Drive, Bldg B, Suite 200 | Rancho Cordova, CA 95670 | tetratech.com

This message, including any attachments, may include privileged, confidential and/or inside information. Any distribution or use of this communication by anyone other than the intended recipient is strictly prohibited and may be unlawful. If you are not the intended recipient, please notify the sender by replying to this message and then delete it from your system.







Please consider the environment before printing. Read more



From: Farrell, Jenna

To: john.heiser@energy.ca.gov

Cc: Roark, Gabriel@Energy; Merrick, Jennifer; Bradley, Elizabeth

Subject: SEGS III-VII Condition D-CUL-1: Weekly Ground Disturbance Update August 16, 2021

Date: Tuesday, August 17, 2021 9:28:58 AM

Attachments: <u>image001.png</u>

image002.png image003.png image004.png image005.png

Good Morning John:

Mr. Roger Klein, NextEra Energy Resources Construction Manager, notified the DCRS (myself) on August 17, 2021 that no excavations of undisturbed soils will occur this week. The crews are continuing in SEGS 3 and SEGS 5 removing the solar array. Therefore, ground disturbing decommissioning activities will be within previously disturbed soils and a qualified on-site CRM is not required at this time.

This email serves as verification per Condition D-CUL-1. Please let me know if you require any additional information or have any questions.

Thank you,

Jenna

Jenna Farrell, MA, RPA | Archaeologist

Direct +1 (916) 853-4575 | Mobile +1 (916) 206-8705 | jenna.farrell@tetratech.com

Tetra Tech, Inc. | Leading with Science®

3101 Zinfandel Drive, Bldg B, Suite 200 | Rancho Cordova, CA 95670 | tetratech.com

This message, including any attachments, may include privileged, confidential and/or inside information. Any distribution or use of this communication by anyone other than the intended recipient is strictly prohibited and may be unlawful. If you are not the intended recipient, please notify the sender by replying to this message and then delete it from your system.









Please consider the environment before printing. Read more



From: Heiser, John@Energy
To: Farrell, Jenna

Cc: Roark, Gabriel@Energy; Merrick, Jennifer; Bradley, Elizabeth

Subject: Re: SEGS III-VII Condition D-CUL-1: Weekly Ground Disturbance Update August 23, 2021

Date: Monday, August 23, 2021 11:21:15 AM

Attachments: <u>image001.png</u>

image002.png image003.png image004.png image005.png

CAUTION: This email originated from an external sender. Verify the source before opening links or attachments.

Greetings Jenna, thank you for the update! Greatly appreciated! John

From: Farrell, Jenna < Jenna. Farrell@tetratech.com>

Sent: Monday, August 23, 2021 8:49 AM

To: Heiser, John@Energy < john.heiser@energy.ca.gov>

Cc: Roark, Gabriel@Energy <gabriel.roark@energy.ca.gov>; Merrick, Jennifer

<Jennifer.Merrick@tetratech.com>; Bradley, Elizabeth <Elizabeth.Bradley@tetratech.com>
Subject: SEGS III-VII Condition D-CUL-1: Weekly Ground Disturbance Update August 23, 2021

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Good Morning John:

Mr. Roger Klein, NextEra Energy Resources Construction Manager, notified the DCRS on August 23, 2021 that no excavations of undisturbed soils will occur this week. The crews are continuing in SEGS 3, 5, and 6, removing the solar array. Therefore, ground disturbing decommissioning activities will be within previously disturbed soils and a qualified on-site CRM is not required at this time.

This email serves as verification per Condition D-CUL-1. Please let me know if you require any additional information or have any questions.

Thank you,

Jenna

Jenna Farrell, MA, RPA | Archaeologist

Direct +1 (916) 853-4575 | Mobile +1 (916) 206-8705 | jenna.farrell@tetratech.com

Tetra Tech, Inc. | Leading with Science®

3101 Zinfandel Drive, Bldg B, Suite 200 | Rancho Cordova, CA 95670 | tetratech.com

This message, including any attachments, may include privileged, confidential and/or inside information. Any distribution or use of this communication by anyone other than the intended recipient is strictly prohibited and may be unlawful. If you are not the intended recipient, please notify the sender by replying to this message and then delete it from your system.





From: Heiser, John@Energy
To: Farrell, Jenna

Cc: Roark, Gabriel@Energy; Merrick, Jennifer; Bradley, Elizabeth

Subject: Re: SEGS III-VII Condition D-CUL-1: Weekly Ground Disturbance Update August 30, 2021

Date: Monday, August 30, 2021 12:53:15 PM

Attachments: <u>image001.png</u>

image002.png image003.png image004.png image005.png

CAUTION: This email originated from an external sender. Verify the source before opening links or attachments.

Good morning Jenna, thank you very much for the update! Cheers!

John

Get Outlook for iOS

From: Farrell, Jenna < Jenna. Farrell@tetratech.com>

Sent: Monday, August 30, 2021 9:12:49 AM

To: Heiser, John@Energy < john.heiser@energy.ca.gov>

Cc: Roark, Gabriel@Energy <gabriel.roark@energy.ca.gov>; Merrick, Jennifer

<Jennifer.Merrick@tetratech.com>; Bradley, Elizabeth <Elizabeth.Bradley@tetratech.com>

Subject: SEGS III-VII Condition D-CUL-1: Weekly Ground Disturbance Update August 30, 2021

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Good Morning John:

Mr. Roger Klein, NextEra Energy Resources Construction Manager, notified the DCRS on August 30, 2021 that there is no scheduled earth moving activities in undisturbed soils this week. Therefore, ground disturbing decommissioning activities will be within previously disturbed soils and a qualified on-site CRM is not required at this time.

This email serves as verification per Condition D-CUL-1. Please let me know if you require any additional information or have any questions.

Thank you,

Jenna

Jenna Farrell, MA, RPA | Archaeologist

Direct +1 (916) 853-4575 | Mobile +1 (916) 206-8705 | jenna.farrell@tetratech.com

Tetra Tech, Inc. | Leading with Science®

3101 Zinfandel Drive, Bldg B, Suite 200 | Rancho Cordova, CA 95670 | tetratech.com

This message, including any attachments, may include privileged, confidential and/or inside information. Any distribution or use of this communication by anyone other than the intended recipient is strictly prohibited and may be unlawful. If you are not the intended recipient, please notify the sender by replying to this message and then delete it from your system.







Attachment D: Construction Equipment

	SEGS III-VII Decommissioning Off-Road Eqipment							
Manufacturer	Туре	Model	Tier 4	Rental No.	Rental Company	Use		
Link Belt	Excavator	490X4	Yes	DX9M48	Bejac Corp	off-road		
Link Belt	Excavator	490X4	Yes	AD7J66	Bejac Corp	off-road		
Link Belt	Excavator	490X4	Yes	BU5F59	Bejac Corp	off-road		
Link Belt	Excavator	350X4	Yes	CB3T44	Bejac Corp	off-road		
Link Belt	Excavator	350X4	Yes	TU7G94	Bejac Corp	off-road		
Link Belt	Excavator	75	Yes	FT8P77	Bejac Corp	off-road		
Link Belt	Excavator	490X4	Yes	NN8H47	Bejac Corp	off-road		
Link Belt	Excavator	750X4	Yes	CG9Y77	Bejac Corp	off-road		
Bobcat	Skid-steer	S630	Yes	KU3H48	PDQ	off-road		
Bobcat	Skid-steer	S630	Yes	NC8M69	PDQ	off-road		
Bobcat	Skid-steer	S630	Yes	BE7T87	PDQ	off-road		
Bobcat	Skid-steer	S630	Yes	JE5U45	PDQ	off-road		
JLG Boom Lift	Man-lift	n/a	Yes	GA45-004	Hawkeye	off-road		
JLG Boom Lift	Man-lift	n/a	Yes	GF7G45	Hawkeye	off-road		
JLG Boom Lift	Man-lift	n/a	Yes	VF3M45	Hawkeye	off-road		
JLG Fork Lift	Fork Lift	G5-18A	Yes	TE3Y44	PDQ	off-road		
JLG Telehandler	Fork Lift	10K	Yes	GF3K47	Hawkeye	off-road		
Sellick	Fork Lift	S80	Yes	SF83	Ecology Auto (Owner)	off-road		
Hyundai	Loader	HL960	Yes	ET4N65	Porter Rents	off-road		
Hyundai	Loader	HL760-9A	Yes	TH5P43	Porter Rents	off-road		
Bell	Dump Truck	B 35D	Yes	GF8A49	Porter Rents	off-road		
McCloskey	5x16 Screen	R155	Yes	n/a	Bejac Corp	off-road		

	SEGS III-VII Decommissioning On-Road Equipment									
Freightliner	Water Truck	4000 Gallon	Yes	W402	PDQ	on-road				
Freightliner	Water Truck	4000 Gallon	Yes	W404	PDQ	on-road				
Freightliner	Water Truck	2000 Gallon	Yes	W033	PDQ	on-road				
International	Tractor/Trailer	DuraStar	Yes	VacTruck	OC Vacuum (owner)	on-road				
Kenworth	Tractor/Trailer		Yes	1108	Ecology Auto (Owner)	on-road				



Attachment E: Dust Observation Log

Air Quality SEGS III-VII

Date	Time	Temp F	Wind	Visible Dust	Soils	Access Roads	Track Out	Compliant	Corrective Action
80221	500AM	75	4 W	None	Crusted	Ashpalt	None	Yes	None
80221	1100AM	93	6 W	None	Wet	Ashpalt	None	Yes	None
80221	300PM	104	5 W	None	Damp	Ashpalt	None	Yes	None
80321	500AM	70	6 W	None	Crusted	Ashpalt	None	Yes	None
80321	1100AM	95	4 W	None	Damp	Ashpalt	None	Yes	None
80321	300PM	106	3 N	None	Damp	Ashpalt	None	Yes	None
80421	500AM	70	0 N	None	Crusted	Ashpalt	None	Yes	None
80421	1100AM	99	3 W	None	Damp	Ashpalt	None	Yes	None
80421	300PM	109	4 W	None	Damp	Ashpalt	None	Yes	None
80521	500AM	75	2 W	None	Crusted	Ashpalt	None	Yes	None
80521	1100AM	100	5 SW	None	Wet	Ashpalt	None	Yes	None
00504	20001	107	10 014	Voo	Domn	Achnolt	None	Voo	Additional water applied to
80521 80621	300PM 500AM	107 70	18 SW 3 W	Yes None	Damp Crusted	Ashpalt Ashpalt	None None	Yes Yes	work areas None
80621	1100AM	91	8 W	None	Damp	Ashpalt	None	Yes	None
80621	300PM	104	9 SW	None	Damp	Ashpalt	None	Yes	None
80921	500AM	74	4 SW	None	Crusted	Ashpalt	None	Yes	None
			5 SW			·			
80921	1100AM	91		None	Damp	Ashpalt	None	Yes	None
80921	300PM	95	7 S	None	Damp	Ashpalt	None	Yes	None
81021	500AM	73	3 W	None	Crusted	Ashpalt	None	Yes	None
81021	1100AM	96	4 W	None	Damp	Ashpalt	None	Yes	None
81021	300PM	101	6 SW	None	Damp	Ashpalt	None	Yes	None
81121	500AM	79	12 W	None	Crusted	Ashpalt	None	Yes	None
81121	1100AM	95	8 W	None	Damp	Ashpalt	None	Yes	None
81121	300PM	101	5 W	None	Damp	Ashpalt	None	Yes	None
81221	500AM	78	10 SW	None	Crusted	Ashpalt	None	Yes	None
81221	1100AM	96	8 SW	None	Damp	Ashpalt	None	Yes	None
81221	300PM	103	7 SW	None	Damp	Ashpalt	None	Yes	None
81321	500AM	77	5 W	None	Crusted	Ashpalt	None	Yes	None
81321	1100AM	95	3 W	None	Damp	Ashpalt	None	Yes	None
81321	300PM	102	8 W	None	Damp	Ashpalt	None	Yes	None
81621	600AM	80	9 SW	None	Crusted	Ashpalt	None	Yes	None
81621	1100AM	98	6 SW	None	Damp	Ashpalt	None	Yes	None
81621	300PM	104	10 SW	None	Damp	Ashpalt	None	Yes	None
81721	600AM	79	12 SW	None	Crusted	Ashpalt	None	Yes	None
81721	1100AM	91	16 SW	None	Damp	Ashpalt	None	Yes	None

Air Quality SEGS III-VII

Date	Time	Temp F	Wind	Visible Dust	Soils	Access Roads	Track Out	Compliant	Corrective Action
									Additional water applied to
81721	300PM	95	22 SW	Yes	Damp	Ashpalt	None	Yes	concrete work area
81821	600AM	66	20 W	None	Crusted	Ashpalt	None	Yes	None
81821	1100AM	79	22 W	None	Damp	Ashpalt	None	Yes	None
81821	300PM	82	24 W	Yes	Damp	Ashpalt	None	Yes	All work stopped 215PM
81921	600AM	68	5 SW	None	Crusted	Ashpalt	None	Yes	None
81921	1100AM	76	5 W	None	Damp	Ashpalt	None	Yes	None
81921	300PM	84	3 SW	None	Damp	Ashpalt	None	Yes	None
82021	600AM	62	5 SW	None	Crusted	Ashpalt	None	Yes	None
82021	1100AM	81	1 N	None	Damp	Ashpalt	None	Yes	None
82021	300PM	91	7 E	None	Damp	Ashpalt	None	Yes	None
82321	600AM	61	4 W	None	Crusted	Ashpalt	None	Yes	None
82321	1100AM	84	5 W	None	Damp	Ashpalt	None	Yes	None
82321	300PM	95	2 SW	None	Damp	Ashpalt	None	Yes	None
82421	600AM	59	4 SW	None	Crusted	Ashpalt	None	Yes	None
82421	1100AM	81	2 SW	None	Damp	Ashpalt	None	Yes	None
82421	300PM	95	6 SW	None	Damp	Ashpalt	None	Yes	None
82521	600AM	61	3 NW	None	Crusted	Ashpalt	None	Yes	None
82521	1100AM	84	7 SW	None	Damp	Ashpalt	None	Yes	None
82521	300PM	100	12 SW	None	Damp	Ashpalt	None	Yes	None
82621	600AM	68	6 W	None	Crusted	Ashpalt	None	Yes	None
82621	1100AM	88	2 W	None	Damp	Ashpalt	None	Yes	None
82621	300PM	98	5 W	None	Damp	Ashpalt	None	Yes	None
82721	600AM	79	6 W	None	Crusted	Ashpalt	None	Yes	None
82721	1100AM	97	11 W	None	Damp	Ashpalt	None	Yes	None
82721	300PM	102	12 W	None	Damp	Ashpalt	None	Yes	None
83021	600AM	68	0	None	Crusted	Ashpalt	None	Yes	None
83021	1100AM	96	5 SW	None	Damp	Ashpalt	None	Yes	None
83021	300PM	104	5 SW	None	Damp	Ashpalt	None	Yes	None
83121	600AM	77	10 SW	None	Crusted	Ashpalt	None	Yes	None
83121	1100AM	91	15 SW	None	Damp	Ashpalt	None	Yes	None
83121	300PM	99	22 SW	None	Damp	Ashpalt	None	Yes	Additional water used in high traffic areas



Attachment F: Safety Inspection Report



Mr. John Heiser, Compliance Project Manager California Energy Commission 1516 Ninth Street, (MS-2000) Sacramento, California 95814

Subject: SEGS III-VII (87-AFC-01C) August 2021 Safety Inspection Report

Dear Mr. Heiser,

In compliance with **D-WS-2**, this letter is to serve as the Safety Inspection Report for the Solar Energy Generation System Units III-VII (SEGS III-VII) Decommissioning Project (Project) for August 2021. The Full Notice to Proceed was received for the Project on June 24, 2021, this report pertains to the period between August 1 to August 31, 2021.

D-WS-2 requires that the Construction Safety Supervisor submit the following information in a monthly safety inspection report:

- A record of all employees trained for that month (all records shall be kept on-site for the duration of the Project); which can be found in Attachment A of the Monthly Compliance Report to which this letter is attached.
- Summary report of safety management actions and safety-related incidents that occurred
 during the month—These included daily safety meetings in the morning by NorthStar,
 followed by a tailboard meeting with a Job Hazard Analysis (JHA), and Worker
 Environmental Awareness Program training. A California Energy Commission
 representative visited once a week and conducted a monthly safety audit.
- Report of any continuing or unresolved situations and incidents that may pose danger to life or health—no continuing or unresolved situations or incidents occurred during August 2021.
- Report of any visits from Cal/OSHA and/or any complaints from workers to Cal/OSHA—no visits or complaints occurred.
- Report of accidents, injuries, and near misses that occurred during the month—a small spill of heat transfer fluid occurred on August 12, 2021. Due to this spill, the decommissioning procedure was updated to include a map where onsite contractors have cleared lines and tanks of heat transfer fluid before demolition occurs. The map is updated daily by onsite contractors.

Best Regards,

Roger Klein, Construction Safety Supervisor

NextEra Energy Resources

Ro Kei



Attachment G: Biological Monitoring Log

NextEra SEGS III-VII Decommissioning Project Biological Monitoring Activity Log

Biological Monitor:	Maria	Patrick	Date and Time C	Onsite: 8 02/21
Items Checked Wh	le Onsite:		1000 1	500
Avoidance arOpen pits and	eas marked \\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\	s. Installed	aps identified 50' buffer as have ramps N/A 125 mph paved)	Contractor to EGSIV (repair. Power Block
Equipment stAll food-relate	orage and parki			ontainers and removed at
			vone observe	2d
Firearms, exc		rried by certified la	w enforcement personnel	
Pets are not of	n the Project si	te None	observed.	
Any water appropriate puddling	plied for dust su γ ℓ S .	ppression is applie	d in a manner to limit poo	ling or

Instructions: For each line above, enter an "X" to indicate it has been checked onsite. Add any notes if needed. If the measure does not currently apply enter "NA".

Additional BMPs Checked While Onsite:

- Avoid Vehicle Impacts to Desert Tortoise. Parking and storage will occur within the area enclosed
 by fencing to the extent feasible. No vehicles or construction equipment parked outside the fenced
 area will be moved prior to an inspection of the ground beneath the vehicle for the presence of desert
 tortoise. If a desert tortoise is observed, it will be left to move on its own.
 - NOTE: No handling of special-status species by anyone is allowed.
- Avoid Wildlife Pitfalls. Pits and trenches will be filled as soon as feasible. While they are open, pits
 and trenches will be inspected daily by an appropriately-trained, designated on-site person, and a
 wildlife ramp will be installed to allow wildlife a safe escape at the end of each workday.
- Minimize Standing Water. Water applied to dirt roads and construction areas (trenches or spoil piles) for dust abatement will use the minimal amount needed to meet safety and air quality standards in an effort to prevent the formation of puddles, which could attract desert tortoises and common ravens to construction sites. An appropriately-trained, designated on-site person will periodically patrol these areas to ensure water does not puddle and will take appropriate action to reduce water application where necessary.
- Dispose of Road-killed Animals. During construction, road killed animals or other carcasses
 detected by personnel on roads associated with the Project Area will be reported immediately to the
 Designated Biologist or a Biological Monitor, who will remove the road kill promptly for disposal (e.g.,
 removal to a landfill or disposal at the Project site). For special-status species road-kill, the Designated
 Biologist or Biological Monitor will contact CDFW and USFWS for guidance on disposal or storage of
 the carcass and report the special-status species record as described in Section 3.5 of the BRMIP.

Minimize Spills of Hazardous Materials. All vehicles and equipment will be maintained in proper
working condition to minimize the potential for fugitive emissions of motor oil, antifreeze, hydraulic
fluid, grease, or other hazardous materials. The Designated Biologist will be informed of any
hazardous spills immediately as directed in the Project Hazardous Materials Plan. Hazardous spills will
be immediately cleaned up and the contaminated soil properly disposed of at a licensed facility.
Servicing of construction equipment will take place only at a designated area. Service/maintenance
vehicles will carry a bucket and pads to absorb leaks or spills.

• Worker Guidelines. During construction all trash and food related waste will be placed in self-closing containers and removed at least weekly from the site. Workers will not feed wildlife or bring pets to the Project site. Except for law enforcement personnel, no workers or visitors to the site will bring firearms or weapons. Vehicular traffic will be confined to existing routes of travel to and from the Project site, and cross country vehicle and equipment use outside designated work areas will be prohibited.

Notes on Compliance with BMPs: Buffer zone (50') in Stalled about of SEGSIV POWER BLOCK to day.

All BMPs implemented on-site.

Instructions: The biological monitor will check that each of the BMPs is being followed. Notes on any issues will be recorded.

Additional Notes (list common wildlife species observed, etc.):

House finch, Eurasian collared dove, common raven, mourning dove.

Notes on Photos Taken Onsite: BUTTOWS along SEGSIV Solar Field boundary were observed closely. SEGSV power Block raven nests (2) were observed to be in active.

Photos Taken of the Worker Environmental Awareness Program Log (Need to Take Each Time Onsite): NO WP 9 A HES.

Onsite Staff Have WEAP Sticker on Hardhats (Yes/No)? STICKERS haven't arrived yet.

Notes on Decommissioning Activity Occurring Onsite: SEGS III Power Block and Solar Field demo ongoing.

Incident & Wildlife Observation Report Form: Will be completed for any deviation from approved environmental protection measures.

Was an Incident or Special-Status Species Observed that Required Completion of the Incident & Wildlife Observation Report Form (Yes/No)?

Instructions: If the answer is yes, notify the Designated Biologist immediately.

SEGS III-VII Decommissioning Project

Reporting Employee: Phillip Wasz Date and Time: August

4, 2021; 0900

Weather Conditions (temp, clear or cloudy, wind): 95 °F: Clear: 5-

7mph wind

Wildlife To be filled out by personnel who find biological resources during daily construction

Observation activities

Location of observation (GPS, describe where, map): Northwest corner of SEGS IV

UTMS 11S 448834 E, 3874953 N.

Condition of wildlife (alive, injured, dead?; describe behavior): Three potentially active kit fox dens on side slope. Kit fox scat and fresh dirt observed at den entrance. Dirt apron was typical of kit fox. Old burrowing owl pellets and whitewash were also observed at the den/burrow.

Species (include if possible, also the gender, size, markings, etc.): Three potentially active desert kit fox dens. Also, potential for burrowing owl.

Possible cause of injury or death: N/A

Action Taken (Where is the animal currently?) The biologist installed two wildlife cameras directed at the den entrances. The cameras will be left in place for a minimum of 48 hours and then the pictures will be reviewed to determine if the den is active.

Is the resource in danger of project (or other) impacts? Not currently, but as demolition moves closer it could be. Recommend 150 ft buffer.

Comments:

Contact Biological Monitor or Designated Biologist for questions and to report any wildlife, nest, or den in the project area that could be disturbed.

DESIGNATED BIOLOGIST: Phillip Wasz

Incident Report To be completed for any deviation from approved environmental protection measures.

Location of Incident:

Nature of Incident:

Action Taken: Notified Nextera and installed a buffer around the dens.

If work stoppage was required, what was the reason? N/A

Time work was stopped: N/A Time work was restarted: N/A

Area included in work stoppage: N/A

Name of Construction Supervisor notified regarding Incident: Steve Kalina and Roger Klein

Has condition been corrected? N/A If so, how? N/A

Does the incident require follow-up or inspection? Yes, cameras will be check on Friday, August 6, 2021

Play Way Signature of person reporting incident:
Signature of Construction Compliance Manager:

Date: 8/4/21

Date:


Incident & Wildlife Observation Report Form



Photo 1: Kit fox scat observed at den entrance.



Photo 2: Cameras set at den entrances.



































































































































SEGS III-VII Decommissioning Project

Reporting Employee: Phillip Wasz Date and Time: August

4, 2021; 0900

Weather Conditions (temp, clear or cloudy, wind): 95 °F: Clear: 5-

7mph wind

Wildlife To be filled out by personnel who find biological resources during daily construction

Observation activities

Location of observation (GPS, describe where, map): Northwest corner of SEGS IV

UTMS 11S 448834 E, 3874953 N.

Condition of wildlife (alive, injured, dead?; describe behavior): Three potentially active kit fox dens on side slope. Kit fox scat and fresh dirt observed at den entrance. Dirt apron was typical of kit fox. Old burrowing owl pellets and whitewash were also observed at the den/burrow.

Species (include if possible, also the gender, size, markings, etc.): Three potentially active desert kit fox dens. Also, potential for burrowing owl.

Possible cause of injury or death: N/A

Action Taken (Where is the animal currently?) The biologist installed two wildlife cameras directed at the den entrances. The cameras will be left in place for a minimum of 48 hours and then the pictures will be reviewed to determine if the den is active.

Is the resource in danger of project (or other) impacts? Not currently, but as demolition moves closer it could be. Recommend 150 ft buffer.

Comments:

Contact Biological Monitor or Designated Biologist for questions and to report any wildlife, nest, or den in the project area that could be disturbed.

DESIGNATED BIOLOGIST: Phillip Wasz

Incident Report To be completed for any deviation from approved environmental protection measures.

Location of Incident:

Nature of Incident:

Action Taken: Notified Nextera and installed a buffer around the dens.

If work stoppage was required, what was the reason? N/A

Time work was stopped: N/A Time work was restarted: N/A

Area included in work stoppage: N/A

Name of Construction Supervisor notified regarding Incident: Steve Kalina and Roger Klein

Has condition been corrected? N/A If so, how? N/A

Does the incident require follow-up or inspection? Yes, cameras will be check on Friday, August 6, 2021

Play Way Signature of person reporting incident:
Signature of Construction Compliance Manager:

Date: 8/4/21

Date:

Incident & Wildlife Observation Report Form



Photo 1: Kit fox scat observed at den entrance.



Photo 2: Cameras set at den entrances.



SEGS III-VII Decommissioning Project

Reporting Employee: Phillip Wasz Date and Time: August

6, 2021; 1130

Weather Conditions (temp, clear or cloudy, wind): 99 °F: Clear: 5-

7mph wind

Wildlife To be filled out by personnel who find biological resources during daily construction

Observation activities

Location of observation (GPS, describe where, map): Northwest corner of SEGS IV

UTMS 11S 448834 E, 3874953 N.

Condition of wildlife (alive, injured, dead?; describe behavior): Two potentially active kit fox dens on side slope. Kit fox scat and fresh dirt observed at den entrance. Dirt apron was typical of kit fox. Old burrowing owl pellets and whitewash were also observed at the den/burrow.

Species (include if possible, also the gender, size, markings, etc.): Two potentially active desert kit fox dens. Also, potential for burrowing owl.

Possible cause of injury or death: N/A

Action Taken (Where is the animal currently?) The biologist removed the two wildlife cameras and checked the pictures for kit foxes. Two kit foxes were observed (one at each den).

Is the resource in danger of project (or other) impacts? Not currently, but as demolition moves closer it could be. Recommend 100 ft buffer.

Comments:

Contact Biological Monitor or Designated Biologist for questions and to report any wildlife, nest, or den in the project area that could be disturbed.

DESIGNATED BIOLOGIST: Phillip Wasz

Incident Report To be completed for any deviation from approved environmental protection measures.

Location of Incident:

Nature of Incident:

Action Taken: Notified Nextera and installed a buffer around the dens.

If work stoppage was required, what was the reason? N/A

Time work was stopped: N/A Time work was restarted: N/A

Area included in work stoppage: N/A

Name of Construction Supervisor notified regarding Incident: Steve Kalina and Roger Klein

Has condition been corrected? N/A If so, how? N/A

Does the incident require follow-up or inst the 100-ft disturbance limit buffer.	spection? Monitoring will	be required if work is conducted with	iin
Signature of person reporting incident:	Play Wang	Date: 8/11/21	
Signature of Construction Compliance Manager:		Date:	

Incident & Wildlife Observation Report Form



Photo 1: Kit fox detected at Den 1.



Photo 2: Kit fox detected at Den 2.





NextEra SEGS III-VII Decommissioning Project Biological Monitoring Activity Log

iological Monitor:	Date and Time Onsite: 8/12/21		
Maria Patrick	1200-15A5		
ems Checked While Onsite:	1200 10-19		
 Perimeter fencing has no gaps GAPS (AUNT) Avoidance areas marked	re ramps		
	Nac Harrison And Market		
Equipment storage and parking are in designated are			
All food-related trash items are being disposed of in appropriate closed containers and removed at least once a week from the site			
Deliberate feeding of wildlife is not occurring NOV	ne observed.		
Firearms, except for those carried by certified law en site	nforcement personnel, are not on the Project		
Pets are not on the Project site None a	bserved.		
 Any water applied for dust suppression is applied in puddling \(\frac{1}{2} \). 	a manner to limit pooling or		
American For each line above enter an "V" to indicate	it has been shocked ensite. Add any notes if		

Instructions: For each line above, enter an "X" to indicate it has been checked onsite. Add any notes if needed. If the measure does not currently apply enter "NA".

Additional BMPs Checked While Onsite:

- Avoid Vehicle Impacts to Desert Tortoise. Parking and storage will occur within the area enclosed
 by fencing to the extent feasible. No vehicles or construction equipment parked outside the fenced
 area will be moved prior to an inspection of the ground beneath the vehicle for the presence of desert
 tortoise. If a desert tortoise is observed, it will be left to move on its own.
 - O NOTE: No handling of special-status species by anyone is allowed.
- Avoid Wildlife Pitfalls. Pits and trenches will be filled as soon as feasible. While they are open, pits
 and trenches will be inspected daily by an appropriately-trained, designated on-site person, and a
 wildlife ramp will be installed to allow wildlife a safe escape at the end of each workday.
- Minimize Standing Water. Water applied to dirt roads and construction areas (trenches or spoil piles) for dust abatement will use the minimal amount needed to meet safety and air quality standards in an effort to prevent the formation of puddles, which could attract desert tortoises and common ravens to construction sites. An appropriately-trained, designated on-site person will periodically patrol these areas to ensure water does not puddle and will take appropriate action to reduce water application where necessary.
- **Dispose of Road-killed Animals.** During construction, road killed animals or other carcasses detected by personnel on roads associated with the Project Area will be reported immediately to the Designated Biologist or a Biological Monitor, who will remove the road kill promptly for disposal (e.g., removal to a landfill or disposal at the Project site). For special-status species road-kill, the Designated Biologist or Biological Monitor will contact CDFW and USFWS for guidance on disposal or storage of the carcass and report the special-status species record as described in Section 3.5 of the BRMIP.

• Minimize Spills of Hazardous Materials. All vehicles and equipment will be maintained in proper working condition to minimize the potential for fugitive emissions of motor oil, antifreeze, hydraulic fluid, grease, or other hazardous materials. The Designated Biologist will be informed of any hazardous spills immediately as directed in the Project Hazardous Materials Plan. Hazardous spills will be immediately cleaned up and the contaminated soil properly disposed of at a licensed facility. Servicing of construction equipment will take place only at a designated area. Service/maintenance vehicles will carry a bucket and pads to absorb leaks or spills.

Worker Guidelines. During construction all trash and food related waste will be placed in self-closing containers and removed at least weekly from the site. Workers will not feed wildlife or bring pets to the Project site. Except for law enforcement personnel, no workers or visitors to the site will bring firearms or weapons. Vehicular traffic will be confined to existing routes of travel to and from the Project site, and cross country vehicle and equipment use outside designated work areas will be prohibited.

Notes on Compliance with BMPs: TWO leaks of HTF have been documented and addressed through designated channels of command.

All BMPs implemented on-site.

Instructions: The biological monitor will check that each of the BMPs is being followed. Notes on any issues will be recorded.

Additional Notes (list common wildlife species observed, etc.):

suspected desert kit fox observed in den; common raven, house finch, Eurasian collared dove.

Notes on Photos Taken Onsite: SEGSIV POWER Block buffer Zone intact.

SEGSIV NW buffer zones installed with cones.

Three active desert kit fox dens.

Photos Taken of the Worker Environmental Awareness Program Log (Need to Take Each Time Onsite):

Onsite Staff Have WEAP Sticker on Hardhats (Yes/No). NOt net amved.

Notes on Decommissioning Activity Occurring Onsite:

SEGS III POWER BLOCK & Solar Field demo faking

Place. Minor decommissioning work taking

place throughout - SEGS IV Cooling towers removed.

Incident & Wildlife Observation Report Form: Will be completed for any deviation from approved environmental protection measures.

Was an Incident or Special-Status Species Observed that Required Completion of the Incident & Wildlife Observation Report Form (Yes/No)?




























































NextEra SEGS III-VII Decommissioning Project Biological Monitoring Activity Log

Biological Monitor: Maria Patrick Date and Time Onsite: 8/18/21
Items Checked While Onsite:
Perimeter fencing has no gaps <u>Some gaps present</u> some <u>repaired</u> control Avoidance areas marked <u>Yes</u> . Onen pits and transhos do not have wildlife and have record. One pits and transhos do not have wildlife and have record.
 Open pits and trenches do not have wildlife and have ramps
 Equipment storage and parking are in designated areas
 Deliberate feeding of wildlife is not occurring None Observed. Firearms, except for those carried by certified law enforcement personnel, are not on the Project site None Observed.
 Pets are not on the Project site Nove (Serve). Any water applied for dust suppression is applied in a manner to limit pooling or puddling Yes.

Instructions: For each line above, enter an "X" to indicate it has been checked onsite. Add any notes if needed. If the measure does not currently apply enter "NA".

Additional BMPs Checked While Onsite:

- Avoid Vehicle Impacts to Desert Tortoise. Parking and storage will occur within the area enclosed by fencing to the extent feasible. No vehicles or construction equipment parked outside the fenced area will be moved prior to an inspection of the ground beneath the vehicle for the presence of desert tortoise. If a desert tortoise is observed, it will be left to move on its own.
 - O NOTE: No handling of special-status species by anyone is allowed.
- Avoid Wildlife Pitfalls. Pits and trenches will be filled as soon as feasible. While they are open, pits and trenches will be inspected daily by an appropriately-trained, designated on-site person, and a wildlife ramp will be installed to allow wildlife a safe escape at the end of each workday.
- Minimize Standing Water. Water applied to dirt roads and construction areas (trenches or spoil piles)
 for dust abatement will use the minimal amount needed to meet safety and air quality standards in an
 effort to prevent the formation of puddles, which could attract desert tortoises and common ravens to
 construction sites. An appropriately-trained, designated on-site person will periodically patrol these
 areas to ensure water does not puddle and will take appropriate action to reduce water application
 where necessary.
- Dispose of Road-killed Animals. During construction, road killed animals or other carcasses
 detected by personnel on roads associated with the Project Area will be reported immediately to the
 Designated Biologist or a Biological Monitor, who will remove the road kill promptly for disposal (e.g.,
 removal to a landfill or disposal at the Project site). For special-status species road-kill, the Designated
 Biologist or Biological Monitor will contact CDFW and USFWS for guidance on disposal or storage of
 the carcass and report the special-status species record as described in Section 3.5 of the BRMIP.

• Minimize Spills of Hazardous Materials. All vehicles and equipment will be maintained in proper working condition to minimize the potential for fugitive emissions of motor oil, antifreeze, hydraulic fluid, grease, or other hazardous materials. The Designated Biologist will be informed of any hazardous spills immediately as directed in the Project Hazardous Materials Plan. Hazardous spills will be immediately cleaned up and the contaminated soil properly disposed of at a licensed facility. Servicing of construction equipment will take place only at a designated area. Service/maintenance vehicles will carry a bucket and pads to absorb leaks or spills.

Worker Guidelines. During construction all trash and food related waste will be placed in self-closing
containers and removed at least weekly from the site. Workers will not feed wildlife or bring pets to the
Project site. Except for law enforcement personnel, no workers or visitors to the site will bring firearms
or weapons. Vehicular traffic will be confined to existing routes of travel to and from the Project site,
and cross country vehicle and equipment use outside designated work areas will be prohibited.

Notes on Compliance with BMPs: All BMPs implemented on-site.

Instructions: The biological monitor will check that each of the BMPs is being followed. Notes on any issues will be recorded.

Additional Notes (list common wildlife species observed, etc.): Common raven, Eurasiah collared dove, house finch. Common raven inactive nests not yet removed at SEGSV Power Block.

Notes on Photos Taken Onsite: SEGS IV POWER Block and Solar Field Buffer zones intact.
Two adaptional potential desert kit fox dens

Two adaptional potential desert kit fox dens observed. Implemented 100' buffers @ SEGS V Northern Solar Field boundary.

Photos Taken of the Worker Environmental Awareness Program Log (Need to Take Each Time Onsite):

Onsite Staff Have WEAP Sticker on Hardhats (Yes/No): Not yet Annited.

Notes on Decommissioning Activity Occurring Onsite: SEGS IV 2 III Solar Field demo, SEGS V HTF Draining, SEGS IV Interior WORK.

No issues with buffer yones.

Incident & Wildlife Observation Report Form: Will be completed for any deviation from approved environmental protection measures.

Was an Incident or Special-Status Species Observed that Required Completion of the Incident & Wildlife Observation Report Form (Yes/No)?

Instructions: If the answer is yes, notify the Designated Biologist immediately.












































































































NextEra SEGS III-VII Decommissioning Project Biological Monitoring Activity Log

	Biological Monitor: Maria Patri UK	Date and Time Onsite: 8(24/202)	
		@1100-1500	
	Items Checked While Onsite:		
	· Perimeter fencing has no gaps some filled; others require repair.		
1	Avoidance areas marked		
	Open pits and trenches do not have wildlife and have ramps		
	Speed limit signs in place (15 mph unpaved and 25 mph paved)		
	yes.		
	Equipment storage and parking are in designated areas		
	All food-related trash items are being disposed of in appropriate closed containers and removed at		
	least once a week from the site \\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\		
	Deliberate feeding of wildlife is not occurring NON & absenced.		
	Firearms, except for those carried by certified law enforcement personnel, are not on the Project		
	site Noul observed.		
	Pets are not on the Project site NONE OBSERVED.		
	Any water applied for dust suppression is applied in a manner to limit pooling or		
	puddling Ye.S.		

Instructions: For each line above, enter an "X" to indicate it has been checked onsite. Add any notes if needed. If the measure does not currently apply enter "NA".

Additional BMPs Checked While Onsite:

- Avoid Vehicle Impacts to Desert Tortoise. Parking and storage will occur within the area enclosed
 by fencing to the extent feasible. No vehicles or construction equipment parked outside the fenced
 area will be moved prior to an inspection of the ground beneath the vehicle for the presence of desert
 tortoise. If a desert tortoise is observed, it will be left to move on its own.
 - o NOTE: No handling of special-status species by anyone is allowed.
- Avoid Wildlife Pitfalls. Pits and trenches will be filled as soon as feasible. While they are open, pits
 and trenches will be inspected daily by an appropriately-trained, designated on-site person, and a
 wildlife ramp will be installed to allow wildlife a safe escape at the end of each workday.
- Minimize Standing Water. Water applied to dirt roads and construction areas (trenches or spoil piles)
 for dust abatement will use the minimal amount needed to meet safety and air quality standards in an
 effort to prevent the formation of puddles, which could attract desert tortoises and common ravens to
 construction sites. An appropriately-trained, designated on-site person will periodically patrol these
 areas to ensure water does not puddle and will take appropriate action to reduce water application
 where necessary.
- Dispose of Road-killed Animals. During construction, road killed animals or other carcasses
 detected by personnel on roads associated with the Project Area will be reported immediately to the
 Designated Biologist or a Biological Monitor, who will remove the road kill promptly for disposal (e.g.,
 removal to a landfill or disposal at the Project site). For special-status species road-kill, the Designated
 Biologist or Biological Monitor will contact CDFW and USFWS for guidance on disposal or storage of
 the carcass and report the special-status species record as described in Section 3.5 of the BRMIP.

- Minimize Spills of Hazardous Materials. All vehicles and equipment will be maintained in proper
 working condition to minimize the potential for fugitive emissions of motor oil, antifreeze, hydraulic
 fluid, grease, or other hazardous materials. The Designated Biologist will be informed of any
 hazardous spills immediately as directed in the Project Hazardous Materials Plan. Hazardous spills will
 be immediately cleaned up and the contaminated soil properly disposed of at a licensed facility.
 Servicing of construction equipment will take place only at a designated area. Service/maintenance
 vehicles will carry a bucket and pads to absorb leaks or spills.
- Worker Guidelines. During construction all trash and food related waste will be placed in self-closing
 containers and removed at least weekly from the site. Workers will not feed wildlife or bring pets to the
 Project site. Except for law enforcement personnel, no workers or visitors to the site will bring firearms
 or weapons. Vehicular traffic will be confined to existing routes of travel to and from the Project site,
 and cross country vehicle and equipment use outside designated work areas will be prohibited.

notes on Compliance with BMPs: All buffer zones clearly marked and crews are maintaining avoidance.

Instructions: The biological monitor will check that each of the BMPs is being followed. Notes on any issues will be recorded.

Additional Notes (list common wildlife species observed, etc.):

common raven, house finch, Eurasian collared dove.

Notes on Photos Taken Onsite:

common Raven Nests #1, #2 were accessed via bucket truck, confirmed inactive, photodocumented, and nests were removed and disposed of. one additional desert kit fox den observed at SEGSV.

Photos Taken of the Worker Environmental Awareness Program Log (Need to Take Each Time Onsite):

Onsite Staff Have WEAP Sticker on Hardhats (Yes/No): Status unknown.

Notes on Decommissioning Activity Occurring Onsite: Demolition work continues at SEGSIII throughout, and SEGSIV Solar Field. Demolition has begun at SEGSV power Block and SEGSVII Power Block.

Incident & Wildlife Observation Report Form: Will be completed for any deviation from approved environmental protection measures.

Was an Incident or Special-Status Species Observed that Required Completion of the Incident & Wildlife Observation Report Form (Yes/No)?

Instructions: If the answer is yes, notify the Designated Biologist immediately







