

**DOCKETED**

<b>Docket Number:</b>	79-AFC-01C
<b>Project Title:</b>	Compliance - Application for Certification for PG&E Geysers Unit 17 (78-NOI-3)
<b>TN #:</b>	244001
<b>Document Title:</b>	GPC_June 2022 Monthly Compliance Report_Unit 17_PUBLIC
<b>Description:</b>	N/A
<b>Filer:</b>	Deric Wittenborn
<b>Organization:</b>	Ellison Schneider Harris & Donlan LLP
<b>Submitter Role:</b>	Applicant Representative
<b>Submission Date:</b>	7/11/2022 4:52:46 PM
<b>Docketed Date:</b>	7/11/2022



July 11, 2022

**E-Filed**

Eric Veerkamp  
Compliance Project Manager  
Siting, Transmission and Environmental Protection (STEP) Division  
California Energy Commission  
715 P Street  
Sacramento, CA 95814  
E-Mail: [Eric.Veerkamp@energy.ca.gov](mailto:Eric.Veerkamp@energy.ca.gov)

**RE: June 2022 Monthly Recommissioning Report for Geysers Power Company, LLC plants: Geysers Unit 3, Sonoma (80-AFC-01C); Geysers Unit 17, Lakeview (79-AFC-01C); and Geysers Unit 19, Calistoga (81-AFC-01C)**

Dear Mr. Veerkamp:

Consistent with COM-4, and as part of Geysers Power Company's ("GPC") ongoing efforts to keep the Energy Commission informed of fire system recommissioning at the Geysers geothermal power plants, GPC is providing the report summarizing the June 2022 recommissioning activities at the above listed projects. This monthly report covers recommissioning activities during the June 1-30, 2022 period and provides recommissioning schedule updates. The monthly report is comprised of the body of the report and one confidential appendix. GPC is concurrently submitting a Repeated Application for Confidential Designation for the confidential appendix.

Please let us know if you have any questions regarding this report.

Sincerely,

/s/

Chase K. Maxwell  
E-Mail: [ckm@eslawfirm.com](mailto:ckm@eslawfirm.com)

# Geysers Power Company, LLC

Unit 3 (80-AFC-01C)    Unit 19 (81-AFC-01C)  
Unit 17 (79-AFC-01C)

## Recommissioning Activity Report for June 2022 and Confidential Appendix A

Submitted July 11, 2022

Pursuant to COM-4, and as part of Geysers Power Company's ("GPC") ongoing efforts to keep the Energy Commission informed of fire system recommissioning activities at the Geysers, GPC is providing this report summarizing the recommissioning activities at Sonoma, Unit 3 (80-AFC-01C), Lakeview, Unit 17 (79-AFC-03C), and Calistoga, Unit 19 (81-AFC-01C), collectively referred to herein as "the Geysers." This report covers recommissioning activities during June 2022 (June 1 - 30, 2022) and provides recommissioning schedule updates.

### 1. Fire Protection Project Status

The Fire Protection Recommissioning project at the Geysers continued in the month of June 2022. Updates of piping and instrumentation diagrams ("P&ID") for all units is complete, including instrument air systems that feed fire protection system devices. Final inspection by NV5 for seals and review of additions was completed on June 15, 2022. GPC continues to work with its consultant, GHD, in revising the final Basis of Design Narratives ("BOD") and Recommissioning ("ReCx") Plans for the remaining plants in response to CEC comments received on previously submitted documents. GPC will submit the revised BODs and ReCx Plans responsive to CEC comments in July.

### 2. Items Completed During the Month

Items completed in June 2022 are discussed in this section, below.

#### Unit 3

- Quarterly inspection, testing, and maintenance ("ITM") inspections of the fire protection system ("FPS") were conducted this month.

#### Unit 17

- Quarterly ITM inspections of the FPS were conducted this month.

#### Unit 19

- Quarterly ITM inspections of the FPS were conducted this month.

**3. Schedule of Items to be Completed**

A schedule with items to be completed and the timing is set forth in Confidential Appendix A.

**4. Construction Submittals Pending Approval**

A schedule for the construction submittals pending approval is set forth in Confidential Appendix A.

**5. Listing of Complaints, Notices of Violations, Official Warnings and Citations**

No complaints, notices of violation, official warnings, or citations were received during the reporting period.

**6. Documents Required by Specific Conditions (If Any) to be Submitted Along with Each Report**

No documents were required to be submitted with this recommissioning report.

**7. List of Conditions/LORS That Have Been Satisfied During the Reporting Period**

In June 2022, GPC submitted the monthly recommissioning report for May 2022, consistent with condition of certification COM-4.

**8. Listing of the Month's Additions to the On-site Compliance File**

Items currently in the Compliance File:

- Basis of Design Document for Unit 3.
- Basis of Design Document for Unit 16.
- Basis of Design Document for Unit 17.
- Basis of Design Document for Unit 18.
- Basis of Design Document for Unit 19.
- Basis of Design Document for Unit 20.