

DOCKETED	
Docket Number:	80-AFC-01C
Project Title:	Sacramento Municipal Utility District SMUDGE #1
TN #:	247374
Document Title:	GPC October 2022 Monthly Recommissioning Report and Cover Letter_Unit 3
Description:	N/A
Filer:	Deric Wittenborn
Organization:	Ellison Schneider Harris & Donlan LLP
Submitter Role:	Applicant Representative
Submission Date:	11/10/2022 11:23:29 AM
Docketed Date:	11/10/2022



November 10, 2022

E-Filed

John Heiser
Compliance Project Manager
Siting, Transmission and Environmental Protection (STEP) Division
California Energy Commission
715 P Street
Sacramento, CA 95814
E-Mail: John.Heiser@energy.ca.gov

RE: October 2022 Monthly Recommissioning Report for Geysers Power Company, LLC plants: Geysers Unit 3, Sonoma (80-AFC-01C); Geysers Unit 17, Lake View (79-AFC-01C); and Geysers Unit 19, Calistoga (81-AFC-01C)

Dear Mr. Heiser:

Consistent with COM-4, and as part of Geysers Power Company's ("GPC") ongoing efforts to keep the Energy Commission informed of fire system recommissioning at the Geysers geothermal power plants, GPC is providing the report summarizing the October 2022 recommissioning activities at the above listed projects. This monthly report covers recommissioning activities during the period of October 1-31, 2022. This month, the monthly report is comprised only of the body of the report and there are no confidential appendices as there are no remaining tasks on the recommissioning schedule.

Please let us know if you have any questions regarding this report.

Sincerely,

/s/

Chase K. Maxwell
E-Mail: ckm@eslawfirm.com

Geysers Power Company, LLC

Unit 3 (80-AFC-01C) Unit 19 (81-AFC-01C)
Unit 17 (79-AFC-01C)

Recommissioning Activity Report for October 2022

Submitted November 10, 2022

Pursuant to COM-4, and as part of Geysers Power Company's ("GPC") ongoing efforts to keep the California Energy Commission ("CEC" or "Commission") informed of fire system recommissioning activities at the Geysers, GPC is providing this report summarizing the recommissioning activities at Sonoma, Unit 3 (80-AFC-01C), Lake View, Unit 17 (79-AFC-03C), and Calistoga, Unit 19 (81-AFC-01C), collectively referred to herein as "the Geysers." This report covers recommissioning activities during October 2022 (October 1 - 31, 2022).

1. Fire Protection Project Status

The Fire Protection Recommissioning project at the Geysers continued in the month of October 2022. In October, GPC submitted revisions to the Basis of Design Narrative ("BOD") and Recommissioning ("ReCx") Plan for Unit 17 (Revision 2) and Unit 19 (Revision 2). As this monthly report, GPC has submitted all requested revisions to BODs and BOD/ReCx Plans in response to Commission comments. GPC has been notified that final Commission staff approval of the latest versions of all BODs and BOD/ReCx Plans submitted to the Commission is pending.

2. Items Completed During the Month

Items completed in October 2022 are discussed in this section, below.

Unit 17

- Basis of Design Narrative and Recommissioning Plan (Revision 2), submitted October 21, 2022

Unit 19

- Basis of Design Narrative and Recommissioning Plan (Revision 2), submitted October 6, 2022

3. Schedule of Items to be Completed

There is no outstanding onsite work associated with the recommissioning at the fire protection systems. All outstanding BODs/ReCx Plans revisions have been submitted, and CEC review and approval of the recently submitted and confidential fire protection system design documents is pending.

4. Construction Submittals Pending Approval

There are currently no construction submittals pending approval.

5. Listing of Complaints, Notices of Violations, Official Warnings and Citations

No complaints, notices of violation, official warnings, or citations were received during the reporting period.

6. Documents Required by Specific Conditions (If Any) to be Submitted Along with Each Report

No documents were required to be submitted with this recommissioning report.

7. List of Conditions/LORS That Have Been Satisfied During the Reporting Period

In October 2022, GPC submitted the following in compliance with the identified conditions of certification:

- Unit 19 (Calistoga) Basis of Design Narrative and Recommissioning Plan (Revision 2), submitted October 6, 2022, consistent with condition of certification FIRE PROTECTION-2;
- Monthly recommissioning report for September 2022, submitted October 10, 2022, consistent with condition of certification COM-4;
- Inspection Testing and Maintenance (“ITM”) reports with associated corrective action table for the second quarter of 2022, submitted October 18 and 20, 2022, consistent with conditions of certification FIRE PROTECTION-3, -4, and -5.
- Unit 17 (Lake View) Basis of Design Narrative and Recommissioning Plan (Revision 2), submitted October 21, 2022, consistent with condition of certification FIRE PROTECTION-2;

Additionally, on November 4, 2022 GPC submitted all ITM reports for the third quarter of 2022 and the associated materials required by conditions FIRE PROTECTION-3, -4, and -5.

8. Listing of the Month’s Additions to the On-site Compliance File

Items currently in the Compliance File:

- Basis of Design Document for Unit 3.
- Basis of Design Document for Unit 16.
- Basis of Design Document for Unit 17.
- Basis of Design Document for Unit 18.
- Basis of Design Document for Unit 19.
- Basis of Design Document for Unit 20.