

## DOCKETED


|                         |  |
|-------------------------|--|
| <b>Docket Number:</b>   | 16-RPS-02  |
| <b>Project Title:</b>   | Appeal by Los Angeles Department of Water & Power re Renewables Portfolio Standard Certification Eligibility |
| <b>TN #:</b>            | 213076   |
| <b>Document Title:</b>  | 67 LADWP 2009 Power System Renewable Portfolio Standard Board Update (Bates Nos. LA000769-LA000778)          |
| <b>Description:</b>     | N/A  |
| <b>Filer:</b>           | Pjoy Chua  |
| <b>Organization:</b>    | LADWP  |
| <b>Submitter Role:</b>  | Applicant  |
| <b>Submission Date:</b> | 8/30/2016 1:44:08 PM   |
| <b>Docketed Date:</b>   | 8/30/2016  |

71  
CITY OF LOS ANGELES  
DEPARTMENT OF WATER AND POWER  
INTRADEPARTMENTAL CORRESPONDENCE

REPORT GIVEN  
9/15/09 BOARD MEETING

Date: September 4, 2009  
To: Board of Water and Power Commissioners  
From: H. David Nahai *HDN*  
Chief Executive Officer and General Manager  
Subject: Responses to Commissioner Request

---



As part of management's continued effort to respond to Commissioner requests, please find attached a copy of the following:

Power System

- Renewable Portfolio Standard Update for August 2009

It is anticipated the above-reference item may be discussed at Board meeting scheduled on September 15, 2009.

Please contact Raman Raj at (213) 367-3623 with any questions or concerns regarding Commissioner requests.

/ps

Attachment

c/att: H. David Nahai  
Raman Raj *RR*  
Richard M. Brown  
Aram Benyamin  
James B. McDaniel  
Cecilia K.T. Weldon  
Jeffery L. Peltola  
Randy S. Howard  
Brian C. Koch  
Maria Sison-Roces

LA000769

**CITY OF LOS ANGELES**  
**DEPARTMENT OF WATER AND POWER**  
*INTRADEPARTMENTAL CORRESPONDENCE*

Date: September 1, 2009

To: H. David Nahai, Chief Executive Officer and General Manager

From: Aram Benyamin, Senior Assistant General Manager – Power System

Subject: RPS Project Reports

---

The Power System is submitting RPS Project Reports as requested by the Board of Water and Power Commissioners for the Board meeting of September 15, 2009.

For further information, please have your staff contact Mr. Michael S. Webster at Extension 74945.

BK:ec

Attachments

c/att: Raman Raj

Richard M. Brown

Aram Benyamin

James B. McDaniel

Jeffery L. Peltola

Cecilia K.T. Weldon

Maria Sison-Roces


Randy S. Howard

Michael S. Webster

Brian Koch

LA000770

## LADWP Monthly Renewable Portfolio Standard (RPS) 2010



\* Includes Deduction for GP Program Totalling 100 GWh


REV. 9/01/09

■ WERM (Wholesale Energy Resource Management) Market Purchases  
■ Planned (Board Approved or Under Negotiation)  
■ Long Term Power Purchase Agreement  
■ LADWP Owned or Option to Buy

From the LADWP RPS Master Project List

Total GWh: LADWP Owned or Option to Buy = 1246  
 Long Term Power Purchase Agreement = 1713  
 Planned (Board Approved or Under Negotiation) = 1551  
 WERM = 337  
 Additional GWh needed to meet 21% goal = 28  
 Current 2010 RPS Projection = 20%

## Actual Monthly Renewable Energy From Generation and Purchases




Rev. 8/31/09

From the LADWP RPS Master Project



# LADWP Solar Incentive Program 1999-8/09

By Los Angeles City Council District





**Los Angeles Department of Water and Power**  
**Solar Photovoltaic Incentive Program Status Report through August 2009**

| Solar Reservations |        |      |       |           |      |       |        |        |          |              |       |          |
|--------------------|--------|------|-------|-----------|------|-------|--------|--------|----------|--------------|-------|----------|
| Month              | Number |      |       | kW AC-CEC |      |       | k\$    |        |          | Year to Date |       |          |
|                    | Com.   | Res. | Total | Com.      | Res. | Total | Com.   | Res.   | Total    | #            | kW AC | 1000\$   |
| Jul-09             | 4      | 44   | 48    | 147       | 253  | 401   | \$ 545 | \$ 970 | \$ 1,515 | 48           | 401   | \$ 1,515 |
| Aug-09             | 13     | 0    | 13    | 145       | 112  | 257   | \$ 512 | \$ -   | \$ 512   | 61           | 657   | \$ 2,027 |
| Sep-09             |        |      |       |           |      |       |        |        |          |              |       |          |
| Oct-09             |        |      |       |           |      |       |        |        |          |              |       |          |
| Nov-09             |        |      |       |           |      |       |        |        |          |              |       |          |
| Dec-09             |        |      |       |           |      |       |        |        |          |              |       |          |
| Jan-10             |        |      |       |           |      |       |        |        |          |              |       |          |
| Feb-10             |        |      |       |           |      |       |        |        |          |              |       |          |
| Mar-10             |        |      |       |           |      |       |        |        |          |              |       |          |
| Apr-10             |        |      |       |           |      |       |        |        |          |              |       |          |
| May-10             |        |      |       |           |      |       |        |        |          |              |       |          |
| Jun-10             |        |      |       |           |      |       |        |        |          |              |       |          |

| Installed/Paid Solar Installations |        |      |       |           |      |       |        |          |          |          |           |
|------------------------------------|--------|------|-------|-----------|------|-------|--------|----------|----------|----------|-----------|
| Month                              | Number |      |       | kW AC-CEC |      |       | k\$    |          |          | Program  |           |
|                                    | Com.   | Res. | Total | Com.      | Res. | Total | Com.   | Res.     | Total    | FYTD k\$ | Budget    |
| Jul-09                             | 9      | 65   | 74    | 108       | 265  | 373   | \$ 353 | \$ 1,094 | \$ 1,446 | \$ 1,446 | \$ 2,500  |
| Aug-09                             | 1      | 18   | 19    | 91        | 86   | 177   | \$ 334 | \$ 345   | \$ 679   | \$ 2,126 | \$ 5,000  |
| Sep-09                             |        |      |       |           |      |       |        |          |          |          | \$ 7,500  |
| Oct-09                             |        |      |       |           |      |       |        |          |          |          | \$ 10,000 |
| Nov-09                             |        |      |       |           |      |       |        |          |          |          | \$ 12,500 |
| Dec-09                             |        |      |       |           |      |       |        |          |          |          | \$ 15,000 |
| Jan-10                             |        |      |       |           |      |       |        |          |          |          | \$ 17,500 |
| Feb-10                             |        |      |       |           |      |       |        |          |          |          | \$ 20,000 |
| Mar-10                             |        |      |       |           |      |       |        |          |          |          | \$ 22,500 |
| Apr-10                             |        |      |       |           |      |       |        |          |          |          | \$ 25,000 |
| May-10                             |        |      |       |           |      |       |        |          |          |          | \$ 27,500 |
| Jun-10                             |        |      |       |           |      |       |        |          |          |          | \$ 30,000 |



# Los Angeles Department of Water and Power Solar Photovoltaic Incentive Program Status Report through August 2009



| Los Angeles Department of Water & Power Annual Solar Incentive Program Report - through July 2009 |               |             |             |              |             |              |             |             |              |                        |                 |                 |
|---|---------------|-------------|-------------|--------------|-------------|--------------|-------------|-------------|--------------|------------------------|-----------------|-----------------|
| Calendar Year   | Installations |             |             | kW DC-STC*   |             |              | kW AC-CEC   |             |              | Incentive Payments k\$ |                 |                 |
|   | Com.          | Res.        | Total       | Com.         | Res.        | Total        | Com.        | Res.        | Total        | Com.                   | Res.            | Total           |
| 1999-2005   | 62            | 506         | 568         | 8013         | 2290        | 10303        | 6644        | 1956        | 8600         | \$37,869               | \$11,296        | \$49,165        |
| 2006  | 5             | 98          | 103         | 330          | 443         | 773          | 282         | 373         | 655          | \$832                  | \$1,343         | \$2,175         |
| 2007  | 9             | 281         | 290         | 482          | 1420        | 1902         | 410         | 1199        | 1609         | \$826                  | \$6,123         | \$6,949         |
| 2008  | 18            | 418         | 436         | 395          | 2021        | 2416         | 334         | 1735        | 2069         | \$1,245                | \$7,441         | \$8,686         |
| 2009  | 25            | 274         | 299         | 2584         | 1510        | 4094         | 2213        | 1307        | 3520         | \$8,168                | \$5,544         | \$13,711        |
| 2010  | 0             | 0           | 0           | 0            | 0           | 0            | 0           | 0           | 0            | \$0                    | \$0             | \$0             |
| <b>Totals</b>   | <b>119</b>    | <b>1577</b> | <b>1696</b> | <b>11804</b> | <b>7684</b> | <b>19488</b> | <b>9883</b> | <b>6570</b> | <b>16453</b> | <b>\$48,940</b>        | <b>\$31,747</b> | <b>\$80,687</b> |

| Paid Solar Installations Fiscal Year History |               |             |             |              |             |              |             |             |              |                        |                 |                 |
|--|---------------|-------------|-------------|--------------|-------------|--------------|-------------|-------------|--------------|------------------------|-----------------|-----------------|
| Fiscal Year                                  | Installations |             |             | kW DC-STC*   |             |              | kW AC-CEC   |             |              | Incentive Payments k\$ |                 |                 |
|  | Com.          | Res.        | Total       | Com.         | Res.        | Total        | Com.        | Res.        | Total        | Com.                   | Res.            | Total           |
| FYs 99-05                                    | 58            | 470         | 528         | 7635         | 2132        | 9767         | 6450        | 1822        | 8272         | \$37,366               | \$10,853        | \$48,219        |
| FY 05/06                                     | 7             | 65          | 72          | 661          | 311         | 972          | 405         | 264         | 669          | \$1,245                | \$863           | \$2,108         |
| FY 06/07                                     | 5             | 239         | 244         | 279          | 1133        | 1412         | 240         | 952         | 1192         | \$618                  | \$5,013         | \$5,631         |
| FY 07/08                                     | 10            | 286         | 296         | 324          | 1428        | 1752         | 271         | 1219        | 1490         | \$503                  | \$5,146         | \$5,649         |
| FY 08/09                                     | 29            | 434         | 463         | 2671         | 2273        | 4944         | 2287        | 1961        | 4248         | \$8,521                | \$8,431         | \$16,952        |
| FY 09/10                                     | 10            | 83          | 93          | 233          | 407         | 640          | 199         | 351         | 550          | \$686                  | \$1,439         | \$2,126         |
| <b>Totals</b>                                | <b>119</b>    | <b>1577</b> | <b>1696</b> | <b>11803</b> | <b>7684</b> | <b>19487</b> | <b>9852</b> | <b>6569</b> | <b>16421</b> | <b>\$48,939</b>        | <b>\$31,745</b> | <b>\$80,685</b> |



### LADWP RPS Master Project List

sorted by in-service/under construction/contracted/planned/under negotiation

|  |                      | Technology    | PPA/Own           | COD        | Ownership<br>Option date | LA's Shares<br>MW | GWH   | 2010 %<br>DWP Sales | 2020 %<br>DWP Sales | Comments                      | High Percentage<br>Certainty by 2010 |
|--|----------------------|---------------|-------------------|------------|--------------------------|-------------------|-------|---------------------|---------------------|-------------------------------|--------------------------------------|
| Short Term Purchases                           |                      |               |                   |            |                          |                   |       |                     |                     |                               |                                      |
| Short-term Market Purchases (CFE, Wind, Hydro) |                      | Various Types | PPA               | In service |                          | 0                 | 800   | 3.4%                | 0.0%                | Existing                      | 3.4%                                 |
| Total  |                      |               |                   |            |                          | 0                 | 800   | 3.4%                | 0.0%                |                               | 3.4%                                 |
| Projects In-service                            |                      |               |                   |            |                          |                   |       |                     |                     |                               |                                      |
| Small Hydro                                    | Small Hydro          | Own           | In service        |            |                          | 166               | 629   | 2.6%                | 2.4%                | Existing                      | 2.6%                                 |
| Hyperion Digester Gas                          | Biomass Digester     | Own           | In service        |            |                          | 16                | 147   | 0.8%                | 0.6%                | Existing                      | 0.6%                                 |
| Lopez Microturbine                             | Biomass Landfill Gas | Own           | In service        |            |                          | 2                 | 2     | 0.01%               | 0.01%               | Existing                      | 0.01%                                |
| WM Bradley                                     | Biomass Landfill Gas | PPA           | In service        |            |                          | 6                 | 38    | 0.2%                | 0.0%                | Existing                      | 0.2%                                 |
| SCS Penrose                                    | Biomass Landfill Gas | PPA           | In service        |            |                          | 6                 | 45    | 0.2%                | 0.0%                | Existing                      | 0.2%                                 |
| DWP Built Solar                                | Solar Photovoltaics  | Own           | In service        |            |                          | 1                 | 2     | 0.01%               | 0.0%                | Existing                      | 0.01%                                |
| SB1 Solar Rooftop Program                      | Solar Photovoltaics  | Own           | In service        |            |                          | 18                | 26    | 0.1%                | 0.1%                | Existing                      | 0.1%                                 |
| PPM SW Wyoming                                 | Wind                 | PPA           | In service        |            |                          | 82                | 234   | 1.0%                | 0.9%                | 2005 SCPPA RFP                | 1.0%                                 |
| Castaic U3&U5 Upgrade                          | Hydro                | Own           | In service        |            |                          | 30                | 15    | 0.1%                | 0.1%                | Existing                      | 0.1%                                 |
| PPM Pebble Springs                             | Wind                 | PPA           | In service        |            |                          | 89                | 193   | 0.8%                | 0.8%                | 2006 SCPPA RFP                | 0.8%                                 |
| MWD Sepulveda                                  | Small Hydro          | PPA           | In service        |            |                          | 8                 | 42    | 0.2%                | 0.2%                | 2006 SCPPA RFP                | 0.2%                                 |
| Willow Creek                                   | Wind                 | PPA           | In service        |            |                          | 72                | 189   | 0.8%                | 0.7%                | 2007 DWP RFP                  | 0.8%                                 |
| Powerex - BC Hydro                             | Small Hydro          | PPA           | In service        |            |                          | 50                | 430   | 1.8%                | 0.0%                | 2004 DWP RFP                  | 1.8%                                 |
| Pine Tree Wind                                 | Wind                 | Own           | In service        |            |                          | 120               | 338   | 1.4%                | 1.3%                | Existing                      | 1.4%                                 |
| Tieton   | Small Hydro          | PPA/Own       | In service        |            |                          | 6                 | 16    | 0.1%                | 0.1%                | 2008 SCPPA RFP                | 0.1%                                 |
| Shell Energy Landfill Gas                      | Landfill Gas         | PPA           | In service        |            |                          | 0                 | 350   | 1.5%                | 0.0%                | 2009 Gas Purchase             | 1.5%                                 |
| Almos Energy Landfill Gas                      | Landfill Gas         | PPA           | In service        |            |                          | 0                 | 288   | 1.2%                | 0.0%                | 2009 Gas Purchase             | 1.2%                                 |
| Total  |                      |               | 2.06              | 1.65       |                          | 650               | 2,982 | 12.5%               | 7.1%                |                               | 12.5%                                |
| Projects Under Construction                    |                      |               |                   |            |                          |                   |       |                     |                     |                               |                                      |
| DWP Built Solar ("DC MW)                       | Solar Photovoltaics  | Own           | 2008-2017         |            |                          | 400               | 561   | 0.3%                | 2.8%                | Budgeted                      | 0.3%                                 |
| DWP Built Solar Owens Lake Pilot ("DC MW)      | Solar Photovoltaics  | Own           | 12/31/09          |            |                          | 1                 | 2     | 0.01%               | 0.01%               | Budgeted                      | 0.01%                                |
| SB1 Solar Rooftop Goal                         | Solar Photovoltaics  | Own           | 2008-2017         |            |                          | 284               | 436   | 0.1%                | 1.7%                | Budgeted                      | 0.1%                                 |
| Water System Hydro                             | Small Hydro          | Own           | 12/1/13           |            |                          | 4                 | 22    | 0.0%                | 0.1%                | Budgeted                      |                                      |
| Aqueduct PP Improvements                       | Hydro                | Own           | 4/1/12            |            |                          | 4                 | 30    | 0.0%                | 0.1%                | Budgeted                      |                                      |
| Milford Wind I                                 | Wind                 | PPA/Own       | 11/18/08 11/18/19 |            |                          | 185               | 470   | 2.0%                | 1.8%                | Consr underway                | 2.0%                                 |
| Windy Point Primary                            | Wind                 | PPA/Own       | 12/15/08 12/15/14 |            |                          | 202.4             | 532   | 2.2%                | 1.8%                | PPA w/3-year layoff agreement | 2.2%                                 |
| Windy Point Expansion                          | Wind                 | PPA/Own       | 9/30/10 9/30/14   |            |                          | 59.8              | 157   | 0.7%                | 0.6%                | PPA w/3-year layoff agreement | 0.7%                                 |
| Total  |                      |               |                   |            |                          | 1,120             | 2,209 | 5.4%                | 8.8%                |                               | 5.4%                                 |
| Projects Contracted Not in Construction        |                      |               |                   |            |                          |                   |       |                     |                     |                               |                                      |
| RenewLA-1,2,3,4                                | Waste to Energy      | Own           | 2012-2015         |            |                          | 100               | 800   | 0.0%                | 3.1%                | City of LA                    |                                      |
| TI Renewable Energy (TIRE)                     | Biomass Digester Gas | Own           | 7/1/12            |            |                          | 4                 | 25    | 0.0%                | 0.1%                | DWP/City of LA                |                                      |
| Terminal Island Fuel Cell                      | Biomass Digester Gas | Own           | 12/31/11          |            |                          | 1                 | 8     | 0.0%                | 0.0%                | DWP/City of LA                | 0.0%                                 |
| Total  |                      |               |                   |            |                          | 105               | 833   | 0.0%                | 3.2%                |                               | 0.0%                                 |
| Projects Planned                               |                      |               |                   |            |                          |                   |       |                     |                     |                               |                                      |
| Pine Tree Expansion                            | Wind                 | Own           | 6/30/10           |            |                          | 15                | 39    | 0.2%                | 0.2%                | DWP land/Hansen land          | 0.2%                                 |
| Pine Canyon Wind Project                       | Wind                 | Own           | 8/1/14            |            |                          | 150               | 425   | 0.0%                | 1.7%                | DWP land purch                |                                      |
| SS Frink Lands-1,2,3,4                         | Geothermal           | Owned Jt.     | 2014-2019         |            |                          | 100               | 800   | 0.0%                | 3.1%                | SCPPA/ID/DWP                  |                                      |
| Linden   | Wind                 | Own           | 3/31/10           |            |                          | 50                | 145   | 0.8%                | 0.5%                | APA w/3-year layoff agreement | 0.6%                                 |
| Total  |                      |               |                   |            |                          | 315               | 1,409 | 0.8%                | 5.4%                |                               | 0.8%                                 |

|        |        |
|--------|--------|
| Jul-09 | Sep-09 |
| Jul-09 | Sep-09 |

Date expected to:

| Board | City Council |
|-------|--------------|
| TBD   | TBD          |
| TBD   | TBD          |

|        |        |
|--------|--------|
| Oct-09 | Nov-09 |
| Jul-09 | Sep-09 |

### *Under Negotiation*

|                                |           |                     |         |           |          |       |        |       |       |                               |       |
|--------------------------------|-----------|---------------------|---------|-----------|----------|-------|--------|-------|-------|-------------------------------|-------|
| 2004 DWP RFP                   |           |                     |         |           |          |       |        |       |       |                               |       |
| LADWP#3                        |           |                     |         |           |          |       |        |       |       |                               |       |
|                                | Total     | Wind                | PPA/Own | 11/1/12   | 11/1/22  | 175   | 556    | 0.0%  | 2.2%  | updated schedule              | 0.0%  |
|                                |           |                     |         |           |          | 175   | 556    | 0.0%  | 2.2%  |                               | 0.0%  |
| 2006 SCPPA RFP                 |           |                     |         |           |          |       |        |       |       |                               |       |
| LADWP #1 Phase II              |           |                     |         |           |          |       |        |       |       |                               |       |
|                                | Total     | Wind                | PPA/Own | 3/31/10   | 3/31/17  | 68    | 155    | 0.7%  | 0.6%  | 2006 SCPPA RFP                | 0.7%  |
|                                |           |                     |         |           |          | 68    | 155    | 0.7%  | 0.6%  |                               | 0.7%  |
| Joint Development Group (JGD)  |           |                     |         |           |          |       |        |       |       |                               |       |
| Concentrated Solar-            |           |                     |         |           |          |       |        |       |       |                               |       |
|                                | Total     | Solar--             | Own     | 4/1/13    |          | 0     | 0      | 0.0%  | 0.0%  | removed Dec '08               | 0.0%  |
|                                |           |                     |         |           |          | 0     | 0      | 0.0%  | 0.0%  |                               | 0.0%  |
| 2007 DWP RFP on DWP Lands      |           |                     |         |           |          |       |        |       |       |                               |       |
| LADWP# 13 - Salton Sea Phase 1 |           | Solar Photovoltaics | PPA/Own | 12/31/10  | 1/1/19   | 25    | 58     | 0.1%  | 0.2%  | 2007 DWP RFP                  | 0.1%  |
| LADWP# 13 - Salton Sea Phase 2 |           | Solar Photovoltaics | PPA/Own | 3/1/11    | 1/1/19   | 30    | 70     | 0.0%  | 0.3%  | 2007 DWP RFP                  |       |
| LADWP# 7 - Salton Sea          |           | Geothermal          | Own     | 12/1/12   |          | 35    | 290    | 0.0%  | 1.1%  | 2007 DWP RFP                  |       |
|                                | Total     |                     |         |           |          | 90    | 418    | 0.1%  | 1.6%  |                               | 0.1%  |
| 2007 DWP RFP on Non-DWP lands  |           |                     |         |           |          |       |        |       |       |                               |       |
| LADWP#6                        |           | Wind                | PPA/Own | 10/31/09  |          |       |        | 0.0%  | 0.0%  | removed Dec '07               |       |
| LADWP#11                       |           | Wind                | PPA/Own | 12/31/11  | 12/31/21 | 150   | 394    | 0.0%  | 1.5%  | delayed - legal action        |       |
| LADWP#8                        |           | Wind                | PPA/Own | 12/31/11  | 12/31/21 | 150   | 420    | 0.0%  | 1.6%  | Mojave Gmd Squirrel           |       |
| LADWP#17                       |           | Solar               | PPA     | 12/31/11  |          |       |        | 0.0%  | 0.0%  | removed Jun '09               |       |
| LADWP#10                       |           | Solar               | PPA/Own | 12/31/11  | 12/31/18 | 250   | 600    | 0.0%  | 2.3%  | 2007 DWP RFP                  |       |
| LADWP#12                       |           | Solar               | PPA/Own | 4/31/12   | 5/31/19  | 250   | 580    | 0.0%  | 2.3%  | 2007 DWP RFP                  |       |
| LADWP#5                        |           | Geothermal          | PPA/Own | 4/30/11   | 4/30/21  |       |        | 0.0%  | 0.0%  | removed May '09               |       |
| LADWP#26                       |           | Landfill-Gas        | PPA     | 7/1/11    |          |       |        | 0.0%  | 0.0%  | removed May '09               | 0.0%  |
|                                | Total     |                     |         |           |          | 800   | 1,995  | 0.0%  | 7.8%  |                               | 0.0%  |
| 2008 SCPPA RFP                 |           |                     |         |           |          |       |        |       |       |                               |       |
| LADWP#20                       |           | Biogas              | PPA     | existing  |          |       |        | 0.0%  | 0.0%  | removed Jun '09               |       |
| LADWP#21                       |           | Geothermal          | PPA     | 6/30/10   |          |       |        | 0.0%  | 0.0%  | removed May '09               |       |
| LADWP#22                       |           | Geothermal          | PPA/Own | 12/31/11  | 12/31/21 |       |        | 0.0%  | 0.0%  | removed Jun '09               |       |
| LADWP#23                       |           | Geothermal          | PPA     | 2014-2016 |          | 101   | 796    | 0.0%  | 3.1%  | 2008 SCPPA RFP                |       |
| LADWP#24                       |           | Wind                | PPA/Own | 12/31/11  | 12/31/21 | 100   | 289    | 0.0%  | 1.1%  | 2008 SCPPA RFP                |       |
| LADWP#25 Phase II              |           | Wind                | Own     | 10/31/10  |          | 150   | 407    | 1.7%  | 1.8%  | APA w/3-year layoff agreement | 1.7%  |
| LADWP#27 Phase Ia              |           | Geothermal          | PPA/Own | 12/31/10  | 12/31/18 | 13.8  | 111    | 0.5%  | 0.4%  | 2008 SCPPA RFP                | 0.5%  |
| LADWP#27 Phase Ib              |           | Geothermal          | PPA/Own | 12/31/11  | 12/31/18 | 13.8  | 111    | 0.0%  | 0.4%  | 2008 SCPPA RFP                |       |
| LADWP#27 Phase Ic              |           | Geothermal          | PPA/Own | 12/31/12  | 12/31/18 | 13.8  | 111    | 0.0%  | 0.4%  | 2008 SCPPA RFP                |       |
| LADWP#27 Phase II              |           | Geothermal          | PPA     | 12/31/13  |          | 17.8  | 142    | 0.0%  | 0.5%  | 2008 SCPPA RFP                |       |
| LADWP#27 Phase-III             |           | Geothermal          | PPA     | 12/31/11  |          |       |        | 0.0%  | 0.0%  | 2008 SCPPA RFP                |       |
| LADWP#28 Phase Ia              |           | Wind                | Own     | 12/1/10   |          | 90.3  | 228    | 1.0%  | 0.8%  | APA w/3-year layoff agreement | 1.0%  |
| LADWP#28 Phase IIb*            |           | Wind                | Own     | 12/31/10  |          | 111   | 314    | 1.3%  | 1.1%  | *delay-BridgeProd, 8-15-2011  | 1.3%  |
| LADWP#29                       |           | Solar               | PPA/Own | 6/30/10   | 4/30/20  |       |        | 0.0%  | 0.0%  | 2008 SCPPA RFP                | 0.0%  |
|                                | Total     |                     |         |           |          | 611   | 2,609  | 4.5%  | 9.5%  |                               | 4.5%  |
|                                | Sub Total |                     |         |           |          | 1,744 | 5,633  | 5.2%  | 21.7% |                               | 5.2%  |
| Grand Total                    |           |                     |         |           |          | 3,934 | 13,866 | 27.2% | 46.3% |                               | 27.2% |

|     |     |
|-----|-----|
| TBD | TBD |
|-----|-----|

|        |        |
|--------|--------|
| Oct-09 | Nov-09 |
|--------|--------|

|        |        |
|--------|--------|
| Aug-09 | Sep-09 |
| Aug-09 | Sep-09 |
| TBD    | TBD    |

|            |            |
|------------|------------|
| XXXXXXXXXX | XXXXXXXXXX |
| TBD        | TBD        |
| XXXXXXXXXX | XXXXXXXXXX |
| TBD        |            |
| TBD        |            |
| TBD        | TBD        |
| TBD        |            |
| TBD        |            |

|        |        |
|--------|--------|
| TBD    |        |
| TBD    |        |
| TBD    |        |
| TBD    | TBD    |
| TBD    | TBD    |
| Oct-09 | Nov-09 |
| TBD    | TBD    |
| TBD    | TBD    |
| TBD    | TBD    |
| TBD    | TBD    |
| Oct-09 | Nov-09 |
| Oct-09 | Nov-09 |
| TBD    | TBD    |

**Total Under Negotiation**

DWP Owned  
Option to Own  
DWP owned/Option to Own  
PPA  
Projects including Short Term

**Total Master List Projects including Short Term**  
**2010 to 2020 RPS Goal**

[illegible]

Forecasted Total Sales to Ultimate Customers, April 2009 Forecast, pg. 13



**LA000777**



DISCLAIMER: Pending projects are subject to change due to negotiations and construction schedules.

| RFP        | BIDS RECEIVED | RESPONDENTS | PROPOSALS | SHORT LIST | PROJECTS OBTAINED  | TYPE           | MW (TOTAL) (PROJECT) | GWh Total  | %RPS BY 2010 | \$/MWh (Approx) (Starting) (Price) | COD               | DATE APPROVED | NEGOTIATIONS ENDED OR PROJECT DROPPED | RPS Percentage |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |  |
|------------|---------------|-------------|-----------|------------|--|----------------|----------------------|------------|--------------|------------------------------------|-------------------|---------------|---------------------------------------|----------------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|--|
|            |               |             |           |            |  |                |                      |            |              |                                    |                   |               |                                       | 2009           |      |      |      |      |      |      |      |      |      |      |      | 2010 |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |  |
|            |               |             |           |            |  |                |                      |            |              |                                    |                   |               |                                       | Jan            | Feb  | Mar  | Apr  | May  | Jun  | Jul  | Aug  | Sep  | Oct  | Nov  | Dec  | Jan  | Feb  | Mar  | Apr  | May  | Jun  | Jul  | Aug  | Sep  | Oct  | Nov  | Dec  |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |  |
| 2001 LADWP | SEPT 2004     | 21          | 2         |            | Pine Tree Wind<br>>>> SELF-DEVELOPMENT ULTIMATELY OCCURRED<br>BIOCONVERTER<br>>>> CONTRACT NEGOTIATED, COMPANY UNABLE TO PERFORM | WIND<br>BIOMAS | 120<br>40            | 336<br>333 | 1.4%<br>1.4% | \$ 90.00                           | 6/14/09<br>7/1/06 |               |                                       | 1.4%           | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% | 1.4% |  |

| Legend        |                                 |
|---------------|---------------------------------|
| COMPLETED     | SHORTLISTED                     |
| PENDING       | EXISTING AND APPROVED           |
| NOT COMPLETED | EXISTING, APPROVED, AND PENDING |