

DOCKETED

Docket Number:	18-BSTD-02
Project Title:	2019 ENERGY CODE COMPLIANCE MANUALS
TN #:	232779-6
Document Title:	2019-CF3R-MCH-25e-RefrigerantCharge-WinterSetUppdf
Description:	N/A
Filer:	Corrine Fishman
Organization:	California Energy Commission
Submitter Role:	Public Agency
Submission Date:	4/20/2020 9:09:36 AM
Docketed Date:	4/20/2020

REFRIGERANT CHARGE VERIFICATION

CEC-CF3R-MCH-25-H (Revised 01/20)

CALIFORNIA ENERGY COMMISSION



CERTIFICATE OF VERIFICATION		CF3R-MCH-25-H
Refrigerant Charge Verification		(Page 1 of 4)
Project Name:	Enforcement Agency:	Permit Number:
Dwelling Address:	City:	Zip Code:

A. System Information

HERS Rater to field-verify all system information, discrepancies to be noted by overwriting entry.

01	System Identification or Name	
02	System Location or Area Served	
03	Condenser (or package unit) Make or Brand	
04	Condenser (or package unit) Model Number	
05	Nominal Cooling Capacity (tons) of Condenser	
06	Condenser (or package unit) Serial Number	
07	Refrigerant Type	
08	Other Refrigerant Type (if applicable)	
09	Liquid Line Filter Drier Installed According to Manufacturer's Specifications (if applicable)	
10	System Installation Type	
11	Fault Indicator Display (FID) Status (Note: Even systems with a FID must have refrigerant charge verified by installer)	
12	Is the system of a type that the minimum airflow can be verified using an approved measurement procedure (RA3.3 or RA3.3.3)?	
13	Is the system of a type that approved refrigerant charge verification procedures can be used to verify compliance with the refrigerant charge verification requirements when temperatures are $\geq 55^{\circ}\text{F}$ (RA3.2.2, or RA1)?	
14	Date of HERS Rater Refrigerant Charge Verification for this System	
15	Refrigerant Charge Verification Method Used by Installer	
16	Person Who Performed the Refrigerant Charge Verification Reported on the Certificate of Installation	
17	HERS Verification Compliance Requirement Status	
18	Refrigerant Charge Verification Method Used by HERS Rater	

MCH-25e - Refrigerant Charge Verification - Winter Setup

Winter Setup for the Standard Charge Verification Procedure is specified in Reference Residential Appendix RA1.2. Procedures for determining Refrigerant Charge using the Standard Charge Verification Procedure are given in Reference Residential Appendix RA3.2.2.

B. System Model Applicability for Winter Setup Method

HERS Rater must verify applicability of Winter Setup Method.

01	Refrigerant Metering Device	
02	Winter Setup Method Applicability Status	
03	The responsible person's signature on this document indicates confirmation that the installed model number is currently listed as approved for Winter Setup Method on the Energy Commission website: http://www.energy.ca.gov/title24/2008standards/special_case_appliance/	

C. Instrument Calibration –

HERS Raters are required to calibrate their diagnostic tools. Procedures for instrument calibration are given in Reference Residential Appendix RA3.2.2 and RA3.2.2.2.

01	Date of Digital Refrigerant Gauge Calibration	
02	Date of Digital Thermocouple Calibration	
03	Digital Refrigerant Gauge Calibration Status	
04	Digital Thermocouple Calibration Status	

Registration Number:

Registration Date/Time:

HERS Provider:

CA Building Energy Efficiency Standards - 2019 Residential Compliance

January 2020



CERTIFICATE OF VERIFICATION		CF3R-MCH-25-H
Refrigerant Charge Verification		(Page 2 of 4)
Project Name:	Enforcement Agency:	Permit Number:
Dwelling Address:	City:	Zip Code:

D. Measurement Access Hole (MAH) Verification

HERS Raters are required to visually field verify MAH. Procedures for installing MAH are specified in Reference Residential Appendix RA3.2.2.3.

01	Method Used to Demonstrate Compliance with the Measurement Access Hole (MAH) Requirement	
----	--	--

E. Minimum System Airflow Rate Verification

Procedures for verifying minimum system airflow are specified in Reference Residential Appendix RA3.3.3.

01	Minimum Required System Airflow Rate (cfm)	
02	System Airflow Rate Verification Status	

F. Data Collection and Calculations

HERS Rater must independently collect all data in this section. Procedures for determining Refrigerant Charge using the Standard Charge Verification Procedure are given in RA3.2.2.

01	The responsible person's signature on this document indicates confirmation that, with a Condenser Outlet Air Restrictor installed, and after system operation was stabilized for at least 15 minutes, throughout the data collection for this verification, the difference between the liquid line pressure and suction line pressure was maintained between 160 and 220 psi for R-410A systems, or between 100 and 145 psi for R-22 systems.	
02	Lowest Return Air Dry-bulb Temperature that Occurred During the Refrigerant Charge Verification Procedure (°F)	
03	Measured Condenser Air Entering Dry-bulb Temperature (T _{condenser, db})	
04	Outdoor Temperature Qualification Status	
05	Measured Liquid Line Temperature (T _{liquid}) (°F)	
06	Measured Liquid Line Pressure (P _{liquid}) (psig)	
07	Condenser Saturation Temperature (T _{condensator, sat}) from Digital Gauge or P-T Table using Line F05 (°F)	
08	Measured Subcooling (Line F07 – Line F05) (°F)	
09	Target Subcooling from Manufacturer (°F)	
10	Compliance Statement:	

G. Metering Device Verification–

HERS Rater must independently collect all data in this section. Procedures for the verification of proper metering device operation are specified in RA3.2.2.6.2

01	Measured Suction Line Temperature (T _{suction}) (°F)	
02	Measured Suction Line Pressure (P _{suction}) (psig)	
03	Evaporator Saturation Temperature (T _{evaporator, sat}) from Digital Gauge or P-T Table using line G02 (°F)	
04	Measured Superheat (Line G01 – Line G03) (°F)	
05	Measured Superheat (Line G04) is between 3°F and 26°F (inclusive)	
06	Measured Superheat (Line G04) is within Manufacturer's Specifications (if known)	
07	Compliance Statement:	

REFRIGERANT CHARGE VERIFICATION

CEC-CF3R-MCH-25-H (Revised 01/20)

CALIFORNIA ENERGY COMMISSION



CERTIFICATE OF VERIFICATION		CF3R-MCH-25-H
Refrigerant Charge Verification		(Page 3 of 4)
Project Name:	Enforcement Agency:	Permit Number:
Dwelling Address:	City:	Zip Code:

H. Confirmation of Refrigerant Pressure Differential –

HERS Rater must independently collect all data in this section. Procedures for the Winter Setup are detailed in RA1.2.22.

01	$P_{high} - P_{low}$ (psi) from F06 and G02	
02	Compliance Statement:	

I. Determination of HERS Verification Compliance

All applicable sections of this document shall indicate compliance with the specified verification protocol requirements in order for this Certificate of Verification as a whole to be determined to be in compliance.

01	
----	--

For information and data collection only. Not valid until registered with a HERS provider

REFRIGERANT CHARGE VERIFICATION

CEC-CF3R-MCH-25-H (Revised 01/20)

CALIFORNIA ENERGY COMMISSION



CERTIFICATE OF VERIFICATION		CF3R-MCH-25-H
Refrigerant Charge Verification		(Page 4 of 4)
Project Name:	Enforcement Agency:	Permit Number:
Dwelling Address:	City:	Zip Code:

DOCUMENTATION AUTHOR'S DECLARATION STATEMENT

1. I certify that this Certificate of Verification documentation is accurate and complete.

Documentation Author Name:	Documentation Author Signature:
Company:	Date Signed:
Address:	CEA/HERS Certification Information (if applicable):
City/State/Zip:	Phone:

RESPONSIBLE PERSON'S DECLARATION STATEMENT

I certify the following under penalty of perjury, under the laws of the State of California:

- The information provided on this Certificate of Verification is true and correct.
- I am the certified HERS Rater who performed the verification identified and reported on this Certificate of Verification (responsible rater).
- The installed features, materials, components, manufactured devices, or system performance diagnostic results that require HERS verification identified on this Certificate of Verification comply with the applicable requirements in Reference Appendices RA2, RA3, and the requirements specified on the Certificate of Compliance for the building approved by the enforcement agency.
- The information reported on applicable sections of the Certificate(s) of Installation (CF2R) signed and submitted by the person(s) responsible for the construction or installation conforms to the requirements specified on the Certificate(s) of Compliance (CF1R) approved by the enforcement agency.
- I will ensure that a registered copy of this Certificate of Verification shall be posted, or made available with the building permit(s) issued for the building, and made available to the enforcement agency for all applicable inspections. I understand that a registered copy of this Certificate of Verification is required to be included with the documentation the builder provides to the building owner at occupancy.

BUILDER OR INSTALLER INFORMATION AS SHOWN ON THE CERTIFICATE OF INSTALLATION

Company Name (Installing Subcontractor, General Contractor, or Builder/Owner):	
Responsible Builder or Installer Name:	CSLB License:

HERS PROVIDER DATA REGISTRY INFORMATION

Sample Group Number (if applicable):	Dwelling Test Status in Sample Group (if applicable):
--------------------------------------	---

HERS RATER INFORMATION

HERS Rater Company Name:	
Responsible Rater Name:	Responsible Rater Signature:
Responsible Rater Certification Number w/ this HERS Provider:	Date Signed:

CF3R-MCH-25e-H User Instructions**Section A. System Information**

1. This information is automatically pulled from the Certificate of Installation (CF2R-MCH-25). If installed system does not match this entry, it can be overwritten by rater but it will be flagged as a possible fail.
2. This information is automatically pulled from the Certificate of Installation (CF2R-MCH-25). If installed system does not match this entry, it can be overwritten by rater but it will be flagged as a possible fail.
3. This information is automatically pulled from the Certificate of Installation (CF2R-MCH-25). If installed system does not match this entry, it can be overwritten by rater but it will be flagged as a possible fail.
4. This information is automatically pulled from the Certificate of Installation (CF2R-MCH-25). If installed system does not match this entry, it can be overwritten by rater but it will be flagged as a possible fail.
5. This information is automatically pulled from the Certificate of Installation (CF2R-MCH-25). If installed system does not match this entry, it can be overwritten by rater but it will be flagged as a possible fail.
6. This information is automatically pulled from the Certificate of Installation (CF2R-MCH-25). If installed system does not match this entry, it can be overwritten by rater but it will be flagged as a possible fail.
7. This information is automatically pulled from the Certificate of Installation (CF2R-MCH-25). If installed system does not match this entry, it can be overwritten by rater but it will be flagged as a possible fail. Choose the type of refrigerant used by the system being verified. R-22 and R-410A are the most common, but other types may occasionally be encountered.
8. This information is automatically pulled from the Certificate of Installation (CF2R-MCH-25). If "Other" is chosen in A07, then installer will indicate the type of refrigerant being used. If R-22 or R-410A is being used (regardless of trade name, Puron, Genetron, etc.) it should be indicated in A07, not here. This row is only for refrigerants other than R-22 and R-410a. Documentation of other refrigerants should be requested. If installed system does not match this entry, it can be overwritten by rater but it will be flagged as a possible fail.
9. This information is automatically pulled from the Certificate of Installation (CF2R-MCH-25). If applicable, a liquid line filter drier shall be installed according to the manufacturer's specifications.
10. This information is automatically pulled from the Certificate of Installation (CF2R-MCH-25). These are defined in detail the Residential Compliance Manual. If installed system does not match this entry, it can be overwritten by rater but it will be flagged as a possible fail. Indicate whether the HVAC system is Completely New, Replacement or an Alteration.
11. This information is automatically pulled from the Certificate of Installation (CF2R-MCH-25). Installer is to select the appropriate choice regarding whether this system has a Fault Indicator Display (FID). Qualifying FID's may exempt a system from HERS refrigerant charge verification. FID's are described in Joint Appendix JA6.1. Qualifying FID's must appear on a list of approved devices kept by the Commission. If installed system does not match the description here, it fails. Note: Installation of a FID does not exempt the installer from proper refrigerant charge verification. It may only exempt the need for third party refrigerant charge verification. Third party verification of the FID is required. Other requirements may also be triggered.
12. This information is automatically pulled from the Certificate of Installation (CF2R-MCH-25). Most ducted split systems and package systems are of the type that minimum airflow can be verified using an approved measurement procedure. Examples of systems that do not meet this description are ductless systems. Selecting "No" here may subject the project to additional scrutiny by enforcement personnel.
13. This information is automatically pulled from the Certificate of Installation (CF2R-MCH-25). Most ducted split systems and package systems are of the type that approved refrigerant charge verification procedures detailed in Residential Appendix RA3.2.2 or RA1 can be used (i.e., Standard Charge Verification or Winter Setup Verification procedures). Examples of systems that may not meet this description are "mini splits" or variable refrigerant flow systems that may only be charged using weigh-in procedures. Selecting "No" here may subject the project to additional scrutiny.
14. HERS rater to input date of their refrigerant charge verification.
15. This information is automatically pulled from the Certificate of Installation (CF2R-MCH-25). The installer is to have selected the refrigerant charge verification method used from the choices provided:
 - Superheat (outdoor temperature must be $\geq 55^{\circ}\text{F}$); this verification method can only be used when the outdoor temperature is at or above 55°F . It is only used on systems with fixed orifice refrigerant metering devices (non-variable metering devices). This method is detailed in Reference Appendix RA3.2.2.6.1. Systems verified using this method may be eligible for HERS verification compliance using Group Sampling. Choosing this option will generate a CF2R-MCH-25a.
 - Subcooling (outdoor temperature must be $\geq 55^{\circ}\text{F}$); this verification method can only be used when the outdoor temperature is at or above 55°F . It is only used on systems with variable metering devices (TXV or EXV). This method is detailed in Reference Appendix RA3.2.2.6.2. Systems verified using this method may be eligible for HERS verification compliance using Group Sampling. Choosing this option will generate a CF2R-MCH-25b.
 - Weigh-in; this verification method can be used by the installer at any outdoor temperature allowed by the equipment manufacturer. This method is detailed in Reference Appendix RA3.2.3. Systems verified using this method are NOT eligible for HERS verification compliance using Group Sampling. Choosing this option will generate a CF2R-MCH-25c.
 - Winter Setup (applicable when outdoor temperature is $< 55^{\circ}\text{F}$); the Winter Setup verification method is a special version of the Subcooling method. It can be used when the outdoor temperature is between 37°F and 55°F . It can only be used on equipment where the manufacturer has specifically approved it for the equipment being tested. The Winter Setup procedure is details in Residential Appendix RA1.2. Choosing this option will generate a CF2R-MCH-25e.

- New Package Unit Factory Charge; the installer should choose this option when a new package unit is being installed that has an AHRI rating. This helps ensure that the unit was properly charged at the factory. HERS verification of refrigerant charge may not be required in this case. Choosing this option will generate a CF2R-MCH-25f.
16. This information is automatically pulled from the Certificate of Installation (CF2R-MCH-25). The installer (or rater) is to have identified who performed the verification that is documented on the Certificate of Installation. Note that HERS verification compliance by Group Sampling requires that the installer perform their own refrigerant charge verification as part of the installation of the equipment prior to the system being put into a sample group for possible selection by a HERS rater for verification. If Group Sampling is not intended, the HERS Rater may perform the refrigerant charge verification on behalf of the Installing Contractor (applies to any method but Weigh-In) and the Rater will enter same results on both the CF2R and CF3R.
 17. This information is automatically pulled from the Certificate of Installation (CF2R-MCH-25). The Group Sampling status is automatically displayed based on the input results of A15 and A16 on the CF2R. Group Sampling procedures are detailed in Residential Appendix RA2.3.
 18. Specify the refrigerant charge verification used by the HERS rater. Choices vary depending on what method was specified in A11, A12, and A15.

Section B. System Model Applicability for Winter Setup Method

1. This information is automatically pulled from the Certificate of Installation (CF2R-MCH-25). Installer is to have selected the correct metering device used on the system being verified. This will check against the refrigerant charge verification method selected in A15. An error message will appear in B02 if the wrong verification method may have been selected. Winter Setup verification can only be used on systems with variable metering devices (TXV or EXV). If installed system does not match this entry, it can be overwritten by rater but it will be flagged as a possible fail.
2. This box is automatically filled out. Winter Setup verification can only be used on systems with variable metering devices (TXV or EXV).
3. Rater must verify that the system being tested appears on the list of approved equipment for Winter Setup Method.

Section C. Instrument Calibration

1. Enter the date of most recent Digital Refrigerant Gauge Calibration Field Check by rater. Analog gauges are not allowed for verification purposes under the 2016 Standards. Specification for pressure gauges is found in Residential Appendix RA3.2.2.2.3. Procedures for the field check procedure are detailed in RA3.2.2.4.2. Calibration field check must happen at least once every 30 days.
2. Enter the date of the most recent Digital Thermocouple Calibration by rater. Specifications for thermocouples and temperature sensors can be found in Residential Appendix RA3.2.2.2.2. Procedures for calibration are detailed in RA3.2.2.4.1. Calibration must happen at least once every 30 days.
3. Digital Refrigerant Gauge Calibration status will appear automatically. If the date entered in C01 is more than 30 days prior to date of verification this row will indicate that calibration is required and you will not be allowed to continue filling out this document until calibration is performed.
4. Digital Thermocouple Calibration status will appear automatically. If the date entered in C02 is more than 30 days prior to date of verification this row will indicate that calibration is required and you will not be allowed to continue filling out this document until calibration is performed.

Section D. Measurement Access Hole (MAH) Verification

1. This information is automatically pulled from the Certificate of Installation (CF2R-MCH-25). Installer is to have indicated the method used to demonstrate compliance with the MAH requirement by selecting the appropriate method from the drop down list. Procedures for installing MAH's are detailed in RA3.2.2.3. Selecting that the MAH cannot be installed consistent with Figure 3.2-1 may result in additional scrutiny by enforcement personnel). If installed system does not match this entry, it can be overwritten by rater but it will be flagged as a possible fail.

Section E. Minimum System Airflow Rate Verification

1. This information is automatically calculated based on the information given in line A10. This is the target minimum system airflow required for the system being verified.
2. This information is automatically calculated based on either the CF3R-MCH-23, or CF3R-MCH-28, which documents the rater's measured airflow of the system being verified (or alternative method). If the measured airflow is not adequate it will not comply with the airflow requirements and refrigerant charge verification cannot be performed.

Section F. Subcooling Charge Verification Method – Data Collection

1. The Rater must independently collect this data. Measure and record the lowest return air dry-bulb temperature that occurred during the refrigerant charge procedure in °F. This temperature must remain above 70°F during the verification procedure. This requirement is detailed in Residential Appendix RA3.2.2.5.
2. The Rater must independently collect this data. Measure and record the condenser air dry-bulb temperature ($T_{\text{condenser}}$) in °F. This value must be at least 55°F and no more than 115°F to use the Subcooling Charge Verification Method.
3. If a value less than 55°F or greater than 115°F is entered in F02 the Subcooling Method cannot be used.
4. The Rater must independently collect this data. Measure and record the liquid line temperature (T_{liquid}) in F. This procedure is detailed in RA3.2.2.5. This value is used to calculate the measured subcool temperature.

5. The Rater must independently collect this data. Measure and record the liquid line pressure (P_{liquid}) in psig. This procedure is detailed in RA3.2.2.5. This value is used to determine the condenser saturation temperature ($T_{\text{condenser,sat}}$) from a pressure temperature chart for the appropriate refrigerant (can be internal to a digital gauge), which is entered into F06.
6. Enter the condenser saturation temperature ($T_{\text{condenser,sat}}$) from the digital gauge or a separate pressure-temperature chart that corresponds to the liquid line pressure entered in F05, in °F.
7. Measured Subcooling is automatically calculated as the difference between the liquid line temperature (°F04) and the condenser saturation temperature (°F06)
8. The Rater must independently collect this data. Enter target subcooling from manufacturer. This may be a challenge to find for older equipment. Internet searches can sometimes result in archived equipment specifications for the equipment in question, or sometimes a very similar model. If the manufacturer's target cannot be found the Commission's Executive Director may provide additional guidance for compliance.
9. System passes Subcooling method when F08 is within plus or minus 6°F of F07. Note that the target for the installer, on the CF2R, is plus or minus 3°F.

Section G. Metering Device Verification

1. The Rater must independently collect this data. Measure and record the suction line temperature (T_{suction}) in °F. This procedure is detailed in RA3.2.2.5. This value is used to calculate the measured superheat.
2. The Rater must independently collect this data. Measure and record the suction line pressure (P_{suction}) in psig. This procedure is detailed in RA3.2.2.5. This value is used to determine the evaporator saturation temperature ($T_{\text{evaporator,sat}}$) from a pressure temperature chart for the appropriate refrigerant (can be internal to a digital gauge), which is entered into G03.
3. Enter the evaporator saturation temperature ($T_{\text{evaporator,sat}}$) from the digital gauge or a separate pressure-temperature chart that corresponds to the suction line pressure entered in G02, in °F.
4. Measured superheat is automatically calculated as the difference between the suction line temperature (G01) and the evaporator saturation temperature (G03)
5. There are two possible criteria for passing. If the manufacturer's specification is known it should be used, otherwise the CEC requirement is that the superheat be between 4°F and 25°F, inclusive. This row checks the CEC requirement.
6. If the manufacturer's target superheat for ensuring proper metering device operation is known, it supersedes the CEC requirement of being between 4°F and 25°F. If "Yes, documentation to be provided upon request." is selected, the installer should be prepared to provide documentation for the target values used.
7. There are two possible criteria for passing. If the manufacturer's specification is known it should be used, otherwise the CEC requirement is that the superheat be between 4°F and 25°F, inclusive. If "Yes, documentation to be provided upon request." is selected in G06, the installer should be prepared to provide documentation for the target values used.

Section H. Confirmation of Refrigerant Pressure Differential

1. This box is automatically filled out. It verifies that the correct refrigerant pressure was maintained.
2. This box is automatically filled out. It verifies that the correct refrigerant pressure was maintained. With a Condenser Outlet Air Restrictor installed, and after system operation was stabilized for at least 15 minutes, throughout the data collection for this verification, the difference between the liquid line pressure and suction line pressure must be maintained between 160 and 220 psi for R-410A systems, or between 100 and 145 psi for R-22 systems. If not an error message will appear here.