

DOCKETED

Docket Number:	15-BSTD-02
Project Title:	Residential Compliance Manual and Documents
TN #:	232818-26
Document Title:	2016-CF2R-MCH-24d-BuildingEnvelopeAirLeakageWorksheet-RepeatedSinglePointTest-ManualMeterpdf
Description:	N/A
Filer:	Corrine Fishman
Organization:	California Energy Commission
Submitter Role:	Public Agency
Submission Date:	4/22/2020 9:24:16 AM
Docketed Date:	4/22/2020

BUILDING LEAKAGE WORKSHEET

CEC-CF2R-MCH-24-H (Revised 10/16)

CALIFORNIA ENERGY COMMISSION



CERTIFICATE OF INSTALLATION		CF2R-MCH-24-H
Building Leakage Worksheet		(Page 1 of 3)
Project Name:	Enforcement Agency:	Permit Number:
Dwelling Address:	City:	Zip Code:

A. Building Air Leakage – General Information		
01	Indoor Temperature During Test (°F)	
02	Outdoor Temperature During Test (°F)	
03	Blower Door Location	
04	Building Elevation (ft)	
05	Building Volume (ft ³)	
06	Date of the Diagnostic Test for this Dwelling	

B. Diagnostic Equipment Information				
01	Number of Manometers Used to Measure Home Pressurization			
	02	03	04	05
	Manometer Make	Manometer Model	Manometer Serial Number	Manometer Calibration Date
				Manometer Calibration Status
07	Number of Fans Used to Pressurize Home			
	08	09	10	11
	Fan Make	Fan Model	Fan Serial Number	Fan Configuration (rings)

C. Envelope Leakage Worksheet – Depressurization - MCH24d – Repeated Single Point Air Tightness Test With Manual Meter				
01	Time Average Period of Meter			
02	Blower Door Software used for Calculations?			
03	Test Methodology			
	Depressurization			
	04	05	06	07
	Baseline Building Pressure Reading	Unadjusted Building Pressure	Nominal Fan Flow	Induced Building Pressure
				Nominal CFM50
09	Average Nominal CFM50			
Note:	<ul style="list-style-type: none"> For multifamily, each dwelling unit must be tested individually and shown to meet the leakage requirements. Depressurization of the adjacent dwelling units while conducting this test is not allowed. 			

D. Altitude and Temperature Correction		
01	Altitude Correction Factor	
02	Temperature Correction Factor	
03	Corrected CFM50	

BUILDING LEAKAGE WORKSHEET

CEC-CF2R-MCH-24-H (Revised 10/16)

CALIFORNIA ENERGY COMMISSION



CERTIFICATE OF INSTALLATION		CF2R-MCH-24-H
Building Leakage Worksheet		(Page 2 of 3)
Project Name:	Enforcement Agency:	Permit Number:
Dwelling Address:	City:	Zip Code:

E. Accuracy Adjustment

01	Standard Deviation of Nominal CFM 50 Values Above	
02	Percent Uncertainty	
03	Accuracy Level	
04	Accuracy Adjustment Factor	
05	Adjusted CFM50 Depressurization (measured air leakage rate)	
06	Corrected CFM50 (from software)	
07	Percent Uncertainty @ 95% Confidence Level (from software)	

F. Envelope Leakage Worksheet – Pressurization - MCH24d – Repeated Single Point Air Tightness Test With Manual Meter

01	Time Average Period of Meter			
02	Blower Door Software used for Calculations?			
03	Test Methodology	Pressurization		
04	05	06	07	08
Baseline Building Pressure Reading	Unadjusted Building Pressure	Nominal Fan Flow	Induced Building Pressure	Nominal CFM50
09	Average Nominal CFM50			
Note:				
<ul style="list-style-type: none"> For multifamily, each dwelling unit must be tested individually and shown to meet the leakage requirements. Pressurization of the adjacent dwelling units while conducting this test is not allowed. 				

G. Altitude and Temperature Correction

01	Altitude Correction Factor	
02	Temperature Correction Factor	
03	Corrected CFM50	

H. Accuracy Adjustment

01	Standard Deviation of Nominal CFM 50 Values Above	
02	Percent Uncertainty	
03	Accuracy Level	
04	Accuracy Adjustment Factor	
05	Adjusted CFM50 Pressurization (measured air leakage rate)	
06	Corrected CFM50 (from software)	
07	Percent Uncertainty @ 95% Confidence Level (from software)	

BUILDING LEAKAGE WORKSHEET

CEC-CF2R-MCH-24-H (Revised 10/16)

CALIFORNIA ENERGY COMMISSION



CERTIFICATE OF INSTALLATION		CF2R-MCH-24-H
Building Leakage Worksheet		(Page 3 of 3)
Project Name:	Enforcement Agency:	Permit Number:
Dwelling Address:	City:	Zip Code:

DOCUMENTATION AUTHOR'S DECLARATION STATEMENT

1. I certify that this Certificate of Installation documentation is accurate and complete.

Documentation Author Name:	Documentation Author Signature:
Documentation Author Company Name:	Date Signed:
Address:	CEA/HERS Certification Identification (if applicable):
City/State/Zip:	Phone:

RESPONSIBLE PERSON'S DECLARATION STATEMENT

I certify the following under penalty of perjury, under the laws of the State of California:

- The information provided on this Certificate of Installation is true and correct.
- I am either: a) a responsible person eligible under Division 3 of the Business and Professions Code in the applicable classification to accept responsibility for the system design, construction, or installation of features, materials, components, or manufactured devices for the scope of work identified on this Certificate of Installation and attest to the declarations in this statement, or b) I am an authorized representative of the responsible person and attest to the declarations in this statement on the responsible person's behalf.
- The constructed or installed features, materials, components or manufactured devices (the installation) identified on this Certificate of Installation conforms to all applicable codes and regulations and the installation conforms to the requirements given on the Certificate of Compliance, plans, and specifications approved by the enforcement agency.
- I understand that a HERS rater will check the installation to verify compliance and if such checking determines the installation fails to comply, I am required to offer any necessary corrective action at no charge to the building owner.
- I will ensure that a registered copy of this Certificate of Installation shall be posted, or made available with the building permit(s) issued for the building, and made available to the enforcement agency for all applicable inspections. I understand that a registered copy of this Certificate of Installation is required to be included with the documentation the builder provides to the building owner at occupancy.

Responsible Builder/Installer Name:	Responsible Builder/Installer Signature:	
Company Name: (Installing Subcontractor or General Contractor or Builder/Owner)	Position With Company (Title):	
Address:	CSLB License:	
City/State/Zip:	Phone:	Date Signed:
Third Party Quality Control Program (TPQCP) Status:	Name of TPQCP (if applicable):	

CF2R-MCH-24d-H User Instructions**Section A. Building Air Leakage – General Information**

1. Enter the indoor temperature measured at the time that the building air leakage test was performed.
2. Enter the outdoor temperature measured at the time that the building air leakage test was performed.
3. Provide a brief description of the location where the blower door was installed for the test. (Examples: “front entry door on west side of house”, “door between house and garage”, “large window in family room”)
4. Enter the building elevation; use the value for the closest city found in Joint Appendix JA2.2. Only elevations higher than 5,000 feet require an adjustment to the calculations.
5. This number is automatically pulled from the CF1R. It is used to calculate air changes.
6. Enter the date that the building leakage test data was collected.

Section B. Diagnostic Equipment Information

1. Enter the number of manometers used to measure the home pressurization. If more than one system is used, the fan flow numbers need to be manually added together, unless blower door software is used that will accommodate multiple fan systems running simultaneously.
2. Enter the make (brand) of the manometer used to collect the building air leakage data. (Examples: Retrotec, Energy Conservatory)
3. Enter the model of the manometer used to collect the building air leakage data. (Examples: DM-2 Mark II, DG700)
4. Enter the serial number of the manometer used to collect the building air leakage data.
5. Enter the most recent date that the manometer was calibrated by following manufacturer’s calibration specifications.
6. This field is automatically filled. If the calibration date was more than 12 months prior to the test date entered in Row A.6 above, an error will appear.
7. Enter the number of blower door fan systems required to run simultaneously to pressurize the home for the building air leakage test. If more than one system is used, the fan flow numbers need to be manually added together, unless blower door software is used that will accommodate multiple fan systems running simultaneously.
8. Enter the make (brand) of the fan used to collect the building air leakage data. (Examples: Retrotec, Energy Conservatory)
9. Enter the model of the fan used to collect the building air leakage data. (Examples: US1000, Q46, BD3, BD4)
10. Enter the serial number of the fan used to collect the building air leakage data.
11. Enter the fan configuration shown on the meter. This is sometimes referred to as “range configuration”, “CONFIG” or “rings”. (Examples: Open, A, B, C8)

Section C. Envelope Leakage (MCH24d) - Depressurization

1. Enter the Time Average Period used on the manometer during the DEPRESSURIZATION test. Must be at least 10 seconds.
2. This version of the MCH-24 can be used with an ASTM E779-10 compliant software, typically provided by the blower door manufacturer. Confirm with the software vendor that it is compliant.
3. Type of test being performed: Depressurization (air blowing out of house). All blower door induced pressures are to be negative relative to outside.
4. Enter five to nine Baseline Building Pressure readings (Resolution of 0.1 Pa).
5. Enter five to nine Unadjusted Building Pressure numbers straight from the manometer. All blower door induced pressures for the depressurization tests are to be negative relative to outside.
6. Enter five to nine Nominal Fan Flows from the manometer that corresponds to the Unadjusted Building Pressure values. All blower door induced pressures for the depressurization tests are to be negative relative to outside.
7. This field is automatically calculated. The Induced Building Pressure is the difference between the Unadjusted Building Pressure and the Baseline Building pressure.
8. This field is automatically calculated. The Nominal Fan Flow at the Induced Building Pressure is adjusted mathematically for a target pressure of -50 Pa.
9. This field is automatically calculated. It is the average of the Nominal CFM50 values for the 5-9 repeated single point tests.

Section D. Altitude and Temperature Correction

1. This field is automatically calculated. The equation used to calculate this value in the field equals:
 - a. If the elevation is less than or equal to 5,000 ft, the Altitude Correction Factor is 1 (no adjustment).
 - b. If the elevation is greater than 5,000 ft, the Altitude Correction equation equals $1 + (0.000006 * \text{elevation in feet})$.
2. Enter the Temperature Correction Factor from Table RA3.8-2 using the indoor and outdoor temperatures entered in Section A.

Table RA3.8-2 Temperature Correction Factors for Depressurization Testing- Calculated according to ASTM E779-10

Outside Temp (F)	Inside Temperature (F)									
	50	55	60	65	70	75	80	85	90	
-20	1.062	1.072	1.081	1.090	1.099	1.108	1.117	1.127	1.136	
-15	1.056	1.066	1.075	1.084	1.093	1.102	1.111	1.120	1.129	
-10	1.051	1.060	1.069	1.078	1.087	1.096	1.105	1.114	1.123	
-5	1.045	1.054	1.063	1.072	1.081	1.090	1.099	1.108	1.117	
0	1.039	1.048	1.057	1.066	1.075	1.084	1.093	1.102	1.111	
5	1.033	1.042	1.051	1.060	1.069	1.078	1.087	1.096	1.105	
10	1.028	1.037	1.046	1.055	1.064	1.072	1.081	1.090	1.099	
15	1.023	1.031	1.040	1.049	1.058	1.067	1.076	1.084	1.093	
20	1.017	1.026	1.035	1.044	1.052	1.061	1.070	1.079	1.087	
25	1.012	1.021	1.029	1.038	1.047	1.056	1.064	1.073	1.082	
30	1.007	1.015	1.024	1.033	1.041	1.050	1.059	1.067	1.076	
35	1.002	1.010	1.019	1.028	1.036	1.045	1.054	1.062	1.071	
40	0.997	1.005	1.014	1.023	1.031	1.040	1.048	1.057	1.065	
45	0.992	1.000	1.009	1.017	1.026	1.035	1.043	1.051	1.060	
50	0.987	0.995	1.004	1.012	1.021	1.029	1.038	1.046	1.055	
55	0.982	0.990	0.999	1.008	1.016	1.024	1.033	1.041	1.050	
60	0.997	0.986	0.994	1.003	1.011	1.019	1.028	1.036	1.045	
65	0.973	0.981	0.989	0.998	1.006	1.015	1.023	1.031	1.040	
70	0.968	0.976	0.985	0.993	1.001	1.010	1.018	1.026	1.035	
75	0.963	0.972	0.980	0.988	0.997	1.005	1.013	1.022	1.030	
80	0.959	0.967	0.976	0.984	0.992	1.000	1.009	1.017	1.025	
85	0.955	0.963	0.971	0.979	0.988	0.996	1.004	1.012	1.020	
90	0.950	0.958	0.967	0.975	0.983	0.991	0.999	1.008	1.016	
95	0.946	0.954	0.962	0.970	0.979	0.987	0.995	1.003	1.011	
100	0.942	0.950	0.958	0.966	0.970	0.982	0.990	0.998	1.007	
105	0.938	0.946	0.954	0.962	0.970	0.978	0.986	0.994	1.002	
110	0.933	0.942	0.950	0.952	0.966	0.974	0.982	0.990	0.998	

- This field is automatically calculated. The Corrected CFM50 is the Nominal CFM50 from Section C multiplied by the Altitude and Temperature Correction Factors.

Section E. Accuracy Adjustment

- This field is automatically calculated. It is the Standard Deviation of the Nominal CFM50 values from the 5 to 9 repeated single point tests.
- This field is automatically calculated. It is the Percent Uncertainty and the equation used to calculate this value in the field equals $\{[(E.1/\text{square root } N \text{ or the number of tests}) \times t\text{-statistic look up from table RA 3.8-1}]/D.3 \text{ Corrected CFM50}\} = \text{Percent Uncertainty}$.

Table 3.8-1 Precision Uncertainty: Values of t-statistic

Number of Readings	t-statistic
5	2.78
6	2.57
7	2.45
8	2.37
9	2.31

- This field is automatically calculated. The equation used to calculate this value in the field equals:
 - If the Percent Uncertainty in E.2 ≤ 10 , then enter "standard" as Accuracy Level in box E. 3
 - If the Percent Uncertainty in E.2 > 10 , then enter "reduced" as Accuracy Level in box E. 3
- This field is automatically calculated. The equation used to calculate this value in the field equals:
 - If the Accuracy Level E.3 = Standard, then enter 1 as Accuracy Adjustment Factor in box E.4
 - If the Accuracy Level E.3 = Reduced, Accuracy Adjustment Factor equation equals $1+(E.2/100)$
- This field is automatically calculated. The equation used to calculate this value in the field equals the $D.3 * E.4 = \text{Adjusted CFM50}$
- Enter the Corrected CFM50 from manometer software.
- Enter the Percent Uncertainty from manometer software.

Section F. Envelope Leakage (MCH24d) - Pressurization

1. Enter the Time Average Period used on the manometer during the PRESSURIZATION test. Must be at least 10 seconds.
2. This version of the MCH-24 can be used with an ASTM E779-10 compliant software, typically provided by the blower door manufacturer. Confirm with the software vendor that it is compliant.
3. Type of test being performed: Pressurization (air blowing into house). All blower door induced pressures are to be positive relative to outside.
4. Enter five to nine Baseline Building Pressure readings (Resolution of 0.1 Pa).
5. Enter five to nine Unadjusted Building Pressure numbers straight from the manometer. All blower door induced pressures for the pressurization tests are to be positive relative to outside.
6. Enter five to nine Nominal Fan Flows from the manometer that corresponds to the Unadjusted Building Pressure values. All blower door induced pressures for the pressurization tests are to be positive relative to outside.
7. This field is automatically calculated. The Induced Building Pressure is the difference between the Unadjusted Building Pressure and the Baseline Building Pressure.
8. This field is automatically calculated. The Nominal Fan Flow at the Induced Building Pressure is adjusted mathematically for a target pressure of 50 Pa.
9. This field is automatically calculated. It is the average of the Nominal CFM50 values for the 5-9 repeated single point tests.

Section G. Altitude and Temperature Correction

1. This field is automatically calculated. The equation used to calculate this value in the field equals:
 - c. If the elevation is less than or equal to 5,000 ft, the Altitude Correction Factor is 1 (no adjustment).
 - d. If the elevation is greater than 5,000 ft, the Altitude Correction equation equals $1 + (0.000006 * \text{elevation in feet})$.
2. Enter the Temperature Correction Factor from Table RA3.8-3 using the indoor and outdoor temperatures entered in Section A.

Table RA3.8-3 Temperature Correction Factors for Pressurization Testing- Calculated according to ASTM E779-10

		Inside Temperature (F)								
		50	55	60	65	70	75	80	85	90
Outside Temp (F)	-20	0.865	0.861	0.857	0.853	0.849	0.845	0.841	0.837	0.833
	-15	0.874	0.870	0.866	0.862	0.858	0.854	0.850	0.846	0.842
	-10	0.883	0.879	0.874	0.870	0.866	0.862	0.858	0.854	0.850
	-5	0.892	0.887	0.883	0.879	0.875	0.871	0.867	0.863	0.859
	0	0.900	0.896	0.892	0.887	0.883	0.879	0.875	0.871	0.867
	5	0.909	0.905	0.900	0.896	0.892	0.888	0.883	0.879	0.875
	10	0.918	0.913	0.909	0.905	0.900	0.896	0.892	0.888	0.884
	15	0.927	0.922	0.918	0.913	0.909	0.905	0.900	0.896	0.892
	20	0.935	0.931	0.926	0.922	0.917	0.913	0.909	0.905	0.900
	25	0.944	0.939	0.935	0.930	0.926	0.922	0.917	0.913	0.909
	30	0.952	0.948	0.943	0.939	0.934	0.930	0.926	0.921	0.917
	35	0.961	0.956	0.952	0.947	0.943	0.938	0.934	0.930	0.926
	40	0.970	0.965	0.960	0.956	0.951	0.947	0.942	0.938	0.934
	45	0.978	0.974	0.961	0.964	0.960	0.955	0.951	0.946	0.942
	50	0.987	0.982	0.977	0.973	0.968	0.963	0.959	0.955	0.950
	55	0.995	0.990	0.986	0.981	0.976	0.972	0.967	0.963	0.958
	60	1.004	0.999	0.994	0.998	0.985	0.980	0.976	0.971	0.967
	65	1.012	1.008	1.003	0.998	0.993	0.988	0.984	0.979	0.975
	70	1.021	1.016	1.011	1.006	1.001	0.997	0.992	0.988	0.983
	75	1.029	1.024	1.019	1.015	1.010	1.005	1.000	0.996	0.991
80	1.038	1.033	1.028	1.023	1.018	1.013	1.009	1.004	0.999	
85	1.046	1.041	1.036	1.031	1.026	1.022	1.017	1.012	1.008	
90	1.055	1.050	1.045	1.040	1.035	1.030	1.025	1.020	1.016	
95	1.063	1.058	1.053	1.048	1.043	1.038	1.033	1.028	1.024	
100	1.072	1.066	1.061	1.056	1.051	1.046	1.041	1.037	1.032	
105	1.080	1.075	1.070	1.064	1.059	1.054	1.050	1.045	1.040	
110	1.088	1.083	1.078	1.073	1.068	1.063	1.058	1.053	1.048	

3. This field is automatically calculated. The Corrected CFM50 is the Nominal CFM50 from Section F multiplied by the Altitude and Temperature Correction Factors.

Section H. Accuracy Adjustment

1. This field is automatically calculated. It is the Standard Deviation of the Nominal CFM50 values from the 5 to 9 repeated single point tests.
2. This field is automatically calculated. It is the Percent Uncertainty and the equation used to calculate this value in the field equals $\{[(H.1/\text{square root } N \text{ or the number of tests}) \times t\text{-statistic look up from table RA 3.8-1}] / G.3 \text{ Corrected CFM50}\} = \text{Percent Uncertainty}$.

Table 3.8-1 Precision Uncertainty: Values of t-statistic

Number of Readings	t-statistic
5	2.78
6	2.57
7	2.45
8	2.37
9	2.31

3. This field is automatically calculated. The equation used to calculate this value in the field equals:
 - c. If the Percent Uncertainty in H.2 \leq 10, then enter “standard” as Accuracy Level in box H. 3
 - d. If the Percent Uncertainty in H.2 $>$ 10, then enter “reduced” as Accuracy Level in box H. 3
4. This field is automatically calculated. The equation used to calculate this value in the field equals:
 - c. If the Accuracy Level H.3 = Standard, then enter 1 as Accuracy Adjustment Factor in box H.4
 - d. If the Accuracy Level H.3 = Reduced, Accuracy Adjustment Factor equation equals $1+(H.2/100)$
5. This field is automatically calculated. The equation used to calculate this value in the field equals the $G.3 * H.4 =$ Adjusted CFM50
6. Enter the Corrected CFM50 from manometer software.
7. Enter the Percent Uncertainty from manometer software.

For information and data collection only. Not valid until registered with a HERS provider