

DOCKETED	
Docket Number:	82-AFC-01C
Project Title:	Compliance - PG&E Geysers Unit 20, 82-AFC-01C
TN #:	271623
Document Title:	2025 Annual Compliance Report - Grant (U20)
Description:	N/A
Filer:	Saima Baig
Organization:	Geysers Power Company, LLC
Submitter Role:	Applicant
Submission Date:	7/27/2026 9:41:18 AM
Docketed Date:	7/27/2026

GPC-26-097

July 23, 2026

Rena Eddy, Compliance Project Manager
Energy Facilities Siting and Environmental Protection Division
California Energy Commission
1516 Ninth Street, MS-15
Sacramento, California 95814-5512


Subject: 2025 Annual Compliance Report – Unit 20 (Grant) Power Plant (82-AFC-01C)

Dear Ms. Eddy:

In fulfillment of the Compliance Plan's annual reporting requirement, Geysers Power Company, LLC hereby submits the 2025 Annual Compliance Report (ACR) for Unit 20 (Grant), Docket Number 82-AFC-01C, as required by Condition COM-5.

If you have any comments or questions, please contact me at (707) 431-6062.

Sincerely,

Signed by:  A33C5C7694CE409... Saima Baig EHS Director Calpine Corporation	Initial 
--	--

Geysers Grant Plant (Unit 20)
82-AFC-01C
Annual Compliance Report to the California Energy Commission
January 2025 - December 2025 Reporting Period

EXECUTIVE SUMMARY

Section 25532 of the Public Resources Code provides that the California Energy Commission (CEC) shall establish a monitoring system to ensure that any facility certified by the CEC is constructed and operated in compliance with air, water quality, public health, safety, and other applicable regulations, guidelines, and conditions adopted or established by the CEC.

On March 18, 1982, PG&E filed an Application for Certification (AFC) for Geysers Power Plant Unit 20. In order for the AFC to be granted the CEC issued the “Final Commission Decision Document for Geysers Power Plant Unit 20”. In November 1999, the CEC license was transferred from PG&E to Geysers Power Company LLC (GPC or Project Owner). The license requires GPC to be responsible for administering and monitoring various Conditions for Certification as contained in the Final Commission Decision, in accordance with the Compliance Plan for Unit 20, including submitting an Annual Report that summarizes compliance tasks conducted during the previous year.

Two amendments to the Final Decision have been approved by the CEC, resulting in the inclusion of additional on-going compliance tasks for reporting in the Annual Compliance Report.

First, on December 10, 2018, the CEC Final Decision was amended to revise the Air Quality Conditions of Certification and approved the installation of the wet down system permanent diesel engine at Grant, Socrates and Quicksilver (TN#: 226129). The new Air Quality and Worker Safety Conditions of Certification requires on-going reporting of certain monitoring and other activities at Grant.

Second, on November 16, 2020, additional Compliance Conditions of Certification were adopted for Unit 20 (TN#: 235699): GEN-1, COM-1 through 11, and FIRE PROTECTION-1 through 5. Condition COM-5 requires submission of Periodic and Annual Compliance Reports and details specific reporting requirements that should be included in each Annual Compliance Report (ACR). The following sections of this ACR corresponds with the reporting requirements set forth in Condition COM-5. The conditions with annual reporting requirements are discussed under Section 3 and summarized below:

Technical Area	Conditions with Annual Reporting Requirements
Air Quality	AQ-C9, AQ-E2, AQ-E3, AQ-F11 AQ-SC2, AQ-SC3
Biological Resources	BR 5-1, BR 5-3, BR 5-4, BR 5-6, BR 5-10
Compliance	COM-5
Cultural Resources	CR 4-2
Fire Protection	Fire Protection-3
Public Health	PH 2-1
Water Quality, Hydrology and Water Resources	WQ 6-17

Geysers Grant Plant (Unit 20)
82-AFC-01C
Annual Compliance Report to the California Energy Commission
January 2025 - December 2025 Reporting Period

In accordance with Condition Compliance-5 of the License, Geysers Grant Plant (Grant) reports as follows:

1. Updated Compliance Matrix

A copy of the updated compliance matrix showing the status of all conditions of certification (with the exception of fully satisfied conditions) is provided as attachment COM-5.

2. Summary of current project operating status and explanation of any significant changes to facility operating status during the year

The Grant Power Plant is currently operational and there were no significant changes to facility operating status during the year. During the 2025 operational year, the following outages occurred:

Summary	Start	Actual End
Loss of Instrument Air	1/31/25 6:52	1/31/25 8:41
230 kV Line Outage	2/9/25 14:49	2/11/25 6:57
Spring Outage, Stretford Cleaning, Cooler Cleaning Overspeed and Electrical Trip Test	5/20/25 0:00	5/25/25 7:32
Main Steam Stop Valve Trouble	5/25/25 7:32	6/4/25 0:03
Seal Oil Trouble	6/11/25 20:24	6/11/25 23:10
Blown PT on 300G Backup Transformer	9/17/25 13:22	9/17/25 20:43
PLS 2000 Grid #9 Replacement	10/2/25 4:00	10/5/25 0:08
PG&E Transmission Induced Generation Outage (TIGO)	11/3/25 6:00	11/3/25 21:25
Tripped on Turbine Vibration Due to Earthquake	11/24/25 7:09	11/24/25 9:30
Tripped on Turbine Vibration Due to Earthquake	11/27/25 9:12	11/27/25 11:57

3. Required Annual Compliance Report Documents

The following documents are required by the Conditions of Certification to be submitted annually. The following table indicates which of these submissions are included with this ACR.

Geysers Grant Plant (Unit 20)

82-AFC-01C

Annual Compliance Report to the California Energy Commission

January 2025 - December 2025 Reporting Period

Condition of Certification	Submittal Title
AQ-C9 / AQ-E2 / AQ-SC2	Attachment AQ-E2a: Annual Criteria Pollutant Report for 2025 Attachment AQ-E2b: Engine operating data summary for 2025
AIR QUALITY (AQ)-E3	Compliance Statement: The Geysers greenhouse gas emissions report for 2025 was submitted to CARB via the Cal-eGGRT reporting tool.
AQ-F11	Attachment AQ-F11: Annual Compliance Certification for 2025
AQ-SC3 / COM-5	Attachment COM-5: Compliance Matrix This Annual Compliance Report is being submitted to the CEC in accordance with AQ-SC3 and COM-5. An updated Compliance Matrix is attached in accordance with COM-5.
BIOLOGICAL RESOURCES 5-1	Compliance Statement: Each of the below items (1-7), regarding reduction of the potential for erosion, were completed during initial construction. 1. Terracing cut and fill slopes 2. Lining ditches with gunite was completed during initial construction 3. Constructing and maintaining of sediment ponds as designated in the AFC was completed 4. Constructing a berm as described in the AFC 5. Applying cereal grain straw or rice straw as designated in the AFC 6. Revegetating all exposed slopes as described in Section 5.4 of the AFC and in the Unit 20 biological Resource Mitigation and Monitoring Plan 7. Revegetating approximately 1.7 miles of existing unpaved roads as described in the Monitoring and Mitigation Plan Attachment BIOLOGICAL RESOURCES 5-1a: (for item 3 above): 2025 Guzzler and Sediment Pond inspection pictures. For items 8 & 9 below: Geysers Panicum Monitoring Report was submitted as part of the 2023 ACR. 8. Protecting the Little Geysers Natural Area as defined in the AFC Appendix J, and 9. Implementing an erosion control program to reduce erosion at the Little Geysers (described in the PG&E and Union Oil proposal to CEC submitted September 1982).
BIOLOGICAL RESOURCES 5-3	Attachment BIOLOGICAL RESOURCES 5-1b: Geysers Panicum Monitoring Report for 2023 was submitted in the 2023 ACR. Monitoring of Geysers Panicum is required every 4 years and will be conducted next in 2027.
BIOLOGICAL RESOURCES 5-4	Compliance Statement: GPC is in compliance. There was no new development of makeup wells at Unit 20 that impacted the streptanthus brachiatus and S. morrisonii populations. Temporary fencing was not required in 2025.

Geysers Grant Plant (Unit 20)
82-AFC-01C
Annual Compliance Report to the California Energy Commission
January 2025 - December 2025 Reporting Period

Condition of Certification	Submittal Title
BIOLOGICAL RESOURCES 5-6	Compliance Statement: Each of the below items (a, b, d, e), as specified in the Monitoring and Mitigation Plan were completed: a. Prescribed burns (to be initiated the first fall season following power plant certification) or participation in the California Department of Forestry Chaparral Management Plan, b. Development of three springs, c. Development of a wildlife guzzler with annual maintenance and inspection during dry periods to ensure a year-round water supply, d. Revegetation with wildlife food and cover plants, and e. Construction of two raptor perch sites. Attachment BIOLOGICAL RESOURCES 5-1a (for item c above): 2024 Guzzler and Sediment Pond inspection pictures.
BIOLOGICAL RESOURCES 5-10	Statement of Progress: There were no construction activities at Unit 20 during the reporting period that required monitoring by a biologist.
CULTURAL RESOURCES 4-2	Compliance Statement: In 2025, the existing fence around archaeological site CA-SON-793 was maintained and is intact.
PUBLIC HEALTH 2-1	Attachment PH 2-1: Table of Quarterly Radon-222 Concentration Analysis in Non-Condensable Gases for 2025
FIRE PROTECTION - 3	Inspection, Testing, and Maintenance (ITM) reports are submitted to the CEC under confidential designation and annual reporting commenced in 2023. The annual 2025 confidential ITM report was submitted on April 27, 2026.
WATER QUALITY 6-17	Attachment WQ 6-17: 2025 Geysers Power Plant Units Recycled Water Use Report. A copy of the report is attached.

4. Cumulative List of All Known Post-Certification Changes Approved by the CEC or CPM

- Order Approving Settlement – 11/16/2020 – CEC TN 235698
- Order Approving Petition to Amend the Facility license (install permanent emergency diesel engine for cooling tower wet-down system) – 12/10/2018 – CEC TN 226129
- Final Permission for Executive Order B-36-16 Expedited Processing and NSCAPCD Authority to Construct – 2/8/2016 – TN 210233
- Approval of Emergency Reconstruction Activities Pursuant to Executive Order B-36-15 – 1/15/2016 – TN 207192
- Executive Director's Permission Letter for Cooling Tower Demolition after the 2015 Valley Fire – 10/8/2015 – TN 206307
- Approval of Verification Change BIO 5-03 – 1/23/2006

Geysers Grant Plant (Unit 20)

82-AFC-01C

Annual Compliance Report to the California Energy Commission

January 2025 - December 2025 Reporting Period

- Approval of Petition to Use Reclaimed Wastewater and Approval of Verification Changes – 3/12/2004 – CEC TN 31104
- Commissioner Order Approving Ownership Transfer from PG&E to Geysers Power Company – 4/14/1999 – CEC TN 11770
- Order Approving Modifications to Biology Condition 5-5, Waste Management Condition 11-7, and Deletion of Power Plant Efficiency and Reliability Condition 17-9 – 3/15/1995 – CEC Order No. P800-83-004
- Approval of Changes to Verifications for Conditions of Certification Air Quality 1-2, subpart 4, Air Quality 1-2, subpart 7, and Public Health 2-1 – 3/23/1995

5. Submittal deadlines not met

All 2025 compliance submittals have been submitted and there are no outstanding compliance materials for the 2025 operating year.

6. Filings Submitted to or Permits Issued by Other Governmental Agencies

- Title V Renewal Application to the NSCAPCD
- Quarterly Compliance Reports for Sonoma County Title V compliance to NSCAPCD
- Title V Operating Permit 2025 Annual Compliance Certification for the Power Plants submitted to NSCAPCD
- Annual Asbestos Notification: 2026 Nonscheduled Maintenance Projects at Geysers Power Company LLC Facilities Located in Sonoma County submitted to NSCAPCD
- PSD H₂S Abatement System Performance Results: Geysers Power Company LLC's Sonoma, Lake View, Grant, Quicksilver and Calistoga Power Plants submitted to CEC & NSCAPCD
- Sonoma County AB2588 Air Toxics "Hot Spots" Emission Inventory Report for the Inventory Year 2025 (electronic data submission) submitted to NSCAPCD
- Notification of CARB PERP Rental Engines for PSPS Backup Power in NSCAPCD
- Guzzler and Sediment Pond inspection pictures submitted to CEC
- Criteria Pollutant Year 2025 Emission Inventory for GPC Plants submitted to NSCAPCD
- Title V Fees submitted to NSCAPCD for the Grant (Unit 20) Power Plant Title V Operating Permit Renewal
- Semi Annual Deviation Reports submitted to NSCAPCD
- Monthly submission of completed hazardous waste manifests to DTSC
- Annual Hazardous Waste Report submitted to DTSC
- Monthly and Annual Waste Discharge Order reports which cover all Sonoma County plants, including Unit 20 to NCRWQCB
- Sulfur Hexafluoride (SF₆) Geothermal Resource Tracer Testing Exemption- Progress Report submitted to CARB
- 2025 Geysers Power Plant Units Recycled Water Use Report to the State WRCB-Division of Drinking Water

7. Projection of Scheduled Compliance Activities for Next Year

- AQ-1: Perform monthly source test cooling tower H₂S

Geysers Grant Plant (Unit 20)

82-AFC-01C

Annual Compliance Report to the California Energy Commission January 2025 - December 2025 Reporting Period

- AQ-2: Perform annual performance test on turbine exhaust system
- Compliance-5: Evaluate Site Contingency Plan for unplanned facility closure
- Cultural Resources 4-4: Continued inspection, maintenance and repair of existing fencing around the archaeological site identified as CA-SON-793
- Fire Protection-3: Perform inspections, testing, and maintenance of fire systems
- Fire Protection-3: Annual filing of all 2026 ITM reports
- Fire Protection-4 and Fire Protection-5: Reporting of corrective actions needed to address items identified for correction in quarterly ITM reports (as needed)
- Public Health 2-1: Perform quarterly sampling and analysis of radon-222 concentrations in non-condensable gases entering the power plant in the incoming steam line, or vent off-gas line, or H₂S abatement off-gas line
- Safety 12-14: Perform annual re-examination of the fire protection plan with California Department of Forestry
- Soils 6-3: Perform quadrennial panicum monitoring program (scheduled next in 2027)

8. Additions to the Compliance Record

- On-going logging of monitoring and calibration of H₂S monitoring devices, continuous strip chart record and appropriate sampling line, and other additions pursuant to AQ-1.
- On-going analyses of results of source tests and other tests requested by the NSCAPCD or CEC pursuant to the AQ conditions of certification.

9. Evaluation of the Site Contingency Plan

The Geysers Emergency Response Plan (ERP) was reviewed during the reporting period, and a revised ERP, which included updates to administrative contacts, was issued on July 21, 2025.

10. Listing of complaints, notices of violations, official warnings, and citations

No complaints, notices of violations, official warnings or citations were received in the 2025 reporting period.

CONDITION OF CERTIFICATION
AQ-E2

Attachment AQ-E2a: Annual Criteria Pollutant Report for 2025

Geysers Grant Plant (Unit 20) 82-AFC-01
Annual Compliance Report to the California Energy Commission
January 2025 - December 2025



CALPINE

GEYSERS POWER COMPANY, LLC

10350 SOCRATES MINE ROAD

MIDDLETOWN, CA 95461

707.431.6000

GPC-26-016

February 12, 2026

Craig Tallman
Air Quality Engineer
Northern Sonoma County Air Pollution Control District
625 Center Street
Healdsburg, CA 95448
Submitted via email to Craig.Tallman@sonomacounty.gov

Subject: Criteria Pollutants Inventory Report Year 2025, For NSCAPCD Plants

Dear Mr. Tallman:

Enclosed is the year 2025 Criteria Pollutants Inventory Report for Geysers Power Plant generating units located in the Northern Sonoma County Air Pollution Control District. This inventory is submitted pursuant to the Title V Operating Permits for Units 3, 5/6, 7/8, 11, 12, 14, 17, 18, 20, Condition II.A.V.2.

Included in the table of pollutants is the information required annually for the Aidlin Power Plant Permits to Operate #19-16 and #19-17 Condition E.3. Not included in the table, but required by the Aidlin permit, is the average annual supplied steam ammonia concentration, which is 498 ppm_(w). There were also no changes in the operating protocols used to determine plant chemical feed charts and targets or calibration and maintenance programs.

Please call Haley DeLong at (707) 431-6858, if you have any questions on this subject.

Sincerely,

Signed by:


A33C5C7694CE409...

Saima Baig
EHS Director

Enclosure¹ (CEC Licensed Units: 3, 17, 18, and 20)

cc: John Heiser, CEC Compliance Project Manager (electronic copy)

¹ Data are copied to the CEC compliance project managers as a separate enclosure containing only the information required for CEC licensed facilities pursuant to: Unit 17 CEC Docket 79-AFC-1C, Unit 18 CEC Docket 79-AFC-3C, Unit 20 CEC Docket 82-AFC-1C, and Unit 3 CEC Docket 80-AFC-1C

Geysers Power Company, LLC
Annual Emissions Report For Inventory Year 2025 Including Criteria Air Pollutants

Unit Name/Unit No.	FACID	Gross Generation (MWHrs)	Gross Steam Rate (Klbs / MWHr)	Unit Operating Hour (hrs)	Avg. Circ. Water Flowrate (Gal/Min)	¹ TSDS (ppm _w)	Cooling Tower Drift Rate	Cooling Tower PM: PM ₁₀ & PM _{2.5} (tons)	² TOG (Methane) Emissions (tons)	³ NH ₃ Emissions (tons)	⁴ Avg. H ₂ S Conc. (ppm _w)	H ₂ S (tons)	⁵ CO _{2e} (tons)	Stretford Cooler PM (tons)	Total PM: PM ₁₀ & PM _{2.5} (tons)
Sonoma (Unit 3)	100006021	493,422	15.7	8,412	106,000	773	0.00001	1.7	169	92	60	1.6	7,484		1.7
Lakeview (Unit 17)	100006014	565,903	16.0	8,130	168,000	1,911	0.00002	8.4	950	107	351	3.9	51,105	0.9	9.3
Socrates (Unit 18)	100006015	450,672	15.6	8,600	96,000	564	0.00001	1.3	105	83	67	10.2	5,875	2.4	3.8
Grant (Unit 20)	100006016	305,087	16.6	8,259	96,000	1,100	0.00001	1.9	37	60	37	3.1	2,365	5.4	7.3

¹Annual average of monthly samples of cooling tower water total suspended and dissolved solids, (TSDS).

²Total organic gasses in supplied steam measured as methane.

³Ammonia emissions expressed as NH₃ are determined from mass balance and steam and water analyses.

⁴H₂S concentration in the supplied steam from the average of weekly samples.

⁵CO_{2e} is regulated not as a criteria air pollutant.

CONDITION OF CERTIFICATION
AQ-E2

Attachment AQ-E2b: Engine Operating Data Summary for 2025

Geysers Grant Plant (Unit 20) 82-AFC-01
Annual Compliance Report to the California Energy Commission
January 2025 - December 2025

Cooling Tower Wet-down Diesel Engine-Driven Pump Operating Data

CEC Licensed Facilities in Sonoma County

January 1, 2025 - December 31, 2025

<i>Facility</i>	<i>Ultra Low Sulfur Diesel Fuel Use (Gallons)¹</i>	<i>Engine Use (Total Hours)</i>	<i>Engine Use by Category</i>	<i>Engine Use by Category (Hours)</i>
Grant (Unit 20) License: 82-AFC-01C Condition: AQ-E2 Commissioned in 2020	166	13.5	Testing/Maintenance	8.5
			Emergency Use	0.0

¹Fuel use estimated using manufacturer's fuel consumption rating (12.3 gal/hr) x total hours of engine operation

**CONDITION OF CERTIFICATION
AQ-F11**

Attachment AQ-F11: Annual Compliance Certification for 2025

**Geysers Grant Plant (Unit 20) 82-AFC-01
Annual Compliance Report to the California Energy Commission
January 2025 - December 2025**

ATTACHMENT

**Geysers Power Company, LLC,
Unit 20 Title V Operating Permit, Annual Compliance Certification Report
For The Period January 1, 2025 through December 31, 2025**

I certify that all information submitted herein is true, accurate and complete. Based on belief formed after reasonable inquiry, the Geysers Power Company, LLC, Unit 20 Geothermal Power Plant is in compliance with the applicable federal, state, and local requirement(s) as identified in the attached Geysers Power Company, LLC, Unit 20 Title V Operating Permit Annual Compliance Certification Report.

Signed by:

Aimee Blaine

D0EED5EC4EDC4DB

Signature of Responsible Official

Aimee Blaine – Vice President

6/30/2026 | 7:09 PM CDT

Date

**Geysers Power Company, LLC, Unit 20 Title V Operating Permit
ANNUAL COMPLIANCE CERTIFICATION REPORT
01/01/25 through 12/31/25**

CONTENTS

I. Equipment List

- A. Permitted Source List
- B. Abatement Device List

II. Permit Conditions

- A. Power Plant and abatement System Permit Conditions
- B. Plant Wide Permit Conditions
- C. Administrative Requirements

I. EQUIPMENT LIST

- A. PERMITTED SOURCE LIST** Each of the following sources has been issued a Permit to Operate pursuant to the requirements of NSCAPCD Regulation 1, Chapter II Permits.

The equipment and capacities listed in Tables I.A and I.B are based on information provided by the permit holder. Routine maintenance, repair, or replacement with identical or equivalent equipment that does not result in an increase, or potential increase, in emissions of any air pollutant subject to District control does not require a permit modification. Replacement equipment that is within 5% of the listed capacity shall be considered equivalent for the purposes of this permit.

Pumps listed with a capacity range may be replaced with pumps within the listed range without notification to the District. Any replacement of pumps outside the listed range shall receive District approval prior to replacement;

Power Plant			
S-#	Grant Description	Capacity	Notes
1	Steam Turbine	1,968,900 lb Steam/hr; maximum plant gross steam flow	<i>No Changes</i>
2	Generator	119 MW gross nameplate capacity	<i>No Changes</i>
3	Surface Condenser with Steam Operated 2 and 3 Stage Gas Ejector System	1,750,000,000 BTU/Hr Design Heat Load	<i>No Changes</i>
4	Cooling Tower, Cross Flow Mechanical Draft Type with 0.002% rated drift eliminators with 11x200 hp fans	168,000 gpm maximum 200 hp each	<i>No Changes</i>
5	Gland Seal Leak Off System		<i>No Changes</i>
6	Emergency Standby Wet-Down Pump Diesel Drive Engine	204 HP	<i>No Changes</i>

**Geysers Power Company, LLC, Unit 20 Title V Operating Permit
ANNUAL COMPLIANCE CERTIFICATION REPORT
01/01/25 through 12/31/25**

B. ABATEMENT DEVICE LIST

Hydrogen Sulfide Control System consisting of:			
A-#	Description	Nominal Capacity	Notes
1	Stretford Air Pollution Control System consisting of:	600 lb/hr H ₂ S	<i>No Changes</i>
A	Two Venturi Scrubbers	1,120 gpm each	<i>No Changes</i>
B	H ₂ S Absorber, 5'6" D x 38' H.	560 gpm	<i>No Changes</i>
C	Two Oxidizer Tanks 19'D x20'H, with 4 oxidizer blowers, 100 HP each	790 scfm air per blower	<i>No Changes</i>
D	Reaction Tank 19"D x 20' H	42,000 gallon capacity	<i>No Changes</i>
E	Balance Tank, 24' D x 18' H	60,000 gallon capacity	<i>No Changes</i>
F	Froth Tank 12' D x 12 H	15,000 gallon capacity	<i>No Changes</i>
G	Caustic Tank 12' D x 12' H	9,300 gallon capacity	<i>No Changes</i>
H	Condensate Tank 4' D x 5' H	450 gallon capacity	<i>No Changes</i>
I	Heat Exchangers consisting of:		
a	Stretford Heater	3.0 MM BTU/hr	<i>No Changes</i>
b	Stretford Cooling Tower, 0.005% drift	5.3 MM BTU/hr	<i>No Changes</i>
c	Auxiliary Stretford Heater	1.75 MM BTU/hr	<i>No Changes</i>
J	Main Pumps Consisting of:		
a	3 Stretford Circulating Pumps	1560 gpm each	<i>No Changes</i>
b	2 Stretford Cooler Circulating Pumps	1100 gpm each	<i>No Changes</i>
c	Caustic Additive Pump	15-100 gpm	<i>No Changes</i>
K	Stretford Treated Gas Analyzer and Alarm System		
L	One Sulfur Vacuum Filter Belt		
2	Circulating Water H₂S Abatement Solution Injection (For H₂S Control) System Consisting of:		
A	Abatement Solution Storage Tanks	5,400 gallons minimum	<i>No Changes</i>
B	One Abatement Solution Feed Pump and One Spare Pump	0-100 gph range	<i>No Changes</i>
C	Mass Flow Meter and Flow Alarm		
3	Mercury Removal System Consisting of:		
A	Vapor Liquid Separator Assembly		<i>No Changes</i>
B	Mercury Adsorption Vessel		<i>No Changes</i>

Geysers Power Company, LLC, Unit 20 Title V Operating Permit
ANNUAL COMPLIANCE CERTIFICATION REPORT
01/01/25 through 12/31/25

II. PERMIT CONDITIONS

Permit conditions are designated federally (F), state (S), and/or locally (L) enforceable.

1. POWER PLANT AND ABATEMENT SYSTEMS		Compliance	NOTES/MEANS/METHODS
I. Emission Limits			
<i>Emission Limits for H₂S</i>			
1. The Unit 20 power plant and associated abatement systems shall comply with Regulation 1 Rule 455 (b)-Geothermal Emission Standards. Total emissions of H ₂ S shall not exceed 4.7 kilograms averaged over any one-hour period. Total H ₂ S emissions shall be the cumulative emissions to the atmosphere from the power plant and associated abatement equipment. <i>ref. Rule 455(b), PTO 82-45B Cond. 16.A.</i>	S L	Yes	<i>Source Tests are conducted monthly, as required in condition III.1 to verify compliance. Results of the NSCAPCD Method 102 source tests, as well as excursions and exceedances, are reported to the District in the quarterly compliance reports.</i>
2. The operator of this source shall not discharge or cause the discharge into the atmosphere of more than a total of 10.4 pounds/hour of H ₂ S from Geysers Unit 20. <i>Ref. PSD SFB 81-03 Cond. IX.D.</i>	F S L	Yes	<i>Source Tests are conducted monthly, as required in condition III.1 to verify compliance. Results of the NSCAPCD Method 102 source tests, as well as excursions and exceedances, are reported to the District in the quarterly compliance reports.</i>
3. The exit concentration in the process piping leading from the Stretford System shall not exceed 10 ppmv H ₂ S (dry) averaged over any consecutive 60-minute period unless operating under a District approved Alternative Compliance Plan (ACP). <i>ref. PTO 82-45B Cond. 16.B.</i>	S L	Yes	<i>Continuous monitoring is in service and maintained to verify compliance. An automatic alarm notifies the operator prior to exceeding the limit. Excursions and exceedances are documented in follow-up reports and in the quarterly compliance reports.</i>
4. The exit concentration from the Stretford unit shall not exceed 125 ppmv or 0.5 lb/hr. <i>ref. PSD 81-03, 82-AFC-1 Cond. 3.b</i>	F S L	Yes	<i>Continuous monitoring is in service and maintained to verify compliance. An automatic alarm notifies the operator prior to exceeding the limit. Excursions and exceedances are documented in follow-up reports and in the quarterly compliance reports. No deviations to this condition occurred during this reporting period.</i>
5. Annual emissions from the cooling tower shall not exceed, on a calendar year basis, 20.6 tons per year of hydrogen sulfide (H ₂ S). <i>ref. Rule 240 (d)</i>	S L	Yes	<i>Source tests are performed monthly as required by Condition III.1 to determine the H₂S emission rate. The monthly emission rates are averaged and multiplied by the annual hours of operation to calculate the annual emissions. Calculations indicate that the plant was in compliance with this limit during the reporting period.</i>

Geysers Power Company, LLC, Unit 20 Title V Operating Permit
ANNUAL COMPLIANCE CERTIFICATION REPORT
01/01/25 through 12/31/25

6. The power plant and associated abatement systems shall comply with Regulation 1 Rule 455 (a)-Geothermal Emission Standards; no person shall discharge into the atmosphere from any geothermal operation sulfur compounds, calculated as sulfur dioxide, in excess of 1,000 ppmv. ref. Rule 455(a)	S L	Yes	<i>Plant systems that contain sulfur oxides are designed to limit emissions to concentrations less than the limit. Continuous monitoring of process piping gas concentration prior to release in the cooling tower is in service and maintained to verify compliance. No deviations to this condition occurred during the reporting period.</i>
<i>Emission Limits for Particulate Matter</i>			
7. The power plant and associated abatement systems shall comply with Regulation 1 Rule 420 (d) Non-Combustion Sources- Particulate Matter; no person shall discharge particulate matter into the atmosphere from a non-combustion source in excess of 0.2 grains per cubic foot of exhaust gas or in total quantities in excess of the amount shown in Table I. (40 lb/hr) whichever is the more restrictive condition. ref. Rule 420(d)	F S L	Yes	<i>Calculation of the PM discharge rate is based upon monthly total solids analyses and the cooling water flow rate. PM emission calculation is per Permit specified condition III.5. Calculations indicate that the plant was in compliance with this limit during the reporting period</i>
8. Annual emissions from the cooling tower shall not exceed, on a calendar year basis, 17.0 tons per year particulate matter less than 10 microns in diameter (PM-10) and 12.0 tons per year particulate matter less than 2.5 microns in diameter (PM-2.5). ref. Rule 240(d).	S L	Yes	<i>Particulate emission rate determined as required by III.5. The results of that determination are used to determine the annual emission. Calculations indicate that the plant was in compliance with these limits during the reporting period.</i>
<i>Emission Limits Specific to the Emergency Standby Wet-Down Pump Diesel Drive Engine</i>			
1. Visible particulate emissions shall not exceed an opacity as to obscure an observer's view to a degree equal to or greater than Ringelmann 2.0 or 40 per cent opacity for a period or periods exceeding 3 minutes in any one hour. ref. ATC/Temporary PTO 17-10.	F S L	Yes	<i>Operators and maintenance personnel record startup and operating exhaust observations in J-5 log entries to identify exhaust opacity trouble for further evaluation and repair in the work order system.</i>
2. Particulate emissions shall not exceed an emission rate of 0.15 g/bhp-hr. ref. ATC/Temporary PTO 17-10.	F S L	Yes	<i>Engine meets EPA Tier 3 emission standards and is rated below the permitted limits.</i>
3. Combined non-methane hydrocarbons and nitrogen oxide emissions shall not exceed and emission rate of 3.0 g/bhp-hr. ref. ATC/Temporary PTO 17-10.	F S L	Yes	<i>Engine meets EPA Tier 3 emission standards and is rated below the permitted limits.</i>

Geysers Power Company, LLC, Unit 20 Title V Operating Permit
ANNUAL COMPLIANCE CERTIFICATION REPORT
01/01/25 through 12/31/25

4. Carbon monoxide emissions shall not exceed an emission rate of 2.6 g/bhp-hr. ref. ATC/Temporary PTO 17-10.	F S L		<i>Engine meets EPA Tier 3 emission standards and is rated below the permitted limits.</i>
II. Operational Limits and Requirements			
1. The permit holder shall not operate the plant unless untreated vent gasses are vented to the Stretford Air Pollution Control System. The condensate H ₂ S abatement chemical feed system and the Stretford abatement system shall be kept in good working order and operated as necessary in order to limit H ₂ S and particulate emissions on a continuous basis from the power plant as specified in condition I.1, I.2, I.3, I.4, and I.5. ref. Rule 240.d, PTO 82-45A Cond. 18, PSD SFB 81-03, 82-AFC-1 AQ-B8 Cond. 15.	F S L	Yes	<i>The H₂S abatement systems are operated and maintained in accordance with operating practices and a maintenance program described in the Title V application.</i>
2. The secondary abatement solution storage tank shall have a minimum of 1000 gallons of abatement solution at all times when the plant is in operation. All continuously operated abatement solution feed pumps shall have a standby spare available, a readily accessible flowmeter readable in appropriate units and equipped with alarms signaling no or low flow. Flowmeter accuracy shall be plus or minus 10% of flow. ref. PTO 82-45A Cond. 18	S L	Yes	<i>A program is in place to verify tank levels and to order and deliver chemicals prior to reaching the minimum level. A review of chemical tank sounding records indicates compliance with this condition.</i>
3. Except for justifiable reasons during performance testing or under operation of an ACP, for which the permit holder has received prior District written approval, the circulating water shall be kept to the following specification: Circulating water iron chelate (abatement solution) concentration shall be maintained at or above the ppmw concentration recommended in the power plant operating guidelines as necessary to abate H ₂ S emissions from the power plant to the emission limit specified in Condition I.1. ref. PTO 82-45A Cond. 19	S L	Yes	<i>Operating practices are in place to maintain the circulating iron concentration when required. A review of the operator's compliance check-off sheets and logs indicates that the requirement is consistently met when iron chelate is used.</i>
4. All the abatement systems shall be properly winterized and maintained to ensure proper and reliable functioning. All primary pressure gauges and flow meters associated with abatement equipment shall be readily identified, maintained in good operating condition and calibrated on a quarterly basis. Alarm systems associated with abatement equipment shall be tested on a quarterly basis. Calibration and maintenance shall be performed according to manufacturer's recommendations or per the permit holder's maintenance schedule as needed to maintain the equipment in good working order. ref. PTO 82-45B Cond. 14.	S L	Yes	<i>Maintenance practices are in place to ensure compliance with this condition. Flowmeters and alarms were tested as required during this reporting period.</i>
5. All areas in the immediate vicinity and under the permit holder's responsibility shall be properly treated to control fugitive dust. ref. PTO 82-45B Cond. 17.	S L	Yes	<i>Fugitive dust is controlled with general clean-up and housekeeping.</i>

Geysers Power Company, LLC, Unit 20 Title V Operating Permit
ANNUAL COMPLIANCE CERTIFICATION REPORT
01/01/25 through 12/31/25

6. Fugitive Leaks			
a. Non-condensable gas leaks: Valves, flanges, seals on pumps and compressors, piping and duct systems shall be inspected, maintained and repaired to prevent the emission of steam and non-condensable gases to the atmosphere. Valves, flanges and seals shall be tightened, adjusted, or have gasket material added using the best modern practices for the purpose of stopping or reducing leakage to the atmosphere. Non-condensable gas leaks shall not (i) exceed (as measured within 1 cm of suck leak) 1000 ppm (vol) H₂S nor 10,000 ppm (vol) methane nor (ii) exceed emission limits of Rule 455. Such leaks shall be repaired within 24 hours, unless the leak is from essential equipment. If the leak is from essential equipment, the leak must be minimized within 24 hours using best modern practices and eliminated at the next prolonged outage of the process unit unless an extension is approved by the APCO. Essential Equipment I defined as equipment which cannot be taken out of service without shutting down the process unit which it serves. Leak Minimization is defined as the tightening, adjusting, or addition of packing material which surrounds the leak, or the replacement of the valve or flange for the purpose of stopping or reducing leakage to the atmosphere, using best modern practices.	F S L	Yes	<i>A review of maintenance records indicated that the plant is in compliance. A review of daily compliance checklists indicated that the operators inspect the system for fugitive leaks.</i> <i>Plant operations and maintenance follow the procedure outlined in this permit condition to identify fugitive emissions.</i> <i>Maintenance records are available to inspectors to verify that fugitive emissions are minimized and controlled in a timely manner.</i> <i>Fugitive leak inspections are performed more frequently than once per quarter. The operator conducts daily rounds to inspect the plant which include identifying any leaks and entering the information into the plant log and submitting a work order requesting repair.</i>
b. Steam and Condensate leaks: Valves, flanges seals on pumps and compressors, piping and duct systems shall be inspected, maintained and repaired to prevent the emission of steam and condensate to the atmosphere. Valves, flanges and seals shall be tightened, adjusted or have gasket material added using the best modern practices for the purpose of stopping or reducing leakage to the atmosphere. Valves, flanges drip legs, threaded fittings and seals on pipelines shall be maintained to prevent or reduce the emission of steam and condensate to the atmosphere as noted below: Liquid leak rate in pressurized steam and condensate lines shall not exceed 20 ml in 3 minute. Liquid leak rates in excess of 20 ml in 3 minutes shall be repaired within 15 calendar days, excepting those leaks from essential equipment. If the leak is from essential equipment, the leak must be minimized within 15 days using best modern practices and eliminated at the next prolonged outage of the process unit unless an extension is approved by the APCO. Essential Equipment is defined as equipment which cannot be taken out of service without shutting down the process unit which it serves. Leak Minimization is defined as the tightening, adjusting, or addition of packing material which surrounds the leak, or the replacement of the valve or flange for the purpose of stopping or reducing leakage to the atmosphere, using best modern practices	S L	Yes	<i>A review of maintenance records indicated that the plant is in compliance. A review of daily compliance checklists indicated that the operators inspect the system for fugitive leaks.</i> <i>Plant operations and maintenance follow the procedure outlined in this permit condition to identify fugitive emissions.</i> <i>Maintenance records are available to inspectors to verify that fugitive emissions are minimized and controlled in a timely manner.</i> <i>Fugitive leak inspections are performed more frequently than once per quarter. The operator conducts daily rounds to inspect the plant which include identifying any leaks and entering the information into the plant log and submitting a work order requesting repair.</i>

Geysers Power Company, LLC, Unit 20 Title V Operating Permit
ANNUAL COMPLIANCE CERTIFICATION REPORT
01/01/25 through 12/31/25

The permit holder shall check the power plant for fugitive leaks at least once per quarter. ref. PTO 82-45B Cond. 17.			
7. Alternative Compliance Plan			
a. The permit holder may propose an Alternative Compliance Plan (ACP) which allows for operating flexibility of the power plant while maintaining compliance with all applicable emission limits of Conditions I.2, I.4, I.6, and I.7. The ACP shall list operating parameters such as power output (MW) and abatement solution concentration levels which shall be met in order to meet all applicable emission limits listed above. The ACP shall be submitted to the APCO for approval. The APCO shall approve, disapprove or modify the plan within 30 days of receipt of the ACP. An APCO approved ACP shall consist of all parametric operating guidelines which shall be used to determine compliance with Conditions I.2, I.4, I.6, and I.7. The ACP shall list the specific operating conditions the ACP will supersede.	F S L	Yes	No District-approved ACP is currently associated with this condition.
b. The permit holder may propose an Alternative Compliance Plan (ACP) which allows for operating flexibility of the power plant while maintaining compliance with all applicable emission limits of Conditions I.1 and I.3. The ACP shall list operating parameters such as power output (MW) and abatement solution concentration levels which shall be met in order to meet all applicable emission limits listed above. The ACP shall be submitted to the APCO for approval. The APCO shall approve, disapprove or modify the plan within 30 days of receipt of the ACP. An APCO approved ACP shall consist of all parametric operating guidelines which shall be used to determine compliance with Conditions I.1 and I.3. The ACP shall list the specific operating conditions the ACP will supersede.	S L	Yes	An ACP requesting approval for an alternative limit for the abatement solution storage tank minimum of 1,000 gallons was submitted on May 16, 2023 (revised May 31, 2023) and subsequently approved by the NSCAPCD on June 8, 2023. The approved language states "The District shall be notified when the hydrogen sulfide abatement chemical storage tank has less than 400 gallons of abatement solution chemical when the plant is in operation. The APCO may grant authorization to continue plant operation based on the status of abatement solution delivery to the storage tank. The plant shall not operate if the hydrogen sulfide abatement chemical is less than 200 gallons." No other ACPs are currently in place as allowed under this condition.
Facilities Operation			
8. All equipment, facilities, and systems installed or used to achieve compliance with the terms and conditions of the Permit shall at all times be maintained in good working order. The equipment shall be operated in a manner necessary to meet all emission limits of the permit. Ref. Rule 240(d), PSD SFB 81-03 Cond. III.	F S L	Yes	The plant operator conducts daily rounds to inspect the plant. Equipment or systems in need of repair are identified and the information is entered into the plant log and a work order is submitted requesting repair.

Geysers Power Company, LLC, Unit 20 Title V Operating Permit
ANNUAL COMPLIANCE CERTIFICATION REPORT
01/01/25 through 12/31/25

			<i>Weekly compliance checks indicate compliance with this condition.</i>
9. The cooling tower shall be maintained in good operating condition. The permit holder shall conduct an integrity inspection of the cooling tower during each scheduled plant overhaul and carry out any repairs necessary to correct all deficiencies encountered. ref. Rule 240(d)	S L	Yes	<i>Routine plant inspections by operators include the cooling tower to identify areas in need of repair. Plant maintenance makes repairs during plant overhauls. A review of plant overhaul work planning indicated that cooling tower repair work is included.</i>
10. The permit holder shall operate and maintain the following air pollution control equipment at the Unit 20 plant: a. The non-condensable gas stream exiting from the surface condenser shall be ducted to an operating Stretford process unit. b. Condensate exiting from the surface condenser shall be treated as necessary to reduce the levels of dissolved hydrogen sulfide. The permit holder shall use a secondary abatement system authorized by the NSCAPCD to accomplish this reduction. c. The permit holder shall have installed drift controls on the power plant cooling tower to limit drift losses to 0.002 percent or better of the circulating water mass, thus minimizing emissions of particulate matter. ref. PSD SFB 81-03 Cond. IX.B.	F S L	Yes	<i>a. By design the non-condensable gases are ducted to the Stretford system. b. A secondary abatement system, including condensate re-route is in place, and is permitted by the NSCAPCD. c. Based upon manufacturers specifications, the cooling tower drift eliminators meet the requirement of this condition.</i>
11. The permit holder shall, in any 12-month period, limit unscheduled outages for Unit 20 to no more than a total of 12. The following shall not be used in computing the total outages. a. scheduled outages (defined as outages with 24-hour advance notice between the steam supplier and permit holder, except in the case of Unit 20 outages resulting from an abundance of hydropower in which case a scheduled outage shall be defined as one-hour notice). b. steam supplier induced outages (such as pressure surge, strainer plugging, etc.). c. outages of less than 2 hours in duration. d. outages which do not cause steam stacking. A violation of the above performance standards is considered a violation of this condition. The permit holder shall have on file with the District an approved operating protocol describing the methods that will be used to meet the 12 outages in 12 consecutive months' performance standard. The protocol must include a description of the	F S L	Yes	<i>All occurrences meeting the condition criteria are reported to the District in the Quarterly Compliance Reports. A protocol is in place to meet the requirements of this condition. Steam lines interconnecting the power plants allow steam to be shifted to other operating plants if an outage occurs. No outages have resulted in steam stacking since interconnection of the steam lines was completed. No stacking events occurred during this reporting period.</i>

Geysers Power Company, LLC, Unit 20 Title V Operating Permit
ANNUAL COMPLIANCE CERTIFICATION REPORT
01/01/25 through 12/31/25

operational procedures between the steam supplier and permit holder, permit holder's operational procedures, and equipment to meet the above standard. The terms and requirements of the protocol may be modified by the Control Officer for good cause upon written request from the permit holder. The permit holder shall allow the District to inspect all operating logs to verify the total outage hours. These requirements are in addition to the applicable requirements of rule 540. In the event the permit holder is not able to meet the standards specified above, the following shall be required: The permit holder shall prepare and submit a revised "plan" to the Control Officer, within 30 days of the end of the month in which the outage limit was exceeded, to achieve the outage standards set forth in this permit condition. At a minimum, the measures to be considered in the "plan" shall include: improved coordination of the power plant and steam field operations, improved alarming and control systems, increased duration of manned operation of the power plant, improved preventative maintenance and design modifications, retrofit of a 100% of steam flow turbine bypass, and retrofit of a 50% of steam flow turbine bypass. In evaluating measures to be taken to prevent future exceedances of the outage standard, outages of less than 2 hours shall be counted. This plan" shall also be submitted to EPA for approval if the outage standard is exceeded. Within 30 days of receipt of the "plan" the Control Officer shall determine whether the "plan" is satisfactory and, if so, shall approve the "plan". Upon approval, the revised "plan" shall supersede the old plan and become a part of the terms and conditions of this permit. ref. PSD SFB 81-03 Cond. IX.C., PT0-82-45A Cond.18.			
Emergency Standby Wet-Down Pump Diesel Drive Engine			
12. Total operating hours used for testing and maintenance of S-6, emergency standby wet-down pump diesel drive engine, shall not exceed 50 hours in any consecutive 12-month period. The total hours of operation do not include use during emergencies. ATC/Temporary PTO 17-10.	F S L	Yes	Operators log and track the recorded hours to ensure testing and maintenance diesel engine run time does not exceed 50 hours in any consecutive 12- month period.
13. S-6, emergency standby wet-down pump diesel drive engine, shall only be used because of a failure or loss of all or part of normal electrical power service, except for testing and maintenance as defined in CA HSC 93115.4 (30). ATC/Temporary PTO 17-10.	S L	Yes	The wet-down pump purpose is to wet down the cooling in the event a nearby wildfire is heading towards the facility during failure or loss of all or part of normal electrical power service.
14. S-6, emergency standby wet-down pump diesel drive engine, shall be equipped with a non-resettable hour counting meter to indicate the number of hours the engine is operated. ATC/Temporary PTO 17-10.	S L	Yes	The wet down pump engine is equipped with a working non-resettable hour counting meter.

Geysers Power Company, LLC, Unit 20 Title V Operating Permit
ANNUAL COMPLIANCE CERTIFICATION REPORT
01/01/25 through 12/31/25

15. S-6, emergency standby wet-down pump diesel drive engine, shall be operated exclusively on California Air Resources Board (CARB) Diesel Fuel. ATC/Temporary PTO 17-10.	S L	Yes	<i>The Geysers purchasing department contracts with fuel vendors who only supply Ultra-low Sulfur Diesel Fuel.</i>
16. S-6, emergency standby wet-down pump diesel drive engine, shall be operated according to manufacturer specifications. ATC/Temporary PTO 17-10.	S L	Yes	<i>Annual maintenance as required by the manufacturer specifications was completed in 2025.</i>
III. Monitoring, Testing and Analysis			
<i>Performance Tests</i>			
1. The permit holder shall, on a monthly basis, conduct a source test of the cooling tower to determine the H ₂ S emission rate to verify compliance with condition I.1. A mass balance determination of total H ₂ S to the cooling tower based on measured operating conditions may be used to document that the worst case possible H ₂ S emission are less than the emission limit of the plant or District Method 102 shall be utilized to determine the H ₂ S emission rate. The permit holder may propose an Alternative Compliance Plan (ACP) which allows for operating flexibility of the power plant, including periods when accessing the cooling tower is not possible, while maintaining compliance with all applicable emission limits of Condition I.1. The ACP shall list operating parameters such as power output (MW), target pH, abatement solution concentration levels, and burner/scrubber exit concentrations which shall be met in order to meet all applicable emission limits listed above. The ACP shall be submitted to the APCO for approval. The APCO shall approve, disapprove or modify the plan within 30 days of receipt of the ACP. An APCO approved ACP shall consist of all parametric operating guidelines which shall be used to determine compliance with Condition I.1. The ACP shall list the specific operating conditions the ACP will supersede. ref. PTO 82-45A Cond. 22.	S L	Yes	<i>NSCAPCD Approved version of Method 102 (Modified Method 102) Source tests were performed each month and reported to the District in the quarterly reports.</i> <i>All test results and determinations indicated compliance with this condition.</i>
2. The permit holder shall conduct or cause to be conducted performance tests on the turbine exhaust system to determine the H ₂ S emission rate to verify compliance with condition I.2. Performance tests shall be conducted in accordance with Northern Sonoma County APCD Method 102, unless otherwise specified by EPA. The permit holder shall furnish the Northern Sonoma County APCD, the California Air Resources Board and the EPA (Attn: Air-5) a written report of such tests. All performance tests shall be conducted at the maximum operating capacity of the plant. Performance tests shall be conducted at least on a yearly basis and at such times as shall be specified by EPA. ref. PSD SFB 81-03 Cond. IX.E.	F S L	Yes	<i>An annual report including all Geysers plants with PSD permits is sent to the agencies listed in this condition. Reference letter GPC26-026 dated 2/24/2026.</i>
3. The permit holder shall provide platforms, electrical power and safe access to sampling ports to enable representatives of the District, ARB and EPA to collect samples from the main steam supply, treated and untreated condensate, circulating	F S L	Yes	<i>Sample taps used by plant personnel for chemical sampling and analysis are also available for use by CARB and District personnel. Safety Orientations and</i>

Geysers Power Company, LLC, Unit 20 Title V Operating Permit
ANNUAL COMPLIANCE CERTIFICATION REPORT
01/01/25 through 12/31/25

water upstream of the cooling tower, cooling tower stacks, untreated and treated non-condensable gas stream to and from the Stretford abatement facility, any off gas bypass vents to the atmosphere and any Stretford tanks or evaporative coolers. ref. PTO 82-45B Cond. 11, PSD SFB 81-03 Cond. IX E.3..			<i>Job Safety Analysis are available for District and ARB representatives and highly encouraged for sampling activities.</i>
4. The permit holder, as requested by the Control Officer, shall conduct a District approved performance test for particulate matter (PM), H ₂ S, other species (i.e. benzene, mercury, arsenic, TRS, mercaptans, radon, other nitrogen compounds (amines) and compounds listed under NESHAPS and/or AB2588 from the power plant evaporative cooling tower and/or the Stretford evaporative cooling tower. Upon written request of the Control Officer, the permit holder shall submit to the District at least 45 days prior to testing a detailed performance test plan. The District shall approve, disapprove or modify the plan within 45 days of receipt of the plan. The permit holder shall incorporate the District's comments or modifications to the plan which are required to assure compliance with the District's regulations. The Control Officer shall be notified 15 days prior to the test date in order to arrange for an observer to be present for the test. The test results shall be provided to the District within 45 days of the test date unless a different submittal schedule is approved in advance by the Control Officer. ref. PTO 82-45A Cond 9 &10.	S L	Yes	<i>Tests for listed species are performed at the request of the District utilizing District approved methods and an approved test plan. No test requests by the District are currently active.</i>
5. Compliance with the particulate mass emission limitation shall be estimated using calculations based on the evaporative cooling tower manufacturers design drift eliminator drift rate, 0.001 percent for the main cooling tower and 0.005% for the Stretford cooling tower, multiplied by the circulating water rate or Stretford solution circulating rate and, total dissolved solids (TDS) and total suspended solids (TSS). A circulating water sample shall be collected and analyzed for TDS and TSS on a monthly basis. ref. PTO 82-45A Cond. 21	S L	Yes	<i>Monthly analysis by plant chemical staff and calculations done in accordance with the condition. Calculation of the particulate emissions is based upon monthly samples and analysis of the cooling tower water TSS and TDS. These calculations indicate that the unit was in compliance with this condition during the reporting period.</i>
6. Main steam supply H ₂ S concentrations shall be determined minimally on a weekly basis and any additional times as required by the operating protocol or ACP. Ref. PTO 82-45A Cond.19.	S L	Yes	<i>A protocol on file with the District describes the method used to determine H₂S concentration. A review of the records indicates that the requirements of this condition are being met.</i>
7. The permit holder shall perform an abatement solution concentration test of the cooling tower circulating water once per operating shift when abatement solution is necessary in order to achieve compliance with Condition I.1. The testing equipment shall be kept calibrated per the manufacturer's specifications. ref. PTO 82-45A Cond.19.	S L	Yes	<i>Operators perform tests required by this condition as a part of their daily routine. Iron concentration tests are validated by the plant chemistry staff using the "Hach" Ferreover colorimetric method. A review of the operating logs during this reporting period indicates compliance with this condition when circulating water abatement was in service.</i>

Geysers Power Company, LLC, Unit 20 Title V Operating Permit
ANNUAL COMPLIANCE CERTIFICATION REPORT
01/01/25 through 12/31/25

8. Instruments used for the measurement of H₂S or Total Organic Gases to satisfy District permit conditions or regulations shall receive District approval prior to use. Test plans shall be submitted for District approval of instruments used for the measurement of H₂S or Total Organic Gases to satisfy District permit conditions or regulations. <i>ref. Rule 240(d)</i>	S L	Yes	<i>The NSCAPCD has approved the following instruments that are used to measure H₂S: ASI Model; 102, Jerome Instruments Model 631, “Dräger” brand sampling and analysis tubes. Organic gases are analyzed utilizing an “Aglient” Model 3000C G.C.</i>
9. All sampling protocols, chemical feed charts, targets and operational guidelines for using said charts and targets, necessary to abate H₂S emissions from the power plant to the emission limits specified in Conditions I.1 and I.2 must be developed using good engineering judgment and supporting data. The APCO may review such sampling protocols, chemical feed charts, targets and guidelines upon request. If the APCO determines that any of the protocols, feed charts, targets, or guidelines are not sufficient to maintain compliance with Conditions I.1 and I.2, the APCO shall require the permit holder to develop revised protocols, feed charts, targets and guidelines. <i>ref. Rule 240(d)</i>	S L	Yes	<i>Protocols related to this condition were submitted and approved by the District in the initial Title V application.</i> <i>Plant unit engineers specify targets and guidelines based on good engineering judgment and recent chemical analyses. Targets and operating requirements are available electronically via the plant intranet and they are posted on an erasable board in the operating control room.</i>
<i>Continuous Compliance Monitoring (CCM)</i>			
10. The permit holder shall operate a continuous compliance monitor capable of measuring the concentrations of H₂S in the exhaust stream from the Stretford absorber in order to verify compliance with conditions I.1 and I.3. The monitoring system must alarm the operator when H₂S in the treated gas is in excess of 10 ppmv (dry basis). The permit holder shall respond to the alarm with appropriate mitigative measures. Mitigative measures taken shall be logged in the power plant abatement log book. In the event H₂S concentrations are in excess of 10 ppmv and the range of the CCM is exceeded, the permit holder shall test for H₂S using an approved alternative method (ex Draeger tester, wet chemical tests) once every hour during the excess. The monitor shall have a full range of at least 50 ppmv. The monitor shall meet the following operational specifications: an accuracy of plus or minus 10% of full scale, provide measurements at least every 3 minutes, provide a continuous strip chart record or a District approved alternative, and provide monthly data capture of at least 90%. The District must be notified when the concentration of H₂S exceeds the hourly average limit of 10 ppmv. A one-point calibration shall be performed at least once per week. A three-point calibration shall be performed at least once per quarter. The Control Officer may allow modifications to the above specifications under an ACP upon written request with justification by the permit holder as long as emissions from the power plant do not exceed the “total” H₂S emission limitations of condition I.1. Written notification from the Control Officer must be received by	S L	Yes	<i>A monitor meeting the requirements of this condition is in place and operational. Plant records indicate that the continuous monitor consistently meets the requirements of this condition. Verification of these requirements is sent to the NSCAPCD in the quarterly reports. Plant records indicate that calibrations are performed as required.</i>

Geysers Power Company, LLC, Unit 20 Title V Operating Permit
ANNUAL COMPLIANCE CERTIFICATION REPORT
01/01/25 through 12/31/25

the permit holder prior to any change in monitoring specifications. <i>Ref. PTO 82-45A Cond. 19.</i>			
<i>Ambient Air Monitoring</i>			
11. The permit holder shall maintain and operate one H ₂ S/meteorological monitoring station, PM-10 high volume station at a location approved in advance by the Control Officer for the life of the facility. The permit holder shall install and operate additional monitoring stations, such as a PM 2.5 monitoring station, if required by the Control Officer, California Air Resources Board or EPA. Participation by the permit holder in a joint air monitoring program, such as the Geysers Air Quality Monitoring Program (GAMP), shall be deemed to satisfy all ambient air quality monitoring requirements of this permit provided the term of monitoring is equivalent. The Control Officer can alter, suspend, or cancel this requirement provided no ambient air quality standard applicable to this facility is threatened or that sufficient other monitoring is available by the District, Lake County AQMD or other third party. <i>ref. PTO 82-45A Cond. 22, PSD SFB 81-03, 82-AFC-1 Cond. 13 AQ-C11.</i>	F S L	Yes	<i>Geysers Power Company, LLC participates in GAMP.</i>
<i>Emergency Standby Wet-Down Pump Diesel Drive Engine</i>			
12. At any time as specified by the Control Officer, the operator of this source shall conduct a District approved source test to determine NO _x and particulate emissions from the emergency standby wet-down pump diesel drive engine. The test results shall be provided to the District within 30 days of the test.	S L	Yes	<i>Tests for NO_x and particulate emissions are performed at the request of the District utilizing District approved methods. No test requests by the District are currently active.</i>
IV. Record keeping			
1. All records and logs shall be retained for a period of at least 5 years from the date the record or log was made and shall be submitted to the NSCAPCD upon request.	F S L	Yes	<i>Records and logs are retained for a minimum of 5 years and are submitted upon NSCAPCD request.</i>
2. The permit holder shall maintain a weekly abatement solution inventory log available for on-site inspection. <i>ref. Rule 240(d)</i>	S L	Yes	<i>Operators conduct on-site inspections. Weekly chemical inventory files are kept and available for inspection.</i>
3. The permit holder shall maintain a strip chart or other District approved data recording device of H ₂ S readings measured by the CCM. All measurements, records, and data shall be maintained by the permit holder for at least five (5) years. The permit holder shall report all exceedances of Condition I.3 in the quarterly report as required in V.1. The report shall include a description of all measures	S L	Yes	<i>The District has approved Digital strip chart recorders to archive data in electronic format for later retrieval and review of CCM measurements. These data are available in the plant file system.</i>

Geysers Power Company, LLC, Unit 20 Title V Operating Permit
ANNUAL COMPLIANCE CERTIFICATION REPORT
01/01/25 through 12/31/25

taken to bring the Stretford system back into compliance with Condition I.3. The permit holder shall include in the report a copy of the output from the H ₂ S CCM or alternative District approved data during the upset condition. <i>ref. Rule 240(d)</i>			<i>All exceedances of Condition I.3 are reported in the quarterly reports. There were no reportable exceedances during this reporting period.</i>
4. The permit holder shall maintain copies of the source test results as required in condition III.1 for a minimum of 5 years. ref. PTO 82-45A cond. 22.	S L	Yes	<i>Source test data is available in the plant chemistry laboratory files on site, and in the plant archives.</i>
5. Fugitive Leak Records			
a. Any non-condensable gas leak in excess of the limitations of condition II.12 which has been detected by the permit holder and is awaiting repair shall be identified in a manner which is readily verifiable by a District inspector. Any leak in the above listed pieces of equipment exceeding the limitations of II.7 and not identified by the permit holder and which is found by the District shall constitute a violation of this Permit. The permit holder shall maintain a current listing of such leaks awaiting repair and shall make this list available to the District upon request. Ref. PTO 82-45A cond. 20.	F S L	Yes	<i>Operators conduct on-site inspections Daily plant inspections by operators identify leaks described by this condition. Plant maintenance records are available upon request to verify leak identification and repair.</i>
b. Any valve, flange, drip leg threaded fitting or seal on a pipeline or condensate collection system with a leak in excess of the limitations of condition II.12 which has been detected by the permit holder and is awaiting repair shall be identified in a manner which is readily verifiable by a District inspector. Any leak in the above listed pieces of equipment exceeding the limitations of II.7 and not identified by the permit holder and which is found by the District shall constitute a violation of this Permit. The permit holder shall maintain a current listing of such leaks awaiting repair and shall make this list available to the District upon request. ref. PTO 82-45A cond. 20.	S L	Yes	<i>Operators conduct on-site inspections Daily plant inspections by operators identify leaks described by this condition. Plant maintenance records are available upon request to verify leak identification and repair.</i>
6. The permit holder shall maintain records detailing: a. any periods of significant abatement equipment malfunction, reasons for malfunctions and corrective action. b. the dates and hours in which the emission rates were in excess of the emission limitations specified in permit conditions I.3, and I.4. c. fugitive steam and non-condensable gas emission source inspections. Leak rates, repairs and maintenance. d. total dissolved solids and total suspended solids in the circulating water. <i>Ref. Rule 240(d)</i>	F S L	Yes	<i>a. Operator logs and incident reports. b. Operator logs and incident reports. c. Recurring maintenance records. d. Plant Chemistry Lab data records.</i>
7. The permit holder shall maintain records detailing: a. hours of operation.	S L	Yes	<i>a. Plant logs and data acquisition system (J-5 and EDNA). b. Operator logs, EDNA, and purchasing records.</i>

Geysers Power Company, LLC, Unit 20 Title V Operating Permit
ANNUAL COMPLIANCE CERTIFICATION REPORT
01/01/25 through 12/31/25

b. types, concentrations and amounts of chemicals used for Stretford absorbing solution and used for condensate treatment including target levels for abatement solution concentration in the circulating water. c. a summary of any irregularities that occurred with a continuous compliance monitor. d. the dates and hours in which the emission rates were in excess of the emission limitations specified in permit conditions I.1, I.2. e. periods of scheduled and unscheduled outages and the cause of the outages. f. time and date of all pump and flowmeter calibrations required by this permit. g. time and date of all alarm system tests. h. leaking equipment awaiting repair; time and date of detection and final repair. i. total H₂S, PM-10 and PM 2.5 annual emissions to date. <i>ref. Rule 240(d)</i>			<i>c. Technicians log of maintenance of continuous monitors, EDNA, incident reports.</i> <i>d. Incident reports, logs, and EDNA.</i> <i>e. Operator logs and EDNA.</i> <i>f. Plant operating logs and maintenance records.</i> <i>g. Plant operating logs and maintenance records.</i> <i>h. Plant maintenance records (Maximo).</i> <i>i. Plant Chemistry Lab data records.</i>
<i>Emergency Standby Wet-Down Pump Diesel Drive Engine</i>			
8. In order to demonstrate compliance with the above permit conditions, records shall be maintained in a District approved log, shall be kept on site, and made available for District inspection for a period of 5 years from the date on which a record is made. The records shall include the following information summarized on a monthly basis: a. Total engine operating hours. b. Emergency use hours of operation. c. Maintenance and testing hours of operation. d. Hours of operation to comply with the requirements of NFPA 25. e. Type and amount of fuel purchased.	F S L	Yes	<i>a-d. Engine operating information is recorded in the J-5 operations log and summarized on a monthly basis.</i> <i>e. Fuel purchase records are maintained for GPC. The hours of operation are used in lieu of fuel throughput for calculation of emissions and compliance with the ATCM 17 CCR § 93115.6.</i>
V. Reporting			
1. A quarterly report shall be submitted to the District which contains the following information: a. CCM availability for the given quarter. b. any periods of significant abatement equipment malfunction, reasons for malfunctions and corrective action taken. c. Time and date of any monitor indicating an hourly average exceed of 10 ppmv of H₂S. d. Source test results. e. Steam stacking events The quarterly report shall be submitted to the District within 30 days of the end of each quarter. The reports are due by May 1, August 1, November 1 and February 1 for each corresponding quarter. <i>ref. Rule 240(d)</i>	S L	Yes	<i>Quarterly Reports were submitted as required or on a date agreed upon with NSCAPCD.</i> <i>Ref. Geysers Power Company, LLC letters:</i> <i>GPC-25-037, 1st Quarter - 4/28/25</i> <i>GPC-25-075, 2nd Quarter - 7/31/25</i> <i>GPC-25-086, 3rd Quarter - 10/30/25</i> <i>GPC-26-001, 4th Quarter - 1/29/26</i>

Geysers Power Company, LLC, Unit 20 Title V Operating Permit
ANNUAL COMPLIANCE CERTIFICATION REPORT
01/01/25 through 12/31/25

2. An annual report shall be submitted to the District which contains the following information: a. average mainsteam H₂S and ammonia concentrations. b. average total dissolved and suspended solids and average flowrate of the cooling tower water. c. annual ammonia emissions. d. gross megawatt hours generated. e. steaming rate, gross average (gross steam flow; lb/ gross MW). f. update to any changes in operating protocols used to determine plant chemical feed charts and targets; calibration and maintenance programs. g. total organic gasses emitted as methane. h. hours of plant operation. i. annual CO₂e emissions. j. Annual H₂S, PM-10 and PM-2.5 emissions The annual report shall be submitted to the District within 45 days of the end of each calendar year. <i>ref. Rule 240(d)</i>	S L	Yes	<i>Geysers Power Company, LLC submitted the required 2025 annual Criteria Pollutants Inventory Report to the NSCAPCD, on 2/12/2026 ref GPC letter GPC-26-016.</i>
3. The permit holder shall submit reports to the California Air Resources Board (CARB) in accordance with provisions of CCR Title 17, Division 3, Chapter 1, Subchapter 10, Article 2, Regulation for Mandatory Reporting of Greenhouse Gas Emissions.	S L	Yes	<i>The 2025 report was submitted Cal e-GGRT to CARB, Facility ARB ID:101527. Verification by the independent third party is in progress.</i>
<i>Steam Stacking</i>			
The permit holder shall, on a quarterly basis, provide a written report to the District with the outage events, cause of each outage and the balance of events for the year. The Control Officer may change the frequency of reporting. The permit holder shall inform the District when total outages have reached 12 in any consecutive 12 month period. The District shall be notified within 5 days of the 12th outage.	F S L	Yes	<i>The required outage information is included in the quarterly compliance reports. No stacking events occurred during this reporting period.</i>
B. PLANT WIDE PERMIT CONDITIONS			
The plant shall comply with the following District regulations. The text of the referenced regulations can be found in Appendix A of this Title V Operating Permit. 1. Regulation 1 Rule 400-General Limitations 2. Regulation 1 Rule 410-Visible Emissions 3. Regulation 1 Rule 430-Fugitive Dust Emissions 4. Regulation 1 Rule 492 (40 CFR part 61 Subpart M)-Asbestos 5. Regulation 1 Rule 540-Equipment Breakdown 6. Regulation 2- Open Burning 7. If in the event this stationary source, as defined in 40 CFR part 68.3, becomes subject to part 68, this stationary source shall submit a risk management plan (RMP) by the date specified in part 68.10. As specified in Parts 68, 70 and 71,	F S L	Yes	<i>1-3 Reviewed Quarterly compliance reports and District Inspections.</i> <i>4. Reviewed Asbestos Notification letters. Notifications were submitted as required during the reporting period. GPC25-058, dated 12/8/2025.</i> <i>5. Reviewed Quarterly compliance records "Incidents Requiring Corrective Action".</i> <i>6. No open burning is performed at this location.</i> <i>7. The Plant is exempt from the Risk Management Plan because quantities of flammable hydrocarbons</i>

Geysers Power Company, LLC, Unit 20 Title V Operating Permit
ANNUAL COMPLIANCE CERTIFICATION REPORT
01/01/25 through 12/31/25

this stationary source shall certify compliance with the requirements of part 68 as part of the annual compliance certification required by 40 CFR part 70 or 71. 8. 40 CFR Part 82- Chlorinated Fluorocarbons 9. If in the event this stationary source, as defined in 40 CFR part 63, becomes subject to part 63, this stationary source shall notify the District within 90 days of becoming subject to the regulation. The stationary source shall identify all applicable requirements of part 63 and submit a plan for complying with all applicable requirements.			<i>are less than 67,000 lbs. Ref.: EPA notice dated March 13, 2000.</i> <i>8. All work performed on appliances containing chlorinated fluorocarbons is performed by HVAC Technicians certified through EPA approved training programs in accordance with the Clean Air Act Section 608 and 40 CFR part 82, Subpart F.</i> <i>9. The facility became subject to 40 CFR Part 63, Subpart ZZZZ in a previous reporting period. All applicable requirements of Subpart ZZZZ were identified, and a compliance plan was provided to the NSCAPCD on January 18, 2024. No changes have occurred since that time that would re-trigger this notification requirement.</i>
C. ADMINISTRATIVE REQUIREMENTS			
Payment of Fees			
1. This Permit shall remain valid during the 5-year term as long as the annual renewal fees are paid in accordance with Regulation 1 Rule 300 and Rule 360 of the District. Failure to pay these fees will result in forfeiture of this permit. Operation without a permit subjects the source to potential enforcement action by the District and the EPA pursuant to section 502(a) of the Clean Air Act. <i>ref. Reg 5.670</i>	F S L	Yes	<i>Geysers Power Company, LLC submitted the required Permit Fees: Payment of Annual Renewal Fees Fiscal Year 2025-2026, GPC-25-032, dated 8/12/25. Federal Program Fees fiscal year 2024/2025: GPC-25-042, dated 8/21/25.</i>
Right to Entry and Inspection			
2. The Control Officer, the Chairman of the California Air Resources Board, The Regional Administrator of the EPA and/or their authorized representatives, upon the presentation of credentials, shall be permitted: A. to enter upon the premises where the source is located or areas in which any records are required to be kept under the terms and conditions of this Permit; and B. at reasonable times to have access to and copy any records required to be kept under the terms and conditions of this Permit; and C. to inspect any equipment, operation, or method required in this Permit; and D. to sample emissions from the source. <i>ref. Reg 5.610(e)</i>	F S L	Yes	<i>Agency representatives are admitted to the project upon presentation of credentials. After receiving a safety advisory no restrictions are placed on access to plant premises, sample locations and records.</i>
Compliance with Permit Conditions			
3. This Title V Operating Permit expires on August 8, 2026. The permit holder shall submit a complete application for renewal of this Title V Operating Permit no later than 6 months prior to expiration and no earlier than one year prior to expiration. If	F S L	Yes	<i>Geysers Power Company, LLC submitted the required application, GPC-26-021, dated February 7, 2026, within 6 months prior to expiration. A renewed Title V permit has not yet been issued.</i>

Geysers Power Company, LLC, Unit 20 Title V Operating Permit
ANNUAL COMPLIANCE CERTIFICATION REPORT
01/01/25 through 12/31/25

a complete application for renewal has not been submitted in accordance with these deadlines, the facility may not operate after August 7, 2026. <i>Ref Reg 5.660</i>			
4. The permit holder shall comply with all conditions of this permit. Any non-compliance with the terms and conditions of this permit will constitute a violation of the law and may be grounds for enforcement action, including monetary civil penalties, permit termination, revocation and reissuance, or modification; or denial of a permit renewal application. <i>ref. Reg 5.610(f)(3)</i>	F S L	Yes	<i>No NOVs were issued to the Sonoma Power Plant during the compliance reporting period.</i>
5. In the event any enforcement action is brought as a result of a violation of any term or condition of this permit, the fact that it would have been necessary for the permit holder to halt or reduce the permitted activity in order to maintain compliance with such term or condition shall not be a defense to such enforcement action. <i>ref. Reg 5.610(f)(4)</i>	F S L	Yes	<i>Geysers Power Company, LLC acknowledges this administrative condition.</i>
6. The filing of a request by the facility for a permit modification, revocation and reissuance, or termination, or of a notification of planned changes or anticipated non-compliance does not stay the applicability of any permit condition. <i>ref. Reg 5.610 f)(5)</i>	F S L	Yes	<i>Geysers Power Company, LLC acknowledges this administrative condition.</i>
7. This permit does not convey any property rights of any sort, nor any exclusive privilege. <i>ref. Reg 5.610(f)(2)</i>	F S L	Yes	<i>Geysers Power Company, LLC acknowledges this administrative condition.</i>
8. The permit holder shall supply within 30 days any information that the District requests in writing to determine whether cause exists, per Regulation 5.570, for modifying, revoking and reissuing, or terminating the permit or to determine compliance with the permit. <i>ref. Reg 1 Rule 200, Reg 5.430</i>	F S L	Yes	<i>There are no active information requests.</i>
Reporting			
9. All deviations from permit requirements, including those attributable to upset conditions (as defined in the permit) must be reported to the District at least once every six months. For emissions of a hazardous air pollutant (HAP) or a toxic air pollutant (as identified in an applicable regulation) that continue for more than an hour in excess of the permit requirements, the report must be made within 24 hours of the occurrence. For emissions of any regulated air pollutant, excluding those HAP emission requirements listed above, that continue for more than two hours in excess of permit requirements, the report must be made within 48 hours. All reports of deviation from permit requirements shall include the probable cause of the deviation and any preventative or corrective action taken. A progress report shall be made on a compliance schedule at least semi-annually and shall include the	F S L	Yes	<i>The Semi-annual Deviation Reports were submitted during the reporting period. Ref. Letter GPC-25-078, dated July 31, 2025 for the first half of 2025, and reference GPC-26-005, dated January 29, 2026, for the second half of 2025.</i>

Geysers Power Company, LLC, Unit 20 Title V Operating Permit
ANNUAL COMPLIANCE CERTIFICATION REPORT
01/01/25 through 12/31/25

date when compliance will be achieved, an explanation of why compliance was not, or will not be, achieved by the scheduled date, and a log of any preventative or corrective action taken. The reports shall be certified by the responsible official as true, accurate and complete. <i>ref. Reg 5.625</i>			
Severability			
10. In the event that any provision of this permit is held invalid all remaining portions of the permit shall remain in full force and effect. <i>ref. Reg 5.610(g)</i>	F S L	Yes	<i>Geysers Power Company, LLC acknowledges this administrative condition.</i>
Transfer of Ownership			
11. In the event of any changes in control or ownership of facilities to be modified and/or operated, this Permit is transferable and shall be binding on all subsequent owners and operators. The permit holder shall notify the succeeding owner and operator of the existence of this Permit and its conditions by letter, a copy of which shall be forwarded to the Control Officer. <i>ref. Rule 240(j)</i>	F S L	Yes	<i>No ownership changes occurred during this reporting period.</i>
Records			
12. Notwithstanding the specific wording in any requirement, all records for federally enforceable requirements shall be maintained for at least five years from the date of entry and shall include: date place and time of sampling, operating conditions at the time of sampling, date, place and method of analysis and the results of the analysis. <i>ref. Reg 5.615</i>	F S L	Yes	<i>Plant policy requires files to be maintained to meet the requirements of this condition.</i>
Emergency Provisions			
13. The permit holder may seek relief from enforcement action in the event of a breakdown, as defined by Regulation 1 Rule 540 of the District's Rules and Regulations, by following the procedures contained in Regulation 1, Rule 540 (b). The District will thereafter determine whether breakdown relief will be granted in accordance with Regulation 1, Rule 540 (b)(3). <i>ref. Reg 5.640</i>	F S L	Yes	<i>Geysers Power Company, LLC acknowledges this administrative condition.</i>
14. The permit holder may seek relief from enforcement action for a violation of any of the terms and conditions of this permit caused by conditions beyond permit holders reasonable control by applying to the District's Hearing Board for a variance pursuant to Health and Safety Code Section 42350. The Hearing Board will determine after notice and hearing whether variance relief should be granted in accordance with the procedures and standards set forth in Health and Safety Code Section 42350 et seq. Any variance granted by the Hearing Board from any term or condition of this permit which lasts longer than 90 days will be subject to EPA approval. <i>ref. Reg 1 Rule 600</i>	F S L	Yes	<i>No variances are currently requested or in force.</i>

Geysers Power Company, LLC, Unit 20 Title V Operating Permit
ANNUAL COMPLIANCE CERTIFICATION REPORT
01/01/25 through 12/31/25

15. Notwithstanding the foregoing, the granting by the District of breakdown relief or the issuance by the Hearing Board of a variance will not provide relief from federal enforcement unless the Title V Operating Permit has been modified pursuant to Regulation 5 or other EPA approved process. <i>ref. Reg 1 Rule 600</i>	F S L	Yes	<i>Geysers Power Company, LLC acknowledges this administrative condition.</i>
Malfunction			
16. The Regional Administrator shall be notified by telephone within 48 hours following any failure of air pollution control equipment, process equipment, or of a process to operate in a normal manner which results in an increase in emissions above allowable emissions limit stated in Condition I.2. In addition, the Regional Administrator shall be notified in writing within fifteen (15) days of any such failure. This notification shall include a description of the malfunctioning equipment or abnormal operation, the date of the initial failure, the period of time over which emissions were increased due to the failure, the cause of the failure, the estimated resultant emissions in excess of those allowed under Condition I.2, and the methods utilized to restore normal operations. Compliance with this malfunction notification provision shall not excuse or otherwise constitute a defense to any violation of this permit or of any law or regulations, which such malfunction, may cause. <i>ref. PSD SFB 81-03 Cond. IV.</i>	F S L	Yes	<i>NSCAPCD is notified for any such failures.</i>
Permit Posting			
17. Operation under this permit must be conducted in compliance with all data specifications included in the application which attest to the operator's ability to comply with District rules and regulations. This permit must be posted in such a manner as to be clearly visible and accessible at a location near the source. In the event that the permit cannot be so placed, the permit shall be maintained readily available at all times on the operating premises. <i>ref. Rule 240(i)</i>	S L	Yes	<i>Operators conduct on-site inspections. This permit is located in the Unit 20 control room and is available electronically to Operators in the control room.</i>
Compliance Certification			
18. Compliance certifications shall be submitted annually by the responsible official of this facility to the Northern Sonoma County Air Pollution Control District and to the EPA. Each compliance certification shall be accompanied by a written statement from the responsible official which certifies the truth, accuracy, and completeness of the report. <i>ref. Reg 5.650</i>	F S L	Yes	<i>This submittal includes the required Compliance Certification for this Permit. The cover page contains a written statement by the responsible official certifying truth, accuracy and completeness.</i>
19. This Permit does not authorize the emission of air contaminants in excess of those allowed by the Health & Safety Code of the State of California or the Rules and Regulations of the Northern Sonoma County Air Pollution Control District. This	F S L	Yes	

Geysers Power Company, LLC, Unit 20 Title V Operating Permit
ANNUAL COMPLIANCE CERTIFICATION REPORT
01/01/25 through 12/31/25

Permit cannot be considered as permission to violate existing laws, ordinances, regulations or statutes of other governmental agencies. <i>ref. Rule 240(d)</i>			
Permit Modification			
20. The permit holder shall comply with all applicable requirements in NSCAPCD Regulation 1 Chapter II- Permits and New Source Review. <i>ref. Regulation 1 Rule 200</i>	F S L	Yes	<i>No permit modifications were initiated during the reporting period.</i>

**CONDITION OF CERTIFICATION
BIOLOGICAL RESOURCES 5-1 & 5-6**

**Attachment BIOLOGICAL RESOURCES 5-1a:
2025 Guzzler and Sediment Pond Inspection Pictures**

**Geysers Grant Plant (Unit 20) 82-AFC-01
Annual Compliance Report to the California Energy Commission
January 2025 - December 2025**

Geyzers Guzzler Report

*May 26, 2025
CEC Guzzler Inspection*

By : Cristina Torres

Pine Flat Pond



Joe Guzzler



Unit 20 Guzzler

Was not accessible due to the presence of the drill rig



Unit 20 Overflow Pond

Tule and black berry plants are present



Unit D&V Guzzler



U18 Overflow and Pond off Socrates Mine Road



U17 Pond and Overflow

Pond is dry



Overflow with debris




U17 Guzzler not accessible due to grading

Injun Mine Sedimentation Pond (below white water tank near U16 Guzzler)
Not accessible visibility is low due to lack of water



U16 Sedimentation Pond



Unit 16 Guzzler



Birdsong Meadow Cultural Site



**CONDITION OF CERTIFICATION
AQ-SC3 / COMPLIANCE-5**

Attachment COM-5: Compliance Matrix

**Geysers Grant Plant (Unit 20) 82-AFC-01
Annual Compliance Report to the California Energy Commission
January 2025 - December 2025**

Technical Area	No.	Facility Status	Condition of Certification	Compliance Verification	Status	2025 Annual Compliance Report
AQ	A1	Operations/ Ongoing	The project and associated abatement systems shall comply with Regulation 1 Rule 455(b) –Geothermal Emission Standards. Total emissions of hydrogen sulfide (H2S) shall not exceed 4.7 kilograms averaged over any one-hour period. Total H2S emissions shall be the cumulative emissions to the atmosphere from the power plant and associated abatement equipment. [Ref. Rule 455(b), PTO 82-45B Cond. 16.A]	The project owner shall verify compliance by conducting a monthly source test on the cooling tower as indicated in AQ-C1, weekly determinations of the H2S content in the main steam supply as required in AQ-C6, or as required in an approved Alternative Compliance Plan.	Ongoing	Source Tests are conducted monthly, as required in AQ-C1, to verify compliance with this condition. Results of the NSCAPCD Method 102 source tests, as well as excursions and exceedances, are reported to the District in the quarterly compliance reports.
AQ	A2	Operations/ Ongoing	The project owner shall not discharge or cause the discharge into the atmosphere of more than a total of 10.4 pounds per hour of H2S from the project. [ref. PSD SFB 81-03 Cond. IX.D.]	The project owner shall verify compliance by conducting an annual performance test on the turbine exhaust system to determine the H2S emission rate as required in AQ-C2.	Ongoing	Source Tests are conducted monthly, as required in condition AC-C2 to verify compliance. Results of the NSCAPCD Method 102 source tests, as well as excursions and exceedances, are reported to the District in the quarterly compliance reports.
AQ	A3	Operations/ Ongoing	The exit concentration in the process piping leading from the Stretford system shall not exceed 10 ppmv H2S averaged over any consecutive 60-minute period unless operating under a District-approved Alternative Compliance Plan (ACP). [ref. PTO 82-45B Cond. 16.B.]	The project owner shall verify compliance by operating a continuous compliance monitor as required in AQ-C10.	Ongoing	Continuous monitoring is in service and maintained to verify compliance. An automatic alarm notifies the operator prior to exceeding the limit. Excursions and exceedances are documented in follow-up reports and in the quarterly compliance reports.
AQ	A4	Operations/ Ongoing	The exit concentration of H2S from the Stretford unit shall not exceed 125 ppmv or 0.5 lb/hr [ref. PSD 81-03, 82-AFC-1 Cond. 3.b]	The project owner shall verify compliance by operating a continuous compliance monitor as required in AQ-C10.	Ongoing	Continuous monitoring is in service and maintained to verify compliance. An automatic alarm notifies the operator prior to exceeding the limit. Excursions and exceedances are documented in follow-up reports and in the quarterly compliance reports. No deviations to this condition occurred during this reporting period.
AQ	A5	Operations/ Ongoing	Annual emissions from the cooling tower shall not exceed, on a calendar year basis, 20.6 tons per year of hydrogen sulfide (H2S).	The project owner shall maintain records of total H2S as indicated in AQ-D7 and submit reports as indicated in AQ-E2. Records shall be based on required source testing in Condition AQ-C1, and an annual summation from January to December.	Ongoing	GPC is in compliance. Source tests are performed monthly as required by AQ-A5 to determine the H2S emission rate. The monthly emission rates are averaged and multiplied by the annual hours of operation to calculate the annual emissions. Total H2S emissions were within the annual emissions limit during the reporting period.
AQ	A6	Operations/ Ongoing	The project owner shall comply with Regulation 1 Rule 455 (a)-Geothermal Emission Standards; no person shall discharge into the atmosphere from any geothermal operation sulfur compounds, calculated as sulfur dioxide, in excess of 1,000 ppmv. [ref. Rule 455(a)]	The project owner shall verify compliance by adhering to all monitoring and testing requirements.	Ongoing	GPC is in compliance.
AQ	A7	Operations/ Ongoing	The project owner shall operate the power plant and associated abatement systems in compliance with Regulation 1 Rule 420 (d) Non-Combustion Sources- Particulate Matter: no person shall discharge particulate matter into the atmosphere from a non-combustion source in excess of 0.2 grains per cubic foot of exhaust gas or in total quantities in excess of the amount shown in Table I, (40 lb/hr) whichever is the more restrictive condition. [ref. Rule 420(d)]	The project owner shall perform a source test to determine compliance as requested by the NSCAPCD or CPM. The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Ongoing	Calculation of the PM discharge rate is based upon monthly total solids analyses and the cooling water flow rate. PM emission calculation is per Permit specified condition III.4. Calculations indicate that the plant was in compliance with this limit during the reporting period.
AQ	A8	Operations/ Ongoing	Annual emissions from the cooling tower shall not exceed, on a calendar year basis, 17.0 tons per year particulate matter less than 10 microns in diameter (PM10) and 12.0 tons per year particulate matter less than 2.5 microns in diameter (PM-2.5).	The project owner shall verify compliance through monitoring as indicated in AQ-C5. The project owner shall maintain records according to AQ-D6 and AQ-D7 and submit reports as indicated in AQ-E2. Records shall be based on required sampling and an annual summation from January through the end of December.	Ongoing	GPC is in compliance. Particulate emission rate determined as required by AQ-C5. The results of that determination are used to determine the annual emission. Calculations indicate that the plant was in compliance with these limits during the reporting period.
AQ	AE1	Operations/ Ongoing	Visible particulate emissions shall not exceed an opacity as to obscure an observer's view to a degree equal to or greater than Ringelmann 2.0 or 40 percent opacity for a period or periods exceeding 3 minutes in any one hour [ref. PTO 17- 10 Cond. B1]	The project owner shall perform a Visible Emissions Evaluation to determine compliance as requested by the NSCAPCD or CPM, the project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Ongoing	No request has been made to perform testing
AQ	AE2	Operations/ Ongoing	Particulate emissions shall not exceed an emission rate of 0.15 g/bhp-hr. [ref. PTO 17-10 Cond. B2]	The project owner shall verify compliance according to Condition AQ-CE1. The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Ongoing	Engine meets EPA Tier 3 emission standards and is rated below the permitted limits.
AQ	AE3	Operations/ Ongoing	Combined non-methane hydrocarbons and nitrogen oxide emissions shall not exceed an emission rate of 3.0 g/bhp-hr. [ref. PTO 17-10 Cond. B3]	The project owner shall perform a source test to verify compliance with the emission rate upon request of the District or CPM. The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Ongoing	Engine meets EPA Tier 3 emission standards and is rated below the permitted limits.
AQ	AE4	Operations/ Ongoing	Carbon monoxide emissions shall not exceed an emission rate of 2.6 g/bhp-hr. [ref. PTO 17-10 Cond. B4]	The project owner shall perform a source test to verify compliance with the emission rate upon request of the District or CPM. The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Ongoing	Engine meets EPA Tier 3 emission standards and is rated below the permitted limits.
AQ	B1	Operations/ Ongoing	The project owner shall not operate the plant unless untreated vent gasses are vented to the Stretford Air Pollution Control System. The condensate H2S abatement chemical feed system and the Stretford abatement chemical feed system and the Stretford abatement system shall be kept in good working order and operated as necessary in order to limit H2S and particulate emissions on a continuous basis from the power plant as specified in conditions AQ-A1, AQ-A2, AQ-A3, AQ-A4, and AQ-A6. [ref. Rule 240.d, PTO 82-45A Cond. 18, PSD SFB 81-03, 82-AFC-1 Cond. 15]	The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Ongoing	The H2S abatement systems are operated and maintained in accordance with operating practices and a maintenance program described in the Title V application.
AQ	B2	Operations/ Ongoing	The secondary abatement solution storage tank shall hold a minimum of 1,000 gallons of abatement solution at all times when the plant is in operation. All continuously operated abatement solution feed pumps shall have a standby spare available, a readily accessible flowmeter readable in appropriate units and equipped with alarms signaling no or low flow. Flowmeter accuracy shall be plus or minus 10% of flow. [ref. PTO 82-45A Cond. 18]	The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Ongoing	A program is in place to verify tank levels and to order and deliver chemicals prior to reaching the minimum level. Records available upon request.

Technical Area	No.	Facility Status	Condition of Certification	Compliance Verification	Status	2025 Annual Compliance Report
AQ	B3	Operations/ Ongoing	Except for justifiable reasons during performance testing or under operation of an ACP, for which the project owner has received prior District written approval, the circulating water shall be kept to the following specification: Circulating water iron chelate (abatement solution) concentration shall be maintained at or above the ppmw concentration recommended in the power plant operating guidelines as necessary to abate H2S emissions from the power plant to the emission limit specified in Condition AQ-A1. [ref. PTO 82-45A Cond. 19]	The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Ongoing	GPC is in compliance. Operating practices are in place to maintain the circulating iron concentration when required. Records are available on request.
AQ	B4	Operations/ Ongoing	All the abatement systems shall be properly winterized and maintained to ensure proper and reliable functioning. All primary pressure gauges and flow meters associated with abatement equipment shall be readily identified, maintained in good operating condition and calibrated on a quarterly basis. Alarm systems associated with abatement equipment shall be tested on a quarterly basis. Calibration and maintenance shall be performed according to manufacturer's recommendations or per the project owner's maintenance schedule as needed to maintain the equipment in good working order. [ref. PTO 82-45B Cond. 14]	The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Ongoing	Maintenance practices are in place to ensure compliance with this condition. Flowmeters and alarms were tested as required during this reporting period.
AQ	B5	Operations/ Ongoing	All areas in the immediate vicinity and under the project owner's responsibility shall be properly treated to control fugitive dust. [ref. PTO 82-45B Cond. 17]	The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Ongoing	GPC complies with NSCAPCD Regulation 1 Rule 430. A fugitive dust control plan is in place
AQ	B6	Operations/ Ongoing	Fugitive Leaks A. Non-condensable gas leaks: Valves, flanges, seals on pumps and compressors, piping and duct systems shall be inspected, maintained and repaired to prevent the emission of non-condensable gases to the atmosphere. Valves, flanges and seals shall be tightened, adjusted, or have gasket material added using the best modern practices for the purpose of stopping or reducing leakage to the atmosphere. Non-condensable gas leaks shall not (i) exceed (as measured within 1 cm of such leak) 1,000 ppmv H2S nor 10,000 ppmv methane nor (ii) exceed emission limits of Rule 455. Such leaks shall be repaired within 24 hours, unless the leak is from essential equipment. If the leak is from essential equipment, the leak must be minimized within 24 hours using best modern practices and eliminated at the next prolonged outage of the process unit unless an extension is approved by the APCO. Essential Equipment is defined as equipment which cannot be taken out of service without shutting down the process unit which it serves. Leak Minimization is defined as the tightening, adjusting, or addition of packing material which surrounds the leak, or the replacement of the valve or flange for the purpose of stopping or reducing leakage to the atmosphere, using best modern practices. B. Steam and Condensate leaks: Valves, flanges, seals on pumps and compressors, piping and duct systems shall be inspected, maintained and repaired to prevent the emission of steam and condensate to the atmosphere. Valves, flanges and seals shall be tightened, adjusted, or have gasket material added using the best modern practices for the purpose of stopping or reducing leakage to the atmosphere. Valves, flanges, drip legs, threaded fittings and seals on pipelines shall be maintained to prevent or reduce the emission of steam and condensate to the atmosphere as noted below: Liquid leak rate in pressurized steam and condensate lines shall not exceed 20 ml in 3 minutes. Liquid leak rates in excess of 20 ml in 3 minutes shall be repaired within 15 calendar days, excepting those leaks from essential equipment. If the leak is from essential equipment, the leak must be minimized within 15 days using best modern practices and eliminated at the next prolonged outage of the process unit unless an extension is approved by the APCO. Essential Equipment is defined as equipment which cannot be taken out of service without shutting down the process unit which it serves. Leak Minimization is defined as the tightening, adjusting, or addition of packing material which surrounds the leak, or the replacement of the valve or flange for the purpose of stopping or reducing leakage to the atmosphere, using best modern practices The project owner shall check the power plant for fugitive leaks at least once per quarter. [ref. PTO 82-45B Cond. 17]	The project owner shall keep records according to Condition AQ-D5. The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Ongoing	A & B. Records of compliance in accordance to Condition AQ-D5 are available on request.
AQ	B7	Operations/ Ongoing	Alternative Compliance Plan A. The project owner may propose an Alternative Compliance Plan (ACP) which allows for operating flexibility of the power plant while maintaining compliance with all applicable emission limits of Conditions AQ-A2, AQ-A4, AQ-A6, and AQ-A7. The ACP shall list operating parameters such as power output (MW) and abatement solution concentration levels which shall be met in order to meet all applicable emission limits listed above. The ACP shall be submitted to the APCO for approval. The APCO shall approve, disapprove or modify the plan within 30 days of receipt of the ACP. An APCO approved ACP shall consist of all parametric operating guidelines which shall be used to determine compliance with Conditions AQ-A2, AQ-A4, AQ-A6, and AQ-A7. The ACP shall list the specific operating conditions the ACP will supersede. B. The project owner may propose an Alternative Compliance Plan (ACP) which allows for operating flexibility of the power plant while maintaining compliance with all applicable emission limits of Conditions AQ-A1 and AQ-A3. The ACP shall list operating parameters such as power output (MW) and abatement solution concentration levels which shall be met in order to meet all applicable emission limits listed above. The ACP shall be submitted to the APCO for approval. The APCO shall approve, disapprove or modify the plan within 30 days of receipt of the ACP. An APCO approved ACP shall consist of all parametric operating guidelines which shall be used to determine compliance with Conditions AQ-A1 and AQ-A3. The ACP shall list the specific operating conditions the ACP will supersede.	The project owner shall submit any ACP to the CPM for review at the time it is submitted to the District. The project owner shall submit the District's approval, disapproval or plan modification to the CPM in the quarterly report.	Ongoing	A& B. An ACP requesting approval for an alternative limit for the abatement solution storage tank minimum of 1,000 gallons was submitted on May 16, 2023 (revised May 31, 2023) and subsequently approved by the NSCAPCD on June 8, 2023. The approved language states "The District shall be notified when the hydrogen sulfide abatement chemical storage tank has less than 400 gallons of abatement solution chemical when the plant is in operation. The APCO may grant authorization to continue plant operation based on the status of abatement solution delivery to the storage tank. The plant shall not operate if the hydrogen sulfide abatement chemical is less than 200 gallons." The ACP request letter and approval letter were submitted in the 2023 ACR. No other ACPs are currently in place as allowed under this condition.
AQ	B8	Operations/ Ongoing	All equipment, facilities, and systems installed or used to achieve compliance with the terms and conditions of this license shall at all times be maintained in good working order. The equipment shall be operated in a manner necessary to meet all emission limits of the permit. [Ref. Rule 240(d), PSD SFB 81-03 Cond. III]	The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Ongoing	GPC verifies compliance by adhering to all testing, monitoring, and reporting requirements.
AQ	B9	Operations/ Ongoing	The cooling tower shall be maintained in good operating condition. The project owner shall conduct an integrity inspection of the cooling tower during each scheduled plant overhaul and carry out any repairs necessary to correct all deficiencies encountered. [ref. Rule 240(d)]	The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Ongoing	GPC is in compliance. Routine plant inspections by operators include the cooling tower to identify areas in need of repair. Plant maintenance makes repairs during plant overhauls. Records are available on request.
AQ	B10	Operations/ Ongoing	The project owner shall operate and maintain the following air pollution control equipment: a. The non-condensable gas stream exiting from the surface condenser shall be ducted to an operating Stretford process unit. b. Condensate exiting from the surface condenser shall be treated as necessary to reduce the levels of dissolved hydrogen sulfide. The project owner shall use a secondary abatement system authorized by the NSCAPCD to accomplish this reduction. c. The project owner shall have installed drift controls on the power plant cooling tower to limit drift losses to 0.002 percent or better of the circulating water mass, thus minimizing emissions of particulate matter. [ref. PSD SFB 81-03 Cond. IX.B.]	The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Ongoing	GPC is in compliance with items A-C. Records are available upon request.

Technical Area	No.	Facility Status	Condition of Certification	Compliance Verification	Status	2025 Annual Compliance Report
AQ	B11	Operations/ Ongoing	The project owner shall, in any 12-month period, limit unscheduled outages for the project to no more than a total of 12. The following shall not be used in computing the total outages. a. Scheduled outages (defined as outages with 24-hour advance notice between the steam supplier and project owner, except in the case of project outages resulting from an abundance of hydropower in which case a scheduled outage shall be defined as one-hour notice). b. Steam supplier induced outages (such as pressure surge, strainer plugging, etc.). c. Outages of less than 2 hours in duration. d. Outages which do not cause steam stacking. A violation of the above performance standards is considered a violation of this condition. The project owner shall have on file with the District an approved operating protocol describing the methods that will be used to meet the 12 outages in 12 consecutive months performance standard. The protocol must include a description of the operational procedures between the steam supplier and project owner, project owner's operational procedures, and equipment to meet the above standard. The terms and requirements of the protocol may be modified by the Air Pollution Control Officer for good cause upon written request from the project owner. The project owner shall allow the District and CPM to inspect all operating logs to verify the total outage hours. These requirements are in addition to the applicable requirements of rule 540. In the event the project owner is not able to meet the standards specified above, the following shall be required: The project owner shall prepare and submit a revised "plan" to the Air pollution Control Officer and CPM, within 30 days of the end of the month in which the outage limit was exceeded, to achieve the outage standards set forth in this permit condition. At a minimum, the measures to be considered in the "plan" shall include: improved coordination of the power plant and steam field operations, improved alarming and control systems, increased duration of manned operation of the power plant, improved preventative maintenance and design modifications, retrofit of a 100% of steam flow turbine bypass, and retrofit of a 50% of steam flow turbine bypass. In evaluating measures to be taken to prevent future exceedances of the outage standard, outages of less than 2 hours shall be counted. This "plan" shall also be submitted to EPA for approval if the outage standard is exceeded. Within 30 days of receipt of the "plan" the Air Pollution Control Officer shall determine whether the "plan" is satisfactory and, if so, shall approve the "plan". Upon approval, the revised "plan" shall supersede the old plan and become a part of the terms and conditions of this permit. [ref. PSD SFB 81-03 Cond. IX.C., PTO-82-45A Cond.18]	The project owner shall submit revised plans to the CPM for review. The project owner shall submit any plan approval, disapproval or plan modification to the CPM in the following quarterly report. The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Ongoing	All occurrences meeting the condition criteria are reported to the District in the Quarterly Compliance Reports. A protocol is in place to meet the requirements of this condition. Steam lines interconnecting the power plants allow steam to be shifted to other operating plants if an outage occurs. No outages have resulted in steam stacking since interconnection of the steam lines was completed. No stacking events occurred during this reporting period.
AQ	BE1	Operations/ Ongoing	S-1, emergency standby wet-down pump diesel drive engine, shall only be used because of a failure or loss of all or part of normal electrical power service, except for testing and maintenance as defined in CA HSC 93115.4 (30). [ref. PTO 17-10 Cond. B2]	The project owner shall maintain records according to Condition AQ-DE1. The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Ongoing	The generator is only used to provide emergency electrical power during failure or loss of all or part of normal electrical power service except for testing and maintenance
AQ	BE2	Operations/ Ongoing	S-1, emergency standby wet-down pump diesel drive engine, shall be equipped with a non-resettable hour counting meter to indicate the number of hours the engine is operated. [ref. PTO 17-10 Cond. C2]	The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Ongoing	The generator is equipped with a working nonresettable hour counting meter.
AQ	BE3	Operations/ Ongoing	S-1, emergency standby wet-down pump diesel drive engine, shall be operated exclusively on California Air Resources Board (CARB) Diesel Fuel. [ref. PTO 17-10 Cond. C3]	The project owner shall maintain records according to Condition AQ-DE1. The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Ongoing	The GPC purchasing department contracts with fuel vendors who only supply Ultra-low Sulfur Diesel
AQ	BE4	Operations/ Ongoing	S-1, emergency standby wet-down pump diesel drive engine, shall be operated according to manufacturer specifications [ref. PTO 17-10 Cond. C4]	The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Ongoing	Maintenance as required by the manufacturer specifications was completed in 2025.
AQ	BE5	Operations/ Ongoing	Total operating hours used for testing and maintenance of S-1, emergency standby wet-down pump diesel drive engine, shall not exceed 50 hours in any consecutive 12-month period. The total hours of operation do not include use during emergencies. [ref. PTO 17-10 Cond. A1]	The project owner shall maintain records according to Condition AQ-DE1. The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Ongoing	GPC logs and tracks the recorded hours to ensure testing and maintenance diesel engine run time does not exceed 50 hours in any consecutive 12- month period.
AQ	C1	Operations/ Ongoing	The project owner shall, on a monthly basis, conduct a source test of the cooling tower to determine the H2S emission rate to verify compliance with condition AQ-A1. A mass balance determination of total H2S to the cooling tower based on measured operating conditions may be used to document that the worst case possible H2S emissions are less than the emission limit of the plant or District Method 102 shall be utilized to determine the H2S emission rate. The project owner may propose an Alternative Compliance Plan (ACP) which allows for operating flexibility of the power plant, including periods when accessing the cooling tower is not possible, while maintaining compliance with all applicable emission limits of Condition AQ-A1. The ACP shall list operating parameters such as power output (MW), target pH, abatement solution concentration levels, and burner/scrubber exit concentrations which shall be met in order to meet all applicable emission limits listed above. The ACP shall be submitted to the APCO for approval. The APCO shall approve, disapprove or modify the plan within 30 days of receipt of the ACP. An APCO-approved ACP shall consist of all parametric operating guidelines which shall be used to determine compliance with Condition AQ-A1. The ACP shall list the specific operating conditions the ACP will supersede. [ref. PTO 82-45A Cond. 22]	The project owner shall submit source test results according to Condition AQ-E1. The project owner shall submit any ACP to the CPM for review. The project owner shall submit the District's approval, disapproval, or plan modification to the CPM in the following quarterly report.	Ongoing	NSCAPCD approved version of Method 102 (Modified Method 102) source tests were performed each month, and reported to the District in the quarterly reports. All test results and determinations demonstrated compliance with this condition.

Technical Area	No.	Facility Status	Condition of Certification	Compliance Verification	Status	2025 Annual Compliance Report
AQ	C10	Operations/ Ongoing	Continuous Compliance Monitoring (CCM) The project owner shall operate a continuous compliance monitor capable of measuring the concentrations of H ₂ S in the exhaust stream from the Stretford absorber in order to verify compliance with Conditions AQ-A1 and AQ-A3. The monitoring system must alarm the operator when H ₂ S in the treated gas is in excess of 10 ppmv. The project owner shall respond to the alarm with appropriate mitigation measures. Mitigation measures taken shall be logged in the power plant abatement log book. In the event H ₂ S concentrations are in excess of 10 ppmv and the range of the CCM is exceeded, the project owner shall test for H ₂ S using an approved alternative method (ex Draeger tester, wet chemical tests) once every hour during the excess. The monitor shall have a full range of at least 50 ppmv. The monitor shall meet the following operational specifications: an accuracy of plus or minus 10% of full scale, provide measurements at least every 3 minutes, provide a continuous strip chart record or a District-approved alternative, and provide monthly data capture of at least 90%. The District must be notified when the concentration of H ₂ S exceeds the hourly average limit of 10 ppmv. A one-point calibration shall be performed at least once per week. A three-point calibration shall be performed at least once per quarter. The Air Pollution Control Officer may allow modifications to the above specifications under an ACP upon written request with justification by the project owner as long as emissions from the power plant do not exceed the "total" H ₂ S emission limitations of Condition AQ-A1. Written notification from the Air Pollution Control Officer must be received by the project owner prior to any change in monitoring specifications. [ref. PTO 82-45B Cond. 19]	The project owner shall provide the District and CPM with a summary of the monitor's availability and any irregularities that occurred with the continuous monitor. The summary shall be provided to the CPM in the quarterly reports required by Condition AQ-E1.	Ongoing	GPC provides a summary of the monitor's availability and any irregularities that occurred with the CCM in the quarterly reports required by Condition AQ-E1.
AQ	C11	Operations/ Ongoing	Ambient Air Monitoring The project owner shall maintain and operate one H ₂ S/meteorological monitoring station, PM10 high volume station at a location approved in advance by the Air Pollution Control Officer for the life of the facility. The project owner shall install and operate additional monitoring stations, such as a PM2.5 monitoring station, if required by the Air Pollution Control Officer, Energy Commission, California Air Resources Board, or U.S. EPA. Participation by the project owner in a joint air monitoring program, such as the Geysers Air Quality Monitoring Program (GAMP), shall be deemed to satisfy all ambient air quality monitoring requirements of this license provided the term of monitoring is equivalent. The Air Pollution Control Officer can alter, suspend, or cancel this requirement provided no ambient air quality standard applicable to this facility is threatened or that sufficient other monitoring is available by the District, Lake County AQMD, or other third party. [ref. PTO 82-45A Cond. 22, PSD SFB 81-03, 82-AFC-1 Cond. 13]	If the project owner does not participate in GAMP, the project owner shall submit to the NSCAPCD, ARB, and CPM, for their review and approval, a detailed ambient monitoring plan.	Ongoing	GPC participates in GAMP.
AQ	C2	Operations/ Ongoing	The project owner shall conduct or cause to be conducted performance tests on the turbine exhaust system to determine the H ₂ S emission rate to verify compliance with Condition AQ-A2. Performance tests shall be conducted in accordance with Northern Sonoma County APCD Method 102, unless otherwise specified by the U.S. EPA. The project owner shall furnish the Northern Sonoma County APCD, the ARB, and the U.S. EPA, a written report of such tests. All performance tests shall be conducted at the maximum operating capacity of the plant. Performance tests shall be conducted at least on a yearly basis and at such times as shall be specified by the U.S. EPA. [ref. PSD SFB 81-03 Cond. 1X.E]	The project owner shall submit source test results according to Condition AQ-E1.	Ongoing	An annual report including all Geysers plants with PSD permits is sent to the agencies listed in this condition. Reference letter GPC26-026 dated 2/24/2026.
AQ	C3	Operations/ Ongoing	The project owner shall provide platforms, electrical power, and safe access to sampling ports to enable representatives of the District, ARB and EPA to collect samples from the main steam supply, treated and untreated condensate, circulating water upstream of the cooling tower, cooling tower stacks, untreated and treated non-condensable gas stream to and from the Stretford abatement facility, any off gas bypass vents to the atmosphere and any Stretford tanks or evaporative coolers. [ref. PTO 82-45B Cond.11, PSD SFB-81-03 Cond. 1X.E.3]	The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Ongoing	Sample taps used by plant personnel for chemical sampling and analysis are also available for use by CARB and District personnel. Safety Orientations and Job Safety Analysis are available for District and ARB representatives and highly encouraged for sampling activities.
AQ	C4	Operations/ Ongoing	The project owner, as requested by the Air Pollution Control Officer or CPM, shall conduct a requestor-approved performance test for particulate matter (PM), H ₂ S, other species (i.e. benzene, mercury, arsenic, TRS, mercaptans, radon, other nitrogen compounds (amines) and compounds listed under NESHAPS and/or AB2588 from the power plant and/or the Stretford evaporative cooling tower. Upon written request, the project owner shall submit to the Requestor at least 45 days prior to testing a detailed performance test plan. The requestor shall approve, disapprove or modify the plan within 45 days of receipt of the plan. The project owner shall incorporate the requestor's comments or modifications to the plan which are required to assure compliance with the requestor's regulations. The Air Pollution Control Officer shall be notified 15 days prior to the test date in order to arrange for an observer to be present for the test. The test results shall be provided to the District and CPM within 45 days of the test date unless a different submittal schedule is approved in advance. [ref. PTO 79-25a Cond. 9 and 10]	The project owner shall conduct performance tests as requested by the Air Pollution Control Officer or CPM. The project owner shall submit results to the CPM within 45 days if the test was requested by the CPM or in the quarterly reports according to Condition AQ-E1 if the test was requested by the Air Pollution Control Officer.	Ongoing	No requests to perform testing were made during the reporting period.
AQ	C5	Operations/ Ongoing	Compliance with the particulate mass emission limitation shall be estimated using calculations based on the evaporative cooling tower manufacturers design drift eliminator drift rate, 0.001 percent for the main cooling tower and 0.005% for the Stretford cooling tower, multiplied by the circulating water rate or Stretford solution circulating rate, and total dissolved solids (TDS) and total suspended solids (TSS). A circulating water sample shall be collected and analyzed for TDS and TSS on a monthly basis. [ref. PTO 82-45A Cond. 21]	The project owner shall maintain records according to Conditions AQ-D6 and AQ-D7 and submit reports as indicated in Condition AQ-E2.	Ongoing	Calculations indicate that the plant was in compliance with this condition during the reporting period. Reports are submitted in accordance to AQ-E2.
AQ	C6	Operations/ Ongoing	Main steam supply H ₂ S concentrations shall be determined minimally on a weekly basis and any additional times as required by the operating protocol or ACP. [ref. PTO 82-45A Cond. 19]	The project owner shall maintain records according to Conditions AQ-D6 and AQ-D7 and submit reports as indicated in Conditions AQ-E1 and AQ-E2.	Ongoing	A protocol on file with the District describes the method used to determine H ₂ S concentration. A review of the records indicates that the requirements of this condition are being met.
AQ	C7	Operations/ Ongoing	The project owner shall perform an abatement solution concentration test of the cooling tower circulating water once per operating shift when abatement solution is necessary in order to achieve compliance with Condition AQ-A1. The testing equipment shall be kept calibrated per the manufacturer's specifications. [ref. PTO 82-45A Cond. 19]	The project owner shall maintain records according to Conditions AQ-D6 and AQ-D7 and submit reports as indicated in Conditions AQ-E1 and AQ-E2. The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Ongoing	Operators perform tests required by this condition as a part of their daily routine. Iron concentration tests are validated by the plant chemistry staff using the "Hach" Ferrozene colorimetric method. A review of the operating logs during this reporting period indicates compliance with this condition when circulating water abatement was in service.
AQ	C8	Operations/ Ongoing	Instruments used for the measurement of H ₂ S or total organic gases to satisfy District permit conditions or regulations shall receive District approval prior to use. Test plans shall be submitted for District approval of instruments used for the measurement of H ₂ S or Total Organic Gases to satisfy District permit conditions or regulations. [ref. Rule 240(d)]	The project owner shall submit any District approvals to the CPM in the quarterly reports. The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Ongoing	The NSCAPCD has approved the following instruments that are used to measure H ₂ S: ASI Model; 102, Jerome Instruments Model 631, "Dräger" brand sampling and analysis tubes. Organic gases are analyzed utilizing an "Agilent" Model 3000C G.C.
AQ	C9	Operations/ Ongoing	All sampling protocols, chemical feed charts, targets and operational guidelines for using said charts and targets, necessary to abate H ₂ S emissions from the power plant to the emission limits specified in Conditions AQ-A1 and AQ-A2 must be developed using good engineering judgment and supporting data. The APCO or CPM may review such sampling protocols, chemical feed charts, targets and guidelines upon request. If the APCO or CPM determines that any of the protocols, feed charts, targets, or guidelines are not sufficient to maintain compliance with Conditions AQ-A1 and AQ-A2, the APCO or CPM shall require the project owner to develop revised protocols, feed charts, targets and guidelines. [ref. Rule 240(d)]	The project owner shall submit any revised protocol, feed charts, targets and guidelines or summary to the CPM in the annual reports required by Condition AQ-E2. The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request. The CPM shall consult with the APCO and the project owner when developing revised protocols, feed charts, targets and guidelines.	Ongoing	Protocols related to this condition were submitted and approved by the District in the initial Title V application. Plant unit engineers specify targets and guidelines based on good engineering judgment and recent chemical analyses. A copy of the Annual Report required by AQ-E2 is provided to the CPM at the time of submittal to NSCAPCD, and is also provided as attachment AQ-E2. Additional records are available upon request.

Technical Area	No.	Facility Status	Condition of Certification	Compliance Verification	Status	2025 Annual Compliance Report
AQ	CE1	Operations/ Ongoing	Emergency Engine At any time as specified by the Air Pollution Control Officer or CPM, the operator of this source shall conduct a requestor-approved source test to determine NOx and particulate emissions from the diesel powered generator. The test results shall be provided to the District and CPM within 30 days of the test [ref. PTO 17-10 Cond. D1]	The project owner shall perform an approved source test upon request of the District or CPM. Test results shall be submitted to the District and CPM.	Ongoing	No request has been made to perform emissions testing of the emergency engine.
AQ	D1	Operations/ Ongoing	All records and logs shall be retained for a period of at least 5 years from the date the record or log was made and shall be submitted to the NSCAPCD or CPM upon request.	The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Ongoing	Records and logs are retained for a minimum of five years and available upon request.
AQ	D2	Operations/ Ongoing	The project owner shall maintain a weekly abatement solution inventory log available for on-site inspection. [ref. Rule 240(d)]	The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Ongoing	Operators conduct on-site inspections. Weekly chemical inventory files are kept and available for inspection.
AQ	D3	Operations/ Ongoing	The project owner shall maintain a strip chart or other District-approved data recording device of H2S readings measured by the CCM. All measurements, records, and data shall be maintained by the project owner for at least five (5) years. The project owner shall report all exceedances of Condition AQ-A3 in the quarterly report as required in AQ-E1. The report shall include a description of all measures taken to bring the Stretford system back into compliance with Condition AQ-A3. The project owner shall include in the report a copy of the output from the H2S CCM or alternative District-approved data during the upset condition. [ref. Rule 240(d)]	The project owner shall comply with all recordkeeping and reporting provisions. The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Ongoing	The District has approved digital strip chart recorders to archive data in electronic format for later retrieval and review of CCM measurements per AQ-A3 and reported in the quarterly reports. There were no reportable exceedances during this reporting period. Records are available upon request.
AQ	D4	Operations/ Ongoing	The project owner shall maintain copies of the source test results as required in Condition AQ-C1 for a minimum of 5 years. [ref. PTO 82-45A Cond. 22]	The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Ongoing	Records and logs are retained for a minimum of five years and submitted upon request.
AQ	D5	Operations/ Ongoing	Fugitive Leak Records A. Any non-condensable gas leak in excess of the limitations of Condition AQ-B6 which has been detected by the project owner and is awaiting repair shall be identified in a manner which is readily verifiable by a District or Energy Commission inspector. Any leak in the above listed pieces of equipment exceeding the limitations of Condition AQ-B6 and not identified by the project owner and which is found by the District shall constitute a violation of this license. The project owner shall maintain a current listing of such leaks awaiting repair and shall make this list available to the District and CPM upon request. B. Any valve, flange, drip leg threaded fitting or seal on a pipeline or condensate collection system with a leak in excess of the limitations of Condition AQ-B6 which has been detected by the project owner and is awaiting repair shall be identified in a manner which is readily verifiable by a District or Energy Commission inspector. Any leak in the above listed pieces of equipment exceeding the limitations of Condition AQ-B6 and not identified by the project owner and which is found by the District shall constitute a violation of this license. The project owner shall maintain a current listing of such leaks awaiting repair and shall make this list available to the District and CPM upon request. [ref. PTO 82-45A Cond. 20]	The project owner shall comply with all recordkeeping and reporting provisions. The project owner shall report all deviations to the CPM as required in Condition AQ-F4. The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Ongoing	A & B. The operator conducts daily rounds to inspect the plant which include identifying any leaks and entering the information into the plant log and submitting a work order requesting repair. A review of maintenance records demonstrate that the plant is in compliance. A review of daily compliance checklists show that the operators inspect the system for fugitive leaks. Records are available on request.
AQ	D6	Operations/ Ongoing	The project owner shall maintain records detailing: a. Any periods of significant abatement equipment malfunction, reasons for malfunctions, and corrective action. b. The dates and hours in which the emission rates were in excess of the emission limitations specified in permit Conditions AQ-A3 and AQ-A4. c. Fugitive steam and non-condensable gas emission source inspections, leak rates, repairs, and maintenance. d. Total dissolved solids and total suspended solids in the circulating water. [ref. Rule 240 (d)]	The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Ongoing	GPC is in compliance. Records satisfying A-D are available upon request.
AQ	D7	Operations/ Ongoing	The project owner shall maintain records detailing: a. Hours of operation b. Types, concentrations, and amounts of chemicals used for Stretford absorbing solution and used for condensate treatment, including target levels for abatement solution concentration in the circulating water. c. A summary of any irregularities that occurred with a continuous compliance monitor. d. The dates and hours in which the emission rates were in excess of the emission limitations specified in permit Conditions AQ-A1, and AQ-A2. e. Periods of scheduled and unscheduled outages and the cause of the outages. f. Time and date of all pump and flowmeter calibrations required by this permit. g. Time and date of all alarm system tests h. Leaking equipment awaiting repair; time and date of detection and final repair. i. Total H2S, PM-10 and PM 2.5 annual emissions to date. [ref. Rule 240(d)]	The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Ongoing	GPC is in compliance. Records satisfying A-I are available upon request.
AQ	DE1	Operations/ Ongoing	Emergency Engine In order to demonstrate compliance with the above permit conditions, records shall be maintained in a District-approved log, shall be kept on site, and made available for District inspection for a period of 5 years from the date on which a record is made. The records shall include the following information summarized on a monthly basis: a. Total engine operating hours b. Emergency use hours of operation c. Maintenance and testing hours of operation. d. Type and amount of fuel purchased. [ref. PTO 17-10 Cond. E1]	The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request. The project owner shall report hours of operation, identifying the reason for operation, to the CPM in the quarterly reports required by Condition AQ-E1.	Ongoing	See attachment AQ-E2b for a summary of engine operating information is attached for the reporting period calendar year.
AQ	E1	Operations/ Ongoing	A quarterly report shall be submitted to the District which contains the following information: a. CCM availability for the given quarter. b. Any periods of significant abatement equipment malfunction, reasons for malfunctions, and corrective action taken. c. Time and date of any monitor indicating an hourly average exceedance of 10 ppmv of H2S. d. Source test results. e. Steam stacking events. The quarterly report shall be submitted to the District and CPM within 30 days of the end of each quarter. The reports are due by May 1, August 1, November 1 and February 1 for each corresponding quarter. [ref. Rule 240(d)]	The project owner shall submit the quarterly reports to the CPM. The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Ongoing	Copies of the Quarterly Reports were submitted to the CPM at the time of submittal to NSCAPCD.

Technical Area	No.	Facility Status	Condition of Certification	Compliance Verification	Status	2025 Annual Compliance Report
AQ	E2	Operations/ Ongoing	An annual report shall be submitted to the District and CPM which contains the following information: a. Average main steam H2S and ammonia concentrations. b. Average total dissolved and suspended solids and average flowrate of the cooling tower water. c. Annual ammonia emissions. d. Gross megawatt hours generated. e. Steaming rate, gross average (gross steam flow; lb/ gross MW). f. Update to any changes in operating protocols used to determine plant chemical feed charts and targets; calibration and maintenance programs. g. Total organic gasses emitted as methane. h. Hours of plant operation. i. Annual carbon dioxide equivalent (CO2e) emissions j. Annual H2S, PM10 and PM2.5 emissions. Additional requirement for reports submitted to the Energy Commission: k. Hours of operation for the emergency engine. The hours of operation shall be reported according to total use, emergency use, and maintenance and testing. The annual report shall be submitted to the District within 45 days of the end of each calendar year. [ref. Rule 240(d)]	The project owner shall submit the annual reports to the CPM within 45 days of the end of each calendar year or another timeframe approved by the CPM. The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Ongoing	GPC submitted the Annual Criteria Pollutant Report to the NSCAPCD on 2/12/2026. See attachment AQ-E2a: Annual Criteria Pollutant Report, and attachment AQ-E2b: Summary of Engine Operating Hours.
AQ	E3	Operations/ Ongoing	The project owner shall submit reports to the California Air Resources Board in accordance with the provisions of CCR Title 17, Division 3, Chapter 1, Subchapter 10, Article 2, Regulation for Mandatory Reporting of Greenhouse Gas Emissions. Steam Stacking The project owner shall, on a quarterly basis, provide a written report to the District and CPM with the outage events, cause of each outage and the balance of events for the year. The Air Pollution Control Officer may change the frequency of reporting. The project owner shall inform the District and CPM when total outages have reached 12 in any consecutive 12-month period. The District and CPM shall be notified within 5 days of the 12th outage.	The project owner shall provide a statement of compliance in the annual report regarding the submittal of greenhouse gas emissions reporting to the ARB. The greenhouse gas emissions report is not required to be submitted to the CPM in the periodic compliance reports. The project owner shall make the reports available to the CPM upon request. If steam stacking occurs, the project owner shall provide the CPM with the required report and notifications.	Ongoing	The required outage information is included in the quarterly compliance reports. No stacking events occurred during this reporting period. The greenhouse gas emissions report for 2025 was submitted to CARB via the Cal-eGGR reporting tool.
AQ	F1	Operations/ Ongoing	Payment of Fees The operating permits shall remain valid as long as the annual renewal fees are paid in accordance with the District Rules and Regulations and permit conditions are met.	No verification needed.	Ongoing	GPC is in compliance, annual permitting fees have been paid.
AQ	F10	Operations/ Ongoing	Permit Posting Operations under the operating permits must be conducted in compliance with all data and specifications included in the application which attest to the operator's ability to comply with District Rules and Regulations. The permits must be posted in such a manner as to be clearly visible and accessible at a location near the source. In the event that the permits cannot be so placed, the permits shall be maintained readily available at all times on the operating premises. [ref. Rule 240]	The project owner shall make the site and records available for inspection by representatives of the District, ARB, and Energy Commission upon request.	Ongoing	GPC is in compliance. Permit is posted in the Operator control room and available electronically.
AQ	F11	Operations/ Ongoing	Compliance Certification Compliance reports and certifications shall be submitted annually by the project owner of the facility to the Northern Sonoma County Air Pollution Control District and CPM. Each compliance certification shall be accompanied by a written statement from the responsible official which certifies the truth, accuracy, and completeness of the report. [ref. Regulation 5 Rule 650] Permits shall not authorize the emissions of air contaminants in excess of those allowed by the Health and Safety Code of the State of California or the Rules and Regulations of the Northern Sonoma County Air Pollution Control District. Permits shall not be considered as permissions to violate existing laws, ordinances, regulations or statutes of other governmental agencies. [Rule 240(d)]	The project owner shall submit the annual compliance reports and certification to the CPM.	Ongoing	GPC is compliance, see attachment for AQ-F11: Title V Annual Compliance Certification.
AQ	F12	Operations/ Ongoing	Permit Modification The project owner shall comply with all applicable requirements in NSCAPCD Regulation 1 Chapter II- Permits and New Source Review. [ref. Regulation 1 Rule 200]	No verification needed.	Ongoing	There were no modifications during the reporting period.
AQ	F2	Operations/ Ongoing	Right to Entry and Inspection The Air Pollution Control Officer, the Chairman of the California Air Resources Board, the Regional Administrator of U.S. EPA, the CPM, and/or their authorized representatives, upon the presentation of credentials, shall be permitted: a. To enter the premises where the source is located or in which any records are required to be kept under the terms and conditions of the operating permits; and b. At reasonable times to have access to and copy any records required to be kept under the terms and conditions of the operating permits; and c. To inspect any equipment, operation, or method required in the operating permits; and d. To sample emissions from the source. [NSCAPCD Rule 240.e and Reg. 5.610(e)]	The project owner shall make the site and records available for inspection by representatives of the District, ARB, and Energy Commission upon request.	Ongoing	Agency representatives are admitted to the project upon presentation of credentials. After receiving a safety advisory no restrictions are placed on access to plant premises, sample locations and records.
AQ	F3	Operations/ Ongoing	Compliance with Permit Conditions The project owner shall submit a complete application for renewal of the Title V operating permit in accordance with the District deadlines. [ref. Reg 5.660] The project owner shall comply with all conditions of the Title V operating permit. Any non-compliance with the terms and conditions of the Title V operating permit will constitute a violation of the law and may be grounds for enforcement action, including monetary civil penalties, permit termination, revocation and reissuance, or modification; or denial of a permit renewal application. [ref. Reg 5.610(f)(3)] In the event any enforcement action is brought as a result of a violation of any term or condition of the Title V operating permit, the fact that it would have been necessary for the project owner to halt or reduce the permitted activity in order to maintain compliance with such term or condition shall not be a defense to such enforcement action. [ref. Reg 5. 610(f)(4)] The filing of a request by the facility for a permit modification, revocation and reissuance, or termination, or of a notification of planned changes or anticipated non-compliance does not stay the applicability of any permit condition. [ref. Reg 5. 610(f)(5)] The Title V operating permit does not convey any property rights of any sort, nor any exclusive privilege. [ref. Reg 5. 610(f)(2)] The project owner shall supply in writing within 30 days any information that the District requests to determine whether cause exists, per Regulation 5.570, for modifying, revoking and reissuing, or terminating the permit or to determine compliance with the permit. [ref. Reg 5. 610(f)(4)]	The project owner shall make the site and records available for inspection by representatives of the District, ARB, and Energy Commission upon request.	Ongoing	Geysers Power Company, LLC submitted the required application 6 months prior to expiration, ref. GPC-26-021 dated February 7, 2026. GPC is awaiting issuance of the renewed Title V permit by NSCAPCD.

Technical Area	No.	Facility Status	Condition of Certification	Compliance Verification	Status	2025 Annual Compliance Report
AQ	F4	Operations/ Ongoing	Reporting All deviations from permit requirements, including those attributable to upset conditions (as defined in the permit) must be reported to the District and CPM at least once every six months. For emissions of a hazardous air pollutant (HAP) or a toxic air pollutant (as identified in an applicable regulation) that continue for more than an hour in excess of the permit requirements, the report must be made within 24 hours of the occurrence. For emissions of any regulated air pollutant, excluding those HAP emission requirements listed above, that continue for more than two hours in excess of permit requirements, the report must be made within 48 hours. All reports of deviation from permit requirements shall include the probable cause of the deviation and any preventative or corrective action taken. A progress report shall be made on a compliance schedule at least semi-annually and shall include the date when compliance will be achieved, an explanation of why compliance was not, or will not be, achieved by the scheduled date, and a log of any preventative or corrective action taken. The reports shall be certified by the responsible official as true, accurate and complete. [ref. Reg 5.625]	The project owner shall submit deviation reports to the CPM according to the outlined timeframes. The project owner makes the site and records available for inspection by representatives of the District, ARB, and Energy Commission upon request.	Ongoing	The semi-annual deviation reports were submitted to the NSCAPCD and CEC as required during the reporting period. There were no emissions exceeds during the reporting period.
AQ	F5	Operations/ Ongoing	Severability Provisions of the operating permits are severable, and, if any provision of the operating permits is held invalid, the remainder of the operating permits shall not be affected. [ref. Reg 5.610]	No verification needed.	Ongoing	GPC is in compliance.
AQ	F6	Operations/ Ongoing	Transfer of Ownership In the event of any changes in control or ownership of facilities to be modified and/or operated, the operating permits are transferable and shall be binding on all subsequent owners and operators. The project owner shall notify the succeeding owner and operator of the existence of the operating permits and the conditions by letter, a copy of which shall be forwarded to the Air Pollution Control Officer. [NSCAPCD Rule 240]	The project owner shall provide a copy of the letter of notification to the CPM in the following quarterly report.	Ongoing	No ownership changes occurred during the reporting period.
AQ	F7	Operations/ Ongoing	Records Notwithstanding the specific wording in any requirement, all records for federally enforceable requirements shall be maintained for at least five years from the date of entry and shall include: date, place, and time of sampling, operating conditions at the time of sampling, date, place, and method of analysis and the results of the analysis. [ref. Reg 5.615]	The project owner shall make the site and records available for inspection by representatives of the District, ARB, and Energy Commission upon request.	Ongoing	Records and logs are retained for a minimum of five years and available upon request.
AQ	F8	Operations/ Ongoing	Emergency Provisions The project owner may seek relief from enforcement action in the event of a breakdown, as defined by Regulation 1 Rule 540 of the District's Rules and Regulations, by following the procedures contained in Regulation 1, rule 540 (b). The District will thereafter determine whether breakdown relief will be granted in accordance with Regulation 1, Rule 540 (b)(3). The project owner may seek relief from enforcement action for a violation of any of the terms and conditions of this permit caused by conditions beyond the project owner's reasonable control by applying to the District's Hearing Board for a variance pursuant to Health and Safety Code Section 42350. The Hearing Board will determine after notice and hearing whether variance relief should be granted in accordance with the procedures and standards set forth in Health and Safety Code Section 42350 et seq. Any variance granted by the Hearing Board from any term or condition of this permit which lasts longer than 90 days will be subject to EPA approval. [ref. Reg 1 Rule 600] Notwithstanding the foregoing, the granting by the District of breakdown relief or the issuance by the Hearing Board of a variance will not provide relief from federal enforcement unless the Title V Operating Permit has been modified pursuant to Regulation 5 or other EPA-approved process. [ref. Reg 1 Rule 600]	The project owner shall notify the CPM of any breakdown, as defined by Regulation 1 Rule 540 of the District's Rules and Regulations, within the timeframes outlined in Regulation 1 Rule 540 of the District's Rules and Regulations. The project owner shall submit the required breakdown reports and report any variance to the CPM in the next quarterly report. The project owner shall make the site and records available for inspection by representatives of the District, ARB, and Energy Commission upon request.	Ongoing	GPC is in compliance with this condition.
AQ	F9	Operations/ Ongoing	Malfunction The Regional Administrator shall be notified by telephone within 48 hours following any failure of air pollution control equipment, process equipment, or of a process to operate in a normal manner which results in an increase in emissions above allowable emissions limit stated in Condition AQ-A2. In addition, the Regional Administrator shall be notified in writing within fifteen (15) days of any such failure. This notification shall include a description of the malfunctioning equipment or abnormal operation, the date of the initial failure, the period of time over which emissions were increased due to the failure, the cause of the failure, the estimated resultant emissions in excess of those allowed under Condition AQ-A2, and the methods utilized to restore normal operations. Compliance with this malfunction notification provision shall not excuse or otherwise constitute a defense to any violation of this permit or of any law or regulations which such malfunction may cause. [ref. PSD SFB 81-03 Cond. IV.]	The project owner shall submit malfunction reports to the CPM in the quarterly reports. The project owner makes the site and records available for inspection by representatives of the District, ARB, and Energy Commission upon request.	Ongoing	GPC is in compliance.
AQ	G1	Operations/ Ongoing	The project owner shall comply with the following District regulations: a. Regulation 1 Rule 400-General Limitations b. Regulation 1 Rule 410-Visible Emissions c. Regulation 1 Rule 430-Fugitive Dust Emissions d. Regulation 1 Rule 492 (40 CFR part 6 Subpart M)-Asbestos e. Regulation 1 Rule 540- Equipment Breakdown f. Regulation 2- Open Burning g. 40 CFR Part 82- Chlorinated Fluorocarbons If in the event this stationary source as defined in 40 CFR Part 68.3, becomes subject to Part 68, this stationary source shall submit a risk management plan (RMP) by the date specified in Part 68.10. As specified in Parts 68, 70, and 71, this stationary source shall certify compliance with the requirements of Part 68 as part of the annual compliance certification required by 40 CFR Part 70 or 71. If in the event this stationary source as defined in 40 CFR Part 63, becomes subject to Part 63, this stationary source shall notify the District and CPM within 90 days of becoming subject to the regulation. The stationary source shall identify all applicable requirements of Part 63 and submit a plan for complying with all applicable requirements.	The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA and Energy Commission upon request. The project owner shall submit required reports to the CPM (see AQ-SC2).	Ongoing	GPC complies with applicable District and Federal Regulations with the exception noted below.
AQ	SC1	Operations/ Ongoing	The project owner shall provide the compliance project manager (CPM) copies of any Northern Sonoma County Air Pollution Control District (NSCAPCD or District) issued project air permit for the facility. The project owner shall submit any request or application for a new project air permit or project air permit modification to the CPM.	The project owner shall submit any request or application for a new project air permit or project air permit modification to the CPM at the time of its submittal to the permitting agency. The project owner shall provide the CPM a copy of all issued air permits, including all modified air permits, to the CPM within 30 days of finalization.	Ongoing	GPC is in compliance. Records are available upon request.
AQ	SC2	Operations/ Ongoing	The project owner shall provide the CPM with copies or summaries of the quarterly and annual reports submitted to the District, U.S. EPA, or ARB. The project owner shall submit to the CPM in the required quarterly reports a summary of any notices of violation and reports, and complaints relating to the project.	The project owner shall provide the reports to the CPM within the timeframes required in the conditions of certification.	Ongoing	GPC is in compliance. Copies of the quarterly and annual reports submitted to NSCAPCD, EPA, and ARB are provided to the CEC. A copy of the Annual Report required by AQ-E2 is provided to the CPM at the time of submittal to NSCAPCD, and is also provided as attachment AQ-E2a.
AQ	SC3	Operations/ Ongoing	The project owner shall provide the CPM with an Annual Compliance Report demonstrating compliance with all the conditions of certification as required in the General Provisions of the Compliance Plan for the facility.	The project owner shall provide the Annual Compliance Report to the CPM within 45 calendar days after the end of the reporting period or a later date as approved by the CPM.	Ongoing	GPC is in compliance. The ACR due date agreed upon with the CPM is December 31st for the 2020 report and June 30th annually thereafter. However, for the 2025 Annual Report, the CPM agreed upon a one time submittal deadline of July 31, 2026.

Technical Area	No.	Facility Status	Condition of Certification	Compliance Verification	Status	2025 Annual Compliance Report
AQ	SC4	Operations/ Ongoing	The project owner shall maintain a current equipment list for the facility.	The project owner shall provide the CPM with the equipment list upon request.	Ongoing	GPC is in compliance. Records are available upon request.
Biological Resources	5-1	Operations/ Ongoing	PGandE shall reduce the potential for erosion as stated in AFC by: 1. Terracing cut and fill slopes, 2. Lining ditches with gunite, 3. Constructing and maintaining sediment ponds as designated in the AFC, 4. Constructing a berm as described in the AFC, 5. Applying cereal grain straw or rice straw as designated in the AFC, 6. Revegetating all exposed slopes as described in Section 5.4 of the AFC and in the Unit 20 biological Resource Mitigation and Monitoring Plan, 7. Revegetating approximately 1.7 miles of existing unpaved roads as described in the Monitoring and Mitigation Plan, 8. Protecting the Little Geysers Natural Area as defined in the AFC Appendix J, and 9. Implementing an erosion control program to reduce erosion at the Little Geysers (described in the PGandE and Union Oil proposal to CEC submitted September 1982).	PGandE shall submit an annual compliance statement to CEC to notify them of the status of each of the above items. CEC may, at its discretion, choose to inspect the power plant site for compliance and effectiveness.	Ongoing	GPC is in compliance. 1,2, 4-7: These items were completed during the initial construction of the plant. 3. See attached Biological Resources 5-1a: 2025 Guzzler and Sediment Pond inspection pictures. 8 & 9. Geysers Panicum Monitoring Report was submitted as part of the 2023 ACR report. The next required study is due in 2027.
Biological Resources	5-3	Operations/ Ongoing	Project owner shall take steps to protect the Little Geysers Natural Area from future disturbance in order to: (1) protect aquatic resources, and (2) protect the state endangered Geysers panicum (<i>Dicanthelium acuminatum</i> var. <i>acuminatum</i>). This shall be accomplished by: a. Securing a written agreement from Union Geothermal to avoid all surface disturbance within the Little Geysers Natural Area for the life of Unit 20 (letter from Union Oil to PGandE, August 1982). b. Monitoring the <i>Dicanthelium</i> population at Little Geysers as described in PGandE's proposal to the CEC dated September 1982. c. If the plant population is shown to be declining significantly, PGandE will: 1. Conduct an evaluation of the habitat and habitat requirements of the plant to determine what habitat parameters are necessary for its survival, and 2. Attempt to determine reasons for the population decline. If the CDFG determines that the significant decline is likely to be related to Unit 20, then PGandE shall work with CDFG and the CEC to develop and implement appropriate and technically feasible mitigation measures. CDFG, in consultation with PGandE and the CEC, shall determine whether or not a significant decline has occurred. d. Attempting to propagate <i>Dicanthelium acuminatum</i> var. <i>acuminatum</i> in a controlled environment (PGandE proposal for erosion control at the Little Geysers submitted to CEC, August 1982). e. Reporting annually the population status of <i>Dicanthelium acuminatum</i> var. <i>acuminatum</i> to CEC and DFG, using the DFG field survey form or other equivalent written form (PGandE Proposal to Monitor Hot Springs Panic Grass, dated September 1982). f. Obtaining a Memorandum of Understanding from the Department of Fish and Game prior to any work on this state endangered species.	Project owner shall provide CEC with the following written materials: a. A copy of the written agreement with Union to prevent surface disturbance at the Little Geysers Natural Area. (PGandE has already complied with this aspect of verification.) b. A detailed study plan of the monitoring program to be carried out at the Little Geysers Natural Area within 60 days or certification. c. A copy of the Memorandum of Understanding issued by the Department of Fish and Game within 90 days of certification. A new MOU shall be prepared in accordance with the reduced monitoring schedule and criteria as specified in (e) below, no later than June 1, 2006, for review and approval by the Energy Commission CPM. d. Reports on the status of monitoring including results of population monitoring, propagation efforts, and any mitigation attempts. (PGandE Proposal to Monitor Hot Springs Panic Grass submitted to CEC in September 1982.) e. In 2006, and thereafter for the life of the project, the project owner shall monitor the most easily accessible and threatened occurrences every three (3) years and shall report the monitoring results every three years in the Annual Compliance Report, using field survey forms and distribution maps. Photo and fixed points shall be established at five occurrences, including those threatened by Bermuda grass. The fixed points should be noted with a marker and three compass readings or GPS coordinates. This information also shall be provided to the California Natural Diversity Database, with copies sent to CDFG. f. The project owner shall notify the Energy Commission CPM and CDFG immediately in the event of any direct impacts to the Geysers <i>dicanthelium</i> .	Ongoing	GPC is in compliance, the Geysers Panicum Monitoring Report was submitted as part of the 2023 ACR.
Biological Resources	5-4	Operations/ Ongoing	PGandE shall protect the <i>streptanthus brachiatus</i> and <i>S. morrisonii</i> population that occur near access roads from disturbance due to development of makeup wells for Unit 20 by: 1. placing fences along all <i>S. brachiatus</i> and <i>S. morrisonii</i> population boundaries which border access roads (this fencing may be temporary but shall be in place during development of makeup wells for Unit 20); 2. clearly marking the protection zone on all appropriate engineering drawings; and 3. employing dust control measures during heavy use periods.	PGandE shall notify CEC in an annual compliance statement that fencing has been completed.	Ongoing	GPC is in compliance. There was no new development of makeup wells at Unit 20 that impacted the <i>streptanthus brachiatus</i> and <i>S. morrisonii</i> populations. Temporary fencing was not required in 2025.

Technical Area	No.	Facility Status	Condition of Certification	Compliance Verification	Status	2025 Annual Compliance Report
Biological Resources	5-5	Operations/ Ongoing	PG&E shall maintain a photo record of the vegetation surrounding the Unit 20 power plant by using false color infrared aerial photography. PG&E shall photograph annually for the first three years of operation and every five years thereafter or until PG&E can demonstrate that the aerial photography shows that Unit 20 is not having a visible effect on the surrounding vegetation. If photography is discontinued because PG&E has demonstrated that no significant impacts are occurring and if, after termination of the aerial photography, significant changes are noted in the vegetation by PG&E or the CPM, a new set of aerial photographs shall be taken the following fall. They shall be used to assess changes as compared to the last set of aerial photographs and the first three years of aerial photography. If upon evaluation of the most recent aerial photography significant impacts are noted, PG&E may be required to continue the photography on a basis prescribed by the CPM. If no significant impacts are noted, the photography may be discontinued upon receiving CPM approval. PG&E and the CPM accept that preoperational data from the stress monitoring study for Units 13, 17, and 18 can also be used as baseline data for Unit 20.	PG&E shall provide the CPM with copies of aerial photographs whenever they are taken as a result of this condition.	Ongoing	GPC is in compliance. The most recent photographs from PG&E that GPC is aware of were taken on December 14, 1998. On April 1, 2022, conversation with Jim Brownell of CEC staff provided concurrence that the Unit 20 aerial photography requirement is on hold unless problems were identified by the CEC.
Biological Resources	5-6	Operations/ Ongoing	PGandE shall mitigate wildlife habitat loss by the following enhancement measures as specified in the Monitoring and Mitigation Plan (AFC, Appendix J, pp. 21 - 29): a.Prescribed burns (to be initiated the first fall season following power plant certification) or participation in the California Department of Forestry Chaparral Management Plan, b.Development of three springs, c.Development of a wildlife guzzler with annual maintenance and inspection during dry periods to ensure a year-round water supply, d.Revegetation with wildlife food and cover plants, and e.Construction of two raptor perch sites.	PGandE shall submit an annual compliance statement to the CEC to notify them of the completion of the above tasks each year until the work is completed. CEC may, at its option, inspect for mitigation implementation.	Ongoing	a., b., d., e. : Completed conditions. c. Biological Resources 5-1a: January 2025 Guzzler and Sediment Pond inspection pictures.
Biological Resources	5-10	Operations/Ongoing	A PGandE biologist will be assigned to monitor construction activities as needed. The PGandE biologist will advise the supervising construction engineer as required of details concerning required mitigation prior to need for its implementation and shall advise the supervising construction engineer as necessary to ensure proper implementation of all mitigation measures. The supervising construction engineer will act on the advice of the assigned PGandE biologist to correct construction practices which are not in conformance with the compensation/mitigation plan or the terms and conditions of AFC approval to protect biological resources, including temporarily halting construction activities in sensitive areas until corrective action can be taken. If any specific mitigation measure or monitoring program is not implemented, is done incorrectly, or is determined to be substantially ineffective, PGandE, in consultation with CEC and CDFG, will take action to correct the problem.	PGandE shall inform the CEC and CDFG as soon as possible of difficulties pertaining to this requirement, and PGandE shall submit within 30 days a written report describing the problem and corrective actions taken. PGandE shall submit an annual statement of progress to the CEC and CDFG indicating the various phases of the compensation/mitigation program that have been completed and the progress of ongoing measures. Reporting will be continued until all measures have been completed.	Ongoing	There were no construction activities at Unit 20 during the reporting period that required monitoring by a biologist.
COM	1	Operations/ Ongoing	<u>Unrestricted Access</u> The project owner shall ensure that the CPM, responsible staff, and delegate agencies are granted unrestricted access to the facility site, related facilities, project-related staff, and the records maintained on-site for the purpose of conducting facility audits, surveys, inspections, or general or closure-related site visits. Although the CPM will normally schedule site visits on dates and times agreeable to the project owner, the CPM reserves the right to make unannounced visits at any time, whether such visits are by the CPM in person or through representatives from staff, delegated agencies, or consultants.	N/A	Ongoing	GPC is in compliance.
COM	2	Operations/ Ongoing	<u>Compliance Record</u> The project owner shall maintain electronic copies of all project files and submittals on-site, or at an alternative site approved by the CPM for the operational life and closure of the project. The files shall also contain at least: 1.the facility's Application for Certification, if available; 2.all amendment petitions, staff approvals and CEC orders; 3.all site-related environmental impact and survey documentation; 4.all appraisals, assessments, and studies for the project; 5.all finalized original and amended design plans and "as-built" drawings for the entire project; 6.all citations, warnings, violations, or corrective actions applicable to the project, and 7 the most current versions of any plans, manuals, and training documentation required by the conditions of certification or applicable LORS. Staff and delegate agencies shall, upon request to the project owner, be given unrestricted access to the files maintained pursuant to this condition.	N/A	Ongoing	GPC is in compliance.
COM	3	Operations/ Ongoing	<u>Compliance Verification Submittals</u> A cover letter or email from the project owner or an authorized agent is required for all compliance submittals and correspondence pertaining to compliance matters. The cover letter or email's subject line shall identify the project by the docket number for the compliance phase, cite the appropriate condition of certification number(s), and give a brief description of the subject of the submittal. When submitting supplementary or corrected information, the project owner shall reference the date of the previous submittal and the condition(s) of certification applicable. All reports and plans required by the project's conditions of certification shall be submitted in a searchable electronic format (.pdf, MS Word or Excel, etc.) and include standard formatting elements such as a table of contents identifying by title and page number each section, table, graphic, exhibit, or addendum. All report and/or plan graphics and maps shall be adequately scaled and shall include a key with descriptive labels, directional headings, a distance scale, and the most recent revision date. The project owner is responsible for the content and delivery of all verification submittals to the CPM and notification that the actions required by the verification were satisfied by the project owner or an agent of the project owner. All submittals shall be accompanied by an electronic copy on an electronic storage medium, or by e-mail, as agreed upon by the CPM. If hard copy submittals are required, they should be addressed as follows: Compliance Project Manager Geysers Energy Project (Docket Number) California Energy Commission 1516 Ninth Street (MS-2000)	N/A	Ongoing	GPC is in compliance.

Technical Area	No.	Facility Status	Condition of Certification	Compliance Verification	Status	2025 Annual Compliance Report
COM	4	Pre-con	Monthly Compliance Report During the construction of approved project modifications requiring construction of 6 months or more, the project owner or authorized agent shall submit an electronic searchable version of the MCR to the CPM within ten (10) business days after the end of each reporting month. No MCR shall be required for maintenance and repair activities, regardless of duration. MCRs shall be submitted each month until construction is complete, and the final certificate of occupancy is issued by the DCBO. MCRs shall be clearly identified for the month being reported. The MCR shall contain, at a minimum: 1.A summary of the current project construction status, a revised/updated schedule if there are significant delays, and an explanation of any significant changes to the schedule; 2.Construction submittals pending approval, including those under review, and comments issued, and those approved since last MCR; 3.A projection of project compliance activities (compliance submittals, etc.) scheduled during the next (2) two months; the project owner shall notify the CPM as soon as any changes are made to the project construction schedule that would affect compliance with conditions of certification; 4.A listing of incidents (safety, etc.), complaints, inspections (status and those requested), notices of violation, official warnings, trainings administered, and citations received during the month; a list of any incidents that occurred during the month, a description of the actions, taken to date to resolve the issues; and the status of any unresolved actions noted in the previous MCRs; 5.Documents required by specific conditions (if any) to be submitted along with each MCR. Each of these items shall be identified in the transmittal letter, as well as the conditions they satisfy, and submitted as attachments to the MCR; 6.A list of conditions (if any) that have been satisfied during the reporting period, and a description or reference to the actions that satisfied the condition; and 7.A listing of the month's additions to the Compliance Record.	N/A	Ongoing	GPC is in compliance. Monthly compliance reports were submitted as part of the effort to recommission the fire protection systems. This effort concluded in November 2022..
COM	5	Operations/ Ongoing	Periodic and Annual Compliance Reports The project owner shall continue to submit searchable electronic ACRs to the CPM, as well as other PCRs required by the various technical disciplines. ACRs shall be completed for each year of commercial operation and are due each year on a date agreed to by the CPM. Other PCRs (e.g. quarterly reports), may be specified by the CPM. The searchable electronic copies may be filed on an electronic storage medium or by e-mail, subject to CPM approval. Each ACR must include the AFC number, identify the reporting period, and contain the following: 1.an updated list showing the status of all conditions of certification (fully satisfied conditions do not need to be included in the matrix after they have been reported as completed); 2.a summary of the current project operating status and an explanation of any significant changes to facility operating status during the year; 3.documents required by specific conditions to be submitted along with the ACR; each of these items shall be identified in the transmittal letter with the conditions it satisfies, and submitted as an attachment to the ACR; 4.a cumulative list of all known post-certification changes approved by the CEC or the CPM; 5.an explanation for any submittal deadlines that were missed, accompanied by an estimate of when the information will be provided; 6.a listing of filings submitted to, or permits issued by, other governmental agencies during the year; 7.a projection of project compliance activities scheduled during the next year; 8.a listing of the year's additions to the Compliance Record; 9.an evaluation of the Site Contingency Plan, including amendments and plan updates; and 10.a listing of complaints, incidents, notices of violation, official warnings, and citations received during the year, a description of how the issues were resolved, and the status of any unresolved complaints.	N/A	Ongoing	GPC is in compliance. The ACR due date agreed upon with the CPM for the 2021 reporting year and thereafter is June 30th following the reporting year.
COM	6	Operations/ Ongoing	Confidential Information Any information that the project owner designates as confidential shall be submitted to the CEC's Executive Director with an application for confidentiality, pursuant to Title 20, California Code of Regulations, section 2505(a).	N/A	Ongoing	GPC is in compliance.
COM	7	Operations/ Ongoing	Annual Energy Facility Compliance Fee Pursuant to the provisions of section 25806 (b) of the Public Resources Code, the project owner shall continue paying an annual compliance fee which is adjusted annually, due by July 1 of each year in which the facility retains its certification.	N/A	Ongoing	GPC is in compliance.
COM	8	Operations/ Ongoing	Amendments and Staff Approved Project Modifications The project owner shall petition the CEC, pursuant to Title 20, California Code of Regulations, section 1769, to modify the design, operation, or performance requirements of the project or linear facilities, or to transfer ownership or operational control of the facility. Section 1769 details the required contents for a Petition to Amend a CEC Decision. A project owner is required to submit a five thousand (\$5,000) dollar fee for every Petition to Amend a previously certified facility, pursuant to Public Resources Code section 25806(e). If the actual amendment processing costs exceed \$5,000.00, the total Petition to Amend reimbursement fees owed by a project owner will not exceed seven hundred fifty thousand dollars (\$750,000), adjusted annually.	N/A	Ongoing	GPC is in compliance.
COM	9	Operations/ Ongoing	Incident-Reporting Requirements Within 24 hours of its occurrence, the project owner shall report to the CPM any safety-related incident. Such reporting shall include any incident that has resulted in death to a person; an injury or illness to a person requiring overnight hospitalization; a report to Cal/OSHA, OSHA, or other regulatory agency; or damage to the property of the project owner or another person of more than \$50,000. If not initially provided, a written report also will be submitted to the CPM within five business days of the incident. The report will include copies of any reports concerning the incident that have been submitted to other governmental agencies.	N/A	Ongoing	GPC is in compliance.
COM	10	Operations/ Ongoing	Non-Operation and Restoration Plans If the facility ceases operation temporarily because it is physically unable to operate (excluding maintenance or repair) for longer than three (3) months (or other CPM-approved date), the project owner shall notify the CPM. Notice of planned non-operation, excluding maintenance or repair, shall be given at least two (2) weeks prior to the scheduled date. Notice of unplanned non-operation shall be provided no later than one (1) week after non-operation begins.	N/A	Ongoing	GPC is in compliance.

Technical Area	No.	Facility Status	Condition of Certification	Compliance Verification	Status	2025 Annual Compliance Report
COM	11	Operations/ Closure	<u>Facility Closure Planning</u> The project owner shall coordinate with the CEC to plan and prepare for eventual permanent closure and license termination by filing a Facility Closure Plan. The Facility Closure Plan shall be filed 90 days before the commencement of closure activities or at such other time agreed to between the CPM and the project owner. The Facility Closure Plan shall include the information set forth in Title 20, California Code of Regulations, section 1769, but shall not be subject to the fee set forth in Public Resources Code section 25806(e).	N/A	Ongoing	GPC is in compliance.
Cultural Resources	4-2	Operations/ Ongoing	PGandE shall continue to maintain the existing fencing around the archaeological site identified as CA-SON-793, located approximately one and one-half miles ENE of the proposed Unit 20 project site.	PGandE shall annually submit a statement verifying that the fencing around the site has remained intact.	Ongoing	In 2025, the existing fence around archaeological site CA-SON-793 was maintained and is intact.
FIRE PROTECTION	1	Operations/ Ongoing	The project owner shall notify and submit design drawings to the compliance project manager (CPM) for any planned modifications that would materially change the design, operation, or performance of the fire protection or fire alarm systems.	At least 15 business days before the start of any construction that materially changes the design, operation or performance made to the fire protection or fire alarm systems, the project owner shall submit a complete set of design drawings to the CPM for review and approval, and to the DCBO for plan check against the applicable LORS and construction inspection.	Ongoing	During 2025 there were no modifications that materially changed the design, operation, or performance of the fire protection or fire alarm systems.
FIRE PROTECTION	2	Operations/ Ongoing	The project owner shall maintain and update, as appropriate, the fire protection Basis of Design documents and appendices to ensure that the fire protection and fire alarm systems are documented and accurately depicted on drawings for the project site.	The project owner shall provide the CPM with an updated Basis of Design document within 30 days of completing any changes to fire protection or fire alarm systems that result in changes to the Basis of Design.	Ongoing	The Basis of Design was approved by the CEC on December 5, 2022. There have been no modifications that required an update to the BOD during the reporting period to the best of our knowledge.
FIRE PROTECTION	3	Operations/ Ongoing	The project owner shall ensure that all required inspections, testing, and maintenance (ITM) are performed on the project's fire protection systems as specified and in the frequencies set forth in Title 19, California Code of Regulations, section 904(a) and on the project's fire alarm systems as specified in the applicable edition of the National Fire Protection Association (NFPA) 72 National Fire Alarm and Signaling Code.	The project owner shall provide to the CPM copies of the completed ITM reports for the project's fire protection systems and fire alarm systems within 15 days of receiving the ITM reports. The ITM reports shall be submitted quarterly for the first two years following approval of this condition, then all ITM reports shall be submitted annually thereafter.	Ongoing	ITM reports are submitted to the CEC under confidential designation and annual reporting commenced in 2023. The annual 2025 confidential ITM report was submitted on April 27, 2026.
FIRE PROTECTION	4	Operations/ Ongoing	Whenever deficiencies or failures are identified in any of the ITM reports for the project's fire protection or fire alarm systems, the project owner shall provide the CPM with a summary of the following information from the ITM reports required by FIRE SAFETY-3: (a)A summary of all deficiencies or failures identified; (b)The corrective action the project owner has taken, or plans to take, to address each identified deficiency or failure; and (c)The completion date or an estimated completion date to implement the corrective action.	The project owner shall provide the CPM with the information from (a)-(c) within 15 days of receiving the ITM reports.	Ongoing	Confidential corrective action reports were submitted for each quarterly set of 2025 ITM reports.
FIRE PROTECTION	5	Operations/ Ongoing	In the case of a fire protection system impairment, as defined in the latest applicable edition of NFPA-25, Standard for the Inspection, Testing, and Maintenance of Water-Based Fire Protection Systems, California Edition, that would prevent the proper functioning of any portion of the fire protection or fire alarms systems during a fire event, the project owner shall inform the CPM of the impairment along with the following information: (a)The date discovered; (b)The location of the impairment; (c)A short description, including a photograph (if applicable), of the impairment and its cause (if known), and a description of the actions to be taken to protect life and safety until the impairment is corrected; (d)The corrective action outlining how the impairment was repaired, including any engineering drawings or inspections, not already provided to the CPM or the DCBO; (e)The date the impairment was repaired; and (f)Before and after photographs (if applicable) showing the completed impairment repair.	The project owner shall provide the CPM with information from (a)-(c) within two business days of the discovery of an impairment, or within a time as approved by the CPM. The project owner shall provide the CPM with information from (d)-(f) within 5 days of correction of the impairment.	Ongoing	GPC provided fire protection system impairment and corrective action notifications to the CPM. GPC also provided information regarding status of identified impairments in the quarterly submissions for the Fire Protection-4 reported items.
GEN	1	Operations/ Ongoing	Whenever material modifications to the facility are planned, the project owner shall design, construct, and inspect project modifications in accordance with the applicable version of the California Building Standards Code (CBSC), also known as Title 24, California Code of Regulations, which encompasses the California Building Code (CBC), California Administrative Code, California Electrical Code, California Mechanical Code, California Plumbing Code, California Energy Code, California Fire Code for Building Conservation, California Reference Standards Code, and all other applicable engineering laws, ordinances, regulations and standards (LORS) in effect at the time initial design plans are submitted to the chief building official (CBO) for review and approval (the CBSC in effect is the edition that has been adopted by the California Building Standards Commission and published at least 180 days previously). The project owner shall ensure that the provisions of the above applicable codes are enforced during the construction, addition, alteration, or demolition of the modifications. Where, in any specific case, different applicable sections of the code specify different materials, methods of construction or other requirements, the most restrictive shall govern. Where there is a conflict between a general requirement and a specific requirement, the specific requirement shall govern. The project owner shall ensure that all contracts with contractors, subcontractors, and suppliers clearly specify that all work performed, and materials supplied comply with the codes listed above.	Within 30 days following receipt of the certificate of occupancy (if one is required by the CBO) for any material project modification completed after the effective date of this condition, the project owner shall submit to the compliance project manager (CPM) a statement of verification, signed by the responsible design engineer, attesting that all designs, construction, installation, and inspection requirements of the applicable LORS and the CEC's decision have been met in the area of facility design. The project owner shall also provide the CPM a copy of the certificate of occupancy within 30 days of receipt from the CBO. Once the certificate of occupancy has been issued, the project owner shall inform the CPM at least 30 days prior to any construction, addition, alteration, or demolition to be performed on any portion(s) of the completed facility that requires CBO approval for compliance with the above codes. The CPM will then determine if the CBO needs to approve the work.	Ongoing	No modifications were made to the facility during the reporting period.
Geotech Seismic Hazards	7-6	Operations/ Ongoing	PGandE shall ensure that geologic records of site inspections, especially detailed logs of excavated surfaces, will be made available during site preparation and submitted to the CEC upon request.	PGandE shall notify the CEC of the availability of geologic records of site inspections in the periodic progress reports.	Ongoing	There was no site preparation or construction that triggered this condition during the reporting period.
Noise	16-1	Operations/ Ongoing	PGandE shall comply with Sonoma County Geothermal Use Permit Standard Conditions (1981), which are 65 dBA for daytime hours (7 a.m. to 10 p.m.) and 45 dBA for nighttime hours (10 p.m. to 7 a.m.) for residences, or with conditions given in the Sonoma County Zoning Ordinance if adopted. In the event the Sonoma County Planning Department of PGandE receives public complaints of the noise due to construction or operation, Sonoma County and PGandE agree to promptly conduct an investigation to determine the extent of the problem. PGandE shall take reasonable measures to resolve the complaints.	At least 90 days before construction begins, PGandE shall develop and submit to the Sonoma County Planning Department a procedure for handling public complaints. The Sonoma County Planning Department will notify PGandE and the CEC when the County deems the PGandE plan acceptable.	Ongoing	No complaints were received during the reporting period.
Noise	16-2	Operations/ Ongoing	Within 10 days of a request by the Sonoma County Planning Department, PGandE shall conduct noise surveys at the sensitive receptors which register complaints and at the facility property line nearest the complaining receptors. PGandE shall conduct surveys for the period of the construction working day and, if possible, under circumstances similar to those when the noise was perceived. The survey should be reported in terms of the Lx and Leq levels (x = 10, 50, and 90). PGandE shall identify and implement feasible mitigation measures necessary to assure compliance with the county standards.	PGandE shall promptly forward to Sonoma County the survey results, the mitigation measures applied to resolve the problem, and the results of these efforts. Sonoma County shall advise the CEC of any continuing noncompliance conditions.	Ongoing	No requests to perform a noise survey have been received.

Technical Area	No.	Facility Status	Condition of Certification	Compliance Verification	Status	2025 Annual Compliance Report
Noise	16-3	Operations/ Ongoing	Within 90 days after the plant reaches its rated power generation capacity and construction is complete, PGandE shall conduct a noise survey at 500 feet from the generating station or at a point acceptable to PGandE, CEC, and Sonoma County Planning Department. The survey will cover a 24-hour period with results reported in terms of L _x (x = 10, 50, and 90), L _{eq} , and L _{dn} levels. PGandE shall prepare a report of the survey that will be used to determine the plants conformance with county standards. In the event that county standards are being exceeded, the report shall also contain a mitigation plan and a schedule to correct the noncompliance. No additional noise surveys of off-site operational noise are required unless the public registers complaints or the noise from the project is suspected of increasing due to a change in the operation of the facility.	Within 30 days of the noise survey, PGandE shall submit its report to the Sonoma County Planning Department.	Ongoing	No complaints were received during the reporting period.
Noise	16-4	Operations/ Ongoing	Within 180 days after the start of commercial operation, PGandE shall prepare a noise survey report for the noise-hazardous areas in the facility. The survey shall be conducted by a qualified person in accordance with the provisions of Title 8, CAC, Article 105. The survey results will be used to determine the magnitude of employee noise exposure. If employee complaints of excessive noise arise during the life of the project, CAL/DOSH, Department Of Industrial Relations, shall make a compliance determination.	PGandE shall notify Cal/DOSH and the CEC of the availability of the report.	Ongoing	No complaints were received during the reporting period.
Public Health	2-1	Operations/ Ongoing	PGandE shall conduct quarterly sampling and analysis of radon-222 concentrations either: (1) in noncondensable gases entering the power plant in incoming steam; (2) in vent off-gas; or (3) in the condensate, in accordance with the most recent California Department of Health Services, Radiologic Health Service (CDHS/RHS) requirements for monitoring and reporting on radon-222. The radon-222 steam monitoring program will be conducted for at least the first three years of commercial operation. If monitoring results indicate that the radon-222 release from Unit 20 is well within applicable standards, the monitoring program may be modified, reduced in scope, or eliminated, provided PGandE obtains the permission of CDHS/SHS. With concurrence of PGandE and CDHS/RHS, changes may be made to the program as new information and techniques become available.	PGandE will provide annual reports to CDHS/RHS (with an informational copy to the CEC) which will comply in format and content with the most recent CDHS/RHS reporting requirements.	Ongoing	See attachment Public Health 2-1 for table of quarterly analysis.
Public Health	2-2	Operations/ Ongoing	If the radon-222 concentration exceeds 3.0 pCi/liter in the cooling tower exhaust, PGandE must inform the CDHS/RHS with an advisory report.	PGandE shall provide a written report of sample results to CDHS/RHS within 30 days of confirmation of levels in excess of 3.0 pCi/liter radon-222 in the cooling tower exhaust.	Ongoing	See the attached table referenced in Public Health 2-1. There were no exceedances of the 3.0 pCi/l limit during the reporting period.
Public Health	2-3	Operations/ Ongoing	If the radon-222 concentrations exceed 6.0 pCi/liter in the cooling tower exhaust, PGandE shall notify the CDHS/RHS and the CEC by telegram or telephone upon confirming the sample result. The sample result shall be confirmed by reanalyzing the sample using the normal analysis procedure. The reanalysis may be performed by PGandE, CDHS/RHS, or other qualified laboratories. Confirmation of sample results must be accomplished in the most expedient manner possible and should take less than five calendar days.	PGandE shall notify CDHS/RHS and the CEC within 24 hours of the confirming the sample. PGandE shall provide an advisory report to CDHS/RHS and the CEC within 30 days outlining corrective actions taken.	Ongoing	See the attached table referenced in Public Health 2-1. There were no exceedances of the 6.0 pCi/l during the reporting period.
Public Health	2-4	Operations/ Ongoing	PGandE shall conduct ambient monitoring for arsenic, mercury, silica, vanadium, ammonia, benzene, boron, and radon-222 for a one year period before initial operation and one year after initial operation, at Anderson Springs in an equivalent manner to that in the Geysers Air Monitoring Program (GAMP). This program may be reduced in scope upon agreement by CEC, NSCAPCO, and PGandE. PGandE can participate in the GAMP, if it is implemented, to meet this requirement. If the GAMP ends before completing the equivalent of the above, the NSCAPCO and CEC can require PGandE to continue monitoring to meet the requirement.	If PGandE participates in GAMP, PGandE shall notify the CEC. If PGandE does not participate in GAMP, PGandE shall submit to the NSCAPCO, CARB, and CEC, for their review, a detailed ambient monitoring plan at least 60 days before monitoring begins.	Ongoing	GPC participates in GAMP.
Pwr Plant Efficiency and Reliability	17-2	Operations/ Ongoing	PGandE shall continuously obtain performance-related data over the life of the plant for the following operating parameters: a. Main condenser absolute pressure, b. Turbine inlet steam pressure, and c. Plant generation capacity as net and gross megawatts. PGandE shall start obtaining the above data on the first day of plant operation which attains at least 90 percent of the net rated electrical power output at the plant busbar for a minimum of 48 hours of continuous steady state operation. Steady state operation is defined as sustained operation of the plant, wherein the net electrical power output at the plant output busbar does not vary by more than plus or minus 5 percent over one hour time period. If the monitoring instrumentation systems are off line for more than 24 hours, PGandE shall manually collect sufficient data as defined above in order to provide the required performance-related data.	PGandE shall submit to the CEC, at least 30 days prior to scheduled operation, a letter describing the instrumentation, its accuracy, and the intended frequency of calibration.	Ongoing	GPC is in compliance. GPC collects data via the DCS, and eDNA. The data is reported to CA ISO.
Pwr Plant Efficiency and Reliability	17-3	Operations/ Ongoing	PGandE shall retain the plant performance-related data for each five years of plant operation or as required by the FERC or the CPUC or until the CEC has given its approval to dispose of the data. Further, PGandE shall provide a representative of the CEC, upon reasonable notice, access to the performance-related data at the plant site.	PGandE shall inform the CEC of the location of the performance-related data in a periodic compliance report.	Ongoing	GPC retains plant performance-related data for 5 years and such data is available on request.
Pwr Plant Efficiency and Reliability	17-5	Operations/ Ongoing	PGandE shall collect the routine performance-related data defined in requirement 17-2.	PGandE shall file the data with the CEC in a periodic compliance report.	Ongoing	Routine performance-related data is stored in the Site Compliance Record.
Pwr Plant Efficiency and Reliability	17-6	Operations/ Ongoing	After each overhaul of the Geysers 20 plant (estimated to be after 24 months of operation) or major emergency overhaul or repairs, PGandE shall undertake a post overhaul power plant performance test. The power plant performance test results for the Geysers 20 power plant will include, but not be limited to information on the following parameters: a. Mass-flow rate of inlet steam, b. Steam temperatures and pressures,	PGandE shall submit the results of this test to the CEC within 60 days of test completion.	Ongoing	Plant overhaul was not performed during the reporting period.
Pwr Plant Efficiency and Reliability	17-7	Operations/ Ongoing	Information regarding the following parameters, at a minimum, will be available to the CEC staff for review at the power plant site upon request: a. Mass-flow rate of steam, b. Steam temperature and pressures, c. Power plant auxiliary usage in Megawatts, d. Power plant electrical generation output at the busbar, e. Power plant auxiliary steam flow, f. Turbine steam inlet pressure, and g. Main condenser absolute pressure.	PGandE shall provide CEC staff with access, upon reasonable notice, to this data at the plant site.	Ongoing	Routine performance-related data is stored in the Site Compliance Record.
Pwr Plant Efficiency and Reliability	17-8	Operations/ Ongoing	If the routine data defined in requirement 17-2 indicates a significant degradation (defined as plant electrical output dropping 15 percent below the month to month levels indicated in the figure below) in performance prior to a regularly scheduled maintenance overhaul, PGandE shall develop and submit to the CEC a plan to restore performance to a level comparable to that indicated by the immediately preceding post-overhaul test results unless limited by economics or replacement parts availability.	Within 60 days of detecting a significant degradation of the performance, PGandE shall submit a plan for corrective action to the CEC. CEC shall respond within 15 days to PGandE's proposed plan. In the event that PGandE and the CEC cannot achieve an agreement on the plan to restore plant performance as defined in requirement 17-8, the matter may be referred to the CEC for resolution under the procedures contained in the Compliance Plan Dispute Resolution Procedures. If PGandE so requests, the CEC will solicit comments from the CPUC concerning the rate impacts of PGandE shall note and summarize the joint re-examination of the fire protection plan in its periodic compliance report.	Ongoing	GPC is in compliance, no significant degradation occurred during the reporting period. Records available on request.
Safety	12-14	Operations/ Ongoing	PGandE and the California Department of Forestry shall annually re-examine the fire protection plan.	PGandE shall note and summarize the joint re-examination of the fire protection plan in its periodic compliance report.	Ongoing	A meeting was held on April 1, 2025 to update the Annual Operating Plan.

Technical Area	No.	Facility Status	Condition of Certification	Compliance Verification	Status	2025 Annual Compliance Report
Safety	12-15	Operations/ Ongoing	On-site worker safety inspections shall be conducted by the CAL/DOSH. (California Division of Occupational Safety and Health) during construction and operation of the facility of when an employee complaint has been received.	CAL/DOSH shall notify the CEC in writing in the event of a violation that could involve DOSH action affecting the construction or operation schedule and shall notify CEC of the necessary corrective action. PGandE shall note any CAL/DOSH inspections and actions in its periodic compliance reports.	Ongoing	No inspections have been performed by Cal/OSHA during the reporting period.
Safety	12-8	Operations/ Ongoing	PGandE shall ensure that certified code papers for the facility and pressure vessels are available for review at the plant site.	Prior to commercial operation, PGandE shall notify CAL/DOSH and the CEC of the availability of the documents.	Ongoing	GPC is in compliance.
Soils	8-4	Operations/ Ongoing	PGandE or its contractor shall implement erosion and sediment control measures at the power plant site and the alternate fill disposal site equivalent to those described in the AFC.	Upon reasonable notice, CEC compliance and monitoring staff shall be allowed access to the power plant site and the alternate fill disposal site by PGandE or its contractor to verify that the mitigation measures are in place and effective.	Ongoing	The CEC did not request to access the power plant site and alternate fill disposal site in 2025.
Soils	8-5	Operations/ Ongoing	PGandE shall comply with NCRWQCB waste discharge specifications governing freeboard for sediment ponds.	PGandE shall submit to the CEC copies of correspondence between PGandE and the Regional Board or any permits which address the question of adequate sediment pond freeboard.	Ongoing	No correspondence with NCRWQCB relating to the sediment pond freeboard during the reporting period.
Soils	8-6	Operations/ Ongoing	PGandE shall continue to monitor streambed sediment composition for the power plant site and steam field as a participant in the KGRA ARM program. If the ARM program is not extended beyond its initial two year period, PGandE shall develop an appropriate site-specific monitoring plan.	PGandE shall either continue to submit ARM monitoring data to CEC or the results of an independent, site monitoring effort.	Ongoing	Compliance Verification for this measure continues, on a quadrennial basis, as a focused panicum (panicum acuminata var. thermal) monitoring program. The most recent Geysers Panicum Monitoring was conducted in 2023. The Geysers Panicum Monitoring Report was submitted as part of the 2023 ACR.
Solid Waste Management	11-1	Operations/ Ongoing	PGandE shall ensure that any hazardous waste hauler employed by PGandE has a certificate of registration from the California Department of Health Services (CDOHS), Hazardous Materials Management Section.	PGandE shall keep a letter on file verifying that hazardous wastes haulers for the Geysers 20 project have valid CDOHS certificates or registration.	Ongoing	All waste haulers are in compliance and on file in the DTSC database.
Solid Waste Management	11-2	Operations/ Ongoing	The Stretford process wastes include a sulfur and a Stretford purge stream. PGandE shall ensure that the Sulfur is properly stored in accordance with CDOHS regulations, and removed periodically to be sold or to be disposed at a site approved for such wastes. Any sludge which accumulates in the cooling tower basins will be removed and hauled by a registered hazardous waste hauler to an approved disposal site.	PGandE shall submit final design plans and "as built" drawings to the Sonoma County CBO incorporating these storage design features. In addition, PGandE shall each month submit completed hazardous waste manifests to CDOHS in compliance with Section 66475 in Title 22, CAC.	Ongoing	GPC is in compliance.
Solid Waste Management	11-3	Operations/ Ongoing	PGandE shall ensure that hazardous wastes are taken to a facility permitted by CDOHS to accept such wastes.	PGandE shall notify the CEC, CDOHS, and Solid Waste Management Board of the selected disposal site. Any notice of change in disposal sites will be submitted as changes occur.	Ongoing	GPC is in compliance. No update to changes in approved disposal sites.
Solid Waste Management	11-4	Operations/ Ongoing	If hazardous wastes, including Stretford sulfur effluent, are stored on site for more than 60 days, PGandE shall obtain a determination from the CDOHS that the requirements of a hazardous waste facility permit have been satisfied.	PGandE shall promptly notify the CEC if it files an in-lieu application with CDOHS for the operation of a hazardous waste facility.	Ongoing	GPC abides by DTSC Guidance for GPC's generator status.
Solid Waste Management	11-6	Operations/ Ongoing	The sewage wastes include a liquid effluent and sludge. PGandE shall ensure that the liquid effluent is conveyed by pipe to the injection wells and not exposed prior to injection or disposed of by such alternative disposal methods as are consistent with all applicable laws. Any sludge which accumulates in the sewage system shall be hauled by a liquid waste hauler to an approved disposal site, or disposed of such alternative disposal methods as are consistent with all applicable laws.	PGandE shall submit final design plans and "as built" drawings to the Sonoma County CBO incorporating these design features.	Ongoing	GPC is in compliance. Sewage waste is reinjected in a closed system onsite.
Solid Waste Management	11-7	Operations/ Ongoing	PG&E shall comply with all applicable provisions of the Resource Conservation and Recovery Act (RCRA) and the California hazardous waste laws. Copies of all required documents under RCRA and the California Hazardous Waste Laws will be kept on file at the plant.	The Commission will contact PG&E, when necessary, to request copies of the documents or to provide notice that the documents will be reviewed at PG&E offices.	Ongoing	GPC is in compliance.
Solid Waste Management	11-8	Operations/ Ongoing	PGandE shall notify the CEC of any renown enforcement actions against PGandE, the waste hauler, or the disposal site operator.	Within 10 days of notification of an impending enforcement action, PGandE shall notify the CEC.	Ongoing	No violations were discovered during the reporting period.
Transmission Line Safety and Nuisance	13-2	Operations/ Ongoing	PGandE shall construct, operate, and maintain the transmission lines in accordance with Title 14, California Administrative Code, Sections 1254 - 1256, and Public Resources Code, Sections 4292 - 4296.	Within 60 days after completion of construction, PGandE's registered engineer in responsible charge shall submit a statement to the appropriate PGandE Chief Engineer who shall transmit it to the California Department of Forestry (CDF) and the CEC indicating that the transmission line has been constructed in accordance with applicable requirements. PGandE shall also inspect the transmission line annually to ensure that the line maintains required clearances, especially during the fire season. In the event that noncompliance is determined by the CDF, the CDF shall require PGandE to take the measures necessary to correct the noncompliance.	Ongoing	GPC does not own any transmission lines at Unit 20. GPC sent an inquiry regarding this condition to PG&E, the owner and operator of the transmission lines for this unit, and has received no additional information to report.

Technical Area	No.	Facility Status	Condition of Certification	Compliance Verification	Status	2025 Annual Compliance Report
Transmission Line Safety and Nuisance	13-4	Operations/ Ongoing	In the event of complaints regarding induced currents from vehicles, portable objects, large metallic roofs, fences, gutters, or other objects, PGandE shall investigate and take all reasonable measures at its own expense to correct the problem for valid complaints, provided that: (a) the object is located outside the right-of-way; or (b) the object is within the right-of-way and existed prior to right-of-way acquisition. For objects constructed, installed, or otherwise placed within the right-of-way after right-of-way acquisition, PGandE shall notify the owner of the object that it should be grounded. In this case, rounding is the responsibility of the property owner. PGandE shall advise the property owner of this responsibility in writing prior to signing the right-of-way agreement.	PGandE shall maintain a record of activities related to this paragraph. These records shall be made available to authorized CEC staff upon request.	Ongoing	GPC does not own any transmission lines at Unit 20. GPC sent an inquiry regarding this condition to PG&E, the owner and operator of the transmission lines for this unit, and has received no additional information to report.
Transmission Line Safety and Nuisance	13-6	Operations/ Ongoing	On-site worker safety inspections may be conducted by the California Division of Occupational Safety and Health (CAL/DOSH) during construction and operation of the transmission line or when an employee complaint has been received. PGandE shall notify the CEC in writing in the event of a violation if such violation may delay the transmission line construction schedule.	PGandE shall maintain records of CAL/DOSH inspections and shall make them available to authorized CEC staff upon request.	Ongoing	GPC does not own any transmission lines at Unit 20. GPC sent an inquiry regarding this condition to PG&E, the owner and operator of the transmission lines for this unit, and has received no additional information to report.
Transmission Line Safety and Nuisance	13-7	Operations/ Ongoing	PGandE shall make every reasonable effort to locate and correct, on a case-by-case basis, all causes of radio interference and television interference attributed to the transmission line facilities, including, if necessary, modifying receivers and furnishing and installing antennas. In addition, PGandE shall take reasonable care to prevent the conductors from being scratched or abraded.	PGandE shall maintain records of complaints and corrective action and shall make these records available to authorized CEC staff upon request.	Ongoing	GPC does not own any transmission lines at Unit 20. GPC sent an inquiry regarding this condition to PG&E, the owner and operator of the transmission lines for this unit, and has received no additional information to report.
Transmission Line Safety and Nuisance	13-8	Operations/ Ongoing	Within seven days of a serious accident (as defined under State Labor Codes) or fatality, PGandE shall file a report by telephone with the CEC.	Within 30 days of an injury or fatality, PGandE shall prepare a report which includes: 1.the date the accident occurred; 2.the name and job title of the employee or the name of the public, 3.a description of the injury, 4.a description and cause of the accident, 5.a discussion of compliance with General Order 95 requirements and applicable DOSH regulations in the vicinity of the accident, and 6.a statement of corrective/preventative measures taken or to be taken. PGandE shall keep copies of all such applicable reports in a separate file under Geysers Unit 20 and make such reports available to the CEC in PGandE's offices upon reasonable notice.	Ongoing	GPC does not own any transmission lines at Unit 20. GPC sent an inquiry regarding this condition to PG&E, the owner and operator of the transmission lines for this unit, and has received no additional information to report.
Transmission Line Safety and Nuisance	13-9	Operations/ Ongoing	The CPUC and PGandE shall take all reasonable steps to ensure that the PUC's decision on the Application for Certification of Public Convenience and Necessity (CPCN) accurately reflects the conditions adopted by the CEC.	Within 30 days of PGandE's receipt of the CPUC's decision on the CPCN, PGandE shall provide copies of the following to the CEC: a.All revisions to the CPCN, and b.A copy of the CPUC decision with all attachments.	Ongoing	GPC does not own any transmission lines at Unit 20. GPC sent an inquiry regarding this condition to PG&E, the owner and operator of the transmission lines for this unit, and has received no additional information to report.
Water Quality/ Hydrology/ Water Resources	6-1	Operations/ Ongoing	If PGandE uses an H2S abatement system, PGandE shall ensure that any chemicals will be stored within the bermed area of the plant site.	The final design plans and "as-built" drawings submitted to the Sonoma County CBO shall reflect the storage facilities for any chemicals stored on site.	Ongoing	GPC is in compliance.
Water Quality/ Hydrology/ Water Resources	6-12	Operations/ Ongoing	PGandE shall provide, to all of its contractors working on Geysers Unit 20, a letter documenting the necessary procedures to be followed if any material is spilled into Anderson Creek or Gunning Creek. These procedures are to immediately: a.Notify the local police, b.Notify the Anderson Springs Community Service District, and c.Notify PGandE. The letter shall include phone numbers for the specific individuals to be contacted in each instance.	PGandE shall send the CEC a copy of the letters sent to all of its contractors working on geysers Unit 20.	Ongoing	GPC is in compliance.
Water Quality/ Hydrology/ Water Resources	6-14	Operations/ Ongoing	In the event that any vehicle used during the construction process or operating process of Unit No. 20 ejects or releases matter into the waters of Anderson or Gunning Creeks or impedes the natural flow of Anderson or Gunning Creeks, thereby causing adverse impacts to the ASCSD, PGandE will cooperate fully with the CWRWCB, CDF&G, State Health Department or any other appropriate agency investigating the incident, and will expeditiously comply with all applicable regulations of such appropriate agencies in reestablishing the condition of water quality in the Anderson Springs Drainage. PGandE will consult with the ASCSD in developing appropriate actions.	PGandE shall notify the CEC immediately following an accidental discharge into Anderson or Gunning Creeks and shall provide a description of the problem and necessary corrective actions.	Ongoing	There were no accidental discharges into Anderson or Gunning Creeks during the reporting period.
Water Quality/ Hydrology/ Water Resources	6-17	Operations/ Ongoing	PGandE and its contractor(s) shall divert water from the Geysers Development Corporation (GDC) Pond whenever feasible. PGandE or its contractor(s) may divert additional water from Big Sulphur Creek only, consistent with riparian rights, for the period of construction of the Geysers 20 power plant. The flow rates shall not be greater than 0.07 ft ³ /sec (31.4 gpm), as measured by an accurate and reliable in-line water meter, which shall be installed prior to PGandE removing water from Big Sulphur Creek.	PGandE shall annually supply the CEC with a monthly tabulation of the amounts (in gallons) of water removed from Big Sulphur Creek for construction use at the Geysers Unit 20 power plant site. The project owner shall provide the Compliance Project Manager with copies of all local and state water quality permits related to the use and disposal of reclaimed municipal wastewater within thirty (30) days of receipt. In the annual compliance reports, the project owner shall provide the CPM with data on the annual quantity of water reinjected at the facility, and a copy of the report submitted to the California Department of Health Services on the additional uses of recycled water per Provision #2 of the December 5, 2003 California Department of Health Services approval letter.	Ongoing	There was no water removed from Big Sulphur Creek for construction use at the Geysers Unit 20 power plant during the reporting period.

Technical Area	No.	Facility Status	Condition of Certification	Compliance Verification	Status	2025 Annual Compliance Report
Water Quality/ Hydrology/ Water Resources	6-2	Operations/ Ongoing	To prevent spills of Stretford process material from leaving the immediate vicinity, PGandE shall surround the H2S abatement process area with an impermeable barrier. Spilled process chemicals shall be drained to a sump where they will be pumped to a chemical storage tank for reuse or off-site disposal at an approved waste disposal site.	PGandE shall submit final design plans and "as-built" drawings to the Sonoma County CBO incorporating this design requirement.	Ongoing	GPC is in compliance.
Water Quality/ Hydrology/ Water Resources	6-3	Operations/ Ongoing	Design Aspects to Assure Water Quality a. To prevent spills of steam condensate and other materials from leaving the site, PGandE shall construct an impermeable concrete or asphaltic concrete retention barrier around the plant. PGandE shall also pave the site with 2 inches of asphaltic concrete and attain a permeability of at least 1 x 10 ⁻⁶ cm/sec. As a result of this construction, the paved area of the plant site will serve as a spill retention basin. b. PGandE shall design the proposed retention basin referring to the Sonoma County Water Agency "Flood Control Design Criteria," revised April 1973, to determine the rain fall recurrence intervals. The basin will be capable of retaining the maximum condensate spill expected to occur before plant personnel can correct the cause of the spill. In addition, the design shall accommodate the runoff from a 100-year storm of 30-minute duration. c. PGandE shall equip storm water sumps with 100-gallon per minute pumps to return spilled material to the cooling tower basin for reinjection. Should a spill occur which exceeds the capacity of the pumps, PGandE plant personnel shall use portable pumps to remove excess materials. d. Alarm systems will notify plant operators when a spill has occurred and when the catch basin pumps have started. PGandE plant personnel shall respond to the alarms within 30 minutes and take measures necessary to correct the problem.	PGandE shall submit final design plans and "as-built" drawings to the Sonoma County CBO incorporating the design requirements listed in requirements 6-3a, b, c, and d. In addition, the plant superintendent shall file a statement with the CWRWQCB and the CEC at the start of the power plant operations verifying that plant personnel are trained and prepared to handle spills.	Ongoing	GPC is in compliance.
Water Quality/ Hydrology/ Water Resources	6-4	Operations/ Ongoing	PGandE shall ensure that rainwater entering the Stretford process area will not enter surface water or groundwater. PGandE shall use the rainwater in the Stretford process or pump it to the cooling tower overflow structure. PGandE shall use the steam condensate from the plant for cooling water and reinject any excess into the geothermal reservoir.	PGandE shall submit final design plans and "as-built" drawings to the Sonoma County CBO incorporating this design requirement.	Ongoing	GPC is in compliance.
Water Quality/ Hydrology/ Water Resources	6-5	Operations/ Ongoing	To minimize the potential adverse impacts of storm runoff on the water quality of the area, PGandE shall route plant site runoff to the cooling tower basin for subsequent injection into the geothermal reservoir. When the capacity of the return system is exceeded, the runoff will be released. Under such conditions, the impacts on water quality should be minimal due to pollutant material dilution from heavy rainfall.	PGandE shall submit final design plans and as-built drawings to the Sonoma County CBO incorporating this design requirement.	Ongoing	GPC is in compliance.
Water Quality/ Hydrology/ Water Resources	6-6	Operations/ Ongoing	PGandE shall dispose of domestic waste water by injection into the reinjection system or other appropriate method. PGandE shall treat the waste in a septic tank to remove solids and then discharge it to the reinjection line at a point between the cooling tower basin and the reinjection well, or implement such other discharge method as is appropriate and in conformity with all applicable laws.	PGandE shall obtain an in-lieu sanitation permit in accordance with Sonoma County ordinances and shall provide final design plans and "as-built" drawings to the Sonoma County CBO incorporating this design requirement for the domestic waste disposal system.	Ongoing	GPC is in compliance.
Water Quality/ Hydrology/ Water Resources	6-9	Operations/ Ongoing	During heavy rainstorms, when the water level in the retention basin continues to rise to a level that could inundate the road within the yard, PGandE shall be allowed to open the valve and drain the site water into Calm Creek.	Within 30 days after receipt, PGandE shall forward to the CEC a copy of the waste discharge permit issued by the NCRWQCB.	Ongoing	GPC is in compliance.

**CONDITION OF CERTIFICATION
PUBLIC HEALTH 2-1**

**Attachment PH 2-1: Table of Quarterly Radon-222 Concentration Analysis in Non-
Condensable Gases for 2025**

**Geysers Grant Plant (Unit 20) 82-AFC-01
Annual Compliance Report to the California Energy Commission
January 2025 - December 2025**

	4Q25	3Q25	2Q25	1Q25	Grant 20
Date	10/14/25	08/05/25	5/8/25	2/26/25	
Unit	20	20	20	20	20
[Rn-222] Main Steam Sample (pCi/Kg)	19668	20860	16101	18383	
Unit gross load (MW)	51.4	36.2	36.2	36	
Supply steam flow rate (klb/hr)	795	597	627	622	
Supply Steam Flow Rate (Mg/hr)	361	271	284	282	
Steam Rate (lb/kwhr)	15.47	16.50	17.30	17.30	
Steam Rate Derived Supply Steam Flow Rate (Mg/hr)	361	271	284	282	
100% Service Cool. Tower Air flow Rate, S.T.P. (GL/hr)	23.60	23.60	23.60	23.60	
Number of Fans in Service	11	11	11	11	
Number of Fans	11	11	11	11	
Cool. Tower fract. (cells oper. /cells design)	1.00	1.00	1.00	1.00	
Cooling Tower air flow rate, S.T.P. (GL/hr)	23.60	23.60	23.60	23.60	
Unit daily Cooling Tower air flow (L/day)	5.664E+11	5.664E+11	5.664E+11	5.664E+11	
Unit Rn222 Release Rate (Ci/day)	0.17	0.14	0.11	0.12	
Unit Rn222, Emission Concentration (pCi/L)	0.30	0.24	0.19	0.22	

CONDITION OF CERTIFICATION
WQ 6-17

Attachment WQ 6-17: 2025 Geysers Power Plant Units Recycled Water Use Report

Geysers Grant Plant (Unit 20) 82-AFC-01
Annual Compliance Report to the California Energy Commission
January 2025 - December 2025

GEYSERS POWER COMPANY, LLC
10350 Socrates Mine Road
Middletown, CA 95461
707.431.6000

GWQ-26-008

January 22, 2026

Email to:

ddwsantarosa@waterboards.ca.gov

District Engineer

State WRCB – Division of Drinking Water

50 D Street, Suite 200

Santa Rosa, CA 95404

Subject: 2025 Recycled Water Use Report System No. 4991030

District Engineer:

The report requirement as noted in correspondence from the Department of Health Services (now known as Division of Drinking Water) on December 5, 2003 requires that:

Section 3.2 of the Engineering Report describes additional potential uses of the recycled water. Annually, Calpine must submit a letter report describing those uses and use areas which are incorporated under this section.

The referenced Engineering Report (Report) is associated with the use of Santa Rosa Geysers Recharge Project recycled water specifically at the Geysers power plant units. Section 3.1 of the Report states that recycled water will be used as make-up water in cooling towers. This report includes use in Cooling Towers at power plants (Report Section 3.1) and other potential uses including flushing toilets, priming drain taps, industrial process water, firefighting, industrial boiler feedwater, construction uses, and landscape irrigation (Report Section 3.2).

Attachment 1 provides data associated with cooling tower usage. During 2025 the following injection wells received recycled SRGRP water:

- Unit 1 Aidlin injection wells include Aidlin 11, Aidlin 12, and Aidlin 13.
- Unit 3 Sonoma injection wells include CA1862-4, CA1862-13, CA1862-16 and CA1862-27. CA1862-1 and CA1862-6 are shut in but could be placed back into service.
- Unit 17 Lakeview injection wells include DX46, DX88, and NEGU13. DX45, DX52, DX72, GDH2 are shut in but could be put back in service.
- Unit 20 Grant injection wells include BEF8728, GDC33, GDCF36A28, and BGL4.

Minor amounts of recycled water were used for incidental purposes as identified in Section 3.2 of the Engineering Report. These uses may consist of dust control, construction, fire-fighting and industrial process water.

If you have any questions, please contact me at (707) 431-6062.

Sincerely,

Saima Baig
EHS Region Director - Geysers

Attachment 1
2025 SRGRP to Cooling Towers

[illegible]