

## DOCKETED

|                         |  |
|-------------------------|--|
| <b>Docket Number:</b>   | 06-AFC-09C                             |
| <b>Project Title:</b>   | Colusa Generating Station - Compliance |
| <b>TN #:</b>            | 201829                                 |
| <b>Document Title:</b>  | 2013 Annual Compliance Report          |
| <b>Description:</b>     | N/A                                    |
| <b>Filer:</b>           | Charles Robert Price                   |
| <b>Organization:</b>    | Pacific Gas & Electric Co.             |
| <b>Submitter Role:</b>  | Applicant                              |
| <b>Submission Date:</b> | 3/4/2014 1:41:34 PM                    |
| <b>Docketed Date:</b>   | 3/4/2014                               |



**Ed Warner**  
Plant Manager

*Mailing Address*  
Pacific Gas and Electric Company  
Colusa Generating Station  
P.O. Box 398  
Maxwell, CA 95955

530.934.9061  
Fax: 530.934.9024

CGS14-L-0007  
March 3, 2014

Eric Veerkamp  
California Energy Commission  
1516 Ninth Street, MS-2000  
Sacramento, CA 95814

Reference: Colusa Generating Station

Subject: Colusa Generating Station (06-AFC-9)  
Condition of Certification COM-7(BIO-2; HAZ-1; Noise-8; Soil and Water 2,7, 8,  
9; TLSN-3; VIS-1&3; Waste-5) – Annual Operating Report (revised)

Dear Eric:

Please find the attached pursuant to CGS Conditions of Certification COM-7. A revised Annual Compliance Report for the Colusa Generating Station representing the operational period of January 1, 2013 through December 31, 2013 is being submitted as requested. Within this report you will find the following information;

1. Attachment A: an updated compliance matrix showing the status of all Conditions of Certification (with exception to fully satisfied conditions as they do not need to be included after they have been reported as completed);
2. Attachment B: a summary of the current project operating status with explanations of any significant changes to facility operations during the reporting year;
3. Attachment C: documents required by specific conditions to be submitted along with the Annual Compliance Report. These items include;
4. Attachment D: a cumulative listing of all post-certification changes approved by the California Energy Commission or cleared by the CPM;
5. Attachment E: an explanation for any submittal deadlines that were missed, accompanied by an estimate of when the information will be provided;
6. Attachment F: a listing of filings submitted to, or permits issued by, other governmental agencies during the year;

7. Attachment G: a projection of project compliance activities scheduled during the next year;
8. Attachment H: a listing of the year's additions to the on-site compliance files;
9. Attachment I: an evaluation of the on-site contingency plan for unplanned facility closure, including any suggestions necessary for bringing the plan up to update;
10. Attachment J: a listing of complaints, notices of violations, official warnings, and citations received during the year, a description of the resolution of any resolved matters, and the status of any unresolved matters.

Should you have any questions or comments please contact me at (530) 934-9007.


Regards,



Charles Price  
Senior Environmental Consultant

cc: File No. 3.6.3.22  
Ed Warner, PG&E  
Jason Vann, PG&E

**Attachment A**  
**Compliance Matrix**



**Per Com-7 Item 1 we are to provide; “an updated compliance matrix showing the status of all Conditions of Certification (fully satisfied Conditions do not need to be included in the matrix after they have been reported as completed)”**

Please see the attached updated Matrix.

**COLUSA GENERATING STATION COMPLIANCE MATRIX BASED ON CEC FINAL DECISION**

|                 |                   |                    |                 |                            |                 |
|-----------------|-------------------|--------------------|-----------------|----------------------------|-----------------|
| Color code key: | Construction Item | Commissioning Item | Operations Item | Submitted to CEC or Agency | Approved by CEC |
|-----------------|-------------------|--------------------|-----------------|----------------------------|-----------------|

| Cond. # | Sort Code | Description of Project Owner's Responsibilities   | Verification/Action/Submittal Required by Project Owner   | Timeframe  | Lead Respons. Party | Date sent to CEC, CBO or agency                   | Log Number | Status                 | Comments |
|---------|-----------|---|---|--|---------------------|---|------------|------------------------|----------|
| AQ-01   | COMM      | All facility operating staff shall be advised of and familiar with these permit conditions.   | Provide CPM and APCO with signed records of facility operating staff indicating review of permit conditions and maintain training and records documenting this training at the site.                            | 30 days prior to first fire                            | PG&E                | On file in Environmental Managers Office          |            | Ongoing with New Hires |          |
| AQ-02   | CONS      | Right of entry shall be provided at all times.  | Project Owner shall make site available to reps of the District, ARB and CEC for inspection, etc.   | As required  | PG&E                |   |            | Ongoing                |          |
| AQ-03   | OPS       | In the case of shutdown or restart of air pollution control equipment for necessary scheduled maintenance, notify CPM and APCO of such shutdown 24 hours prior.   | Notify the CPM and APCO 24 hours in advance of planned shutdowns for maintenance.   | As required  | PG&E                |   |            | Ongoing                |          |
| AQ-04   | OPS       | If any upset or breakdown occurs with permitted equipment that causes excess emissions of air contaminants, the APCO shall be notified with 24 hours or by 9:00am by the following work day.  | In addition to phone call, also submit a written statement of full disclosure to the APCO within 72 hours, including date, time, duration, estimated emissions, cause and remedy.                               | As required  | PG&E                |   |            | Ongoing                |          |
| AQ-05   | OPS       | Fugitive emissions, including dust and odors, shall be controlled at all times such that a nuisance is not created at any point beyond the facility's property lines.   | Project Owner shall document any complaints received from the public in the Quarterly Operation Reports (QORs) required by AQ-22 and make site available to APCO, ARB, and CEC representatives.                 | Quarterly after COD                                    | PG&E                |   |            | Ongoing                |          |
| AQ-07.2 | COMM      | A source test protocol will be submitted to the APCD for approval.  | Submit source test protocol to the APCD for approval by the APCO.   | 45 days prior to conducting annual source tests        | PG&E                | Submitted to CEC, EPA, CCAPCD 09/08/10; 9/14/2011 |            | Annual Requirement     |          |
| AQ-07.3 | COMM      | Notify the CPM and District 10 days prior to actual source test.  | Notify the CPM and APCD prior to any compliance source test.  | 10 days prior to conducting any compliance source test | PG&E                |   |            | Annual Requirement     |          |
| AQ-08   | COMM      | <b>CONDITION MODIFIED BY CEC ORDER 7-15-09:</b> Stack gas testing shall be required on an annual basis for NOx, VOC, and CO on the HRSG stacks. The HRSG stacks shall also be tested for SOx and PM10 emissions during the first year and in subsequent years if requested by APCO. The natural gas water bath heater shall be tested for NOx, SOx, VOC, CO, and PM10 during the first year and thereafter only as requested by APCO. | The results and field data collected during source tests shall be submitted to the CPM and the District within 60 days of testing.  | Within 60 days of testing                              | PG&E                |   |            | Annual Requirement     |          |
| AQ-09   | COMM      | Annual testing of the HRSG stacks shall include quantification of formaldehyde and NH3 emissions for compliance with permit limits. Verify by continuous recording the ammonia injection rate to the system. The ammonia source test shall be conducted over the expected operating rate of the turbine as set forth in the Condition.  | Provide results and field data collected during source tests to CPM and APCD. Submit proposed ammonia injection/emission rate correlation to the APCD and CPM for approval with the ammonia source test report. | Within 60 days of testing                              | PG&E                |   |            | Annual Requirement     |          |

| Cond. # | Sort Code | Description of Project Owner's Responsibilities  | Verification/Action/Submittal Required by Project Owner  | Timeframe                 | Lead Respons. Party | Date sent to CEC, CBO or agency | Log Number | Status             | Comments |
|---------|-----------|--|--|---------------------------|---------------------|---------------------------------|------------|--------------------|----------|
| AQ-10   | OPS       | <b>CONDITION MODIFIED BY CEC ORDER 7-15-09:</b><br>The gas turbines, duct burners, and natural gas water heater shall be fired exclusively on pipeline quality natural gas.  | Submit information on the quality and type of fuel used for the gas turbines, duct burners, and natural gas water bath heater to the CPM/APCO in the QORs.   | Quarterly after COD       | PG&E                |                                 |            | Ongoing            |          |
| AQ-11   | OPS       | The average annual sulfur content in the natural gas shall be less than or equal to 0.3 grains per 100 SCF. Conduct monthly testing at the site using approved methods to determine sulfur content. Natural gas testing info from Burney will also be reviewed and provided to the APCD. | Compile the required data on the sulfur content of the natural gas and submit to the CPM and APCO in the QORs.   | Quarterly after COD       | PG&E                |                                 |            | Ongoing            |          |
| AQ-13a  | OPS       | All applicable federal standards and test procedures of Subpart KKKK shall be met.   | Provide copies of all correspondence with EPA regarding compliance with Subpart KKKK to the APCD and CEC.  | Quarterly after COD       | PG&E                |                                 |            | Ongoing            |          |
| AQ-14   | OPS       | CTGs shall meet a VOC limit of 2.0 ppmvd w/ duct burner firing and 1.38 ppmvd w/o duct firing at 15% O2 averaged over 1 hour. Maximum hourly steady state VOC emission limits for each CTG are 7.2 pounds with duct firing and 3.4 pounds w/o duct firing                                | Submit to the CPM and APCO CTG source test emissions data demonstrating compliance with this condition as required by condition AQ-8 and provide operating data that establishes ongoing compliance as part of AQ-22.  | Within 60 days of testing | PG&E                |                                 |            | Ongoing            |          |
| AQ-15   | OPS       | The CTGs shall meet a NOx limit of 2.0 ppmvd @15% O2 averaged over one hour <u>except during commissioning</u> . Maximum hourly steady state NOx emission limits for each CTG are 20.7 pounds with duct firing and 15.3 pounds without duct firing.                                      | Submit to the CPM and APCO CTG continuous emissions data demonstrating compliance with this condition as part of the QORs.   | Quarterly after COD       | PG&E                |                                 |            | Ongoing            |          |
| AQ-16   | OPS       | The CTGs shall meet a CO limit of 3.0 ppmvd @15% O2 over a three-hour rolling average <u>except during commissioning</u> . Maximum hourly steady state CO emission limits for each CTG are 18.9 pounds with duct firing and 14.0 pounds without duct firing.                             | Submit to the CPM and APCO CTG continuous emissions data demonstrating compliance with this condition as part of the QORs.   | Quarterly after COD       | PG&E                |                                 |            | Ongoing            |          |
| AQ-18   | OPS       | Ammonia slip shall be limited to 5.0 pmvd @15% O2 over one hour. Formaldehyde emissions will be limited to 0.917 lbs per MMscf of natural gas. Maximum hourly steady state NH3 emission limits for each CTG are 19.2 pounds with duct firing and 14.2 pounds without duct firing.        | Submit to the CPM and APCO CTG source test emissions data demonstrating compliance with this condition a part of the QOR. Provide to the CPM and APCO for approval a calculation method to determine the ammonia slip emissions, using source test data, based on the NOx concentration and the ammonia injection rate; this calculation shall be revised for approval as necessary after each source test performed under AQ-9. | Within 60 days of testing | PG&E                |                                 |            | Annual Requirement |          |
| AQ-19a  | OPS       | CEMS shall be installed to sample, analyze, and record NOx, CO, and O2 concentration in the exhaust gas of both HRSG stacks.   | Make the site available for inspection by the APCD, ARB, and CEC to verify CEMS is properly installed and operational.   | As required               | PG&E                |                                 |            | Ongoing            |          |
| AQ-19b  | OPS       | CEMS will generate reports of emissions data in accordance with permit requirements and will send alarm signals to the plant DCS control room when emissions levels approach or exceed pre-selected limits.  | Submit emissions data generated by the CEMS to the CPM and APCO as part of the QORs.   | Quarterly after COD       | PG&E                |                                 |            | Ongoing            |          |
| AQ-19c  | OPS       | RATA tests will be conducted annually to verify performance of the CEMS.   | Provide RATA test results along with annual source test report as required under AQ-8.   | Annually                  | PG&E                |                                 |            | Ongoing            |          |
| AQ-22   | OPS       | Quarterly reports of CEMS and process data, <u>including startup info</u> , shall be submitted to the District within 30 days after the end of each quarter.   | Provide information as part of QORs. (Format will be determined by the District and may include both electronic spreadsheet and hard copy files.)  | Quarterly after COD       | PG&E                |                                 |            | Ongoing            |          |


| Cond. # | Sort Code | Description of Project Owner's Responsibilities   | Verification/Action/Submittal Required by Project Owner  | Timeframe  | Lead Respons. Party | Date sent to CEC, CBO or agency | Log Number | Status                                      | Comments |
|---------|-----------|---|--|--|---------------------|---------------------------------|------------|---|----------|
| AQ-25   | OPS       | <b>CONDITION MODIFIED BY CEC ORDER 7-15-09:</b><br>The total emissions from the CTGs and HRSGs shall not exceed those established in the Condition for hourly and daily operations ( <u>see emission limits set forth in table in condition</u> ).  | Submit CTG and HRSG emissions data to CEC CPM and APCO demonstrating compliance with the condition as part of QORs.  | Quarterly after COD                              | PG&E                |                                 |            | Ongoing                                     |          |
| AQ-26   | OPS       | <b>CONDITION MODIFIED BY CEC ORDER 7-15-09:</b><br>The total emissions from the Colusa Power Plant shall not exceed the quarterly and annual combustion emission limits established in the Condition [all numbers have been revised from original Final Decision]   | Submit to the CPM and APCO the plant emissions data demonstrating compliance with this condition.  | Quarterly after COD                              | PG&E                |                                 |            | Ongoing                                     |          |
| AQ-29   | OPS       | Total facility emissions of Hazardous Air Pollutants shall not exceed 10 tons/year for any single pollutant except ammonia, formaldehyde, and propylene.  |  | Annually   | PG&E                |                                 |            | Ongoing                                     |          |
| AQ-SC6  | OPS       | Submit to the CPM for review and approval any modification proposed by the project owner to any project air permit. Project Owner shall submit to the CPM any modification to any permit proposed by the District of EPA and any revised permit issued by the District of EPA.  | Submit any proposed air permit modification to the CPM.  | Within 5 working days of its submittal           | PG&E                |                                 |            | Ongoing                                     |          |
| AQ-SC9  | OPS       | Submit to the CPM Quarterly Operation Reports following the end of each calendar quarter and containing the info required by Condition AQ-19.   | Submit QORs to the CPM and APCO no later than 30 days following the end of each calendar quarter.  | Quarterly after COD                              | PG&E                |                                 |            | Ongoing                                     |          |
| AQ-SC11 | OPS       | <b>NEW CONDITION PER CEC ORDER 7-15-09:</b> The wet surface air cooler spray water shall be tested for total dissolved solids and that data shall be used to determine and report the particulate matter emissions from the wet surface air cooler. The wet surface air cooler spray water shall be tested at least once annually during the anticipated summer operation peak period (July through September). | The project owner shall provide the water quality test results and the wet surface air cooler particulate (PM10/PM2.5) emissions estimates to the CPM as part of the fourth quarter's quarterly operational report (AQ-SC9). | At least once annually during summer peak period |                     |                                 |            | Ongoing                                     |          |
| BIO-07  | OPS       | Incorporate biological mitigation measures into the BRMIMP and permanent or unexpected permanent closure plans.   | Address all biological resource related issues associated with facility closure and provide final measures in a biological resources element of the final closure plan.  | 12 months prior to start of closure activities   | PG&E                |                                 |            | Ongoing                                     |          |
| COM-01  | OPS       | Unrestricted Access   |  | Ongoing  | PG&E                |                                 |            | Ongoing access provided during construction |          |
| COM-02  | OPS       | Compliance Record--The files are to contain copies of all "as-built" drawings, all documents submitted as verification for conditions, and all other project-related documents.   |  | Ongoing  | PG&E                |                                 |            | Ongoing                                     |          |
| COM-05  | OPS       | Compliance Matrix   | Submit a compliance matrix with each MCR and also in ACR   | Include in MCR and in ACR                        | PG&E                |                                 |            | Ongoing                                     |          |
| COM-07  | OPS       | Annual Compliance Report  | Submit to CPM on an annual basis   | Annually   | PG&E                |                                 |            | Ongoing                                     |          |
| COM-09  | OPS       | Annual Energy Facility Compliance Fee   | Submit annual compliance fee to CEC  | During life of project                           | PG&E                |                                 |            | Ongoing                                     |          |

| Cond. #  | Sort Code | Description of Project Owner's Responsibilities  | Verification/Action/Submittal Required by Project Owner   | Timeframe                                      | Lead Respons. Party | Date sent to CEC, CBO or agency | Log Number   | Status                          | Comments |
|----------|-----------|--|---|--|---------------------|---------------------------------|--------------|---------------------------------|----------|
| COM-10   | OPS       | Reporting of Complaints, Notices and Citations   | Report to the CPM all notices, complaints, and citations within 10 days of receipt.   | As required                                    | PG&E                |                                 |              | Ongoing                         |          |
| COM-11   | OPS       | Planned Facility Closure   | Submit a closure plan to the CPM at least 12 months prior to commencement of a planned closure  | 12 months prior to start of closure activities | PG&E                |                                 |              |                                 |          |
| COM-13   | OPS       | Unplanned Permanent Facility Closure   | The on-site contingency plan required for unplanned temporary closure shall also cover unplanned permanent facility closure. All of the requirements specified for unplanned temporary closure shall also apply to unplanned permanent closure. | Within 90 days of permanent closure            | PG&E                | 9/29/2010                       | CGS10-L-0111 | Approved via email 10/15/10     |          |
| COM-14   | CONS      | Post-Certification Changes to the Decision   |   | As required                                    | PG&E                |                                 |              | Amendments are discussed in MCR |          |
| CUL-04   | CONS      | Prepare the Cultural Resources Report (CRR) in ARMR format. Include all information specified in Condition.  | Submit CRR within 90 days after completion of ground disturbance (including landscaping).   | Within 90 days after completion of landscaping | PG&E                | 7/28/2011                       | CGS11-L-0026 | Approved 4/9/13                 |          |
| GEN-01c  | OPS       | Once the certificate of occupancy has been issued, inform the CPM of any construction, addition, alterations, moving, demolition, repair, or maintenance to be performed on any portions of the completed facility for the purpose of complying with the above stated codes.   | Submit required info to the CPM.  | At least 30 days prior to such work            | PG&E                |                                 |              |                                 |          |
| GEN-08   | CONS      | Obtain the CBO's final approval of all completed work that has undergone CBO design review and approval. The Project Owner shall request the CBO to inspect the completed structure and review the submitted documents. The Project Owner shall retain one set of approved engineering plans, specifications, and calculations at the project site or other accessible location during the operation of the project. | Submit to the CBO a written notice that the completed work is ready for inspection and a signed statement that the work conforms to the final approved plans.   | Within 15 days of completion of any work       | PG&E/CBO            |                                 |              |                                 |          |
| HAZ-01   | OPS       | Do not use any hazardous material in any quantity or strength not listed in Appendix C unless approved in advance by the CEC CPM.  | Report to the CPM a list of hazardous materials and storage quantities contained at the facility  | Include in Annual Compliance Report            | PG&E                |                                 |              | Ongoing                         |          |
| NOISE-02 | OPS       | Throughout the construction and operation of the project, document, investigate, evaluate, and attempt to resolve all project-related noise complaints. Noise Complaint Resolution process will be used.   | File a Noise Complaint Resolution Form with the City and the CPM documenting resolution of the complaint.   | Within 5 days of receiving a noise complaint   | PG&E                |                                 |              |                                 |          |
| NOISE-08 | OPS       | In the event legitimate noise complaints are made by owners or occupants at the two residences locate at ML1, ML2, or RC1 during operation of the CGS, the Project Owner shall offer to pay for the following noise attenuating upgrades ( <u>see list in Condition</u> ).   | Upgrades shall be installed (unless impossible due to circumstances beyond Project Owner's control) within six months of the receipt of the compliance. Provide documentation certifying the items listed in the Condition.                     | As required                                    | PG&E                |                                 |              | Ongoing                         |          |

| Cond. #          | Sort Code | Description of Project Owner's Responsibilities   | Verification/Action/Submittal Required by Project Owner   | Timeframe   | Lead Respons. Party | Date sent to CEC, CBO or agency | Log Number   | Status             | Comments |
|------------------|-----------|---|---|---|---------------------|---------------------------------|--------------|--------------------|----------|
| PAL-06           | OPS       | Through the designated PRS, shall ensure that all components of the PRMMP are adequately performed including collection of fossil materials, preparation of fossil materials for analysis, analysis of fossils, identification and inventory of fossils, the preparation of fossils for curation, and the delivery for curation of all significant paleontological resource materials encountered and collected during project construction . | Maintain in compliance file copies of signed contracts or agreements with the designated PRS and other qualified research specialists. Maintain these files for a period of three years after completion and approval of the CPM-approved Paleontological Resources Report. | As required   |                     |                                 |              |                    |          |
| SOIL & WATER-04b | OPS       | Notify the CEC of any violations of the agreement requirements, limits or amounts.  | Provide copies of any NOV's from the GCID. Fully explain corrective actions in next MCR.  | Within 10 days of NOV   | PG&E                |                                 |              | Ongoing            |          |
| SOIL & WATER-07b | OPS       | Submit any required monitoring information to the CPM in the annual compliance report.  | Submit requested information.   | Include in ACR  | PG&E                |                                 |              | Ongoing            |          |
| SOIL & WATER-07c | OPS       | Submit copies of an NOV's to the CPM.   | Submit requested info to CPM.   | Within 10 days of receipt of NOV; explain correction actions in ACR | PG&E                |                                 |              | Ongoing            |          |
| SOIL & WATER-08b | OPS       | Prepare an annual water use summary which includes the monthly range and monthly average of daily raw water usage in gpd and total water used by the project on a monthly and annual basis in acre-feet. Potable water use on the site shall be recorded on a monthly basis. (See additional details for annual water use summary in Condition)   | Submit requested info to CPM.   | Annually  | PG&E                |                                 |              | Ongoing            |          |
| SOIL & WATER-09c | OPS       | Monitor the waste water system following the general standards adopted in the SWRCB's onsite wastewater treatment system regs or the procedures outlined in the CPM-approved O&M manual. Provide testing results.   | Provide requested into to CPM.  | Include in ACR  | PG&E                |                                 |              | Ongoing            |          |
| TLSN-03          | OPS       | Take reasonable steps to resolve any complaints of interference with radio or TV signals from operation of the proposed lines.  | Provide reports of line-related complaints along with related mitigation measures in the annual report for the first five year.   | Include in ACR  | PG&E                |                                 |              | Ongoing            |          |
| VIS-01b          | OPS       | Notify the CPM that the surface treatment of all listed structures and buildings has been completed and is ready for inspection and submit electronic color photographs taken from the same KOPs  | Set up an inspection appointment.   | Within 90 days of start of commercial ops                           | PG&E                | 3/24/2011                       | CGS11-L-0014 | 4/11/2011          |          |
| VIS-02b          | COMM      | Notify the CPM that the lighting has been completed and is ready for inspection.  | Set up an inspection appointment.   | Prior to start of commercial operation                              | Gemma               | 9/19/2011                       | CGS11-L-0036 | Approved 9/29/2011 |          |
| VIS-02c          | OPS       | Notify the CPM of any complaints re: lighting.  | Submit a complaint resolution form to the CPM record each lighting complaint and document resolution of that complaint.   | Within 48 hours after receiving a complaint                         | PG&E                |                                 |              | Ongoing            |          |

| Cond. #   | Sort Code | Description of Project Owner's Responsibilities  | Verification/Action/Submittal Required by Project Owner  | Timeframe  | Lead Respons. Party | Date sent to CEC, CBO or agency | Log Number   | Status   | Comments |
|-----------|-----------|--|--|--|---------------------|---------------------------------|--------------|--|----------|
| VIS-03    | CONS      | Provide landscaping that reduces the visibility of the power plant structures and complies with local policies and ordinances. Trees shall be strategically placed along the southern, eastern, and northern facility boundaries as appropriate and of sufficient density and height to screen the plant structures to the greatest feasible extent within the shortest feasible time. | Prepare and submit a landscaping plan (see Condition for details on info to include in plan) to the CPM for review and approval and to the County for review and comment. Notify the CPM and County within 7 days after completing installation of landscaping. Report on landscape maintenance activities in ACR. | At least 90 days prior to installation of landscaping -              | PG&E                |                                 |              | Submitted 8/25/2010<br>Approved 9/14/2010<br>Ongoing for Annual Report |          |
| WASTE-04  | CONS      | Upon becoming aware of any impending waste management-related enforcement action by any local, state, or federal authority, the Project Owner shall notify the CPM of any such action taken or proposed to be taken against the project itself, or against any waste hauler or disposal facility or treatment operator with which the owner contracts.                                 | Notify the CPM in writing within 10 days of becoming aware of an impending enforcement action. The CPM shall notify the project owner of any changes that will be required in the manner in which project-related wastes are managed.  | As required  | PG&E                |                                 |              | Ongoing  |          |
| WASTE-05b | OPS       | Prepare an Operations Waste Management Plan for all wastes generated during construction of the facility.  | Submit plan to the CPM for review and approval. See Final Decision WASTE-5 for plan requirements.  | Provide training sign-in sheets in first MCR Report in Annual Report | PG&E                | 9/23/2010                       | CGS10-L-0109 | Approved on 10/18/10   |          |


**Attachment B**  
**Project Operating Status Summary**



**Per Com-7 Item 2 we are to provide; “A Summary of the current project operating status and an explanation of any significant changes to the facility operations during the year”**


The facility is currently operating normally and there were no significant changes to the facility operations during the reporting period.

**Attachment C**  
**Accompanying Documents**




| CEC 2013 Annual Compliance Report      |   |   |
|--|---|---|
| Reporting Conditions; Per COM-7 item 3 |   |   |
| Condition of Certification             | Reporting                                   |   |
| BIO 2                                  | Designated Biologist Record Summaries       | See Attached Documentation, Appendix 1  |
| HAZ 1                                  | List of Chemicals on site                   | See Attached Documentation, Appendix 2  |
| Noise 8                                | Noise Complaints                            | See Attached Documentation, Appendix 3  |
| S&W 2                                  | SWPPP Monitoring and Maintenance Activities | See Attached Documentation, Appendix 4  |
| S&W 7                                  | GCID Monitoring Requirements/Violations     | See Attached Documentation, Appendix 5  |
| S&W 8                                  | Annual Water Use                            | See Attached Documentation, Appendix 6  |
| S&W 9                                  | Septic Tank                                 | See Attached Documentation, Appendix 7  |
| TLSN 3                                 | Electro Magnetic interference Complaints    | See Attached Documentation, Appendix 8  |
| VIS 1                                  | Surface Treatment Report                    | See Attached Documentation, Appendix 9  |
| VIS 3                                  | Landscape Report                            | See Attached Documentation, Appendix 10 |
| Waste 5                                | Waste Management Plan                       | See Attached Documentation, Appendix 11 |

**Appendix 1, BIO-2**



**Appendix 2, HAZ-1**



Hazardous Materials

Appendix C

Colusa Generating Station Onsite Inventory of Hazardous Materials

| Trade Name         | Chemical Name                                  | Common Name / Chemical Purpose                 | Location  | Storage Container Type           | Capacity of Largest Container | Unit                | Number of Items        | Total Amount Stored   | Maximum Daily Amount | Average Daily Amount | Days on Site | Estimated Pounds Per Year of Chemical |
|--------------------|--|--|---|----------------------------------|-------------------------------|---------------------|------------------------|-----------------------|----------------------|----------------------|--------------|---------------------------------------|
| Product #001A0382  | Shell Omala Oil HD 220                         | gear box/ACC oil                               | Air Cooled Condenser - Gear Box (E13)   | ACC Gear Box                     | 12 gal                        | gallons             | 42                     | 504 gal               | 504                  | 504                  | 365          | 504.0                                 |
|                    | Carbon dioxide, Liquid                         | Carbon dioxide, Liquid                         | Carbon Dioxide Bottle Storage Rack at Combustion Turbine-A (Site Feature #59) | Tank                             | 12,000 lb                     | pounds              | 1                      | 12,000 lb             | 12,000               | 9,000                | 365          | 9,000 lb onsite daily                 |
|                    | Carbon dioxide, Liquid                         | Carbon dioxide, Liquid                         | Carbon Dioxide Bottle Storage Rack at Combustion Turbine-B (Site Feature #59) | Tank                             | 12,000 lb                     | pounds              | 1                      | 12,000 lb             | 12,000               | 9,000                |              | 9,000 lb onsite daily                 |
|                    | Carbon dioxide, Liquid                         | Carbon dioxide, Liquid                         | Carbon Dioxide Bottle Storage Rack at Steam Turbine (Site Feature #59)        | Tank                             | 12,000 lb                     | pounds              | 1                      | 12,000 lb             | 12,000               | 9,000                |              | 9,000 lb onsite daily                 |
| Nalco TRAC107 PLUS | PSO (1.0 - 5.0%)                               | Closed Cooling Corrosion/Scale Inhibitor       | Closed Cooling Chemical Feed Tank (Site Feature #106)                         | 55-gal Metal or Plastic Drum .56 | 55 gal                        | gallons             | 4                      | 220 gal               | 220                  | 165                  | 365          | 1,010                                 |
| MSDS #778983       | Turbine Oil                                    | lube oil                                       | Combustion Turbine-A (E1)   | CT-A Lube Oil System (E1)        | 6,150 gal                     | gallons             | 1                      | 6,150 gal             | 6,150                | 4,613                | 365          | 33,671 lb onsite daily                |
|                    | Hydrogen                                       | Hydrogen / Coolant                             | Combustion Turbine-A HRSG (G2)  | Generator                        | 10,617 cu ft                  | cubic feet          | 1                      | 10,617 cu ft          | 10,617               | 7,963                | 365          |                                       |
| MSDS #778984       | Turbine Oil                                    | lube oil                                       | Combustion Turbine-B (E2)   | CT-B Lube Oil System (E2)        | 6,150 gal                     | gallons             | 1                      | 6,150 gal             | 6,150                | 4,613                | 365          | 33,671 lb onsite daily                |
|                    | Hydrogen                                       | Hydrogen / Coolant                             | Combustion Turbine-B HRSG (G2)  | Generator                        | 10,617 cu ft                  | cubic feet          | 1                      | 10,617 cu ft          | 10,617               | 7,963                | 365          |                                       |
|                    | Oxygen Gas                                     | Oxygen Gas                                     | Continuous Emissions Monitor System Shelters (G4)                             | Cylinders                        | 200 cu ft                     | cubic feet          | 6 (3 per CEMS shelter) | 1,200 cu ft           | 1200                 | 900                  | 365          |                                       |
|                    | Nitrogen oxide / Nitrogen dioxide (Low Range)  | Nitrogen oxide / Nitrogen dioxide (Low Range)  | Continuous Emissions Monitor System Shelters (G4)                             | Cylinders                        | 200 cu ft / 0.062 lb          | cubic feet / pounds | 6 (3 per CEMS shelter) | 1200 cu ft / 0.374 lb | 1200                 | 900 cu ft / 0.281 lb | 365          | 0.281 lb onsite daily                 |
|                    | Nitrogen oxide / Nitrogen dioxide (High Range) | Nitrogen oxide / Nitrogen dioxide (High Range) | Continuous Emissions Monitor System Shelters (G4)                             | Cylinders                        | 200 cu ft / 0.062 lb          | cubic feet / pounds | 6 (3 per CEMS shelter) | 1200 cu ft / 0.374 lb | 1200                 | 900 cu ft / 0.281 lb | 365          | 0.281 lb onsite daily                 |
|                    | Carbon monoxide (Low Range)                    | Carbon monoxide (Low Range)                    | Continuous Emissions Monitor System Shelters (G4)                             | Cylinders                        | 200 cu ft                     | cubic feet          | 6 (3 per CEMS shelter) | 1200 cu ft            | 1,200                | 900                  | 365          |                                       |
|                    | Carbon monoxide (High Range)                   | Carbon monoxide (High Range)                   | Continuous Emissions Monitor System Shelters (G4)                             | Cylinders                        | 200 cu ft                     | cubic feet          | 6 (3 per CEMS shelter) | 1200 cubic feet       | 1,200                | 900                  | 365          |                                       |


| Trade Name             | Chemical Name                                   | Common Name / Chemical Purpose                                  | Location   | Storage Container Type | Capacity of Largest Container | Unit             | Number of Items | Total Amount Stored | Maximum Daily Amount | Average Daily Amount | Days on Site | Estimated Pounds Per Year of Chemical |
|------------------------|---|---|--|------------------------|-------------------------------|------------------|-----------------|---------------------|----------------------|----------------------|--------------|---------------------------------------|
| 5711                   | Aqueous Ammonia with Monoethanolamine (5 - 12%) | BFW pH Adjustment and Corrosion Control (Ammonia / Amine Blend) | Cycle Chemical Feed Shelter (Boiler Feedwater/Condensate) (B1)         | Tote                   | 400 gal / 3,338 lb            | gallons / pounds | 1               | 400 gal / 3,338 lb  | 400 gal / 3,338 lb   | 300 gal / 2,504 lb   | 365          | 6,320                                 |
| BL-153                 | Ammonium Hydroxide 10-19%                       | BFW pH Adjustment and Corrosion Control (Ammonia / Amine Blend) | Cycle Chemical Feed Shelter (Boiler Feedwater/Condensate) (B1)         | Tote                   | 400 gal / 3,338 lb            | gallons / pounds | 1               | 400 gal / 3,338 lb  | 400 gal / 3,338 lb   | 300 gal / 2,504 lb   | 365          | 3,338 lbs on site daily               |
| BL-152                 | Aqueous Ammonia with Monoethanolamine (5 - 10%) | BFW pH Adjustment and Corrosion Control (Ammonia / Amine Blend) | Cycle Chemical Feed Shelter (Boiler Feedwater/Condensate) (B1)         | Tote                   | 400 gal / 3,338 lb            | gallons / pounds | 1               | 400 gal / 3,338 lb  | 400 gal / 3,338 lb   | 300 gal / 2,504 lb   | 365          | 3,338 lbs on site daily               |
| ELIMINOX               | Carbohydrazide (5 - 10%)                        | Oxygen Scavenger  | Cycle Chemical Feed Shelter (Boiler Feedwater/Condensate) (B1)         | Drum                   | 55 gal                        | gallons          | 1               | 55 gal              | 55                   | 41                   | 365          | 490                                   |
| BT-3400                | Pre-blended Phosphate/Caustic (1.0 - 5.0%)      | pH and Corrosion Control (HP & IP Phosphate Feed)               | Cycle Chemical Feed Shelter (HRSG A&B) (B1)                            | Tote                   | 110 gal                       | gallons          | 1               | 110 gal             | 110                  | 83                   | 365          | 979                                   |
| CROSSTRANS 106 and 207 | mineral oil                                     | mineral oil   | Electrical Equipment: Combustion Turbine-A Excitation Transformer (E9) | Transformer            | 521 gal                       | gallons          | 1               | 521 gal             | 521                  | 391                  | 365          | 3,165 lb onsite daily                 |
| CROSSTRANS 106 and 206 | mineral oil                                     | mineral oil   | Electrical Equipment: Combustion Turbine-A GSU Transformer (E4)        | Transformer            | 14,950 gal                    | gallons          | 1               | 14,950 gal          | 14,950               | 11,213               | 365          | 90,821 lb onsite daily                |
| CROSSTRANS 106 and 208 | mineral oil                                     | mineral oil   | Electrical Equipment: Combustion Turbine-A Isolation Transformer (E10) | Transformer            | 977 gal                       | gallons          | 1               | 977 gal             | 977                  | 733                  | 365          | 5,935 lb onsite daily                 |
| CROSSTRANS 106 and 207 | mineral oil                                     | mineral oil   | Electrical Equipment: Combustion Turbine-B Excitation Transformer (E9) | Transformer            | 521 gal                       | gallons          | 1               | 521 gal             | 521                  | 391                  | 365          | 3,165 lb onsite daily                 |
| CROSSTRANS 106 and 207 | mineral oil                                     | mineral oil   | Electrical Equipment: Combustion Turbine-B GSU Transformer (E5)        | Transformer            | 14,950 gal                    | gallons          | 1               | 14,950 gal          | 14,950               | 11,213               | 365          | 90,821 lb onsite daily                |
| CROSSTRANS 106 and 208 | mineral oil                                     | mineral oil   | Electrical Equipment: Combustion Turbine-B Isolation Transformer (E10) | Transformer            | 977 gal                       | gallons          | 1               | 977 gal             | 977                  | 733                  | 365          | 5,935 lb onsite daily                 |
| CROSSTRANS 106 and 209 | mineral oil                                     | mineral oil   | Electrical Equipment: Station Service Transformer (E7)                 | Transformer            | 6,510 gal                     | gallons          | 1               | 6,510 gal           | 6,510                | 4,883                | 365          | 39,548 lb onsite daily                |
| CROSSTRANS 106 and 210 | mineral oil                                     | mineral oil   | Electrical Equipment: Station Service Transformer (E7)                 | Transformer            | 6,510 gal                     | gallons          | 1               | 6,510 gal           | 6,510                | 4,883                | 365          | 39,548 lb onsite daily                |
| CROSSTRANS 106 and 209 | mineral oil                                     | mineral oil   | Electrical Equipment: Steam Turbine Excitation Transformer (E11)       | Transformer            | 747 gal                       | gallons          | 1               | 747 gal             | 747                  | 560                  | 365          | 4,538 lb onsite daily                 |
| CROSSTRANS 106 and 208 | mineral oil                                     | mineral oil   | Electrical Equipment: Steam Turbine GSU Transformer (E6)               | Transformer            | 19,015 gal                    | gallons          | 1               | 19,015 gal          | 19,015               | 14,261               | 365          | 115,516 lb onsite daily               |
|                        | Helium  | Helium, Compressed  | Gas Metering Station (G5)  | Cylinders              | 250 cu ft                     | cubic feet       | 5               | 1250 cu ft          | 1,250                | 938                  | 365          |                                       |
|                        | Methane   | Methane Compressed  | Gas Metering Station (G5)  | Cylinders              | 59 cu ft                      | cubic feet       | 1               | 59 cu ft            | 59                   | 44                   | 365          |                                       |
| MSDS #778986           | Turbine Oil                                     | lube oil  | Hazardous Materials Storage Area (M2)                                  | Drum                   | 55 gal                        | gallons          | 4               | 220 gal             | 220                  | 165                  | 365          | 1,205 lb onsite daily                 |
| Product #001A0383      | Shell Omala Oil HD 221                          | gear box/ACC oil  | Hazardous Materials Storage Area (M2)                                  | Barrels                | 55 gal                        | gallons          | 2               | 110 gal             | 110                  | 83                   | 365          | 606 lb onsite daily                   |

| Trade Name                 | Chemical Name                | Common Name / Chemical Purpose       | Location   | Storage Container Type             | Capacity of Largest Container | Unit             | Number of Items | Total Amount Stored   | Maximum Daily Amount  | Average Daily Amount  | Days on Site | Estimated Pounds Per Year of Chemical |
|----------------------------|------------------------------|--------------------------------------|--|------------------------------------|-------------------------------|------------------|-----------------|-----------------------|-----------------------|-----------------------|--------------|---------------------------------------|
|                            | Hydrogen                     | Hydrogen                             | Hydrogen Storage Area (G1)   | Tube Trailer                       | 44,000 cu ft                  | cubic feet       | 1               | 44,000 cu ft          | 44,000                | 33,000                | 365          | 53,000                                |
| AlphaCELL 195GXL-FT3       | Lead Acid Battery            | Lead Acid Battery                    | Packaged Electrical Electronic Control Center (PEECC) (M7)                   | Electrical Equipment: Battery      | 100 lb                        | pounds           | 116             | 11,600 lb             | 11,600                | 11,600                | 365          | 11,600                                |
|                            | Acetylene Gas                | Acetylene Gas                        | Plant Maintenance Area (G3)  | Cylinders                          | 143 cu ft                     | cubic feet       | 4               | 572 cu ft             | 572                   | 429                   | 365          |                                       |
|                            | Argon Gas                    | Argon Gas                            | Plant Maintenance Area (G3)  | Cylinders                          | 381 cu ft                     | cubic feet       | 2               | 762 cu ft             | 762                   | 572                   | 365          |                                       |
|                            | Oxygen Gas                   | Oxygen Gas                           | Plant Maintenance Area (G3)  | Cylinders                          | 250 cu ft                     | cubic feet       | 6               | 1500 cu ft            | 1,500                 | 1,125                 | 365          |                                       |
|                            | Propane Gas                  | Propane Gas                          | Plant Maintenance Area (G3)  | Cylinders                          | 20 lb                         | pounds           | 16              | 319 lb                | 320                   | 240                   | 365          |                                       |
|                            | Nitrogen Gas                 | Nitrogen Gas                         | Plant Maintenance Area (G3), Compressed Cylinder Storage Area (C3)           | Cylinders                          | 250 cu ft                     | cubic feet       | 48              | 12,000 cu ft          | 12,000                | 12,000                | 365          |                                       |
| CDID: Stationary SPg - IB  | Lead-Antimony Battery        | Lead-Antimony Battery                | Power Distribution Center in center of site (M6)                             | Electrical Equipment: Battery      | 110 lb                        | pounds           | 60              | 6,600 lb              | 6,600                 | 6,600                 | 365          | 6,600                                 |
| CDID: Stationary SPg - IB  | Lead-Antimony Battery        | Lead-Antimony Battery                | Power Distribution Center in Water Treatment Building (M6)                   | Electrical Equipment: Battery      | 110 lb                        | pounds           | 20              | 2,200 lb              | 2,200                 | 2,200                 | 365          | 2,200                                 |
| MSDS #778985               | Turbine Oil                  | lube oil                             | Steam Turbine (E3)   | Steam Turbine Lube Oil System (E3) | 5,250 gal                     | gallons          | 1               | 5,250 gal             | 5,250                 | 3,938                 | 365          | 28,744 lb onsite daily                |
|                            | Hydrogen                     | Hydrogen / Coolant                   | Steam Turbine Generator (G2)   | Generator                          | 15,439 cu ft                  | cubic feet       | 1               | 15,439 cu ft          | 15,439                | 11,579                | 365          |                                       |
|                            | Sulfur Hexafluoride          | SF6                                  | Sulfur Hexafluoride Breakers (G4)  | Electrical Equipment: Breaker      | 205 lb                        | pounds           | 7               | 1,432 lb              | 1,432                 | 1,074                 | 365          | 1,074 lb onsite daily                 |
| C & D Technologies 3DJ-200 | Flooded Lead-Calcium Battery | Flooded Lead-Calcium Battery         | Switchyard Control House (M7)  | Electrical Equipment: Battery      | 100 lb                        | pounds           | 60              | 6,000 lb              | 6,000                 | 6,000                 | 365          | 6,000                                 |
| 7469                       | Anti-foam                    | Foam Control (ZLD)                   | Water Treatment Building (High Efficiency RO and ZLD) (Site Feature #15)     | Tote                               | 400 gal                       | gallons          | 1               | 400 gal               | 400                   | 300                   | 365          | 4,200                                 |
| FO-321                     | Anti-foam                    | Foam Control (ZLD)                   | Water Treatment Building (High Efficiency RO and ZLD) (Site Feature #15)     | Tank                               | 360                           | gallons          | 1               | 360                   | 360                   | 270                   | 365          | 3013 lbs on site daily                |
| Nalco 8131                 | Coagulant (5 - 20%)          | Coagulant (UF and Lamella Clarifier) | Water Treatment Building (Raw Water Pre-Treatment and RO) (B4)               | Aboveground Tank                   | 2,500 gal / 31,295 lb         | gallons / pounds | 1               | 2,500 gal / 31,295 lb | 2,500 gal / 31,295 lb | 1,875 gal / 23,471 lb | 365          | 23,471 lb onsite daily                |
| P-828L                     | Ferric Sulfate 30-60%        | Coagulant (UF and Lamella Clarifier) | Water Treatment Building (Raw Water Pre-Treatment and RO) (B4)               | Aboveground Tank                   | 2,500 gal / 31,295 lb         | gallons / pounds | 1               | 2,500 gal / 31,295 lb | 2,500 gal / 31,295 lb | 1,875 gal / 23,471 lb | 365          | 23,471 lb onsite daily                |
| Cat-Floc 8018 Plus         | Flocculant (5 - 20%)         | Flocculant (Lamella Clarifier)       | Water Treatment Building (Raw Water Pre-Treatment and RO) (Site Feature #15) | Tote                               | 400 gal                       | gallons          | 1               | 400 gal               | 400                   | 300                   | 365          | 480                                   |
| 7744                       | Flocculant (5 - 20%)         | Flocculant (Lamella Clarifier)       | Water Treatment Building (Raw Water Pre-Treatment and RO) (Site Feature #15) | Tote                               | 400 gal                       | gallons          | 1               | 400 gal               | 400                   | 300                   | 365          | 480                                   |
| P-817E                     | Flocculant (5 - 20%)         | Flocculant (Lamella Clarifier)       | Water Treatment Building (Raw Water Pre-Treatment and RO) (Site Feature #15) | Tote                               | 400 gal                       | gallons          | 1               | 400 gal               | 400                   | 300                   | 365          | 480                                   |

| Trade Name        | Chemical Name   | Common Name / Chemical Purpose                                     | Location  | Storage Container Type           | Capacity of Largest Container | Unit    | Number of Items | Total Amount Stored | Maximum Daily Amount | Average Daily Amount | Days on Site | Estimated Pounds Per Year of Chemical |
|-------------------|---|--|---|----------------------------------|-------------------------------|---------|-----------------|---------------------|----------------------|----------------------|--------------|---------------------------------------|
| PC-7408           | Sodium Bisulfite (30 - 60%)                                     | Water Treatment Feedwater Dechlorinization (Sodium Bisulfite Feed) | Water Treatment Building (Raw Water Pre-Treatment and RO) (Site Feature #15)  | Tote                             | 400 gal                       | gallons | 1               | 400 gal             | 400                  | 300                  | 365          | 2,399                                 |
| RL-124            | Sodium Bisulfite (30 - 60%)                                     | Water Treatment Feedwater Dechlorinization (Sodium Bisulfite Feed) | Water Treatment Building (Raw Water Pre-Treatment and RO) (Site Feature #15)  | Tank                             | 360 gal                       | gallons | 1               | 360 gal             | 360                  | 270                  | 365          | 3,600                                 |
|                   | Sulfuric Acid 98% (66 degree Baume 93%)                         | pH Adjustment (Sulfuric Acid for pH Adjustment)                    | Water Treatment Building (Raw Water Pre-Treatment and RO) (Site Feature #15)  | Tote                             | 300 gal                       | gallons | 2               | 600 gal             | 600                  | 450                  | 365          | 9,205                                 |
| 8735              | Sodium Hydroxide  | pH Adjustment (Caustic for pH Adjustment)                          | Water Treatment Building (Raw Water Pre-Treatment and RO) (Site Feature #15)  | Tote                             | 400 gal                       | gallons | 1               | 400 gal             | 400                  | 300                  | 365          | 2,399                                 |
| BL-1304           | Sodium Hydroxide 15-40%; Potassium Hydroxide 10-30%             | pH Adjustment (Caustic for pH Adjustment)                          | Water Treatment Building (Raw Water Pre-Treatment and RO) (Site Feature #15)  | Tank                             | 360 gal                       | gallons | 1               | 360 gal             | 360                  | 270                  | 365          | 4543 lbs on site daily                |
| PC-191T           | Antiscalant   | RO Scale Inhibition (Raw Water RO Antiscalant)                     | Water Treatment Building (Raw Water Pre-Treatment and RO) (Site Feature #15)  | Tote                             | 400 gal                       | gallons | 1               | 400 gal             | 400                  | 300                  | 365          | 1,200                                 |
| RL-9008           | Antiscalant 2-Phosphono-1,2,4 - butane tricarboxylic acid 5-10% | RO Scale Inhibition (Raw Water RO Antiscalant)                     | Water Treatment Building (Raw Water Pre-Treatment and RO) (Site Feature #15)  | Tank                             | 360 gal                       | gallons | 1               | 360 gal             | 360                  | 270                  | 365          | 3431 lb on site daily                 |
|                   | Sodium Hypochlorite (10 - 12%)                                  | Bacteria Control for UF (Sodium Hypo-chlorite Feed)                | Water Treatment Building (Raw Water Pre-Treatment and RO) (B4)                | Aboveground Tank                 | 1000 gal                      | gallons | 1               | 1,000 gal           | 1,000                | 750                  | 365          | 6,259 lb onsite daily                 |
| PERMA-CARE® PC-98 | Sodium Hydroxide (5 - 15%)                                      | High pH Cleaning (RO Cleaning Chemical)                            | Water Treatment Building (Reverse Osmosis and UF Cleaners) (Site Feature #15) | 55-gal Metal or Plastic Drum .56 | 55 gal                        | gallons | 4               | 220 gal             | 220                  | 165                  | 365          | 940                                   |
| PERMA-CARE® PC-40 | Sodium Percarbonate (5 - 15%)                                   | Surfactant for Cleaning (RO Cleaning Chemical)                     | Water Treatment Building (Reverse Osmosis and UF Cleaners) (Site Feature #15) | 5-gal Pail                       | 5 gal                         | gallons | 2               | 9 gal / 100 lbs     | 10                   | 8                    | 365          | 42                                    |
| 8344              | Citric Acid (5 - 15%)   | Low pH Cleaning (UF Iron Cleaner)                                  | Water Treatment Building (Reverse Osmosis and UF Cleaners) (Site Feature #15) | 55-gal Plastic Drum .56          | 55 gal                        | gallons | 4               | 220 gal             | 220                  | 165                  | 365          | 575                                   |
| RL-2016           | Citric Acid (10-30%)  | Low pH Cleaning (UF Iron Cleaner)                                  | Water Treatment Building (Reverse Osmosis and UF Cleaners) (Site Feature #15) | Drum                             | 55 gal                        | gallons | 4               | 220 gal             | 220                  | 165                  | 365          | 2006 lbs on site Daily                |
|                   | Soda Ash  | Ph control   | Water Treatment Building (Site Feature #15)                                   | Drum                             | 500 lbs                       | lbs     | 2               | 1000 lbs            | 1,000                | 750                  | 365          | 750                                   |
|                   | Sodium Hypochlorite (10 - 12%)                                  |  | Water Treatment Building (Site Feature #15)                                   | Tote                             | 300 gal                       | gallons | 1               | 300 gal             | 300                  | 225                  | 365          | 600                                   |
| RL-1500           | Ethylene diamine tetraacetic acid, tetrasodium salt (10-30%)    | High pH Cleaning (RO Cleaning Chemical)                            | Water Treatment Building (Site Feature #15)                                   | Dum                              | 55 gal                        | gallons | 2               | 110 gal             | 110                  | 83                   | 365          |                                       |

| Trade Name                       | Chemical Name   | Common Name / Chemical Purpose                | Location  | Storage Container Type  | Capacity of Largest Container | Unit    | Number of Items | Total Amount Stored | Maximum Daily Amount | Average Daily Amount | Days on Site | Estimated Pounds Per Year of Chemical |
|----------------------------------|---|---|---|-------------------------|-------------------------------|---------|-----------------|---------------------|----------------------|----------------------|--------------|---------------------------------------|
| CL-2156                          | 5-chloro-2methyl-4-isothiazolin-3-one 1.11%; 2-methyl-4-isothiazolin-3-one .39%; Magnesium Nitrate 1.61%; Magnesium Chloride .96%   | Evaporative Cooling Water Biocide             | Wet Surface Air Cooled Chemical Feed Shelter (B2)       | Tank                    | 150 gal                       | gallon  | 1               | 150 gal             | 150                  | 113                  | 365          | 1286 lbs onsite daily                 |
| 3DTBR06                          | Bioreporter (1 - 10%)   | Tracing Agent (Bioreporter)                   | Wet Surface Air Cooled Chemical Feed Shelter (B2)       | 5-gal Pail              | 5 gal                         | gallons | 2               | 10 gal              | 10                   | 8                    | 365          | 330                                   |
| Nalco 3DT161                     | Inhibitor (5 - 10%)   | Evaporative Cooling Scale/Corrosion Inhibitor | Wet Surface Air Cooled Chemical Feed Shelter (B2)       | Tote                    | 110 gal                       | gallons | 1               | 110 gal             | 110                  | 83                   | 365          | 3,359                                 |
| CL-1432                          | Potassium phosphate, tribasic 5-10%; 1-Hydroxyethylidene-1,1-diphosphonic acid, tetrapotassium salt .5-1.0%; Tetrapotassium pyrophosphate 1-5%; Potassium hydroxide 5-10%, Tolytriazole, sodium salt 1-5% | Evaporative Cooling Scale/Corrosion Inhibitor | Wet Surface Air Cooled Chemical Feed Shelter (B2)       | Tank                    | 150 gal                       | gallons | 1               | 150 gallons         | 150                  | 113                  | 365          | 1674 lbs onsite daily                 |
| CT-709                           | Tetrapotassium pyrophosphate 40-70%   | Wet SAC Passivation                           | Wet Surface Air Cooled Chemical Feed Shelter (B2)       | Drum                    | 55 gal                        | gallons | 1               | 55 gal              | 55                   | 41                   | 365          | 792 lbs onsite daily                  |
| CROSSTRANS 106 and 208           | mineral oil   | mineral oil                                   | Electrical Equipment: Alternate Power Transformer (E12) | Transformer             | 550 gal                       | gallons | 1               | 550 gal             | 550                  | 550                  | 365          | 550 lb onsite daily                   |
| MSDS #778984                     | Turbine Oil   | lube oil                                      | Combustion Turbine-A HRSG (G2)                          | boiler feedwater pump   | 141 gal                       | gallons | 2               | 282 gal             | 282                  | 212                  | 365          | 2,045 lb onsite daily                 |
| MSDS #778984                     | Turbine Oil   | lube oil                                      | Combustion Turbine-B HRSG (G2)                          | boiler feedwater pump   | 141 gal                       | gallons | 2               | 282 gal             | 282                  | 212                  | 365          | 2,045 lb onsite daily                 |
|                                  | Sulfuric Acid 98% (66 degree Baume 93%)   |   | Zero Liquid Discharge Area Site Feature #21)            | Tote                    | 325 gal                       | gallons | 1               | 325 gal             | 325                  | 244                  | 365          | 4,986                                 |
|                                  | Aqueous Ammonia (19%)   |   | Aqueous Ammonia Storage Tank (M5)                       | Tank                    | 20,000 gal                    | gallons | 1               | 20,000 gal          | 20,000               | 15,000               | 365          | 154,971                               |
| Shell Turbo Fluid DR 46          | Trixyly Phosphate (60-100%)   | Steam Turbine Hydraulic Oil                   | Steam Turbine (E14)                                     | Tank                    | 500 gal                       | gallons | 1               | 500 gal             | 500                  | 400                  | 365          |                                       |
| DOWFROST* 30 Heat Transfer Fluid | Propylene Glycol (30%)  | propylene glycol in the water bath heater     | Water Bath Heater (Site Feature #85)                    | In water bath heater    | 16,662 gal                    | gallons | 1               | 16,662 gal          | 16,662               | 12,497               | 365          |                                       |
| Carbon Dioxide                   | Carbon Dioxide, Gas (99%)   |   | Near STG  | compressed gas cylinder | 436 cu ft                     | cu ft   | 72              | 31392 cu ft         | 31,392               | 23,544               | 365          |                                       |
| Gasoline                         | Gasoline  | Gasoline                                      | Hazardous Materials Storage Area (M2)                   | Drum                    | 55 Gal                        | gallons | 2               | 110 gallons         | 110                  | 55                   | 365          | 3000 gallons                          |
| Diesel                           | Diesel  | Diesel  | Hazardous Materials Storage Area (M2)                   | Drum                    | 55 Gal                        | gallons | 2               | 110 gallons         | 110                  | 55                   | 365          | 2200 gallons                          |


**Appendix 3, Noise-8**



**Per Noise-8, the following is required: “In the first annual compliance report after the receipt of a complaint, the project owner shall include documentation certifying that: 1) the noise-attenuating upgrades were installed on the specified residence at the project owner’s expense; 2) the noise attenuating upgrades were already a feature of the residence; 3) installation was offered but refused by the owner; or 4) residential use by the complainant was ceased.**

There were no Noise Complaints made by the owners or occupants of any of the existing residences located at ML1, ML2, or RC1 during operation of the CGS. There have been no noise complaints to date from anyone.

## Appendix 4, Soil & Water -2





**Pacific Gas and  
Electric Company**<sup>®</sup>

Ed Warner  
Plant Manager

*Mailing Address*  
Pacific Gas and Electric Company  
Colusa Generating Station  
P.O. Box 398  
Maxwell, CA 95955

530.934.9061  
Fax: 530.934.9024

CGS13-L-0012  
June 27, 2013

Robert Ditto  
Central Valley - Regional Water Quality Control Board  
11020 Sun Center Drive, Suite #200  
Rancho Cordova, CA 95670-6114

Attention: Annual Report for Industrial Activities

Reference: WDID Number 5S06I022929  
Pacific Gas and Electric Company – Colusa Generating Station

Subject: 2012-2013 Annual Report for Storm Water Discharges Associated with Industrial Activities

Dear Mr. Ditto:

In compliance with the terms of the General Permit for Storm Water Discharges Associated with Industrial Activity for Pacific Gas and Electric Company, Colusa Generating Station (WDID# 5S06I0022929), attached is a copy of the 2012-2013 Annual Report.

If you have any questions please contact Charles Price at (530) 934-9007.

Regards,

Ed Warner  
Plant Manager

Cc: File Number: 3.11.17.1  
C. Price, PG&E  
J. Vann, PG&E

---

State of California  
STATE WATER RESOURCES CONTROL BOARD

2012-2013  
**ANNUAL REPORT**  
FOR  
STORM WATER DISCHARGES ASSOCIATED  
WITH INDUSTRIAL ACTIVITIES

---

Reporting Period July 1, 2012 through June 30, 2013

**An annual report is required to be submitted to your local Regional Water Quality Control Board (Regional Board) by July 1 of each year.** This document must be certified and signed, under penalty of perjury, by the appropriate official of your company. Many of the Annual Report questions require an explanation. Please provide explanations on a separate sheet as an attachment. **Retain a copy of the completed Annual Report for your records.**

Please circle or highlight any information contained in Items A, B, and C below that is new or revised so we can update our records. Please remember that a Notice of Termination and new Notice of Intent are required whenever a facility operation is relocated or changes ownership.

If you have any questions, please contact your Regional Board Industrial Storm Water Permit Contact. The names, telephone numbers and e-mail addresses of the Regional Board contacts, as well as the Regional Board office addresses can be found at <http://www.swrcb.ca.gov/stormwtr/contact.html>. To find your Regional Board information, match the first digit of your WDID number with the corresponding number that appears in parenthesis on the first line of each Regional Board office.

**GENERAL INFORMATION:**

**A. Facility Information:**

Facility Business Name: Colusa Generating Station  
Physical Address: 4780 Dirks Road  
City: Maxwell  
Standard Industrial Classification (SIC) Code(s): 4911

**Facility WDID No:** 5S061022929  
Contact Person: Ed Warner  
e-mail: E1W2@pge.com  
**CA** Zip: 95955 Phone: 530-934-9061

**B. Facility Operator Information:**

Operator Name: Pacific Gas & Electric Co.  
Mailing Address: P.O. Box 398  
City: Maxwell

Contact Person: Ed Warner  
e-mail: E1W2@pge.com  
State: CA Zip: 95955 Phone: 530-934-9061

**C. Facility Billing Information:**

Operator Name: Pacific Gas & Electric Co.  
Mailing Address: P.O. Box 398  
City: Maxwell

Contact Person: Ed Warner  
e-mail: E1W2@pge.com  
State: CA Zip: 95955 Phone: 530-934-9061

2012-2013  
ANNUAL REPORT

SPECIFIC INFORMATION

MONITORING AND REPORTING PROGRAM

D. SAMPLING AND ANALYSIS EXEMPTIONS AND REDUCTIONS

1. For the reporting period, was your facility exempt from collecting and analyzing samples from **two** storm events in accordance with sections B.12 or 15 of the General Permit?

YES Go to Item D.2  NO Go to Section E

2. Indicate the reason your facility is exempt from collecting and analyzing samples from **two** storm events. Attach a copy of the first page of the appropriate certification if you check boxes ii, iii, iv, or v.

i.  Participating in an Approved Group Monitoring Plan **Group Name:** \_\_\_\_\_

ii.  Submitted **No Exposure Certification (NEC)** **Date Submitted:** \_\_\_\_\_

Re-evaluation Date: \_\_\_\_\_

Does facility continue to satisfy NEC conditions?  YES  NO

iii.  Submitted **Sampling Reduction Certification (SRC)** **Date Submitted:** \_\_\_\_\_

Re-evaluation Date: \_\_\_\_\_

Does facility continue to satisfy SRC conditions?  YES  NO

iv.  Received Regional Board Certification **Certification Date:** \_\_\_\_\_

v.  Received Local Agency Certification **Certification Date:** \_\_\_\_\_

3. If you checked boxes i or iii above, were you scheduled to sample **one** storm event during the reporting year?

YES Go to Section E  NO Go to Section F

4. If you checked boxes ii, iv, or v, go to Section F.

E. SAMPLING AND ANALYSIS RESULTS

1. How many storm events did you sample? 1 If less than 2, **attach explanation** (if you checked item D.2.i or iii. above, only attach explanation if you answer "0").

2. Did you collect storm water samples from the first storm of the wet season that produced a discharge during scheduled facility operating hours? (Section B.5 of the General Permit)

YES  NO, **attach explanation** (Please note that if you do not sample the first storm event, you are still required to sample 2 storm events)

3. How many storm water discharge locations are at your facility? 1

4. For each storm event sampled, did you collect and analyze a sample from each of the facility's storm water discharge locations?  YES, go to Item E.6  NO
5. Was sample collection or analysis reduced in accordance with Section B.7.d of the General Permit?  YES  NO, attach explanation
- If "YES", **attach documentation** supporting your determination that two or more drainage areas are substantially identical.
- Date facility's drainage areas were last evaluated \_\_\_\_\_
6. Were all samples collected during the first hour of discharge?  YES  NO, attach explanation
7. Was all storm water sampling preceded by three (3) working days without a storm water discharge?  YES  NO, attach explanation
8. Were there any discharges of stormwater that had been temporarily stored or contained? (such as from a pond)  YES  NO, go to Item E.10
9. Did you collect and analyze samples of temporarily stored or contained storm water discharges from two storm events? (or one storm event if you checked item D.2.i or iii. above)  YES  NO, attach explanation
10. Section B.5. of the General Permit requires you to analyze storm water samples for pH, Total Suspended Solids (TSS), Specific Conductance (SC), Total Organic Carbon (TOC) or Oil and Grease (O&G), other pollutants likely to be present in storm water discharges in significant quantities, and analytical parameters listed in Table D of the General Permit.
- a. Does Table D contain any additional parameters related to your facility's SIC code(s)?  YES  NO, Go to Item E.11
- b. Did you analyze all storm water samples for the applicable parameters listed in Table D?  YES  NO
- c. If you did not analyze all storm water samples for the applicable Table D parameters, check one of the following reasons:
- \_\_\_\_\_ In prior sampling years, the parameter(s) have not been detected in significant quantities from two consecutive sampling events. **Attach explanation**
- \_\_\_\_\_ The parameter(s) is not likely to be present in storm water discharges and authorized non-storm water discharges in significant quantities based upon the facility operator's evaluation. **Attach explanation**
- \_\_\_\_\_ Other. **Attach explanation**
11. For each storm event sampled, attach a copy of the laboratory analytical reports and report the sampling and analysis results using **Form 1** or its equivalent. The following must be provided for each sample collected:
- Date and time of sample collection
  - Name and title of sampler.
  - Parameters tested.
  - Name of analytical testing laboratory.
  - Discharge location identification.
  - Testing results.
  - Test methods used.
  - Test detection limits.
  - Date of testing.
  - Copies of the laboratory analytical results.

F. QUARTERLY VISUAL OBSERVATIONS

1. **Authorized Non-Storm Water Discharges**

Section B.3.b of the General Permit requires quarterly visual observations of all authorized non-storm water discharges and their sources.

a. Do authorized non-storm water discharges occur at your facility?

YES                       NO    Go to Item F.2

b. Indicate whether you visually observed all authorized non-storm water discharges and their sources during the quarters when they were discharged. **Attach an explanation for any "NO" answers.** Indicate "N/A" for quarters without any authorized non-storm water discharges.

July -September     YES     NO     N/A                      October-December     YES     NO     N/A  
 January-March     YES     NO     N/A                      April-June                       YES     NO     N/A

c. Use **Form 2** to report quarterly visual observations of authorized non-storm water discharges or provide the following information.

- i. name of each authorized non-storm water discharge
- ii. date and time of observation
- iii. source and location of each authorized non-storm water discharge
- iv. characteristics of the discharge at its source and impacted drainage area/discharge location
- v. name, title, and signature of observer
- vi. **any** new or revised BMPs necessary to reduce or prevent pollutants in authorized non-storm water discharges. Provide new or revised BMP implementation date.

2. **Unauthorized Non-Storm Water Discharges**

Section B.3.a of the General Permit requires quarterly visual observations of all drainage areas to detect the presence of unauthorized non-storm water discharges and their sources.

a. Indicate whether you visually observed all drainage areas to detect the presence of unauthorized non-storm water discharges and their sources. **Attach an explanation for any "NO" answers.**

July -September     YES     NO                      October-December     YES     NO  
 January-March     YES     NO                      April-June                       YES     NO

b. Based upon the quarterly visual observations, were any unauthorized non-storm water discharges detected?

YES                                       NO    Go to item F.2.d

c. Have each of the unauthorized non-storm water discharges been eliminated or permitted?

YES                                       NO    **Attach explanation**

d. Use **Form 3** to report quarterly unauthorized non-storm water discharge visual observations or provide the following information.

- i. name of each unauthorized non-storm water discharge.
- ii. date and time of observation.
- iii. source and location of each unauthorized non-storm water discharge.
- iv. characteristics of the discharge at its source and impacted drainage area/discharge location.
- v. name, title, and signature of observer.
- vi. **any** corrective actions necessary to eliminate the source of each unauthorized non-storm water discharge and to clean impacted drainage areas. Provide date unauthorized non-storm water discharge(s) was eliminated or scheduled to be eliminated.

G. MONTHLY WET SEASON VISUAL OBSERVATIONS

Section B.4.a of the General Permit requires you to conduct monthly visual observations of storm water discharges at all storm water discharge locations during the wet season. These observations shall occur during the first hour of discharge or, in the case of temporarily stored or contained storm water, at the time of discharge.

1. Indicate below whether monthly visual observations of storm water discharges occurred at all discharge locations. **Attach an explanation for any "NO" answers.** Include in this explanation whether any eligible storm events occurred during scheduled facility operating hours that did not result in a storm water discharge, and provide the date, time, name and title of the person who observed that there was no storm water discharge.

|          |                                     |                                     |          |                          |                                     |
|----------|-------------------------------------|-------------------------------------|----------|--------------------------|-------------------------------------|
|          | YES                                 | NO                                  |          | YES                      | NO                                  |
| October  | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | February | <input type="checkbox"/> | <input checked="" type="checkbox"/> |
| November | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | March    | <input type="checkbox"/> | <input checked="" type="checkbox"/> |
| December | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | April    | <input type="checkbox"/> | <input checked="" type="checkbox"/> |
| January  | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | May      | <input type="checkbox"/> | <input checked="" type="checkbox"/> |

2. Report monthly wet season visual observations using **Form 4** or provide the following information.
- date, time, and location of observation
  - name and title of observer
  - characteristics of the discharge (i.e., odor, color, etc.) and source of any pollutants observed.
  - any** new or revised BMPs necessary to reduce or prevent pollutants in storm water discharges. Provide new or revised BMP implementation date.

**ANNUAL COMPREHENSIVE SITE COMPLIANCE EVALUATION (ACSCE)**

H. ACSCE CHECKLIST

Section A.9 of the General Permit requires the facility operator to conduct one ACSCE in each reporting period (July 1- June 30). Evaluations must be conducted within 8-16 months of each other. The SWPPP and monitoring program shall be revised and implemented, as necessary, within 90 days of the evaluation. The checklist below includes the minimum steps necessary to complete a ACSCE. Indicate whether you have performed each step below. **Attach an explanation for any "NO" answers.**

1. Have you inspected all potential pollutant sources and industrial activities areas?  YES  NO  
The following areas should be inspected:
- areas where spills and leaks have occurred during the last year.
  - outdoor wash and rinse areas.
  - process/manufacturing areas.
  - loading, unloading, and transfer areas.
  - waste storage/disposal areas.
  - dust/particulate generating areas.
  - erosion areas.
  - building repair, remodeling, and construction
  - material storage areas
  - vehicle/equipment storage areas
  - truck parking and access areas
  - rooftop equipment areas
  - vehicle fueling/maintenance areas
  - non-storm water discharge generating areas
2. Have you reviewed your SWPPP to assure that its BMPs address existing potential pollutant sources and industrial activities areas?  YES  NO
3. Have you inspected the entire facility to verify that the SWPPP's site map, is up-to-date? The following site map items should be verified:  YES  NO
- facility boundaries
  - outline of all storm water drainage areas
  - areas impacted by run-on
  - storm water discharges locations
  - storm water collection and conveyance system
  - structural control measures such as catch basins, berms, containment areas, oil/water separators, etc.

4. Have you reviewed all General Permit compliance records generated since the last annual evaluation?  YES  NO

The following records should be reviewed:

- quarterly authorized non-storm water discharge visual observations
- quarterly unauthorized non-storm water discharge visual observations
- monthly storm water discharge visual observation
- Sampling and Analysis records
- records of spills/leaks and associated clean-up/response activities
- preventative maintenance inspection and maintenance records

5. Have you reviewed the major elements of the SWPPP to assure compliance with the General Permit?  YES  NO

The following SWPPP items should be reviewed:

- pollution prevention team
- assessment of potential pollutant sources
- list of significant materials
- identification and description of the BMPs to be implemented for each potential pollutant source
- description of potential pollutant sources

6. Have you reviewed your SWPPP to assure that a) the BMPs are adequate in reducing or preventing pollutants in storm water discharges and authorized non-storm water discharges, and b) the BMPs are being implemented?  YES  NO

The following BMP categories should be reviewed:

- good housekeeping practices
- preventative maintenance
- spill response
- material handling and storage practices
- employee training
- waste handling/storage
- erosion control
- structural BMPs
- quality assurance

7. Has all material handling equipment and equipment needed to implement the SWPPP been inspected?  YES  NO

I. ACSCE EVALUATION REPORT

The facility operator is required to provide an evaluation report that includes:

- identification of personnel performing the evaluation
- schedule for implementing SWPPP revisions
- the date(s) of the evaluation
- any incidents of non-compliance and the corrective actions taken.
- necessary SWPPP revisions

Use **Form 5** to report the results of your evaluation or develop an equivalent form.

J. ACSCE CERTIFICATION

The facility operator is required to certify compliance with the Industrial Activities Storm Water General Permit. To certify compliance, both the SWPPP and Monitoring Program must be up to date and be fully implemented.

Based upon your ACSCE, do you certify compliance with the Industrial Activities Storm Water General Permit?  YES  NO

If you answered "NO" **attach an explanation** to the ACSCE Evaluation Report why you are not in compliance with the Industrial Activities Storm Water General Permit.


**ATTACHMENT SUMMARY**

Answer the questions below to help you determine what should be attached to this annual report. Answer NA (Not Applicable) to questions 2-4 if you are not required to provide those attachments.

- 1. Have you attached Forms 1,2,3,4, and 5 or their equivalent?  YES (Mandatory)
  
- 2. If you conducted sampling and analysis, have you attached the laboratory analytical reports?  YES       NO       NA
  
- 3. If you checked box II, III, IV, or V in item D.2 of this Annual Report, have you attached the first page of the appropriate certifications?  YES       NO       NA
  
- 4. Have you attached an explanation for each "NO" answer in items E.1, E.2, E.5-E.7, E.9, E.10.c, F.1.b, F.2.a, F.2.c, G.1, H.1-H.7, or J?  YES       NO       NA

**ANNUAL REPORT CERTIFICATION**

I am duly authorized to sign reports required by the INDUSTRIAL ACTIVITIES STORM WATER GENERAL PERMIT (see Standard Provision C.9) and I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to ensure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those person directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Printed Name: Ed Warner  
Signature:  Date: 6/27/13  
Title: Senior Plant Manager

2012-2013  
**ANNUAL REPORT**

**Attachment 1**

**FORM 1 – SAMPLING & ANALYSIS RESULTS**

ANNUAL REPORT


FORM 1-SAMPLING & ANALYSIS RESULTS

FIRST STORM EVENT

- If analytical results are less than the detection limit (or non detectable), show the value as less than the numerical value of the detection limit (example: <.05)
- If you did not analyze for a required parameter, do not report "0". Instead, leave the appropriate box blank
- When analysis is done using portable analysis (such as portable pH meters, SC meters, etc.), indicate "PA" in the appropriate test method used box.
- Make additional copies of this form as necessary.

NAME OF PERSON COLLECTING SAMPLE(S): Charles Price

TITLE: Sr. Environmental Consultant

SIGNATURE: 

| DESCRIBE DISCHARGE LOCATION<br>Example: NW Out Fall |  | DATE/TIME OF SAMPLE COLLECTION  | TIME DISCHARGE STARTED                                      | ANALYTICAL RESULTS For First Storm Event |         |       |                  |       |  |
|---|--|---|---|--|---------|-------|------------------|-------|--|
|   |  |   |   | BASIC PARAMETERS                         |         |       | OTHER PARAMETERS |       |  |
|   |  |   |   | TSS                                      | SC      | O&G   | TOC              | Iron  |  |
| Sediment Pond                                       |  | 11/19/2012<br>0828 <input checked="" type="checkbox"/> AM <input type="checkbox"/> PM | N/A <input type="checkbox"/> AM <input type="checkbox"/> PM | 4.5                                      | 310     | 1.3   |                  | .62   |  |
|   |  | <input type="checkbox"/> AM <input type="checkbox"/> PM                               | <input type="checkbox"/> AM <input type="checkbox"/> PM     |  |         |       |                  |       |  |
|   |  | <input type="checkbox"/> AM <input type="checkbox"/> PM                               | <input type="checkbox"/> AM <input type="checkbox"/> PM     |  |         |       |                  |       |  |
|   |  | <input type="checkbox"/> AM <input type="checkbox"/> PM                               | <input type="checkbox"/> AM <input type="checkbox"/> PM     |  |         |       |                  |       |  |
| TEST REPORTING UNITS:                               |  |   |   | mg/l                                     | umho/cm | mg/l  | mg/l             | mg/L  |  |
| TEST METHOD DETECTION LIMIT:                        |  |   |   | 2.0                                      | 1.0     | 2.0   |                  | .1    |  |
| TEST METHOD USED:                                   |  |   |   | 2540D                                    | 120.1   | 1664A |                  | 200.7 |  |
| ANALYZED BY (SELF/LAB):                             |  |   |   | Lab                                      | Lab     | Lab   |                  | Lab   |  |

TSS - Total Suspended Solids

SC - Specific Conductance

O&G - Oil & Grease

TOC - Total Organic Carbon

Colusa Generating Station  
PH Sampling & Analytical Results  
November 19, 2012

Time Sample Taken: 0828  
Time Test Performed: 0839  
Results: 7.06  
Instrument Used: Ultrameter II by Myron L. Company (SN# 6201578)  
Calibration Time: Approximate start of 0815 – Performed using Manufacture Specs.  
Calibration Solution: PH 7.00 Buffer Solution (Lot A1297; exp. 10/13).  
Calibrated to 7.02  
Calibration Check- Base: 10.01 Buffer Solution (Lot A1315; exp. 11/12)  
Base Results: 9.98  
Calibration Check- Acid: 4.01 Buffer Solution (Lot A1318; exp. 11/15).  
Acid Results: 4.00  
Sampling and Analysis  
Performed By: Charles Price, Senior Environmental Consultant



# CALIFORNIA LABORATORY SERVICES

3249 Fitzgerald Road Rancho Cordova, CA 95742

November 28, 2012

**CLS Work Order #: CVK0679**  
**COC #: 118359**


Ed Warner  
PG&E - Maxwell  
P.O. Box 398  
Maxwell, CA 95955

**Project Name: Colusa Generating Station**

Enclosed are the results of analyses for samples received by the laboratory on 11/19/12 12:35. Samples were analyzed pursuant to client request utilizing EPA or other ELAP approved methodologies. I certify that the results are in compliance both technically and for completeness.

Analytical results are attached to this letter. Please call if we can provide additional assistance.

Sincerely,



James Liang, Ph.D.  
Laboratory Director

CA DOHS ELAP Accreditation/Registration number 1233

# CALIFORNIA LABORATORY SERVICES

|   |  |  |
|---|--|--|
| PG&E - Maxwell<br>P.O. Box 398<br>Maxwell, CA 95955 | Project: Colusa Generating Station<br>Project Number: [none]<br>Project Manager: Ed Warner | CLS Work Order #: CVK0679<br>COC #: 118359 |
|---|--|--|

**CLS - Labs**

**CHAIN OF CUSTODY**

CLS ID No.: CVK0679 LOG NO. 118359

| <b>REPORT TO:</b><br><small>NAME AND ADDRESS</small><br>Colusa Generating Station<br>4780 Dicks Rd (P.O. Box 318)<br>Maxwell, CA 95955<br><small>PROJECT MANAGER</small><br>Ed Warner<br><small>PROJECT NAME</small><br>Colusa Generating Station<br><small>SAMPLED BY</small><br>Charles Price<br><small>JOB DESCRIPTION</small><br>Storm Water<br><small>SITE LOCATION</small>   |      | <b>CLIENT JOB NUMBER</b><br><br><b>DESTINATION LABORATORY</b><br><input checked="" type="checkbox"/> CLS (916) 638-7301<br>3249 FITZGERALD RD.<br>RANCHO CORDOVA, CA, 95742<br><input type="checkbox"/> OTHER | <b>ANALYSIS REQUESTED</b><br><br>PH TSS, SC<br>Oil P<br>I | <b>GEOTRACKER:</b><br>EDF REPORT <input type="checkbox"/> YES <input type="checkbox"/> NO<br>GLOBAL ID: _____<br>COMPOSITE:<br><br>FIELD CONDITIONS: |             |                           |        |                             |                  |    |               |                  |                      |  |    |                      |       |       |       |        |    |          |          |      |         |  |   |         |   |  |  |  |  |  |  |  |   |   |   |  |   |          |  |  |  |  |  |  |  |  |   |   |   |  |   |             |  |  |  |  |  |  |  |  |   |  |
|--|------|---|---|--|-------------|---------------------------|--------|-----------------------------|------------------|----|---------------|------------------|----------------------|--|----|----------------------|-------|-------|-------|--------|----|----------|----------|------|---------|--|---|---------|---|--|--|--|--|--|--|--|---|---|---|--|---|----------|--|--|--|--|--|--|--|--|---|---|---|--|---|-------------|--|--|--|--|--|--|--|--|---|--|
| <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th rowspan="2">DATE</th> <th rowspan="2">TIME</th> <th rowspan="2">SAMPLE IDENTIFICATION</th> <th rowspan="2">MATRIX</th> <th colspan="2">CONTAINER</th> <th rowspan="2">PRESERVATIVES</th> <th colspan="4">TURN AROUND TIME</th> <th colspan="2">SPECIAL INSTRUCTIONS</th> </tr> <tr> <th>NO</th> <th>TYPE</th> <th>1 DAY</th> <th>2 DAY</th> <th>5 DAY</th> <th>10 DAY</th> <th>OR</th> <th>ALT. ID:</th> </tr> </thead> <tbody> <tr> <td>11-19-12</td> <td>8:28</td> <td>Storm 1</td> <td></td> <td>1</td> <td>1L Poly</td> <td>X</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>"</td> <td>"</td> <td>"</td> <td></td> <td>1</td> <td>1L Amber</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>"</td> <td>"</td> <td>"</td> <td></td> <td>1</td> <td>1/2 L Amber</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </tbody> </table> |      | DATE  | TIME  | SAMPLE IDENTIFICATION  | MATRIX      | CONTAINER                 |        | PRESERVATIVES               | TURN AROUND TIME |    |               |                  | SPECIAL INSTRUCTIONS |  | NO | TYPE                 | 1 DAY | 2 DAY | 5 DAY | 10 DAY | OR | ALT. ID: | 11-19-12 | 8:28 | Storm 1 |  | 1 | 1L Poly | X |  |  |  |  |  |  |  | " | " | " |  | 1 | 1L Amber |  |  |  |  |  |  |  |  | " | " | " |  | 1 | 1/2 L Amber |  |  |  |  |  |  |  |  | PRESERVATIVES: (1) HCL, (2) HNO <sub>3</sub> , (3) COLD, (4) NaOH, (5) H <sub>2</sub> SO <sub>4</sub> , (6) Na <sub>2</sub> S <sub>2</sub> O <sub>8</sub> , (7) ... |  |
| DATE   | TIME |   |   |  |             | SAMPLE IDENTIFICATION     | MATRIX |                             | CONTAINER        |    | PRESERVATIVES | TURN AROUND TIME |                      |  |    | SPECIAL INSTRUCTIONS |       |       |       |        |    |          |          |      |         |  |   |         |   |  |  |  |  |  |  |  |   |   |   |  |   |          |  |  |  |  |  |  |  |  |   |   |   |  |   |             |  |  |  |  |  |  |  |  |   |  |
|  |      | NO  | TYPE  | 1 DAY  | 2 DAY       |                           |        | 5 DAY                       | 10 DAY           | OR |               | ALT. ID:         |                      |  |    |                      |       |       |       |        |    |          |          |      |         |  |   |         |   |  |  |  |  |  |  |  |   |   |   |  |   |          |  |  |  |  |  |  |  |  |   |   |   |  |   |             |  |  |  |  |  |  |  |  |   |  |
| 11-19-12   | 8:28 | Storm 1   |   | 1  | 1L Poly     | X                         |        |                             |                  |    |               |                  |                      |  |    |                      |       |       |       |        |    |          |          |      |         |  |   |         |   |  |  |  |  |  |  |  |   |   |   |  |   |          |  |  |  |  |  |  |  |  |   |   |   |  |   |             |  |  |  |  |  |  |  |  |   |  |
| "  | "    | "   |   | 1  | 1L Amber    |                           |        |                             |                  |    |               |                  |                      |  |    |                      |       |       |       |        |    |          |          |      |         |  |   |         |   |  |  |  |  |  |  |  |   |   |   |  |   |          |  |  |  |  |  |  |  |  |   |   |   |  |   |             |  |  |  |  |  |  |  |  |   |  |
| "  | "    | "   |   | 1  | 1/2 L Amber |                           |        |                             |                  |    |               |                  |                      |  |    |                      |       |       |       |        |    |          |          |      |         |  |   |         |   |  |  |  |  |  |  |  |   |   |   |  |   |          |  |  |  |  |  |  |  |  |   |   |   |  |   |             |  |  |  |  |  |  |  |  |   |  |
| <b>RELINQUISHED BY (SIGN)</b><br>Charles Price   |      | <b>PRINT NAME / COMPANY</b><br>Joe PCB  |   | <b>DATE / TIME</b><br>11-19-12 12:25   |             | <b>RECEIVED BY (SIGN)</b> |        | <b>PRINT NAME / COMPANY</b> |                  |    |               |                  |                      |  |    |                      |       |       |       |        |    |          |          |      |         |  |   |         |   |  |  |  |  |  |  |  |   |   |   |  |   |          |  |  |  |  |  |  |  |  |   |   |   |  |   |             |  |  |  |  |  |  |  |  |   |  |
| <b>REQD AT LAB BY</b><br>JWR   |      | <b>DATE / TIME</b><br>11-19-12 12:35  |   | <b>CONDITIONS / COMMENTS</b><br>8-1°C  |             |                           |        | <b>AIR BILL #</b>           |                  |    |               |                  |                      |  |    |                      |       |       |       |        |    |          |          |      |         |  |   |         |   |  |  |  |  |  |  |  |   |   |   |  |   |          |  |  |  |  |  |  |  |  |   |   |   |  |   |             |  |  |  |  |  |  |  |  |   |  |
| <b>SHIPPED BY:</b> <input type="checkbox"/> FED X  |      | <input type="checkbox"/> UPS  |   | <input type="checkbox"/> OTHER   |             |                           |        |                             |                  |    |               |                  |                      |  |    |                      |       |       |       |        |    |          |          |      |         |  |   |         |   |  |  |  |  |  |  |  |   |   |   |  |   |          |  |  |  |  |  |  |  |  |   |   |   |  |   |             |  |  |  |  |  |  |  |  |   |  |

# CALIFORNIA LABORATORY SERVICES

|   |  |  |
|---|--|--|
| PG&E - Maxwell<br>P.O. Box 398<br>Maxwell, CA 95955 | Project: Colusa Generating Station<br>Project Number: [none]<br>Project Manager: Ed Warner | CLS Work Order #: CVK0679<br>COC #: 118359 |
|---|--|--|

## CLS LABS SAMPLE RECEIVING EXCEPTION REPORTS

CLS Labs Job # CVK0679

Problem discovered by: Jon R

Date: 11/19/12

**Nature of problem**

Sulfite      Chlorine, Total      Chlorine, Residual      Ph      Dissolved O2

(Circle analysis above) Received out of HOLD time.

Client contacted? Yes \_\_\_\_\_ No \_\_\_\_\_ Spoke With: \_\_\_\_\_

By whom: \_\_\_\_\_ Date: \_\_\_/\_\_\_/\_\_\_ Time: \_\_\_\_\_ HRS

**Client instructions:**

**Resolution of problem:**

Logged in regardless and will be ran for analysis requested.

H:\WillOrellana\SampleException.Doc

# CALIFORNIA LABORATORY SERVICES

|   |  |  |
|---|--|--|
| PG&E - Maxwell<br>P.O. Box 398<br>Maxwell, CA 95955 | Project: Colusa Generating Station<br>Project Number: [none]<br>Project Manager: Ed Warner | CLS Work Order #: CVK0679<br>COC #: 118359 |
|---|--|--|

## Conventional Chemistry Parameters by APHA/EPA Methods

| Analyte   | Result | Reporting Limit | Units    | Dilution | Batch   | Prepared | Analyzed | Method     | Notes |
|---|--------|-----------------|----------|----------|---------|----------|----------|------------|-------|
| Storm 1 (CVK0679-01) Water    Sampled: 11/19/12 08:28    Received: 11/19/12 12:35 |        |                 |          |          |         |          |          |            |       |
| Specific Conductance (EC)   | 310    | 1.0             | µmhos/cm | 1        | CV08102 | 11/20/12 | 11/20/12 | EPA 120.1  |       |
| pH  | 7.40   | 0.01            | pH Units | "        | CV08059 | 11/19/12 | 11/19/12 | SM4500-H B | HT-F  |
| Total Suspended Solids  | 4.5    | 2.0             | mg/L     | "        | CV08103 | 11/20/12 | 11/26/12 | SM2540D    |       |

# CALIFORNIA LABORATORY SERVICES

Page 4 of 7

11/28/12 10:38

|   |  |  |
|---|--|--|
| PG&E - Maxwell<br>P.O. Box 398<br>Maxwell, CA 95955 | Project: Colusa Generating Station<br>Project Number: [none]<br>Project Manager: Ed Warner | CLS Work Order #: CVK0679<br>COC #: 118359 |
|---|--|--|

## Metals by EPA 200 Series Methods

| Analyte   | Result | Reporting Limit | Units | Dilution | Batch   | Prepared | Analyzed | Method    | Notes |
|---|--------|-----------------|-------|----------|---------|----------|----------|-----------|-------|
| Storm 1 (CVK0679-01) Water    Sampled: 11/19/12 08:28    Received: 11/19/12 12:35 |        |                 |       |          |         |          |          |           |       |
| Iron  | 620    | 100             | µg/L  | 1        | CV08129 | 11/21/12 | 11/21/12 | EPA 200.7 |       |

CA DOHS ELAP Accreditation/Registration Number 1233

# CALIFORNIA LABORATORY SERVICES

|   |  |  |
|---|--|--|
| PG&E - Maxwell<br>P.O. Box 398<br>Maxwell, CA 95955 | Project: Colusa Generating Station<br>Project Number: [none]<br>Project Manager: Ed Warner | CLS Work Order #: CVK0679<br>COC #: 118359 |
|---|--|--|

## Conventional Chemistry Parameters by APHA/EPA Methods - Quality Control

| Analyte  | Result | Reporting Limit | Units    | Spike Level | Source Result | %REC | %REC Limits | RPD | RPD Limit | Notes |
|--|--------|-----------------|----------|-------------|---------------|------|-------------|-----|-----------|-------|
| <b>Batch CV08102 - General Preparation</b>   |        |                 |          |             |               |      |             |     |           |       |
| <b>Blank (CV08102-BLK1)</b> Prepared & Analyzed: 11/20/12                                |        |                 |          |             |               |      |             |     |           |       |
| Specific Conductance (EC)  | ND     | 1.0             | µmhos/cm |             |               |      |             |     |           |       |
| <b>Batch CV08103 - General Preparation</b>   |        |                 |          |             |               |      |             |     |           |       |
| <b>Blank (CV08103-BLK1)</b> Prepared: 11/20/12 Analyzed: 11/26/12                        |        |                 |          |             |               |      |             |     |           |       |
| Total Suspended Solids   | ND     | 2.0             | mg/L     |             |               |      |             |     |           |       |
| <b>Duplicate (CV08103-DUP1)</b> Source: CVK0684-02 Prepared: 11/20/12 Analyzed: 11/26/12 |        |                 |          |             |               |      |             |     |           |       |
| Total Suspended Solids   | ND     | 2.0             | mg/L     |             | ND            |      |             |     | 20        |       |

# CALIFORNIA LABORATORY SERVICES

|   |  |  |
|---|--|--|
| PG&E - Maxwell<br>P.O. Box 398<br>Maxwell, CA 95955 | Project: Colusa Generating Station<br>Project Number: [none]<br>Project Manager: Ed Warner | CLS Work Order #: CVK0679<br>COC #: 118359 |
|---|--|--|

## Metals by EPA 200 Series Methods - Quality Control

| Analyte                           | Result | Reporting Limit | Units | Spike Level | Source Result | %REC | %REC Limits | RPD | RPD Limit | Notes   |
|-----------------------------------|--------|-----------------|-------|-------------|---------------|------|-------------|-----|-----------|---|
| <b>Batch CV08129 - EPA 3010A</b>  |        |                 |       |             |               |      |             |     |           |   |
| <b>Blank (CV08129-BLK1)</b>       |        |                 |       |             |               |      |             |     |           |   |
| Iron                              | ND     | 100             | µg/L  |             |               |      |             |     |           | Prepared & Analyzed: 11/21/12                       |
| <b>LCS (CV08129-BS1)</b>          |        |                 |       |             |               |      |             |     |           |   |
| Iron                              | 5100   | 100             | µg/L  | 5000        |               | 102  | 85-115      |     |           | Prepared & Analyzed: 11/21/12                       |
| <b>Matrix Spike (CV08129-MS1)</b> |        |                 |       |             |               |      |             |     |           |   |
| Iron                              | 5160   | 100             | µg/L  | 5000        | 83.6          | 102  | 70-130      |     |           | Source: CVK0722-01<br>Prepared & Analyzed: 11/21/12 |
| <b>Matrix Spike (CV08129-MS2)</b> |        |                 |       |             |               |      |             |     |           |   |
| Iron                              | 12600  | 100             | µg/L  | 5000        | 7430          | 104  | 70-130      |     |           | Source: CVK0720-01<br>Prepared & Analyzed: 11/21/12 |

# CALIFORNIA LABORATORY SERVICES

|   |  |  |
|---|--|--|
| PG&E - Maxwell<br>P.O. Box 398<br>Maxwell, CA 95955 | Project: Colusa Generating Station<br>Project Number: [none]<br>Project Manager: Ed Warner | CLS Work Order #: CVK0679<br>COC #: 118359 |
|---|--|--|

## Notes and Definitions

- HT-F This is a field test method and it is performed in the lab outside holding time.
- DET Analyte DETECTED
- ND Analyte NOT DETECTED at or above the reporting limit (or method detection limit when specified)
- NR Not Reported
- dry Sample results reported on a dry weight basis
- RPD Relative Percent Difference



# Clinical Laboratory of San Bernardino, Inc.



CLS Labs  
3249 Fitzgerald Rd.  
Rancho Cordova CA, 95742

Project: Oil & Grease / TPH  
Sub Project: CVK0679  
Project Manager: Mark Smith

Work Order: 12K1404  
Received: 11/20/12 10:00  
Reported: 11/29/12

## General Chemical Analyses - Quality Control

| Analyte | Result | Reporting Limit | Units | Spike Level | Source Result | %Rec | %Rec Limits | RPD | RPD Limit | Qualifier |
|---------|--------|-----------------|-------|-------------|---------------|------|-------------|-----|-----------|-----------|
|---------|--------|-----------------|-------|-------------|---------------|------|-------------|-----|-----------|-----------|

### Batch 1247184

#### Blank (1247184-BLK1)

Prepared: 11/21/12 Analyzed: 11/26/12

Oil & Grease/HEM ND 2.0 mg/L

#### LCS (1247184-BS1)

Prepared: 11/21/12 Analyzed: 11/26/12

Oil & Grease/HEM 7.70 2.0 mg/L 8.0 96 78-114

#### LCS Dup (1247184-BSD1)

Prepared: 11/21/12 Analyzed: 11/26/12

Oil & Grease/HEM 7.10 2.0 mg/L 8.0 89 78-114 8 18

J Detected below the Reporting Limit; reported concentration is estimated; (J-Flag)

ND Analyte NOT DETECTED at or above the reporting limit

Bob Glaubig  
Laboratory Director

SUBCONTRACT ORDER

CVK0679

1212 1409

SENDING LABORATORY:

CLS Labs  
3249 Fitzgerald Rd.  
Rancho Cordova, CA 95742  
Phone: 916-638-7301  
Fax: 916-638-4510  
Project Manager: Mark Smith  
~~Wayne G. ...~~

RECEIVING LABORATORY:

Clinical Lab of San Bernardino  
21881 Barton Road  
Grand Terrace, CA 92324  
Phone : (909) 825-7693  
Fax: (909) 825-7696

**RUSH!**

| Analysis       | TAT | Due            | Expires        | Laboratory ID | Sample Date    | Received       | Matrix |
|----------------|-----|----------------|----------------|---------------|----------------|----------------|--------|
| O&G-1664 (SUB) | 5   | 11/27/12 12:00 | 12/17/12 08:28 | CVK0679-01    | 11/19/12 08:28 | 11/19/12 12:35 | Water  |

Client sample ID: Storm 1

Laboratory sample ID: CVK0679-01

Please use client sample ID on all reports

Sampler:  
RL = 1.0 mg/L

*Containers Supplied:*

1L Amber- Unpres. (C)

Relinquished By: Jon R Date: 11-19-12  
 Received By: Michael ... Date: 11-20-12 1000  
 Relinquished By: OnTrac Date: 11-20-12 1000  
 Received By: 6060 Date: 11-20-12 1000  
 Shipped By: OnTrac Airbill Number: B10287510806

# Subcontract Sample Receipt Checklist

CLS Work Order Number: CVK0679

## Chain of Custody (COC) Information

Carrier Name OnTrac Yes  No   
Chain of custody present? Yes  No   
Chain of custody signed when relinquished and received? Yes  No   
Chain of custody agrees with sample labels? Yes  Non-Compliant

## Sample Receipt Information

Shipping container/cooler in good condition? Yes  No  Not Present   
Samples in proper container/bottle? Yes  Non-Compliant   
Sample containers intact? Yes  No   
Sufficient sample volume for indicated test? Yes  No

## Sample Preservation and Hold Time (HT) Information

All samples received within holding time? Yes  No   
Temperature upon receipt: 6.6 C  
Dry Ice present in Cooler? Yes  No   
Blue Ice present in Cooler? Yes  No

## Analytical Requirement Information

Are non-Standard of Modified methods requested? Yes  No   
Subcontract Lab CERTIFIED for the various methods requested? Yes  No   
Will Subcontract Lab be able to meet the turn-around time (TAT) requirements? Yes  No

## Subcontract Lab Information

Work Order Number assigned by Subcontract Lab 12K1404  
Date received at Subcontract Lab 11-20-12

If any items are check marked NO or are non-compliant, a phone call back to California Laboratory Services is required immediately. If all items are acceptable, a faxed copy of the signed sub chain of custody (COC) and the completed sample receipt check list is required within 24 hours of sample receipt.

2012-2013  
ANNUAL REPORT

SIDE A

FORM 1-SAMPLING & ANALYSIS RESULTS

FIRST STORM EVENT

- If analytical results are less than the detection limit (or non detectable), show the value as less than the numerical value of the detection limit (example: <.05)
- If you did not analyze for a required parameter, do not report "0". Instead, leave the appropriate box blank
- When analysis is done using portable analysis (such as portable pH meters, SC meters, etc.), indicate "PA" in the appropriate test method used box.
- Make additional copies of this form as necessary.

NAME OF PERSON COLLECTING SAMPLE(S): Charles Price

TITLE: Sr. Environmental Consultant

SIGNATURE: 

| DESCRIBE DISCHARGE LOCATION<br>Example: NW Out Fall | DATE/TIME OF SAMPLE COLLECTION   | TIME DISCHARGE STARTED  | ANALYTICAL RESULTS For First Storm Event |       |           |                  |      |       |  |
|---|--|---|--|-------|-----------|------------------|------|-------|--|
|   |  |   | BASIC PARAMETERS                         |       |           | OTHER PARAMETERS |      |       |  |
|   |  |   | pH                                       | TSS   | SC        | O&G              | TOC  | Iron  |  |
| Sediment Pond                                       | 11/19/13<br><input checked="" type="checkbox"/> AM<br>0828 <input type="checkbox"/> PM | N/A<br><input type="checkbox"/> AM<br><input type="checkbox"/> PM | 7.06                                     | 8     | 311       | ND               |      | .27   |  |
|   |  |   |  |       |           |                  |      |       |  |
|   |  |   |  |       |           |                  |      |       |  |
|   |  |   |  |       |           |                  |      |       |  |
| TEST REPORTING UNITS:                               |  |   | pH Units                                 | mg/l  | urntho/cm | mg/l             | mg/l | mg/L  |  |
| TEST METHOD DETECTION LIMIT:                        |  |   | .01                                      | 1     | 1         | 3                |      | .05   |  |
| TEST METHOD USED:                                   |  |   | Handheld                                 | 2540D | 2510B     | 1664             |      | 200.7 |  |
| ANALYZED BY (SELF/LAB):                             |  |   | Self                                     | Lab   | Lab       | Lab              | Lab  | Lab   |  |

TSS - Total Suspended Solids      SC - Specific Conductance      O&G - Oil & Grease      TOC - Total Organic Carbon

December 3, 2012

**Pacific Gas & Electric-Colusa Generating**  
 P.O. Box 398  
 Maxwell, CA 95955

Lab ID : CH 1277515  
 Customer : 7-10931

### Laboratory Report

**Introduction:** This report package contains total of 4 pages divided into 3 sections:

Case Narrative (2 pages) : An overview of the work performed at FGL.  
 Sample Results (1 page) : Results for each sample submitted.  
 Quality Control (1 page) : Supporting Quality Control (QC) results.

### Case Narrative

This Case Narrative pertains to the following samples:

| Sample Description | Date Sampled | Date Received | FGL Lab ID #   | Matrix |
|--------------------|--------------|---------------|----------------|--------|
| Storm 1            | 11/19/2012   | 11/19/2012    | CH 1277515-001 | SW     |

**Sampling and Receipt Information:** The sample was received, prepared and analyzed within the method specified holding except those as listed in the table below. The holding time for pH is listed as immediate. Logistically this is very difficult to obtain. FGL policy is to analyze all samples requiring pH on the same day of receipt at the laboratory. If this presents any problem please call.

| Lab ID         | Analyte/Method | Required Holding Time | Actual Holding Time |
|----------------|----------------|-----------------------|---------------------|
| CH 1277515-001 | pH             | 15                    | 103.8 Minutes       |

All samples arrived at room temperature. All samples were checked for pH if acid or base preservation is required (except for VOAs). For details of sample receipt information, please see the attached Chain of Custody and Condition Upon Receipt Form.

**Quality Control:** All samples were prepared and analyzed according to the following tables:

### Inorganic - Metals QC

|       |  |
|-------|--|
| 200.7 | 11/27/2012:217440 All analysis quality controls are within established criteria    |
| 3010  | 11/27/2012:213139 All preparation quality controls are within established criteria |



December 3, 2012  
Pacific Gas & Electric-Colusa Generating

Lab ID : CH 1277515  
Customer : 7-10931

**Inorganic - Wet Chemistry QC**

|          |  |
|----------|--|
| 1664     | 11/29/2012:213305 All preparation quality controls are within established criteria |
| 2510B    | 11/26/2012:217321 All analysis quality controls are within established criteria    |
|          | 11/26/2012:213090 All preparation quality controls are within established criteria |
| 2540D    | 11/21/2012:213039 All preparation quality controls are within established criteria |
| 4500-H B | 11/19/2012:700326 All preparation quality controls are within established criteria |
| 4500HB   | 11/19/2012:700324 All analysis quality controls are within established criteria    |

**Certification::** I certify that this data package is in compliance with NELAC standards, both technically and for completeness, except for any conditions listed above. Release of the data contained in this data package is authorized by the Laboratory Director or his designee, as verified by the following electronic signature.

KD:DMB

Approved By Kelly A. Dunnahoo, B.S.

 Digitally signed by Kelly A. Dunnahoo, B.S.  
Title: Laboratory Director  
Date: 2012-12-03



December 3, 2012

Lab ID : CH 1277515-001

Customer ID : 7-10931

**Pacific Gas & Electric-Colusa Generating**

P.O. Box 398

Maxwell, CA 95955

Sampled On : November 19, 2012-08:28

Sampled By : Charles Price

Received On : November 19, 2012-10:02

Matrix : Surface Water

Description : Storm 1

Project : CGS

**Sample Result - Inorganic**

| Constituent                         | Result | PQL  | Units    | Note | Sample Preparation |                 | Sample Analysis |                 |
|-------------------------------------|--------|------|----------|------|--------------------|-----------------|-----------------|-----------------|
|                                     |        |      |          |      | Method             | Date/ID         | Method          | Date/ID         |
| <b>Metals, Total<sup>P:15</sup></b> |        |      |          |      |                    |                 |                 |                 |
| Iron                                | 0.27   | 0.05 | mg/L     |      | 3010               | 11/27/12:213139 | 200.7           | 11/27/12:217440 |
| <b>Wet Chemistry<sup>P:1</sup></b>  |        |      |          |      |                    |                 |                 |                 |
| Conductivity                        | 311    | 1    | umhos/cm |      | 2510B              | 11/26/12:213090 | 2510B           | 11/26/12:217321 |
| Oil and Grease                      | ND     | 3    | mg/L     |      | 1664               | 11/29/12:213305 | 1664            | 11/30/12:217672 |
| pH                                  | 7.4    | --   | units    |      | 4500-H B           | 11/19/12:700326 | 4500HB          | 11/19/12:700324 |
| Solids, Total Suspended (TSS)       | 8      | 1    | mg/L     |      | 2540D              | 11/21/12:213039 | 2540D           | 11/26/12:217325 |

ND=Non-Detected. PQL=Practical Quantitation Limit. Containers: (AGJ) Amber Glass Jar, (P) Plastic Preservatives: H2SO4 pH < 2, HNO3 pH < 2

‡Surrogate. \* PQL adjusted for dilution.





December 3, 2012  
Pacific Gas & Electric-Colusa Generating

Lab ID : CH 1277515  
Customer : 7-10931

**Quality Control - Inorganic**

| Constituent                | Method                       | Date/ID                                    | Type  | Units    | Conc.  | QC Data | DQO    | Note |
|----------------------------|------------------------------|--|-------|----------|--------|---------|--------|------|
| Metals<br>Iron             | 200.7                        | 11/27/12:217440AC                          | CCV   | ppm      | 5.000  | 101 %   | 90-110 |      |
|                            |                              |  | CCB   | ppm      |        | 0.0012  | 0.05   |      |
|                            |                              |  | CCV   | ppm      | 5.000  | 100 %   | 90-110 |      |
|                            |                              |  | CCB   | ppm      |        | 0.0006  | 0.05   |      |
|                            | 3010<br><br>(CH 1277515-001) | 11/27/12:213139AMB                         | Blank | mg/L     |        | ND      | <0.05  |      |
|                            |                              |  | LCS   | mg/L     | 3.992  | 104 %   | 85-115 |      |
|                            |                              |  | MS    | mg/L     | 3.992  | 105 %   | 75-125 |      |
|                            |                              |  | MSD   | mg/L     | 3.992  | 108 %   | 75-125 |      |
|                            |                              |  | MSRPD | mg/L     | 0.7988 | 2.8%    | ≤20.0  |      |
|                            |                              |  | PDS   | mg/L     | 3.992  | 117 %   | 75-125 |      |
| Wet Chem<br>Oil and Grease | 1664                         | 11/29/12:213305AMM                         | Blank | mg/L     |        | ND      | <3     |      |
|                            |                              |  | LCS   | mg/L     | 40.40  | 72.8 %  | 63-121 |      |
|                            |                              |  | BS    | mg/L     | 40.40  | 89.1 %  | 63-121 |      |
|                            |                              |  | BSD   | mg/L     | 40.40  | 80.3 %  | 63-121 |      |
|                            |                              |  | BSRPD | mg/L     | 40.40  | 10.3%   | ≤48.9  |      |
| Conductivity               | 2510B                        | 11/26/12:217321JMG                         | ICB   | umhos/cm |        | 0.06    | 1      |      |
|                            |                              |  | CCV   | umhos/cm | 996.0  | 101 %   | 95-105 |      |
|                            |                              |  | CCV   | umhos/cm | 996.0  | 101 %   | 95-105 |      |
| E. C.                      | 2510B                        | 11/26/12:213090jmg<br>(CC 1283717-002)     | Blank | umhos/cm |        | ND      | <1     |      |
|                            |                              |  | Dup   | umhos/cm |        | 1.4%    | 10     |      |
| Solids, Suspended          | 2540D                        | 11/21/12:213039jam<br><br>(CC 1283719-001) | Blank | mg/L     |        | ND      | <1     |      |
|                            |                              |  | LCS   | mg/L     | 50.02  | 83.0 %  | 38-138 |      |
|                            |                              |  | LCS   | mg/L     | 50.02  | 88.0 %  | 38-138 |      |
|                            |                              |  | Dup   | mg/L     |        | 7.3%    | 28.7   |      |
| pH                         | 4500-H B                     | (CH 1277514-001)                           | Dup   | units    |        | 0.1%    | 4.80   |      |
|                            | 4500HB                       | 11/19/12:700324SMK                         | CCV   | units    | 8.000  | 100 %   | 95-105 |      |
|                            |                              |  | CCV   | units    | 8.000  | 100 %   | 95-105 |      |

| Definition |  |
|------------|--|
| PDS        | : PDS failed, matrix - Post Digestion Spike (PDS) not within Acceptance Range (AR) because of matrix interferences affecting this analyte.   |
| ICB        | : Initial Calibration Blank - Analyzed to verify the instrument baseline is within criteria.   |
| CCV        | : Continuing Calibration Verification - Analyzed to verify the instrument calibration is within criteria.  |
| CCB        | : Continuing Calibration Blank - Analyzed to verify the instrument baseline is within criteria.  |
| Blank      | : Method Blank - Prepared to verify that the preparation process is not contributing contamination to the samples.   |
| LCS        | : Laboratory Control Standard/Sample - Prepared to verify that the preparation process is not affecting analyte recovery.  |
| MS         | : Matrix Spikes - A random sample is spiked with a known amount of analyte. The recoveries are an indication of how that sample matrix affects analyte recovery.                                   |
| MSD        | : Matrix Spike Duplicate of MS/MSD pair - A random sample duplicate is spiked with a known amount of analyte. The recoveries are an indication of how that sample matrix affects analyte recovery. |
| BS         | : Blank Spikes - A blank is spiked with a known amount of analyte. It is prepared to verify that the preparation process is not affecting analyte recovery.  |
| BSD        | : Blank Spike Duplicate of BS/BSD pair - A blank duplicate is spiked with a known amount of analyte. It is prepared to verify that the preparation process is not affecting analyte recovery.      |
| Dup        | : Duplicate Sample - A random sample with each batch is prepared and analyzed in duplicate. The relative percent difference is an indication of precision for the preparation and analysis.        |
| MSRPD      | : MS/MSD Relative Percent Difference (RPD) - The MS relative percent difference is an indication of precision for the preparation and analysis.  |
| BSRPD      | : BS/BSD Relative Percent Difference (RPD) - The BS relative percent difference is an indication of precision for the preparation and analysis.  |
| ND         | : Non-detect - Result was below the DQO listed for the analyte.  |
| DQO        | : Data Quality Objective - This is the criteria against which the quality control data is compared.  |



**Chain of Custody Record**

From: Pacific Gas & Electric Company PG&E Facility  Sample Site  
 Address or Location: 4780 Dicks Road  
 City: Macwell, CA (Zip) 95955  
 Contact Name/Phone No.: Charles Price 930-937-7007

Ship To: Lab Name: 1277515  
 Address: \_\_\_\_\_  
 City: \_\_\_\_\_, CA (Zip) \_\_\_\_\_  
 Phone No. \_\_\_\_\_  
 Contact Name: \_\_\_\_\_

NORMAL (10 days or less)  RUSH Turnaround Time  
 TELEPHONE  FAX Give Results to: Charles Price *CPD/pge.com*  
 Project Name: *EGS* Project Supervisor (Name/Phone No.): *Ed Wagar* 530-937-9061  
 Sampled by: (Signature) *[Signature]* (Print Name) *Charles Price*

| Sample No./Equipment Serial No. | Sampled Date | Sampled Time | Sample Type/Description | Containers |      | Analysis Requested | Remarks |
|---------------------------------|--------------|--------------|-------------------------|------------|------|--------------------|---------|
|                                 |              |              |                         | No.        | Size |                    |         |
| 1. Stern 1                      | 11-19-12     | 0828         | water                   | 3          | 1L   |                    |         |
| 2. "                            | "            | "            | water                   | 1          | 1L   |                    |         |
| 3. "                            | "            | "            | water                   | 1          | 1L   |                    |         |
| 4. "                            | "            | "            | water                   | 1          | 1L   |                    |         |
| 5. "                            |              |              |                         |            |      |                    |         |
| 6. "                            |              |              |                         |            |      |                    |         |
| 7. "                            |              |              |                         |            |      |                    |         |
| 8. "                            |              |              |                         |            |      |                    |         |
| 9. "                            |              |              |                         |            |      |                    |         |
| 10. "                           |              |              |                         |            |      |                    |         |
| 11. "                           |              |              |                         |            |      |                    |         |
| 12. "                           |              |              |                         |            |      |                    |         |

Relinquished by (Name&Dept.): *Price* Date&Time: *11-19-12 1007* Received by (Name&Dept.): *[Signature]*  
 Relinquished by (Name&Dept.): *[Signature]* Date&Time: *11-19-12 1008* Received by (Name&Dept.): \_\_\_\_\_  
 Relinquished by (Name&Dept.): *[Signature]* Date&Time: *11-19-12 1700* Received by (Name&Dept.): \_\_\_\_\_

SAP Accounting Data: \_\_\_\_\_ Billing Contact: *[Signature]* Billing Address: *1430*

- Notes:
1. Samples are discarded by the laboratory 90 days after results are reported unless other arrangements are made.
  2. File a copy of this Chain of Custody Record, complete with appropriate laboratory signatures, with the test analysis results.
  3. The first "Relinquished by/Date" is the shipping date unless otherwise noted.
  4. The final PCB results will be the cumulative results added together for each PCB.
  5. When this form is computer-generated, send the completed original to the laboratory, and make copies for the originator and sampler.

**Chico - Condition Upon Receipt (Attach to COC)**

**Sample Receipt at CH:**

- Number of ice chests/packages received: OTC
- Were samples received in a chilled condition? Temps: RRT / \_\_\_ / \_\_\_ / \_\_\_ / \_\_\_  
Acceptable is above freezing to 6° C. Also acceptable is received on ice (ROI) for the same day of sampling or received at room temperature (RRT) if sampled within one hour of receipt. Client contact for temperature failures must be documented below. If many packages are received at one time check for tests/H.T.'s/rushes/Bacti's to prioritize further review. Please notify Microbiology personnel immediately of bacti samples received..
- Do the number of bottles received agree with the COC?  Yes No N/A
- Were samples received intact? (i.e. no broken bottles, leaks etc.)  Yes No
- Were sample custody seals intact?  N/A Yes No

Sign and date the COC, place in a ziplock and put in the same ice chest as the samples.

Sample Receipt Review completed by (initials): CP

**Sample Receipt at SP:**

- Were samples received in a chilled condition? Temps: 4 / \_\_\_ / \_\_\_ / \_\_\_ / \_\_\_  
Acceptable is above freezing to 6° C. If many packages are received at one time check for tests/H.T.'s/rushes/Bacti's to prioritize further review. Please notify Microbiology personnel immediately of bacti samples received.
- Do the number of bottles received agree with the COC?  Yes No N/A
- Were samples received intact? (i.e. no broken bottles, leaks etc.)  Yes No
- Were sample custody seals intact?  N/A Yes No

Sign and date the COC, obtain LIMS sample numbers, select methods/tests and print labels.

**Sample Verification, Labeling and Distribution:**

- Were all requested analyses understood and acceptable?  Yes No
- Did bottle labels correspond with the client's ID's?  Yes No
- Were all bottles requiring sample preservation properly preserved?  Yes No N/A FGL
- VOA's Checked for Headspace? Yes No  N/A
- Were all analyses within holding times at time of receipt?  Yes No
- Have rush or project due dates been checked and accepted?  N/A Yes No

Attach labels to the containers and include a copy of the COC for lab delivery.

Sample Receipt, Login and Verification completed by (initials): CO

**Discrepancy Documentation:**

Any items above which are "No" or do not meet specific

- Person Contacted: \_\_\_\_\_  
Initiated By: \_\_\_\_\_  
Problem: \_\_\_\_\_

Resolution: \_\_\_\_\_

(7-10931)  
Pacific Gas & Electric-Colusa Generating  
CH 1277515

IV-11/20/2012-12:07:04

**2012-2013  
ANNUAL REPORT**

**Attachment 2**

**FORM 2 – QUARTERLY VISUAL OBSERVATIONS OF  
AUTHORIZED NON-STORM WATER DISCHARGES (NSWD'S)**


2012-2013

ANNUAL REPORT

SIDE A

FORM 2-QUARTERLY VISUAL OBSERVATIONS OF AUTHORIZED NON-STORM WATER DISCHARGES (NSWDs)

- Quarterly dry weather visual observations are required of each authorized NSWD.
- Observe each authorized NSWD source, impacted drainage area, and discharge location.
- Authorized NSWDs must meet the conditions provided in Section D (pages 5-6), of the General Permit.
- Make additional copies of this form as necessary.

|   |  |   |
|---|--|---|
| QUARTER:<br><b>JULY-SEPT.</b><br>DATE:<br><u>09/28/2012</u> | Observers Name: <u>Charles Price</u><br>Title: <u>Senior Environmental Consultant</u><br>Signature: <u></u> | WERE ANY AUTHORIZED NSWDs DISCHARGED DURING THIS QUARTER?<br><input type="checkbox"/> YES If YES, complete reverse side of this form.<br><input checked="" type="checkbox"/> NO |
| QUARTER:<br><b>OCT.-DEC.</b><br>DATE:<br><u>12/27/12</u>    | Observers Name: <u>Charles Price</u><br>Title: <u>SR. Env. Consultant</u><br>Signature: <u></u>            | WERE ANY AUTHORIZED NSWDs DISCHARGED DURING THIS QUARTER?<br><input type="checkbox"/> YES If YES, complete reverse side of this form.<br><input checked="" type="checkbox"/> NO |
| QUARTER:<br><b>JAN.-MARCH</b><br>DATE:<br><u>03/29/13</u>   | Observers Name: <u>Charles Price</u><br>Title: <u>SR Env Consultant</u><br>Signature: <u></u>           | WERE ANY AUTHORIZED NSWDs DISCHARGED DURING THIS QUARTER?<br><input type="checkbox"/> YES If YES, complete reverse side of this form.<br><input checked="" type="checkbox"/> NO |
| QUARTER:<br><b>APRIL-JUNE</b><br>DATE:<br><u>6/18/13</u>    | Observers Name: <u>Charles Price</u><br>Title: <u>SR Env Consultant</u><br>Signature: <u></u>           | WERE ANY AUTHORIZED NSWDs DISCHARGED DURING THIS QUARTER?<br><input type="checkbox"/> YES If YES, complete reverse side of this form.<br><input checked="" type="checkbox"/> NO |

**2012-2013  
ANNUAL REPORT**

**Attachment 3**

**FORM 3 – QUARTERLY VISUAL OBSERVATIONS OF  
UNAUTHORIZED NON-STORM WATER DISCHARGES (NSWD'S)**

2012-2013  
ANNUAL REPORT

SIDE A

FORM 3-QUARTERLY VISUAL OBSERVATIONS OF UNAUTHORIZED  
NON-STORM WATER DISCHARGES (NSWDs)

- Unauthorized NSWDs are discharges (such as wash or rinse waters) that do not meet the conditions provided in Section D (pages 5-6) of the General Permit.
- Quarterly visual observations are required to observe current and detect prior unauthorized NSWDs.
- Quarterly visual observations are required during dry weather and at all facility drainage areas.
- Each unauthorized NSWD source, impacted drainage area, and discharge location must be identified and observed.
- Unauthorized NSWDs that can not be eliminated within 90 days of observation must be reported to the Regional Board in accordance with Section A.10.e of the General Permit.
- Make additional copies of this form as necessary.

|   |  |   |
|---|--|---|
| <p>QUARTER: JULY-SEPT.<br/>DATE/TIME OF OBSERVATIONS<br/>09/28/12 -- -- <input type="checkbox"/> AM <input type="checkbox"/> PM</p>           | <p>Observers Name: Charles Price<br/>Title: Senior Environmental Consultant<br/>Signature: </p> | <p>WERE UNAUTHORIZED NSWDs OBSERVED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO<br/>WERE THERE INDICATIONS OF PRIOR UNAUTHORIZED NSWDs? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO</p> <p>If YES to either question, complete reverse side.</p> |
| <p>QUARTER: OCT.-DEC.<br/>DATE/TIME OF OBSERVATIONS<br/>12/27/12 0900 <input checked="" type="checkbox"/> AM <input type="checkbox"/> PM</p>  | <p>Observers Name: Charles Price<br/>Title: Sr. Env. Consultant<br/>Signature: </p>             | <p>WERE UNAUTHORIZED NSWDs OBSERVED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO<br/>WERE THERE INDICATIONS OF PRIOR UNAUTHORIZED NSWDs? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO</p> <p>If YES to either question, complete reverse side.</p> |
| <p>QUARTER: JAN.-MARCH<br/>DATE/TIME OF OBSERVATIONS<br/>03/28/13 0900 <input checked="" type="checkbox"/> AM <input type="checkbox"/> PM</p> | <p>Observers Name: Charles Price<br/>Title: Sr. Env. Consultant<br/>Signature: </p>           | <p>WERE UNAUTHORIZED NSWDs OBSERVED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO<br/>WERE THERE INDICATIONS OF PRIOR UNAUTHORIZED NSWDs? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO</p> <p>If YES to either question, complete reverse side.</p> |
| <p>QUARTER: APRIL-JUNE<br/>DATE/TIME OF OBSERVATIONS<br/>06/18/13 0800 <input checked="" type="checkbox"/> AM <input type="checkbox"/> PM</p> | <p>Observers Name: Charles Price<br/>Title: Sr. Env. Consultant<br/>Signature: </p>           | <p>WERE UNAUTHORIZED NSWDs OBSERVED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO<br/>WERE THERE INDICATIONS OF PRIOR UNAUTHORIZED NSWDs? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO</p> <p>If YES to either question, complete reverse side.</p> |

**2012-2013  
ANNUAL REPORT**

**Attachment 4**

**FORM 4 – MONTHLY VISUAL OBSERVATIONS OF STORM  
WATER DISCHARGES**

ANNUAL REPORT  
FORM 4-MONTHLY VISUAL OBSERVATIONS OF

STORM WATER DISCHARGES

- Storm water discharge visual observations are required for at least one storm event per month between October 1 and May 31.
- Visual observations must be conducted during the first hour of discharge at all discharge locations.
- Discharges of temporarily stored or contained storm water must be observed at the time of discharge.
- Indicate "None" in the first column of this form if you did not conduct a monthly visual observation.
- Make additional copies of this form as necessary.
- Until a monthly visual observation is made, record any eligible storm events that do not result in a storm water discharge and note the date, time, name, and title of who observed there was no storm water discharge.

| Observation Date: October 2012   | Drainage Location Description   | #1   | #2  | #3   | #4   |
|--|---|--|---|--|--|
| Observers Name: _____<br>Title: _____<br>Signature: _____  | Observation Time<br>Time Discharge Began<br>Were Pollutants Observed (if yes, complete reverse side)                  | No<br><input type="checkbox"/> P.M.<br><input type="checkbox"/> A.M.                       | Discharge<br><input type="checkbox"/> P.M.<br><input type="checkbox"/> A.M. | in<br><input type="checkbox"/> P.M.<br><input type="checkbox"/> A.M. | in<br><input type="checkbox"/> P.M.<br><input type="checkbox"/> A.M. |
| Observation Date: November 19 2012<br>Observers Name: Charles Price<br>Title: Senior Environmental Control<br>Signature: [Signature] | Sediment Pond<br>Observation Time<br>Time Discharge Began<br>Were Pollutants Observed (if yes, complete reverse side) | Sediment Pond<br><input type="checkbox"/> P.M.<br><input checked="" type="checkbox"/> A.M. | <input type="checkbox"/> P.M.<br><input type="checkbox"/> A.M.              | <input type="checkbox"/> P.M.<br><input type="checkbox"/> A.M.       | <input type="checkbox"/> P.M.<br><input type="checkbox"/> A.M.       |
| Observation Date: December 21 2012<br>Observers Name: Charles Price<br>Title: Sr. Env. Consultant<br>Signature: [Signature]          | Sediment Pond<br>Observation Time<br>Time Discharge Began<br>Were Pollutants Observed (if yes, complete reverse side) | Sediment Pond<br><input type="checkbox"/> P.M.<br><input checked="" type="checkbox"/> A.M. | <input type="checkbox"/> P.M.<br><input type="checkbox"/> A.M.              | <input type="checkbox"/> P.M.<br><input type="checkbox"/> A.M.       | <input type="checkbox"/> P.M.<br><input type="checkbox"/> A.M.       |
| Observation Date: January 7 2013<br>Observers Name: Charles Price<br>Title: Sr. Env. Consultant<br>Signature: [Signature]            | Sediment Pond<br>Observation Time<br>Time Discharge Began<br>Were Pollutants Observed (if yes, complete reverse side) | Sediment Pond<br><input type="checkbox"/> P.M.<br><input checked="" type="checkbox"/> A.M. | <input type="checkbox"/> P.M.<br><input type="checkbox"/> A.M.              | <input type="checkbox"/> P.M.<br><input type="checkbox"/> A.M.       | <input type="checkbox"/> P.M.<br><input type="checkbox"/> A.M.       |

ANNUAL REPORT  
FORM 4 (Continued)-MONTHLY VISUAL OBSERVATIONS OF

SIDE A

STORM WATER DISCHARGES

- Storm water discharge visual observations are required for at least one storm event per month between October 1 and May 31.
- Visual observations must be conducted during the first hour of discharge at all discharge locations.
- Discharges of temporarily stored or contained storm water must be observed at the time of discharge.

- Indicate "None" in the first column of this form if you did not conduct a monthly visual observation.
- Make additional copies of this form as necessary.
- Until a monthly visual observation is made, record any eligible storm events that do not result in a storm water discharge and note the date, time, name, and title of who observed there was no storm water discharge.

| Observation Date: February 2013                          | #1   | #2   | #3   | #4   |
|--|--|--|--|--|
| Observation Name: _____                                  | None   | Discharge in February  |  |  |
| Title: _____   | <input type="checkbox"/> P.M.<br><input type="checkbox"/> A.M. |
| Signature: _____   | <input type="checkbox"/> P.M.<br><input type="checkbox"/> A.M. |
| Time Discharge Began                                     | YES <input type="checkbox"/> NO <input type="checkbox"/>       |
| Were Pollutants Observed (if yes, complete reverse side) |  |  |  |  |
| Observation Date: March 2013                             | #1   | #2   | #3   | #4   |
| Observation Name: _____                                  | None   | Discharge in March   |  |  |
| Title: _____   | <input type="checkbox"/> P.M.<br><input type="checkbox"/> A.M. |
| Signature: _____   | <input type="checkbox"/> P.M.<br><input type="checkbox"/> A.M. |
| Time Discharge Began                                     | YES <input type="checkbox"/> NO <input type="checkbox"/>       |
| Were Pollutants Observed (if yes, complete reverse side) |  |  |  |  |
| Observation Date: April 2013                             | #1   | #2   | #3   | #4   |
| Observation Name: _____                                  | None   | Discharge in April   |  |  |
| Title: _____   | <input type="checkbox"/> P.M.<br><input type="checkbox"/> A.M. |
| Signature: _____   | <input type="checkbox"/> P.M.<br><input type="checkbox"/> A.M. |
| Time Discharge Began                                     | YES <input type="checkbox"/> NO <input type="checkbox"/>       |
| Were Pollutants Observed (if yes, complete reverse side) |  |  |  |  |
| Observation Date: May 2013                               | #1   | #2   | #3   | #4   |
| Observation Name: _____                                  | None   | Discharge in May   |  |  |
| Title: _____   | <input type="checkbox"/> P.M.<br><input type="checkbox"/> A.M. |
| Signature: _____   | <input type="checkbox"/> P.M.<br><input type="checkbox"/> A.M. |
| Time Discharge Began                                     | YES <input type="checkbox"/> NO <input type="checkbox"/>       |
| Were Pollutants Observed (if yes, complete reverse side) |  |  |  |  |

**2012-2013  
ANNUAL REPORT**

**Attachment 5**

**FORM 5 – ANNUAL COMPREHENSIVE SITE COMPLIANCE  
EVALUATION POTENTIAL POLLUTANT SOURCE/INDUSTRIAL  
ACTIVITY BMP STATUS**

2012-2013

ANNUAL REPORT

SIDE A

FORM 5-ANNUAL COMPREHENSIVE SITE COMPLIANCE EVALUATION  
POTENTIAL POLLUTANT SOURCE/INDUSTRIAL ACTIVITY BMP STATUS

EVALUATION DATE: 06/18/13      INSPECTOR NAME: Charles Price      TITLE: Sr. Environmental Consultant      SIGNATURE: 

|  |   |  |   |  |
|--|---|--|---|--|
| POTENTIAL POLLUTANT SOURCE/INDUSTRIAL ACTIVITY AREA<br>(as identified in your SWPPP)<br><br>Balance of Plant<br>General Housekeeping                   | HAVE ANY BMPs NOT BEEN FULLY IMPLEMENTED?<br><input type="checkbox"/> YES<br><input checked="" type="checkbox"/> NO | If yes, to either question, complete the next two columns of this form | Describe deficiencies in BMPs or BMP implementation | Describe additional/revISED BMPs or corrective actions and their date(s) of implementation |
|  | ARE ADDITIONAL/REVISED BMPs NECESSARY?<br><input type="checkbox"/> YES<br><input checked="" type="checkbox"/> NO    |  |   |  |
| POTENTIAL POLLUTANT SOURCE/INDUSTRIAL ACTIVITY AREA<br>(as identified in your SWPPP)<br><br>Storm Drain System<br>(Inlets, ditches, and sediment pond) | HAVE ANY BMPs NOT BEEN FULLY IMPLEMENTED?<br><input type="checkbox"/> YES<br><input checked="" type="checkbox"/> NO | If yes, to either question, complete the next two columns of this form | Describe deficiencies in BMPs or BMP implementation | Describe additional/revISED BMPs or corrective actions and their date(s) of implementation |
|  | ARE ADDITIONAL/REVISED BMPs NECESSARY?<br><input type="checkbox"/> YES<br><input checked="" type="checkbox"/> NO    |  |   |  |
| POTENTIAL POLLUTANT SOURCE/INDUSTRIAL ACTIVITY AREA<br>(as identified in your SWPPP)<br><br>Trash Roll Off Bins/Scrap Metal Bins                       | HAVE ANY BMPs NOT BEEN FULLY IMPLEMENTED?<br><input type="checkbox"/> YES<br><input checked="" type="checkbox"/> NO | If yes, to either question, complete the next two columns of this form | Describe deficiencies in BMPs or BMP implementation | Describe additional/revISED BMPs or corrective actions and their date(s) of implementation |
|  | ARE ADDITIONAL/REVISED BMPs NECESSARY?<br><input type="checkbox"/> YES<br><input checked="" type="checkbox"/> NO    |  |   |  |
| POTENTIAL POLLUTANT SOURCE/INDUSTRIAL ACTIVITY AREA<br>(as identified in your SWPPP)<br><br>Zero Liquid Discharge System/Water Treatment Building      | HAVE ANY BMPs NOT BEEN FULLY IMPLEMENTED?<br><input type="checkbox"/> YES<br><input checked="" type="checkbox"/> NO | If yes, to either question, complete the next two columns of this form | Describe deficiencies in BMPs or BMP implementation | Describe additional/revISED BMPs or corrective actions and their date(s) of implementation |
|  | ARE ADDITIONAL/REVISED BMPs NECESSARY?<br><input type="checkbox"/> YES<br><input checked="" type="checkbox"/> NO    |  |   |  |

2012-2013

ANNUAL REPORT

SIDE B

FORM 5 (Continued)-ANNUAL COMPREHENSIVE SITE COMPLIANCE EVALUATION  
 POTENTIAL POLLUTANT SOURCE/INDUSTRIAL ACTIVITY BMP STATUS



EVALUATION DATE: 06/18/13 INSPECTOR NAME: Charles Price TITLE: Sr. Environmental Consultant SIGNATURE: \_\_\_\_\_

| POTENTIAL POLLUTANT SOURCE/INDUSTRIAL ACTIVITY AREA (as identified in your SWPPP)   | HAVE ANY BMPs NOT BEEN FULLY IMPLEMENTED?  | If yes, to either question, complete the next two columns of this form | Describe deficiencies in BMPs or BMP implementation | Describe additional/revised BMPs or corrective actions and their date(s) of implementation |
|---|--|--|---|--|
|   | ARE ADDITIONAL/REVISED BMPs NECESSARY?   |  |   |  |
| Virgin Oil/Haz Material/Hazardous (Waste Storage Buildings/Oil Water Separator)   | <input type="checkbox"/> YES<br><input checked="" type="checkbox"/> NO<br><br><input type="checkbox"/> YES<br><input checked="" type="checkbox"/> NO |  |   |  |
| POTENTIAL POLLUTANT SOURCE/INDUSTRIAL ACTIVITY AREA (as identified in your SWPPP)<br>Oil Filled Equipment (Transformers/Lube Oil Systems/Boiler Feed Pumps/Air Cooled Condensor Fan Gear Boxes) | <input type="checkbox"/> YES<br><input checked="" type="checkbox"/> NO<br><br><input type="checkbox"/> YES<br><input checked="" type="checkbox"/> NO |  |   |  |
| POTENTIAL POLLUTANT SOURCE/INDUSTRIAL ACTIVITY AREA (as identified in your SWPPP)<br>Chemical Feed Shelters (Wet Surface Air Cooler/Cycle)  | <input type="checkbox"/> YES<br><input checked="" type="checkbox"/> NO<br><br><input type="checkbox"/> YES<br><input checked="" type="checkbox"/> NO |  |   |  |
| POTENTIAL POLLUTANT SOURCE/INDUSTRIAL ACTIVITY AREA (as identified in your SWPPP)<br>Ammonia System (Ammonia Tank/Ammonia Dosing Skid)  | <input type="checkbox"/> YES<br><input checked="" type="checkbox"/> NO<br><br><input type="checkbox"/> YES<br><input checked="" type="checkbox"/> NO |  |   |  |

**2012-2013  
ANNUAL REPORT**

**Attachment 6  
EXPLANATIONS**

## 2012-2013 Annual SWPPP Report Explanation Documentation

### **E. Sampling and Analysis Results**

#### E.1. How many storm events did you sample?

Only one discharge sample was taken at the Colusa Generating Station during 2012-2013. This is a result of the "dry" water year. The last qualifying storm event at the generating station occurred on January 7, 2013; after which, the retention pond at did not discharge again. In the future, during "dry" water years, samples will be collected from the first two qualifying event discharges to ensure this does not occur again.

#### E.6. Were all samples collected during the first hour of discharge?

The first qualifying storm event during the 2012-2013 season began over a weekend (November 17-18, 2012). All storm water at the Colusa Generating Station drains to a retention pond prior to discharge; and as this event occurred over a weekend, the exact time of discharge from the retention pond cannot be established. Samples were taken by the sampler upon arrival at the generating station at 08:28 Monday morning. PG&E believes that although the exact time of discharge is unknown, the collected samples are representative of the quality of storm water discharged, as the retention pond was crafted to equalize storm water inflows and holds approximately 2.5 acre feet of water before discharging.

Note: During this sampling event, the collected samples were split and sent to two separate labs for comparison and quality assurance. Both analytical reports are included in this report.

#### E.9. Did you collect and analyze samples of temporarily stored or contained storm water discharges from two storm events?

Only one storm event was sampled during the 2012-2013 season. Please see the explanation for E.1.

### **G. Monthly Wet Season Visual Observations**

#### G.1. Monthly visual observations of storm water discharges

In October of 2011 and February, March, April and May of 2012, insufficient precipitation occurred for the retention pond to discharge.

**PG&E Colusa Generating Station  
 Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 1/29/13 0930  
 Name and Signature of Inspector(s): Charles Price 

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected   | Items to Inspect   | Observations/ Notes                | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|--|--|------------------------------------|---|--|
| Trash roll-off bins, scrap metal bins, dumpsters or rolloff containers | <ul style="list-style-type: none"> <li>• Good housekeeping</li> <li>• Lids or covers in place</li> <li>• Evidence of liquid leaking from bin</li> <li>• Appropriate materials placed in dumpster</li> <li>• Adequate capacity</li> </ul>   | good                               |   |  |
| General housekeeping   | <ul style="list-style-type: none"> <li>• Accumulations of trash, debris, or sediment with the potential to enter storm drains?</li> <li>• No cars or trucks leaking automotive fluids.</li> <li>• No automotive fluid accumulations in parking areas.</li> <li>• Appropriate stormwater controls exercised at construction areas involving earth disturbances or stockpiling of bulk materials.</li> </ul> | Small amount of trash. I pocket of | none  |  |
| Erosion Control  | <ul style="list-style-type: none"> <li>• Erosion or grade deterioration observed?</li> <li>• Sediment accumulation in catch basins, storm drains, or gutters.</li> </ul>   | good                               |   |  |
| Storm Drain System (inlets, ditches, and outfalls)                     | <ul style="list-style-type: none"> <li>• Evidence of material entering the drainage system (stains, odors, accumulation of sediment, industrial materials, or debris).</li> <li>• Sediment buildup in detention basin</li> <li>• Evidence of sediment discharge from detention basin</li> </ul>  | good                               |   |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 01/29/13 0930

Name and Signature of Inspector(s): Choles Price 

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected                     | Items to Inspect  | Observations/ Notes | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|------------------------------------|---|---------------------|---|--|
| Zero liquid discharge (ZLD) system | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> <li>• Containment fee of accumulated material</li> </ul> | good                |   |  |
| Aqueous ammonia storage tank       | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> <li>• Containment fee of accumulated material</li> </ul> | good                |   |  |
| Air cooled condenser               | <ul style="list-style-type: none"> <li>• Evidence of oil spills/leaks from gear boxes</li> </ul>  | good                |   |  |
| Oil/water separator                | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> </ul>  | good                |   |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 1/29/13 0930

Name and Signature of Inspector(s): Charles Price 

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected  | Items to Inspect   | Observations/ Notes | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|---|--|---------------------|---|--|
| Virgin oil and used oil/hazardous waste modular storage buildings | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/ leaks</li> <li>• Storm drain mat, if required</li> <li>• Containment free of accumulated material</li> </ul>  | good                |   |  |
| Transformers  | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment free of accumulated material</li> <li>• Containment area drain valve closed</li> </ul>                                  | good                |   |  |
| Turbine lube oil systems  | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment free of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | good                |   |  |
| Boiler feedwater pumps  | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment free of accumulated material</li> <li>• Containment area drain valve closed</li> </ul>                                  | good                |   |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 01/29/13 0830

Name and Signature of Inspector(s): Charles Price 

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected  | Items to Inspect  | Observations/ Notes    | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|---|---|------------------------|---|--|
| Cycle chemical feed shelter                             | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | See 1                  |   |  |
| Wet surface air cooler chemical feed shelter            | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | some trash I picked up |   |  |
| Ammonia dosing skid                                     | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | see 1                  |   |  |
| Water treatment building outdoor chemical storage areas | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | see 1                  |   |  |

**PG&E Colusa Generating Station  
 Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 2/28/13 1300  
 Name and Signature of Inspector(s): Charles Hill

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected   | Items to Inspect   | Observations/ Notes                    | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|--|--|--|---|--|
| Trash roll-off bins, scrap metal bins, dumpsters or rolloff containers | <ul style="list-style-type: none"> <li>• Good housekeeping</li> <li>• Lids or covers in place</li> <li>• Evidence of liquid leaking from bin</li> <li>• Appropriate materials placed in dumpster</li> <li>• Adequate capacity</li> </ul>   | Lid open on recycle bin I stop the 1-d |   |  |
| General house-keeping  | <ul style="list-style-type: none"> <li>• Accumulations of trash, debris, or sediment with the potential to enter storm drains?</li> <li>• No cars or trucks leaking automotive fluids.</li> <li>• No automotive fluid accumulations in parking areas.</li> <li>• Appropriate stormwater controls exercised at construction areas involving earth disturbances or stockpiling of bulk materials.</li> </ul> | good                                   |   |  |
| Erosion Control  | <ul style="list-style-type: none"> <li>• Erosion or grade deterioration observed?</li> <li>• Sediment accumulation in catch basins, storm drains, or gutters.</li> </ul>   | good                                   |   |  |
| Storm Drain System (inlets, ditches, and outfalls)                     | <ul style="list-style-type: none"> <li>• Evidence of material entering the drainage system (stains, odors, accumulation of sediment, industrial materials, or debris).</li> <li>• Sediment buildup in detention basin</li> <li>• Evidence of sediment discharge from detention basin</li> </ul>  | good                                   |   |  |

**PG&E Colusa Generating Station  
 Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 2/28/13 1300

Name and Signature of Inspector(s): Charles Price 

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected                     | Items to Inspect  | Observations/ Notes | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|------------------------------------|---|---------------------|---|--|
| Zero liquid discharge (ZLD) system | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> <li>• Containment fee of accumulated material</li> </ul> | good                |   |  |
| Aqueous ammonia storage tank       | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> <li>• Containment fee of accumulated material</li> </ul> | good                |   |  |
| Air cooled condenser               | <ul style="list-style-type: none"> <li>• Evidence of oil spills/leaks from gear boxes</li> </ul>  | good                |   |  |
| Oil/water separator                | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> </ul>  | good                |   |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 2/28/13 1300

Name and Signature of Inspector(s): Charles Price 

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected  | Items to Inspect  | Observations/ Notes | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|---|---|---------------------|---|--|
| Cycle chemical feed shelter                             | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | good                |   |  |
| Wet surface air cooler chemical feed shelter            | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | good                |   |  |
| Ammonia dosing skid                                     | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | good                |   |  |
| Water treatment building outdoor chemical storage areas | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | good                |   |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 2/28/13 13:00  
 Name and Signature of Inspector(s): Charles Price 

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected  | Items to Inspect   | Observations/ Notes | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|---|--|---------------------|---|--|
| Virgin oil and used oil/hazardous waste modular storage buildings | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Storm drain mat, if required</li> <li>• Containment free of accumulated material</li> </ul>   | good                |   |  |
| Transformers  | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment free of accumulated material</li> <li>• Containment area drain valve closed</li> </ul>                                  | good                |   |  |
| Turbine lube oil systems  | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment free of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | good                |   |  |
| Boiler feedwater pumps  | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment free of accumulated material</li> <li>• Containment area drain valve closed</li> </ul>                                  | good                |   |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 3/28/13 09:00  
 Name and Signature of Inspector(s): Charles Price 

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected  | Items to Inspect  | Observations/ Notes | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|---|---|---------------------|---|--|
| Cycle chemical feed shelter                             | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | good                |   |  |
| Wet surface air cooler chemical feed shelter            | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | good                |   |  |
| Ammonia dosing skid                                     | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | good                |   |  |
| Water treatment building outdoor chemical storage areas | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | good                |   |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 03/28/13 09:00  
 Name and Signature of Inspector(s): Charles Price

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected  | Items to Inspect   | Observations/ Notes               | Corrective Actions Required/Responsible Party                | Date Corrective Action Completed (Complete within 14 days of assignment) |
|---|--|-----------------------------------|--|--|
| Virgin oil and used oil/hazardous waste modular storage buildings | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/ leaks</li> <li>Storm drain mat, if required</li> <li>Containment free of accumulated material</li> </ul>                                      | Good                              |  |  |
| Transformers  | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Containment free of accumulated material</li> <li>Containment area drain valve closed</li> </ul>                                | <del>Good</del><br>Some debris    | had ALB pick up clean up debris out of SST                   | 04/21/13   |
| Turbine lube oil systems  | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Containment free of accumulated material</li> <li>Spill kits maintained</li> <li>Containment area drain valve closed</li> </ul> | Good                              |  |  |
| Boiler feedwater pumps  | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Containment free of accumulated material</li> <li>Containment area drain valve closed</li> </ul>                                | Some oil stains and grease on pad | system passed no env risk. but had ALB thorough clean anyway | 04/3/13  |

**PG&E Colusa Generating Station  
 Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 03/28/13 09:40  
 Name and Signature of Inspector(s): Charles Price

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected   | Items to Inspect   | Observations/ Notes | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|--|--|---------------------|---|--|
| Trash roll-off bins, scrap metal bins, dumpsters or rolloff containers | <ul style="list-style-type: none"> <li>• Good housekeeping</li> <li>• Lids or covers in place</li> <li>• Evidence of liquid leaking from bin</li> <li>• Appropriate materials placed in dumpster</li> <li>• Adequate capacity</li> </ul>   | good                |   |  |
| General housekeeping   | <ul style="list-style-type: none"> <li>• Accumulations of trash, debris, or sediment with the potential to enter storm drains?</li> <li>• No cars or trucks leaking automotive fluids.</li> <li>• No automotive fluid accumulations in parking areas.</li> <li>• Appropriate stormwater controls exercised at construction areas involving earth disturbances or stockpiling of bulk materials.</li> </ul> | good                |   |  |
| Erosion Control  | <ul style="list-style-type: none"> <li>• Erosion or grade deterioration observed?</li> <li>• Sediment accumulation in catch basins, storm drains, or gutters.</li> </ul>   | good                |   |  |
| Storm Drain System (inlets, ditches, and outfalls)                     | <ul style="list-style-type: none"> <li>• Evidence of material entering the drainage system (stains, odors, accumulation of sediment, industrial materials, or debris).</li> <li>• Sediment buildup in detention basin</li> <li>• Evidence of sediment discharge from detention basin</li> </ul>  | good                |   |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 03/28/13 0900  
 Name and Signature of Inspector(s): Chela Lee CS

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected                     | Items to Inspect  | Observations/ Notes     | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|------------------------------------|---|-------------------------|---|--|
| Zero liquid discharge (ZLD) system | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Spill kits maintained</li> <li>Containment area drain valve closed</li> <li>Containment fee of accumulated material</li> </ul> | Some salt around system | cleanup                                       | 03/28/13   |
| Aqueous ammonia storage tank       | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Spill kits maintained</li> <li>Containment area drain valve closed</li> <li>Containment fee of accumulated material</li> </ul> | Good                    |   |  |
| Air cooled condenser               | <ul style="list-style-type: none"> <li>Evidence of oil spills/leaks from gear boxes</li> </ul>  | Good                    |   |  |
| Oil/water separator                | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> </ul>  | Good                    |   |  |

**PG&E Colusa Generating Station  
 Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 04/23/13 0900

Name and Signature of Inspector(s): Charles Rice 

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected   | Items to Inspect   | Observations/ Notes | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|--|--|---------------------|---|--|
| Trash roll-off bins, scrap metal bins, dumpsters or rolloff containers | <ul style="list-style-type: none"> <li>• Good housekeeping</li> <li>• Lids or covers in place</li> <li>• Evidence of liquid leaking from bin</li> <li>• Appropriate materials placed in dumpster</li> <li>• Adequate capacity</li> </ul>   | good                |   |  |
| General housekeeping   | <ul style="list-style-type: none"> <li>• Accumulations of trash, debris, or sediment with the potential to enter storm drains?</li> <li>• No cars or trucks leaking automotive fluids.</li> <li>• No automotive fluid accumulations in parking areas.</li> <li>• Appropriate stormwater controls exercised at construction areas involving earth disturbances or stockpiling of bulk materials.</li> </ul> | good                |   |  |
| Erosion Control  | <ul style="list-style-type: none"> <li>• Erosion or grade deterioration observed?</li> <li>• Sediment accumulation in catch basins, storm drains, or gutters.</li> </ul>   | good                |   |  |
| Storm Drain System (inlets, ditches, and outfalls)                     | <ul style="list-style-type: none"> <li>• Evidence of material entering the drainage system (stains, odors, accumulation of sediment, industrial materials, or debris).</li> <li>• Sediment buildup in detention basin</li> <li>• Evidence of sediment discharge from detention basin</li> </ul>  | good                |   |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 04/30/13 0900  
 Name and Signature of Inspector(s): Chad P. Mc 

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected                     | Items to Inspect  | Observations/ Notes | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|------------------------------------|---|---------------------|---|--|
| Zero liquid discharge (ZLD) system | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Spill kits maintained</li> <li>Containment area drain valve closed</li> <li>Containment fee of accumulated material</li> </ul> | good                |   |  |
| Aqueous ammonia storage tank       | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Spill kits maintained</li> <li>Containment area drain valve closed</li> <li>Containment fee of accumulated material</li> </ul> | good                |   |  |
| Air cooled condenser               | <ul style="list-style-type: none"> <li>Evidence of oil spills/leaks from gear boxes</li> </ul>  | good                |   |  |
| Oil/water separator                | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> </ul>  | good                |   |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 04/30/13 0900

Name and Signature of Inspector(s): Charles Price 

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected  | Items to Inspect  | Observations/ Notes | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|---|---|---------------------|---|--|
| Cycle chemical feed shelter                             | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | good                |   |  |
| Wet surface air cooler chemical feed shelter            | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | good                |   |  |
| Ammonia dosing skid                                     | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | good                |   |  |
| Water treatment building outdoor chemical storage areas | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | good                |   |  |

**PG&E Colusa Generating Station  
 Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 07/30/13 0900  
 Name and Signature of Inspector(s): Charles Hill 

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected  | Items to Inspect   | Observations/ Notes                               | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|---|--|---|---|--|
| Virgin oil and used oil/hazardous waste modular storage buildings | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/ leaks</li> <li>Storm drain mat, if required</li> <li>Containment free of accumulated material</li> </ul>                                      | good<br>gray Building<br>had been roughly cleaned |   |  |
| Transformers  | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Containment free of accumulated material</li> <li>Containment area drain valve closed</li> </ul>                                | good  |   |  |
| Turbine lube oil systems  | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Containment free of accumulated material</li> <li>Spill kits maintained</li> <li>Containment area drain valve closed</li> </ul> | good  |   |  |
| Boiler feedwater pumps  | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Containment free of accumulated material</li> <li>Containment area drain valve closed</li> </ul>                                | good  |   |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 05/30/13 0800  
 Name and Signature of Inspector(s): Charley Price

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected  | Items to Inspect  | Observations/ Notes | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|---|---|---------------------|---|--|
| Cycle chemical feed shelter                             | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | Good                |   |  |
| Wet surface air cooler chemical feed shelter            | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | Good                |   |  |
| Ammonia dosing skid                                     | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | Good                |   |  |
| Water treatment building outdoor chemical storage areas | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | Good                |   |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 05/30/13 0800  
 Name and Signature of Inspector(s): Charles Rice

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected  | Items to Inspect   | Observations/ Notes | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|---|--|---------------------|---|--|
| Virgin oil and used oil/hazardous waste modular storage buildings | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/ leaks</li> <li>• Storm drain mat, if required</li> <li>• Containment free of accumulated material</li> </ul>  | Good                |   |  |
| Transformers  | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment free of accumulated material</li> <li>• Containment area drain valve closed</li> </ul>                                  | Good                |   |  |
| Turbine lube oil systems  | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment free of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | Good                |   |  |
| Boiler feedwater pumps  | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment free of accumulated material</li> <li>• Containment area drain valve closed</li> </ul>                                  | Good                |   |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 05/30/13 0000

Name and Signature of Inspector(s): Chad free 

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected   | Items to Inspect   | Observations/ Notes | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|--|--|---------------------|---|--|
| Trash roll-off bins, scrap metal bins, dumpsters or rolloff containers | <ul style="list-style-type: none"> <li>• Good housekeeping</li> <li>• Lids or covers in place</li> <li>• Evidence of liquid leaking from bin</li> <li>• Appropriate materials placed in dumpster</li> <li>• Adequate capacity</li> </ul>   | good                |   |  |
| General housekeeping   | <ul style="list-style-type: none"> <li>• Accumulations of trash, debris, or sediment with the potential to enter storm drains?</li> <li>• No cars or trucks leaking automotive fluids.</li> <li>• No automotive fluid accumulations in parking areas.</li> <li>• Appropriate stormwater controls exercised at construction areas involving earth disturbances or stockpiling of bulk materials.</li> </ul> | good                |   |  |
| Erosion Control  | <ul style="list-style-type: none"> <li>• Erosion or grade deterioration observed?</li> <li>• Sediment accumulation in catch basins, storm drains, or gutters.</li> </ul>   | good                |   |  |
| Storm Drain System (inlets, ditches, and outfalls)                     | <ul style="list-style-type: none"> <li>• Evidence of material entering the drainage system (stains, odors, accumulation of sediment, industrial materials, or debris).</li> <li>• Sediment buildup in detention basin</li> <li>• Evidence of sediment discharge from detention basin</li> </ul>  | good                |   |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 05/30/13 0800  
 Name and Signature of Inspector(s): Charles Price 

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected                     | Items to Inspect  | Observations/ Notes | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|------------------------------------|---|---------------------|---|--|
| Zero liquid discharge (ZLD) system | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> <li>• Containment fee of accumulated material</li> </ul> | good                |   |  |
| Aqueous ammonia storage tank       | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> <li>• Containment fee of accumulated material</li> </ul> | good                |   |  |
| Air cooled condenser               | <ul style="list-style-type: none"> <li>• Evidence of oil spills/leaks from gear boxes</li> </ul>  | good                |   |  |
| Oil/water separator                | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> </ul>  | good                |   |  |

**PG&E Colusa Generating Station  
 Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 6/18/13 8:00

Name and Signature of Inspector(s): Chelsie Rice

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected  | Items to Inspect   | Observations/ Notes | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|---|--|---------------------|---|--|
| Virgin oil and used oil/hazardous waste modular storage buildings | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/ leaks</li> <li>• Storm drain mat, if required</li> <li>• Containment free of accumulated material</li> </ul>  | good                |   |  |
| Transformers  | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment free of accumulated material</li> <li>• Containment area drain valve closed</li> </ul>                                  | good                |   |  |
| Turbine lube oil systems  | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment free of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | good                |   |  |
| Boiler feedwater pumps  | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment free of accumulated material</li> <li>• Containment area drain valve closed</li> </ul>                                  | good                |   |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 6/18/13 0800

Name and Signature of Inspector(s): Charles Pitt

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected  | Items to Inspect  | Observations/ Notes | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|---|---|---------------------|---|--|
| Cycle chemical feed shelter                             | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | good                |   |  |
| Wet surface air cooler chemical feed shelter            | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | good                |   |  |
| Ammonia dosing skid                                     | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | good                |   |  |
| Water treatment building outdoor chemical storage areas | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | good                |   |  |

**PG&E Colusa Generating Station  
 Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 6/18/13 0800


Name and Signature of Inspector(s): Charles Price 

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected                     | Items to Inspect  | Observations/ Notes | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|------------------------------------|---|---------------------|---|--|
| Zero liquid discharge (ZLD) system | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Spill kits maintained</li> <li>Containment area drain valve closed</li> <li>Containment fee of accumulated material</li> </ul> | good                |   |  |
| Aqueous ammonia storage tank       | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Spill kits maintained</li> <li>Containment area drain valve closed</li> <li>Containment fee of accumulated material</li> </ul> | good                |   |  |
| Air cooled condenser               | <ul style="list-style-type: none"> <li>Evidence of oil spills/leaks from gear boxes</li> </ul>  | good                |   |  |
| Oil/water separator                | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> </ul>  | good                |   |  |

PG&E Colusa Generating Station  
 Monthly Storm Water Inspection Sheet

Date and Time of Inspection: 6/18/13 0800

Name and Signature of Inspector(s): Chuks Pric 

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected   | Items to Inspect   | Observations/ Notes | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|--|--|---------------------|---|--|
| Trash roll-off bins, scrap metal bins, dumpsters or rolloff containers | <ul style="list-style-type: none"> <li>• Good housekeeping</li> <li>• Lids or covers in place</li> <li>• Evidence of liquid leaking from bin</li> <li>• Appropriate materials placed in dumpster</li> <li>• Adequate capacity</li> </ul>   | good                |   |  |
| General housekeeping   | <ul style="list-style-type: none"> <li>• Accumulations of trash, debris, or sediment with the potential to enter storm drains?</li> <li>• No cars or trucks leaking automotive fluids.</li> <li>• No automotive fluid accumulations in parking areas.</li> <li>• Appropriate stormwater controls exercised at construction areas involving earth disturbances or stockpiling of bulk materials.</li> </ul> | good                |   |  |
| Erosion Control  | <ul style="list-style-type: none"> <li>• Erosion or grade deterioration observed?</li> <li>• Sediment accumulation in catch basins, storm drains, or gutters.</li> </ul>   | good                |   |  |
| Storm Drain System (inlets, ditches, and outfalls)                     | <ul style="list-style-type: none"> <li>• Evidence of material entering the drainage system (stains, odors, accumulation of sediment, industrial materials, or debris).</li> <li>• Sediment buildup in detention basin</li> <li>• Evidence of sediment discharge from detention basin</li> </ul>  | good                |   |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: July 31, 2013  
 Name and Signature of Inspector(s): Chels P. C. [Signature]

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected   | Items to Inspect   | Observations/ Notes                                       | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|--|--|---|---|--|
| Trash roll-off bins, scrap metal bins, dumpsters or rolloff containers | <ul style="list-style-type: none"> <li>• Good housekeeping</li> <li>• Lids or covers in place</li> <li>• Evidence of liquid leaking from bin</li> <li>• Appropriate materials placed in dumpster</li> <li>• Adequate capacity</li> </ul>   | good  |   |  |
| General housekeeping   | <ul style="list-style-type: none"> <li>• Accumulations of trash, debris, or sediment with the potential to enter storm drains?</li> <li>• No cars or trucks leaking automotive fluids.</li> <li>• No automotive fluid accumulations in parking areas.</li> <li>• Appropriate stormwater controls exercised at construction areas involving earth disturbances or stockpiling of bulk materials.</li> </ul> | good  |   |  |
| Erosion Control  | <ul style="list-style-type: none"> <li>• Erosion or grade deterioration observed?</li> <li>• Sediment accumulation in catch basins, storm drains, or gutters.</li> </ul>   | good  |   |  |
| Storm Drain System (inlets, ditches, and outfalls)                     | <ul style="list-style-type: none"> <li>• Evidence of material entering the drainage system (stains, odors, accumulation of sediment, industrial materials, or debris).</li> <li>• Sediment buildup in detention basin</li> <li>• Evidence of sediment discharge from detention basin</li> </ul>  | good overall may look into regrading DI areas before Fall |   |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: July 31 09:10

Name and Signature of Inspector(s): Charles Rice 

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected                     | Items to Inspect  | Observations/ Notes   | Corrective Actions Required/Responsible Party   | Date Corrective Action Completed (Complete within 14 days of assignment) |
|------------------------------------|---|---|---|--|
| Zero liquid discharge (ZLD) system | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Spill kits maintained</li> <li>Containment area drain valve closed</li> <li>Containment fee of accumulated material</li> </ul> | <p>good<br/>                     Spill kit<br/>                     Chemical +<br/>                     Oil low</p>     | <p>replace<br/>                     spill<br/>                     materials</p>                                      | <p>ordered</p>   |
| Aqueous ammonia storage tank       | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Spill kits maintained</li> <li>Containment area drain valve closed</li> <li>Containment fee of accumulated material</li> </ul> | <p>good<br/>                     water in<br/>                     Containment<br/>                     from Shower</p> | <p>Comp. 28305<br/>                     Pkt 6-4<br/>                     drain<br/>                     container</p> |  |
| Air cooled condenser               | <ul style="list-style-type: none"> <li>Evidence of oil spills/leaks from gear boxes</li> </ul>  | <p>good</p>   |   |  |
| Oil/water separator                | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> </ul>  | <p>good</p>   |   |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: July 31, 2013

Name and Signature of Inspector(s): Charles Pree 

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected  | Items to Inspect  | Observations/ Notes    | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|---|---|------------------------|---|--|
| Cycle chemical feed shelter                             | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | Good                   |   |  |
| Wet surface air cooler chemical feed shelter            | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | Good                   |   |  |
| Ammonia dosing skid                                     | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | CT-1 Good<br>CT-2 Good |   |  |
| Water treatment building outdoor chemical storage areas | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | Good                   |   |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 7/31/13 08:10

Name and Signature of Inspector(s): Charles Price 

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected  | Items to Inspect   | Observations/ Notes  | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|---|--|--|---|--|
| Virgin oil and used oil/hazardous waste modular storage buildings | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/ leaks</li> <li>Storm drain mat, if required</li> <li>Containment free of accumulated material</li> </ul>                                      | <p>Good in Husk</p> <p>Oil in SL in V.igh Oil</p> <p>Cleanup Drapers from CR2 Station and transfer dry diapers</p> | Clean Containment                             | 8/1/13   |
| Transformers  | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Containment free of accumulated material</li> <li>Containment area drain valve closed</li> </ul>                                |  |   | 8/1/13   |
| Turbine lube oil systems  | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Containment free of accumulated material</li> <li>Spill kits maintained</li> <li>Containment area drain valve closed</li> </ul> | <p>CT1 - Good</p> <p>CT2 - Good</p> <p>ST - Good</p>   |   |  |
| Boiler feedwater pumps  | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Containment free of accumulated material</li> <li>Containment area drain valve closed</li> </ul>                                | <p>CT1A &amp; B - Good</p> <p>CT2A &amp; B - Good</p>  |   |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 8/29/13 12:00

Name and Signature of Inspector(s): Charles Rice 

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected   | Items to Inspect   | Observations/ Notes | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|--|--|---------------------|---|--|
| Trash roll-off bins, scrap metal bins, dumpsters or rolloff containers | <ul style="list-style-type: none"> <li>• Good housekeeping</li> <li>• Lids or covers in place</li> <li>• Evidence of liquid leaking from bin</li> <li>• Appropriate materials placed in dumpster</li> <li>• Adequate capacity</li> </ul>   | Good                |   |  |
| General housekeeping   | <ul style="list-style-type: none"> <li>• Accumulations of trash, debris, or sediment with the potential to enter storm drains?</li> <li>• No cars or trucks leaking automotive fluids.</li> <li>• No automotive fluid accumulations in parking areas.</li> <li>• Appropriate stormwater controls exercised at construction areas involving earth disturbances or stockpiling of bulk materials.</li> </ul> | Good                |   |  |
| Erosion Control  | <ul style="list-style-type: none"> <li>• Erosion or grade deterioration observed?</li> <li>• Sediment accumulation in catch basins, storm drains, or gutters.</li> </ul>   | Good                |   |  |
| Storm Drain System (inlets, ditches, and outfalls)                     | <ul style="list-style-type: none"> <li>• Evidence of material entering the drainage system (stains, odors, accumulation of sediment, industrial materials, or debris).</li> <li>• Sediment buildup in detention basin</li> <li>• Evidence of sediment discharge from detention basin</li> </ul>  | Good                |   |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 08/29/13 12:00

Name and Signature of Inspector(s): Charles Rice 

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected                     | Items to Inspect  | Observations/ Notes | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|------------------------------------|---|---------------------|---|--|
| Zero liquid discharge (ZLD) system | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> <li>• Containment fee of accumulated material</li> </ul> | good                |   |  |
| Aqueous ammonia storage tank       | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> <li>• Containment fee of accumulated material</li> </ul> | good                |   |  |
| Air cooled condenser               | <ul style="list-style-type: none"> <li>• Evidence of oil spills/leaks from gear boxes</li> </ul>  | good                |   |  |
| Oil/water separator                | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> </ul>  | good                |   |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 08/29/13 12:00

Name and Signature of Inspector(s): Charles Rice 

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected  | Items to Inspect  | Observations/ Notes | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|---|---|---------------------|---|--|
| Cycle chemical feed shelter                             | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Containment fee of accumulated material</li> <li>Spill kits maintained</li> <li>Containment area drain valve closed</li> </ul> | good                |   |  |
| Wet surface air cooler chemical feed shelter            | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Containment fee of accumulated material</li> <li>Spill kits maintained</li> <li>Containment area drain valve closed</li> </ul> | good                |   |  |
| Ammonia dosing skid                                     | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Containment fee of accumulated material</li> <li>Spill kits maintained</li> <li>Containment area drain valve closed</li> </ul> | good                |   |  |
| Water treatment building outdoor chemical storage areas | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Containment fee of accumulated material</li> <li>Spill kits maintained</li> <li>Containment area drain valve closed</li> </ul> | good                |   |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 08/29/13 12:00

Name and Signature of Inspector(s): Charles Rice 

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected  | Items to Inspect   | Observations/ Notes | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|---|--|---------------------|---|--|
| Virgin oil and used oil/hazardous waste modular storage buildings | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/ leaks</li> <li>Storm drain mat, if required</li> <li>Containment free of accumulated material</li> </ul>                                      | Good                |   |  |
| Transformers  | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Containment free of accumulated material</li> <li>Containment area drain valve closed</li> </ul>                                | Good                |   |  |
| Turbine lube oil systems  | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Containment free of accumulated material</li> <li>Spill kits maintained</li> <li>Containment area drain valve closed</li> </ul> | Good                |   |  |
| Boiler feedwater pumps  | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Containment free of accumulated material</li> <li>Containment area drain valve closed</li> </ul>                                | Good                |   |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: September 24 2013 09:50

Name and Signature of Inspector(s): Charles Price 

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected  | Items to Inspect   | Observations/ Notes | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|---|--|---------------------|---|--|
| Virgin oil and used oil/hazardous waste modular storage buildings | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/ leaks</li> <li>• Storm drain mat, if required</li> <li>• Containment free of accumulated material</li> </ul>  | good                |   |  |
| Transformers  | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment free of accumulated material</li> <li>• Containment area drain valve closed</li> </ul>                                  | good                |   |  |
| Turbine lube oil systems  | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment free of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | good                |   |  |
| Boiler feedwater pumps  | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment free of accumulated material</li> <li>• Containment area drain valve closed</li> </ul>                                  | good                |   |  |

## PG&E Colusa Generating Station Monthly Storm Water Inspection Sheet

Date and Time of Inspection: 5/24/13 2:00

Name and Signature of Inspector(s): Chelsa Price 

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected  | Items to Inspect  | Observations/ Notes | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|---|---|---------------------|---|--|
| Cycle chemical feed shelter                             | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Containment fee of accumulated material</li> <li>Spill kits maintained</li> <li>Containment area drain valve closed</li> </ul> | good                |   |  |
| Wet surface air cooler chemical feed shelter            | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Containment fee of accumulated material</li> <li>Spill kits maintained</li> <li>Containment area drain valve closed</li> </ul> | good                |   |  |
| Ammonia dosing skid                                     | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Containment fee of accumulated material</li> <li>Spill kits maintained</li> <li>Containment area drain valve closed</li> </ul> | good                |   |  |
| Water treatment building outdoor chemical storage areas | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Containment fee of accumulated material</li> <li>Spill kits maintained</li> <li>Containment area drain valve closed</li> </ul> | good                |   |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 09/24/13 0900  
 Name and Signature of Inspector(s): Charles Brice

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected   | Items to Inspect   | Observations/ Notes                            | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|--|--|--|---|--|
| Trash roll-off bins, scrap metal bins, dumpsters or rolloff containers | <ul style="list-style-type: none"> <li>• Good housekeeping</li> <li>• Lids or covers in place</li> <li>• Evidence of liquid leaking from bin</li> <li>• Appropriate materials placed in dumpster</li> <li>• Adequate capacity</li> </ul>   | Good   |   |  |
| General housekeeping   | <ul style="list-style-type: none"> <li>• Accumulations of trash, debris, or sediment with the potential to enter storm drains?</li> <li>• No cars or trucks leaking automotive fluids.</li> <li>• No automotive fluid accumulations in parking areas.</li> <li>• Appropriate stormwater controls exercised at construction areas involving earth disturbances or stockpiling of bulk materials.</li> </ul> | Good   |   |  |
| Erosion Control  | <ul style="list-style-type: none"> <li>• Erosion or grade deterioration observed?</li> <li>• Sediment accumulation in catch basins, storm drains, or gutters.</li> </ul>   | west side<br>act fence south<br>of access road | Come up with plan to stop erosion             | Completed<br>MM  |
| Storm Drain System (inlets, ditches, and outfalls)                     | <ul style="list-style-type: none"> <li>• Evidence of material entering the drainage system (stains, odors, accumulation of sediment, industrial materials, or debris).</li> <li>• Sediment buildup in detention basin</li> <li>• Evidence of sediment discharge from detention basin</li> </ul>  | Good   |   |  |

**PG&E Colusa Generating Station  
 Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: \_\_\_\_\_

Name and Signature of Inspector(s): \_\_\_\_\_

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected                     | Items to Inspect  | Observations/ Notes | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|------------------------------------|---|---------------------|---|--|
| Zero liquid discharge (ZLD) system | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> <li>• Containment fee of accumulated material</li> </ul> | good                |   |  |
| Aqueous ammonia storage tank       | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> <li>• Containment fee of accumulated material</li> </ul> | good                |   |  |
| Air cooled condenser               | <ul style="list-style-type: none"> <li>• Evidence of oil spills/leaks from gear boxes</li> </ul>  | good                |   |  |
| Oil/water separator                | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> </ul>  | good                |   |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 10/27-10/28

Name and Signature of Inspector(s): \_\_\_\_\_

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected  | Items to Inspect  | Observations/ Notes | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|---|---|---------------------|---|--|
| Cycle chemical feed shelter                             | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | Good                |   |  |
| Wet surface air cooler chemical feed shelter            | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | Good                |   |  |
| Ammonia dosing skid                                     | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | Good                |   |  |
| Water treatment building outdoor chemical storage areas | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | Good                |   |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

10/31/07  
 W/M

Date and Time of Inspection: \_\_\_\_\_

Name and Signature of Inspector(s): \_\_\_\_\_

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected  | Items to Inspect   | Observations/ Notes                            | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|---|--|--|---|--|
| Virgin oil and used oil/hazardous waste modular storage buildings | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/ leaks</li> <li>• Storm drain mat, if required</li> <li>• Containment free of accumulated material</li> </ul>  | good   |   |  |
| Transformers  | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment free of accumulated material</li> <li>• Containment area drain valve closed</li> </ul>                                  | good   |   |  |
| Turbine lube oil systems  | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment free of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | Being cleaned with of 10/28 10/31 by GALS good |   |  |
| Boiler feedwater pumps  | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment free of accumulated material</li> <li>• Containment area drain valve closed</li> </ul>                                  | good   |   |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 8/29 - 10/30

Name and Signature of Inspector(s): \_\_\_\_\_

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected   | Items to Inspect   | Observations/ Notes                          | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|--|--|--|---|--|
| Trash roll-off bins, scrap metal bins, dumpsters or rolloff containers | <ul style="list-style-type: none"> <li>• Good housekeeping</li> <li>• Lids or covers in place</li> <li>• Evidence of liquid leaking from bin</li> <li>• Appropriate materials placed in dumpster</li> <li>• Adequate capacity</li> </ul>   | No covers on roll off but no material inside | Tarps on hand in case of rain                 |  |
| General housekeeping   | <ul style="list-style-type: none"> <li>• Accumulations of trash, debris, or sediment with the potential to enter storm drains?</li> <li>• No cars or trucks leaking automotive fluids.</li> <li>• No automotive fluid accumulations in parking areas.</li> <li>• Appropriate stormwater controls exercised at construction areas involving earth disturbances or stockpiling of bulk materials.</li> </ul> | good   |   |  |
| Erosion Control  | <ul style="list-style-type: none"> <li>• Erosion or grade deterioration observed?</li> <li>• Sediment accumulation in catch basins, storm drains, or gutters.</li> </ul>   | Still needs some fixing along west fence     | Putting a plan together                       | completed 2/14   |
| Storm Drain System (inlets, ditches, and outfalls)                     | <ul style="list-style-type: none"> <li>• Evidence of material entering the drainage system (stains, odors, accumulation of sediment, industrial materials, or debris).</li> <li>• Sediment buildup in detention basin</li> <li>• Evidence of sediment discharge from detention basin</li> </ul>  |  | good  |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 10/27/13, 10/30/13  
 and was completed on 10/31/13

Name and Signature of Inspector(s): Charles Fox CEF

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected                     | Items to Inspect  | Observations/Notes                        | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|------------------------------------|---|---|---|--|
| Zero liquid discharge (ZLD) system | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Spill kits maintained</li> <li>Containment area drain valve closed</li> <li>Containment fee of accumulated material</li> </ul> | Evidence of Spill/Leaks under float tanks | develop a way to capture leaks. clean area    | completed 11/13  |
| Aqueous ammonia storage tank       | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Spill kits maintained</li> <li>Containment area drain valve closed</li> <li>Containment fee of accumulated material</li> </ul> | good                                      |   |  |
| Air cooled condenser               | <ul style="list-style-type: none"> <li>Evidence of oil spills/leaks from gear boxes</li> </ul>  | good                                      |   |  |
| Oil/water separator                | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> </ul>  | good                                      |   |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 11/27/13 0800  
 Name and Signature of Inspector(s): Charles Lee 

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected   | Items to Inspect   | Observations/ Notes                         | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|--|--|---|---|--|
| Trash roll-off bins, scrap metal bins, dumpsters or rolloff containers | <ul style="list-style-type: none"> <li>• Good housekeeping</li> <li>• Lids or covers in place</li> <li>• Evidence of liquid leaking from bin</li> <li>• Appropriate materials placed in dumpster</li> <li>• Adequate capacity</li> </ul>   | good  |   |  |
| General housekeeping   | <ul style="list-style-type: none"> <li>• Accumulations of trash, debris, or sediment with the potential to enter storm drains?</li> <li>• No cars or trucks leaking automotive fluids.</li> <li>• No automotive fluid accumulations in parking areas.</li> <li>• Appropriate stormwater controls exercised at construction areas involving earth disturbances or stockpiling of bulk materials.</li> </ul> | good  |   |  |
| Erosion Control  | <ul style="list-style-type: none"> <li>• Erosion or grade deterioration observed?</li> <li>• Sediment accumulation in catch basins, storm drains, or gutters.</li> </ul>   | Erosion around West and South side of plant | Repair Erosion                                |  |
| Storm Drain System (inlets, ditches, and outfalls)                     | <ul style="list-style-type: none"> <li>• Evidence of material entering the drainage system (stains, odors, accumulation of sediment, industrial materials, or debris).</li> <li>• Sediment buildup in detention basin</li> <li>• Evidence of sediment discharge from detention basin</li> </ul>  | good  |   |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 11/27/13 07:00

Name and Signature of Inspector(s): Charles Lee

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected                     | Items to Inspect  | Observations/ Notes                        | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|------------------------------------|---|--|---|--|
| Zero liquid discharge (ZLD) system | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Spill kits maintained</li> <li>Containment area drain valve closed</li> <li>Containment fee of accumulated material</li> </ul> | <p>Force of spills on west side of ZLD</p> | <p>remove soft cover for K</p>                | <p>11/29/13</p>  |
| Aqueous ammonia storage tank       | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Spill kits maintained</li> <li>Containment area drain valve closed</li> <li>Containment fee of accumulated material</li> </ul> | <p>good</p>                                |   |  |
| Air cooled condenser               | <ul style="list-style-type: none"> <li>Evidence of oil spills/leaks from gear boxes</li> </ul>  | <p>good</p>                                |   |  |
| Oil/water separator                | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> </ul>  | <p>good</p>                                |   |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 4/27/13 0900  
 Name and Signature of Inspector(s): Charles Price 

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected  | Items to Inspect  | Observations/ Notes | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|---|---|---------------------|---|--|
| Cycle chemical feed shelter                             | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Containment fee of accumulated material</li> <li>Spill kits maintained</li> <li>Containment area drain valve closed</li> </ul> | good                |   |  |
| Wet surface air cooler chemical feed shelter            | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Containment fee of accumulated material</li> <li>Spill kits maintained</li> <li>Containment area drain valve closed</li> </ul> | good                |   |  |
| Ammonia dosing skid                                     | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Containment fee of accumulated material</li> <li>Spill kits maintained</li> <li>Containment area drain valve closed</li> </ul> | good                |   |  |
| Water treatment building outdoor chemical storage areas | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Containment fee of accumulated material</li> <li>Spill kits maintained</li> <li>Containment area drain valve closed</li> </ul> | good                |   |  |

PG&E Colusa Generating Station  
**Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 11/27/13 0900  
 Name and Signature of Inspector(s): Charles Price 

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected  | Items to Inspect   | Observations/ Notes                                    | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|---|--|--|---|--|
| Virgin oil and used oil/hazardous waste modular storage buildings | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/ leaks</li> <li>Storm drain mat, if required</li> <li>Containment free of accumulated material</li> </ul>                                      | good   |   |  |
| Transformers  | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Containment free of accumulated material</li> <li>Containment area drain valve closed</li> </ul>                                | CT 1 Excitation appears to have had contact with valve | make sure valve is on larger leaking - clean  | 12/13  |
| Turbine lube oil systems  | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Containment free of accumulated material</li> <li>Spill kits maintained</li> <li>Containment area drain valve closed</li> </ul> | lube at least below STG is good                        | clean oil leak below STG                      | 12/13  |
| Boiler feedwater pumps  | <ul style="list-style-type: none"> <li>General housekeeping</li> <li>Evidence of spills/leaks</li> <li>Containment free of accumulated material</li> <li>Containment area drain valve closed</li> </ul>                                | good   |   |  |

**PG&E Colusa Generating Station  
 Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 12/30/13 0900  
 Name and Signature of Inspector(s): Chelsa Lee

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected  | Items to Inspect  | Observations/ Notes | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|---|---|---------------------|---|--|
| Cycle chemical feed shelter                             | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | good                |   |  |
| Wet surface air cooler chemical feed shelter            | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | good                |   |  |
| Ammonia dosing skid                                     | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | good                |   |  |
| Water treatment building outdoor chemical storage areas | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment fee of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | good                |   |  |

**PG&E Colusa Generating Station  
 Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 12/30/13 09:00

Name and Signature of Inspector(s): Charles Pice *CPice*

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected  | Items to Inspect   | Observations/ Notes | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|---|--|---------------------|---|--|
| Virgin oil and used oil/hazardous waste modular storage buildings | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/ leaks</li> <li>• Storm drain mat, if required</li> <li>• Containment free of accumulated material</li> </ul>  | <i>good</i>         |   |  |
| Transformers  | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment free of accumulated material</li> <li>• Containment area drain valve closed</li> </ul>                                  | <i>good</i>         |   |  |
| Turbine lube oil systems  | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment free of accumulated material</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> </ul> | <i>good</i>         |   |  |
| Boiler feedwater pumps  | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Containment free of accumulated material</li> <li>• Containment area drain valve closed</li> </ul>                                  | <i>good</i>         |   |  |

**PG&E Colusa Generating Station  
 Monthly Storm Water Inspection Sheet**

Date and Time of Inspection: 12/30/13 0500

Name and Signature of Inspector(s): Charles R.icc

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected                     | Items to Inspect  | Observations/ Notes             | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|------------------------------------|---|---------------------------------|---|--|
| Zero liquid discharge (ZLD) system | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> <li>• Containment fee of accumulated material</li> </ul> | Needs cleaning salt on concrete |   | cleaned by ABS 2nd week of January                                       |
| Aqueous ammonia storage tank       | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> <li>• Spill kits maintained</li> <li>• Containment area drain valve closed</li> <li>• Containment fee of accumulated material</li> </ul> | good                            |   |  |
| Air cooled condenser               | <ul style="list-style-type: none"> <li>• Evidence of oil spills/leaks from gear boxes</li> </ul>  | good                            |   |  |
| Oil/water separator                | <ul style="list-style-type: none"> <li>• General housekeeping</li> <li>• Evidence of spills/leaks</li> </ul>  | Good                            |   |  |

**PG&E Colusa Generating Station  
 Monthly Storm Water Inspection Sheet**


Date and Time of Inspection: 12/30/13 0900

Name and Signature of Inspector(s): Charles Price 

When complete, form should be submitted to the Senior Environmental Consultant for assignment and follow-up on corrective actions. When complete, forms should be filed in Appendix K of the SWPPP

| Area Inspected   | Items to Inspect   | Observations/ Notes  | Corrective Actions Required/Responsible Party | Date Corrective Action Completed (Complete within 14 days of assignment) |
|--|--|--|---|--|
| Trash roll-off bins, scrap metal bins, dumpsters or rolloff containers | <ul style="list-style-type: none"> <li>• Good housekeeping</li> <li>• Lids or covers in place</li> <li>• Evidence of liquid leaking from bin</li> <li>• Appropriate materials placed in dumpster</li> <li>• Adequate capacity</li> </ul>   | Good   |   |  |
| General housekeeping   | <ul style="list-style-type: none"> <li>• Accumulations of trash, debris, or sediment with the potential to enter storm drains?</li> <li>• No cars or trucks leaking automotive fluids.</li> <li>• No automotive fluid accumulations in parking areas.</li> <li>• Appropriate stormwater controls exercised at construction areas involving earth disturbances or stockpiling of bulk materials.</li> </ul> | Good   |   |  |
| Erosion Control  | <ul style="list-style-type: none"> <li>• Erosion or grade deterioration observed?</li> <li>• Sediment accumulation in catch basins, storm drains, or gutters.</li> </ul>   | Still need some improvement around the southwest portion of area |   | Completed<br>2/28/14   |

**Appendix 5, Soil & Water -7**




**Per Soil &Water 7 the following is required: “the project owner shall submit any related monitoring required by the agreement to the CPM in the annual compliance report. The project owner shall submit any notice of violations from the Glenn Colusa Irrigation District to the CPM within 10 days of receipt and fully explain the corrective actions taken in the next annual compliance report.”**

There are no reporting or monitoring requirements in the water agreement with the Glenn Colusa Irrigation District. All readings are taken on a monthly basis by GCID staff from a meter they required us to install.

No notice of violations issued by GCID in the 2013 reporting year.

**Appendix 6, Soil & Water -8**



**Per Soil &Water 8 the following is required: “the project owner shall submit a water use summary to the CPM in the annual compliance report. The report shall distinguish the recorded water uses for industrial, landscape irrigation, and potable and sanitary purposes. The project owner shall provide a report on the servicing, testing, and calibration of the metering devices in the annual compliance report.”**

The records of water use for Industrial, Sanitation and Irrigation water used at the Colusa Generating Station for 2013 are being submitted here as required.

There are no servicing, testing or calibration requirements per the Operations and Maintenance Manuals of the Meters.

| CEC-1304 Schedule 3 Part A (page 1)<br>Annual Water Supply and Use, and Wastewater Discharge Report |   |  |                                      |  |  | Year                                     | 2013  |               |               |
|---|---|--|--------------------------------------|--|--|--|---|---------------|---------------|
|   |   |  |                                      |  |  | CEC Plant ID                             | 06-AFC-9  |               |               |
|   |   |  |                                      |  |  | EIA Plant ID                             |   |               |               |
| Section 1. Power Plant Water Supply   |   |  |                                      |  |  |  |   |               |               |
| 1a  | Primary Water Supply Source   | Agricultural Canal   |                                      |  |  | 1e                                       | Backup Water Supply Source  | N/A           |               |
| 1b  | Name of Primary Water Purveyor, Wastewater Supplier, or Well ID(s)  | Tehama Colusa Canal Authority/Glen Colusa Irrigation District  |                                      |  |  | 1f                                       | Name of Backup Water Purveyor, Wastewater Supplier, or Well ID(s) | N/A           |               |
| 1c  | Primary Water Supply Average Total Dissolved Solids (mg/l)  | 90   |                                      |  |  | 1g                                       | Backup Water Supply Average Total Dissolved Solids (mg/l)         | N/A           |               |
| 1d  | Regional Water Quality Control Board  | Central Valley Regional Water Quality Control Board  |                                      |  |  |  |   |               |               |
| Section 2. Power Plant Water Use  |   |  |                                      |  |  |  |   |               |               |
| 2a  | <input type="checkbox"/> Check this box if water use at the power plant is not metered and cannot reasonably estimated. |  |                                      |  |  |  |   |               |               |
| 2b  | Volume of Water Required (in gallons)   | Check the boxes below if the categorized water use is not metered and cannot reasonably be estimated or is not applicable. |                                      |  |  |  |   |               |               |
|   |   | Sanitation <input type="checkbox"/>  | Landscaping <input type="checkbox"/> | Solar Mirror Washing <input checked="" type="checkbox"/> | Dust Suppression <input checked="" type="checkbox"/> | Other Water Use <input type="checkbox"/> | Daily Maximum <input checked="" type="checkbox"/>                 |               |               |
|   | January   | 3,971  |                                      |  |  | 93,784                                   |   |               |               |
|   | February  | 3,832  |                                      |  |  | 3,832                                    |   |               |               |
|   | March   | 4,488  | 2277.5                               |  |  | 899,102                                  |   |               |               |
|   | April   | 2,148  | 4400                                 |  |  | 2,062,609                                |   |               |               |
|   | May   | 12,049   | 5273                                 |  |  | 7,333,886                                |   |               |               |
|   | June  | 10,818   | 3915                                 |  |  | 1,930,600                                |   |               |               |
|   | July  | 23,722   | 7767                                 |  |  | 7,811,755                                |   |               |               |
|   | August  | 14,646   | 4550                                 |  |  | 2,845,038                                |   |               |               |
|   | September   | 10,187   | 2705                                 |  |  | 3,356,412                                |   |               |               |
|   | October   | 6,248  |                                      |  |  | 1,394,913                                |   |               |               |
|   | November  | 7,335  |                                      |  |  | 1,305,846                                |   |               |               |
| December  | 5,410   |  |                                      |  | 3,155,349  |  |   |               |               |
| 2c  | Metering Frequency  | Recorded Monthly   |                                      | Metering Technology                                      | Inline analog meters                                 |  |   |               |               |
| Section 3. Power Plant Wastewater Disposal  |   |  |                                      |  |  |  |   |               |               |
| 3a  | <input type="checkbox"/> Check box if wastewater is not metered and cannot reasonably estimated.                        |  |                                      |  |  |  | Volume of Discharged Waste (in gallons)                           | Daily Maximum | Monthly Total |
| 3b  | Wastewater Disposal Method  | Zero Liquid Discharge/Septic System  |                                      |  |  | 3i                                       | January   | N/A           |               |
| 3c  | Average Total Dissolved Solids (mg/l)   | N/A  |                                      |  |  | February                                 | N/A   |               |               |
| 3d  | Equipment Manufacturer  | Aquatech   |                                      |  |  | March                                    | N/A   |               |               |
| 3e  | Year of Installation  | 2010   |                                      |  |  | April                                    | N/A   |               |               |
| 3f  | Waste Reduction Equipment or Measures Taken   | Zero Liquid Discharge  |                                      |  |  | May                                      | N/A   |               |               |
|   |   |  |                                      |  |  | June                                     | N/A   |               |               |
| 3g  | Name of the Facility or Water Body Receiving the Wastewater   | N/A  |                                      |  |  | July                                     | N/A   |               |               |
|   |   |  |                                      |  |  | August                                   | N/A   |               |               |
| 3h  | Notes: Process waste water is ran through a crystallizer that removes the solids and vaporiz                            |  |                                      |  |  | September                                | N/A   |               |               |
|   |   |  |                                      |  |  | October                                  | N/A   |               |               |
|   |   |  |                                      |  |  | November                                 | N/A   |               |               |
|   |   |  |                                      |  |  | December                                 | N/A   | N/A           |               |


# Declaration

**Person submitting the Report:** Charles Price  
Senior Environment Consultant  
Pacific Gas and Electric Company  
4780 Dirks Road  
Street Address 2  
Maxwell, CA 95955  
530-934-9007  
530-934-9024  
[crpf@pge.com](mailto:crpf@pge.com)

**Company responsible for submitting the Report:** Pacific Gas and Electric Company  
4780 Dirks Road  
Street Address 2  
Maxwell, CA 95955  
530-934-9007  
530-934-9024  
[crpf@pge.com](mailto:crpf@pge.com)

**Reporting Period:** 2013

I certify under the penalty of perjury of the laws of the State of California that I am authorized by Pacific Gas and Electric Company to submit the enclosed report. This report fulfills the requirement for CCR, Title 20, Division 2, Section 1304. The matters contained in this report are, to the best of my knowledge and belief and based on diligent investigation, true, accurate, complete and in compliance with these regulations.



Charles Price, Senior Environment Consultant

February 12, 2013


Date

---

**Signed declaration to be submitted to: California Energy Commission**

1. via email to [QFERGEN@energy.state.ca.us](mailto:QFERGEN@energy.state.ca.us) as a PDF attachment or;
2. via facsimile to (916) 654-4559 or;
3. via US postal mail to 1516 Ninth Street, MS-20, Sacramento CA 95814

**Appendix 7, Soil & Water - 9**



**Per Soil &Water 9, in regards to the Septic System, the following is required: “Any testing results or correspondence exchanged between the project owner and the California Department of Health Services or the Colusa County Environmental Health Division.”**

There is no testing required for the Septic System at the Colusa Generating Station and there was no formal correspondence with the Colusa County Department of Environmental Health. In 2012 we signed a maintenance contract with Hydrotec Solutions Inc., to provide quarterly maintenance of our septic system in accordance with our O&M manual. This company was recommended to us by the Colusa County Department of Environmental Health. They began their quarterly maintenance in the third quarter of 2012 and have continued through the present.

Attached is their contract and their reports for 2013.



## Contract (Short Form)

This is a Contract between the below named Contractor ("Contractor"), a California corporation, and Pacific Gas and Electric Company ("PG&E"), a California corporation with its headquarters located at 77 Beale Street, San Francisco, California 94105.

|                                 |                                |   |
|---------------------------------|--------------------------------|---|
| <b>Contractor's Legal Name:</b> | HYDROTEC SOLUTIONS, INC.       | <b>PG&amp;E Contract No. 3500942748</b>   |
| <b>Contractor's Address:</b>    | PO Box 7098<br>Chico, CA 95927 | <b>This Contract consists of 9 pages.</b> |

**Project Name:** Septic System Maintenance

**Job Location:** Colusa Generating Station, Maxwell, CA

**WORK:** Contractor shall, at its own risk and expense, perform the Work described in this Contract and furnish all labor, equipment, and materials necessary to complete the Work as summarized below and as more fully described in Attachment 2, Scope of Work. This is not an exclusive Contract. This Contract does not guarantee Contractor any Work nor is there any guarantee as to any volume or duration of Work.

Four times per year maintenance of septic system at the Colusa Generating Station.

Any letters, drawings, specifications, or other material attached hereto or referred to herein, as well as the terms and conditions printed on Pages 3 and 6 hereof, shall be deemed a part of this contract. In cases where PG&E's General Conditions are attached, the provisions thereof shall prevail over those incorporated in this contract, in case of conflict.

**ATTACHMENTS:** Each of the following documents is attached to this Contract and incorporated herein by this reference:

Attachment 1: Short Form Terms and Conditions, Pages 3-5.

Attachment 2: Scope of Work, Pages 8-9

**CONTRACT TERM:** This Contract is effective upon signature by both parties and expires on 6/30/2015.

**COMPLETION:** Contractor shall commence performance hereof when directed to do so by PG&E. Work shall be completed by the completion date of 6/30/2015. Time is of the essence.

**INSURANCE:** Contractor shall maintain insurance in accordance with the Insurance Requirements in Attachment 1, Short Form Terms and Conditions.

**TERMS OF PAYMENT:** In accordance with the Payments provision of Attachment 1, Short Form Terms and Conditions.

**CONSIDERATION:** As full consideration for satisfactory performance of the Work by Contractor, PG&E's total obligation to Contractor shall not exceed the following amount. This amount is exclusive of all taxes incurred in the performance of the Work. Any change to this amount shall only be authorized in writing by a PG&E Contract Change Order, fully executed by both PG&E and Contractor.

**TOTAL: \$ 4,020.00**

**THE PARTIES, BY SIGNATURE OF THEIR AUTHORIZED REPRESENTATIVES, HEREBY AGREE TO THE TERMS OF THIS CONTRACT.**

| PACIFIC GAS AND ELECTRIC COMPANY |                        | CONTRACTOR: HYDROTECH SOLUTIONS, INC. |  |
|----------------------------------|------------------------|---------------------------------------|--|
| Signature                        |                        | Signature                             |  |
| Name                             | Laurie Ellison         | Name                                  |  |
| Title                            | Procurement Specialist | Title                                 |  |
| Date                             |                        | Date                                  |  |



| ADMINISTRATION   |   |   |  |
|--|---|---|--|
| <b>PG&amp;E Negotiator</b>   | Laurie Ellison  | <b>Contractor Representative</b>  | Patrice Sorenson   |
| <b>Phone</b>   | (805) 748-3937; (530) 896-4225  | <b>Phone</b>  | (530) 891-4420   |
| <b>Email</b>   | <a href="mailto:LNB5@pge.com">LNB5@pge.com</a>  | <b>Email</b>  | <a href="mailto:hydrotec@gmail.com">hydrotec@gmail.com</a> |
| <b>Accounting Reference</b>  | PR 12329873   |   |  |
| <b>PG&amp;E Work Supervisor:</b>   | Charles Price   | <b>Phone:</b>   | (530) 934-9007   |
| <b>INVOICE INSTRUCTIONS:</b><br>Contractor shall send invoices for each payment when due, showing the Contract number, to:<br>PACIFIC GAS AND ELECTRIC COMPANY | <b>Send ORIGINAL Invoice to:</b>  | PG&E Accounts Payable*<br>PO Box 7760<br>San Francisco, CA 94120-7760   |  |
|  | <b>Send COPY of Invoice to:</b>   | Michelle Benjamin<br>PG&E – Colusa Generating Station<br>PO Box 398, Maxwell, CA 95955<br>Email: <a href="mailto:MLBH@pge.com">MLBH@pge.com</a> |  |
|  | For information regarding invoice status, call PG&E's Paid Help Line at (800) 756-PAID (7243) or go to AP Web Reporting site at <a href="http://www.pge.com/actpay">www.pge.com/actpay</a> .<br><b>*Note:</b> Contractors using the XIGN System should not mail a copy of the invoice to PG&E Accounts Payable. |   |  |

| INTERNAL PG&E USE ONLY         |  |  |
|--------------------------------|--|--|
| <b>Distribution Date</b>       |  |  |
| <b>Distribution of Copies</b>  | <input type="checkbox"/> SRM Contracts ("25" series): Buyer uploads an executed copy in SRM. Retain an executed copy in the local PG&E contract file.  | <input checked="" type="checkbox"/> Contractor: Send an executed copy to the contractor. |
|                                | <input type="checkbox"/> SAP Contracts ("35" series): Send an executed copy to Document Services, Mail Code N5D, 245 Market St., S. F. (If buyer has access in SAP to upload documents, then it is not necessary to send a copy to Document Services.) |  |
|                                | <input checked="" type="checkbox"/> Work Supervisor Charles Price  | <input type="checkbox"/> Manager   |
|                                | <input type="checkbox"/> Invoice Approver  | <input type="checkbox"/> Supervisor  |
|                                | <input type="checkbox"/> V.P.  | <input checked="" type="checkbox"/> Sourcing/ Purchasing Laurie Ellison                  |
|                                | <input type="checkbox"/> Director  | <input type="checkbox"/> Law   |
|                                | <input type="checkbox"/> Other   | <input type="checkbox"/> Other   |
| <input type="checkbox"/> Other | <input type="checkbox"/> Other   |  |



**Contract – Short Form**  
**Attachment 1**  
**Short Form Terms and Conditions**

**1. INDEPENDENT CONTRACTOR.** Contractor is an independent contractor, and all persons hired by Contractor in connection with this Contract shall be employees or subcontractors of Contractor and shall not be construed as employees or agents of PG&E in any respect.

**2. NON EXCLUSIVITY.** THIS IS NOT AN EXCLUSIVE CONTRACT. THIS CONTRACT DOES NOT GUARANTEE CONTRACTOR ANY VOLUME OR DURATION OF WORK.

**3. AMENDMENTS; NON-WAIVER.** No modification or change to this Contract, or waiver of any breach or default, shall be binding or effective unless expressly set forth in writing by Change Order signed by the authorized representative of each Party. Waiver by either Party of any breach or default shall not be deemed to be a waiver of any other breach or default of the same or any other requirement, nor shall any waiver of an incident of breach or default constitute a continuing waiver of the same.

**4. SUBCONTRACTS.** Contractor shall not enter into subcontracts ("Subcontracts") without the prior written approval of PG&E. PG&E's approval of any Subcontract shall not relieve Contractor of its obligations to PG&E under this Contract. The provisions and obligations of this Contract shall apply to any Subcontract and Contractor shall be responsible to PG&E for any damages to PG&E arising out of Subcontracts not in accordance with this Contract. Nothing in this Contract shall create any contractual relations between a Subcontractor and PG&E.

**5. BILLING AND PAYMENT.**

**5.1 Billing. (a) Time and Materials:** Contractor shall submit invoices monthly for time and materials work according to the billing rates in the Contract. **(b) Lump Sum and Unit Price Work:** Contractor shall submit an invoice upon completion and final acceptance by PG&E of all lump sum and unit price Work.

**5.2 Expenses.** All reimbursable expenses shall be reasonable, ordinary, and necessary and shall be billed to PG&E at cost to Contractor. All air travel costs within or outside of the United States will be reimbursed only on a coach fare basis and all rental car costs will be reimbursed only on a subcompact rate basis. All other reimbursable mileage shall be at the current IRS rate.

**5.3 Payment.** Subject to PG&E invoice approval, payment will be discounted 2 percent of the invoice total amount for payments made to Contractor within fifteen (15) days, otherwise, payment term is Net forty-five (45) days after receipt of a correct invoice. PG&E may withhold from the payment any agreed withholding until satisfactory completion of all the Work, or which in PG&E's reasonable opinion is necessary to provide security against all loss, damage, expense and liability covered by the indemnity provision. PG&E will notify Contractor of any invoice deficiencies or will return the invoice to Contractor with the deficiencies noted. Contractor shall provide to PG&E such documents or information correcting such deficiencies, or for invoices returned to Contractor, Contractor shall resubmit a corrected invoice.

**5.4 Final Invoice.** The final invoice shall be marked "FINAL" and must be received by PG&E within sixty (60) calendar days after completion of the Work. PG&E will not be liable for payment of any late invoices that are received by PG&E beyond such 60 day period.

**5.5 Withholding.** PG&E may withhold from the final payment due Contractor hereunder such amounts as, in PG&E opinion, are

reasonably necessary to provide security against all loss, damage, expense and liability covered by the indemnity provision.

**5.6 Delinquent Accounts.** PG&E may retain from any payments due hereunder sufficient funds to discharge any delinquent accounts of Contractor for which liens on PG&E's property have been or can be filed, and PG&E may at any time pay therefrom, for Contractor's account, such amounts as are admittedly due thereon.

**6. ADDITIONAL WORK OR CHANGES IN WORK.**

**6.1 Procedure For Additional Work.** Before proceeding with any work involving possible claims for extra compensation not specified in the Contract, Contractor shall submit in writing to PG&E a detailed estimate of the cost for such proposed work, including extensions and Change Orders, as follows:

- (a) Description of work to be performed, including detailed breakdown by identifiable tasks,
- (b) Estimated cost of each task, and
- (c) Expected date of completion of each task.

**6.2 PG&E Approval Needed For Additional Work.** Contractor shall not proceed with any work not authorized in the Contract without first receiving specific written authorization or a Change Order signed by PG&E. CONTRACTOR AGREES THAT ALL COSTS FOR ANY SUCH MODIFICATION OR CHANGE PERFORMED BY CONTRACTOR WITHOUT THE PRIOR WRITTEN APPROVAL OF PG&E'S REPRESENTATIVE AUTHORIZED TO APPROVE SUCH CHANGE SHALL BE AT CONTRACTOR'S SOLE RISK AND EXPENSE.

**6.3 PG&E Changes To Work.** PG&E reserves the right to make such changes in Work, specifications, or level of effort as may be necessary or desirable, and any difference in Contract price resulting from such changes shall be approved in writing by PG&E before the Work is begun.

**7. SAFETY.**

**7.1 Performance of Work:** Contractor shall plan and conduct the Work to safeguard adequately all persons and property from injury. Contractor shall direct the performance of the Work in compliance with reasonable safety regulations and work practices and with all applicable Federal, State and local laws, rules and regulations, including, but not limited to, "occupational safety and health standards" promulgated by the U.S. Secretary of Labor and safety orders of the California Division of Industrial Safety. PG&E may require Contractor to observe reasonable safety precautions in addition to those in use or proposed by Contractor. Neither the giving of such special instructions by PG&E nor the adherence thereto by Contractor shall relieve Contractor of its sole responsibility to maintain safe and efficient working conditions.

**7.2 Injury and Illness Prevention Program:** In performing the Work under this Contract, Contractor acknowledges that it has an effective Injury and Illness Prevention Program which meets the requirements of all applicable laws and regulations, including but not limited to Section 6401.7 of the California Labor Code. Contractor shall ensure that any Subcontractor hired by Contractor to perform any portion of the Work under this Contract shall also have an effective Injury and Illness Prevention Program. If the Contractor has any



employees in California, even if those employees do not perform Work under this Contract, the attached Compliance Certificate (Exhibit 1) shall be executed by the person with the authority and responsibility for implementing and administering such Injury and Illness and Prevention Program.

**7.3. Hazardous Materials Warning.** The California Health and Safety Code requires businesses to provide warnings prior to exposing individuals to materials listed by the Governor as chemicals "known to the State of California to cause cancer, birth defects or reproductive harm." PG&E uses chemicals on the Governor's list at many of its facilities. In addition, many of these chemicals are present at non-PG&E-owned facilities and locations. Accordingly, in performing the Work or services contemplated under this Contract, Contractor, its employees, agents, and Subcontractors may be exposed to chemicals on the Governor's list. Contractor is responsible for notifying its employees, agents, and Subcontractors that Work performed hereunder may result in exposures to chemicals on the Governor's list.

**8. WORKMANSHIP.** In addition to the warranties implied in fact or in law, Contractor warrants that it will perform the Work with the degree of skill and care required by currently prevailing best industry practices. The equipment, material and parts furnished by Contractor, whether or not manufactured by Contractor, shall be of the kind and quality described in the Contract, free of defects in workmanship, material, design, and title, shall be of good and merchantable quality, and shall be fit for its intended purpose. Contractor shall repair or replace at its expense any part of the Work that develops defects due to faulty material or workmanship within a period of one year after being placed in operation by PG&E. Contractor shall at its expense repair or replace other work or equipment damaged as the result of the defects, or as a result of the repairing thereof, and hold PG&E harmless from repair expenses. Neither acceptance of the Work by PG&E nor payment therefore shall relieve Contractor from liability under the indemnity or any of the guarantees contained in or implied by this Contract.

**9. TERMINATION OR CANCELLATION OF CONTRACT.** PG&E may suspend, terminate, or cancel the Contract upon written notice to Contractor. PG&E shall be liable to Contractor only for the compensation earned on the Work performed to the date of termination or cancellation. Contractor shall not be entitled to any payment for lost or anticipated profits or overhead on uncompleted portions of the Work. Any reports, drawings or other documents prepared for PG&E prior to the effective date of such termination or cancellation shall be delivered to PG&E by Contractor prior to PG&E's release of its final payment to Contractor.

**10. INFRINGEMENT PROTECTION.** All royalties or other charges for any patent, trademark, or copyright to be used in the Work shall be considered as included in the Contract price. Contractor shall indemnify PG&E against all loss, damage, expense, and liability arising out of the infringement or alleged infringement of any patent, trademark, copyright or other intellectual property right by the equipment, material and parts furnished by Contractor.

**11. INDEMNIFICATION.** Contractor shall indemnify PG&E, its directors, officers, agents, and employees, against all loss, damage, expense and liability resulting from injury to or death of person, including, but not limited to, employees of PG&E or Contractor, or injury to property, including, but not limited to, property of PG&E or Contractor, arising out of or in any way connected with the performance of this contract, however caused, regardless of any negligence of PG&E, whether active or passive, excepting only such injury or death or property damage as may be caused by the sole negligence or willful misconduct of PG&E. Contractor shall, on PG&E's request, defend any suit asserting a claim covered by this indemnity. Contractor shall pay all costs that may be incurred by PG&E in enforcing this indemnity, including reasonable attorney's fees.

**12. TAX WITHHOLDING.** Contractor represents and warrants that it will withhold all taxes, if any, which are required to be withheld under applicable law with respect to payments to persons hired by Contractor who perform services for PG&E. Contractor shall indemnify and hold PG&E harmless, on an after-tax basis, for any liability incurred by PG&E as a result of Contractor's failure to institute any such required withholding.

**13. INCIDENTAL AND CONSEQUENTIAL DAMAGES.** PG&E SHALL NOT BE LIABLE FOR ANY INCIDENTAL, SPECIAL OR CONSEQUENTIAL DAMAGES, INCLUDING BUT NOT LIMITED TO LOSS OF REVENUES OR PROFITS, COMMITMENTS TO SUBCONTRACTORS, RENTAL OR LEASE AGREEMENTS, AND PERSONAL SERVICE CONTRACTS, UNLESS EXPRESSLY AUTHORIZED IN WRITING BY PG&E.

**14. INSURANCE.** Contractor shall maintain the following insurance coverage. Contractor is also responsible for its Subcontractors maintaining sufficient limits of the same coverage.

**14.1 Workers' Compensation and Employers' Liability.** Workers' Compensation insurance complying with any applicable labor codes, acts, laws or statutes, state or federal, where Contractor performs work. Employers' Liability insurance shall not be less than \$1,000,000 for injury or death each accident.

**14.2 Commercial General Liability:** (a) Coverage shall be at least as broad as the Insurance Services Office (ISO) Commercial General Liability Coverage occurrence form, with no coverage deletions. The limit shall not be less than \$1,000,000 each occurrence for bodily injury, property damage and personal injury. If coverage is subject to a general aggregate limit, this aggregate limit shall be twice the occurrence limit. (b) Coverage shall: (1) By "Additional Insured" endorsement add as insureds PG&E, its directors, officers, agents and employees with respect to liability arising out of work performed by or for the Contractor; and (2) Be endorsed to specify that the Contractor's insurance is primary and that any insurance or self-insurance maintained by PG&E shall not contribute with it.

**14.3 Business Auto.** Coverage shall be at least as broad as the Insurance Services Office (ISO) Business Auto Coverage form covering Automobile liability, code 1 "any auto." The limit shall not be less than \$1,000,000 each accident for bodily injury and property damage.

**14.4 Insurance Documentation Requirements.** (a) Before it can begin the Work, Contractor must first provide PG&E with certificates of insurance and endorsements of all required insurance; (b) Should any of the above described policies be cancelled before the expiration date thereof, the insurer shall deliver notification to PG&E in accordance with the policy provisions; (c) PG&E uses a third party vendor, Exigis, to confirm and collect insurance documents. Vendor and broker will be required to register as "service provider." Certificates of insurance and endorsements shall be signed and submitted by a person authorized by that insurer to bind coverage on its behalf, and submitted through the Exigis website at: <https://prod1.exigis.com/pge>, Helpline: 1 (888) 280-0178, Certificate Holder: Pacific Gas and Electric Company, c/o Exigis, <https://prod1.exigis.com/pge>; (d) PG&E may inspect the original policies or require complete certified copies, at any time; and (e) Upon request, Contractor shall furnish PG&E the same evidence of insurance for its Subcontractors as PG&E requires of Contractor.

**15. ASSIGNMENT.** PG&E may assign this Contract, in whole or in part, or its rights and obligations hereunder, directly or indirectly, by operation of law or otherwise, without the Contractor's prior written consent, provided PG&E remains obligated for payments unless otherwise agreed by Contractor. Contractor may not assign this Contract, in whole or in part, or its rights and obligations hereunder, directly or indirectly, by operation of law or otherwise without PG&E's prior written consent, except that Contractor may assign to



Contractor's corporate affiliate in which Contractor holds a majority interest, provided that both the Contractor and its affiliate remain obligated under this Contract. Subject to the foregoing, this Contract shall be binding upon and inure to the benefit of the successors and assigns of the Parties hereto.

## 16. PG&E'S SUPPLIER DIVERSITY

**16.1 PG&E'S POLICY:** It is PG&E's policy that Women, Minority, and Disabled Veteran Business Enterprises (WMDVBEs) shall have the maximum practicable opportunity to participate in providing the products and services it purchases.

**16.1.1** For all Contracts, the Contractor agrees to comply, and to require all Subcontractors and sub-subcontractors to comply, with PG&E's Supplier Diversity Policy, as set forth in Exhibit 1 hereto. The Contractor shall provide to each prospective Subcontractor a copy of Exhibit 1.

**16.1.2** In addition, for Contracts exceeding \$500,000 (or \$1 million for construction contracts), the Contractor must comply with the Policy Regarding Utilization of Small Business Concerns and Small Disadvantaged Business concerns, as described in Exhibit 2 hereto. The Subcontracting Plan for these contracts must include provisions for implementing the terms prescribed in Exhibit 2.

**16.1.2.1** Small Business, and Small Disadvantaged Business Subcontracting Plans are not required for small business contractors, personal service contracts, contracts that will be performed entirely outside of the United States and its territories, or modifications to existing contracts which do not contain subcontracting potential.

**16.1.3** For all contracts, the Contractor shall act in accordance with the Subcontracting Plan in the performance of the Work and in the award of all Subcontracts.

**16.1.4** All Bidders must describe with their submission how they will comply with the mandatory requirements of Exhibit 1. The requirements of Exhibit 1 and the successful Bidder's response will be incorporated into the Contract.

**16.1.5** Each proposal will be evaluated using a formula of weighted and defined criteria including the strength of its proposed compliance with PG&E's Supplier Diversity Policy.

## 17. BUSINESS ETHICS AND AVAILABILITY OF INFORMATION.

### 17.1 Conflict of Interest and Business Ethics.

(a) Contractor shall not offer, or cause to be offered, gifts, entertainment, payments, loans, services, benefits, or any other consideration of more than a nominal value to PG&E's employees, their families, vendors, subcontractors, or third parties. (b) Contractor shall exercise reasonable care and diligence to prevent any actions or conditions which could result in a conflict with PG&E's interest.

**17.2 Availability of Information:** PG&E's authorized representatives shall have access at reasonable times to all of the Contractor's and Subcontractors' personnel and records during the term of the Contract and for three years thereafter for the purpose of verifying the quantity and quality of work, reimbursable costs, accuracy of billings, and compliance with the Conflict of Interest and Business Ethics clause. Contractor shall promptly submit payment, including accrued interest, for any inaccuracies disclosed in such audit. Contractor shall include the requirements of this Article 16 in any Subcontracts. Except for the review for compliance with the Conflict of Interest and Business Ethics clause, this paragraph shall not apply to contracts performed solely on a lump-sum or fixed unit rate basis.

## 18. COMPLIANCE WITH LAWS.

**18.1** In performing the Work, Contractor shall comply with all applicable Federal, State and local laws, rules and regulations, and shall obtain all applicable licenses and permits for the conduct of its business and the performance of the Work.

**18.2** In accordance with Section 7912 of the California Public Utilities Code, Contractor agrees to report annually to PG&E the number of California residents employed by Contractor, calculated on a full-time or full-time equivalent basis, who are personally providing services to PG&E.

**19. CHOICE OF LAWS.** This Contract shall be construed and interpreted in accordance with the laws of the State of California, excluding any choice of law rules which may direct the application of the laws of another jurisdiction.

**20. SEVERABILITY.** If any provision of this Contract is determined to be illegal, unenforceable, or invalid in whole or in part, such provision or part thereof shall be stricken from this Contract and shall not affect the legality, enforceability or validity of the remainder of this Contract. If any provision or part thereof of this Contract is stricken in accordance with the provisions of this Article, it shall be replaced, to the extent possible, with a legal, enforceable, and valid provision that is as similar in intent to the stricken provision as is legally possible.

**21. SURVIVAL.** The provisions of this Contract which by their nature should survive expiration, cancellation or other termination of this Contract, including but not limited to provisions regarding warranty, indemnity, confidentiality and availability of information, shall survive such expiration, cancellation or other termination.

**22. ENTIRE AGREEMENT.** This Contract constitutes the entire agreement and understanding between Contractor and PG&E as to the subject matter of the Contract and supersedes all prior or contemporaneous agreements, commitments, representations, writings, and discussions, whether oral or written.

**EXHIBIT 1**

**POLICY REGARDING UTILIZATION OF SMALL BUSINESS CONCERNS AND SMALL DISADVANTAGED BUSINESS CONCERNS**

The following policy of the United States shall be adhered to in the performance of this Contract:

- a) It is the policy of the United States that small business concerns and small business concerns owned and controlled by socially and economically disadvantaged individuals shall have the maximum practicable opportunity to participate in performing contracts let by any Federal Agency, including contracts and subcontracts for subsystems, assemblies, components, and related services for major systems. It is further the policy of the United States that prime contractors establish procedures to ensure the timely payment of amounts due pursuant to the terms of their subcontracts with small business concerns and small business concerns owned and controlled by socially and economically disadvantaged individuals.
- b) Consultant hereby agrees to carry out this policy in the awarding of subcontracts to the fullest extent consistent with efficient contract performance. Consultant further agrees to cooperate in any studies or surveys as may be conducted by the United States Small Business Administration or the awarding agency of the United States as may be necessary to determine the extent of Consultant's compliance with this clause.
- c) As used in this Contract, the term "small business concern" shall mean a small business as defined in Section 3 of the Small Business Act and relevant regulations promulgated pursuant thereto. The term "small business concern owned and controlled by socially and economically disadvantaged individuals" shall mean a small business concern (1) which is at least 51 percent unconditionally owned by one or more socially and economically disadvantaged individuals; or, in the case of any publicly owned business, at least 51 percent of the stock of which is unconditionally owned by one or more socially and economically disadvantaged individuals; and (2) whose management and daily business operations are controlled by one or more of such individuals. This term also means a small business concern that is at least 51 percent unconditionally owned by an economically disadvantaged Indian tribe or Native Hawaiian Organization, or a publicly owned business having at least 51 percent of its stock unconditionally owned by one of these entities which has its management and daily business controlled by members of an economically disadvantaged Indian tribe or Native Hawaiian Organization, and which meets the requirement of 13 CFR Part 124. Consultant shall presume that socially and economically disadvantaged individuals include Black Americans, Hispanic Americans, Native Americans, Asian-Pacific Americans, Subcontinent Asian Americans, and other minorities, or any other individual found to be disadvantaged by the Administration pursuant to Section 8(a) of the Small Business Act. Consultant shall presume that socially and economically disadvantaged entities also include Indian Tribes and Native Hawaiian Organizations.
- d) Consultant acting in good faith may rely on written representations by its subcontractors regarding their status as either a small business concern or a small business concern owned and controlled by socially and economically disadvantaged individuals.<sup>1</sup>

---

<sup>1</sup> Notwithstanding this provision of the federal statute, all WMDVBE subcontractors must be verified pursuant to the procedures prescribed in Section 2 of CPUC General Order 156, as such procedures may be amended periodically.



## Attachment 2 SCOPE OF WORK

### I. Work Scope

Hydrotec Solutions, Inc. ("Hydrotec") shall perform regular preventive maintenance on the septic system at the Colusa Generating Station. Each year of this contract term, Hydrotec shall make four (4) scheduled maintenance visits to perform the following work:

- Bio-lube Filter Maintenance (\$120 per visit)
- Inspect Piezometers, Measure Scum and Sludge Levels, Read Control Panel (\$60 per visit)
- Compile Maintenance Report and provide to PG&E (\$35 per visit)

### II. Pricing

Total cost per year for above work scope is \$1,340, which shall be invoiced at \$111.67 per month, as outlined in Hydrotec Proposal. Price includes 2 hours of travel time per visit (\$120 per visit). Term of the contract is three (3) years.

### III. Mandatory Safety Requirements at PG&E Work Sites

1. Electrically Energized Facility: Work shall be performed within electrically energized facilities, which warrants extreme caution while working around electrical equipment and power lines. Contractor shall take all precautions to protect its employees and subcontractors from contact with energized equipment and to prevent damage to existing site facilities. Contractor shall not enter an electrically energized facility without an authorized PG&E representative being continually present to observe all phases of work.
2. Personal Protective Equipment: All persons shall wear safety glasses, hard hats and other personal protective equipment necessary to perform their work. Frontal eye protection and hard hats shall be worn at all times. Frontal eye protection may be in the form of safety glasses or prescription eyewear, but in either case must meet the ANSI Z87.1-1989 standard.
3. Flame Resistant Clothing Requirements:
  - a. Contractor shall ensure that all Contractors' personnel wear flame resistant clothing as defined by the American Society for Testing and Materials standard TM F1506-02a, "Standard Performance Specification for Textile Materials for Wearing Apparel for Use by Electrical Workers Exposed to Momentary Electric Arc and Related Thermal Hazards" under any of the following conditions:
    - i. Contractor's personnel are subject to contact with energized circuit parts operating at more than 600 volts,
    - ii. Contractor personnel's clothing could be ignited by flammable material in the work area that could be ignited by an electric arc, or
    - iii. Contractor personnel's clothing could be ignited by molten metal or electric arcs from faulted conductors in the work area.
  - b. Contractor shall ensure that that Contractor's personnel wear flame resistant clothing that has an arc rating greater than or equal to the available heat energy and ensure that personnel wear clothing that could not melt or ignite and continue to burn in the presence of electric arcs to which personnel could be exposed as required by the National Electric Safety Code (NESC-IEEE C2-2007). All garments shall have tags visible from the outside that clearly identifies the garment as Flame Resistant (FR) and clearly indicates the arc rating (HRC category) of the garment. All garments shall have a minimum rating of HRC 2.



- c. All Contractor's personnel requiring access to PG&E Station facilities or PG&E Power Generation Facilities shall be required, at a minimum, to wear flame resistant clothing (long sleeve shirts, long pants or coverall as required) rated HRC 2 with a minimum rating of 8 cal/cm<sup>2</sup> for personal protection as required by the PG&E Arc Flash Hazard Control Procedure (SHC 237).
4. Fall Protection: Contractor shall provide and use Cal OSHA-approved harnesses and lanyards, lifelines or other adequate protection as required when working in elevated positions.
5. Clearances: Contractor shall perform work within clearance points determined and tagged by the PG&E site representative. PG&E will lock out / tag out the unit controls when Contractor arrives on site.
6. Pre-Job Briefing: Work shall not commence until the PG&E site representative and the Contractor have discussed safety and work-related subject matter pertaining to the project.

PGE Colusa Generating Station

---

4TH QTR., 2013 REPORT

COMPLETED: 12/11/13

**2013 PG&E Colusa Generating Station**

| Date     | # days | STEP Tank |            |      | STEP Tank Pump 2: |              |       |
|----------|--------|-----------|------------|------|-------------------|--------------|-------|
|          |        | EC        | Net Cycles | ADC  | ETM               | Net Run Time | ADRT  |
| 11/29/12 | 98     | 570       | 199.00     | 2.03 | 3107.03           | 1090.44      | 11.13 |
| 2/21/13  | 84     | 754       | 184.00     | 2.19 | 4109.15           | 1002.12      | 11.93 |
| 5/23/13  | 91     | 962       | 208.00     | 2.29 | 5229.44           | 1120.29      | 12.31 |
| 8/22/13  | 91     | 1202      | 240.00     | 2.64 | 6229.03           | 999.59       | 10.98 |
| 12/11/13 | 111    | 1479      | 277.00     | 2.50 | 7715.50           | 1486.47      | 13.39 |

|             |                     |
|-------------|---------------------|
| <b>KEY:</b> |                     |
| ADC         | Ave. Daily Cycle    |
| ADRT        | Ave. Daily Run Time |
| EC          | Event Counter       |
| ETM         | Elapsed Time Meter  |
| NET         | Month Total         |

**PIEZOMETER MEASUREMENTS**

---

| <u>2/21/13</u> | <u>TOTAL DEPTH</u> | <u>DEPTH TO H2O</u> |
|----------------|--------------------|---------------------|
| Piez #1        | 2.56'              | 1.75'               |
| Piez #2        | 2.60'              | 1.44'               |
| Piez #3        | 2.82'              | 1.57'               |

---

| <u>5/23/13</u> | <u>TOTAL DEPTH</u> | <u>DEPTH TO H2O</u> |
|----------------|--------------------|---------------------|
| Piez #1        | 2.56'              | 1.62'               |
| Piez #2        | 2.60'              | 1.76'               |
| Piez #3        | 2.82'              | 1.80'               |

---

| <u>8/22/13</u> | <u>TOTAL DEPTH</u> | <u>DEPTH TO H2O</u> |
|----------------|--------------------|---------------------|
| Piez #1        | 2.56'              | DRY                 |
| Piez #2        | 2.60'              | DRY                 |
| Piez #3        | 2.82'              | 1.77'               |

---

| <u>12/11/13</u> | <u>TOTAL DEPTH</u> | <u>DEPTH TO H2O</u> |
|-----------------|--------------------|---------------------|
| Piez #1         | <b>2.56'</b>       | <b>DRY</b>          |
| Piez #2         | <b>2.60'</b>       | <b>DRY</b>          |
| Piez #3         | <b>2.82'</b>       | <b>.87'</b>         |

**SCUM & SLUDGE MEASUREMENTS**

2/21/13

|        | <u>SEPTIC</u> |               | <u>DOSING</u> |               |
|--------|---------------|---------------|---------------|---------------|
|        | <u>INLET</u>  | <u>OUTLET</u> | <u>INLET</u>  | <u>OUTLET</u> |
| SCUM   | 3"            | 0"            | 0"            | 3"            |
| SLUDGE | 5"            | 4"            | 0"            | 1"            |

---

5/23/13

|        | <u>SEPTIC</u> |               | <u>DOSING</u> |               |
|--------|---------------|---------------|---------------|---------------|
|        | <u>INLET</u>  | <u>OUTLET</u> | <u>INLET</u>  | <u>OUTLET</u> |
| SCUM   | 2"            | 0"            | 0"            | 4"            |
| SLUDGE | 5"            | 8"            | 0"            | 3"            |

---

8/22/13

|        | <u>SEPTIC</u> |               | <u>DOSING</u> |               |
|--------|---------------|---------------|---------------|---------------|
|        | <u>INLET</u>  | <u>OUTLET</u> | <u>INLET</u>  | <u>OUTLET</u> |
| SCUM   | 2"            | 0"            | 0"            | 5"            |
| SLUDGE | 8"            | 16"           | 0"            | 3"            |


---

12/11/13

|        | <u>SEPTIC</u> |               | <u>DOSING</u> |               |
|--------|---------------|---------------|---------------|---------------|
|        | <u>INLET</u>  | <u>OUTLET</u> | <u>INLET</u>  | <u>OUTLET</u> |
| SCUM   | 2"            | 0"            | 0"            | 1"            |
| SLUDGE | 7"            | 8"            | 0"            | 1"            |

---


**Appendix 8, TLSN-3**



**Per TLSN-3, the following is required: “Any reports of line-related complaints shall be summarized along with related mitigation measures for the first five years and provided in an annual report to the CPM.”**

There have been no line related complaints.

**Appendix 9, VIS-1**




**Per VIS-1, the following is required: “The project owner shall provide a status report regarding surface treatment maintenance in the Annual Compliance Report. The report shall specify a): the condition of the surfaces of all structures and buildings at the end of the reporting year; b) major maintenance activities that occurred during the reporting year; and c) the schedule of major maintenance activities for the next year.**

Surface coating applications for the most part remain in excellent condition after their completion in March 2011, as a result no maintenance activities occurred in 2013.

There is a possibility that some touch up painting may occur on the steam turbine duct where some heat issues effected the coatings. This is in an area that is not visible to the public.


**Appendix 10, VIS-3**



**Per VIS-3, the following is required: “The project owner shall report landscape maintenance activities, including of dead or dying vegetation, for the previous year of operation in each annual compliance report.”**

With the new irrigation system installed and with vegetation becoming further established the survival rate was significantly greater than the previous year with the few dead trees being replaced in mid spring. We are currently working on getting a contract together with our Landscape Contractor which would expand their services from quarterly inspections and maintenance to include handling the irrigation with monthly checks. We are working on moving the sprinkler valves to a more accessible location after which we will expand the services of the contractor.

I have attached the quarterly reports as well as the annual arborist report.



*professional landscaping*

2511 Connie Drive  
Sacramento, CA  
95815

Phone: 916-929-3132  
Fax: 916-929-3133

Design  
Construction  
Maintenance  
Consulting  
Tree Service  
Irrigation

March 16, 2013

First Quarter Trees Maintenance Report

Remove and install new trees recommended by arborist.  
Install new barks and replace broken stakes.  
Fertilize all trees with Agriform tablet

Watering schedule remain the same as weather still cool.

If you have any questions , please give me a call

Kim Creedon



*professional landscaping*

2511 Connie Drive  
Sacramento, CA  
95815

Phone: 916-929-3132  
Fax: 916-929-3133

Design  
Construction  
Maintenance  
Consulting  
Tree Service  
Irrigation

June 22, 2013

### Second Quarter Trees Maintenance Report

- 1- Remove and replace broken stakes
- 2- Trim up all branches and remove suckers around trunk of trees.
- 3- Need to increase water to all trees minimum at 5g to 7g per tree every other day.

If you have any questions please give me a call.

Kim Creedon



*professional landscaping*

2511 Connie Drive  
Sacramento, CA  
95815

Phone: 916-929-3132  
Fax: 916-929-3133

Design  
Construction  
Maintenance  
Consulting  
Tree Service  
Irrigation

To : Charles Price  
PG&E/Colusa Generating Station  
4780 Dirks Road  
Colusa, CA 94509

Sept 30, 2013


### Third Quarter Trees Maintenance Report

Most of trees appeared doing well and watering schedule is adequate. However, few trees do not have any water at all, you should have your irrigation technician inspects frequent.

We have applied fertilize tablets to all trees, removed, and restaked some trees that have leaned over due to high winds

Please give me a call , if you have any questions.

Kim Creedon,



*professional landscaping*

2511 Connie Drive  
Sacramento, CA  
95815

Phone: 916-929-3132  
Fax: 916-929-3133

Design  
Construction  
Maintenance  
Consulting  
Tree Service  
Irrigation

January 11, 2013

Re: 4<sup>th</sup> Quarterly Trees Maintenance Report

- 1- Removed stakes from 2 Pinus Halepensis
- 2- Restake 2 Quercus Douglasii
- 3- Fertilize all trees with Agriform tablets
- 4- Trim up some branches from Pine trees

All trees are in good condition, fertilizer should last until March 2013.



February 26, 2014

Marsha Gale  
Environmental Vision  
2550 Ninth Street, Suite 205  
Berkeley, CA 94710

Subject: Landscape Inspection  
Colusa Generating Station

Dear Ms. Gale:

Environmental Vision designed the perimeter landscape for the PG&E power generating station in Colusa County. The landscape was installed in 2011. HortScience, Inc. was asked to perform a follow-up inspection to evaluate tree conditions, assess conformance to recommendations made in our April 2012 and December 2012 inspection reports, and to provide recommendations as appropriate. This letter responds to that request.

***Landscape assessment***

I visited the Colusa Generating Station on February 18, 2014 and evaluated the condition of all trees. Thirty-two (32) trees were evaluated (trees were assigned numbers for assessment purposes but were not numerically tagged). Since my last inspection, one tree (blue oak #12) had been removed. Each tree is described and maintenance recommendations are specified in the attached ***Landscape Assessment Form***. Overall the landscape had fair to good appearance, although there was some variation among species.

- Twelve Aleppo pine trees were mostly in good condition, with four in fair condition. Trees in good condition had good form and dense crowns. Trees in fair condition had slightly thin crowns and had minor structural issues, such as #28, which had been topped, and #33, which had lost its central leader. Trees #5, 31 and 32 were planted too deep. Most Aleppo pines exhibited yellowing of their needles, or chlorosis, a condition in which leaves produce insufficient chlorophyll, typically caused by nutrient deficiencies (Photo 1).
- Twelve manna gums were in fair to good condition. Conditions of most trees remained unchanged from the previous inspection. However, the condition of tree #6 improved after it had been re-staked and the roots established. Conditions of trees #7 and 22 had declined. Their crowns were thin and foliage dry due to wind damage. Many manna gums had codominant trunks, or stems that are relatively equal in size and diverge from a common point, which is an inherent weakness. Many had several inches of soil covering the root flare.



**Photo 1:** Aleppo pine #27 was in good condition with nice form and a dense crown. The needles were slightly chlorotic, likely due to one or more nutrient deficiencies.

- The conditions of five silver dollar gums remained unchanged. They were in good and fair condition with dense crowns and good foliage color. Tree #16 was in fair condition with a trunk lean and slightly thin crown. All but one tree (#8) had developed codominant trunks, and two trees (#8 and 14) were planted too deep, with several inches of soil covering the root flare (Photo 2).



**Photo 2:** Silver dollar gum #14 had 2-3" of soil covering the root flare and burying the trunk (existing soil line shown in yellow, left), and codominant trunks emerged at 8' (yellow arrow, right).

- The condition of blue oak #11 remained unchanged and was in fair condition with codominant trunks and branch dieback. Blue oak #12 had been removed. Conditions of canyon live oaks #10 and 13 had declined. Canyon live oak #10 was in poor condition with branch dieback and a dead central leader. Canyon live oak #13 was in fair condition with a thin crown and twig dieback.

Soil moisture was normal because of recent rains. I did not see any symptoms of water stress that would indicate inadequate irrigation prior to the beginning of the rainy season.

Based on my recommendations, stakes had been removed from some trees, and some trees had been re-staked. Watering basins had been built around trees to enclose bubbler irrigation heads, and mulch had been applied to most trees. Root flares had been exposed on some, but not all, trees, and many trees' root flares remained buried. There was evidence of structure pruning on some trees. I could not verify whether fertilizer application had occurred in the spring and fall per the recommendations in my April 2012 report.

There were several problems requiring corrective action, some that existed during my previous inspection and had not been completely addressed.

1. Soil was present on top of the root flares covering the base of the trunks of 11 trees. This problem was present in April and in December, and I recommended soil excavations to expose the root flares and trunks of all trees.

2. Structural issues, such as codominant trunks, crossing branches and girdling roots (Photo 3), were present on most trees.
3. Watering basins had been built around trees but had since collapsed.
4. Mulch had been applied around most trees, but soil remained bare around some trees.
5. Canyon live oaks #10 and 13 were performing poorly.
6. Pine tree #28 appears to be located above the underground natural gas pipeline in the "Landscape Clearance Zone."




**Photo 3:** Manna gum #29 had a girdling root below the soil line (yellow arrow).

### **Recommendations**

Based on my landscape evaluation, I recommend the following corrective actions.

1. Excavate the soil that was placed on top of the root crowns and covering trunks of trees #4, 5, 7, 8, 13, 14, 18, 23, 30, 31, and 32. Soil should be removed to expose root flare of all trees (Figure 1), and shall be graded in a manner as to direct drainage away from the tree base.
2. Re-construct watering basins around all trees to enclose bubbler irrigation heads per the Planting Installation Notes.
3. Re-apply coarse organic mulch around all trees 3-6" deep per the Planting Installation Notes.
4. Prune to correct structural defects. Pruning should be minimal, removing mostly dead branches and retaining as many live branches as possible to promote trunk diameter growth.
  - a. Codominant trunks – Prune trees #1, 2, 9-11, 14-16, 18-20, 22 and 24 to develop one dominant trunk. Choose the stronger, more upright stem that will make the best leader and prune back or remove the other stem at its point of origin.
  - b. Crossing branches – Remove crossing branches from trees #17 and 21.
  - c. Girdling roots – Cut girdling roots of trees #29 and 33 with a knife or pruning tool to prevent them from girdling the tree later.
5. Consider replacing manna gum #7, whose condition has declined and is not performing well.
6. Consider replacing canyon live oaks #10 and 13 with a species shown to perform better in this environment.
7. Apply fertilizer in spring and fall for the next two years.
  - a. Spring application: 1 lb/1000 ft.<sup>2</sup> slow-release nitrogen (sulfur-coated urea, 36-0-0).
  - b. Fall application: 1 lb/1000 ft.<sup>2</sup> slow-release nitrogen (36-0-0) and 2.5 lbs/1000 ft.<sup>2</sup> of superphosphate (0-20-0).



**Figure 1:** the top-most root should be within 1" of the soil line.

8. The location of tree #28 needs to be verified and, if necessary, the tree relocated outside the Landscape Clearance Zone per the landscape plan.

Please call if you have any questions regarding my observations or recommendations.

Sincerely,



Deanne Ecklund  
Certified Arborist #WE-9067A

Att: ***Landscape Assessment***

# Landscape Assessment

**Colusa Generating Station**  
Colusa Co. CA  
February 2014

| Tree number | Common name<br>*planted March '12 | Condition<br>1=poor<br>5=excellent | Tree comments   | Remove stake | Expose root flare | Structure<br>prune | Replace? | Maintenance comments                                     |
|-------------|-----------------------------------|------------------------------------|---|--------------|-------------------|--------------------|----------|--|
| 1           | Aleppo pine                       | 4                                  | Codominant trunks; slightly thin crown; chlorotic.                            | -            | -                 | x                  | -        | Suppress codominant stem                                 |
| 2           | Aleppo pine                       | 4                                  | Slightly chlorotic; slightly thin crown.                                      | -            | -                 | x                  | -        | Suppress codominant stem                                 |
| 3           | Aleppo pine                       | 4                                  | Slightly thin crown and chlorotic.  | -            | -                 | -                  | -        |  |
| 4           | Aleppo pine                       | 4                                  | Slightly thin crown, chlorotic.   | -            | x                 | -                  | -        |  |
| 5           | Aleppo pine                       | 3                                  | Newly planted; slightly thin crown; planted too deep.                         | -            | x                 | -                  | -        |  |
| 6           | Manna gum                         | 4                                  | Nice form.  | x            | -                 | -                  | -        |  |
| 7           | Manna gum                         | 2                                  | Small tree; lost central leader; thin crown; dead branches; planted too deep. | -            | x                 | -                  | ?        | Prune dead branches, or replace tree                     |
| 8           | Silver dollar gum                 | 4                                  | Curve in trunk; nice crown; planted too deep.                                 | x            | x                 | -                  | -        |  |
| 9           | Silver dollar gum                 | 3                                  | Full crown; codominant trunks.  | -            | -                 | x                  | -        | Suppress codominant stem                                 |
| 10          | Canyon live oak*                  | 2                                  | Thin crown; branch dieback; dead top.   | -            | -                 | x                  | ?        | Prune dead branches and top; or consider                 |
| 11          | Blue oak                          | 3                                  | Codominant trunks; curve in trunk; branch                                     | x            | -                 | x                  | -        | Suppress codominant stem; prune dead                     |
| 12          | <del>Blue oak*</del>              | removed                            | <del>Nice tree; some die back; stakes inside rootball.</del>                  | -            | -                 | -                  | x        |  |
| 13          | Canyon live oak*                  | 3                                  | Thin crown; some dieback; planted too deep; trunk bows west.                  | -            | x                 | -                  | ?        | Consider replacing tree with a different species         |
| 14          | Silver dollar gum                 | 4                                  | Good foliage density and color; planted too                                   | -            | x                 | x                  | -        | Suppress west codominant stem                            |
| 15          | Silver dollar gum                 | 4                                  | Codominant trunks at 6'; dense foliage.                                       | x            | -                 | x                  | -        | Suppress west codominant stem                            |
| 16          | Silver dollar gum                 | 3                                  | Top of trunk bends leeward; codominant stems at 7'; heavy lateral limb.       | x            | -                 | x                  | -        | Remove west codominant stem; suppress heavy lateral limb |
| 17          | Manna gum                         | 3                                  | Crossing stems; trunk zig-zags at 10'; dense crown.                           | -            | -                 | x                  | -        | Remove crossing stem                                     |

# Landscape Assessment

**Colusa Generating Station**  
Colusa Co. CA  
February 2014

| Tree number | Common name<br>*planted March '12 | Condition<br>1=poor<br>5=excellent | Tree comments  | Remove stake | Expose root flare | Structure<br>prune | Replace? | Maintenance comments             |
|-------------|-----------------------------------|------------------------------------|--|--------------|-------------------|--------------------|----------|----------------------------------|
| 18          | Manna gum*                        | 4                                  | Codominant trunks at 8'; nice foliage; planted 2-3" too deep.                    | x            | x                 | x                  | -        | Suppress codominant stem         |
| 19          | Manna gum*                        | 3                                  | Codominant trunks at 9'; slightly thin crown; nice                               | x            | -                 | x                  | -        | Suppress codominant stem         |
| 20          | Manna gum*                        | 3                                  | Curve in trunk; codominant trunks at 6'; nice foliage.                           | x            | -                 | x                  | -        | Suppress codominant stem         |
| 21          | Manna gum*                        | 4                                  | Nice tree; crossing stems at 6'.   | x            | -                 | x                  | -        | Remove crossing stem             |
| 22          | Manna gum*                        | 3                                  | Codominant trunks at 4'; slightly thin crown.                                    | x            | -                 | x                  | -        | Suppress codominant stem         |
| 23          | Manna gum                         | 3                                  | High, slightly thin crown; stippled leaves; planted                              | x            | x                 | -                  | -        |                                  |
| 24          | Manna gum*                        | 4                                  | Codominant trunks at 6'; tie damage; stakes                                      | x            | -                 | x                  | -        | Suppress codominant stem         |
| 25          | Aleppo pine                       | 4                                  | Nice form; slightly thin crown.  | -            | -                 | -                  | -        |                                  |
| 26          | Aleppo pine                       | 4                                  | Nice form; dense crown.  | -            | -                 | -                  | -        |                                  |
| 27          | Aleppo pine                       | 4                                  | Nice form; dense crown.  | -            | -                 | -                  | -        |                                  |
| 28          | Aleppo pine                       | 3                                  | Nice form; dense crown; topped at 6'; located within "landscape clearance zone". | -            | -                 | x                  | -        | Prune to create a central leader |
| 29          | Manna gum*                        | 4                                  | Nice form; dense crown; girdling root.   | x            | -                 | x                  | -        | Remove girdling root             |
| 30          | Manna gum                         | 4                                  | Nice form; trunk damage; planted 2-3" too deep.                                  | -            | x                 | -                  | -        |                                  |
| 31          | Aleppo pine                       | 3                                  | Slightly thin crown; chlorotic; planted 4-5" too                                 | -            | x                 | -                  | -        |                                  |
| 32          | Aleppo pine                       | 4                                  | Nice form; chlorotic; planted 3-4" too deep.                                     | -            | x                 | -                  | -        |                                  |
| 33          | Aleppo pine                       | 3                                  | Slightly thin crown; chlorotic; lost central leader; girdling root.              | -            | -                 | x                  | -        | Remove girdling root             |

**Appendix 11, Waste-5**




TABLE 2-1  
 Characterization of Waste Streams at the Colusa Generating Station  
*Waste Management Plan, PG&E Colusa Generating Station*

| Waste Stream  | Characteristics   | Classification  | Disposal   | Method Used Y/N |
|---|---|---|--|-----------------|
| <b>General Wastes</b>                                   |   |   |  |                 |
| Non-recyclable non-hazardous office and lunchroom waste | Waste paper, metal, plastic, cardboard, wood  | Non-hazardous solid waste, based on waste management practices and staff training.  | Commercial waste bins  | Y               |
| Recyclable office materials                             | Waste paper, metal, plastic, cardboard  | Not a waste, based on waste management practices and staff training.  | Commercial recycling bins  | Y               |
| Janitorial products and waste from their use            | Janitorial products (e.g., window cleaner, floor stripper, wax, drain cleaners, etc.) may contain chemicals that are hazardous. These chemicals are consumed during normal use.   | Use according to instructions on product labels does not constitute disposal. Discarded full-strength products may exhibit characteristics of ignitability, corrosivity, reactivity, or toxicity. | Empty containers of 5 gallons or less (meeting the definition of an empty container) can be disposed of in commercial waste bins. Discarded unused products will be characterized based on review of product labels and MSDSs and disposed of appropriately. | Y               |
| Used consumer electronic products and components        | Cell phones, personal computers, computer peripherals (e.g., printers), pagers, personal digital assistants, process control system components  | Universal hazardous waste   | Universal waste destination facility to be identified  | Y               |
| Light tubes   | Includes fluorescent light tubes, high-pressure sodium lamps, and other lamps that exhibit a characteristic of a hazardous waste.   | Universal hazardous waste   | Universal waste destination facility to be identified  | Y               |
| Batteries   | Rechargeable nickel-cadmium batteries, lithium batteries, alkaline batteries, silver button batteries, mercury batteries, small sealed lead-acid batteries, carbon-zinc batteries, and any other batteries that exhibit a | Universal hazardous waste   | Universal waste destination facility to be identified  | Y               |

TABLE 2-1

Characterization of Waste Streams at the Colusa Generating Station  
*Waste Management Plan, PG&E Colusa Generating Station*

| Waste Stream   | Characteristics   | Classification   | Disposal   | Method Used Y/N  |
|--|---|--|--|--|
|  | characteristic of a hazardous waste   |  |  |  |
| Lead acid batteries – automotive or large industrial | Contain lead and sulfuric acid  | Recyclable hazardous waste   | Destination facility to be identified  | Y  |
| Off-specification chemicals                          | Unusable new products, materials that cannot be returned to the vendor, and expired materials (shelf-life exceeded)   | Chemical products may be non-hazardous, listed hazardous wastes, or characteristic waste.  | Non-hazardous waste will be discarded in commercial waste bins. Hazardous waste will be disposed appropriately following characterization based on product labels and MSDSs.   | Y  |
| Spent sorbent  | Varies with wastes absorbed. May contain oil, solvents, coolant, or diesel fuel. Listed solvents are not expected to be used at the facility.                               | Non-hazardous waste if used to absorb a non-hazardous liquid; non-RCRA hazardous waste if used to absorb oil; RCRA hazardous waste if used to absorb a listed solvent or material that causes the sorbent to become a characteristic or listed hazardous waste | Non-hazardous waste will be discarded in commercial waste bins. Oil-contaminated sorbent will be disposed as a non-RCRA hazardous waste based on generator knowledge. Other hazardous waste sorbent will be disposed based on either generator knowledge if the material absorbed is known or analysis if it is not known. | Y  |
| Aerosol cans   | Aerosol cleaners and lubricants may contain listed chemicals. In addition, aerosol propellants and materials may be ignitable. Materials may also be corrosive or reactive. | Universal hazardous waste  | Empty, expired unused, or partially used aerosol cans  | Y Managed as Universal Hazardous Waste and sent to appropriate facility. |
| Used oil   | Used oil includes lubricating oil, gearbox oil, compressor oil, bearing oil, transformer oil, metal   | Non-RCRA hazardous waste   | Evergreen Oil or similar used oil recycler   | Y  |

TABLE 2-1  
 Characterization of Waste Streams at the Colusa Generating Station  
 Waste Management Plan, PG&E Colusa Generating Station

| Waste Stream                           | Characteristics   | Classification  | Disposal   | Method Used Y/N  |
|--|---|---|--|--|
|  | working oil, and hydraulic oil that is not mixed with solvents.   |   |  |  |
| Painting wastes                        | Large-scale work is contracted out. Paint wastes include cans of unused or partially used paint, empty paint cans, and paint contaminated materials (brushes, rollers, tarps, and wipes). | It is assumed that waist paints are hazardous wastes. Paint-contaminated material is typically non-hazardous unless disposed when the paint is still wet. | Discarded unused or partially used paint will be characterized based on review of product labels and MSDSs and will be disposed of appropriately.  | Y  |
| Biohazard wastes                       | Biohazard waste may result from first air operations.   | Biohazard   | Transport to a local hospital for disposal by incineration   | Y (Has not been necessary)                                     |
| Sanitary wastewater                    | Wastewater from toilets, sinks, showers, and janitorial closets.  | Non-hazardous. Waste management provisions include posting signs at sinks and training employees regarding materials prohibited from draining at sinks.   | Delta Diablo Sanitation District treatment plant   | N (Sanitary Wastewater goes to Septic/Leach field as designed) |
| Used oil filters                       | Used oil filters are hazardous based on oil content and may exhibit hazardous characteristics for lead and other heavy metals.  | Used oil filters are classified as recyclable hazardous wastes provided that they are managed per requirements including draining of free-flowing oil     | Drained oil filters may be transported to an approved destination such as Evergreen Oil under a bill of lading, provided that requirements for used oil filter management have been met. | Y  |
| Reusable soiled textiles (shop towels) | Varies with material absorbed. May contain oil, solvents, or other chemicals.   | May be managed as a recyclable material excluded from classification as a waste if managed in accordance with requirements for reusable soiled textiles.  | Recycle at facility that is compliant with requirements for reusable soiled textiles.  | Y  |
| Empty product containers               | Empty containers may contain residues that have hazardous characteristics. Care should be taken in handling empty containers previously   | Empty containers meeting the regulatory definition of empty (e.g. all contents have been poured out) may be disposed of as non-                           | Empty containers of 5 gallons or less may be disposed with commercial waste. Empty containers of greater than 5 gallons need to be labeled   | Y  |

TABLE 2-1  
 Characterization of Waste Streams at the Colusa Generating Station  
*Waste Management Plan, PG&E Colusa Generating Station*


| Waste Stream   | Characteristics   | Classification  | Disposal  | Method Used Y/N                         |
|--|---|---|---|---|
|  | holding ignitable materials as they may contain ignitable vapors.   | hazardous waste provided they also meet empty container management requirements.          | with the word "empty" and the date they were emptied and either sent for reconditioning or for scrap within one year of becoming empty.               |   |
| Scrap metal  | Used metal parts  | Recyclable materials (22 CCR 66261.6(a)(3))   | Place in scrap metal bins for transportation to a scrap metal recycler.   | Y                                       |
| Compressed gas cylinders                               | Cylinders containing pressurized oxygen, acetylene, argon, nitrogen, and calibration gas blends; may contain residual pressure. | Non-hazardous solid waste when empty  | Return refillable cylinders to vendors. Dispose of non-refillable cylinders as non-hazardous waste.   | Y                                       |
| Spent solvent, sludge, and filters from parts washers. | Water-based and hydrocarbon based spent solvent, sludge, and filters.   | Hydrocarbon-based solvent is typically hazardous and is collected and recycled.           | Contract a parts washer service to recycle parts washer spent solvent in accordance with regulation.  | N/A                                     |
| Used blasting grit                                     | Used blasting grit may contain metal from the parts processed as well as coating residue.                                       | The material will be collected for characterization prior to disposal.                    | Manage as a hazardous waste. The material will be disposed at an approved disposal facility in accordance with federal, state, and local regulations. | Blasting grit disposed of as Haz Waste. |
| Oil/water separator sludge                             | Material collecting on the bottom of the oil/water separator may include oil-contaminated metals and other solids.              | The material will be managed has a hazardous waste based on waste analysis.               | Manage as a hazardous waste. The material will be disposed at an approved disposal facility in accordance with federal, state, and local regulations. | Y Oil from OWS is removed by Recycler   |
| Used engine coolant                                    | Used engine coolants are mixtures of water and organic compounds such as ethylene glycol.                                       | Spent coolants are typically non-RCRA hazardous wastes.                                   | Recycle at Evergreen Oil or similar facility.   | Y                                       |
| Wet Surface Air Cooler (WSAC) Sludge                   | WSAC sludge is a mixture of ambient particulate matter and water.   | Dependent on samples—likely non-hazardous. Class II/III landfill if nonhazardous; Class I | Store in bins. Bins are to be covered if rain is predicted. Storage is allowed until container is full. Waste will be transported off-site            | N/A                                     |

TABLE 2-1  
 Characterization of Waste Streams at the Colusa Generating Station  
*Waste Management Plan, PG&E Colusa Generating Station*

| Waste Stream | Characteristics                      | Classification  | Disposal   | Method Used Y/N  |
|--------------|--------------------------------------|---|--|--|
|              |                                      | if hazardous.   | weekly.  |  |
| Salt Cake    | Residual concentrated brine solution | Dependent on samples—likely non-hazardous. Class II/III landfill if nonhazardous; Class I if hazardous. | Store in bins. Bins are to be covered if rain is predicted. Storage is allowed until container is full. Waste will be transported off-site weekly. | Y – Cake is produced in low amounts so unnecessary to remove weekly. |

MSDS = Material Safety Data Sheet.

**Attachment D**  
**Post-Certification Changes**



**Per Com-7 Item 4 we are to provide; “A Summary of the current project operating status and an explanation of any significant changes to the facility operations during the year.”**

There were no significant changes to the facility operations in 2013, but there were three staff level approved changes that occurred at the site. They are as follows:

1. Sprinkler system installed in south warehouse.
2. SCADA shelter constructed in Gas Metering Station
3. New DAF Clarifier in Water Treatment Building.

I have attached the notice of completions for these three projects.



January 13, 2014

Mr. Charles Price  
Sr. Environmental Consultant  
PG&E – Environmental Management Energy Supply  
P.O. Box 298  
Maxwell, CA, 95955

RE: Colusa Generating Station (06-AFC-09) Notice of Completion

Dear Mr. Price,

This letter is to inform you, that Bureau Bureau Veritas, the Delegate Chief Building Official for the Colusa Generating Station Project, has reviewed the project plans/specifications, performed all necessary field inspections and has deemed the work associated with the warehouse building fire sprinkler installation, to be compliant with the applicable codes, laws, ordinances and standards.

Should you have any questions regarding the information above, please contact me at your convenience.

Sincerely,

Kevin Wedman, CBO  
Vice President, Power and Utilities  
Bureau Veritas

# Certificate of Occupancy

## Colusa Generating Station Project

### Department of Building Inspection

*This certificate issued pursuant to the requirements of Section 111.2 of the 2010 California Building Code certifying that at the time of issuance these structures are in compliance with the LORS of the CBSC regulating building construction or use, subject to the attached document. For the following:*

**Use Classification:** Warehouse

**Bldg. Permit No. :** 06-AFC-09

**Occupancy Group:** S-1 (Fire Sprinkler Installation)

**Use Zone:** Industrial

**Owner of Building:** PG&E

**Address:** 4780 Dirks Road

**Type of Construction:** Type II-B

**Locality:** Maxwell, CA, 95955

**Building Official:** \_\_\_\_\_

*Kevin J. Wedman*  
Kevin J. Wedman

**BY:** Bureau Veritas North America, Inc.  
180 Promenade Circle, Suite 150  
Sacramento, CA 95834

**Date:** January 13, 2014

**This Certificate of Occupancy shall be posted in a conspicuous place on the premises and shall not be removed except by the Building Official.**



February 10, 2014

Mr. Sam Khairi  
Project Manager  
Project & Program Management Gas Operations  
6121 Bollinger Canyon Rd.  
San Ramon, CA, 94583


RE: Colusa Generating Station (06-AFC-09) Notice of Completion

Dear Mr. Khairi,

This letter is to inform you, that Bureau Veritas, the Delegate Chief Building Official for the Colusa Generating Station Project, has reviewed the project plans/specifications, performed all necessary field inspections and has deemed the work associated with the SCADA cabinet installation, to be compliant with the applicable codes, laws, ordinances and standards.

Should you have any questions regarding the information above, please contact me at your convenience.

Sincerely,



Kevin Wedman, CBO  
Vice President, Power and Utilities  
Bureau Veritas



February 4, 2014

Mr. Charles Price  
Sr. Environmental Consultant  
PG&E – Environmental Management Energy Supply  
P.O. Box 298  
Maxwell, CA, 95955

RE: Colusa Generating Station (06-AFC-09) – Clarifier Replacement Notice  
of Completion

Dear Mr. Price,


This letter is to inform you, that Bureau Veritas, the Delegate Chief Building Official for the Colusa Generating Station Project, has reviewed the project plans/specifications, performed all necessary field inspections and has deemed the work associated with the clarifier replacement, to be compliant with the applicable codes, laws, ordinances and standards. This equipment is approved to energize.

Should you have any questions regarding the information above, please contact me at your convenience.

Sincerely,

Kevin Wedman, CBO  
Vice President, Power and Utilities  
Bureau Veritas


**Attachment E**  
**Summary of Missed Deadlines**



**Per Com-7 Item 5 we are to provide: "An explanation for any submittal deadlines that have been missed, accompanied by an estimate of when the information will be provided"**

No submittal deadlines have been missed for 2013.

**Attachment F**  
**Governmental Agency Submittals and Issuances**



The following is a listing of filings submitted to, or permits issued by, other governmental agencies during the year;

**CGS Agency Submittals; January 1, 2013 – December 31, 2013**

Colusa County Air Pollution Control District

Quarterly Operating Report (Permit Condition 17) - 1/29/2013; 4/24/2013; 7/29/2013; 10/27/2013

Source Test Protocol ( AQ-7) – 08/26/2013

Deviation Reports - 01/29/2013; 05/30/2013

Source Test Results (Submitted by Avogadro Testing prior to December 24, 2013)

EPA

Semi Annual CEMs Report (X.G.5) – 1/29/2013; 7/29/2013

Source Test Protocol (X.C.6) – 8/26/2013

Source Test Results – 12/24/14

CUPA

Revised Hazardous Materials Business Plan via CERS - 04/17/2013; 11/13/2013

State Water Resources Control Board

Annual Stormwater Report – 6/27/2013

**Attachment G**  
**Projected Compliance Activities 201'**

**Per Com-7 Item 7 we are to provide; “A projection of project compliance activities scheduled during the next year.”**

In 2014 PG&E intends to continue reporting on the standard required compliance items. These include but are not limited to;

- Quarterly CEMS Reports/Operations Reports
- Annual Compliance Reports
- Notifications of Source Testing and Associated Source Test Reports
- Annual Storm Water Report

**Attachment H**  
**Additions to On-Site Compliance Files**

**Per Com-7 Item 8 we are to provide; “A listing of this year’s additions to the on-site compliance files.”**


All of the above noted items in Attachment F which were submitted to agencies other than the CEC, as well as those item submitted to the CEC have been added to the site compliance files.

**Attachment I**  
**Contingency Plan Evaluation**

**Per Com-7 Item 9 we are to provide; “An Evaluation of the on-site contingency plan for unplanned facility closure, including any suggestions for bringing the plan up to date.”**

Upon Review of the Site Contingency Plan there have been no changes in operations or company business practices to warrant changing of the on-site contingency plan for unplanned facility closure.

**Attachment J**  
**Complaints / NOV's / Citations**



**Per Com-7 Item 10 we are to provide: “A listing of complaints, notices of violation, official warnings, and citations received during the year, a description of the resolution of any resolved matters, and the status of any unresolved matters”**

The Colusa Generating Station received two Notice of Violations (NOVs) from the Colusa County Air Pollution Control District in 2013. They are as follows:

03/28/2013 – NOV for self-reporting excess emissions during three (3) startups.

06/04/2013 – NOV for self-reporting excess emissions during one (1) startup.

These NOV’s have been resolved with the payment of the monetary fine. I have attached the two NOV’s which were also submitted to the CEC within the allotted time frame in 2013.

COLUSA COUNTY  
AIR POLLUTION CONTROL DISTRICT  
**JOSEPH J. DAMIANO**  
DIRECTOR OF AIR QUALITY STANDARDS  
100 SUNRISE BLVD., SUITE F, COLUSA, CALIFORNIA 95932  
(530) 458-0590

NOTICE OF VIOLATION

March 28, 2013

TO: Pacific Gas and Electric Company – Colusa Generating Station  
c/o Mr. Ed Warner, Senior Plant Manager  
P.O. Box 398  
Maxwell, CA 95955

FROM: Colusa County Air Pollution Control District

The purpose of this Notice of Violation is to inform you of Permit Condition violations that occurred on September 3, 2012, October 25, 2012 and December 30, 2012 at your facility located at 4780 Dirks Road, Maxwell, California. On September 3rd and October 25th, Combustion Turbine 2 was in violation of Carbon Monoxide (CO) emission limits for Warm Startup stated in permit condition number 11. On December 30th, Combustion Turbine 1 was in violation of CO emission limits for Warm Startup stated in permit condition number 11. The failure to meet the CO emissions limits for Warm Startup for Combustion Turbine 1 and Combustion Turbine 2 on the specified dates is a violation of Permit Conditions for the Pacific Gas and Electric Company – Colusa Generating Station.

Violations are as follows:

Colusa County Air Pollution Control District Permit Condition No. 11:


EMISSION LIMITATIONS –Combustion Turbine Warm Startup shall not exceed 373.6 pounds per hour CO.

Section 42400.1(a) of the California Health and Safety Code states, "Any person who negligently emits an air contaminant in violation of any provision of this part or any rule regulation, permit, or order of the state board or of a district pertaining to emission regulations or limitations is guilty of a misdemeanor and is punishable by a fine of not more than twenty-five thousand dollars (\$25,000) or imprisonment in the county jail for not more than nine months, or by both that fine and imprisonment."

Section 42402.1(a) of the California Health and Safety Code states, "Any person who negligently emits an air contaminant in violation of this part or any rule, regulation, permit, or order of the state board or of a district, including a district hearing board, pertaining to emission regulations or limitations is liable for a civil penalty of not more than twenty-five thousand dollars (\$25,000)."

Enclosed is a proposed settlement letter explaining how this matter can be resolved without further litigation. The letter will propose conditions for settlement and give you an opportunity to respond. Please review it carefully.

Sincerely



Joseph Damiano  
Director of Air Quality Standards

cc: County Counsel File

COLUSA COUNTY  
AIR POLLUTION CONTROL DISTRICT  
**JOSEPH J. DAMIANO**  
DIRECTOR OF AIR QUALITY STANDARDS  
100 SUNRISE BLVD., SUITE F, COLUSA, CALIFORNIA 95932  
(530) 458-0590

March 28, 2013

Pacific Gas and Electric Company – Colusa Generating Station  
c/o Mr. Ed Warner, Senior Plant Manager  
P.O. Box 398  
Maxwell, CA 95955

This is a letter of proposed settlement concerning violations of Permit Conditions of the Colusa County Air Pollution Control District, and the California Health and Safety Code, as outlined in the enclosed Notice of Violation. The District, in an effort to avoid the time and expense of litigation to both parties, is willing to settle this matter for the sum of four thousand five hundred dollars (\$4,500.00), if you meet the following conditions:


Agree to observe the Colusa County Air Pollution Control District Regulations and Permit Conditions, as well as the California Health and Safety Code.

Such settlement shall preclude the District from seeking additional penalties with regard to this alleged violation. Although evidence regarding alleged violations may be presented in any judicial or administrative proceedings where pertinent, such settlements shall not constitute an admission of violative conduct, nor shall it be referred to be such an admission in any judicial or administrative proceeding.

I will consider the matter settled upon receipt of the four thousand five hundred dollars (\$4,500.00), and with the understanding that you stipulate to the above conditions. If you wish to settle the matter at an office conference, please call (530) 458-0590 to schedule a time for a meeting.

If the settlement is not received, and I do not hear from you in 30 days, I will assume you are not interested in resolving this matter as outlined, and will refer the matter for legal action.

Sincerely,



Joseph Damiano  
Director of Air Quality Standards

cc: County Counsel File

COLUSA COUNTY  
AIR POLLUTION CONTROL DISTRICT  
**JOSEPH J. DAMIANO**  
DIRECTOR OF AIR QUALITY STANDARDS  
100 SUNRISE BLVD., SUITE F, COLUSA, CALIFORNIA 95932  
(530) 458-0590

**NOTICE OF VIOLATION**

June 4, 2013

TO: Pacific Gas and Electric Company – Colusa Generating Station  
c/o Mr. Ed Warner, Senior Plant Manager  
P.O. Box 398  
Maxwell, CA 95955

FROM: Colusa County Air Pollution Control District

The purpose of this Notice of Violation is to inform you of Permit Condition violations that occurred on May 2, 2013 at your facility located at 4780 Dirks Road, Maxwell, California. On this date, Combustion Turbine 2 was in violation of Nitrogen Oxides (NOx) emissions limits for Hot Startup stated in permit condition number 11. The failure to meet the NOx emissions limits for Hot Startup for Combustion Turbine 2 on the specified date is a violation of Permit Conditions for the Pacific Gas and Electric Company – Colusa Generating Station.

Violations are as follows:

Colusa County Air Pollution Control District Permit Condition No. 11:

EMISSION LIMITATIONS –Combustion Turbine Hot Startup shall not exceed 152.0 pounds per hour NOx.

Section 42400.1(a) of the California Health and Safety Code states, "Any person who negligently emits an air contaminant in violation of any provision of this part or any rule regulation, permit, or order of the state board or of a district pertaining to emission regulations or limitations is guilty of a misdemeanor and is punishable by a fine of not more than twenty-five thousand dollars (\$25,000) or imprisonment in the county jail for not more than nine months, or by both that fine and imprisonment."

Section 42402.1(a) of the California Health and Safety Code states, "Any person who negligently emits an air contaminant in violation of this part or any rule, regulation, permit, or order of the state board or of a district, including a district hearing board, pertaining to emission regulations or limitations is liable for a civil penalty of not more than twenty-five thousand dollars (\$25,000)."

Enclosed is a proposed settlement letter explaining how this matter can be resolved without further litigation. The letter will propose conditions for settlement and give you an opportunity to respond. Please review it carefully.

Sincerely

  
Joseph Damiano  
Director of Air Quality Standards

cc: County Counsel File

COLUSA COUNTY  
AIR POLLUTION CONTROL DISTRICT  
**JOSEPH J. DAMIANO**  
DIRECTOR OF AIR QUALITY STANDARDS  
100 SUNRISE BLVD., SUITE F, COLUSA, CALIFORNIA 95932  
(530) 458-0590

June 4, 2013

Pacific Gas and Electric Company – Colusa Generating Station  
c/o Mr. Ed Warner, Senior Plant Manager  
P.O. Box 398  
Maxwell, CA 95955

This is a letter of proposed settlement concerning violations of Permit Conditions of the Colusa County Air Pollution Control District, and the California Health and Safety Code, as outlined in the enclosed Notice of Violation. The District, in an effort to avoid the time and expense of litigation to both parties, is willing to settle this matter for the sum of one thousand five hundred dollars (\$1,500.00), if you meet the following conditions:


Agree to observe the Colusa County Air Pollution Control District Regulations and Permit Conditions, as well as the California Health and Safety Code.

Such settlement shall preclude the District from seeking additional penalties with regard to this alleged violation. Although evidence regarding alleged violations may be presented in any judicial or administrative proceedings where pertinent, such settlements shall not constitute an admission of violative conduct, nor shall it be referred to be such an admission in any judicial or administrative proceeding.

I will consider the matter settled upon receipt of the one thousand five hundred dollars (\$1,500.00), and with the understanding that you stipulate to the above conditions. If you wish to settle the matter at an office conference, please call (530) 458-0590 to schedule a time for a meeting.

If the settlement is not received, and I do not hear from you in 30 days, I will assume you are not interested in resolving this matter as outlined, and will refer the matter for legal action.

Sincerely,



Joseph Damiano  
Director of Air Quality Standards

cc: County Counsel File