

DOCKETED

| | |
|-------------------------|--|
| Docket Number: | 07-AFC-06C |
| Project Title: | Carlsbad Energy Center - Compliance |
| TN #: | 232689 |
| Document Title: | Annual Compliance Report 2019 |
| Description: | 2019 Annual Compliance Report for the Amended Carlsbad Energy Center Project (ACECP) |
| Filer: | Anwar Ali |
| Organization: | Carlsbad Energy Center LLC |
| Submitter Role: | Commission Staff |
| Submission Date: | 4/7/2020 2:03:41 PM |
| Docketed Date: | 4/7/2020 |



Carlsbad Energy Center LLC
4950 Avenida Encinas
Carlsbad, CA 92008
Phone: 760-710-3970

March 30, 2020

Anwar Ali, Ph.D.
Compliance Project Manager
Carlsbad Energy Center Project (07-AFC-06C)
California Energy Commission
1516 Ninth Street (MS-2000)
Sacramento, CA 95814

**RE: CARLSBAD ENERGY CENTER PROJECT, DOCKET NO. 07-AFC-06C
CONDITION OF CERTIFICATION, COM-7
ANNUAL COMPLIANCE REPORT, 2019**

Dear Dr. Ali:

Carlsbad Energy Center LLC ("Project Owner") submits the 2019 Annual Compliance Report in compliance with the AFC Docket No. 07-AFC-06C, Conditions of Certification (COCs) COM-7 for the amended Carlsbad Energy Center Project (ACECP) located at 4950 Avenida Encinas, Carlsbad, California.

This report includes information that demonstrates the facility met all applicable conditions of certification during this operational period.

If you have any questions or comments, please do not hesitate to contact Ryan Goerl at (760) 710-3943.

Sincerely,

Paul Mattesich
Plant Manager
Carlsbad Energy Center LLC

Attached: Carlsbad Energy Center Project (07-AFC-06C), California Energy Commission, Annual Compliance Report, 2019

Cc: File



Carlsbad Energy Center Project (07-AFC-06C)

California Energy Commission Annual Compliance Report

2019

***Submitted by: Carlsbad Energy Center LLC
Date Submitted: 03-30-2020***

Table of Contents

| | | |
|------|---|---|
| I. | Summary..... | 3 |
| II. | Operational Status..... | 3 |
| III. | Post-Certification Changes to license 07-AFC-06C..... | 3 |
| IV. | Submittal Deadlines Missed | 3 |
| V. | List of Files to and Permits Issued by Other Governmental Agencies | 3 |
| | a. Filings Submitted..... | 3 |
| | b. Permits Issued | 3 |
| VI. | Evaluation of the Site’s Contingency Plan | 3 |
| VII. | List of Complaints, Notices of Violation, Official Warnings, Citations Received: | 3 |

List of Attachments

| | |
|---------------------|--|
| Attachment A | BIO-2: Annual Biologist Report |
| Attachment B | HAZ-1: Hazardous Materials Business Plan |
| Attachment C | HAZ-8: Contractor Verification Statement |
| Attachment D | SOIL&WATER-4: EPS Water Reports |
| Attachment E | SOIL&WATER-5: Potable Water Statement |
| Attachment F | SOIL&WATER-6: Water Use Report |
| Attachment G | SOIL&WATER-7: Wastewater Quality Monitoring Reports |
| Attachment H | TLSN-3: Transmission Line Activities |
| Attachment I | VIS-1: Surface Treatment Summary |
| Attachment J | VIS-2/VIS-3: Landscape Maintenance Summary |
| Attachment K | WASTE-9: Waste Generation Report |
| Attachment L | Compliance Matrix |
| Attachment M | Additions to Compliance File |

I. Summary

a. Project Annual Compliance Summary

The Carlsbad Energy Center Project (CECP) began commercial operation on December 12, 2018. In compliance with the California Energy Commission (Energy Commission) license, Carlsbad Energy Center LLC submits the information herein demonstrating compliance with condition of certification COM-8 Annual Compliance Report requirements.

This annual report includes data required by COM-7 for 2019.

II. Operational Status

- a. CECP is commercially operational. No significant changes to operations occurred in 2019.

III. Post-Certification Changes to license 07-AFC-06C

- a. There were no changes to license 07-AFC-06C in 2019.

IV. Submittal Deadlines Missed

- a. The operational report for the fourth quarter of 2018 was submitted on February 28, 2019. This was in compliance with an extension granted by the California Energy Commission on January 28, 2019.

V. List of Files to and Permits Issued by Other Governmental Agencies

a. Filings Submitting:

- i. San Diego Air Pollution Control District Variances:
 - 1. Emergency Variance – Petition 4506
 - 2. Emergency Variance – Petition 4510
 - 3. Interim Variance – Petition 4507
 - 4. Regular Variance – Petition 4507
- ii. San Diego Air Pollution Control District Permit Modification: September 20, 2019.

b. Permits issued:

- i. Department of Environmental Health: DEH2018-HUPFP-004698
- ii. Encina Wastewater Authority: Permit #2405
- iii. San Diego Air Pollution Control District: Startup Authorization: APCD2014-APP-003480-003486

VI. Evaluation of the Site's Contingency Plan

- a. The site's contingency plan was reviewed for potential updates in 2019.
- b. The emergency contact list was reviewed for accuracy and minor updates were applied.

VII. List of Complaints, Notices of Violation, Official Warnings, Citations Received:

- a. No complaints, notices of violation, official warnings, or citations were in 2019.

Attachment A BIO-2: Annual Biologist Report



Biological Resources Annual Compliance Report

Prepared for:
Carlsbad Energy
Center LLC

Carlsbad Energy Center Project
(07-AFC-06C), 2019 Reporting Period

March 2020

Signature Page

March 2020

Biological Resources Annual Compliance Report



Steve Williams, P.G.
Partner



Melissa Fowler
Designated Biologist/Senior Biologist

Environmental Resources Management

1920 Main Street, Suite 300
Irvine, California 92614

© Copyright 2020 by ERM Worldwide Group Ltd and / or its affiliates ("ERM").
All rights reserved. No part of this work may be reproduced or transmitted in any form,
or by any means, without the prior written permission of ERM

CONTENTS

1. INTRODUCTION 1

1.1 CEC Phase I Overview 1

1.2 CEC Phase II Overview 1

1.3 COCs Overview 1

2. OPERATIONS MONITORING SUMMARY 2

2.1 CEC Operations Monitoring Events and Compliance Inspections 2

2.2 Nesting Birds 2

2.3 Special-Status Species 2

2.4 Wildlife Displacement, Injuries, and Mortalities 3

2.4.1 Migratory Bird Treaty Act Protected Species 3

2.4.2 Other Species 3

2.5 Hazardous Material Spills 3

2.6 Trash 3

2.7 Non-compliance Report 3

APPENDIX A BIOLOGICAL RESOURCES COMPLIANCE MONITORING LOGS

APPENDIX B OBSERVED WILDLIFE SPECIES LIST

FIGURES

Figure 1: Site Vicinity Map

1. INTRODUCTION

This Annual Compliance Report (ACR) summarizes biological resources monitoring activities and documentation conducted during operations at the Carlsbad Energy Center Project (CECP; see Figure 1) from 1 January through 31 December 2019, in accordance with the July 2015 Biological Resources Mitigation Implementation and Monitoring Plan (BRMIMP) and California Energy Commission (CEC) Conditions of Certification (COCs) BIO-6.

1.1 CECP Phase I Overview

Tank demolition/removal, site preparation and remediation activities for Phase I of the Amended CECP were completed in November 2015. Phase I berm removal commenced the first week of February 2016 and was completed in mid-May 2016.

1.2 CECP Phase II Overview

The CEC's Compliance Project Manager (CPM) approved the start of construction on 6 June 2016. Phase II of the Amended CECP began in February 2017 and was completed in October 2018 with complete demobilization in January 2019.

The Construction Closure Report was submitted to the CEC on March 18, 2019 and was approved by the CEC on August 20, 2019.

1.3 COCs Overview

The following biological COCs covered by this ACR include, but are not limited to:

- BIO-2 Designated Biologist Duties
- BIO-5 Worker Environmental Awareness Program (WEAP);
- BIO-6 Biological Resources Mitigation Implementation and Monitoring Plan;
- BIO-7 Impact Avoidance Mitigation Features; and
- BIO-8 Mitigation Management to Avoid Harassment or Harm.

2. OPERATIONS MONITORING SUMMARY

This section summarizes biological monitoring activities conducted by ERM-West, Inc. (ERM) during the 2019 reporting period. This ACR document site conditions and biological monitoring events for CECP Operations. As previously noted, CECP Phase I and Phase II have been completed.

The frequency and duration of monitoring is dependent upon nesting and migratory seasons and the biological resources located within, as well as transiting through the work area. Biological monitoring will continue on a quarterly basis (one visit per quarter), as well as on-call monitoring, until the Designated Biologist determines that a change is necessary for the protection of sensitive biological resources or an increase in monitoring is warranted because of a lack of biological resources within the site.

The Biological Resources Compliance Monitoring Logs are provided in Appendix A. A list of wildlife species observed during the monitoring events are included in Appendix B.

2.1 CECP Operations Monitoring Events and Compliance Inspections

CECP operational activities are monitored on a quarterly basis. Biological monitoring events occurred on 22 March, 11 June, 18 July, and 6 December 2019. The CEC site visit occurred on 24 September 2019. The Biological Resources Compliance Monitoring Logs are provided in Appendix A.

2.2 Nesting Birds

A mourning dove (*Zenaida macroura*) nest was found in a water treatment trailer within the CECP on July 1, 2019. The nest was buffered and successfully fledged. The buffer was removed on July 30, 2019. A house finch (*Haemorhous mexicanus*) nest was observed near Unit 8, but no buffering was required because of where the nest was located. This nest did not impact plant operations. No additional active nests within the CECP site during operations. The Biological Resources Compliance Monitoring Logs are provided in Appendix B.

2.3 Special-Status Species

Four special-status avian species were observed within the site vicinity during the biological monitoring events, which included: California brown pelican (*Pelecanus occidentalis californicus*; California Department of Fish and Wildlife [CDFW] Fully Protected [FP]; United States Forest Service [USFS] Sensitive [S]), California gull (*Larus californicus*; CDFW Watch List [WL], Cooper's hawk (*Accipiter cooperii*; CDFW WL, and great blue heron (*Ardea herodias*; California Department of Forestry [CDF] S). Buffer zones were not needed for these special-status species because there were no active nests within operating areas. A list of wildlife species observed during the monitoring event is included in Appendix B. California Department of Fish and Wildlife (CDFW) California Natural Diversity Database (CNDDB) were not submitted because birds in transit (fly-overs) or foraging are not recorded according to CNDDB guidelines¹.

¹ California Department of Fish and Wildlife (CDFW). 2016. *Submitting Avian Detections to the CNDDB*. Available online at: <https://nrm.dfg.ca.gov/FileHandler.ashx?DocumentID=25731>

2.4 Wildlife Displacement, Injuries, and Mortalities

2.4.1 Migratory Bird Treaty Act Protected Species

No injured or dead species protected by the Migratory Bird Treaty Act (MBTA) or California Department of Fish and Game Codes (3503, 3503.5) were observed at the site. A list of avian species observed during the monitoring event is included in Appendix B.

2.4.2 Other Species

On December 6, 2019, remains of a Norway rat (*Rattus norvegicus*) were found within the site. The remains were disposed of according to site guidelines. No additional injured or dead wildlife species were observed at the site. A list of wildlife species observed during the monitoring event is included in Appendix B.

2.5 Hazardous Material Spills

No hazardous material spills have occurred at the project site during the biological monitoring event.

2.6 Trash

No litter was observed within the project site during the biological monitoring events.

2.7 Non-compliance Report

No formal non-compliance notifications or incident reports were issued.

FIGURE



Legend

- Demo and Construction Worker Access
- Amended CECP Site Boundary
- Encina Power Station Site

Figure 1
Site Location Map
Carlsbad Energy Center Project
San Diego County, CA
October, 2016

APPENDIX A BIOLOGICAL RESOURCES COMPLIANCE MONITORING LOGS

Carlsbad Energy Center Project (CECP)
BIOLOGICAL RESOURCES
COMPLIANCE MONITORING LOG - OPERATIONS

| Date | | Monitor | | | Time (Begin-End) |
|---|--------------|---------------|-----------------------------|------------|------------------|
| March 26, 2019 | | Megan Gleason | | | 06:45-12:00 |
| Temperature (°F) | Humidity (%) | Wind (mph) | Precipitation (Y/N, amount) | Visibility | Weather Comment |
| 48-61 | - | 3-6 | N | - | 40% cloud cover |
| Location(s) of Work Site Activities Monitored | | | | | |
| NRG Energy (NRG) CECP site during plant Operations. | | | | | |
| Summary of Biological Resources Monitoring Observations | | | | | |
| <p>Biological resources monitoring for biological constraints, special-status species, and nesting birds was conducted at the NRG CECP site.</p> <p>Nesting Bird Observations:</p> <ul style="list-style-type: none"> No observations were noted. <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> A California gull (<i>Larus californicus</i>; California Department of Fish and Wildlife Service [CDFW] Watch List [WL]) was observed within the project vicinity. A Cooper's hawk (<i>Accipiter cooperii</i>; CDFW WL) was observed within the project vicinity. No additional special-status species were observed. <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> No American peregrine falcon (<i>Falco peregrinus anatum</i>; United States Fish and Wildlife [USFWS] Birds of Conservation Concern [BCC]; CDFW Fully Protected [FP]; California Department of Forestry [CDF] Sensitive [S]) activity was observed on or in the vicinity of the Encina stack. House finches (<i>Haemorhous mexicanus</i>) were observed near Units 8 and 9, but no nests or nesting behaviors were observed. No additional observations were noted. <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> No litter was observed within the CECP site. The bio-swales were surveyed, and no biological constraints were observed. Drain covers within the site were inspected for functionality and were blocking debris from entering the storm drain system. The pump station and administration building were surveyed, and no biological constraints were identified. Trees along the revegetated berm collapsed after the recent rain and windstorm events. The northern area of the project, west of the warehouse, was hydroseeded for ground stabilization. No additional observations were noted. | | | | | |
| Items Requiring Action/Follow-up | | | | | |
| <ul style="list-style-type: none"> None. | | | | | |
| Wildlife Species Observed | | | | | |
| <p>American bushtit (<i>Psaltirparus minimus</i>), American crow (<i>Corvus brachyrhynchos</i>), Anna's hummingbird (<i>Calypte anna</i>), Bewick's wren (<i>Thryomanes bewickii</i>), black phoebe (<i>Sayornis nigricans</i>), California gull, common yellowthroat (<i>Geothlypis trichas</i>), Cooper's hawk, desert cottontail (<i>Sylvilagus audubonii</i>), European starling (<i>Sturnus vulgaris</i>), house finch, mourning dove (<i>Zenaida macroura</i>), Say's phoebe (<i>Sayornis saya</i>), song sparrow (<i>Melospiza melodia</i>), western fence lizard (<i>Sceloporus occidentalis</i>), and yellow-rumped warbler (<i>Setophaga coronata</i>).</p> | | | | | |

Photo 1



| | | | |
|----------|-----------|-------------|----------------------------|
| Location | CECP site | Description | Overview of the CECP site. |
|----------|-----------|-------------|----------------------------|

Photo 2



| | | | |
|----------|-----------|-------------|--|
| Location | CECP site | Description | Waste and recycle bins have been installed in pairs throughout the project area, facing northwest. |
|----------|-----------|-------------|--|

Photo 3



| | | | |
|----------|-----------|-------------|---|
| Location | CECP site | Description | Trees along the revegetated berm were knocked over during rain and wind events, facing south. |
|----------|-----------|-------------|---|

Photo 4



| | | | |
|----------|-----------|-------------|--|
| Location | CECP site | Description | The northwest corner of the site was hydroseeded for stabilization, facing west. |
|----------|-----------|-------------|--|

Carlsbad Energy Center Project (CECP)
BIOLOGICAL RESOURCES
COMPLIANCE MONITORING LOG - OPERATIONS

| Date | | Monitor | | | Time (Begin-End) | |
|--|--------------|---------------|-----------------------------|------------|------------------|--|
| June 7, 2019 | | Megan Gleason | | | 06:45-12:00 | |
| Temperature (°F) | Humidity (%) | Wind (mph) | Precipitation (Y/N, amount) | Visibility | Weather Comment | |
| 62-69 | - | 2-8 | N | - | 100% cloud cover | |
| Location(s) of Work Site Activities Monitored | | | | | | |
| NRG Energy (NRG) CECP site during plant Operations. | | | | | | |
| Summary of Biological Resources Monitoring Observations | | | | | | |
| <p>Biological resources monitoring for biological constraints, special-status species, and nesting birds was conducted at the NRG CECP site.</p> <p>Nesting Bird Observations:</p> <ul style="list-style-type: none"> Adult and juvenile house finches (<i>Haemorhous mexicanus</i>) were observed near Unit 8, and one nest was observed in the vent. No additional observations were noted. <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> A California gull (<i>Larus californicus</i>; California Department of Fish and Wildlife [CDFW] Watch List [WL]) was observed within the project vicinity. No additional special-status species were observed. <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> No American peregrine falcon (<i>Falco peregrinus anatum</i>; United States Fish and Wildlife [USFWS] Birds of Conservation Concern [BCC]; CDFW Fully Protected [FP]; California Department of Forestry [CDF] Sensitive [S]) activity was observed on or in the vicinity of the Encina stack. No additional observations were noted. <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> No litter was not observed within the project site. Canon substation was surveyed. No biological constraints were observed. The pump station and administration building were surveyed, and no biological constraints were identified. Five killdeer (<i>Charadrius vociferous</i>) were observed on the ground in the northwest corner of the project. No nests were observed. No additional observations were noted. | | | | | | |
| Items Requiring Action/Follow-up | | | | | | |
| <ul style="list-style-type: none"> None. | | | | | | |
| Wildlife Species Observed | | | | | | |
| <p>American bushtit (<i>Psaltiriparus minimus</i>), American crow (<i>Corvus brachyrhynchos</i>), Bewick's wren (<i>Thryomanes bewickii</i>), black phoebe (<i>Sayornis nigricans</i>), California gull, common yellowthroat (<i>Geothlypis trichas</i>), European starling (<i>Sturnus vulgaris</i>), house finch, killdeer, mourning dove (<i>Zenaida macroura</i>), northern shoveler (<i>Anas clypeata</i>), Say's phoebe (<i>Sayornis saya</i>), song sparrow (<i>Melospiza melodia</i>), and western fence lizard (<i>Sceloporus occidentalis</i>).</p> | | | | | | |

Photo 1



| | | | |
|----------|-----------|-------------|--|
| Location | CECP site | Description | House finches (juveniles and adults) were observed near Unit 8 and one nest was observed, facing east. |
|----------|-----------|-------------|--|

Photo 2



| | | | |
|----------|-----------|-------------|---|
| Location | CECP site | Description | Three northern shovelers were observed wading in the bio-swale, facing north. |
|----------|-----------|-------------|---|

Photo 3



| | | | |
|----------|-----------|-------------|--|
| Location | CECP site | Description | Five killdeer were observed on the ground in the northwestern corner along the upper road, facing northeast. |
|----------|-----------|-------------|--|

Photo 4



| | | | |
|----------|-----------|-------------|--|
| Location | CECP site | Description | No biological constraints were observed within the pump station and administrative building, facing northwest. |
|----------|-----------|-------------|--|

Carlsbad Energy Center Project (CECP)
BIOLOGICAL RESOURCES
COMPLIANCE MONITORING LOG - OPERATIONS

| Date | | Monitor | | | Time (Begin-End) | |
|---|--------------|-----------------|-----------------------------|------------|------------------|--|
| July 18, 2019 | | Heather Ylitalo | | | 06:30-11:30 | |
| Temperature (°F) | Humidity (%) | Wind (mph) | Precipitation (Y/N, amount) | Visibility | Weather Comment | |
| 67-70 | - | 3.10 | N | - | 10% cloud cover | |
| Location(s) of Work Site Activities Monitored | | | | | | |
| NRG Energy (NRG) CECP site during plant Operations. | | | | | | |
| Summary of Biological Resources Monitoring Observations | | | | | | |
| Biological resources monitoring for biological constraints, special-status species, and nesting birds was conducted at the NRG CECP site. | | | | | | |
| Nesting Bird Observations: <ul style="list-style-type: none"> No observations were noted. | | | | | | |
| Special-Status Species Observed: <ul style="list-style-type: none"> A California gull (<i>Larus californicus</i>; California Department of Fish and Wildlife [CDFW] Watch List [WL]) was observed within the project vicinity. A great blue heron (<i>Ardea herodias</i>; California Department of Forestry [CDF] Sensitive [S]) was observed near the project vicinity. Two ospreys (<i>Pandion haliaetus</i>; CDFW WL; CDF S) were observed within the project vicinity. No additional special-status species were observed. | | | | | | |
| Other Biological Resources Observations: <ul style="list-style-type: none"> No American peregrine falcon (<i>Falco peregrinus anatum</i>; United States Fish and Wildlife [USFWS] Birds of Conservation Concern [BCC]; CDFW Fully Protected [FP]; California Department of Forestry [CDF] Sensitive [S]) activity was observed on or in the vicinity of the Encina stack. No additional observations were noted. | | | | | | |
| Other Observations/Comments: <ul style="list-style-type: none"> The Canon substation was surveyed. No biological constraints were observed. The mourning dove (<i>Zenaida macroura</i>) nest in water trailer remains active and, the Environmentally Sensitive Area (ESA) buffer remains in place. The bio-swales in the northeastern corner of the project were surveyed, and no biological constraints were observed. Two ospreys were observed circling above the northwestern area of the project. No nest was found. The pump station and administration building were surveyed, and no biological constraints were identified. No biological constraints were observed during the pump station and administrative building survey (Photo 9). No additional observations were noted. | | | | | | |
| Items Requiring Action/Follow-up | | | | | | |
| <ul style="list-style-type: none"> None. | | | | | | |
| Wildlife Species Observed | | | | | | |
| American crow (<i>Corvus brachyrhynchos</i>), black-chinned hummingbird (<i>Archilochus alexandri</i>), black phoebe (<i>Sayornis nigricans</i>), California gull, gadwall (<i>Mareca strepera</i>), great blue heron, house finch (<i>Haemorhous mexicanus</i>), killdeer (<i>Charadrius vociferous</i>), mourning dove (<i>Zenaida macroura</i>), osprey, song sparrow (<i>Melospiza melodia</i>), and western fence lizard (<i>Sceloporus occidentalis</i>). | | | | | | |

Photo 1



| | | | |
|----------|-----------|-------------|---|
| Location | CECP site | Description | Mourning dove nest in water trailer, tail of adult and head of chick were observed, facing north. |
|----------|-----------|-------------|---|

Photo 2



| | | | |
|----------|-----------|-------------|--|
| Location | CECP site | Description | ESA buffer zone is blocking the entrance to trailer, facing north. |
|----------|-----------|-------------|--|

Photo 3



| | | | |
|----------|-----------|-------------|--|
| Location | CECP site | Description | Four gadwalls were observed wading in the bio-swale in the northeast corner of the site, facing northwest. |
|----------|-----------|-------------|--|

Photo 4



| | | | |
|----------|-----------|-------------|--|
| Location | CECP site | Description | Overview of the CECP site, facing northwest. |
|----------|-----------|-------------|--|

Carlsbad Energy Center Project (CECP)
BIOLOGICAL RESOURCES
COMPLIANCE MONITORING LOG - OPERATIONS


| Date | | Monitor | | | Time (Begin-End) |
|--|--------------|----------------|-----------------------------|----------------|------------------|
| December 6, 2019 | | Melissa Fowler | | | 07:00-12:00 |
| Temperature (°F) | Humidity (%) | Wind (mph) | Precipitation (Y/N, amount) | Visibility | Weather Comment |
| 55 | 78 | 4 | N | Good (10.0 mi) | 15% cloud cover |
| Location(s) of Work Site Activities Monitored | | | | | |
| NRG Energy (NRG) CECP site during plant Operations. | | | | | |
| Summary of Biological Resources Monitoring Observations | | | | | |
| <p>Biological resources monitoring for biological constraints, special-status species, and nesting birds was conducted at the NRG CECP site.</p> <p>Nesting Bird Observations:</p> <ul style="list-style-type: none"> No observations were noted. <p>Special-Status Species Observed:</p> <ul style="list-style-type: none"> California brown pelicans (<i>Pelecanus occidentalis californicus</i>; California Department of Fish and Wildlife Service [CDFW] Fully Protected [FP]; United States Forest Service [USFWS] Sensitive [S]) were observed within the project vicinity. An osprey (<i>Pandion haliaetus</i>; CDFW WL; California Department of Forestry [CDF] Sensitive [S]) was observed within the project vicinity. No additional special-status species were observed. <p>Other Biological Resources Observations:</p> <ul style="list-style-type: none"> A Norway rat (<i>Rattus norvegicus</i>) was observed within the project site. The remains were disposed of according to site guidelines. A red-tailed hawk (<i>Buteo jamaicensis</i>) was observed eating prey on the ground within the eastern landscaped portion of the site. No additional observations were noted. <p>Other Observations/Comments:</p> <ul style="list-style-type: none"> No litter was observed within the CECP site. All trash receptacles within the site had closed lids and no receptacles were overfilled. Overall the site exhibited exemplary housekeeping. No additional observations were noted. | | | | | |
| Items Requiring Action/Follow-up | | | | | |
| <ul style="list-style-type: none"> None. | | | | | |
| Wildlife Species Observed | | | | | |
| <p>American bushtit (<i>Psaltiriparus minimus</i>), American crow (<i>Corvus brachyrhynchos</i>), Anna's hummingbird (<i>Calypte anna</i>), California brown pelican, California towhee (<i>Melospiza crissalis</i>), European starling (<i>Sturnus vulgaris</i>), house finch (<i>Haemorrhous mexicanus</i>), lesser goldfinch (<i>Spinus psaltria</i>), mourning dove (<i>Zenaidura macroura</i>), Norway rat, osprey, red-tailed hawk, rock pigeon (<i>Columba livia</i>), Say's phoebe (<i>Sayornis saya</i>), western fence lizard (<i>Sceloporus occidentalis</i>), western gull (<i>Larus occidentalis</i>), white-crowned sparrow (<i>Zonotrichia leucophrys</i>), and yellow-rumped warbler (<i>Setophaga coronata</i>).</p> | | | | | |

Photo 1




| | | | |
|----------|-----------|-------------|--|
| Location | CECP site | Description | Overview of the CECP site, facing northwest. |
|----------|-----------|-------------|--|

Photo 2




| | | | |
|----------|-----------|-------------|--|
| Location | CECP site | Description | Overview of the bio-swale, facing north. |
|----------|-----------|-------------|--|

Photo 3



| | | | |
|----------|-----------|-------------|---|
| Location | CECP site | Description | Desiccated Norway rat remains were found and discarded. |
|----------|-----------|-------------|---|

Photo 4



| | | | |
|----------|-----------|-------------|--|
| Location | CECP site | Description | Overview of the landscaped portion of the site, facing west. |
|----------|-----------|-------------|--|

APPENDIX B OBSERVED WILDLIFE SPECIES LIST

| Observed Wildlife Species List 2019 Carlsbad Energy Center Project | | |
|---|--|--------------------------------|
| Common Name | Scientific Name | Status Federal/State/Other* |
| Birds | | |
| American bushtit | <i>Psaltiriparus minimus</i> | --/--/-- |
| American crow | <i>Corvus brachyrhynchos</i> | --/--/-- |
| Anna's hummingbird | <i>Calypte anna</i> | --/--/-- |
| Bewick's wren | <i>Thryomanes bewickii</i> | --/--/-- |
| Black-chinned hummingbird | <i>Archilochus alexandri</i> | --/--/-- |
| Black phoebe | <i>Sayornis nigricans</i> | --/--/-- |
| California brown pelican | <i>Pelecanus occidentalis californicus</i> | --/FP/USFS: S |
| California gull | <i>Larus californicus</i> | --/WL/-- |
| Common yellowthroat | <i>Geothlypis trichas</i> | --/--/-- |
| Cooper's hawk | <i>Accipiter cooperii</i> | --/WL/-- |
| European starling | <i>Sturnus vulgaris</i> | --/--/-- |
| Gadwall | <i>Mareca strepera</i> | --/--/-- |
| Great blue heron | <i>Ardea herodias</i> | --/--/CDF: S |
| House finch | <i>Haemorhous mexicanus</i> | --/--/-- |
| Killdeer | <i>Charadrius vociferous</i> | --/--/-- |
| Lesser goldfinch | <i>Spinus psaltria</i> | --/--/-- |
| Mourning dove | <i>Zenaida macroura</i> | --/--/-- |
| Northern shoveler | <i>Anas clypeata</i> | --/--/-- |
| Red-tailed hawk | <i>Buteo jamaicensis</i> | --/--/-- |
| Say's phoebe | <i>Sayornis saya</i> | --/--/-- |
| Song sparrow | <i>Melospiza melodia</i> | --/--/-- |
| Western gull | <i>Larus occidentalis</i> | --/--/-- |
| White-crowned sparrow | <i>Zonotrichia leucophrys</i> | --/--/-- |
| Yellow-rumped warbler | <i>Setophaga coronata</i> | --/--/-- |
| Mammals | | |
| Desert cottontail | <i>Sylvilagus audubonii</i> | --/--/-- |
| Norway rat | <i>Rattus norvegicus</i> | --/--/-- |
| Reptiles | | |
| Western fence lizard | <i>Sceloporus occidentalis</i> | --/--/-- |

Source:

California Department of Fish and Wildlife (CDFW). 2019. California Natural Diversity Database. August 2019. Special Animals List. Periodic publication. 67 pp.

Status Codes:

If status codes are not provided, it indicates that the observed species is not a special-status species.

Federal:

FE = Federally listed Endangered: species in danger of extinction throughout a significant portion of its range

FT = Federally listed Threatened: species likely to become endangered within the foreseeable future

BCC = Birds of Conservation Concern

State:

SE = State listed as Endangered

ST = State listed as Threatened

FP = Fully Protected

CSC = California Species of Special Concern Species of concern to California Department of Fish and Wildlife (CDFW) because of declining population levels, limited ranges, and/or continuing threats have made them vulnerable to extinction.

S = Sensitive

WL = Watch List

***Other:**

Bureau of Land Management (BLM): Sensitive (S)

California Department of Forestry and Fire Protection (CDF) classifies "sensitive species" as those species that warrant special protection during timber operations.

U.S. Forest Service (USFS): Sensitive (S)

Attachment B HAZ-1: Hazardous Materials Business Plan

Carlsbad Energy Center Project (CERSID: 10765651)**Facility Information Accepted Jan 29, 2020**

Submitted on 1/9/2020 1:26:57 PM by *Paul Mattesich* of Carlsbad Energy Center Project (Carlsbad, CA)

Comments by Submitter: Annual Submittal.

Submittal was **Accepted** on 1/29/2020 8:16:34 PM by Hasti Javid

Comments by regulator: Hi, Paul. My name is Hasti Javid and I'm the new inspector for this facility. Your Facility Information is being accepted for completeness. Since you submitted all 3 required submittal elements ((Facility Information; Hazardous Materials Inventory; and Emergency Response and Training Plans, this submittal as a whole meets the annual HMBP certification requirement for your facility. Your next annual HMBP certification will be due by January 9, 2021. As a courtesy reminder, any substantial change to your HMBP must be submitted within 30 days of the change per HSC Section 25508.1. Thank you and feel free to contact me if you have any questions or need further assistance. Hasti.Javid@sdcounty.ca.gov; 619-847-0242.

- Business Activities
- Business Owner/Operator Identification

Hazardous Materials Inventory Accepted Jan 29, 2020

Submitted on 1/9/2020 1:26:57 PM by *Paul Mattesich* of Carlsbad Energy Center Project (Carlsbad, CA)

Comments by Submitter: Updated with benzene containing waste oil and oily debris. Updated max daily quantity of sodium hypochlorite.

Submittal was **Accepted** on 1/29/2020 8:18:11 PM by Hasti Javid

Comments by regulator: Your Hazardous Materials Inventory is being accepted for completeness. Since you submitted all 3 required submittal elements (Facility Information; Hazardous Materials Inventory; and Emergency Response and Training Plans), this submittal as a whole meets the annual HMBP certification requirement for your facility. Your next annual HMBP certification will be due by January 9, 2021. As a courtesy reminder, any substantial change to your HMBP must be submitted within 30 days of the change per HSC Section 25508.1. Thank you and feel free to contact me if you have any questions or need further assistance.

Hasti.Javid@sdcounty.ca.gov; 619-847-0242.

- Hazardous Material Inventory (22)
- Site Map (Official Use Only)
 - *Annotated Site Map (Official Use Only)* (Adobe PDF, 614KB)

Emergency Response and Training Plans Accepted Jan 29, 2020

Submitted on 1/9/2020 1:26:57 PM by *Paul Mattesich* of Carlsbad Energy Center Project (Carlsbad, CA)

Submittal was **Accepted** on 1/29/2020 8:19:14 PM by Hasti Javid

Comments by regulator: Your Emergency Response and Training Plan is being accepted for completeness. Since you submitted all 3 required submittal elements (Facility Information; Hazardous Materials Inventory; and Emergency Response and Training Plans), this submittal as a whole meets the annual HMBP certification requirement for your facility. Your next annual HMBP certification will be due by January 9, 2021. As a courtesy reminder, any substantial change to your HMBP must be submitted within 30 days of the change per HSC Section 25508.1. Thank you and feel free to contact me if you have any questions or need further assistance.

Hasti.Javid@sdcounty.ca.gov; 619-847-0242.

- Emergency Response/Contingency Plan
 - *Emergency Response/Contingency Plan* (Adobe PDF, 1163KB)
- Employee Training Plan
 - Provided In Submittal Element: Emergency Response and Training Plans

Aboveground Petroleum Storage Act Accepted Jan 29, 2020

Submitted on 1/9/2020 1:26:57 PM by *Paul Mattesich* of Carlsbad Energy Center Project (Carlsbad, CA)

Submittal was **Accepted** on 1/29/2020 8:21:36 PM by Hasti Javid

Comments by regulator: Your APSA submittal is being accepted for completeness. Thank you and feel free to contact me if you have any questions or need further assistance. Hasti.Javid@sdcounty.ca.gov; 619-847-0242.

- Aboveground Petroleum Storage Act Documentation
 - *Aboveground Petroleum Storage Act Documentation* (Adobe PDF, 97KB)
- APSA Facility Information

Hazardous Materials And Wastes Inventory Matrix Report

| | | | | |
|--------------------|---------------------------------------|-------------------|-------------|--------------------------------------|
| CERS Business/Org. | Carlsbad Energy Center Project | Chemical Location | CERS ID | 10765651 |
| Facility Name | Carlsbad Energy Center Project | | Facility ID | 37-000-004698 |
| | 4950 Avenida Encinas, Carlsbad 92008 | | Status | Submitted on 1/9/2020 1:26 PM |

| DOT Code/Fire Haz. Class | Common Name | Unit | Quantities | | | Annual Waste Amount | Federal Hazard Categories | Hazardous Components (For mixture only) | | |
|--|----------------------------|----------------|-------------------|---------------|-------------|---------------------|---------------------------|---|------|-------------|
| | | | Max. Daily | Largest Cont. | Avg. Daily | | | Component Name | % Wt | EHS CAS No. |
| DOT: 3 - Flammable and Combustible Liquids | Diesel Fuel, #2 | Gallons | 500 | 55 | 300 | | - Physical Flammable | | | |
| | CAS No | State | Storage Container | | Pressure | Waste Code | - Health | | | |
| Combustible Liquid, Class II | 68334-30-5 | Liquid | Steel Drum, Can | | Ambient | | Carcinogenicity | | | |
| | | Type | | | Temperature | | - Health Acute | | | |
| | | Pure | Days on Site: 365 | | Ambient | | Toxicity | | | |
| | | | | | | | - Health Skin | | | |
| | | | | | | | Corrosion | | | |
| | | | | | | | Irritation | | | |
| | | | | | | | - Health Serious | | | |
| | | | | | | | Eye Damage Eye | | | |
| | | | | | | | Irritation | | | |
| DOT: 3 - Flammable and Combustible Liquids | Gasoline | Gallons | 200 | 5 | 100 | | - Physical Flammable | | | |
| | CAS No | State | Storage Container | | Pressure | Waste Code | - Health | | | |
| Flammable Liquid, Class I-B | 86290-81-5 | Liquid | Can | | Ambient | | Carcinogenicity | | | |
| | | Type | | | Temperature | | - Health Acute | | | |
| | | Pure | Days on Site: 365 | | Ambient | | Toxicity | | | |
| | | | | | | | - Health Serious | | | |
| | | | | | | | Eye Damage Eye | | | |
| | | | | | | | Irritation | | | |
| | | | | | | | - Health Specific | | | |
| | | | | | | | Target Organ | | | |
| | | | | | | | Toxicity | | | |
| DOT: 8 - Corrosives (Liquids and Solids) | Lead Acid Batteries | Gallons | 195 | 13 | 195 | | - Physical | Sulfuric Acid | 30 % | ✓ 7664-93-9 |
| | CAS No | State | Storage Container | | Pressure | Waste Code | Flammable | | | |
| Corrosive | | Liquid | Other | | Ambient | | - Physical | Lead | 70 % | 7439-92-1 |
| | | Type | | | Temperature | | Explosive | | | |
| | | Mixture | Days on Site: 365 | | Ambient | | - Health | | | |
| | | | | | | | Carcinogenicity | | | |
| | | | | | | | - Health Acute | | | |
| | | | | | | | Toxicity | | | |
| | | | | | | | - Health | | | |
| | | | | | | | Reproductive | | | |
| | | | | | | | Toxicity | | | |
| | | | | | | | - Health Skin | | | |
| | | | | | | | Corrosion | | | |
| | | | | | | | Irritation | | | |
| | | | | | | | - Health Serious | | | |
| | | | | | | | Eye Damage Eye | | | |
| | | | | | | | Irritation | | | |
| | | | | | | | - Health Specific | | | |
| | | | | | | | Target Organ | | | |
| | | | | | | | Toxicity | | | |

Hazardous Materials And Wastes Inventory Matrix Report

| CERS Business/Org. Carlsbad Energy Center Project | | Chemical Location | | | | CERS ID | 10765651 | | |
|--|--|-------------------|-------------------------------|---------------|-------------|---------------------|--------------------------------------|---|------------------|
| Facility Name Carlsbad Energy Center Project | | | | | | Facility ID | 37-000-004698 | | |
| 4950 Avenida Encinas, Carlsbad 92008 | | | | | | Status | Submitted on 1/9/2020 1:26 PM | | |
| DOT Code/Fire Haz. Class | Common Name | Unit | Quantities | | | Annual Waste Amount | Federal Hazard Categories | Hazardous Components (For mixture only) | |
| | | | Max. Daily | Largest Cont. | Avg. Daily | | | Component Name | % Wt EHS CAS No. |
| DOT: 2.2 - Nonflammable Gases | Nitrogen | Cu. Feet | 18000 | 304 | 3600 | | - Physical Gas | | |
| | CAS No | State | Storage Container | | Pressue | Waste Code | Under Pressure | | |
| | 7727-37-9 | Gas | Cylinder | | > Ambient | | | | |
| | | Type | | | Temperature | | | | |
| | | Pure | Days on Site: 365 | | Ambient | | | | |
| DOT: 2.1 - Flammable Gases | Liquefied Petroleum Gas (lpg) | Gallons | 3000 | 5 | 1200 | | - Physical | | |
| | CAS No | State | Storage Container | | Pressue | Waste Code | Flammable | | |
| Flammable Gas | 74-98-6 | Gas | Cylinder | | > Ambient | | - Physical Gas | | |
| | | Type | | | Temperature | | Under Pressure | | |
| | | Pure | Days on Site: 365 | | Ambient | | | | |
| DOT: 8 - Corrosives (Liquids and Solids) | Corrshield MD4100 | Gallons | 75 | 5 | 55 | | - Physical | Sodium Nitrite | 20 % 7632-00-0 |
| | CAS No | State | Storage Container | | Pressue | Waste Code | Corrosive To | | |
| | | Liquid | Plastic/Non-metalic Drum | | Ambient | | Metal | | |
| | | Type | | | Temperature | | - Health | | |
| | | Mixture | Days on Site: 365 | | Ambient | | Carcinogenicity | | |
| | | | | | | | - Health Acute | | |
| | | | | | | | Toxicity | | |
| | | | | | | | - Health Skin | | |
| | | | | | | | Corrosion | | |
| | | | | | | | Irritation | | |
| | | | | | | | - Health Serious | | |
| | | | | | | | Eye Damage Eye | | |
| | | | | | | | Irritation | | |
| | | | | | | | - Health Specific | | |
| | | | | | | | Target Organ | | |
| | | | | | | | Toxicity | | |
| DOT: 9 - Misc. Hazardous Materials | Natural Gas Knockout Tank Oil Waste | Gallons | 300 | 55 | 200 | 800 | - Health | Benzene | 0 % 71-43-2 |
| | CAS No | State | Storage Container | | Pressue | Waste Code | Carcinogenicity | | |
| | | Liquid | Aboveground Tank, Steel Drum, | | Ambient | | | | |
| | | Type | Tank Wagon | | Temperature | 331 | | | |
| | | Waste | | | Ambient | | | | |
| DOT: 9 - Misc. Hazardous Materials | Used Oil With Benzene | Gallons | 165 | 55 | 55 | 275 | - Health | Waste Petroleum Hydrocarbons | 98 % Mixture |
| | CAS No | State | Storage Container | | Pressue | Waste Code | Carcinogenicity | | |
| | | Liquid | Steel Drum | | Ambient | | - Health Hazard | Benzene | 2 % 71-43-2 |
| | | Type | | | Temperature | 221 | Not Otherwise | | |
| | | Waste | Days on Site: 365 | | Ambient | | Classified | | |
| DOT: 9 - Misc. Hazardous Materials | Waste Oily Debris with Benzene | Pounds | 450 | 150 | 150 | 750 | - Health | Oil with Benzene | 10 % |
| | CAS No | State | Storage Container | | Pressue | Waste Code | Carcinogenicity | | |
| | | Solid | Steel Drum | | Ambient | | - Health Hazard | | |
| | | Type | | | Temperature | 181 | Not Otherwise | | |
| | | Waste | Days on Site: 365 | | Ambient | | Classified | | |

Hazardous Materials And Wastes Inventory Matrix Report

| CERS Business/Org. Carlsbad Energy Center Project | | Chemical Location | | | | CERS ID | 10765651 | | | |
|--|---------------------------------------|-------------------|--------------------------|---------------|--------------------|---------------------|--------------------------------------|---|------|-------------|
| Facility Name Carlsbad Energy Center Project | | | | | | Facility ID | 37-000-004698 | | | |
| 4950 Avenida Encinas, Carlsbad 92008 | | | | | | Status | Submitted on 1/9/2020 1:26 PM | | | |
| DOT Code/Fire Haz. Class | Common Name | Unit | Quantities | | | Annual Waste Amount | Federal Hazard Categories | Hazardous Components (For mixture only) | | |
| | | | Max. Daily | Largest Cont. | Avg. Daily | | | Component Name | % Wt | EHS CAS No. |
| DOT: 2.2 - Nonflammable Gases | CARBON DIOXIDE, COMPRESSED | Cu. Feet | 2500 | 143 | 400 | | - Physical Gas | | | |
| | GAS | <u>State</u> | <u>Storage Container</u> | | <u>Pressue</u> | <u>Waste Code</u> | Under Pressure | | | |
| | | Gas | Cylinder | | > Ambient | | | | | |
| | <u>CAS No</u> | <u>Type</u> | | | <u>Temperature</u> | | | | | |
| | 124-38-9 | Pure | Days on Site: 365 | | Ambient | | | | | |
| | Nytro 11 GBXUS Transformer Oil | Gallons | 49000 | 9062 | 49000 | | - Health Skin | Hydrotreated Light Naphthenic | 60 % | 64742-53-6 |
| | | <u>State</u> | <u>Storage Container</u> | | <u>Pressue</u> | <u>Waste Code</u> | Corrosion | Distillate | | |
| | | Liquid | Aboveground Tank | | Ambient | | Irritation | Hydrotreated Middle Naphthenic | 40 % | 64742-46-7 |
| | | <u>Type</u> | | | <u>Temperature</u> | | - Health | Distillate | | |
| | | Mixture | Days on Site: 365 | | Ambient | | Respiratory Skin | Solvent-dewaxed light paraffinic | 40 % | 64742-56-9 |
| | | | | | | | Sensitization | 2,6-ditertiary butyl-4-methyl | 0 % | 128-37-0 |
| | | | | | | | - Health Serious | phenol | | |
| | | | | | | | Eye Damage Eye | | | |
| | | | | | | | Irritation | | | |

Hazardous Materials And Wastes Inventory Matrix Report

| | | | | | | | | | | | |
|--------------------------------------|--------------------------------|-------------------|-------------------|-----------------------------|-------------|--|-------------------------------|------------------|------|-----|-----------|
| CERS Business/Org. | Carlsbad Energy Center Project | Chemical Location | | | | CERS ID | 10765651 | | | | |
| Facility Name | Carlsbad Energy Center Project | Ammonia Tank | | | | Facility ID | 37-000-004698 | | | | |
| 4950 Avenida Encinas, Carlsbad 92008 | | | | | | Status | Submitted on 1/9/2020 1:26 PM | | | | |
| | | | | | | Hazardous Components (For mixture only) | | | | | |
| DOT Code/Fire Haz. Class | Common Name | Unit | Max. Daily | Quantities Largest Cont. | Avg. Daily | Annual Waste Amount | Federal Hazard Categories | Component Name | % Wt | EHS | CAS No. |
| DOT: 2.2 - Nonflammable Gases | Aqueous Ammonia | Gallons | 16067 | 16067 | 14000 | | - Health Skin | Ammonia | 19 % | ✓ | 7664-41-7 |
| Corrosive, Flammable Gas | CAS No | State | Storage Container | | Pressue | Waste Code | Corrosion | | | | |
| | | Liquid | Aboveground Tank | | Ambient | | Irritation | | | | |
| | | Type | | | Temperature | | - Health | | | | |
| | | Mixture | Days on Site: 365 | | Ambient | | Respiratory Skin | | | | |
| | | | | | | | | Sensitization | | | |
| | | | | | | | | - Health Serious | | | |
| | | | | | | | | Eye Damage Eye | | | |
| | | | | | | | | Irritation | | | |

Hazardous Materials And Wastes Inventory Matrix Report

| | | | | | | | | | | |
|--------------------------------------|------------------------------------|----------------------|-------------------|---------------|-------------|---------------------|--------------------------------|---|------|-------------|
| CERS Business/Org. | Carlsbad Energy Center Project | Chemical Location | | | | CERS ID | 10765651 | | | |
| Facility Name | Carlsbad Energy Center Project | Fuel Gas Compressors | | | | Facility ID | 37-000-004698 | | | |
| 4950 Avenida Encinas, Carlsbad 92008 | | | | | | Status | Submitted on 1/9/2020 1:26 PM | | | |
| DOT Code/Fire Haz. Class | Common Name | Unit | Quantities | | | Annual Waste Amount | Federal Hazard Categories | Hazardous Components (For mixture only) | | |
| | | | Max. Daily | Largest Cont. | Avg. Daily | | | Component Name | % Wt | EHS CAS No. |
| | SAE 40 wt Engine Oil - Compressors | Gallons | 275 | 55 | 220 | | - Health Skin | 1-DECENE, HOMOPOLYMER | 40 % | 68037-01-4 |
| | | State | Storage Container | | Pressure | | Corrosion | HYDROGENATED | | |
| | | Liquid | Other | | Ambient | Waste Code | Irritation | TRIPHENYL PHOSPHATE | 0 % | 115-86-6 |
| | | CAS No | Type | | Temperature | | - Health | | | |
| | | Mixture | Days on Site: 365 | | Ambient | | Respiratory Skin Sensitization | | | |
| | | | | | | | - Health Serious | | | |
| | | | | | | | Eye Damage Eye | | | |
| | | | | | | | Irritation | | | |

Hazardous Materials And Wastes Inventory Matrix Report

| | | | | | | | | | | | |
|------------------------------------|--------------------------------------|---------|-------------------|---------------|------------------------------|--------------|--------------------------|------------------------------|--|-----|---------|
| CERS Business/Org. | Carlsbad Energy Center Project | | | | Chemical Location | | CERS ID | 10765651 | | | |
| Facility Name | Carlsbad Energy Center Project | | | | Hazardous Waste Storage Area | | | Facility ID | 37-000-004698 | | |
| | 4950 Avenida Encinas, Carlsbad 92008 | | | | | | | Status | Submitted on 1/9/2020 1:26 PM | | |
| | | | | | | Annual Waste | | | Hazardous Components (For mixture only) | | |
| DOT Code/Fire Haz. Class | Common Name | Unit | Quantities | | | | Federal Hazard | | | | |
| | | | Max. Daily | Largest Cont. | Avg. Daily | Amount | Categories | Component Name | % Wt | EHS | CAS No. |
| DOT: 9 - Misc. Hazardous Materials | USED OIL | Gallons | 800 | 55 | 400 | 2000 | - Health Hazard | Waste Petroleum Hydrocarbons | | | Mixture |
| | CAS No | State | Storage Container | | Pressue | Waste Code | Not Otherwise Classified | | | | |
| | | Liquid | Steel Drum | | Ambient | | | | | | |
| | | Type | | | Temperature | | | | | | |
| | | Waste | Days on Site: 365 | | Ambient | | | | | | |
| DOT: 9 - Misc. Hazardous Materials | OILY DEBRIS | Pounds | 3000 | 150 | 1000 | 6000 | - Health Hazard | | | | |
| | CAS No | State | Storage Container | | Pressue | Waste Code | Not Otherwise Classified | | | | |
| | | Solid | Steel Drum | | Ambient | | | | | | |
| | | Type | | | Temperature | | | | | | |
| | | Waste | Days on Site: 365 | | Ambient | | | | | | |

Hazardous Materials And Wastes Inventory Matrix Report

| | | | | | | | | | | |
|--------------------|--------------------------------------|--|--|--|---------------------------|--|-------------|-------------------------------|--|--|
| CERS Business/Org. | Carlsbad Energy Center Project | | | | Chemical Location | | CERS ID | 10765651 | | |
| Facility Name | Carlsbad Energy Center Project | | | | In Equipment, Oil Storage | | Facility ID | 37-000-004698 | | |
| | 4950 Avenida Encinas, Carlsbad 92008 | | | | | | Status | Submitted on 1/9/2020 1:26 PM | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | </ | | | | | | | | | |

Hazardous Materials And Wastes Inventory Matrix Report

| | | | | | | | | | | |
|--------------------|--------------------------------------|-----------------------------------|--|--|--|-------------|-------------------------------|--|--|--|
| CERS Business/Org. | Carlsbad Energy Center Project | Chemical Location | | | | CERS ID | 10765651 | | | |
| Facility Name | Carlsbad Energy Center Project | Unit CEMS, Compressed Gas Storage | | | | Facility ID | 37-000-004698 | | | |
| | 4950 Avenida Encinas, Carlsbad 92008 | | | | | Status | Submitted on 1/9/2020 1:26 PM | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |

Hazardous Materials And Wastes Inventory Matrix Report

| CERS Business/Org. Carlsbad Energy Center Project | | Chemical Location | | | | CERS ID | 10765651 | | | |
|---|----------------------------------|------------------------|--------------------------|---------------|--------------------|---------------------|--------------------------------------|---|------|-------------|
| Facility Name Carlsbad Energy Center Project | | Water Tank Area | | | | Facility ID | 37-000-004698 | | | |
| 4950 Avenida Encinas, Carlsbad 92008 | | | | | | Status | Submitted on 1/9/2020 1:26 PM | | | |
| DOT Code/Fire Haz. Class | Common Name | Unit | Quantities | | | Annual Waste Amount | Federal Hazard Categories | Hazardous Components (For mixture only) | | |
| | | | Max. Daily | Largest Cont. | Avg. Daily | | | Component Name | % Wt | EHS CAS No. |
| DOT: 8 - Corrosives (Liquids and Solids) Corrosive, Oxidizing, Class 2 | Sodium Hypochlorite 12.5% | Gallons | 1650 | 330 | 990 | | - Health Skin | Sodium Hypochlorite | 13 % | 7681-52-9 |
| | <u>CAS No</u> | <u>State</u> | <u>Storage Container</u> | | <u>Pressue</u> | | Corrosion | | | |
| | 7681-52-9 | Liquid | Tote Bin, Other | | Ambient | <u>Waste Code</u> | Irritation | | | |
| | | <u>Type</u> | | | <u>Temperature</u> | | - Health Serious | | | |
| | | Pure | Days on Site: 365 | | Ambient | | Eye Damage Eye Irritation | | | |

Attachment C HAZ-8: Contractor Verification Statement



Carlsbad Energy Center LLC
4950 Avenida Encinas
Carlsbad, CA 92008
Phone: 760-710-3970

March 30, 2020

Subject: CARLSBAD ENERGY CENTER COM-8 REPORT – HAZ-8: Contractor Verification Statement

The Carlsbad Energy Center Project takes the following actions to maintain compliance with the requirements in HAZ-8:

- All NRG employees at CECP undergo a background check in the onboarding process.
- All contractors are vetted by the NRG and Clearway procurement through the AdaptOne vendor registration and screening process. Vendors must complete and maintain current AdaptOne status before the contractor is allowed to conduct work at CECP.

Attachment D SOIL&WATER-4: EPS Water Reports

Goerl, Ryan

From: Ali, Anwar@Energy <anwar.ali@energy.ca.gov>
Sent: Wednesday, November 27, 2019 1:32 PM
To: Sisk, Tim
Cc: Piantka, George; Wagner, Ralph; Monroe, Kim; Carter, Jerry
Subject: RE: Soil&Water-4 and Soil&Water-9 - Concurrence with Condition of Certification(s)

Hello Tim:

This is to inform you that we have approved Soil&Water-4 and Soil&Water-9.

Thank you and have a wonderful Thanksgiving Holiday.

Anwar

From: Sisk, Tim [mailto:Tim.Sisk@nrg.com]
Sent: Friday, November 22, 2019 11:02 AM
To: Ali, Anwar@Energy <anwar.ali@energy.ca.gov>
Cc: Piantka, George <George.Piantka@nrg.com>; Wagner, Ralph <Ralph.Wagner@nrg.com>; Sisk, Tim <Tim.Sisk@nrg.com>; Monroe, Kim <Kim.Monroe@nrg.com>; Carter, Jerry <Jerry.Carter@nrg.com>
Subject: Soil&Water-4 and Soil&Water-9 - Concurrence with Condition of Certification(s)

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Anwar,

As we discussed, please see the attached email from the San Diego Regional Water Quality Control Board which addresses the applicability of the already existing and in-hand Cabrillo Power I LLC water quality permits (Order Nos. R9-2006-0043 and 2009-0009-DWQ) to meet the requirements of Soil&Water-4 and Soil&Water-9.

Please let us know if we can provide any other required documentation or answer any questions.

Regards,
Timothy R. Sisk
Manager, Environmental Business
NRG Energy, West Region
4600 Carlsbad Boulevard
Carlsbad, CA 92008
760-930-1507 (o)
860-334-8081 (c)

Goerl, Ryan

From: Neill, Ben@Waterboards <Ben.Neill@waterboards.ca.gov>
Sent: Friday, November 22, 2019 8:49 AM
To: Sisk, Tim
Cc: Piantka, George; Carter, Jerry; Wagner, Ralph; Walsh, Laurie@Waterboards; Barker, David@Waterboards
Subject: San Diego Water Board Concurrence with Conditions of Certifications
Attachments: 2019-03-22_EPS_ROW_D_review.pdf

Hi Tim,

By email dated October 31, 2019, Cabrillo Power I LLC (Discharger) requested the San Diego Regional Water Quality Control Board (San Diego Water Board) concurrence regarding the Discharger's compliance with Conditions of Certification (COC) Soil&Water-4 and Soil&Water-9 in Appendix A of the California Energy Commission (CEC) Carlsbad Energy Center Project Presiding Member's Proposed Decision (June 2015, CEC-800-2015-0001 PMPD). This decision contains the rationale of the CEC for approving the Carlsbad Energy Center Project and requires COCs for the demolition of the Encina Power Station (EPS) owned by Cabrillo Power I LLC. The San Diego Water Board reviewed the COC Soil&Water-4 and Soil&Water-9 and concurs that the Discharger meets the requirements of Soil&Water-4 and Soil&Water-9. The San Diego Water Board's comments follow:

COC Soil&Water-4 states:

"The project owner shall submit to the San Diego Regional Water Quality Control Board (SDRWQCB) all information required by the SDRWQCB to obtain a Waste Discharge Requirements (WDR) Order for the discharge of EPS demolition wastewater to the Pacific Ocean in accordance with NPDES requirements. The project owner shall submit to the CPM all copies of correspondence between the project owner and the SDRWQCB regarding the WDR Order within ten days of its receipt or submittal."

COC Soil&Water-9 states:

"Prior to transport and disposal of any facility construction or demolition-related wastewaters offsite, the project owner shall test and classify the stored wastewater to determine proper management and disposal requirements. The project owner shall provide evidence that wastewater is disposed of at an appropriately licensed facility. The project owner shall ensure that the wastewater is transported and disposed of in accordance with the wastewater's characteristics and classification and all applicable LORS (including any CCR Title 22 Hazardous Waste and Title 23 Waste Discharges to Land requirements).

Where discharge of wastewater must comply with the San Diego Regional Water Quality Control Board (SDRWQCB) and State Water Resources Control Board regulatory requirements, the project owner shall submit a Report of Waste Discharge (ROWD) to the compliance project manager (CPM) and SDRWQCB for determination of which regulatory waiver or permit applies to the proposed discharges. The project owner shall pay all necessary fees for filing and review of the ROWD and all other related fees. Checks for such fees shall be submitted to the SDRWQCB and shall be payable to the State Water Resources Control Board. The project owner shall ensure compliance with the provisions of the waiver or permit applicable to the discharge. Where the regulatory requirements are not applied pursuant to a National Pollutant Discharge Elimination System permit, it is the Commission's intent that the requirements of the applicable waiver or permit be enforceable by both the Commission and the SDRWQCB. In furtherance of that objective, the Commission hereby delegates the enforcement of the waiver or permit requirements, and associated monitoring, inspection, and annual fee collection authority, to the SDRWQCB. The CPM and SDRWQCB shall confer with each other and coordinate, as needed, in the enforcement of the requirements."

The discharge of wastewater from the demolition of EPS is currently regulated by San Diego Water Board Order No. R9-2006-0043, National Pollutant Discharge Elimination System (NPDES) Permit No. CA0001350, *Waste Discharge Requirements for Cabrillo Power I LLC Encina Power Plant San Diego County*. On February 22, 2019, the Discharger submitted a Report of Waste Discharge (ROWD) to renew Order No. R9-2006-0043. The San Diego Water Board reviewed the ROWD and considers the application complete for purposes of renewing the permit, see the attached correspondence dated March 22, 2019. The San Diego Water Board is currently drafting tentative requirements to renew the permit and will hold a public hearing in the spring of 2020 for adoption of the tentative requirements. The renewed permit will continue to regulate the discharge of wastewater from the demolition of EPS to ensure that the wastewater discharge does not cause or contribute to an exceedance of water quality standards in the Pacific Ocean.

In addition, on September 26, 2019 the Discharger submitted a Notice of Intent with a Storm Water Pollution Prevention Plan for regulatory coverage under the State Water Resources Control Board Order 2009-0009-DWQ, *NPDES General Permit No. CAS000002 Waste Discharge Requirements for Storm Water Discharges Associated with Construction and Land Disturbance Activities*. The NOI serves as a ROWD for purposes of applying for Order 2009-0009-DWQ. The State Water Board reviewed the NOI and on October 1, 2019, the Discharger was enrolled in Order 2009-0009-DWQ to regulate the discharge of pollutants in storm water and non-storm water discharges from the demolition of EPS.

Together, Order Nos. R9-2006-0043 and 2009-0009-DWQ regulate the discharge of EPS demolition wastewater to the Pacific Ocean as required by COC Soil&Water-4 and Soil&Water-9. The San Diego Water Board concurs that the Discharger has met the requirements of the COCs. If you have any questions regarding this email, please contact me at the contact information below.

Sincerely,

Ben Neill, P. E.
Water Resource Control Engineer
San Diego Regional Water Quality Control Board
Tel: (619) 521-3376
Email: ben.neill@waterboards.ca.gov



SUBJECT: 2019 ANNUAL NPDES WASTE DISCHARGE REPORT- ENCINA POWER
STATION/NPDES NO. CA0001350

Pursuant to Order No. R9-2006-0043 (NPDES No. CA0001350), for Cabrillo Power I Encina Power Station, we are herewith submitting the annual summary report for the 2019 operating year.

There were no discharge limitation exceedances at the Encina Power Station during 2019.

No Metal Cleaning Wastes were processed during 2019.

Cooling water intake and discharge temperatures were measured and recorded during plant operation and the daily average temperature differentials did not exceed the 20 degrees Fahrenheit limits.

There were no heat treatments conducted during 2019.

No compliance inspections were conducted during 2019.

Included in this report are:

Tabular and/or graphic summaries of the following monitored parameters:

| | |
|--|------------------|
| • Bar Rack Sediment Accumulations | Table 1 |
| • Bar Rack Approach Velocities | Table 2 |
| • Annual Chemical Purchases | Table 3 |
| • Average Monthly Flow Rates – CD | Chart 1/Table 4 |
| • Average Monthly Temperature – CWI & CD | Chart 2/Table 4 |
| • pH (Monthly) – CD | Chart 3/Table 5 |
| • Total Suspended Solids (Monthly) – CD | Chart 4/Table 5 |
| • Total Residual Chlorine (Monthly) – CD | Chart 5/Table 5 |
| • Turbidity (Monthly) – CD | Chart 6/Table 5 |
| • pH (Monthly) – CWI | Chart 7/Table 6 |
| • Total Suspended Solids (Monthly) – CWI | Chart 8/Table 6 |
| • Turbidity (Monthly) – CWI | Chart 9/Table 6 |
| • pH (Monthly) – LVW | Chart 10/Table 7 |
| • Hexane Extractable Material <Oil & Grease> (Monthly) – LVW | Chart 11/Table 7 |
| • Total Suspended Solids (Monthly) – LVW | Chart 12/Table 7 |
| • Annual Total Residual Chlorine Testing | Table 8 |
| • Metal Cleaning Waste | Table 9 |

Cooling Water Intake structure monitoring data, including:

- Intake Structure – page 6

CABRILLO POWER I LLC - ANNUAL REPORT

| | |
|-------------------|-----------------------------------|
| FACILITY: | Encina Power Station |
| ORDER NO: | R9-2006-0043 |
| REPORT FREQUENCY: | Annually |
| REPORT FOR: | 2019 |
| REPORT DUE: | February 1, 2020 |
| REPORT: | Annual Summary of Monitoring Data |

By February 1st of each year, the discharger shall submit an annual report to the Executive Officer. The report shall contain both tabular and graphical summaries of the monitoring data obtained during the previous year. In addition, the discharger shall discuss the compliance record and the corrective actions taken or planned that may be needed to bring the discharger into full compliance with the water discharge requirements of this order.

CABRILLO POWER I LLC - ANNUAL REPORT

| | |
|-------------------|-------------------------------|
| FACILITY: | Encina Power Station |
| ORDER NO: | R9-2006-0043 |
| REPORT FREQUENCY: | Annually |
| REPORT FOR: | 2019 |
| REPORT DUE: | February 1, 2020 |
| WASTE STREAM: | Bar Rack and Intake Structure |

The discharger shall annually measure bar rack approach velocity and sediment accumulation at the intake structure and shall submit to the Executive Officer an annual summary describing any operational difficulties at the intake structure or the bar rack. The discharger shall also discuss preventive maintenance and corrective measures taken to assure intake water velocities are as close as practical to design levels.

Sediment accumulation at the intake structure was measured on March 19, 2019. The results are shown in Table 1.

Bar rack approach velocities were measured on March 20, 2019. The results are shown in Table 2.

There were no significant operational difficulties affecting the cooling water intake structures or bar racks during 2019.

Measurements taken to assure intake velocities are as close to design levels, include:

1. Bar racks were raked starting at 0830 hours on 03/20/19
2. Racks removed and scraped clean on 03/20/19, from 0830 – 0845 hours, prior to the start of testing
3. Measurements were performed at the center of the racks, 3 feet below the water surface

CABRILLO POWER I LLC - ANNUAL REPORT

TABLE 1: 2019 ENCINA POWER PLANT BAR RACK SEDIMENT ACCUMULATIONS

| <u>Bar Rack</u> | <u>Sample Date</u> | <u>Sediment Accumulation Above the Bar Rack Base</u> |
|-----------------|--------------------|--|
| 1 West | 03/19/2019 | -5" |
| 2 | 03/19/2019 | 2" |
| 3 | 03/19/2019 | 0" |
| 4 East | 03/19/2019 | 1" |

CABRILLO POWER I LLC - ANNUAL REPORT

TABLE 2: 2019 ENCINA POWER PLANT BAR RACK APPROACH VELOCITIES

| <u>Bar Rack</u> | <u>Sample</u> | | <u>Tide (feet)*</u> | <u>Velocity (FPS)</u> |
|-----------------|---------------|-------------|---------------------|-----------------------|
| | <u>Date</u> | <u>Time</u> | | |
| 1West | 03/20/2019 | 0923 | 6.5 | 1.22 |
| 2 | 03/20/2019 | 0915 | 6.4 | 1.36 |
| 3 | 03/20/2019 | 0906 | 6.2 | 1.23 |
| 4East | 03/20/2019 | 0900 | 6.1 | 0.98 |

* 2019 San Diego Tides Calendar – Tidelines, Tidelines, P.O. Box 230431, Encinitas, CA 92023-0431.

NOTE:

1. Bar racks were raked starting at 0830 on 03/20/2019. Racks were clean when the testing was performed.
2. CW pumps operating - Unit 4 East; Unit 5 East.
3. FPS = Feet Per Second
4. Measurements were performed at the center of the racks, 3 feet below the water surface.

CABRILLO POWER I LLC - ANNUAL REPORT

TABLE 3: 2019 ENCINA POWER STATION ANNUAL CHEMICAL PURCHASES


| <u>Chemical</u> | <u>Quantity</u> | <u>Point of Use</u> |
|---------------------------------------|-----------------|---|
| ELIMINOX | 0 lb | Boiler |
| Disodium phosphate | 0 lb | Boiler |
| Neutralizing amine | 0 lb | Boiler |
| Sodium hydroxide (caustic soda beads) | 0 lb | Boiler |
| Sodium hypochlorite (0.1% solution) | 48,328 klb | Cooling water |
| Sodium hypochlorite (bleach) | 0 lb | Reverse Osmosis Unit |
| Trisodium phosphate | 0 lb | Boiler |
| Hydrochloric acid | 0 lb | Reverse Osmosis Unit |
| Vitec 3000 (antiscalant) | 0 lb | Reverse Osmosis Unit |
| Sulfuric acid | 0 lb | Demineralizer, Wastewater, Reverse Osmosis Unit |
| Sodium hydroxide (50% caustic soda) | 0 lb | Demineralizer, Wastewater, Reverse Osmosis Unit |
| Nalco Trac 107 | 0 lb | Boiler |

CABRILLO POWER I LLC - ANNUAL REPORT


TABLE 4: 2019 ENCINA POWER STATION SUMMARY OF WASTE DISCHARGE MONITORING DATA
COMBINED DISCHARGE TEMPERATURE AND FLOW RATE MONTHLY AVERAGE

| MONTH | INTAKE (°F) | DISCHARGE (°F) | DELTA T (°F) | FLOW (MGD) |
|-----------|----------------|-------------------|-----------------|---------------|
| January | 59.3 | 59.7 | 0.4 | 184.1 |
| February | 57.8 | 58.3 | 0.6 | 270.6 |
| March | 60.2 | 60.3 | 0.1 | 284.2 |
| April | 63.6 | 63.6 | 0.0 | 309.9 |
| May | 65.3 | 65.4 | 0.1 | 314.5 |
| June | 67.4 | 67.1 | 0.0 | 287.9 |
| July | 71.4 | 70.9 | 0.0 | 244.6 |
| August | 72.5 | 71.9 | 0.0 | 243.9 |
| September | 73.9 | 73.8 | 0.0 | 249.0 |
| October | 66.9 | 67.0 | 0.1 | 245.4 |
| November | 63.2 | 63.6 | 0.3 | 250.8 |
| December | 59.8 | 60.3 | 0.5 | 259.8 |

**Flow Rate - Combined Discharge
Encina Power Station - 2019 Annual Summary**



**Mean Temperatures - Intake & Combined Discharge
Encina Power Station - 2019 Annual Summary**



CABRILLO POWER I LLC - ANNUAL REPORT


TABLE 5: 2019 ENCINA POWER PLANT SUMMARY OF WASTE DISCHARGE MONITORING DATA
COMBINED DISCHARGE MONTHLY AVERAGE ON DISCHARGE DAYS

| MONTH | TURBIDITY (NTU) | TOTAL SUSPENDED SOLIDS (MG/L) | pH (pH Units) | DAILY MAXIMUM TOTAL RESIDUAL CHLORINE (UG/L) |
|-----------|--------------------|--|------------------|---|
| January | 3.7 | 8.1 | 7.99 | <30 |
| February | 29.0 | 49.0 | 7.93 | <30 |
| March | 1.8 | 13.0 | 8.09 | <30 |
| April | 2.5 | 6.9 | 8.07 | <30 |
| May | 0.5 | 11.0 | 8.07 | <30 |
| June | 0.9 | 11.0 | 8.24 | <30 |
| July | 0.6 | 5.8 | 8.15 | <30 |
| August | 1.2 | 6.8 | 8.03 | <30 |
| September | 0.5 | 18.0 | 8.16 | <30 |
| October | 1.4 | 22.0 | 8.00 | <30 |
| November | 0.4 | 14.0 | 7.98 | <30 |
| December | 0.7 | 15.0 | 8.04 | <30 |


'<' Means that one or more sample result(s) was (were) non-detectable.

| PARAMETER NAME | METHOD NAME | DETECTION LIMIT | UNIT |
|-------------------------------|----------------|--------------------|------|
| RESIDUE, non-filterable (TSS) | SM 2540 D | 1.1 | mg/L |
| TURBIDITY | SM 2130 B | 0.10 | NTU |
| pH | SM 4500-H+ B | -- | -- |
| CHLORINE, TOTAL RESIDUAL | SM 4500-Cl G | 30 | µg/L |


**pH - Combined Discharge
Encina Power Station - 2019 Annual Summary**




**TSS - Combined Discharge
Encina Power Station - 2019 Annual Summary**



**Total Residual Chlorine - Combined Discharge
Encina Power Station - 2019 Annual Summary**



**Turbidity - Combined Discharge
Encina Power Station - 2019 Annual Summary**




CABRILLO POWER I LLC - ANNUAL REPORT

TABLE 6: 2019 ENCINA POWER PLANT SUMMARY OF WASTE DISCHARGE MONITORING DATA
COOLING WATER INTAKE MONTHLY AVERAGE ON DISCHARGE DAYS


| MONTH | TOTAL SUSPENDED SOLIDS (MG/L) | TURBIDITY (NTU) | pH (pH Units) |
|-----------|--|--------------------|------------------|
| January | 8.4 | 4.6 | 7.98 |
| February | 30.0 | 25.0 | 8.02 |
| March | 5.2 | 1.6 | 8.17 |
| April | 6.2 | 1.8 | 8.15 |
| May | 4.3 | 0.8 | 8.17 |
| June | 9.7 | 0.7 | 8.32 |
| July | 14.0 | 0.6 | 7.67 |
| August | 4.8 | 2.1 | 8.10 |
| September | 17.0 | 1.1 | 8.15 |
| October | 15.0 | 2.2 | 8.12 |
| November | 11.0 | 0.4 | 8.10 |
| December | 11.0 | 0.8 | 7.67 |

| PARAMETER NAME | METHOD NAME | DETECTION LIMIT | UNIT |
|-------------------------------|----------------|--------------------|------|
| RESIDUE, non-filterable (TSS) | SM 2540 D | 1.1 | mg/L |
| TURBIDITY | SM 2130 B | 0.1 | NTU |
| pH | SM 4500-H+ B | -- | -- |


pH - Cooling Water Intake
Encina Power Station - 2019 Annual Summary



TSS - Cooling Water Intake
Encina Power Station - 2019 Annual Summary



**Turbidity - Cooling Water Intake
Encina Power Station - 2019 Annual Summary**




CABRILLO POWER I LLC - ANNUAL REPORT

TABLE 7: 2019 ENCINA POWER PLANT SUMMARY OF WASTE DISCHARGE MONITORING DATA
LOW VOLUME WASTE 30-DAY AVERAGE ON DISCHARGE DAYS


| MONTH | FLOW (MGD) | TOTAL SUSPENDED SOLIDS CONC'N (MG/L) | OIL & GREASE CONC'N (MG/L) | pH (pH Units) |
|-----------|---------------|--|----------------------------------|------------------|
| January | 0.022 | 5.0 | <5.0 | 7.50 |
| February | 0.037 | 3.6 | <5.0 | 7.77 |
| March | 0.039 | 1.3 | <5.0 | 8.73 |
| April | 0.042 | 1.8 | <5.0 | 7.87 |
| May | 0.049 | 11.0 | <5.0 | 7.60 |
| June | 0.032 | 5.3 | <5.0 | 8.12 |
| July | 0.023 | 10.0 | <5.0 | 8.05 |
| August | 0.025 | 4.1 | <5.0 | 7.77 |
| September | 0.026 | 8.5 | <5.0 | 7.87 |
| October | 0.024 | 12.0 | <5.0 | 7.87 |
| November | 0.046 | 12.0 | <5.0 | 7.85 |
| December | 0.03 | 4.9 | <5.0 | 7.95 |

| PARAMETER NAME | METHOD NAME | DETECTION LIMIT | UNIT |
|--|----------------|--------------------|------|
| HEXANE EXTRACTABLE MATERIAL (Oil & Grease, gravimetric) | EPA 1664A | 5.0 | mg/L |
| RESIDUE, non-filterable (TSS) | SM 2540 D | 1.1 | mg/L |
| pH | SM 4500-H+ B | -- | -- |


**pH - Low Volume Waste
Encina Power Station - 2019 Annual Summary**



**Hexane Extractable Material (Oil & Grease) - Low Volume Waste
Encina Power Station - 2019 Annual Summary**



**TSS - Low Volume Waste
Encina Power Station - 2019 Annual Summary**



CABRILLO POWER I LLC - ANNUAL REPORT

WASTESTREAM NAME: Combined Discharge
PARAMETER NAME: CHLORINE, TOTAL RESIDUAL

| UNIT | SAMPLE TYPE | REQ'T TYPE | REQ'T VALUE | RESULT | Comments |
|------|-------------|----------------|-------------|--------|-------------|
| UG/L | GRAB | 6-Month Median | 33 | <30 | See Table 8 |
| UG/L | GRAB | Daily Maximum | 132 | <30 | |

'<' Means that one or more sample result(s) was (were) non-detectable.

TABLE 8: 2019 ENCINA POWER PLANT SUMMARY OF WASTE DISCHARGE MONITORING DATA
ANNUAL TOTAL RESIDUAL CHLORINE (TRC) TESTING

Samples taken from the Plant Intake and Combined Discharge Pond.

| DATE | TIME | DESCRIPTION | TRC (µg/L) |
|------------|------------------|--|---------------|
| 03/06/2019 | 0830 | Condenser chlorination system on OFF for the testing. | |
| 03/06/2019 | 0745 | RO brine pumps in the Off mode to fill up the brine pits. | |
| 03/06/2019 | 0850 | Started discharging RO brine, with both brine pumps in the ON (hand) mode. | |
| 03/06/2019 | 0917 | Started testing discharge of the plant with Chlorination System off. | |
| 03/06/2019 | 0917 | During the TRC analyses, the Chlorination was | <30 |
| 03/06/2019 | 0921 | placed in the OFF mode – the RO Brine in the | <30 |
| 03/06/2019 | 0925 | ON mode and LVW system was left in Auto Mode | <30 |
| 03/06/2019 | 0929 | | <30 |
| 03/06/2019 | 0934 | | <30 |
| 03/06/2019 | 0929 - duplicate | | <30 |

CW Pumps in Service:

- Unit 1 both pumps OFF
- Unit 2 both pump OFF
- Unit 3 both pump OFF
- Unit 4 West pump ON/East Pump OFF
- Unit 5 West pump OFF/East Pump ON

| PARAMETER NAME | METHOD NAME | DETECTION LIMIT | UNIT |
|--------------------------|----------------|--------------------|------|
| CHLORINE, TOTAL RESIDUAL | SM 4500-CI G | 30 | µg/L |

CABRILLO POWER I LLC - ANNUAL REPORT

TABLE 9: 2019 ENCINA POWER PLANT SUMMARY OF WASTE DISCHARGE MONITORING DATA
METAL CLEANING WASTE 30-DAY AVERAGE ON DISCHARGE DAYS

No Metal Cleaning Wastes were processed during 2019

| MONTH | FLOW (MGD) | TOTAL SUSPENDED SOLIDS | | COPPER | | IRON | | OIL & GREASE | |
|-----------|---------------|------------------------------|------------------|----------------|------------------|----------------|------------------|-----------------|------------------|
| | | CONC (MG/L) | MASS (LB/DAY) | CONC (MG/L) | MASS (LB/DAY) | CONC (MG/L) | MASS (LB/DAY) | CONC (MG/L) | MASS (LB/DAY) |
| January | 0.000 | -- | -- | -- | -- | -- | -- | -- | -- |
| February | 0.000 | -- | -- | -- | -- | -- | -- | -- | -- |
| March | 0.000 | -- | -- | -- | -- | -- | -- | -- | -- |
| April | 0.000 | -- | -- | -- | -- | -- | -- | -- | -- |
| May | 0.000 | -- | -- | -- | -- | -- | -- | -- | -- |
| June | 0.000 | -- | -- | -- | -- | -- | -- | -- | -- |
| July | 0.000 | -- | -- | -- | -- | -- | -- | -- | -- |
| August | 0.000 | -- | -- | -- | -- | -- | -- | -- | -- |
| September | 0.000 | -- | -- | -- | -- | -- | -- | -- | -- |
| October | 0.000 | -- | -- | -- | -- | -- | -- | -- | -- |
| November | 0.000 | -- | -- | -- | -- | -- | -- | -- | -- |
| December | 0.000 | -- | -- | -- | -- | -- | -- | -- | -- |

eSMR PDF

Summary: DMR

NPDES Permit #: CA0001350

Facility: ENCINA POWER STATION

DMR Parameters

| Feature - LS: 001-Y | | | | Monitoring Period: 01/01/2019 - 12/31/2019 | | | | | | | |
|---------------------|-----|-------|---|--|----|----|------------------------------|--|-------------|---------------------|-------------|
| Loc | Sea | Param | Param Text | Q1 | Q2 | C1 | C2 | C3 | Excur Count | Analy Freq | Sample Type |
| 1 | 0 | 50060 | Chlorine, total residual | | | | NODI: B 6 Month Median | NODI: B Daily Maximum | | | |
| 1 | 0 | TTK1D | Static 48Hr Chronic Macrocystis Pyrifera | | | | | 1.0 tox chronic Daily Maximum | 0 | Once Every Event | COMP24 |

Certificate

I certify under penalty of law that all data submitted, including attachments, were prepared under my direction in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of a fine or imprisonment, for knowing violations. I certify that I am Jerry Carter and am authorized to submit this report on behalf of CABRILLO POWER LLC. I understand that I am submitting an NPDES Discharge Monitoring Report (DMR) for the period ending 12/31/2019 and I understand that data submitted in this report can be used by authorized agencies for water quality management related analyses and enforcement actions, if required.

Entry of my name and title below indicate my certification of this report of my understanding of the above conditions.

Name: Jerry Carter

Title:

Date: 01/20/2020 - 16:11:50

Attachment E SOIL&WATER-5: Potable Water Statement



Carlsbad Energy Center LLC
4950 Avenida Encinas
Carlsbad, CA 92008
Phone: 760-710-3970

March 30, 2020

Subject: CARLSBAD ENERGY CENTER COM-8 REPORT – SOIL&WATER-5: Potable Water Statement

To date, the City of Carlsbad has not required or requested any water quality monitoring reports related to the potable water system.

Attachment F SOIL&WATER-6: Water Use Report



Carlsbad Energy Center LLC
4950 Avenida Encinas
Carlsbad, CA 92008
Phone: 760-710-3970

March 30, 2020

Subject: CARLSBAD ENERGY CENTER COM-8 REPORT – SOIL&WATER-6: Potable Water Use

Attached is a report of Carlsbad Energy Center's Title 22 and potable water use for 2019. Due to the level of details given on the monthly potable water bills, only daily averages are able to be given in this report.

In addition, in February 2020, it was found that the fire water meters that are located off property were not being read monthly but that the water use was being estimated based on prior years' usage. The data presented is based off of the last known meter reading, which is from some time in 2018 and the meter reading in February 2020, which was witnessed by Carlsbad Energy Center staff. Based on this data, we believe that the figures presented for the fire water line use represent the maximum amount that could have been used in 2019. The fire water meter totals could also include water use by Encina Power Station due to the cross connects to that property.

2019 Water Usage By Type

| Emergency Water Use: | | |
|----------------------|---------|-----------|
| Month | Gallons | Acre-Feet |
| Jan-19 | 0 | 0 |
| Feb-19 | 0 | 0 |
| Mar-19 | 0 | 0 |
| Apr-19 | 0 | 0 |
| May-19 | 0 | 0 |
| Jun-19 | 0 | 0 |
| Jul-19 | 0 | 0 |
| Aug-19 | 0 | 0 |
| Sep-19 | 0 | 0 |
| Oct-19 | 0 | 0 |
| Nov-19 | 0 | 0 |
| Dec-19 | 0 | 0 |


| Title 22 Water Use: | | | | |
|---------------------|---------------|---------------------|-----------------|-------------------|
| Month | Total (gal) | Daily Average (gal) | Daily Max (gal) | Total (Acre-Feet) |
| Jan-19 | 1,474,347.37 | 47,559.59 | 258,178.09 | 4.52 |
| Feb-19 | 1,155,602.34 | 41,271.51 | 273,721.12 | 3.55 |
| Mar-19 | 1,364,888.56 | 44,028.66 | 234,234.00 | 4.19 |
| Apr-19 | 1,143,072.86 | 38,102.43 | 231,539.41 | 3.51 |
| May-19 | 764,059.20 | 24,647.07 | 114,529.22 | 2.34 |
| Jun-19 | 115,315.03 | 3,843.83 | 145,535.82 | 0.35 |
| Jul-19 | 821,573.02 | 26,502.36 | 229,138.42 | 2.52 |
| Aug-19 | 1,692,830.14 | 54,607.42 | 239,036.14 | 5.20 |
| Sep-19 | 1,646,651.41 | 54,888.38 | 239,150.83 | 5.05 |
| Oct-19 | 1,166,054.51 | 37,614.66 | 136,309.79 | 3.58 |
| Nov-19 | 428,596.23 | 14,286.54 | 137,109.73 | 1.32 |
| Dec-19 | 1,595,421.68 | 51,465.22 | 225,022.87 | 4.90 |
| Total | 13,368,412.36 | | | 41.03 |

| Potable Water Use: | | | |
|--------------------|-------------|---------------------|-------------------|
| Month | Total (gal) | Daily Average (gal) | Total (Acre-Feet) |
| Jan-19 | 13,464.00 | 434.32 | 0.04 |
| Feb-19 | 14,212.00 | 507.57 | 0.04 |
| Mar-19 | 11,968.00 | 386.06 | 0.04 |
| Apr-19 | 17,204.00 | 573.47 | 0.05 |
| May-19 | 16,456.00 | 530.84 | 0.05 |
| Jun-19 | 11,968.00 | 398.93 | 0.04 |
| Jul-19 | 12,716.00 | 410.19 | 0.04 |
| Aug-19 | 12,716.00 | 410.19 | 0.04 |
| Sep-19 | 15,708.00 | 523.60 | 0.05 |
| Oct-19 | 13,464.00 | 434.32 | 0.04 |
| Nov-19 | 13,464.00 | 448.80 | 0.04 |
| Dec-19 | 14,960.00 | 482.58 | 0.05 |

| Fire Water Lines | | | | |
|------------------|-------------|-----------------------|---------------------|-------------------|
| Meter | Total (gal) | Monthly Average (gal) | Daily Average (gal) | Total (Acre-Feet) |
| 2" | 19,448.00 | 1,620.67 | 53.28 | 0.06 |
| 8" | 311,916.00 | 25,993.00 | 854.56 | 0.96 |

| Total 2019 Potable | |
|--------------------|------------|
| Gallons: | 499,664.00 |
| Acre-Feet: | 1.53 |

Attachment G SOIL&WATER-7: Wastewater Quality Monitoring Reports



Carlsbad Energy Center LLC

4950 Avenida Encinas
Carlsbad, CA 92008
Phone: 760-710-3970

January 13, 2020

Mr. Don Little
Compliance Project Manager
Encina Wastewater Authority
6200 Avenida Encinas
Carlsbad, California 92011

RE: CARLSBAD ENERGY CENTER PROJECT, SEMI ANNUAL COMPLIANCE STATUS REPORT – JULY-DECEMBER 2019

Dear Mr. Little:

Carlsbad Energy Center LLC ("Project Owner") submits the attached semi-annual compliance status report cover the time period of July 2019 to December 2019. This report is submitted in compliance with Section B, Condition 2 of permit number 2405. The results for the self-monitoring sampling events are not included with this report because the Third and Fourth Quarter reports for 2019 have already been submitted to the Encina Wastewater Authority.

If you have any questions or comments, please do not hesitate to contact Ryan Goerl at (760) 573-3802.

Sincerely,

Paul Mattesich
Plant Manager
Carlsbad Energy Center LLC

Attached: 2SA2019 EWA Compliance Status Report

Cc: File



ENCINA WASTEWATER AUTHORITY

6200 AVENIDA ENCINAS, CARLSBAD, CA 92011-0195 TEL:(760)438-3941 FAX:(760)476-9852

REPORTING PERIOD:

JANUARY 1 – JUNE 30

JULY 1 – DECEMBER 31

COMPLIANCE STATUS REPORT (CSR)

I. INDUSTRIAL USER INFORMATION:

Carlsbad Energy Center

| | | | |
|----------------------------|----------|---------------|-------------------|
| Industrial User Name | Carlsbad | CA | 760-710-3943 |
| 4950 Avenida Encinas | City | Zip Code | (Area Code) Phone |
| Facility Address | | | |
| Carlsbad Energy Center LLC | | | |
| Owner | | Plant Manager | |
| Paul Mattesich | | Title | |
| IU Contact | 2405 | 4941 | |
| City of Carlsbad | Permit # | SIC Code | |
| Member Agency | | | |

II. ARE PROCESS OR OPERATIONAL CHANGES BEING PLANNED OR IMPLEMENTED?

YES ☐ NO ☒

If yes, explain: _____

III. LIST OF ALL ACTIVE ENVIRONMENTAL PERMIT(S), PERMIT #(S), DATE ISSUED AND EXPIRATION DATE:

See Attached

IV. FLOW SUMMARY

→ INCOMING WATER SOURCE

AVERAGE DAILY FLOW RATE: 40678 gpd

MAXIMUM DAILY FLOW RATE: 238913 gpd

→ PROCESS DISCHARGE TO SANITARY SEWER

AVERAGE DAILY FLOW RATE: 4545 gpd

MAXIMUM DAILY FLOW RATE: 29443 gpd

CONSUMPTION HAS STAYED THE SAME INCREASED OR DECREASED BY MORE THAN 10% FROM THE LAST CSR.

If change indicated, explain: This is the first CSR for the facility since the permit was issued. July-December flow has an average of 4545 GPD. However, annual average GPD is 3144, within 10% of the permit specified 3000 GPD. Flow changes with plant operation which is controlled by SDGE and the California Independent System Operator.

V. THE FOLLOWING HAS BEEN INCLUDED:


YES ☐ NO ☒

RESULTS OF SELF MONITORING PERFORMED ON _____

Results for each monitoring event were sent prior.

VI. COMPLIANCE STATUS REPORT CERTIFICATION STATEMENT

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.


PRESIDENT/VP/GENERAL MGR/CEO
(Print and sign name)

1/13/20
DATE

CARLSBAD
CITY OR COUNTY

Permit List for Carlsbad Energy Center:


San Diego Air Pollution Control District: Startup Authorization APCD2014-APP-003480-003486, Issued May 2019, Expires April 24, 2020.

San Diego Department of Environmental Health: DEH2018-HUPFP-004698, Issued May 2019, Expires April 30, 2020

California Energy Commission: License 07-AFC-06C, Issued August 2015, Expires N/A

Encina WasteWater Authority: Permit# 2405, Issued August 2019, Expires August 1, 2023

Industrial Stormwater Permit: State Water Resources Board (SWRCB) Order 2014-0057-DWQ. Storm Water Pollution Prevention Plan dated July 2019, requires revision before July 2024.



Carlsbad Energy Center LLC
 4950 Avenida Encinas
 Carlsbad, CA 92008
 Phone: 760-710-3970

October 11, 2019

Mr. Don Little
 Compliance Project Manager
 Encina Wastewater Authority
 6200 Avenida Encinas
 Carlsbad, California 92011

RE: CARLSBAD ENERGY CENTER PROJECT, THIRD QUARTER OF 2019 WASTE WATER SAMPLES


Dear Mr. Little:

Carlsbad Energy Center LLC ("Project Owner") submits the results for the required samples for the Third Quarter of 2019 (3Q2019). This report is submitted in compliance with the table in condition 2 of permit number 2405. The samples were taken on Monday, September 23, 2019. The following table summarizes the results:

| Constituent | Limit | Units | Results | | Notes |
|-------------------|-------|--------|----------------|----------------|-------------------------------------|
| | | | Sample Point 1 | Sample Point 2 | |
| Arsenic, Total | 1.5 | mg/L | ND | ND | |
| Cadmium, Total | 0.77 | mg/L | ND | ND | |
| Chromium, Total | 3.5 | mg/L | 0.0031 | 0.0029 | |
| Copper, Total | 11 | mg/L | ND | 0.16 | |
| Lead, Total | 5.1 | mg/L | ND | ND | |
| Mercury, Total | 0.27 | mg/L | 0.00012 | ND | |
| Molybdenum, Total | 4.1 | mg/L | 0.037 | 0.022 | |
| Nickel, Total | 15 | mg/L | 0.0062 | 0.0064 | |
| Selenium, Total | 2.5 | mg/L | ND | ND | |
| Silver, Total | 4.2 | mg/L | ND | ND | |
| Zinc, Total | 29 | mg/L | 0.24 | 1 | |
| Oil and Grease | 400 | mg/L | 1.7 | ND | |
| BOD | 500 | lb/day | 0.18 | 0.17 | Flow - SP1: 8426 gal, SP2: 2927 gal |
| BOD | N/A | mg/L | 2.40 | 2.30 | Sample Results for Calc |
| TDS | N/A | mg/L | 21 | 370 | |
| TSS | 500 | lb/day | 0.19 | 0.12 | Flow - SP1: 8426 gal, SP2: 2927 gal |
| TSS | N/A | mg/L | 2.60 | 1.70 | Sample Results for Calc |

If you have any questions or comments, please do not hesitate to contact Ryan Goerl at (760) 573-3802.

Sincerely,

A handwritten signature in black ink, consisting of a stylized 'P' followed by a long horizontal stroke.

Paul Mattesich
Plant Manager
Carlsbad Energy Center LLC

Attached: TestAmerica Lab Report for Waste Water Samples – September 23, 2019

Cc: File



ENCINA WASTEWATER AUTHORITY

6200 AVENIDA ENCINAS, CARLSBAD, CA 92011-0195 TEL: (760) 438-3941 FAX: (760) 476-9852

REPORT CERTIFICATION

I. INDUSTRIAL USER INFORMATION:

Carlsbad Energy Center LLC

| | | | |
|----------------------------|----------|---------------|-------------------|
| Industrial User Name | Carlsbad | 92008 | 760-710-3943 |
| 4950 Avenida Encinas | City | Zip Code | (Area Code) Phone |
| Facility Address | | | |
| Carlsbad Energy Center LLC | | | |
| Owner | | Plant Manager | |
| Paul Mattesich | | Title | |
| IU Contact | | | |
| City of Carlsbad | 2405 | | |
| Member Agency | Permit # | | |

II. CERTIFICATION STATEMENT:

All applications, reports or information submitted to the Encina Wastewater Authority must include the following certification statement and be signed as required by a responsible corporate officer, President, Vice President, Manager, CEO or an authorized representative.

CERTIFICATION STATEMENT

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

| | | |
|---|----------|----------------|
|  | 10/23/19 | CARLSBAD |
| PRESIDENT/VP/GENERAL MGR/CEO | DATE | CITY OR COUNTY |
| (Print and sign name) | | |

ANALYTICAL REPORT

Eurofins TestAmerica, Irvine
17461 Derian Ave
Suite 100
Irvine, CA 92614-5817
Tel: (949)261-1022

Laboratory Job ID: 440-250841-1

Client Project/Site: EWA Waste Water Permit

For:

NRG Energy, Inc.
4950 Avenida Encinas
Carlsbad, California 92008

Attn: Anthony Kalis



Authorized for release by:
10/4/2019 4:27:15 PM

Rossina Tomova, Project Manager I
(949)260-3276
rossina.tomova@testamericainc.com

LINKS

Review your project
results through

TotalAccess

Have a Question?



Visit us at:

www.testamericainc.com

The test results in this report meet all 2003 NELAC and 2009 TNI requirements for accredited parameters, exceptions are noted in this report. This report may not be reproduced except in full, and with written approval from the laboratory. For questions please contact the Project Manager at the e-mail address or telephone number listed on this page.

This report has been electronically signed and authorized by the signatory. Electronic signature is intended to be the legally binding equivalent of a traditionally handwritten signature.

Results relate only to the items tested and the sample(s) as received by the laboratory.

Table of Contents

| | |
|----------------------------------|----|
| Cover Page | 1 |
| Table of Contents | 2 |
| Sample Summary | 3 |
| Case Narrative | 4 |
| Client Sample Results | 5 |
| Method Summary | 8 |
| Lab Chronicle | 9 |
| QC Sample Results | 11 |
| QC Association Summary | 16 |
| Definitions/Glossary | 18 |
| Certification Summary | 19 |
| Chain of Custody | 20 |
| Receipt Checklists | 21 |



Sample Summary

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-250841-1

| Lab Sample ID | Client Sample ID | Matrix | Collected | Received | Asset ID |
|---------------|---|--------|----------------|----------------|----------|
| 440-250841-1 | Sample Point # 1 - composite | Water | 09/23/19 19:30 | 09/24/19 16:00 | |
| 440-250841-2 | Sample Point # 1 - First Grab | Water | 09/23/19 01:19 | 09/24/19 16:00 | |
| 440-250841-3 | Sample Point # 1 - Second Grab | Water | 09/23/19 07:13 | 09/24/19 16:00 | |
| 440-250841-4 | Sample Point # 1 - Third Grab | Water | 09/23/19 13:06 | 09/24/19 16:00 | |
| 440-250841-5 | Sample Point # 1 - Fourth Grab | Water | 09/23/19 18:49 | 09/24/19 16:00 | |
| 440-250841-6 | Sample Point # 1 - (Grab 1-4 composite) | Water | 09/23/19 18:49 | 09/24/19 16:00 | |
| 440-250841-7 | Sample Point # 2 - composite | Water | 09/23/19 19:45 | 09/24/19 16:00 | |
| 440-250841-8 | Sample Point # 2 - First Grab | Water | 09/23/19 01:28 | 09/24/19 16:00 | |
| 440-250841-9 | Sample Point # 2 - Second Grab | Water | 09/23/19 07:27 | 09/24/19 16:00 | |
| 440-250841-10 | Sample Point # 2 - Third Grab | Water | 09/23/19 13:18 | 09/24/19 16:00 | |
| 440-250841-11 | Sample Point # 2 - Fourth Grab | Water | 09/23/19 19:03 | 09/24/19 16:00 | |
| 440-250841-12 | Sample Point # 2 - (Grab 1-4 composite) | Water | 09/23/19 19:03 | 09/24/19 16:00 | |

Case Narrative

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-250841-1

Job ID: 440-250841-1

Laboratory: Eurofins TestAmerica, Irvine

Narrative

Job Narrative 440-250841-1

Comments

No additional comments.

Receipt

The samples were received on 9/24/2019 4:00 PM; the samples arrived in good condition, properly preserved and, where required, on ice. The temperatures of the 2 coolers at receipt time were 1.2° C and 1.5° C.

Metals

Method(s) 200.7 Rev 4.4: The continuing calibration blank (CCB) for 440-570915 contained Molybdenum above the method detection limit (MDL). This target analyte concentration was less than the reporting limit (RL).(CCB 440-570915/18) and (CCB 440-570915/28)

Method(s) 200.7 Rev 4.4: The method blank for preparation batch 440-570737 and analytical batch 440-570915 contained Molybdenum above the method detection limit. This target analyte concentration was less than the reporting limit (RL); therefore, re-extraction and/or re-analysis of samples was not performed.

No additional analytical or quality issues were noted, other than those described above or in the Definitions/Glossary page.

Field Service / Mobile Lab

No analytical or quality issues were noted, other than those described in the Definitions/Glossary page.

General Chemistry

No analytical or quality issues were noted, other than those described in the Definitions/Glossary page.

Organic Prep

No analytical or quality issues were noted, other than those described in the Definitions/Glossary page.

Client Sample Results

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-250841-1

Client Sample ID: Sample Point # 1 - composite

Lab Sample ID: 440-250841-1

Date Collected: 09/23/19 19:30

Matrix: Water

Date Received: 09/24/19 16:00

Method: 200.7 Rev 4.4 - Metals (ICP) - Total Recoverable

| Analyte | Result | Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|------------|--------|-----------|--------|--------|------|---|----------------|----------------|---------|
| Arsenic | ND | | 0.010 | 0.0089 | mg/L | | 09/25/19 08:59 | 09/25/19 19:03 | 1 |
| Cadmium | ND | | 0.0050 | 0.0025 | mg/L | | 09/25/19 08:59 | 09/25/19 19:03 | 1 |
| Chromium | 0.0031 | J | 0.0050 | 0.0025 | mg/L | | 09/25/19 08:59 | 09/25/19 19:03 | 1 |
| Copper | ND | | 0.010 | 0.0050 | mg/L | | 09/25/19 08:59 | 09/25/19 19:03 | 1 |
| Lead | ND | | 0.0050 | 0.0038 | mg/L | | 09/25/19 08:59 | 09/25/19 19:03 | 1 |
| Molybdenum | 0.037 | B | 0.020 | 0.010 | mg/L | | 09/25/19 08:59 | 09/25/19 19:03 | 1 |
| Nickel | 0.0062 | J | 0.010 | 0.0050 | mg/L | | 09/25/19 08:59 | 09/25/19 19:03 | 1 |
| Selenium | ND | | 0.010 | 0.0087 | mg/L | | 09/25/19 08:59 | 09/25/19 19:03 | 1 |
| Silver | ND | | 0.010 | 0.0050 | mg/L | | 09/25/19 08:59 | 09/25/19 19:03 | 1 |
| Zinc | 0.24 | | 0.020 | 0.012 | mg/L | | 09/25/19 08:59 | 09/25/19 19:03 | 1 |

Method: 245.1 - Mercury (CVAA)

| Analyte | Result | Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|---------|---------|-----------|---------|---------|------|---|----------------|----------------|---------|
| Mercury | 0.00012 | J | 0.00020 | 0.00010 | mg/L | | 09/26/19 13:27 | 09/27/19 16:11 | 1 |

General Chemistry

| Analyte | Result | Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|---------------------------|--------|-----------|-----|------|------|---|----------|----------------|---------|
| Total Dissolved Solids | 21 | | 10 | 5.0 | mg/L | | | 09/27/19 08:28 | 1 |
| Total Suspended Solids | 2.6 | | 1.0 | 0.50 | mg/L | | | 09/25/19 18:07 | 1 |
| Analyte | Result | Qualifier | RL | RL | Unit | D | Prepared | Analyzed | Dil Fac |
| Biochemical Oxygen Demand | 2.4 | | 2.0 | 2.0 | mg/L | | | 09/25/19 08:37 | 1 |

Client Sample ID: Sample Point # 1 - First Grab

Lab Sample ID: 440-250841-2

Date Collected: 09/23/19 01:19

Matrix: Water

Date Received: 09/24/19 16:00

Method: Field Sampling - Field Sampling

| Analyte | Result | Qualifier | NONE | NONE | Unit | D | Prepared | Analyzed | Dil Fac |
|----------|--------|-----------|------|------|------|---|----------|----------------|---------|
| Field pH | 6.26 | | | | SU | | | 09/23/19 01:19 | 1 |

Client Sample ID: Sample Point # 1 - Second Grab

Lab Sample ID: 440-250841-3

Date Collected: 09/23/19 07:13

Matrix: Water

Date Received: 09/24/19 16:00

Method: Field Sampling - Field Sampling

| Analyte | Result | Qualifier | NONE | NONE | Unit | D | Prepared | Analyzed | Dil Fac |
|----------|--------|-----------|------|------|------|---|----------|----------------|---------|
| Field pH | 6.18 | | | | SU | | | 09/23/19 07:13 | 1 |

Client Sample ID: Sample Point # 1 - Third Grab

Lab Sample ID: 440-250841-4

Date Collected: 09/23/19 13:06

Matrix: Water

Date Received: 09/24/19 16:00

Method: Field Sampling - Field Sampling

| Analyte | Result | Qualifier | NONE | NONE | Unit | D | Prepared | Analyzed | Dil Fac |
|----------|--------|-----------|------|------|------|---|----------|----------------|---------|
| Field pH | 5.82 | | | | SU | | | 09/23/19 13:06 | 1 |

Client Sample Results

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-250841-1

Client Sample ID: Sample Point # 1 - Fourth Grab

Lab Sample ID: 440-250841-5

Date Collected: 09/23/19 18:49

Matrix: Water

Date Received: 09/24/19 16:00

Method: Field Sampling - Field Sampling

| Analyte | Result | Qualifier | NONE | NONE | Unit | D | Prepared | Analyzed | Dil Fac |
|----------|--------|-----------|------|------|------|---|----------|----------------|---------|
| Field pH | 5.82 | | | | SU | | | 09/23/19 18:49 | 1 |

Client Sample ID: Sample Point # 1 - (Grab 1-4 composite)

Lab Sample ID: 440-250841-6

Date Collected: 09/23/19 18:49

Matrix: Water

Date Received: 09/24/19 16:00

General Chemistry

| Analyte | Result | Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|---------|--------|-----------|-----|-----|------|---|----------------|----------------|---------|
| HEM | 1.7 | J | 5.0 | 1.4 | mg/L | | 09/25/19 10:54 | 09/25/19 13:15 | 1 |

Client Sample ID: Sample Point # 2 - composite

Lab Sample ID: 440-250841-7

Date Collected: 09/23/19 19:45

Matrix: Water

Date Received: 09/24/19 16:00

Method: 200.7 Rev 4.4 - Metals (ICP) - Total Recoverable

| Analyte | Result | Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|------------|--------|-----------|--------|--------|------|---|----------------|----------------|---------|
| Arsenic | ND | | 0.010 | 0.0089 | mg/L | | 09/25/19 08:59 | 09/25/19 19:11 | 1 |
| Cadmium | ND | | 0.0050 | 0.0025 | mg/L | | 09/25/19 08:59 | 09/25/19 19:11 | 1 |
| Chromium | 0.0029 | J | 0.0050 | 0.0025 | mg/L | | 09/25/19 08:59 | 09/25/19 19:11 | 1 |
| Copper | 0.16 | | 0.010 | 0.0050 | mg/L | | 09/25/19 08:59 | 09/25/19 19:11 | 1 |
| Lead | ND | | 0.0050 | 0.0038 | mg/L | | 09/25/19 08:59 | 09/25/19 19:11 | 1 |
| Molybdenum | 0.022 | B | 0.020 | 0.010 | mg/L | | 09/25/19 08:59 | 09/25/19 19:11 | 1 |
| Nickel | 0.0064 | J | 0.010 | 0.0050 | mg/L | | 09/25/19 08:59 | 09/25/19 19:11 | 1 |
| Selenium | ND | | 0.010 | 0.0087 | mg/L | | 09/25/19 08:59 | 09/25/19 19:11 | 1 |
| Silver | ND | | 0.010 | 0.0050 | mg/L | | 09/25/19 08:59 | 09/25/19 19:11 | 1 |
| Zinc | 1.0 | | 0.020 | 0.012 | mg/L | | 09/25/19 08:59 | 09/25/19 19:11 | 1 |

Method: 245.1 - Mercury (CVAA)

| Analyte | Result | Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|---------|--------|-----------|---------|---------|------|---|----------------|----------------|---------|
| Mercury | ND | | 0.00020 | 0.00010 | mg/L | | 09/26/19 13:27 | 09/27/19 16:25 | 1 |

General Chemistry

| Analyte | Result | Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|---------------------------|--------|-----------|-----|------|------|---|----------|----------------|---------|
| Total Dissolved Solids | 370 | | 10 | 5.0 | mg/L | | | 09/27/19 08:28 | 1 |
| Total Suspended Solids | 1.7 | | 1.0 | 0.50 | mg/L | | | 09/25/19 18:07 | 1 |
| Analyte | Result | Qualifier | RL | RL | Unit | D | Prepared | Analyzed | Dil Fac |
| Biochemical Oxygen Demand | 2.3 | | 2.0 | 2.0 | mg/L | | | 09/25/19 08:37 | 1 |

Client Sample ID: Sample Point # 2 - First Grab

Lab Sample ID: 440-250841-8

Date Collected: 09/23/19 01:28

Matrix: Water

Date Received: 09/24/19 16:00

Method: Field Sampling - Field Sampling

| Analyte | Result | Qualifier | NONE | NONE | Unit | D | Prepared | Analyzed | Dil Fac |
|----------|--------|-----------|------|------|------|---|----------|----------------|---------|
| Field pH | 6.68 | | | | SU | | | 09/23/19 01:28 | 1 |

Client Sample Results

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-250841-1

Client Sample ID: Sample Point # 2 - Second Grab

Lab Sample ID: 440-250841-9

Date Collected: 09/23/19 07:27

Matrix: Water

Date Received: 09/24/19 16:00

Method: Field Sampling - Field Sampling

| Analyte | Result | Qualifier | NONE | NONE | Unit | D | Prepared | Analyzed | Dil Fac |
|----------|--------|-----------|------|------|------|---|----------|----------------|---------|
| Field pH | 6.79 | | | | SU | | | 09/23/19 07:27 | 1 |

Client Sample ID: Sample Point # 2 - Third Grab

Lab Sample ID: 440-250841-10

Date Collected: 09/23/19 13:18

Matrix: Water

Date Received: 09/24/19 16:00

Method: Field Sampling - Field Sampling

| Analyte | Result | Qualifier | NONE | NONE | Unit | D | Prepared | Analyzed | Dil Fac |
|----------|--------|-----------|------|------|------|---|----------|----------------|---------|
| Field pH | 6.87 | | | | SU | | | 09/23/19 13:18 | 1 |

Client Sample ID: Sample Point # 2 - Fourth Grab

Lab Sample ID: 440-250841-11

Date Collected: 09/23/19 19:03

Matrix: Water

Date Received: 09/24/19 16:00

Method: Field Sampling - Field Sampling

| Analyte | Result | Qualifier | NONE | NONE | Unit | D | Prepared | Analyzed | Dil Fac |
|----------|--------|-----------|------|------|------|---|----------|----------------|---------|
| Field pH | 6.90 | | | | SU | | | 09/23/19 19:03 | 1 |

Client Sample ID: Sample Point # 2 - (Grab 1-4 composite)

Lab Sample ID: 440-250841-12

Date Collected: 09/23/19 19:03

Matrix: Water

Date Received: 09/24/19 16:00

General Chemistry

| Analyte | Result | Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|---------|--------|-----------|-----|-----|------|---|----------------|----------------|---------|
| HEM | ND | | 5.0 | 1.4 | mg/L | | 09/25/19 10:54 | 09/25/19 13:15 | 1 |

Method Summary

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-250841-1

| Method | Method Description | Protocol | Laboratory |
|----------------|---------------------------------------|----------|------------|
| 200.7 Rev 4.4 | Metals (ICP) | EPA | TAL IRV |
| 245.1 | Mercury (CVAA) | EPA | TAL IRV |
| 1664A | HEM and SGT-HEM | 1664A | TAL IRV |
| SM 2540C | Solids, Total Dissolved (TDS) | SM | TAL IRV |
| SM 2540D | Solids, Total Suspended (TSS) | SM | TAL IRV |
| SM5210B | BOD, 5 Day | SM | TAL IRV |
| Field Sampling | Field Sampling | EPA | TAL IRV |
| 1664A | HEM and SGT-HEM (SPE) | 1664A | TAL IRV |
| 200.2 | Preparation, Total Recoverable Metals | EPA | TAL IRV |
| 245.1 | Preparation, Mercury | EPA | TAL IRV |

Protocol References:

1664A = EPA-821-98-002
EPA = US Environmental Protection Agency
SM = "Standard Methods For The Examination Of Water And Wastewater"

Laboratory References:

TAL IRV = Eurofins TestAmerica, Irvine, 17461 Derian Ave, Suite 100, Irvine, CA 92614-5817, TEL (949)261-1022

Lab Chronicle

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-250841-1

Client Sample ID: Sample Point # 1 - composite

Lab Sample ID: 440-250841-1

Date Collected: 09/23/19 19:30

Matrix: Water

Date Received: 09/24/19 16:00

| Prep Type | Batch Type | Batch Method | Run | Dil Factor | Initial Amount | Final Amount | Batch Number | Prepared or Analyzed | Analyst | Lab |
|-------------------|------------|---------------|-----|------------|----------------|--------------|--------------|----------------------|---------|---------|
| Total Recoverable | Prep | 200.2 | | | 25 mL | 25 mL | 570737 | 09/25/19 08:59 | BV | TAL IRV |
| Total Recoverable | Analysis | 200.7 Rev 4.4 | | 1 | | | 570915 | 09/25/19 19:03 | P1R | TAL IRV |
| Total/NA | Prep | 245.1 | | | 20 mL | 20 mL | 571070 | 09/26/19 13:27 | EMS | TAL IRV |
| Total/NA | Analysis | 245.1 | | 1 | | | 571402 | 09/27/19 16:11 | EMS | TAL IRV |
| Total/NA | Analysis | SM 2540C | | 1 | 100 mL | 100 mL | 571239 | 09/27/19 08:28 | XL | TAL IRV |
| Total/NA | Analysis | SM 2540D | | 1 | 1000 mL | 1000 mL | 570884 | 09/25/19 18:07 | HTL | TAL IRV |
| Total/NA | Analysis | SM5210B | | 1 | 300 mL | 300 mL | 570720 | 09/25/19 08:37 | KYP | TAL IRV |

Client Sample ID: Sample Point # 1 - First Grab

Lab Sample ID: 440-250841-2

Date Collected: 09/23/19 01:19

Matrix: Water

Date Received: 09/24/19 16:00

| Prep Type | Batch Type | Batch Method | Run | Dil Factor | Initial Amount | Final Amount | Batch Number | Prepared or Analyzed | Analyst | Lab |
|-----------|------------|----------------|-----|------------|----------------|--------------|--------------|----------------------|---------|---------|
| Total/NA | Analysis | Field Sampling | | 1 | | | 570900 | 09/23/19 01:19 | P1A | TAL IRV |

Client Sample ID: Sample Point # 1 - Second Grab

Lab Sample ID: 440-250841-3

Date Collected: 09/23/19 07:13

Matrix: Water

Date Received: 09/24/19 16:00

| Prep Type | Batch Type | Batch Method | Run | Dil Factor | Initial Amount | Final Amount | Batch Number | Prepared or Analyzed | Analyst | Lab |
|-----------|------------|----------------|-----|------------|----------------|--------------|--------------|----------------------|---------|---------|
| Total/NA | Analysis | Field Sampling | | 1 | | | 570900 | 09/23/19 07:13 | P1A | TAL IRV |

Client Sample ID: Sample Point # 1 - Third Grab

Lab Sample ID: 440-250841-4

Date Collected: 09/23/19 13:06

Matrix: Water

Date Received: 09/24/19 16:00

| Prep Type | Batch Type | Batch Method | Run | Dil Factor | Initial Amount | Final Amount | Batch Number | Prepared or Analyzed | Analyst | Lab |
|-----------|------------|----------------|-----|------------|----------------|--------------|--------------|----------------------|---------|---------|
| Total/NA | Analysis | Field Sampling | | 1 | | | 570900 | 09/23/19 13:06 | P1A | TAL IRV |

Client Sample ID: Sample Point # 1 - Fourth Grab

Lab Sample ID: 440-250841-5

Date Collected: 09/23/19 18:49

Matrix: Water

Date Received: 09/24/19 16:00

| Prep Type | Batch Type | Batch Method | Run | Dil Factor | Initial Amount | Final Amount | Batch Number | Prepared or Analyzed | Analyst | Lab |
|-----------|------------|----------------|-----|------------|----------------|--------------|--------------|----------------------|---------|---------|
| Total/NA | Analysis | Field Sampling | | 1 | | | 570900 | 09/23/19 18:49 | P1A | TAL IRV |

Client Sample ID: Sample Point # 1 - (Grab 1-4 composite)

Lab Sample ID: 440-250841-6

Date Collected: 09/23/19 18:49

Matrix: Water

Date Received: 09/24/19 16:00

| Prep Type | Batch Type | Batch Method | Run | Dil Factor | Initial Amount | Final Amount | Batch Number | Prepared or Analyzed | Analyst | Lab |
|-----------|------------|--------------|-----|------------|----------------|--------------|--------------|----------------------|---------|---------|
| Total/NA | Prep | 1664A | | | 1000 mL | 1000 mL | 570774 | 09/25/19 10:54 | JC1 | TAL IRV |
| Total/NA | Analysis | 1664A | | 1 | | | 570825 | 09/25/19 13:15 | JC1 | TAL IRV |

Eurofins TestAmerica, Irvine

Lab Chronicle

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-250841-1

Client Sample ID: Sample Point # 2 - composite

Lab Sample ID: 440-250841-7

Date Collected: 09/23/19 19:45

Matrix: Water

Date Received: 09/24/19 16:00

| Prep Type | Batch Type | Batch Method | Run | Dil Factor | Initial Amount | Final Amount | Batch Number | Prepared or Analyzed | Analyst | Lab |
|-------------------|------------|---------------|-----|------------|----------------|--------------|--------------|----------------------|---------|---------|
| Total Recoverable | Prep | 200.2 | | | 25 mL | 25 mL | 570737 | 09/25/19 08:59 | BV | TAL IRV |
| Total Recoverable | Analysis | 200.7 Rev 4.4 | | 1 | | | 570915 | 09/25/19 19:11 | P1R | TAL IRV |
| Total/NA | Prep | 245.1 | | | 20 mL | 20 mL | 571070 | 09/26/19 13:27 | EMS | TAL IRV |
| Total/NA | Analysis | 245.1 | | 1 | | | 571402 | 09/27/19 16:25 | EMS | TAL IRV |
| Total/NA | Analysis | SM 2540C | | 1 | 100 mL | 100 mL | 571239 | 09/27/19 08:28 | XL | TAL IRV |
| Total/NA | Analysis | SM 2540D | | 1 | 1000 mL | 1000 mL | 570884 | 09/25/19 18:07 | HTL | TAL IRV |
| Total/NA | Analysis | SM5210B | | 1 | 300 mL | 300 mL | 570720 | 09/25/19 08:37 | KYP | TAL IRV |

Client Sample ID: Sample Point # 2 - First Grab

Lab Sample ID: 440-250841-8

Date Collected: 09/23/19 01:28

Matrix: Water

Date Received: 09/24/19 16:00

| Prep Type | Batch Type | Batch Method | Run | Dil Factor | Initial Amount | Final Amount | Batch Number | Prepared or Analyzed | Analyst | Lab |
|-----------|------------|----------------|-----|------------|----------------|--------------|--------------|----------------------|---------|---------|
| Total/NA | Analysis | Field Sampling | | 1 | | | 570900 | 09/23/19 01:28 | P1A | TAL IRV |

Client Sample ID: Sample Point # 2 - Second Grab

Lab Sample ID: 440-250841-9

Date Collected: 09/23/19 07:27

Matrix: Water

Date Received: 09/24/19 16:00

| Prep Type | Batch Type | Batch Method | Run | Dil Factor | Initial Amount | Final Amount | Batch Number | Prepared or Analyzed | Analyst | Lab |
|-----------|------------|----------------|-----|------------|----------------|--------------|--------------|----------------------|---------|---------|
| Total/NA | Analysis | Field Sampling | | 1 | | | 570900 | 09/23/19 07:27 | P1A | TAL IRV |

Client Sample ID: Sample Point # 2 - Third Grab

Lab Sample ID: 440-250841-10

Date Collected: 09/23/19 13:18

Matrix: Water

Date Received: 09/24/19 16:00

| Prep Type | Batch Type | Batch Method | Run | Dil Factor | Initial Amount | Final Amount | Batch Number | Prepared or Analyzed | Analyst | Lab |
|-----------|------------|----------------|-----|------------|----------------|--------------|--------------|----------------------|---------|---------|
| Total/NA | Analysis | Field Sampling | | 1 | | | 570900 | 09/23/19 13:18 | P1A | TAL IRV |

Client Sample ID: Sample Point # 2 - Fourth Grab

Lab Sample ID: 440-250841-11

Date Collected: 09/23/19 19:03

Matrix: Water

Date Received: 09/24/19 16:00

| Prep Type | Batch Type | Batch Method | Run | Dil Factor | Initial Amount | Final Amount | Batch Number | Prepared or Analyzed | Analyst | Lab |
|-----------|------------|----------------|-----|------------|----------------|--------------|--------------|----------------------|---------|---------|
| Total/NA | Analysis | Field Sampling | | 1 | | | 570900 | 09/23/19 19:03 | P1A | TAL IRV |

Client Sample ID: Sample Point # 2 - (Grab 1-4 composite)

Lab Sample ID: 440-250841-12

Date Collected: 09/23/19 19:03

Matrix: Water

Date Received: 09/24/19 16:00

| Prep Type | Batch Type | Batch Method | Run | Dil Factor | Initial Amount | Final Amount | Batch Number | Prepared or Analyzed | Analyst | Lab |
|-----------|------------|--------------|-----|------------|----------------|--------------|--------------|----------------------|---------|---------|
| Total/NA | Prep | 1664A | | | 1000 mL | 1000 mL | 570774 | 09/25/19 10:54 | JC1 | TAL IRV |
| Total/NA | Analysis | 1664A | | 1 | | | 570825 | 09/25/19 13:15 | JC1 | TAL IRV |

Laboratory References:

TAL IRV = Eurofins TestAmerica, Irvine, 17461 Derian Ave, Suite 100, Irvine, CA 92614-5817, TEL (949)261-1022

Eurofins TestAmerica, Irvine

QC Sample Results

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-250841-1

Method: 200.7 Rev 4.4 - Metals (ICP)

Lab Sample ID: MB 440-570737/1-A

Matrix: Water

Analysis Batch: 570915

Client Sample ID: Method Blank

Prep Type: Total Recoverable

Prep Batch: 570737

| Analyte | MB Result | MB Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|------------|-----------|--------------|--------|--------|------|---|----------------|----------------|---------|
| Arsenic | ND | | 0.010 | 0.0089 | mg/L | | 09/25/19 08:59 | 09/25/19 18:58 | 1 |
| Cadmium | ND | | 0.0050 | 0.0025 | mg/L | | 09/25/19 08:59 | 09/25/19 18:58 | 1 |
| Chromium | ND | | 0.0050 | 0.0025 | mg/L | | 09/25/19 08:59 | 09/25/19 18:58 | 1 |
| Copper | ND | | 0.010 | 0.0050 | mg/L | | 09/25/19 08:59 | 09/25/19 18:58 | 1 |
| Lead | ND | | 0.0050 | 0.0038 | mg/L | | 09/25/19 08:59 | 09/25/19 18:58 | 1 |
| Molybdenum | 0.0140 | J | 0.020 | 0.010 | mg/L | | 09/25/19 08:59 | 09/25/19 18:58 | 1 |
| Nickel | ND | | 0.010 | 0.0050 | mg/L | | 09/25/19 08:59 | 09/25/19 18:58 | 1 |
| Selenium | ND | | 0.010 | 0.0087 | mg/L | | 09/25/19 08:59 | 09/25/19 18:58 | 1 |
| Silver | ND | | 0.010 | 0.0050 | mg/L | | 09/25/19 08:59 | 09/25/19 18:58 | 1 |
| Zinc | ND | | 0.020 | 0.012 | mg/L | | 09/25/19 08:59 | 09/25/19 18:58 | 1 |

Lab Sample ID: LCS 440-570737/2-A

Matrix: Water

Analysis Batch: 570915

Client Sample ID: Lab Control Sample

Prep Type: Total Recoverable

Prep Batch: 570737

| Analyte | Spike Added | LCS Result | LCS Qualifier | Unit | D | %Rec | %Rec. Limits |
|------------|-------------|------------|---------------|------|---|------|--------------|
| Arsenic | 0.500 | 0.504 | | mg/L | | 101 | 85 - 115 |
| Cadmium | 0.500 | 0.508 | | mg/L | | 102 | 85 - 115 |
| Chromium | 0.500 | 0.510 | | mg/L | | 102 | 85 - 115 |
| Copper | 0.500 | 0.496 | | mg/L | | 99 | 85 - 115 |
| Lead | 0.500 | 0.507 | | mg/L | | 101 | 85 - 115 |
| Molybdenum | 0.500 | 0.501 | | mg/L | | 100 | 85 - 115 |
| Nickel | 0.500 | 0.514 | | mg/L | | 103 | 85 - 115 |
| Selenium | 0.500 | 0.500 | | mg/L | | 100 | 85 - 115 |
| Silver | 0.250 | 0.245 | | mg/L | | 98 | 85 - 115 |
| Zinc | 0.500 | 0.512 | | mg/L | | 102 | 85 - 115 |

Lab Sample ID: 440-250841-1 MS

Matrix: Water

Analysis Batch: 570915

Client Sample ID: Sample Point # Point #1 - composite

Prep Type: Total Recoverable

Prep Batch: 570737

| Analyte | Sample Result | Sample Qualifier | Spike Added | MS Result | MS Qualifier | Unit | D | %Rec | %Rec. Limits |
|------------|---------------|------------------|-------------|-----------|--------------|------|---|------|--------------|
| Arsenic | ND | | 0.500 | 0.501 | | mg/L | | 100 | 70 - 130 |
| Cadmium | ND | | 0.500 | 0.505 | | mg/L | | 101 | 70 - 130 |
| Chromium | 0.0031 | J | 0.500 | 0.507 | | mg/L | | 101 | 70 - 130 |
| Copper | ND | | 0.500 | 0.504 | | mg/L | | 101 | 70 - 130 |
| Lead | ND | | 0.500 | 0.506 | | mg/L | | 101 | 70 - 130 |
| Molybdenum | 0.037 | B | 0.500 | 0.526 | | mg/L | | 98 | 70 - 130 |
| Nickel | 0.0062 | J | 0.500 | 0.518 | | mg/L | | 102 | 70 - 130 |
| Selenium | ND | | 0.500 | 0.499 | | mg/L | | 100 | 70 - 130 |
| Silver | ND | | 0.250 | 0.245 | | mg/L | | 98 | 70 - 130 |
| Zinc | 0.24 | | 0.500 | 0.744 | | mg/L | | 101 | 70 - 130 |

Lab Sample ID: 440-250841-1 MSD

Matrix: Water

Analysis Batch: 570915

Client Sample ID: Sample Point # Point #1 - composite

Prep Type: Total Recoverable

Prep Batch: 570737

| Analyte | Sample Result | Sample Qualifier | Spike Added | MSD Result | MSD Qualifier | Unit | D | %Rec | %Rec. Limits | RPD | RPD Limit |
|---------|---------------|------------------|-------------|------------|---------------|------|---|------|--------------|-----|-----------|
| Arsenic | ND | | 0.500 | 0.507 | | mg/L | | 101 | 70 - 130 | 1 | 20 |

Eurofins TestAmerica, Irvine

QC Sample Results

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-250841-1

Method: 200.7 Rev 4.4 - Metals (ICP) (Continued)

Lab Sample ID: 440-250841-1 MSD

Matrix: Water

Analysis Batch: 570915

Client Sample ID: Sample Point # Point #1 - composite

Prep Type: Total Recoverable

Prep Batch: 570737

| Analyte | Sample Result | Sample Qualifier | Spike Added | MSD Result | MSD Qualifier | Unit | D | %Rec | %Rec. Limits | RPD | RPD Limit |
|------------|---------------|------------------|-------------|------------|---------------|------|---|------|--------------|-----|-----------|
| Cadmium | ND | | 0.500 | 0.510 | | mg/L | | 102 | 70 - 130 | 1 | 20 |
| Chromium | 0.0031 | J | 0.500 | 0.511 | | mg/L | | 102 | 70 - 130 | 1 | 20 |
| Copper | ND | | 0.500 | 0.510 | | mg/L | | 102 | 70 - 130 | 1 | 20 |
| Lead | ND | | 0.500 | 0.511 | | mg/L | | 102 | 70 - 130 | 1 | 20 |
| Molybdenum | 0.037 | B | 0.500 | 0.534 | | mg/L | | 99 | 70 - 130 | 2 | 20 |
| Nickel | 0.0062 | J | 0.500 | 0.522 | | mg/L | | 103 | 70 - 130 | 1 | 20 |
| Selenium | ND | | 0.500 | 0.502 | | mg/L | | 100 | 70 - 130 | 1 | 20 |
| Silver | ND | | 0.250 | 0.246 | | mg/L | | 98 | 70 - 130 | 1 | 20 |
| Zinc | 0.24 | | 0.500 | 0.769 | | mg/L | | 106 | 70 - 130 | 3 | 20 |

Method: 245.1 - Mercury (CVAA)

Lab Sample ID: MB 440-571070/1-A

Matrix: Water

Analysis Batch: 571402

Client Sample ID: Method Blank

Prep Type: Total/NA

Prep Batch: 571070

| Analyte | MB Result | MB Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|---------|-----------|--------------|---------|---------|------|---|----------------|----------------|---------|
| Mercury | ND | | 0.00020 | 0.00010 | mg/L | | 09/26/19 13:27 | 09/27/19 16:05 | 1 |

Lab Sample ID: LCS 440-571070/2-A

Matrix: Water

Analysis Batch: 571402

Client Sample ID: Lab Control Sample

Prep Type: Total/NA

Prep Batch: 571070

| Analyte | Spike Added | LCS Result | LCS Qualifier | Unit | D | %Rec | %Rec. Limits |
|---------|-------------|------------|---------------|------|---|------|--------------|
| Mercury | 0.00400 | 0.00390 | | mg/L | | 97 | 85 - 115 |

Lab Sample ID: 440-250841-1 MS

Matrix: Water

Analysis Batch: 571402

Client Sample ID: Sample Point # Point #1 - composite

Prep Type: Total/NA

Prep Batch: 571070

| Analyte | Sample Result | Sample Qualifier | Spike Added | MS Result | MS Qualifier | Unit | D | %Rec | %Rec. Limits |
|---------|---------------|------------------|-------------|-----------|--------------|------|---|------|--------------|
| Mercury | 0.00012 | J | 0.00400 | 0.00389 | | mg/L | | 94 | 75 - 125 |

Lab Sample ID: 440-250841-1 MSD

Matrix: Water

Analysis Batch: 571402

Client Sample ID: Sample Point # Point #1 - composite

Prep Type: Total/NA

Prep Batch: 571070

| Analyte | Sample Result | Sample Qualifier | Spike Added | MSD Result | MSD Qualifier | Unit | D | %Rec | %Rec. Limits | RPD | RPD Limit |
|---------|---------------|------------------|-------------|------------|---------------|------|---|------|--------------|-----|-----------|
| Mercury | 0.00012 | J | 0.00400 | 0.00383 | | mg/L | | 93 | 75 - 125 | 2 | 20 |

Method: 1664A - HEM and SGT-HEM

Lab Sample ID: MB 440-570774/1-A

Matrix: Water

Analysis Batch: 570825

Client Sample ID: Method Blank

Prep Type: Total/NA

Prep Batch: 570774

| Analyte | MB Result | MB Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|---------|-----------|--------------|-----|-----|------|---|----------------|----------------|---------|
| HEM | ND | | 5.0 | 1.4 | mg/L | | 09/25/19 10:54 | 09/25/19 13:15 | 1 |

Eurofins TestAmerica, Irvine

QC Sample Results

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-250841-1

Method: 1664A - HEM and SGT-HEM (Continued)

Lab Sample ID: LCS 440-570774/2-A
Matrix: Water
Analysis Batch: 570825

Client Sample ID: Lab Control Sample
Prep Type: Total/NA
Prep Batch: 570774
%Rec. Limits

| Analyte | Spike Added | LCS Result | LCS Qualifier | Unit | D | %Rec | %Rec. Limits |
|---------|-------------|------------|---------------|------|---|------|--------------|
| HEM | 40.0 | 34.80 | | mg/L | | 87 | 78 - 114 |

Lab Sample ID: LCSD 440-570774/3-A
Matrix: Water
Analysis Batch: 570825

Client Sample ID: Lab Control Sample Dup
Prep Type: Total/NA
Prep Batch: 570774
%Rec. RPD Limit

| Analyte | Spike Added | LCSD Result | LCSD Qualifier | Unit | D | %Rec | %Rec. Limits | RPD | Limit |
|---------|-------------|-------------|----------------|------|---|------|--------------|-----|-------|
| HEM | 40.0 | 34.50 | | mg/L | | 86 | 78 - 114 | 1 | 11 |

Lab Sample ID: 440-250841-6 MS
Matrix: Water
Analysis Batch: 570825

Client Sample ID: Sample Point # 1 - (Grab 1-4 composite)
Prep Type: Total/NA
Prep Batch: 570774
%Rec. Limits

| Analyte | Sample Result | Sample Qualifier | Spike Added | MS Result | MS Qualifier | Unit | D | %Rec | %Rec. Limits |
|---------|---------------|------------------|-------------|-----------|--------------|------|---|------|--------------|
| HEM | 1.7 | J | 40.0 | 36.30 | | mg/L | | 86 | 78 - 114 |

Lab Sample ID: 440-250841-6 MSD
Matrix: Water
Analysis Batch: 570825

Client Sample ID: Sample Point # 1 - (Grab 1-4 composite)
Prep Type: Total/NA
Prep Batch: 570774
%Rec. RPD Limit

| Analyte | Sample Result | Sample Qualifier | Spike Added | MSD Result | MSD Qualifier | Unit | D | %Rec | %Rec. Limits | RPD | Limit |
|---------|---------------|------------------|-------------|------------|---------------|------|---|------|--------------|-----|-------|
| HEM | 1.7 | J | 40.0 | 35.40 | | mg/L | | 84 | 78 - 114 | 3 | 18 |

Method: SM 2540C - Solids, Total Dissolved (TDS)

Lab Sample ID: MB 440-571239/1
Matrix: Water
Analysis Batch: 571239

Client Sample ID: Method Blank
Prep Type: Total/NA

| Analyte | MB Result | MB Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|------------------------|-----------|--------------|----|-----|------|---|----------|----------------|---------|
| Total Dissolved Solids | ND | | 10 | 5.0 | mg/L | | | 09/27/19 08:28 | 1 |

Lab Sample ID: LCS 440-571239/2
Matrix: Water
Analysis Batch: 571239

Client Sample ID: Lab Control Sample
Prep Type: Total/NA

| Analyte | Spike Added | LCS Result | LCS Qualifier | Unit | D | %Rec | %Rec. Limits |
|------------------------|-------------|------------|---------------|------|---|------|--------------|
| Total Dissolved Solids | 1000 | 970 | | mg/L | | 97 | 90 - 110 |

Lab Sample ID: 440-250841-1 DU
Matrix: Water
Analysis Batch: 571239

Client Sample ID: Sample Point # Point #1 - composite
Prep Type: Total/NA

| Analyte | Sample Result | Sample Qualifier | DU Result | DU Qualifier | Unit | D | RPD | RPD Limit |
|------------------------|---------------|------------------|-----------|--------------|------|---|-----|-----------|
| Total Dissolved Solids | 21 | | 20.0 | | mg/L | | 5 | 5 |

QC Sample Results

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-250841-1

Method: SM 2540D - Solids, Total Suspended (TSS)

Lab Sample ID: MB 440-570884/1
Matrix: Water
Analysis Batch: 570884

Client Sample ID: Method Blank
Prep Type: Total/NA

| Analyte | MB Result | MB Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|------------------------|-----------|--------------|-----|------|------|---|----------|----------------|---------|
| Total Suspended Solids | ND | | 1.0 | 0.50 | mg/L | | | 09/25/19 18:07 | 1 |

Lab Sample ID: LCS 440-570884/2
Matrix: Water
Analysis Batch: 570884

Client Sample ID: Lab Control Sample
Prep Type: Total/NA

| Analyte | Spike Added | LCS Result | LCS Qualifier | Unit | D | %Rec | %Rec. Limits |
|------------------------|-------------|------------|---------------|------|---|------|--------------|
| Total Suspended Solids | 1000 | 1000 | | mg/L | | 100 | 85 - 115 |

Lab Sample ID: 440-250841-1 DU
Matrix: Water
Analysis Batch: 570884

Client Sample ID: Sample Point # Point #1 - composite
Prep Type: Total/NA

| Analyte | Sample Result | Sample Qualifier | DU Result | DU Qualifier | Unit | D | RPD | Limit |
|------------------------|---------------|------------------|-----------|--------------|------|---|-----|-------|
| Total Suspended Solids | 2.6 | | 2.50 | | mg/L | | 4 | 10 |

Method: SM5210B - BOD, 5 Day

Lab Sample ID: USB 440-570720/1
Matrix: Water
Analysis Batch: 570720

Client Sample ID: Method Blank
Prep Type: Total/NA

| Analyte | USB Result | USB Qualifier | RL | RL | Unit | D | Prepared | Analyzed | Dil Fac |
|---------------------------|------------|---------------|-----|-----|------|---|----------|----------------|---------|
| Biochemical Oxygen Demand | ND | | 2.0 | 2.0 | mg/L | | | 09/25/19 08:34 | 1 |

Lab Sample ID: LCS 440-570720/5
Matrix: Water
Analysis Batch: 570720

Client Sample ID: Lab Control Sample
Prep Type: Total/NA

| Analyte | Spike Added | LCS Result | LCS Qualifier | Unit | D | %Rec | %Rec. Limits |
|---------------------------|-------------|------------|---------------|------|---|------|--------------|
| Biochemical Oxygen Demand | 199 | 210 | | mg/L | | 106 | 85 - 115 |

Lab Sample ID: LCSD 440-570720/7
Matrix: Water
Analysis Batch: 570720

Client Sample ID: Lab Control Sample Dup
Prep Type: Total/NA

| Analyte | Spike Added | LCSD Result | LCSD Qualifier | Unit | D | %Rec | %Rec. Limits | RPD | Limit |
|---------------------------|-------------|-------------|----------------|------|---|------|--------------|-----|-------|
| Biochemical Oxygen Demand | 199 | 211 | | mg/L | | 106 | 85 - 115 | 0 | 20 |

Lab Sample ID: 440-250841-1 DU
Matrix: Water
Analysis Batch: 570720

Client Sample ID: Sample Point # 1 - composite
Prep Type: Total/NA

| Analyte | Sample Result | Sample Qualifier | DU Result | DU Qualifier | Unit | D | RPD | Limit |
|---------------------------|---------------|------------------|-----------|--------------|------|---|-----|-------|
| Biochemical Oxygen Demand | 2.4 | | 2.53 | | mg/L | | 6 | 20 |

QC Sample Results

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-250841-1

Method: SM5210B_BODCalc -

Lab Sample ID: LCSD 440-570720/6

Matrix:

Analysis Batch: 570720

Client Sample ID: Lab Control Sample Dup

Prep Type: Total/NA

| Analyte | Spike Added | LCSD Result | LCSD Qualifier | Unit | D | %Rec | %Rec. Limits | RPD | RPD Limit |
|---------------------------|----------------|----------------|-------------------|------|---|------|-----------------|-----|--------------|
| Biochemical Oxygen Demand | 199 | 208 | | mg/L | | 105 | 85 - 115 | 1 | 20 |

QC Association Summary

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-250841-1

Metals

Prep Batch: 570737

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|--------------------|-------------------------------------|-------------------|--------|--------|------------|
| 440-250841-1 | Sample Point # 1 - composite | Total Recoverable | Water | 200.2 | |
| 440-250841-7 | Sample Point # 2 - composite | Total Recoverable | Water | 200.2 | |
| MB 440-570737/1-A | Method Blank | Total Recoverable | Water | 200.2 | |
| LCS 440-570737/2-A | Lab Control Sample | Total Recoverable | Water | 200.2 | |
| 440-250841-1 MS | Sample Point # Point #1 - composite | Total Recoverable | Water | 200.2 | |
| 440-250841-1 MSD | Sample Point # Point #1 - composite | Total Recoverable | Water | 200.2 | |

Analysis Batch: 570915

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|--------------------|-------------------------------------|-------------------|--------|---------------|------------|
| 440-250841-1 | Sample Point # 1 - composite | Total Recoverable | Water | 200.7 Rev 4.4 | 570737 |
| 440-250841-7 | Sample Point # 2 - composite | Total Recoverable | Water | 200.7 Rev 4.4 | 570737 |
| MB 440-570737/1-A | Method Blank | Total Recoverable | Water | 200.7 Rev 4.4 | 570737 |
| LCS 440-570737/2-A | Lab Control Sample | Total Recoverable | Water | 200.7 Rev 4.4 | 570737 |
| 440-250841-1 MS | Sample Point # Point #1 - composite | Total Recoverable | Water | 200.7 Rev 4.4 | 570737 |
| 440-250841-1 MSD | Sample Point # Point #1 - composite | Total Recoverable | Water | 200.7 Rev 4.4 | 570737 |

Prep Batch: 571070

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|--------------------|-------------------------------------|-----------|--------|--------|------------|
| 440-250841-1 | Sample Point # 1 - composite | Total/NA | Water | 245.1 | |
| 440-250841-7 | Sample Point # 2 - composite | Total/NA | Water | 245.1 | |
| MB 440-571070/1-A | Method Blank | Total/NA | Water | 245.1 | |
| LCS 440-571070/2-A | Lab Control Sample | Total/NA | Water | 245.1 | |
| 440-250841-1 MS | Sample Point # Point #1 - composite | Total/NA | Water | 245.1 | |
| 440-250841-1 MSD | Sample Point # Point #1 - composite | Total/NA | Water | 245.1 | |

Analysis Batch: 571402

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|--------------------|-------------------------------------|-----------|--------|--------|------------|
| 440-250841-1 | Sample Point # 1 - composite | Total/NA | Water | 245.1 | 571070 |
| 440-250841-7 | Sample Point # 2 - composite | Total/NA | Water | 245.1 | 571070 |
| MB 440-571070/1-A | Method Blank | Total/NA | Water | 245.1 | 571070 |
| LCS 440-571070/2-A | Lab Control Sample | Total/NA | Water | 245.1 | 571070 |
| 440-250841-1 MS | Sample Point # Point #1 - composite | Total/NA | Water | 245.1 | 571070 |
| 440-250841-1 MSD | Sample Point # Point #1 - composite | Total/NA | Water | 245.1 | 571070 |

General Chemistry

Analysis Batch: 570720

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|-------------------|------------------------------|-----------|--------|---------|------------|
| 440-250841-1 | Sample Point # 1 - composite | Total/NA | Water | SM5210B | |
| 440-250841-7 | Sample Point # 2 - composite | Total/NA | Water | SM5210B | |
| USB 440-570720/1 | Method Blank | Total/NA | Water | SM5210B | |
| LCS 440-570720/5 | Lab Control Sample | Total/NA | Water | SM5210B | |
| LCSD 440-570720/7 | Lab Control Sample Dup | Total/NA | Water | SM5210B | |
| 440-250841-1 DU | Sample Point # 1 - composite | Total/NA | Water | SM5210B | |

Prep Batch: 570774

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|--------------------|---|-----------|--------|--------|------------|
| 440-250841-6 | Sample Point # 1 - (Grab 1-4 composite) | Total/NA | Water | 1664A | |
| 440-250841-12 | Sample Point # 2 - (Grab 1-4 composite) | Total/NA | Water | 1664A | |
| MB 440-570774/1-A | Method Blank | Total/NA | Water | 1664A | |
| LCS 440-570774/2-A | Lab Control Sample | Total/NA | Water | 1664A | |

Eurofins TestAmerica, Irvine

QC Association Summary

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-250841-1

General Chemistry (Continued)

Prep Batch: 570774 (Continued)

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|---------------------|---|-----------|--------|--------|------------|
| LCSD 440-570774/3-A | Lab Control Sample Dup | Total/NA | Water | 1664A | |
| 440-250841-6 MS | Sample Point # 1 - (Grab 1-4 composite) | Total/NA | Water | 1664A | |
| 440-250841-6 MSD | Sample Point # 1 - (Grab 1-4 composite) | Total/NA | Water | 1664A | |

Analysis Batch: 570825

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|---------------------|---|-----------|--------|--------|------------|
| 440-250841-6 | Sample Point # 1 - (Grab 1-4 composite) | Total/NA | Water | 1664A | 570774 |
| 440-250841-12 | Sample Point # 2 - (Grab 1-4 composite) | Total/NA | Water | 1664A | 570774 |
| MB 440-570774/1-A | Method Blank | Total/NA | Water | 1664A | 570774 |
| LCS 440-570774/2-A | Lab Control Sample | Total/NA | Water | 1664A | 570774 |
| LCSD 440-570774/3-A | Lab Control Sample Dup | Total/NA | Water | 1664A | 570774 |
| 440-250841-6 MS | Sample Point # 1 - (Grab 1-4 composite) | Total/NA | Water | 1664A | 570774 |
| 440-250841-6 MSD | Sample Point # 1 - (Grab 1-4 composite) | Total/NA | Water | 1664A | 570774 |

Analysis Batch: 570884

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|------------------|-------------------------------------|-----------|--------|----------|------------|
| 440-250841-1 | Sample Point # 1 - composite | Total/NA | Water | SM 2540D | |
| 440-250841-7 | Sample Point # 2 - composite | Total/NA | Water | SM 2540D | |
| MB 440-570884/1 | Method Blank | Total/NA | Water | SM 2540D | |
| LCS 440-570884/2 | Lab Control Sample | Total/NA | Water | SM 2540D | |
| 440-250841-1 DU | Sample Point # Point #1 - composite | Total/NA | Water | SM 2540D | |

Analysis Batch: 571239

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|------------------|-------------------------------------|-----------|--------|----------|------------|
| 440-250841-1 | Sample Point # 1 - composite | Total/NA | Water | SM 2540C | |
| 440-250841-7 | Sample Point # 2 - composite | Total/NA | Water | SM 2540C | |
| MB 440-571239/1 | Method Blank | Total/NA | Water | SM 2540C | |
| LCS 440-571239/2 | Lab Control Sample | Total/NA | Water | SM 2540C | |
| 440-250841-1 DU | Sample Point # Point #1 - composite | Total/NA | Water | SM 2540C | |

Field Service / Mobile Lab

Analysis Batch: 570900

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|---------------|--------------------------------|-----------|--------|----------------|------------|
| 440-250841-2 | Sample Point # 1 - First Grab | Total/NA | Water | Field Sampling | |
| 440-250841-3 | Sample Point # 1 - Second Grab | Total/NA | Water | Field Sampling | |
| 440-250841-4 | Sample Point # 1 - Third Grab | Total/NA | Water | Field Sampling | |
| 440-250841-5 | Sample Point # 1 - Fourth Grab | Total/NA | Water | Field Sampling | |
| 440-250841-8 | Sample Point # 2 - First Grab | Total/NA | Water | Field Sampling | |
| 440-250841-9 | Sample Point # 2 - Second Grab | Total/NA | Water | Field Sampling | |
| 440-250841-10 | Sample Point # 2 - Third Grab | Total/NA | Water | Field Sampling | |
| 440-250841-11 | Sample Point # 2 - Fourth Grab | Total/NA | Water | Field Sampling | |

Analysis Batch: 570720

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|-------------------|------------------------|-----------|--------|---------------------|------------|
| LCSD 440-570720/6 | Lab Control Sample Dup | Total/NA | | SM5210B_BOD Calc | |

Definitions/Glossary

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-250841-1

Qualifiers

Metals

| Qualifier | Qualifier Description |
|-----------|--|
| B | Compound was found in the blank and sample. |
| J | Result is less than the RL but greater than or equal to the MDL and the concentration is an approximate value. |

General Chemistry

| Qualifier | Qualifier Description |
|-----------|--|
| J | Result is less than the RL but greater than or equal to the MDL and the concentration is an approximate value. |

Glossary

| Abbreviation | These commonly used abbreviations may or may not be present in this report. |
|----------------|---|
| α | Listed under the "D" column to designate that the result is reported on a dry weight basis |
| %R | Percent Recovery |
| CFL | Contains Free Liquid |
| CNF | Contains No Free Liquid |
| DER | Duplicate Error Ratio (normalized absolute difference) |
| Dil Fac | Dilution Factor |
| DL | Detection Limit (DoD/DOE) |
| DL, RA, RE, IN | Indicates a Dilution, Re-analysis, Re-extraction, or additional Initial metals/anion analysis of the sample |
| DLC | Decision Level Concentration (Radiochemistry) |
| EDL | Estimated Detection Limit (Dioxin) |
| LOD | Limit of Detection (DoD/DOE) |
| LOQ | Limit of Quantitation (DoD/DOE) |
| MDA | Minimum Detectable Activity (Radiochemistry) |
| MDC | Minimum Detectable Concentration (Radiochemistry) |
| MDL | Method Detection Limit |
| ML | Minimum Level (Dioxin) |
| NC | Not Calculated |
| ND | Not Detected at the reporting limit (or MDL or EDL if shown) |
| PQL | Practical Quantitation Limit |
| QC | Quality Control |
| RER | Relative Error Ratio (Radiochemistry) |
| RL | Reporting Limit or Requested Limit (Radiochemistry) |
| RPD | Relative Percent Difference, a measure of the relative difference between two points |
| TEF | Toxicity Equivalent Factor (Dioxin) |
| TEQ | Toxicity Equivalent Quotient (Dioxin) |

Accreditation/Certification Summary

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-250841-1

Laboratory: Eurofins TestAmerica, Irvine

Unless otherwise noted, all analytes for this laboratory were covered under each accreditation/certification below.

| Authority | Program | Identification Number | Expiration Date |
|------------|---------------|-----------------------|-----------------|
| California | State Program | CA ELAP 2706 | 06-30-20 |

The following analytes are included in this report, but the laboratory is not certified by the governing authority. This list may include analytes for which the agency does not offer certification.

| Analysis Method | Prep Method | Matrix | Analyte |
|-----------------|-------------|--------|----------|
| Field Sampling | | Water | Field pH |

Eurofins TestAmerica, Irvine

17461 Derian Avenue

Suite 100

Irvine, CA 92614-5843

phone 949 261.1022 fax 949 260 3299

Chain of Custody Record


 TestAmerica Laboratories, Inc.
 d/b/a Eurofins TestAmerica

 Regulatory Program: ☐ DW ☐ NPDES ☐ RCRA ☒ Other:

TestAmerica Laboratories, Inc. d/b/a Eurofins TestAmerica

| | | | | | | | | | |
|--------------------------------------|--|---|--|------------------------------------|--|----------------------|--|-------------------|--|
| Client Contact | | Project Manager: Anthony Kalis | | Site Contact: Anthony Kalis | | Date: 9/23/19 | | COC No: | |
| Carlsbad Energy Center | | Email: anthony.kalis@nrg.com | | Lab Contact: Rossina Tomova | | Carrier: | | 1 of 1 COCs | |
| 4950 Avenida Encinas | | Tel/Fax: 760-427-2382 / Fax #: None | | | | | | TALS Project #: | |
| Carlsbad, CA 92008 | | Analysis Turnaround Time | | | | | | Sampler | |
| Phone (760) 427-2382 | | <input type="checkbox"/> CALENDAR DAYS <input checked="" type="checkbox"/> WORKING DAYS | | | | | | For Lab Use Only: | |
| FAX - None | | TAT if different from Below _____ | | | | | | Walk-in Client. | |
| Project Name: EWA Quarterly Sampling | | <input type="checkbox"/> 2 weeks | | | | | | Lab Sampling. | |
| Site Carlsbad Energy Center | | <input checked="" type="checkbox"/> 1 week | | | | | | | |
| PO # 4501864911 | | <input type="checkbox"/> 2 days | | | | | | Job / SDG No | |
| | | <input checked="" type="checkbox"/> 1 day | | | | | | | |

| Sample Identification | Sample Date | Sample Time | Sample Type (C=Comp, G=Grab) | Matrix | # of Cont. | Filtered Sample (Y/N) | Perform MS / MSD (Y/N) | 2007 - 2009 California Radon Manual | 245.1 - 245.2 | 2540D - TSS; | SM5210B_BOD Calc-BOD, 5 Day | 2540C_Calc-TDS | 1664A - Oil & Grease (HEW Only) | Field pH |
|--------------------------------|-------------|-------------|---------------------------------|--------|------------|-----------------------|------------------------|-------------------------------------|---------------|--------------|-----------------------------|----------------|---------------------------------|----------|
| Sample Point # 1 - composite | 9/23/2019 | 19:30 | C | H2O | 8 | N | Y | X | | | | | | |
| Sample Point # 1 - First Grab | 9/23/2019 | 1:19 | G | H2O | 2 | | | | | | | | X | X |
| Sample Point # 1 - Second Grab | 9/23/2019 | 7:13 | G | H2O | 2 | | | | | | | | X | X |
| Sample Point # 1 - Third Grab | 9/23/2019 | 13:06 | G | H2O | 2 | | | | | | | | X | X |
| Sample Point # 1 - Fourth Grab | 9/23/2019 | 18:49 | G | H2O | 2 | | | | | | | | X | X |
| Sample Point # 2 - composite | 9/23/2019 | 19:45 | C | H2O | 4 | N | N | X | X | X | | | | |
| Sample Point # 2 - First Grab | 9/23/2019 | 1:28 | G | H2O | 2 | | | | | | | | X | X |
| Sample Point # 2 - Second Grab | 9/23/2019 | 7:27 | G | H2O | 2 | | | | | | | | X | X |
| Sample Point # 2 - Third Grab | 9/23/2019 | 13:18 | G | H2O | 2 | | | | | | | | X | X |
| Sample Point # 2 - Fourth Grab | 9/23/2019 | 19:03 | G | H2O | 2 | | | | | | | | X | X |

| Sample Point # 1/ Time | Sample Point # 2/ time |
|----------------------------------|------------------------|
| Field pH 1 6.26 pH/29.8°C @ 0119 | 6.68 pH/29.1°C @ 0128 |
| Field pH 2 6.18 pH/28.8°C @ 0713 | 6.79 pH/29.1°C @ 0727 |
| Field pH 3 5.82 pH/30.8°C @ 1306 | 6.87 pH/30.4°C @ 1318 |
| Field pH 4 5.82 pH/29.3°C @ 1849 | 6.90 pH/28.5°C @ 1903 |

| | | | | | |
|--|--|---|---|---|-----|
| Preservation Used: 1= Ice, 2= HCl; 3= H2SO4; 4=HNO3; 5=NaOH; 6= Other _____ | | 1/4 | 1 | 1 | 1/2 |
| Possible Hazard Identification: | | Sample Disposal (A fee may be assessed if samples are retained longer than 1 month) | | | |
| Are any samples from a listed EPA Hazardous Waste? Please List any EPA Waste Codes for the sample in the Comments Section if the lab is to dispose of the sample | | <input type="checkbox"/> Return to Client <input checked="" type="checkbox"/> Disposal by Lab <input type="checkbox"/> Archive for _____ Months | | | |
| <input checked="" type="checkbox"/> Non-Hazard <input type="checkbox"/> Flammable <input type="checkbox"/> Skin Irritant <input checked="" type="checkbox"/> Poison B <input type="checkbox"/> Unknown | | | | | |

| | | | | |
|---|-------------------------------------|--------------------------------------|--|---------------------------|
| Custody Seals Intact: <input type="checkbox"/> Yes <input type="checkbox"/> No | Custody Seal No.: | Cooler Temp. (°C): Obs'd: 1.3 | Corr'd: 1.5 | Therm ID No.: 2289 |
| Relinquished by: Anthony Kalis | Company: NRG Carlsbad Energy Center | Date/Time: 9/24/19 0818 | Received by: [Signature] | Company: [Signature] |
| Relinquished by: [Signature] | Company: [Signature] | Date/Time: 9/24/19 1600 | Received by: [Signature] | Company: [Signature] |
| Relinquished by: [Signature] | Company: [Signature] | Date/Time: [Signature] | Received in Laboratory by: [Signature] | Company: TA 12V |

Form No. CA-C-WI-002, Rev. 4.25, dated 7/8/2019

Login Sample Receipt Checklist

Client: NRG Energy, Inc.

Job Number: 440-250841-1


Login Number: 250841

List Source: Eurofins TestAmerica, Irvine

List Number: 1

Creator: Soderblom, Tim

| Question | Answer | Comment |
|--|--------|-------------------------------|
| Radioactivity wasn't checked or is \leq background as measured by a survey meter. | True | |
| The cooler's custody seal, if present, is intact. | N/A | Not present |
| Sample custody seals, if present, are intact. | N/A | Not Present |
| The cooler or samples do not appear to have been compromised or tampered with. | True | |
| Samples were received on ice. | True | |
| Cooler Temperature is acceptable. | True | |
| Cooler Temperature is recorded. | True | |
| COC is present. | True | |
| COC is filled out in ink and legible. | True | |
| COC is filled out with all pertinent information. | True | |
| Is the Field Sampler's name present on COC? | True | |
| There are no discrepancies between the containers received and the COC. | True | |
| Samples are received within Holding Time (excluding tests with immediate HTs) | True | |
| Sample containers have legible labels. | True | |
| Containers are not broken or leaking. | True | |
| Sample collection date/times are provided. | True | |
| Appropriate sample containers are used. | True | |
| Sample bottles are completely filled. | True | |
| Sample Preservation Verified. | N/A | |
| There is sufficient vol. for all requested analyses, incl. any requested MS/MSDs | True | |
| Containers requiring zero headspace have no headspace or bubble is $<6\text{mm}$ (1/4"). | True | |
| Multiphasic samples are not present. | True | |
| Samples do not require splitting or compositing. | False | Sample compositing requested. |
| Residual Chlorine Checked. | N/A | |

**Carlsbad Energy Center LLC**

4950 Avenida Encinas

Carlsbad, CA 92008

Phone: 760-710-3970

November 22, 2019

Mr. Don Little
Compliance Project Manager
Encina Wastewater Authority
6200 Avenida Encinas
Carlsbad, California 92011

RE: CARLSBAD ENERGY CENTER PROJECT, FOURTH QUARTER OF 2019 WASTE WATER SAMPLES

Dear Mr. Little:

Carlsbad Energy Center LLC ("Project Owner") submits the results for the required samples for the Fourth Quarter of 2019 (4Q2019). This report is submitted in compliance with the table in condition 2 of permit number 2405. The samples were taken on Monday, October 28, 2019. The following table summarizes the results:

| Constituent | Limit | Units | Results | | Notes |
|----------------------|-------|--------|----------------|----------------|-------------------------------------|
| | | | Sample Point 1 | Sample Point 2 | |
| Arsenic, Total | 1.5 | mg/L | ND | ND | |
| Cadmium, Total | 0.77 | mg/L | ND | ND | |
| Chromium, Total | 3.5 | mg/L | ND | ND | |
| Copper, Total | 11 | mg/L | 0.014 | 0.26 | |
| Lead, Total | 5.1 | mg/L | ND | ND | |
| Mercury, Total | 0.27 | mg/L | ND | ND | |
| Molybdenum, Total | 4.1 | mg/L | 0.022 | 0.015 | |
| Nickel, Total | 15 | mg/L | ND | ND | |
| Selenium, Total | 2.5 | mg/L | ND | ND | |
| Silver, Total | 4.2 | mg/L | ND | ND | |
| Zinc, Total | 29 | mg/L | 0.83 | 2.5 | |
| Oil and Grease (HEM) | 400 | mg/L | 8.1 | ND | |
| BOD | 500 | lb/day | 0.30 | ND | Flow - SP1: 1906 gal, SP2: 2199 gal |
| BOD | N/A | mg/L | 19 | ND | Sample Results for Calc |
| TDS | N/A | mg/L | 59 | 1000 | |
| TSS | 500 | lb/day | 0.25 | 0.05 | Flow - SP1: 1906 gal, SP2: 2199 gal |
| TSS | N/A | mg/L | 16 | 3.2 | Sample Results for Calc |

If you have any questions or comments, please do not hesitate to contact Ryan Goerl at (760) 573-3802.

Sincerely,



Paul Mattesich
Plant Manager
Carlsbad Energy Center LLC

Attached: TestAmerica Lab Report for Waste Water Samples – October 28, 2019
 EWA Report Certification dated November 22, 2019

Cc: File



ENCINA WASTEWATER AUTHORITY

6200 AVENIDA ENCINAS, CARLSBAD, CA 92011-0195 TEL:(760)438-3941 FAX:(760)476-9852

REPORT CERTIFICATION

I. INDUSTRIAL USER INFORMATION:

Carlsbad Energy Center LLC


| | | | |
|----------------------------|----------|---------------|-------------------|
| Industrial User Name | Carlsbad | 92008 | 760-710-3943 |
| 4950 Avenida Encinas | City | Zip Code | (Area Code) Phone |
| Facility Address | | | |
| Carlsbad Energy Center LLC | | | |
| Owner | | | |
| Paul Mattesich | | Plant Manager | |
| IU Contact | | Title | |
| City of Carlsbad | 2405 | | |
| Member Agency | Permit # | | |

II. CERTIFICATION STATEMENT:

All applications, reports or information submitted to the Encina Wastewater Authority must include the following certification statement and be signed as required by a responsible corporate officer, President, Vice President, Manager, CEO or an authorized representative.

CERTIFICATION STATEMENT

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."


PAUL MATTESICH

PRESIDENT/VP/GENERAL MGR/CEO
(Print and sign name)

11/22/19
DATE

CARLSBAD

CITY OR COUNTY

ANALYTICAL REPORT

Eurofins TestAmerica, Irvine
17461 Derian Ave
Suite 100
Irvine, CA 92614-5817
Tel: (949)261-1022

Laboratory Job ID: 440-253354-1

Client Project/Site: EWA Waste Water Permit

For:

NRG Energy, Inc.
4950 Avenida Encinas
Carlsbad, California 92008

Attn: Anthony Kalis



Authorized for release by:
11/13/2019 12:17:28 PM

Rossina Tomova, Project Manager I
(949)260-3276

rossina.tomova@testamericainc.com

LINKS

Review your project
results through

TotalAccess

Have a Question?



Visit us at:

www.testamericainc.com

The test results in this report meet all 2003 NELAC and 2009 TNI requirements for accredited parameters, exceptions are noted in this report. This report may not be reproduced except in full, and with written approval from the laboratory. For questions please contact the Project Manager at the e-mail address or telephone number listed on this page.

This report has been electronically signed and authorized by the signatory. Electronic signature is intended to be the legally binding equivalent of a traditionally handwritten signature.

Results relate only to the items tested and the sample(s) as received by the laboratory.



Table of Contents

| | |
|----------------------------------|----|
| Cover Page | 1 |
| Table of Contents | 2 |
| Sample Summary | 3 |
| Case Narrative | 4 |
| Client Sample Results | 5 |
| Method Summary | 8 |
| Lab Chronicle | 9 |
| QC Sample Results | 12 |
| QC Association Summary | 17 |
| Definitions/Glossary | 20 |
| Certification Summary | 21 |
| Chain of Custody | 22 |
| Receipt Checklists | 23 |

Sample Summary

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-253354-1

| Lab Sample ID | Client Sample ID | Matrix | Collected | Received | Asset ID |
|---------------|--|--------|----------------|----------------|----------|
| 440-253354-1 | Sample Point # 1 - composite | Water | 10/28/19 20:15 | 10/29/19 15:15 | |
| 440-253354-2 | Sample Point # 1 - First Grab | Water | 10/28/19 01:01 | 10/29/19 15:15 | |
| 440-253354-3 | Sample Point # 1 - Second Grab | Water | 10/28/19 07:04 | 10/29/19 15:15 | |
| 440-253354-4 | Sample Point # 1 - Third Grab | Water | 10/28/19 13:03 | 10/29/19 15:15 | |
| 440-253354-5 | Sample Point # 1 - Fourth Grab | Water | 10/28/19 19:21 | 10/29/19 15:15 | |
| 440-253354-6 | Sample Point # 1 Grabs 1 - 4 (Composite) | Water | 10/28/19 19:21 | 10/29/19 15:15 | |
| 440-253354-7 | Sample Point # 2 - composite | Water | 10/28/19 20:27 | 10/29/19 15:15 | |
| 440-253354-8 | Sample Point # 2 - First Grab | Water | 10/28/19 01:21 | 10/29/19 15:15 | |
| 440-253354-9 | Sample Point # 2 - Second Grab | Water | 10/28/19 07:21 | 10/29/19 15:15 | |
| 440-253354-10 | Sample Point # 2 - Third Grab | Water | 10/28/19 13:14 | 10/29/19 15:15 | |
| 440-253354-11 | Sample Point # 2 - Fourth Grab | Water | 10/28/19 19:31 | 10/29/19 15:15 | |
| 440-253354-12 | Sample Point # 2 Grabs 1 - 4 (Composite) | Water | 10/28/19 19:31 | 10/29/19 15:15 | |

Case Narrative

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-253354-1

Job ID: 440-253354-1

Laboratory: Eurofins TestAmerica, Irvine

Narrative

Job Narrative 440-253354-1

Comments

No additional comments.

Receipt

The samples were received on 10/29/2019 3:15 PM; the samples arrived in good condition, properly preserved and, where required, on ice. The temperatures of the 2 coolers at receipt time were 1.4° C and 3.5° C.

Metals

Method 200.7 Rev 4.4: The continuing calibration blank (CCB) for 440-578947 contained Sodium above the reporting limit (RL). All reported samples associated with this CCB were either ND for this analyte or contained this analyte at a concentration greater than 10X the value found in the CCB; therefore, re-analysis of samples was not performed.

Method 200.7 Rev 4.4: The continuing calibration blank (CCB) for 440-578947 contained Antimony and Titanium above the reporting limit (RL). All reported samples associated with this CCB were either ND for this analyte or contained this analyte at a concentration greater than 10X the value found in the CCB; therefore, re-analysis of samples was not performed.

No additional analytical or quality issues were noted, other than those described above or in the Definitions/Glossary page.

Field Service / Mobile Lab

No analytical or quality issues were noted, other than those described in the Definitions/Glossary page.

General Chemistry

No analytical or quality issues were noted, other than those described in the Definitions/Glossary page.

Organic Prep

No additional analytical or quality issues were noted, other than those described above or in the Definitions/Glossary page.

Client Sample Results

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-253354-1

Client Sample ID: Sample Point # 1 - composite

Lab Sample ID: 440-253354-1

Date Collected: 10/28/19 20:15

Matrix: Water

Date Received: 10/29/19 15:15

Method: 200.7 Rev 4.4 - Metals (ICP) - Total Recoverable

| Analyte | Result | Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|------------|--------|-----------|--------|--------|------|---|----------------|----------------|---------|
| Arsenic | ND | | 0.010 | 0.0089 | mg/L | | 10/30/19 08:05 | 10/30/19 15:13 | 1 |
| Cadmium | ND | | 0.0050 | 0.0025 | mg/L | | 10/30/19 08:05 | 10/30/19 15:13 | 1 |
| Chromium | ND | | 0.0050 | 0.0025 | mg/L | | 11/11/19 10:49 | 11/11/19 20:07 | 1 |
| Copper | 0.014 | | 0.010 | 0.0050 | mg/L | | 10/30/19 08:05 | 10/30/19 15:13 | 1 |
| Lead | ND | | 0.0050 | 0.0038 | mg/L | | 10/30/19 08:05 | 10/30/19 15:13 | 1 |
| Molybdenum | 0.022 | | 0.020 | 0.010 | mg/L | | 10/30/19 08:05 | 10/30/19 15:13 | 1 |
| Nickel | ND | | 0.010 | 0.0050 | mg/L | | 10/30/19 08:05 | 10/30/19 15:13 | 1 |
| Selenium | ND | | 0.010 | 0.0087 | mg/L | | 10/30/19 08:05 | 10/30/19 15:13 | 1 |
| Silver | ND | | 0.010 | 0.0050 | mg/L | | 10/30/19 08:05 | 10/30/19 15:13 | 1 |
| Zinc | 0.83 | B | 0.020 | 0.012 | mg/L | | 10/30/19 08:05 | 10/30/19 15:13 | 1 |

Method: 245.1 - Mercury (CVAA)

| Analyte | Result | Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|---------|--------|-----------|---------|---------|------|---|----------------|----------------|---------|
| Mercury | ND | | 0.00020 | 0.00010 | mg/L | | 10/30/19 16:19 | 10/31/19 01:02 | 1 |

General Chemistry

| Analyte | Result | Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|---------------------------|--------|-----------|-----|-----|------|---|----------|----------------|---------|
| Total Dissolved Solids | 59 | | 10 | 5.0 | mg/L | | | 11/01/19 08:54 | 1 |
| Total Suspended Solids | 16 | | 4.0 | 2.0 | mg/L | | | 10/29/19 15:28 | 1 |
| Analyte | Result | Qualifier | RL | RL | Unit | D | Prepared | Analyzed | Dil Fac |
| Biochemical Oxygen Demand | 19 | | 8.6 | 8.6 | mg/L | | | 10/30/19 16:23 | 1 |

Client Sample ID: Sample Point # 1 - First Grab

Lab Sample ID: 440-253354-2

Date Collected: 10/28/19 01:01

Matrix: Water

Date Received: 10/29/19 15:15

Method: Field Sampling - Field Sampling

| Analyte | Result | Qualifier | NONE | NONE | Unit | D | Prepared | Analyzed | Dil Fac |
|-------------------|--------|-----------|------|------|---------|---|----------|----------------|---------|
| Field pH | 5.86 | | | | SU | | | 10/28/19 01:01 | 1 |
| Field Temperature | 26.50 | | | | Celsius | | | 10/28/19 01:01 | 1 |

Client Sample ID: Sample Point # 1 - Second Grab

Lab Sample ID: 440-253354-3

Date Collected: 10/28/19 07:04

Matrix: Water

Date Received: 10/29/19 15:15

Method: Field Sampling - Field Sampling

| Analyte | Result | Qualifier | NONE | NONE | Unit | D | Prepared | Analyzed | Dil Fac |
|-------------------|--------|-----------|------|------|---------|---|----------|----------------|---------|
| Field pH | 5.78 | | | | SU | | | 10/28/19 07:04 | 1 |
| Field Temperature | 25.10 | | | | Celsius | | | 10/28/19 07:04 | 1 |

Client Sample ID: Sample Point # 1 - Third Grab

Lab Sample ID: 440-253354-4

Date Collected: 10/28/19 13:03

Matrix: Water

Date Received: 10/29/19 15:15

Method: Field Sampling - Field Sampling

| Analyte | Result | Qualifier | NONE | NONE | Unit | D | Prepared | Analyzed | Dil Fac |
|-------------------|--------|-----------|------|------|---------|---|----------|----------------|---------|
| Field pH | 6.20 | | | | SU | | | 10/28/19 13:03 | 1 |
| Field Temperature | 27.30 | | | | Celsius | | | 10/28/19 13:03 | 1 |

Client Sample Results

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-253354-1

Client Sample ID: Sample Point # 1 - Fourth Grab

Lab Sample ID: 440-253354-5

Date Collected: 10/28/19 19:21

Matrix: Water

Date Received: 10/29/19 15:15

Method: Field Sampling - Field Sampling

| Analyte | Result | Qualifier | NONE | NONE | Unit | D | Prepared | Analyzed | Dil Fac |
|-------------------|--------|-----------|------|------|---------|---|----------|----------------|---------|
| Field pH | 6.25 | | | | SU | | | 10/28/19 19:21 | 1 |
| Field Temperature | 26.20 | | | | Celsius | | | 10/28/19 19:21 | 1 |

Client Sample ID: Sample Point # 1 Grabs 1 - 4 (Composite)

Lab Sample ID: 440-253354-6

Date Collected: 10/28/19 19:21

Matrix: Water

Date Received: 10/29/19 15:15

General Chemistry

| Analyte | Result | Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|---------|--------|-----------|-----|-----|------|---|----------------|----------------|---------|
| HEM | 8.1 | | 5.0 | 1.4 | mg/L | | 10/30/19 16:26 | 10/30/19 17:13 | 1 |

Client Sample ID: Sample Point # 2 - composite

Lab Sample ID: 440-253354-7

Date Collected: 10/28/19 20:27

Matrix: Water

Date Received: 10/29/19 15:15

Method: 200.7 Rev 4.4 - Metals (ICP) - Total Recoverable

| Analyte | Result | Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|------------|--------|-----------|--------|--------|------|---|----------------|----------------|---------|
| Arsenic | ND | | 0.010 | 0.0089 | mg/L | | 10/30/19 08:05 | 10/30/19 15:19 | 1 |
| Cadmium | ND | | 0.0050 | 0.0025 | mg/L | | 10/30/19 08:05 | 10/30/19 15:19 | 1 |
| Chromium | ND | | 0.0050 | 0.0025 | mg/L | | 11/11/19 10:49 | 11/11/19 20:14 | 1 |
| Copper | 0.26 | | 0.010 | 0.0050 | mg/L | | 10/30/19 08:05 | 10/30/19 15:19 | 1 |
| Lead | ND | | 0.0050 | 0.0038 | mg/L | | 10/30/19 08:05 | 10/30/19 15:19 | 1 |
| Molybdenum | 0.015 | J | 0.020 | 0.010 | mg/L | | 10/30/19 08:05 | 10/30/19 15:19 | 1 |
| Nickel | ND | | 0.010 | 0.0050 | mg/L | | 10/30/19 08:05 | 10/30/19 15:19 | 1 |
| Selenium | ND | | 0.010 | 0.0087 | mg/L | | 10/30/19 08:05 | 10/30/19 15:19 | 1 |
| Silver | ND | | 0.010 | 0.0050 | mg/L | | 10/30/19 08:05 | 10/30/19 15:19 | 1 |
| Zinc | 2.5 | B | 0.020 | 0.012 | mg/L | | 10/30/19 08:05 | 10/30/19 15:19 | 1 |

Method: 245.1 - Mercury (CVAA)

| Analyte | Result | Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|---------|--------|-----------|---------|---------|------|---|----------------|----------------|---------|
| Mercury | ND | | 0.00020 | 0.00010 | mg/L | | 10/30/19 16:19 | 10/31/19 01:10 | 1 |

General Chemistry

| Analyte | Result | Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|---------------------------|--------|-----------|-----|------|------|---|----------|----------------|---------|
| Total Dissolved Solids | 1000 | | 10 | 5.0 | mg/L | | | 11/01/19 08:54 | 1 |
| Total Suspended Solids | 3.2 | | 1.0 | 0.50 | mg/L | | | 10/29/19 15:28 | 1 |
| Analyte | Result | Qualifier | RL | RL | Unit | D | Prepared | Analyzed | Dil Fac |
| Biochemical Oxygen Demand | ND | | 2.0 | 2.0 | mg/L | | | 10/30/19 16:23 | 1 |

Client Sample ID: Sample Point # 2 - First Grab

Lab Sample ID: 440-253354-8

Date Collected: 10/28/19 01:21

Matrix: Water

Date Received: 10/29/19 15:15

Method: Field Sampling - Field Sampling

| Analyte | Result | Qualifier | NONE | NONE | Unit | D | Prepared | Analyzed | Dil Fac |
|-------------------|--------|-----------|------|------|---------|---|----------|----------------|---------|
| Field pH | 7.03 | | | | SU | | | 10/28/19 01:21 | 1 |
| Field Temperature | 25.30 | | | | Celsius | | | 10/28/19 01:21 | 1 |

Client Sample Results

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-253354-1

Client Sample ID: Sample Point # 2 - Second Grab

Lab Sample ID: 440-253354-9

Date Collected: 10/28/19 07:21

Matrix: Water

Date Received: 10/29/19 15:15

Method: Field Sampling - Field Sampling

| Analyte | Result | Qualifier | NONE | NONE | Unit | D | Prepared | Analyzed | Dil Fac |
|-------------------|--------|-----------|------|------|---------|---|----------|----------------|---------|
| Field pH | 7.01 | | | | SU | | | 10/28/19 07:21 | 1 |
| Field Temperature | 24.60 | | | | Celsius | | | 10/28/19 07:21 | 1 |

Client Sample ID: Sample Point # 2 - Third Grab

Lab Sample ID: 440-253354-10

Date Collected: 10/28/19 13:14

Matrix: Water

Date Received: 10/29/19 15:15

Method: Field Sampling - Field Sampling

| Analyte | Result | Qualifier | NONE | NONE | Unit | D | Prepared | Analyzed | Dil Fac |
|-------------------|--------|-----------|------|------|---------|---|----------|----------------|---------|
| Field pH | 7.02 | | | | SU | | | 10/28/19 13:14 | 1 |
| Field Temperature | 26.40 | | | | Celsius | | | 10/28/19 13:14 | 1 |

Client Sample ID: Sample Point # 2 - Fourth Grab

Lab Sample ID: 440-253354-11

Date Collected: 10/28/19 19:31

Matrix: Water

Date Received: 10/29/19 15:15

Method: Field Sampling - Field Sampling

| Analyte | Result | Qualifier | NONE | NONE | Unit | D | Prepared | Analyzed | Dil Fac |
|-------------------|--------|-----------|------|------|---------|---|----------|----------------|---------|
| Field pH | 6.93 | | | | SU | | | 10/28/19 19:31 | 1 |
| Field Temperature | 25.60 | | | | Celsius | | | 10/28/19 19:31 | 1 |

Client Sample ID: Sample Point # 2 Grabs 1 - 4 (Composite)

Lab Sample ID: 440-253354-12

Date Collected: 10/28/19 19:31

Matrix: Water

Date Received: 10/29/19 15:15

General Chemistry

| Analyte | Result | Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|---------|--------|-----------|-----|-----|------|---|----------------|----------------|---------|
| HEM | ND | | 5.0 | 1.4 | mg/L | | 10/30/19 16:26 | 10/30/19 17:13 | 1 |

Method Summary

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-253354-1

| Method | Method Description | Protocol | Laboratory |
|----------------|---------------------------------------|----------|------------|
| 200.7 Rev 4.4 | Metals (ICP) | EPA | TAL IRV |
| 245.1 | Mercury (CVAA) | EPA | TAL IRV |
| 1664A | HEM and SGT-HEM | 1664A | TAL IRV |
| SM 2540C | Solids, Total Dissolved (TDS) | SM | TAL IRV |
| SM 2540D | Solids, Total Suspended (TSS) | SM | TAL IRV |
| SM5210B | BOD, 5 Day | SM | TAL IRV |
| Field Sampling | Field Sampling | EPA | TAL IRV |
| 1664A | HEM and SGT-HEM (SPE) | 1664A | TAL IRV |
| 200.2 | Preparation, Total Recoverable Metals | EPA | TAL IRV |
| 245.1 | Preparation, Mercury | EPA | TAL IRV |

Protocol References:

1664A = EPA-821-98-002
EPA = US Environmental Protection Agency
SM = "Standard Methods For The Examination Of Water And Wastewater"

Laboratory References:

TAL IRV = Eurofins TestAmerica, Irvine, 17461 Derian Ave, Suite 100, Irvine, CA 92614-5817, TEL (949)261-1022

Lab Chronicle

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-253354-1

Client Sample ID: Sample Point # 1 - composite

Lab Sample ID: 440-253354-1

Date Collected: 10/28/19 20:15

Matrix: Water

Date Received: 10/29/19 15:15

| Prep Type | Batch Type | Batch Method | Run | Dil Factor | Initial Amount | Final Amount | Batch Number | Prepared or Analyzed | Analyst | Lab |
|-------------------|------------|---------------|-----|------------|----------------|--------------|--------------|----------------------|---------|---------|
| Total Recoverable | Prep | 200.2 | | | 25 mL | 25 mL | 577342 | 10/30/19 08:05 | BV | TAL IRV |
| Total Recoverable | Analysis | 200.7 Rev 4.4 | | 1 | | | 577535 | 10/30/19 15:13 | P1R | TAL IRV |
| Total Recoverable | Prep | 200.2 | | | 25 mL | 25 mL | 579419 | 11/11/19 10:49 | KE | TAL IRV |
| Total Recoverable | Analysis | 200.7 Rev 4.4 | | 1 | | | 579517 | 11/11/19 20:07 | P1R | TAL IRV |
| Total/NA | Prep | 245.1 | | | 20 mL | 20 mL | 577497 | 10/30/19 16:19 | DB | TAL IRV |
| Total/NA | Analysis | 245.1 | | 1 | | | 577660 | 10/31/19 01:02 | MEM | TAL IRV |
| Total/NA | Analysis | SM 2540C | | 1 | 100 mL | 100 mL | 577852 | 11/01/19 08:54 | XL | TAL IRV |
| Total/NA | Analysis | SM 2540D | | 1 | 250 mL | 1000 mL | 577222 | 10/29/19 15:28 | XL | TAL IRV |
| Total/NA | Analysis | SM5210B | | 1 | 70 mL | 300 mL | 577375 | 10/30/19 16:23 | MMP | TAL IRV |

Client Sample ID: Sample Point # 1 - First Grab

Lab Sample ID: 440-253354-2

Date Collected: 10/28/19 01:01

Matrix: Water

Date Received: 10/29/19 15:15

| Prep Type | Batch Type | Batch Method | Run | Dil Factor | Initial Amount | Final Amount | Batch Number | Prepared or Analyzed | Analyst | Lab |
|-----------|------------|----------------|-----|------------|----------------|--------------|--------------|----------------------|---------|---------|
| Total/NA | Analysis | Field Sampling | | 1 | | | 577538 | 10/28/19 01:01 | A1W | TAL IRV |

Client Sample ID: Sample Point # 1 - Second Grab

Lab Sample ID: 440-253354-3

Date Collected: 10/28/19 07:04

Matrix: Water

Date Received: 10/29/19 15:15

| Prep Type | Batch Type | Batch Method | Run | Dil Factor | Initial Amount | Final Amount | Batch Number | Prepared or Analyzed | Analyst | Lab |
|-----------|------------|----------------|-----|------------|----------------|--------------|--------------|----------------------|---------|---------|
| Total/NA | Analysis | Field Sampling | | 1 | | | 577538 | 10/28/19 07:04 | A1W | TAL IRV |

Client Sample ID: Sample Point # 1 - Third Grab

Lab Sample ID: 440-253354-4

Date Collected: 10/28/19 13:03

Matrix: Water

Date Received: 10/29/19 15:15

| Prep Type | Batch Type | Batch Method | Run | Dil Factor | Initial Amount | Final Amount | Batch Number | Prepared or Analyzed | Analyst | Lab |
|-----------|------------|----------------|-----|------------|----------------|--------------|--------------|----------------------|---------|---------|
| Total/NA | Analysis | Field Sampling | | 1 | | | 577538 | 10/28/19 13:03 | A1W | TAL IRV |

Client Sample ID: Sample Point # 1 - Fourth Grab

Lab Sample ID: 440-253354-5

Date Collected: 10/28/19 19:21

Matrix: Water

Date Received: 10/29/19 15:15

| Prep Type | Batch Type | Batch Method | Run | Dil Factor | Initial Amount | Final Amount | Batch Number | Prepared or Analyzed | Analyst | Lab |
|-----------|------------|----------------|-----|------------|----------------|--------------|--------------|----------------------|---------|---------|
| Total/NA | Analysis | Field Sampling | | 1 | | | 577538 | 10/28/19 19:21 | A1W | TAL IRV |

Client Sample ID: Sample Point # 1 Grabs 1 - 4 (Composite)

Lab Sample ID: 440-253354-6

Date Collected: 10/28/19 19:21

Matrix: Water

Date Received: 10/29/19 15:15

| Prep Type | Batch Type | Batch Method | Run | Dil Factor | Initial Amount | Final Amount | Batch Number | Prepared or Analyzed | Analyst | Lab |
|-----------|------------|--------------|-----|------------|----------------|--------------|--------------|----------------------|---------|---------|
| Total/NA | Prep | 1664A | | | 1000 mL | 1000 mL | 577501 | 10/30/19 16:26 | AJH | TAL IRV |
| Total/NA | Analysis | 1664A | | 1 | | | 577513 | 10/30/19 17:13 | AJH | TAL IRV |

Eurofins TestAmerica, Irvine

Lab Chronicle

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-253354-1

Client Sample ID: Sample Point # 2 - composite

Lab Sample ID: 440-253354-7

Date Collected: 10/28/19 20:27

Matrix: Water

Date Received: 10/29/19 15:15

| Prep Type | Batch Type | Batch Method | Run | Dil Factor | Initial Amount | Final Amount | Batch Number | Prepared or Analyzed | Analyst | Lab |
|-------------------|------------|---------------|-----|------------|----------------|--------------|--------------|----------------------|---------|---------|
| Total Recoverable | Prep | 200.2 | | | 25 mL | 25 mL | 577342 | 10/30/19 08:05 | BV | TAL IRV |
| Total Recoverable | Analysis | 200.7 Rev 4.4 | | 1 | | | 577535 | 10/30/19 15:19 | P1R | TAL IRV |
| Total Recoverable | Prep | 200.2 | | | 25 mL | 25 mL | 579419 | 11/11/19 10:49 | KE | TAL IRV |
| Total Recoverable | Analysis | 200.7 Rev 4.4 | | 1 | | | 579517 | 11/11/19 20:14 | P1R | TAL IRV |
| Total/NA | Prep | 245.1 | | | 20 mL | 20 mL | 577497 | 10/30/19 16:19 | DB | TAL IRV |
| Total/NA | Analysis | 245.1 | | 1 | | | 577660 | 10/31/19 01:10 | MEM | TAL IRV |
| Total/NA | Analysis | SM 2540C | | 1 | 100 mL | 100 mL | 577852 | 11/01/19 08:54 | XL | TAL IRV |
| Total/NA | Analysis | SM 2540D | | 1 | 1000 mL | 1000 mL | 577222 | 10/29/19 15:28 | XL | TAL IRV |
| Total/NA | Analysis | SM5210B | | 1 | 300 mL | 300 mL | 577375 | 10/30/19 16:23 | MMP | TAL IRV |

Client Sample ID: Sample Point # 2 - First Grab

Lab Sample ID: 440-253354-8

Date Collected: 10/28/19 01:21

Matrix: Water

Date Received: 10/29/19 15:15

| Prep Type | Batch Type | Batch Method | Run | Dil Factor | Initial Amount | Final Amount | Batch Number | Prepared or Analyzed | Analyst | Lab |
|-----------|------------|----------------|-----|------------|----------------|--------------|--------------|----------------------|---------|---------|
| Total/NA | Analysis | Field Sampling | | 1 | | | 577538 | 10/28/19 01:21 | A1W | TAL IRV |

Client Sample ID: Sample Point # 2 - Second Grab

Lab Sample ID: 440-253354-9

Date Collected: 10/28/19 07:21

Matrix: Water

Date Received: 10/29/19 15:15

| Prep Type | Batch Type | Batch Method | Run | Dil Factor | Initial Amount | Final Amount | Batch Number | Prepared or Analyzed | Analyst | Lab |
|-----------|------------|----------------|-----|------------|----------------|--------------|--------------|----------------------|---------|---------|
| Total/NA | Analysis | Field Sampling | | 1 | | | 577538 | 10/28/19 07:21 | A1W | TAL IRV |

Client Sample ID: Sample Point # 2 - Third Grab

Lab Sample ID: 440-253354-10

Date Collected: 10/28/19 13:14

Matrix: Water

Date Received: 10/29/19 15:15

| Prep Type | Batch Type | Batch Method | Run | Dil Factor | Initial Amount | Final Amount | Batch Number | Prepared or Analyzed | Analyst | Lab |
|-----------|------------|----------------|-----|------------|----------------|--------------|--------------|----------------------|---------|---------|
| Total/NA | Analysis | Field Sampling | | 1 | | | 577538 | 10/28/19 13:14 | A1W | TAL IRV |

Client Sample ID: Sample Point # 2 - Fourth Grab

Lab Sample ID: 440-253354-11

Date Collected: 10/28/19 19:31

Matrix: Water

Date Received: 10/29/19 15:15

| Prep Type | Batch Type | Batch Method | Run | Dil Factor | Initial Amount | Final Amount | Batch Number | Prepared or Analyzed | Analyst | Lab |
|-----------|------------|----------------|-----|------------|----------------|--------------|--------------|----------------------|---------|---------|
| Total/NA | Analysis | Field Sampling | | 1 | | | 577538 | 10/28/19 19:31 | A1W | TAL IRV |

Client Sample ID: Sample Point # 2 Grabs 1 - 4 (Composite)

Lab Sample ID: 440-253354-12

Date Collected: 10/28/19 19:31

Matrix: Water

Date Received: 10/29/19 15:15

| Prep Type | Batch Type | Batch Method | Run | Dil Factor | Initial Amount | Final Amount | Batch Number | Prepared or Analyzed | Analyst | Lab |
|-----------|------------|--------------|-----|------------|----------------|--------------|--------------|----------------------|---------|---------|
| Total/NA | Prep | 1664A | | | 1000 mL | 1000 mL | 577501 | 10/30/19 16:26 | AJH | TAL IRV |
| Total/NA | Analysis | 1664A | | 1 | | | 577513 | 10/30/19 17:13 | AJH | TAL IRV |

Eurofins TestAmerica, Irvine

Lab Chronicle

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-253354-1

Laboratory References:

TAL IRV = Eurofins TestAmerica, Irvine, 17461 Derian Ave, Suite 100, Irvine, CA 92614-5817, TEL (949)261-1022

| |
|----|
| 1 |
| 2 |
| 3 |
| 4 |
| 5 |
| 6 |
| 7 |
| 8 |
| 9 |
| 10 |
| 11 |
| 12 |
| 13 |

QC Sample Results

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-253354-1

Method: 200.7 Rev 4.4 - Metals (ICP)

Lab Sample ID: MB 440-577342/1-A

Matrix: Water

Analysis Batch: 577535

Client Sample ID: Method Blank

Prep Type: Total Recoverable

Prep Batch: 577342

| Analyte | MB Result | MB Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|------------|-----------|--------------|--------|--------|------|---|----------------|----------------|---------|
| Arsenic | ND | | 0.010 | 0.0089 | mg/L | | 10/30/19 08:05 | 10/30/19 15:08 | 1 |
| Cadmium | ND | | 0.0050 | 0.0025 | mg/L | | 10/30/19 08:05 | 10/30/19 15:08 | 1 |
| Copper | ND | | 0.010 | 0.0050 | mg/L | | 10/30/19 08:05 | 10/30/19 15:08 | 1 |
| Lead | ND | | 0.0050 | 0.0038 | mg/L | | 10/30/19 08:05 | 10/30/19 15:08 | 1 |
| Molybdenum | ND | | 0.020 | 0.010 | mg/L | | 10/30/19 08:05 | 10/30/19 15:08 | 1 |
| Nickel | ND | | 0.010 | 0.0050 | mg/L | | 10/30/19 08:05 | 10/30/19 15:08 | 1 |
| Selenium | ND | | 0.010 | 0.0087 | mg/L | | 10/30/19 08:05 | 10/30/19 15:08 | 1 |
| Silver | ND | | 0.010 | 0.0050 | mg/L | | 10/30/19 08:05 | 10/30/19 15:08 | 1 |
| Zinc | 0.0145 | J | 0.020 | 0.012 | mg/L | | 10/30/19 08:05 | 10/30/19 15:08 | 1 |

Lab Sample ID: LCS 440-577342/2-A

Matrix: Water

Analysis Batch: 577535

Client Sample ID: Lab Control Sample

Prep Type: Total Recoverable

Prep Batch: 577342

| Analyte | Spike Added | LCS Result | LCS Qualifier | Unit | D | %Rec | Limits |
|------------|-------------|------------|---------------|------|---|------|----------|
| Arsenic | 0.500 | 0.483 | | mg/L | | 97 | 85 - 115 |
| Cadmium | 0.500 | 0.484 | | mg/L | | 97 | 85 - 115 |
| Copper | 0.500 | 0.486 | | mg/L | | 97 | 85 - 115 |
| Lead | 0.500 | 0.487 | | mg/L | | 97 | 85 - 115 |
| Molybdenum | 0.500 | 0.452 | | mg/L | | 90 | 85 - 115 |
| Nickel | 0.500 | 0.488 | | mg/L | | 98 | 85 - 115 |
| Selenium | 0.500 | 0.484 | | mg/L | | 97 | 85 - 115 |
| Silver | 0.250 | 0.238 | | mg/L | | 95 | 85 - 115 |
| Zinc | 0.500 | 0.501 | | mg/L | | 100 | 85 - 115 |

Lab Sample ID: 440-253354-1 MS

Matrix: Water

Analysis Batch: 577535

Client Sample ID: Sample Point # 1 - composite

Prep Type: Total Recoverable

Prep Batch: 577342

| Analyte | Sample Result | Sample Qualifier | Spike Added | MS Result | MS Qualifier | Unit | D | %Rec | Limits |
|------------|---------------|------------------|-------------|-----------|--------------|------|---|------|----------|
| Arsenic | ND | | 0.500 | 0.501 | | mg/L | | 100 | 70 - 130 |
| Cadmium | ND | | 0.500 | 0.494 | | mg/L | | 99 | 70 - 130 |
| Copper | 0.014 | | 0.500 | 0.522 | | mg/L | | 102 | 70 - 130 |
| Lead | ND | | 0.500 | 0.498 | | mg/L | | 100 | 70 - 130 |
| Molybdenum | 0.022 | | 0.500 | 0.488 | | mg/L | | 93 | 70 - 130 |
| Nickel | ND | | 0.500 | 0.499 | | mg/L | | 100 | 70 - 130 |
| Selenium | ND | | 0.500 | 0.501 | | mg/L | | 100 | 70 - 130 |
| Silver | ND | | 0.250 | 0.245 | | mg/L | | 98 | 70 - 130 |
| Zinc | 0.83 | B | 0.500 | 1.32 | | mg/L | | 97 | 70 - 130 |

Lab Sample ID: 440-253354-1 MSD

Matrix: Water

Analysis Batch: 577535

Client Sample ID: Sample Point # 1 - composite

Prep Type: Total Recoverable

Prep Batch: 577342

| Analyte | Sample Result | Sample Qualifier | Spike Added | MSD Result | MSD Qualifier | Unit | D | %Rec | Limits | RPD | Limit |
|---------|---------------|------------------|-------------|------------|---------------|------|---|------|----------|-----|-------|
| Arsenic | ND | | 0.500 | 0.495 | | mg/L | | 99 | 70 - 130 | 1 | 20 |
| Cadmium | ND | | 0.500 | 0.485 | | mg/L | | 97 | 70 - 130 | 2 | 20 |
| Copper | 0.014 | | 0.500 | 0.511 | | mg/L | | 99 | 70 - 130 | 2 | 20 |
| Lead | ND | | 0.500 | 0.484 | | mg/L | | 97 | 70 - 130 | 3 | 20 |

Eurofins TestAmerica, Irvine

QC Sample Results

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-253354-1

Method: 200.7 Rev 4.4 - Metals (ICP) (Continued)

Lab Sample ID: 440-253354-1 MSD

Matrix: Water

Analysis Batch: 577535

Client Sample ID: Sample Point # 1 - composite

Prep Type: Total Recoverable

Prep Batch: 577342

| Analyte | Sample Result | Sample Qualifier | Spike Added | MSD Result | MSD Qualifier | Unit | D | %Rec | %Rec. Limits | RPD | RPD Limit |
|------------|---------------|------------------|-------------|------------|---------------|------|---|------|--------------|-----|-----------|
| Molybdenum | 0.022 | | 0.500 | 0.487 | | mg/L | | 93 | 70 - 130 | 0 | 20 |
| Nickel | ND | | 0.500 | 0.488 | | mg/L | | 98 | 70 - 130 | 2 | 20 |
| Selenium | ND | | 0.500 | 0.486 | | mg/L | | 97 | 70 - 130 | 3 | 20 |
| Silver | ND | | 0.250 | 0.241 | | mg/L | | 96 | 70 - 130 | 2 | 20 |
| Zinc | 0.83 | B | 0.500 | 1.28 | | mg/L | | 91 | 70 - 130 | 3 | 20 |

Lab Sample ID: MB 440-579419/1-A

Matrix: Water

Analysis Batch: 579517

Client Sample ID: Method Blank

Prep Type: Total Recoverable

Prep Batch: 579419

| Analyte | MB Result | MB Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|----------|-----------|--------------|--------|--------|------|---|----------------|----------------|---------|
| Chromium | ND | | 0.0050 | 0.0025 | mg/L | | 11/11/19 10:49 | 11/11/19 19:54 | 1 |

Lab Sample ID: LCS 440-579419/4-A

Matrix: Water

Analysis Batch: 579517

Client Sample ID: Lab Control Sample

Prep Type: Total Recoverable

Prep Batch: 579419

| Analyte | Spike Added | LCS Result | LCS Qualifier | Unit | D | %Rec | %Rec. Limits |
|----------|-------------|------------|---------------|------|---|------|--------------|
| Chromium | 0.500 | 0.492 | | mg/L | | 98 | 85 - 115 |

Lab Sample ID: 440-253354-1 MS

Matrix: Water

Analysis Batch: 579517

Client Sample ID: Sample Point # 1 - composite

Prep Type: Total Recoverable

Prep Batch: 579419

| Analyte | Sample Result | Sample Qualifier | Spike Added | MS Result | MS Qualifier | Unit | D | %Rec | %Rec. Limits |
|----------|---------------|------------------|-------------|-----------|--------------|------|---|------|--------------|
| Chromium | ND | | 0.500 | 0.504 | | mg/L | | 101 | 70 - 130 |

Lab Sample ID: 440-253354-1 MSD

Matrix: Water

Analysis Batch: 579517

Client Sample ID: Sample Point # 1 - composite

Prep Type: Total Recoverable

Prep Batch: 579419

| Analyte | Sample Result | Sample Qualifier | Spike Added | MSD Result | MSD Qualifier | Unit | D | %Rec | %Rec. Limits | RPD | RPD Limit |
|----------|---------------|------------------|-------------|------------|---------------|------|---|------|--------------|-----|-----------|
| Chromium | ND | | 0.500 | 0.485 | | mg/L | | 97 | 70 - 130 | 4 | 20 |

Method: 245.1 - Mercury (CVAA)

Lab Sample ID: MB 440-577497/1-A

Matrix: Water

Analysis Batch: 577660

Client Sample ID: Method Blank

Prep Type: Total/NA

Prep Batch: 577497

| Analyte | MB Result | MB Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|---------|-----------|--------------|---------|---------|------|---|----------------|----------------|---------|
| Mercury | ND | | 0.00020 | 0.00010 | mg/L | | 10/30/19 16:19 | 10/31/19 00:57 | 1 |

Lab Sample ID: LCS 440-577497/2-A

Matrix: Water

Analysis Batch: 577660

Client Sample ID: Lab Control Sample

Prep Type: Total/NA

Prep Batch: 577497

| Analyte | Spike Added | LCS Result | LCS Qualifier | Unit | D | %Rec | %Rec. Limits |
|---------|-------------|------------|---------------|------|---|------|--------------|
| Mercury | 0.00400 | 0.00433 | | mg/L | | 108 | 85 - 115 |

Eurofins TestAmerica, Irvine

QC Sample Results

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-253354-1

Method: 245.1 - Mercury (CVAA) (Continued)

Lab Sample ID: 440-253354-1 MS

Matrix: Water

Analysis Batch: 577660

Client Sample ID: Sample Point # 1 - composite

Prep Type: Total/NA

Prep Batch: 577497

| Analyte | Sample Result | Sample Qualifier | Spike Added | MS Result | MS Qualifier | Unit | D | %Rec | %Rec. Limits |
|---------|---------------|------------------|-------------|-----------|--------------|------|---|------|--------------|
| Mercury | ND | | 0.00400 | 0.00367 | | mg/L | | 92 | 75 - 125 |

Lab Sample ID: 440-253354-1 MSD

Matrix: Water

Analysis Batch: 577660

Client Sample ID: Sample Point # 1 - composite

Prep Type: Total/NA

Prep Batch: 577497

| Analyte | Sample Result | Sample Qualifier | Spike Added | MSD Result | MSD Qualifier | Unit | D | %Rec | %Rec. Limits | RPD | Limit |
|---------|---------------|------------------|-------------|------------|---------------|------|---|------|--------------|-----|-------|
| Mercury | ND | | 0.00400 | 0.00353 | | mg/L | | 88 | 75 - 125 | 4 | 20 |

Method: 1664A - HEM and SGT-HEM

Lab Sample ID: MB 440-577501/1-A

Matrix: Water

Analysis Batch: 577513

Client Sample ID: Method Blank

Prep Type: Total/NA

Prep Batch: 577501

| Analyte | MB Result | MB Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|---------|-----------|--------------|-----|-----|------|---|----------------|----------------|---------|
| HEM | ND | | 5.0 | 1.4 | mg/L | | 10/30/19 16:26 | 10/30/19 17:13 | 1 |

Lab Sample ID: LCS 440-577501/2-A

Matrix: Water

Analysis Batch: 577513

Client Sample ID: Lab Control Sample

Prep Type: Total/NA

Prep Batch: 577501

| Analyte | Spike Added | LCS Result | LCS Qualifier | Unit | D | %Rec | %Rec. Limits |
|---------|-------------|------------|---------------|------|---|------|--------------|
| HEM | 40.0 | 39.50 | | mg/L | | 99 | 78 - 114 |

Lab Sample ID: LCSD 440-577501/3-A

Matrix: Water

Analysis Batch: 577513

Client Sample ID: Lab Control Sample Dup

Prep Type: Total/NA

Prep Batch: 577501

| Analyte | Spike Added | LCSD Result | LCSD Qualifier | Unit | D | %Rec | %Rec. Limits | RPD | Limit |
|---------|-------------|-------------|----------------|------|---|------|--------------|-----|-------|
| HEM | 40.0 | 39.10 | | mg/L | | 98 | 78 - 114 | 1 | 11 |

Lab Sample ID: 440-253354-6 MS

Matrix: Water

Analysis Batch: 577513

Client Sample ID: Sample Point # 1 Grabs 1 - 4 (Composite)

Prep Type: Total/NA

Prep Batch: 577501

| Analyte | Sample Result | Sample Qualifier | Spike Added | MS Result | MS Qualifier | Unit | D | %Rec | %Rec. Limits |
|---------|---------------|------------------|-------------|-----------|--------------|------|---|------|--------------|
| HEM | 8.1 | | 40.0 | 48.90 | | mg/L | | 102 | 78 - 114 |

Lab Sample ID: 440-253354-6 MSD

Matrix: Water

Analysis Batch: 577513

Client Sample ID: Sample Point # 1 Grabs 1 - 4 (Composite)

Prep Type: Total/NA

Prep Batch: 577501

| Analyte | Sample Result | Sample Qualifier | Spike Added | MSD Result | MSD Qualifier | Unit | D | %Rec | %Rec. Limits | RPD | Limit |
|---------|---------------|------------------|-------------|------------|---------------|------|---|------|--------------|-----|-------|
| HEM | 8.1 | | 40.0 | 47.70 | | mg/L | | 99 | 78 - 114 | 2 | 18 |

QC Sample Results

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-253354-1

Method: SM 2540C - Solids, Total Dissolved (TDS)

Lab Sample ID: MB 440-577852/1
Matrix: Water
Analysis Batch: 577852

Client Sample ID: Method Blank
Prep Type: Total/NA

| Analyte | MB Result | MB Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|------------------------|-----------|--------------|----|-----|------|---|----------|----------------|---------|
| Total Dissolved Solids | ND | | 10 | 5.0 | mg/L | | | 11/01/19 08:54 | 1 |

Lab Sample ID: LCS 440-577852/2
Matrix: Water
Analysis Batch: 577852

Client Sample ID: Lab Control Sample
Prep Type: Total/NA

| Analyte | Spike Added | LCS Result | LCS Qualifier | Unit | D | %Rec | %Rec. Limits |
|------------------------|-------------|------------|---------------|------|---|------|--------------|
| Total Dissolved Solids | 1000 | 966 | | mg/L | | 97 | 90 - 110 |

Lab Sample ID: 440-253354-1 DU
Matrix: Water
Analysis Batch: 577852

Client Sample ID: Sample Point # 1 - composite
Prep Type: Total/NA

| Analyte | Sample Result | Sample Qualifier | DU Result | DU Qualifier | Unit | D | RPD | Limit |
|------------------------|---------------|------------------|-----------|--------------|------|---|-----|-------|
| Total Dissolved Solids | 59 | | 58.0 | | mg/L | | 2 | 5 |

Method: SM 2540D - Solids, Total Suspended (TSS)

Lab Sample ID: MB 440-577222/1
Matrix: Water
Analysis Batch: 577222

Client Sample ID: Method Blank
Prep Type: Total/NA

| Analyte | MB Result | MB Qualifier | RL | MDL | Unit | D | Prepared | Analyzed | Dil Fac |
|------------------------|-----------|--------------|-----|------|------|---|----------|----------------|---------|
| Total Suspended Solids | ND | | 1.0 | 0.50 | mg/L | | | 10/29/19 15:28 | 1 |

Lab Sample ID: LCS 440-577222/2
Matrix: Water
Analysis Batch: 577222

Client Sample ID: Lab Control Sample
Prep Type: Total/NA

| Analyte | Spike Added | LCS Result | LCS Qualifier | Unit | D | %Rec | %Rec. Limits |
|------------------------|-------------|------------|---------------|------|---|------|--------------|
| Total Suspended Solids | 1000 | 999 | | mg/L | | 100 | 85 - 115 |

Lab Sample ID: 440-253354-1 DU
Matrix: Water
Analysis Batch: 577222

Client Sample ID: Sample Point # 1 - composite
Prep Type: Total/NA

| Analyte | Sample Result | Sample Qualifier | DU Result | DU Qualifier | Unit | D | RPD | Limit |
|------------------------|---------------|------------------|-----------|--------------|------|---|-----|-------|
| Total Suspended Solids | 16 | | 14.8 | | mg/L | | 5 | 10 |

Method: SM5210B - BOD, 5 Day

Lab Sample ID: USB 440-577375/1
Matrix: Water
Analysis Batch: 577375

Client Sample ID: Method Blank
Prep Type: Total/NA

| Analyte | USB Result | USB Qualifier | RL | RL | Unit | D | Prepared | Analyzed | Dil Fac |
|---------------------------|------------|---------------|-----|-----|------|---|----------|----------------|---------|
| Biochemical Oxygen Demand | ND | | 2.0 | 2.0 | mg/L | | | 10/30/19 09:55 | 1 |

Eurofins TestAmerica, Irvine

QC Sample Results

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-253354-1

Method: SM5210B - BOD, 5 Day (Continued)

Lab Sample ID: LCS 440-577375/5

Matrix: Water

Analysis Batch: 577375

Client Sample ID: Lab Control Sample

Prep Type: Total/NA

| Analyte | Spike Added | LCS Result | LCS Qualifier | Unit | D | %Rec | %Rec. Limits |
|---------------------------|-------------|------------|---------------|------|---|------|--------------|
| Biochemical Oxygen Demand | 199 | 212 | | mg/L | | 107 | 85 - 115 |

Lab Sample ID: LCSD 440-577375/6

Matrix: Water

Analysis Batch: 577375

Client Sample ID: Lab Control Sample Dup

Prep Type: Total/NA

| Analyte | Spike Added | LCSD Result | LCSD Qualifier | Unit | D | %Rec | %Rec. Limits | RPD | RPD Limit |
|---------------------------|-------------|-------------|----------------|------|---|------|--------------|-----|-----------|
| Biochemical Oxygen Demand | 199 | 218 | | mg/L | | 110 | 85 - 115 | 3 | 20 |

Lab Sample ID: LCSD 440-577375/7

Matrix: Water

Analysis Batch: 577375

Client Sample ID: Lab Control Sample Dup

Prep Type: Total/NA

| Analyte | Spike Added | LCSD Result | LCSD Qualifier | Unit | D | %Rec | %Rec. Limits | RPD | RPD Limit |
|---------------------------|-------------|-------------|----------------|------|---|------|--------------|-----|-----------|
| Biochemical Oxygen Demand | 199 | 207 | | mg/L | | 104 | 85 - 115 | 2 | 20 |

Lab Sample ID: 440-253354-1 DU

Matrix: Water

Analysis Batch: 577375

Client Sample ID: Sample Point # 1 - composite

Prep Type: Total/NA

| Analyte | Sample Result | Sample Qualifier | DU Result | DU Qualifier | Unit | D | RPD | RPD Limit |
|---------------------------|---------------|------------------|-----------|--------------|------|---|-----|-----------|
| Biochemical Oxygen Demand | 19 | | 18.2 | | mg/L | | 4 | 20 |

QC Association Summary

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-253354-1

Metals

Prep Batch: 577342

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|--------------------|------------------------------|-------------------|--------|--------|------------|
| 440-253354-1 | Sample Point # 1 - composite | Total Recoverable | Water | 200.2 | |
| 440-253354-7 | Sample Point # 2 - composite | Total Recoverable | Water | 200.2 | |
| MB 440-577342/1-A | Method Blank | Total Recoverable | Water | 200.2 | |
| LCS 440-577342/2-A | Lab Control Sample | Total Recoverable | Water | 200.2 | |
| 440-253354-1 MS | Sample Point # 1 - composite | Total Recoverable | Water | 200.2 | |
| 440-253354-1 MSD | Sample Point # 1 - composite | Total Recoverable | Water | 200.2 | |

Prep Batch: 577497

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|--------------------|------------------------------|-----------|--------|--------|------------|
| 440-253354-1 | Sample Point # 1 - composite | Total/NA | Water | 245.1 | |
| 440-253354-7 | Sample Point # 2 - composite | Total/NA | Water | 245.1 | |
| MB 440-577497/1-A | Method Blank | Total/NA | Water | 245.1 | |
| LCS 440-577497/2-A | Lab Control Sample | Total/NA | Water | 245.1 | |
| 440-253354-1 MS | Sample Point # 1 - composite | Total/NA | Water | 245.1 | |
| 440-253354-1 MSD | Sample Point # 1 - composite | Total/NA | Water | 245.1 | |

Analysis Batch: 577535

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|--------------------|------------------------------|-------------------|--------|---------------|------------|
| 440-253354-1 | Sample Point # 1 - composite | Total Recoverable | Water | 200.7 Rev 4.4 | 577342 |
| 440-253354-7 | Sample Point # 2 - composite | Total Recoverable | Water | 200.7 Rev 4.4 | 577342 |
| MB 440-577342/1-A | Method Blank | Total Recoverable | Water | 200.7 Rev 4.4 | 577342 |
| LCS 440-577342/2-A | Lab Control Sample | Total Recoverable | Water | 200.7 Rev 4.4 | 577342 |
| 440-253354-1 MS | Sample Point # 1 - composite | Total Recoverable | Water | 200.7 Rev 4.4 | 577342 |
| 440-253354-1 MSD | Sample Point # 1 - composite | Total Recoverable | Water | 200.7 Rev 4.4 | 577342 |

Analysis Batch: 577660

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|--------------------|------------------------------|-----------|--------|--------|------------|
| 440-253354-1 | Sample Point # 1 - composite | Total/NA | Water | 245.1 | 577497 |
| 440-253354-7 | Sample Point # 2 - composite | Total/NA | Water | 245.1 | 577497 |
| MB 440-577497/1-A | Method Blank | Total/NA | Water | 245.1 | 577497 |
| LCS 440-577497/2-A | Lab Control Sample | Total/NA | Water | 245.1 | 577497 |
| 440-253354-1 MS | Sample Point # 1 - composite | Total/NA | Water | 245.1 | 577497 |
| 440-253354-1 MSD | Sample Point # 1 - composite | Total/NA | Water | 245.1 | 577497 |

Prep Batch: 579419

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|--------------------|------------------------------|-------------------|--------|--------|------------|
| 440-253354-1 | Sample Point # 1 - composite | Total Recoverable | Water | 200.2 | |
| 440-253354-7 | Sample Point # 2 - composite | Total Recoverable | Water | 200.2 | |
| MB 440-579419/1-A | Method Blank | Total Recoverable | Water | 200.2 | |
| LCS 440-579419/4-A | Lab Control Sample | Total Recoverable | Water | 200.2 | |
| 440-253354-1 MS | Sample Point # 1 - composite | Total Recoverable | Water | 200.2 | |
| 440-253354-1 MSD | Sample Point # 1 - composite | Total Recoverable | Water | 200.2 | |

Analysis Batch: 579517

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|--------------------|------------------------------|-------------------|--------|---------------|------------|
| 440-253354-1 | Sample Point # 1 - composite | Total Recoverable | Water | 200.7 Rev 4.4 | 579419 |
| 440-253354-7 | Sample Point # 2 - composite | Total Recoverable | Water | 200.7 Rev 4.4 | 579419 |
| MB 440-579419/1-A | Method Blank | Total Recoverable | Water | 200.7 Rev 4.4 | 579419 |
| LCS 440-579419/4-A | Lab Control Sample | Total Recoverable | Water | 200.7 Rev 4.4 | 579419 |
| 440-253354-1 MS | Sample Point # 1 - composite | Total Recoverable | Water | 200.7 Rev 4.4 | 579419 |
| 440-253354-1 MSD | Sample Point # 1 - composite | Total Recoverable | Water | 200.7 Rev 4.4 | 579419 |

Eurofins TestAmerica, Irvine

QC Association Summary

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-253354-1

General Chemistry

Analysis Batch: 577222

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|------------------|------------------------------|-----------|--------|----------|------------|
| 440-253354-1 | Sample Point # 1 - composite | Total/NA | Water | SM 2540D | |
| 440-253354-7 | Sample Point # 2 - composite | Total/NA | Water | SM 2540D | |
| MB 440-577222/1 | Method Blank | Total/NA | Water | SM 2540D | |
| LCS 440-577222/2 | Lab Control Sample | Total/NA | Water | SM 2540D | |
| 440-253354-1 DU | Sample Point # 1 - composite | Total/NA | Water | SM 2540D | |

Analysis Batch: 577375

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|-------------------|------------------------------|-----------|--------|---------|------------|
| 440-253354-1 | Sample Point # 1 - composite | Total/NA | Water | SM5210B | |
| 440-253354-7 | Sample Point # 2 - composite | Total/NA | Water | SM5210B | |
| USB 440-577375/1 | Method Blank | Total/NA | Water | SM5210B | |
| LCS 440-577375/5 | Lab Control Sample | Total/NA | Water | SM5210B | |
| LCSD 440-577375/6 | Lab Control Sample Dup | Total/NA | Water | SM5210B | |
| LCSD 440-577375/7 | Lab Control Sample Dup | Total/NA | Water | SM5210B | |
| 440-253354-1 DU | Sample Point # 1 - composite | Total/NA | Water | SM5210B | |

Prep Batch: 577501

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|---------------------|--|-----------|--------|--------|------------|
| 440-253354-6 | Sample Point # 1 Grabs 1 - 4 (Composite) | Total/NA | Water | 1664A | |
| 440-253354-12 | Sample Point # 2 Grabs 1 - 4 (Composite) | Total/NA | Water | 1664A | |
| MB 440-577501/1-A | Method Blank | Total/NA | Water | 1664A | |
| LCS 440-577501/2-A | Lab Control Sample | Total/NA | Water | 1664A | |
| LCSD 440-577501/3-A | Lab Control Sample Dup | Total/NA | Water | 1664A | |
| 440-253354-6 MS | Sample Point # 1 Grabs 1 - 4 (Composite) | Total/NA | Water | 1664A | |
| 440-253354-6 MSD | Sample Point # 1 Grabs 1 - 4 (Composite) | Total/NA | Water | 1664A | |

Analysis Batch: 577513

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|---------------------|--|-----------|--------|--------|------------|
| 440-253354-6 | Sample Point # 1 Grabs 1 - 4 (Composite) | Total/NA | Water | 1664A | 577501 |
| 440-253354-12 | Sample Point # 2 Grabs 1 - 4 (Composite) | Total/NA | Water | 1664A | 577501 |
| MB 440-577501/1-A | Method Blank | Total/NA | Water | 1664A | 577501 |
| LCS 440-577501/2-A | Lab Control Sample | Total/NA | Water | 1664A | 577501 |
| LCSD 440-577501/3-A | Lab Control Sample Dup | Total/NA | Water | 1664A | 577501 |
| 440-253354-6 MS | Sample Point # 1 Grabs 1 - 4 (Composite) | Total/NA | Water | 1664A | 577501 |
| 440-253354-6 MSD | Sample Point # 1 Grabs 1 - 4 (Composite) | Total/NA | Water | 1664A | 577501 |

Analysis Batch: 577852

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|------------------|------------------------------|-----------|--------|----------|------------|
| 440-253354-1 | Sample Point # 1 - composite | Total/NA | Water | SM 2540C | |
| 440-253354-7 | Sample Point # 2 - composite | Total/NA | Water | SM 2540C | |
| MB 440-577852/1 | Method Blank | Total/NA | Water | SM 2540C | |
| LCS 440-577852/2 | Lab Control Sample | Total/NA | Water | SM 2540C | |
| 440-253354-1 DU | Sample Point # 1 - composite | Total/NA | Water | SM 2540C | |

Field Service / Mobile Lab

Analysis Batch: 577538

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|---------------|--------------------------------|-----------|--------|----------------|------------|
| 440-253354-2 | Sample Point # 1 - First Grab | Total/NA | Water | Field Sampling | |
| 440-253354-3 | Sample Point # 1 - Second Grab | Total/NA | Water | Field Sampling | |
| 440-253354-4 | Sample Point # 1 - Third Grab | Total/NA | Water | Field Sampling | |

Eurofins TestAmerica, Irvine

QC Association Summary

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-253354-1

Field Service / Mobile Lab (Continued)

Analysis Batch: 577538 (Continued)

| Lab Sample ID | Client Sample ID | Prep Type | Matrix | Method | Prep Batch |
|---------------|--------------------------------|-----------|--------|----------------|------------|
| 440-253354-5 | Sample Point # 1 - Fourth Grab | Total/NA | Water | Field Sampling | |
| 440-253354-8 | Sample Point # 2 - First Grab | Total/NA | Water | Field Sampling | |
| 440-253354-9 | Sample Point # 2 - Second Grab | Total/NA | Water | Field Sampling | |
| 440-253354-10 | Sample Point # 2 - Third Grab | Total/NA | Water | Field Sampling | |
| 440-253354-11 | Sample Point # 2 - Fourth Grab | Total/NA | Water | Field Sampling | |

Definitions/Glossary

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-253354-1

Qualifiers

Metals

| Qualifier | Qualifier Description |
|-----------|--|
| B | Compound was found in the blank and sample. |
| J | Result is less than the RL but greater than or equal to the MDL and the concentration is an approximate value. |

Glossary

| Abbreviation | These commonly used abbreviations may or may not be present in this report. |
|----------------|---|
| □ | Listed under the "D" column to designate that the result is reported on a dry weight basis |
| %R | Percent Recovery |
| CFL | Contains Free Liquid |
| CNF | Contains No Free Liquid |
| DER | Duplicate Error Ratio (normalized absolute difference) |
| Dil Fac | Dilution Factor |
| DL | Detection Limit (DoD/DOE) |
| DL, RA, RE, IN | Indicates a Dilution, Re-analysis, Re-extraction, or additional Initial metals/anion analysis of the sample |
| DLC | Decision Level Concentration (Radiochemistry) |
| EDL | Estimated Detection Limit (Dioxin) |
| LOD | Limit of Detection (DoD/DOE) |
| LOQ | Limit of Quantitation (DoD/DOE) |
| MDA | Minimum Detectable Activity (Radiochemistry) |
| MDC | Minimum Detectable Concentration (Radiochemistry) |
| MDL | Method Detection Limit |
| ML | Minimum Level (Dioxin) |
| NC | Not Calculated |
| ND | Not Detected at the reporting limit (or MDL or EDL if shown) |
| PQL | Practical Quantitation Limit |
| QC | Quality Control |
| RER | Relative Error Ratio (Radiochemistry) |
| RL | Reporting Limit or Requested Limit (Radiochemistry) |
| RPD | Relative Percent Difference, a measure of the relative difference between two points |
| TEF | Toxicity Equivalent Factor (Dioxin) |
| TEQ | Toxicity Equivalent Quotient (Dioxin) |

Accreditation/Certification Summary

Client: NRG Energy, Inc.
Project/Site: EWA Waste Water Permit

Job ID: 440-253354-1

Laboratory: Eurofins TestAmerica, Irvine

Unless otherwise noted, all analytes for this laboratory were covered under each accreditation/certification below.

| Authority | Program | Identification Number | Expiration Date |
|------------|---------------|-----------------------|-----------------|
| California | State Program | CA ELAP 2706 | 06-30-20 |

The following analytes are included in this report, but the laboratory is not certified by the governing authority. This list may include analytes for which the agency does not offer certification.

| Analysis Method | Prep Method | Matrix | Analyte |
|-----------------|-------------|--------|-------------------|
| Field Sampling | | Water | Field pH |
| Field Sampling | | Water | Field Temperature |

TestAmerica Laboratories, Inc. d/b/a Eurofins TestAmerica

Login Sample Receipt Checklist

Client: NRG Energy, Inc.

Job Number: 440-253354-1

Login Number: 253354

List Source: Eurofins TestAmerica, Irvine

List Number: 1

Creator: Soderblom, Tim

| Question | Answer | Comment |
|--|--------|-------------|
| Radioactivity wasn't checked or is \leq background as measured by a survey meter. | True | |
| The cooler's custody seal, if present, is intact. | N/A | Not present |
| Sample custody seals, if present, are intact. | N/A | Not Present |
| The cooler or samples do not appear to have been compromised or tampered with. | True | |
| Samples were received on ice. | True | |
| Cooler Temperature is acceptable. | True | |
| Cooler Temperature is recorded. | True | |
| COC is present. | True | |
| COC is filled out in ink and legible. | True | |
| COC is filled out with all pertinent information. | True | |
| Is the Field Sampler's name present on COC? | True | |
| There are no discrepancies between the containers received and the COC. | True | |
| Samples are received within Holding Time (excluding tests with immediate HTs) | True | |
| Sample containers have legible labels. | True | |
| Containers are not broken or leaking. | True | |
| Sample collection date/times are provided. | True | |
| Appropriate sample containers are used. | True | |
| Sample bottles are completely filled. | True | |
| Sample Preservation Verified. | N/A | |
| There is sufficient vol. for all requested analyses, incl. any requested MS/MSDs | True | |
| Containers requiring zero headspace have no headspace or bubble is $<6\text{mm}$ (1/4"). | True | |
| Multiphasic samples are not present. | True | |
| Samples do not require splitting or compositing. | True | |
| Residual Chlorine Checked. | N/A | |

Attachment H TLSN-3: Transmission Line Activities



Carlsbad Energy Center LLC
4950 Avenida Encinas
Carlsbad, CA 92008
Phone: 760-710-3970

March 30, 2020

Subject: CARLSBAD ENERGY CENTER COM-8 REPORT – TLSN-3: Transmission Line Activities

Through visual inspection, Carlsbad Energy Center has determined that all transmission equipment is compliance with section 2492 of the Public Resources Code and Section 1250 of Title 14 of the California Code of Regulations.

Attachment I VIS-1: Surface Treatment Summary

| Carlsbad Energy Center Project - Major Surface Treatment | | | | | |
|--|-------------------------------|--------------|------------------------------|-----------------------------|-------------------------------------|
| Unit | Equipment/System | Color/Finish | Current Condition | 2019 Maintenance Activities | Planned 2020 Maintenance Activities |
| 6 | Selective Catalytic Reduction | Gray | Good | None | None Planned |
| 6 | Stack | Gray | Good | None | None Planned |
| 6 | Intercooler | Black | Good | None | None Planned |
| 6 | VBV Stack | Gray | Good | None | None Planned |
| 6 | Combustion Turbine Enclosure | Gray | Good | None | None Planned |
| 6 | CT Air Inlet | Gray | Visible Rusting on West Side | None | Possible Rust Mitigation Activities |
| 6 | PCM | Gray | Good | None | None Planned |
| 6/7 | PDC | Gray | Good | None | None Planned |
| 6/7 | CEMS Shack | Gray | Good | None | None Planned |
| 7 | Selective Catalytic Reduction | Gray | Good | None | None Planned |
| 7 | Stack | Gray | Good | None | None Planned |
| 7 | Intercooler | Black | Good | None | None Planned |
| 7 | VBV Stack | Gray | Good | None | None Planned |
| 7 | Combustion Turbine Enclosure | Gray | Good | None | None Planned |
| 7 | CT Air Inlet | Gray | Visible Rusting on West Side | None | Possible Rust Mitigation Activities |
| 7 | PCM | Gray | Good | None | None Planned |
| 8 | Selective Catalytic Reduction | Gray | Good | None | None Planned |
| 8 | Stack | Gray | Good | None | None Planned |
| 8 | Intercooler | Black | Good | None | None Planned |
| 8 | VBV Stack | Gray | Good | None | None Planned |
| 8 | Combustion Turbine Enclosure | Gray | Good | None | None Planned |

| | | | | | |
|--------|-------------------------------|-------|------------------------------|------|-------------------------------------|
| 8 | CT Air Inlet | Gray | Visible Rusting on West Side | None | Possible Rust Mitigation Activities |
| 8 | PCM | Gray | Good | None | None Planned |
| 8/9 | PDC | Gray | Good | None | None Planned |
| 8/9 | CEMS Shack | Gray | Good | None | None Planned |
| 9 | Selective Catalytic Reduction | Gray | Good | None | None Planned |
| 9 | Stack | Gray | Good | None | None Planned |
| 9 | Intercooler | Black | Good | None | None Planned |
| 9 | VBV Stack | Gray | Good | None | None Planned |
| 9 | Combustion Turbine Enclosure | Gray | Good | None | None Planned |
| 9 | CT Air Inlet | Gray | Visible Rusting on West Side | None | Possible Rust Mitigation Activities |
| 9 | PCM | Gray | Good | None | None Planned |
| 10 | Selective Catalytic Reduction | Gray | Good | None | None Planned |
| 10 | Stack | Gray | Good | None | None Planned |
| 10 | Intercooler | Black | Good | None | None Planned |
| 10 | VBV Stack | Gray | Good | None | None Planned |
| 10 | Combustion Turbine Enclosure | Gray | Good | None | None Planned |
| 10 | CT Air Inlet | Gray | Visible Rusting on West Side | None | Possible Rust Mitigation Activities |
| 10 | PCM | Gray | Good | None | None Planned |
| 10 | CEMS Shack | Gray | Good | None | None Planned |
| 10/BOP | PDC | Gray | Good | None | None Planned |
| BOP | Fuel Gas Compressor A | Gray | Good | None | None Planned |
| BOP | Fuel Gas Compressor B | Gray | Good | None | None Planned |
| BOP | Fuel Gas Compressor C | Gray | Good | None | None Planned |
| BOP | Fuel Gas Compressor D | Gray | Good | None | None Planned |
| BOP | Raw Water Tank | Gray | Good | None | None Planned |
| BOP | Demin Water Tank | Gray | Good | None | None Planned |
| BOP | Fire Pump Structure | Gray | Good | None | None Planned |

| | | | | | |
|--------|------------------------------|------------------|--------------------|------|--------------|
| Common | Administrative Building | Tate Olive | Good | None | None Planned |
| Common | Warehouse | Tate Olive | Good | None | None Planned |
| Common | Existing Control House | Galvanized Steel | Minor surface rust | None | None Planned |
| Common | Transmission Poles | Galvanized | Good | None | None Planned |
| Common | Transmission Conductor Lines | Non-Reflective | Good | None | None Planned |
| Common | Transmission Line Insulators | Non-Reflective | Good | None | None Planned |
| Common | Perimeter Fence | Galvanized | Good | None | None Planned |

Attachment J VIS-2/VIS-3: Landscape Maintenance Summary



Carlsbad Energy Center LLC
4950 Avenida Encinas
Carlsbad, CA 92008
Phone: 760-710-3970

March 30, 2020

Subject: CARLSBAD ENERGY CENTER COM-8 REPORT – VIS-2/VIS-3: Landscape Maintenance Summary

Carlsbad Energy Center contracts with Brightview for routine landscape activities. The activities include weekly maintenance for weeding services and removal of any downed branches found on the site.

One dead tree was removed after a visit from the California Energy Commission in October 2019. In addition, two eucalyptus trees were found to be dead or dying on the east side of the facility along the fence-line by Interstate 5. Details and pictures of these trees were sent to the California Energy Commission on November 22, 2019. As of the date of this report, Carlsbad Energy Center was instructed to not remove the trees as they continue to provide visual screening benefit and maintain soil/slope stability.

Attachment K WASTE-9: Waste Generation Report

Hazardous Waste 2019

| NON-RCRA | codes | lbs | comments |
|------------------------------|--------------|-------|---|
| Oily debris | 352 | 2181 | from regular operations |
| Oily Water | 223 | 25143 | from regular operations |
| Used Oil | 223 | 820 | from regular operations |
| Oily water 25%oil | 223 | 3150 | from regular operations |
| Used filters | 352 | 1000 | from regular operations |
| Waste paint related material | 331 | 53 | from regular operations |
| Rinsate w/bleach | 135 | 12935 | Spill remediation |
| PPE w/bleach | 181 | 2400 | Spill remediation |
| DMs prev cont oil | 352 | 330 | from regular operations |
| Aminoacid F-hach | 331 | 11 | from regular operations |
| Non rcra wastes | 331, 141 | 636 | Disposal of materials from construction |
| | TOTAL | 48659 | |

| RCRA | codes | lbs | comments |
|----------------------------|-----------------|-------|---|
| oil w/benzene | D018, 331, 221 | 8316 | from regular operations |
| oily debris w/benzene | D018, 181 | 782 | from regular operations |
| filters w/benzene | D018, 352 | 995 | from regular operations |
| Used Aerosols | D001, 223-352 | 61 | from regular operations |
| Citric Acid - hach | D002, 141 | 12 | from regular operations |
| 302 plus unused | D002, 141 | 5 | Disposal of materials from construction |
| Age trident | D002, D001, 141 | 400 | Disposal of materials from construction |
| Empty cont.prev corrshield | D002, 141 | 20 | Disposal of materials from construction |
| Sodium Hydroxide | D002, 122 | 605 | |
| PVC primer part B | D001, 331 | 5 | Disposal of materials from construction |
| Debris with 302 | D001, 181 | 5 | Disposal of materials from construction |
| | TOTAL | 11206 | |

Attachment L Compliance Matrix

**Carlsbad Energy Center Project
Pre-Construction Compliance Matrix: July 2014**

| Technical Area | COC Number | Subtask | Deliverable Req. | Description | Verification/Action/Submittal Required | Required Prior to Start of Construction? | Action Days | Submittal Timing | Submittal Trigger Event | Compliance Status | Comments |
|----------------|------------|---------|------------------|---|---|--|-------------|------------------|-----------------------------|-------------------|----------|
| AQ | 5 | | N | This equipment shall be properly maintained and kept in good operating condition at all times and, to the extent practicable, the project owner shall maintain and operate the equipment and any associated air pollution control equipment in a manner consistent with good air pollution control practices for minimizing emissions. [Rule 21 and 40 CFR §60.11] | The project owner shall make the site available for inspection of records by representatives of the District, ARB, and the Energy Commission. | N | as needed | N/A | Inspections | Ongoing | |
| AQ | 6 | | N | The project owner shall operate the project in accordance with all data and specifications submitted with the application under which this license is issued and District Application Nos. 2014-APP-003480, 2014-APP- 003481, 2014-APP-003482, 2014-APP-003483, 2014-APP-003484, 2014- APP-003485, 2014-APP-003486, and 2014-APP-003487. [Rule 14] | The project owner shall make the site available for inspection of records by representatives of the District, ARB, and the Energy Commission. | N | as needed | N/A | Inspections | Ongoing | |
| AQ | 7 | | N | The project owner shall provide access, facilities, utilities, and any necessary safety equipment, with the exception of personal protective equipment requiring individual fitting and specialized training, for source testing and inspection upon request of the Air Pollution Control District. [Rule 19] | The project owner shall provide facilities, utilities, and safety equipment for source testing and inspections upon request of the District, ARB, and the Energy Commission. | N | as needed | N/A | Source Testing/Inspections | Ongoing | |
| AQ | 11 | | Y | The project owner shall comply with all applicable provisions of 40 CFR Part 73, including requirements to offset, hold and retire sulfur dioxide (SO2) allowances. [40 CFR Part 73] | The project owner shall submit to the CPM and the District the combustion turbine generator (CTG) annual SO2 emission total and SO2 allowance information demonstrating compliance with all applicable provisions of 40 CFR 73 as part of the Quarterly Operation Reports (AQ-SC8). | N | N/A | Quarterly | Quarterly Operation Reports | Ongoing | |
| AQ | 12 | | N | All records required by this permit shall be maintained on site for a minimum of five years and made available to the District upon request. [Rule 1421] | The project owner shall make the site available for inspection of records by representatives of the District, ARB, and the Energy Commission. | N | N/A | | | Ongoing | |
| AQ | 22 | a | Y | The combustion turbines shall be fired on Public Utility Commission (PUC) quality natural gas. The project owner shall maintain, on site, quarterly records of the natural gas sulfur content expressed in units of grains of sulfur compounds per 100 dscf of natural gas and hourly records of the higher and lower heating values of the natural gas expressed in Btu/scf. These records shall be provided to District personnel upon request. [Rule 20.3(d)(1)] Natural gas sulfur content records must be kept with a minimum reporting limit of 0.25 grains sulfur compounds per 100 dscf of natural gas. [Rule 20.3(d)(1)] | The project owner shall submit the quarterly fuel sulfur content values in the in the Quarterly Operation Reports (AQ-SC8) | N | N/A | Quarterly | Quarterly Operation Reports | Ongoing | |
| AQ | 22 | b | N | | Make the site available for inspection of records by representatives of the District, ARB, and the Energy Commission. | N | as needed | N/A | Inspections | Ongoing | |
| AQ | 23 | | N | Unless otherwise specified in this permit, all continuous monitoring data shall be collected at least once every clock-minute. [Rules 69.3, 69.3.1, and 20.3(d)(1)] | None required. | N | N/A | | | Ongoing | |
| AQ | 24 | | Y | For purposes of determining compliance with emission limits based on source testing, the average of three subtests shall be used. For purposes of determining compliance with emission limits based on a Continuous Emission Monitoring System (CEMS), data collected in accordance with the CEMS protocol shall be used and the averages for averaging periods specified herein shall be calculated as specified in the CEMS protocol. [Rules 69.3, 69.3.1, 20.3(d)(1) and 40 CFR Part 60 Subpart KKKK, 40 CFR Part 60 Appendix B and F, and 40 CFR Part 75] | Source tests demonstrating compliance with this condition shall be provided to the CPM and are due within the timeframes specified in Conditions AQ-57 and AQ-58. CEMS data summaries shall be submitted to the CPM as part of the Quarterly Operation Reports (AQ-SC8). | N | N/A | Quarterly | Quarterly Operation Reports | Ongoing | |
| AQ | 25 | | Y | For purposes of determining compliance with emission limits based on CEMS data, all CEMS calculations, averages, and aggregates shall be performed in accordance with the CEMS protocol approved in writing by the District. [Rules 69.3, 69.3.1, 20.3(d)(1) and 40 CFR Part 60 Subpart KKKK, 40 CFR Part 60 Appendix B and F, and 40 CFR Part 75] | CEMS data summaries shall be submitted to the CPM as part of the Quarterly Operation Reports (AQ-SC8). | N | N/A | Quarterly | Quarterly Operation Reports | Ongoing | |
| AQ | 26 | | Y | For each emission limit expressed as pounds, pounds per hour, or parts per million based on a one-hour or less averaging period or compliance period, compliance shall be based on using data collected at least once every minute when compliance is based on CEMS data except as specified in the District approved CEMS Protocol. [Rules 69.3, 69.3.1, and 20.3(d)(1)] | CEMS data summaries shall be submitted to the CPM as part of the Quarterly Operation Reports (AQ-SC8). | N | N/A | Quarterly | Quarterly Operation Reports | Ongoing | |
| AQ | 27 | | Y | When a combustion turbine is combusting fuel (operating), the emission concentration of oxides of nitrogen (NOX), calculated as nitrogen dioxide (NO2), shall not exceed 2.5 parts per million by volume on a dry basis (ppmvd) corrected to 15 percent oxygen, averaged over a one-clock-hour period, except during commissioning, startup, and shutdown periods for that turbine. [Rule 20.3(d)(1)] | The project owner shall provide CEMS emissions data to demonstrate compliance with this condition as part of the Quarterly Operation Reports (AQ-SC8). | N | N/A | Quarterly | Quarterly Operation Reports | Ongoing | |
| AQ | 28 | | Y | When a combustion turbine is operating, the emission concentration of carbon monoxide (CO) shall not exceed 4.0 ppmvd corrected to 15 percent oxygen, averaged over a one-clock-hour period, except during commissioning, startup, and shutdown periods for that turbine. [Rule 20.3(d)(1)] | The project owner shall provide CEMS emissions data to demonstrate compliance with this condition as part of the Quarterly Operation Reports (AQ-SC8). | N | N/A | Quarterly | Quarterly Operation Reports | Ongoing | |

**Carlsbad Energy Center Project
Pre-Construction Compliance Matrix: July 2014**

| Technical Area | COC Number | Subtask | Deliverable Req. | Description | Verification/Action/Submittal Required | Required Prior to Start of Construction? | Action Days | Submittal Timing | Submittal Trigger Event | Compliance Status | Comments |
|----------------|------------|---------|------------------|--|---|--|-------------|------------------|---------------------------------|-------------------|----------|
| AQ | 29 | | Y | When a combustion turbine is operating, the volatile organic compound (VOC) concentration, calculated as methane, measured in the exhaust stack, shall not exceed 2.0 ppmvd corrected to 15 percent oxygen, averaged over a one-clock-hour period, except during commissioning, startup, and shutdown periods for that turbine. For purposes of determining compliance based on the CEMS, the District approved VOC/CO surrogate relationship and the CO CEMS data averaged over a one-clock-hour period shall be used. The VOC/CO surrogate relationship shall be verified and/or modified, if necessary, based on source testing. [Rule 20.3(d)(1)] | The project owner shall provide the CEMS data, using the appropriate CO/VOC surrogate relationship, to demonstrate compliance with this condition as part of the Quarterly Operation Reports (AQ-SC8). | N | N/A | Quarterly | Quarterly Operation Reports | | |
| AQ | 30 | | Y | When a combustion turbine is operating, the ammonia concentration (ammonia slip), shall not exceed 5.0 ppmvd corrected to 15 percent oxygen and averaged over a one-clock-hour period, except during commissioning, startup, and shutdown periods for that turbine. [Rule 1200] | The project owner shall provide the estimated ammonia concentrations and ammonia emissions based on the annual source test data, the CEMS data and SCR ammonia flow data to demonstrate compliance with this condition as part of the Quarterly Operation Reports (AQ-SC8). | N | N/A | Quarterly | Quarterly Operation Reports | Ongoing | |
| AQ | 31 | | Y | When a combustion turbine is operating, the emission concentration of NOX, calculated as nitrogen dioxide (NO2), shall not exceed 42 ppmvd averaged over each one-clock-hour period and corrected to 15 percent oxygen except for startup and shutdown periods for that turbine, as defined in Rule 69.3. [Rule 69.3] | The project owner shall provide CEMS emissions data to demonstrate compliance with this condition as part of the Quarterly Operation Reports (AQ-SC8). | N | N/A | Quarterly | Quarterly Operation Reports | Ongoing | |
| AQ | 32 | | Y | When a combustion turbine is operating with post-combustion air pollution control equipment that controls oxides of nitrogen (NOX) emissions, the emission concentration of NOX, calculated as nitrogen dioxide (NO2), shall not exceed 13.6 ppmvd averaged over each one-clock-hour period and corrected to 15 percent oxygen, except for startup and shutdown periods for that turbine, as defined in Rule 69.3.1. This limit does not apply during any period in which the facility is subject to a variance from the emission limits contained in Rule 69.3.1. [Rule 69.3.1] | The project owner shall provide CEMS emissions data to demonstrate compliance with this condition as part of the Quarterly Operation Reports (AQ-SC8). | N | N/A | Quarterly | Quarterly Operation Reports | Ongoing | |
| AQ | 33 | | Y | When a combustion turbine is operating without any post-combustion air pollution control equipment that controls oxides of nitrogen (NOx) emissions, the emission concentration of NOx calculated as nitrogen dioxide (NO2) from each turbine shall not exceed 22.6 parts per million by volume on a dry basis (ppmvd) averaged over each one-clock-hour period and corrected to 15 percent oxygen, except for periods of startup and shutdown, as defined in Rule 69.3.1. This limit does not apply during any period in which the facility is subject to a variance from the emission limits contained in Rule 69.3.1. [Rule 69.3.1] | The project owner shall provide CEMS emissions data to demonstrate compliance with this condition as part of the Quarterly Operation Reports (AQ-SC8). | N | N/A | Quarterly | Quarterly Operation Reports | Ongoing | |
| AQ | 34 | | Y | For each rolling four-unit operating hour period, average emission concentration of oxides of nitrogen (NOx) for each turbine calculated as nitrogen dioxide (NO2) in parts per million by volume dry (ppmvd) corrected to 15 percent oxygen or, alternatively, as elected by the project owner, the average NOx emission rate in pounds per megawatt-hour (lb/MWh) shall not exceed an average emission limit calculated in accordance with 40 CFR Section 60.4380(b)(3). The emission concentration and emission rate averages shall be calculated in accordance with 40 CFR Section 60.4380(b)(1). The average emission concentration limit and emission rate limit shall be based on an average of hourly emission limits over the four-unit operating hour period including the operating-hour and three unit operating-hours immediately preceding. For any unit operating hour where multiple emission standards would apply based on load of the turbine, the applicable standard shall be the higher of the two limits. The hourly emission concentration limit and emission rate limit shall be as follows based on the load of the turbine over the four unit operating hour period: Case Emission Limit, ppmvd at 15 percent O2 Emission Limit, lb/MWh i. All four hrs at or above 75% Load 15 0.43 ii. All four hrs below 75% Load 96 4.7 iii. Combination of hrs (a x 15+b x 96)/4 (a x 0.43+b x 4.7)/4 Where: a = the number of unit operating hrs in four hour period with all operation above 75% load and b = 4-a. The averages shall exclude all clock hours occurring before the Initial Emission Source Test but shall include emissions during all other times that the equipment is operating including, but not limited to, emissions during startup and shutdown periods. For each six-calendar-month period, emissions in excess of these limits and monitor downtime shall be identified in accordance with 40 CFR Sections 60.4350 and 60.4380(b)(2), except that Section 60.4350(c) shall not apply for identifying periods in excess of a NOX concentration limit. For the purposes of this condition, unit operating hours shall have the meaning as defined in 40 CFR 60.4420. [40 CFR Part 60 Subpart KKKK] | The project owner shall provide CEMS emissions data to demonstrate compliance with this condition as part of the Quarterly Operation Reports (AQ-SC8). | N | N/A | Quarterly | Quarterly Operation Reports | Ongoing | |
| AQ | 35 | | Y | The emissions of particulate matter less than or equal to ten microns in diameter (PM10) from the exhaust stacks of the combustion turbine shall not exceed 5.0 pounds per hour for each combustion turbine. [Rule 20.3(d)(1)(2)] | Source tests demonstrating compliance with this condition shall be provided to the CPM and are due within the timeframes specified in Conditions AQ-57 and AQ-58. | N | 45 | after | Completion of RATA/Source Tests | | |

Carlsbad Energy Center Project
Pre-Construction Compliance Matrix: July 2014

| Technical Area | COC Number | Subtask | Deliverable Req. | Description | Verification/Action/Submittal Required | Required Prior to Start of Construction? | Action Days | Submittal Timing | Submittal Trigger Event | Compliance Status | Comments |
|----------------|------------|---------|------------------|--|---|--|-------------|------------------|---------------------------------|-------------------|----------|
| AQ | 36 | | Y | The emissions of particulate matter less than or equal to ten microns in diameter (PM10) from the exhaust stacks of the combustion turbines shall not exceed 3.5 pounds per hour per turbine, averaged over all six combustion turbines, calculated as the arithmetic average of the most recent source test for each turbine. [Rule 20.3(d)(1),(2)] | Source tests demonstrating compliance with this condition shall be provided to the CPM and are due within the timeframes specified in Conditions AQ-57 and AQ-58. | N | 45 | after | Completion of RATA/Source Tests | | |
| AQ | 37 | | Y | The discharge of particulate matter from the exhaust stack of each combustion turbine shall not exceed 0.10 grains per dry standard cubic foot (0.23 grams/dscm) corrected to 12 percent carbon dioxide. The District may require periodic testing to verify compliance with this standard. [Rule 53] | Source tests demonstrating compliance with this condition shall be provided to the CPM and are due within the timeframes specified in Conditions AQ-57 and AQ-58. | N | 45 | after | Completion of RATA/Source Tests | Ongoing | |
| AQ | 38 | | N | Visible emissions from the lube oil vents and the exhaust stack of each combustion turbine shall not exceed 20 percent opacity for more than three minutes in any period of 60 consecutive minutes. [Rule 50] | The project owner shall make the site available for inspection of records by representatives of the District, ARB, and the Energy Commission. | N | as needed | N/A | Inspections | Ongoing | |
| AQ | 39 | | Y | Mass emissions from each combustion turbine of oxides of nitrogen (NOx), calculated as NO2; carbon monoxide (CO); and volatile organic compounds (VOC), calculated as methane, shall not exceed the following limits, except during commissioning, startup and shutdown periods for that turbine. A one-clock-hour averaging period for these limits shall apply to CEMS data. [Rule 20.3(d)(2)] Pollutant Emission Limit, lb/hr a. NOx 9.1 b. CO 8.8 c. VOC 2.5 | The project owner shall submit to the CPM operating data demonstrating compliance with this condition as part of the Quarterly Operation Reports (AQ-SC8). | N | N/A | Quarterly | Quarterly Operation Reports | Ongoing | |
| AQ | 40 | | Y | Excluding any minutes that are coincident with a shutdown period, cumulative mass emissions of oxides of nitrogen (NOx), calculated as NO2; carbon monoxide (CO); and volatile organic compounds (VOC), calculated as methane, shall not exceed the following limits during any startup period, except during that turbine's commissioning period. [Rule 20.3(d)(1)]. Pollutant Emission Limit, lb a. NOx 14.7 b. CO 7.4 c. VOC 2.0 [NOx and VOC: Rule 20.3(d)(1); CO: Rule 20.3(d)(2)] | The project owner shall submit to the CPM operating data demonstrating compliance with this condition as part of the Quarterly Operation Reports (AQ-SC8). | N | N/A | Quarterly | Quarterly Operation Reports | Ongoing | |
| AQ | 41 | | Y | Cumulative mass emissions from each combustion turbine of oxides of nitrogen (NOx), calculated as NO2; carbon monoxide (CO); and volatile organic compounds (VOC), calculated as methane, shall not exceed the following limits during each of that turbine's shutdown periods, except during that turbine's commissioning period. [Rule 20.3(d)(1)] Pollutant Emission Limit, lb a. NO 0.6 b. CO 3.4 c. VOC 2.4 | The project owner shall provide CEMS emissions data to demonstrate compliance with this condition as part of the Quarterly Operation Reports (AQ-SC8). | N | N/A | Quarterly | Quarterly Operation Reports | Ongoing | |
| AQ | 42 | | Y | Emissions of oxides of nitrogen (NOx), calculated as nitrogen dioxide (NO2), from each combustion turbine shall not exceed 90 pounds per hour measured over each one-clock-hour period. In addition, the emission concentration of NOx, calculated as NO2, from each turbine shall not exceed 100 parts per million by volume on a dry basis (ppmvd) averaged over each one-clock-hour period and corrected to 15 percent oxygen. These emission limits shall apply during all times a turbine is operating, including, but not limited to, emissions during commissioning, startup and shutdown for that turbine. [Rule 20.3(d)(2)] | The project owner shall provide CEMS emissions data to demonstrate compliance with this condition as part of the Quarterly Operation Reports (AQ-SC8). | N | N/A | Quarterly | Quarterly Operation Reports | Ongoing | |
| AQ | 43 | | Y | The carbon monoxide (CO) emissions from each combustion turbine shall not exceed 248 pounds per hour measured over each one-clock-hour period. In addition, the emission concentration of CO from each turbine shall not exceed 400 parts per million by volume on a dry basis (ppmvd) averaged over each one-clock-hour period and corrected to 15 percent oxygen. This emission limit shall apply during all times that a turbine is operating, including, but not limited to emissions during commissioning, startup and shutdown periods. [Rule 20.3(d)(2)(i)] | The project owner shall provide CEMS emissions data to demonstrate compliance with this condition as part of the Quarterly Operation Reports (AQ-SC8). | N | N/A | Quarterly | Quarterly Operation Reports | Ongoing | |

Carlsbad Energy Center Project
Pre-Construction Compliance Matrix: July 2014

| Technical Area | COC Number | Subtask | Deliverable Req. | Description | Verification/Action/Submittal Required | Required Prior to Start of Construction? | Action Days | Submittal Timing | Submittal Trigger Event | Compliance Status | Comments | | | | | | | | | | | | | | | | | | | | | |
|----------------------------|--------------|---------------|------------------|--|---|--|---------------|------------------|-----------------------------|-------------------|----------|----------|----------|---|-------|----------|---|-------|------|---|-------|------|---|-----|------|---|---|-----|-----------|-----------------------------|---------|--|
| AQ | 44 | | Y | Total emissions from the equipment authorized to be constructed under this permit, except emissions or emission units excluded from the calculation of aggregate potential to emit as specified in Rule 20.1 (d)(1) as it exists on the date the permit to operate for this equipment is approved and except for CO emissions during any rolling 12-calendar-month period in which a turbine commissioning period occurs, shall not exceed the following limits for each rolling 12-calendar-month period, beginning with the 12-calendar-month period beginning with the month in which the earliest initial startup among the equipment authorized to be constructed under this permit occurs: Pollutant Emission Limit, tons per year a. NOx 84.18 b. CO 77.8 c. VOC 24.1 d. PM10 28.4 e. SOx (calculated as SO2) 5.6 The aggregate emissions of each pollutant shall include emissions during all times that the equipment is operating, except for CO emissions during any rolling 12-calendar-month period in which a turbine commissioning period occurs. All calculations performed to show compliance with this limit shall be performed according to a protocol approved in advance by the District. [Rules 20.3(d)(2), 20.3(d)(5), 20.3(d)(8), and 21] | The project owner shall submit to the CPM and the District the facility annual operating and emissions data demonstrating compliance with this condition as part of the fourth quarter's Quarterly Operation Reports (AQ-SC8). | N | N/A | Quarterly | Quarterly Operation Reports | Ongoing | | | | | | | | | | | | | | | | | | | | | | |
| AQ | 45 | | Y | Total emissions of CO during any rolling 12-calendar-month period in which a turbine commissioning period occurs from the equipment authorized to be constructed under this permit except emissions or emission units excluded from the calculation of aggregate potential to emit as specified in Rule 20.1 (d)(1) as it exists on the date the permit to operate for this equipment is approved shall not exceed the following limit for each rolling 12-calendar-month period, beginning with the 12-calendar-month period that begins with the month in which the earliest initial startup among the equipment authorized to be constructed under this permit occurs: 77.8 tons per year + N x 4.05 tons/yr Where N=number of turbines with commissioning periods occurring within the 12-calendar-month period. All calculations performed to show compliance with this limit shall be performed according to a protocol approved in advance by the District. [Rules 20.3(d)(2), 20.3(d)(5), 20.3(d)(8), and 21] | The project owner shall submit to the CPM and District the facility annual operating and emissions data demonstrating compliance with this condition as part of the fourth quarter's Quarterly Operation Reports (AQ-SC8). | N | N/A | 4th Quarter | Quarterly Operation Reports | Ongoing | | | | | | | | | | | | | | | | | | | | | | |
| AQ | 46 | | Y | Total emissions from each combustion turbine shall not exceed 14.3 tons per year of NOx calculated as nitrogen dioxide and shall not exceed 4.73 tons per year of PM10. For the purposes of this condition emissions shall be calculated on a rolling 12-calendar-month basis beginning with the calendar month in which the initial startup of the turbine occurs. All calculations performed to show compliance with this limit shall be performed according to a protocol approved in advance by the District. [Rules 20.3(d)(2), 20.3(d)(5), 20.3(d)(8), and 21] | The project owner shall provide emissions summary data in compliance with this condition as part of the Quarterly Operation Reports (AQ-SC8). The project owner shall make the site available for inspection of records by representatives of the District, ARB, and the Energy Commission. | N | N/A | Quarterly | Quarterly Operation Reports | Ongoing | | | | | | | | | | | | | | | | | | | | | | |
| AQ | 47 | | | Total emissions from the equipment permitted under APCD2003-PTO-001267, APCD2003-PTO-000791, APCD2003-PTO-000792, APCD2003-PTO-000793, APCD2003-PTO-001770 and APCD2003-PTO-005238 shall not exceed any of the following mass emission limits according to the schedule based on the number of turbines that have undergone their initial startup as described in the following table: <table><tr><td>Number of Turbines Started</td><td>NOx (ton/yr)</td><td>PM10 (ton/yr)</td></tr><tr><td>1</td><td>No Limit</td><td>No Limit</td></tr><tr><td>2</td><td>No Limit</td><td>No Limit</td></tr><tr><td>3</td><td>41.57</td><td>No Limit</td></tr><tr><td>4</td><td>27.42</td><td>27.6</td></tr><tr><td>5</td><td>13.27</td><td>22.9</td></tr><tr><td>6</td><td>0.0</td><td>18.2</td></tr></table> For the purposes of this condition, emissions shall be calculated on a rolling 12-calendar-month basis beginning with the calendar month in which 180 days has passed since the latest initial start from among the indicated number of turbines. Once a turbine has undergone its initial startup, it is included in determining the number of turbines started from the initial startup date going forward. All calculations performed to show compliance with this limit shall be performed according to a protocol approved in advance by the District. [Rules 20.3(d)(2), 20.3(d)(5), 20.3(d)(8), and 21] | Number of Turbines Started | NOx (ton/yr) | PM10 (ton/yr) | 1 | No Limit | No Limit | 2 | No Limit | No Limit | 3 | 41.57 | No Limit | 4 | 27.42 | 27.6 | 5 | 13.27 | 22.9 | 6 | 0.0 | 18.2 | This condition requires the existing Encina boilers and turbine to cease operations once the amended CECP is operational. The project owner shall provide emissions summary data in compliance with this condition as part of the Quarterly Operation Reports (AQ-SC8). The project owner shall make the site available for inspection of records by representatives of the District, ARB, and the Energy Commission. | N | N/A | Quarterly | Quarterly Operation Reports | Ongoing | |
| Number of Turbines Started | NOx (ton/yr) | PM10 (ton/yr) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | No Limit | No Limit | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | No Limit | No Limit | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3 | 41.57 | No Limit | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4 | 27.42 | 27.6 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 5 | 13.27 | 22.9 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6 | 0.0 | 18.2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

**Carlsbad Energy Center Project
Pre-Construction Compliance Matrix: July 2014**

| Technical Area | COC Number | Subtask | Deliverable Req. | Description | Verification/Action/Submittal Required | Required Prior to Start of Construction? | Action Days | Submittal Timing | Submittal Trigger Event | Compliance Status | Comments |
|----------------|------------|---------|------------------|---|---|--|-------------|------------------|---------------------------------|-------------------|----------|
| AQ | 48 | | Y | For each calendar month and each rolling 12-calendar-month period, the project owner shall maintain records, as applicable, on a calendar monthly basis, of mass emissions during each calendar month and rolling 12-calendar-month period of NOx (calculated as NO2), CO, VOCs (calculated as methane), PM10, and SOx (calculated as SO2), in tons, from each emission unit located at this stationary source, except for emissions or emission units excluded from the calculation of aggregate potential to emit as specified in Rule 20.1 (d)(1). These records shall be made available for inspection within 15 calendar days after the end of each calendar month. [Rules 20.3(d)(3), 20.3(d)(8) and 21] | The project owner shall provide emissions summary data in compliance with this condition as part of the Quarterly Operation Reports (AQ-SC8). The project owner shall make the site available for inspection of records by representatives of the District, ARB, and the Energy Commission. | N | N/A | Quarterly | Quarterly Operation Reports | Ongoing | |
| AQ | 49 | | | For each combustion turbine, the number of annual operating hours in each calendar year shall not exceed 2,700. For the purposes of this condition, the number of operating hours shall be calculated as the total number of unit operating minutes divided by 60 rounded to the nearest hundredth of an hour. [Rules 1200, 20.3(d)(2) and 21] | The project owner shall submit facility annual operating data demonstrating compliance with this condition as part of the fourth quarter's Quarterly Operation Reports (AQ-SC8). | N | N/A | Quarterly | Quarterly Operation Reports | Ongoing | |
| AQ | 50 | | Y | For each combustion turbine, the number of startup periods occurring in each calendar year shall not exceed 400. When determining compliance with this limit, any startup that occurs during the commissioning period shall not be included. [Rules 1200, 20.3(d)(2) and 21] | The project owner shall submit facility annual operating data demonstrating compliance with this condition as part of the fourth quarter's Quarterly Operation Reports (AQ-SC8). | N | N/A | 4th Quarter | Quarterly Operation Reports | Ongoing | |
| AQ | 51 | | Y | For each combustion turbine, the number of startup periods occurring during its commissioning period shall not exceed 350. [Rules 1200, 20.3(d)(2) and 21] | The project owner shall submit facility annual operating data demonstrating compliance with this condition as part of the fourth quarter's Quarterly Operation Reports (AQ-SC8). | N | N/A | 4th Quarter | Quarterly Operation Reports | Ongoing | |
| AQ | 53 | | N | When a combustion turbine is operating, ammonia shall be injected at all times that the associated selective catalytic reduction (SCR) system outlet temperature is 540 degrees Fahrenheit or greater. [Rule 20.3 (d)(1)] | The project owner shall make the site available for inspection of records by representatives of the District, ARB, and the Energy Commission. | N | as needed | N/A | Inspections | Ongoing | |
| AQ | 55 | | N | Except during periods when the ammonia injection system is being tuned or one or more ammonia injection systems is in manual control for compliance with applicable permit conditions, the automatic ammonia injection system serving the SCR system shall be in operation in accordance with manufacturer's specifications at all times when ammonia is being injected into the SCR system. Manufacturer specifications shall be maintained on site and made available to District personnel upon request. [Rule 20.3(d)(1)] | The project owner shall make the site available for inspection of records by representatives of the District, ARB, and the Energy Commission. | N | as needed | N/A | Inspections | Ongoing | |
| AQ | 56 | a | N | The concentration of ammonia solution used in the ammonia injection system shall be less than 20 percent ammonia by weight. Records of ammonia solution concentration shall be maintained on site and made available to District personnel upon request. [Rule 14, 21] | The project owner shall maintain on site and provide on request of the CPM or District the ammonia delivery records that demonstrate compliance with this condition. | N | as needed | N/A | Inspections | Ongoing | |
| AQ | 56 | b | Y | | Testing witnessed by the District, a proposed test protocol shall be submitted to the District for written approval at least 60 days prior to source testing. | N | 60 | prior to | Source Test | Ongoing | |
| AQ | 56 | c | Y | | Additionally, the District shall be notified a minimum of 30 days prior to the test so that observers may be present unless otherwise authorized in writing by the District. [Rules 20.3(d)(1) and 1200 and 40 CFR Part60 Subpart KKKK and 40 CFR. | N | 30 | prior to | Source Test | Ongoing | |
| AQ | 57 | a | Y | All source test or other tests required by this permit shall be performed by the District or an independent contractor approved by the District. Unless otherwise specified in this permit or authorized in writing by the District, if testing will be performed by an independent contractor and witnessed by the District, a proposed test protocol shall be submitted to the District for written approval at least 60 days prior to source testing. Additionally, the District shall be notified a minimum of 30 days prior to the test so that observers may be present unless otherwise authorized in writing by the District. [Rules 20.3(d)(1) and 1200 and 40 CFR Part60 Subpart KKKK and 40 CFR §60.8] | The project owner shall submit to the CPM for review and the District for approval the initial source test protocol at least 60 days prior to the initial source test. | N | 60 | prior to | Initial Source Test | Ongoing | |
| AQ | 57 | b | Y | | The project owner shall notify the CPM and District no later than 30 days prior to the proposed source test date and time. | N | 30 | prior to | Source Test | Ongoing | |
| AQ | 58 | | Y | Unless otherwise specified in this permit or authorized in writing by the District, within 45 days after completion of a source test or Relative Accuracy Test Audit (RATA) performed by an independent contractor, a final test report shall be submitted to the District for review and approval. [Rules 20.3(d)(1) and 1200 and 40 CFR Part 60 Subpart KKKK, 40 CFR §60.8, and 40 CFR Part 75] | The project owner will submit all RATA or source test reports to the CPM for review and the District for approval within 45 days of the completion of those tests. | N | 45 | after | completion of RATA/Source Tests | Ongoing | |
| AQ | 59 | | Y | All testing conducted to measure concentrations or emissions of Volatile Organic Compounds (VOCs) shall include measurement of formaldehyde and the result shall be added to the result determined for other VOC concentrations or emissions, as applicable. Measurement of VOC emissions shall be conducted in accordance with EPA Method 18, or alternative methods approved by the District and EPA. Measurement of emissions of formaldehyde shall be conducted in accordance with EPA Method 316 or 323, or an alternative method approved by the District and EPA. | The project owner shall submit to the CPM for review and the District for approval the initial source test protocol and source test report within the timeframes specified in Conditions AQ-57 and AQ-58. | N | 60 | prior to | Initial Source Test | | |

**Carlsbad Energy Center Project
Pre-Construction Compliance Matrix: July 2014**

| Technical Area | COC Number | Subtask | Deliverable Req. | Description | Verification/Action/Submittal Required | Required Prior to Start of Construction? | Action Days | Submittal Timing | Submittal Trigger Event | Compliance Status | Comments |
|----------------|------------|---------|------------------|--|--|--|-------------|------------------|---------------------------------|-------------------|----------|
| AQ | 62 | | Y | A renewal source test and a NOx and CO Relative Accuracy Test Audit (RATA) shall be periodically conducted on each combustion turbine to demonstrate compliance with the NOx, CO, VOC, PM10, and ammonia emission standards of this permit and applicable relative accuracy requirements for the CEMS systems using District approved methods. The renewal source test and the NOx and CO RATAs shall be conducted in accordance with the applicable RATA frequency requirements of 40 CFR75, Appendix B, Sections 2.3.1 and 2.3.3. The renewal source test shall be conducted in accordance with a protocol complying with all the applicable requirements of the source test protocol for the Initial Emissions Source Test. [Rule 69.3, 69.3.1, and 20.3(d)(1) and 40 CFR Part 60 Subpart KKKK, and 40 CFR Part 75] | The project owner shall submit to the CPM for review and the District for approval the periodic RATA and source test protocols, and RATA source test reports within the timeframes specified in Conditions AQ-57 and AQ-58. | N | 45 | after | completion of RATA/Source Tests | Ongoing | |
| AQ | 63 | | Y | Relative Accuracy Test Audit (RATAs) and all other required certification tests shall be performed and completed on the NOx CEMS in accordance with applicable provisions of 40 CFR Part 75 Appendix A and B and 40 CFR §60.4405 and on the CO CEMS in accordance with applicable provisions of 40 CFR Part 60 Appendix B and F. [Rule 21, Rule 20.3 (d)(1), 40 CFR Part 60 Subpart KKKK and 40 CFR Part 75] | The results and field data collected during source tests required by this condition shall be submitted to the CPM for review and the District for approval as required by Condition AQ-58. | N | 45 | after | completion of RATA/Source Tests | Ongoing | |
| AQ | 65 | | Y | The District may require one or more of the following compounds, or additional compounds to be quantified through source testing periodically to ensure compliance with Rule 1200 and other conditions of this permit and to quantify toxic emissions: a. Acetaldehyde b. Acrolein c. Benzene d. Formaldehyde e. Toluene f. Xylenes If the District requires the project owner to perform this source testing, the District shall request the testing in writing a reasonable period of time prior to the testing date. [Rule 1200 California H&S Code §41510] | The results and field data collected during source tests required by the District under this condition shall be submitted to the CPM for review and the District for approval within 60 days of testing. | N | 60 | after | Source Testing | Ongoing | |
| AQ | 66 | | N | The higher heating value of the combustion turbine fuel shall be measured by ASTM D1826–94, Standard Test Method for Calorific Value of Gases in Natural Gas Range by Continuous Recording Calorimeter or ASTM D1945–96, Standard Method for Analysis of Natural Gas by Gas Chromatography or an alternative test method approved by the District and EPA. [Rules 69.3, 69.3.1, and 20.3(d)(1) and 40 CFR Part 60 Subpart KKKK, and 40 CFR Part 75] | The project owner shall make the site available for inspection of records by representatives of the District, ARB, and the Energy Commission. | N | as needed | N/A | Inspections | Ongoing | |
| AQ | 67 | | N | The sulfur content of the combustion turbine fuel shall be sampled not less than once each calendar quarter in accordance with a protocol approved by the District, which shall be submitted to the District for approval not later than 90 days before the earliest initial startup dates for any of the combustion turbines and measured with ASTM D1072–90 (Reapproved 1994), Standard Test Method for Total Sulfur in Fuel Gases; ASTM D3246–05, Standard Test Method for Sulfur in Petroleum Gas by Oxidative Microcoulometry; ASTM D4468–85 (Reapproved 2000), Standard Test Method for Total Sulfur in Gaseous Fuels by Hydrogenolysis and Rateometric Colorimetry; ASTM D6228–98 (Reapproved 2003), Standard Test Method for Determination of Sulfur Compounds in Natural Gas and Gaseous Fuels by Gas Chromatography and Flame Photometric Detection; or ASTM D6667–04, Standard Test Method for Determination of Total Volatile Sulfur in Gaseous Hydrocarbons and Liquefied Petroleum Gases by Ultraviolet Fluorescence or an alternative test method approved by the District and EPA. [Rule 20.3 (d)(1), Rule 21, and 40 CFR Part 75] | The project owner shall make the site available for inspection of records by representatives of the District, ARB, and the Energy Commission. | N | 90 | Quarterly | Quarterly Operation Reports | Ongoing | |
| AQ | 68 | | N | The project owner shall comply with the applicable continuous emission monitoring requirements of 40 CFR Part 75 and 40 CFR Part 60. [40 CFR Part 75 and 40 CFR Part 60] | The project owner shall maintain a copy of the CEMS protocol required by AQ-70 on site and provide it, other CEMS data, and the CEMS for inspection on request by representatives of the District, ARB, and the Energy Commission. | N | as needed | N/A | Inspections | Ongoing | |

**Carlsbad Energy Center Project
Pre-Construction Compliance Matrix: July 2014**

| Technical Area | COC Number | Subtask | Deliverable Req. | Description | Verification/Action/Submittal Required | Required Prior to Start of Construction? | Action Days | Submittal Timing | Submittal Trigger Event | Compliance Status | Comments |
|----------------|------------|---------|------------------|--|---|--|-------------|------------------|--------------------------------|-------------------|----------|
| AQ | 69 | | Y | A continuous emission monitoring system (CEMS) shall be installed on each combustion turbine and properly maintained and calibrated to measure, calculate and record the following, in accordance with the District approved CEMS protocol: A. Clock-hourly average concentration of oxides of nitrogen (NOX) in parts per million (ppmvd) both uncorrected and corrected to 15 percent oxygen; B. Clock-hourly average concentration of carbon monoxide (CO) in parts per million (ppmvd) both uncorrected and corrected to 15 percent oxygen; C. Percent oxygen (O2) in the exhaust gas for each unit operating minute; D. Clock-hourly mass emissions of oxides of nitrogen (NOx) calculated as NO2, in pounds; E. Cumulative mass emissions of oxides of nitrogen (NOx) calculated as NO2, in each startup and shutdown period, in pounds; F. Calendar-daily mass emissions of oxides of nitrogen (NOx) calculated as NO2, in pounds; G. Calendar monthly mass emissions of oxides of nitrogen (NOx) calculated as NO2, in pounds; H. Rolling four unit operating hour average concentration of oxides of nitrogen (NOx) in parts per million (ppmvd) corrected to 15 percent oxygen; I. Rolling four unit operating hour average emission rate of oxides of nitrogen (NOx), calculated as NO2, in pounds per megawatt-hour (lb/MWh). J. Calendar quarter, calendar year, and rolling 12-calendar-month period mass emissions of oxides of nitrogen (NOx) calculated as NO2, in tons; K. Cumulative mass emissions of carbon monoxide (CO) in each startup and shutdown period, in pounds L. Clock-hourly mass emissions of carbon monoxide (CO), in pounds; M. Calendar-daily mass emission of carbon monoxide (CO), in pounds; N. Calendar-monthly mass emission of carbon monoxide (CO), in pounds; O. Rolling 12-calendar-month period mass emission of carbon monoxide (CO), in tons; P. Average concentration of oxides of nitrogen (NOx) and carbon monoxide (CO) in parts per million (ppmvd) both uncorrected and corrected to 15 percent oxygen during each unit operating minute; and Q. Average emission rate in pounds per hour of oxides of nitrogen (NOx) calculated | The project owner shall submit to the CPM for review and the District for approval a CEMS protocol, as required by AQ-70, which includes description of the methods of compliance with the requirements of this condition. | N | 90 | prior to | Initial Startup | Ongoing | |
| AQ | 69 | | N | | The project owner shall make the site available for inspection of records and equipment by representatives of the District, ARB, and the Energy Commission. | N | as needed | N/A | Inspections | Ongoing | |
| AQ | 72 | | Y | A monitoring plan in conformance with 40 CFR 75.53 shall be submitted to U.S. EPA Region 9 and the District at least 45 calendar days prior to the Relative Accuracy Test Audit (RATA), as required in 40 CFR 75.62. [40 CFR Part 75] | The project owner shall submit to the CPM for review and the District and the U.S. EPA Region 9 for approval a monitoring plan in compliance with this condition at least 45 days prior to the RATA test. | N | 45 | prior to | RATA/Source Tests | Ongoing | |
| AQ | 73 | | Y | The oxides of nitrogen (NOx) and oxygen (O2) components of the CEMS shall be certified and maintained in accordance with applicable Federal Regulations including the requirements of sections 75.10 and 75.12 of title 40, Code of Federal Regulations Part 75 (40 CFR 75), the performance specifications of Appendix A of 40 CFR 75, the Quality Assurance procedures of Appendix B of 40 CFR 75 and the CEMS protocol approved by the District. The carbon monoxide (CO) components of the CEMS shall be certified and maintained in accordance with 40 CFR 60, Appendices B and F, unless otherwise specified in this permit, and the CEMS protocol approved by the District. [Rules 69.3, 69.3.1, and 20.3(d)(1) and 40 CFR Part 60 Subpart KKKK, and 40 CFR Part 75] | The project owner shall submit to the CPM for review and the District for approval a CEMS protocol, as required by AQ-70, which includes description of the methods of compliance with the requirements of this condition. | N | 90 | prior to | Initial Startup | Ongoing | |
| AQ | 73 | | N | | The project owner shall make the site available for inspection of records and equipment by representatives of the District, ARB, and the Energy Commission. | N | as needed | N/A | Inspections | Ongoing | |
| AQ | 74 | | N | The CEMS shall be in operation in accordance with the District approved CEMS protocol at all times when the turbine is in operation. A copy of the District approved CEMS monitoring protocol shall be maintained on site and made available to District personnel upon request. [Rules 69.3, 69.3.1, and 20.3(d)(1) and 40 CFR Part 60 Subpart KKKK, and 40 CFR Part 75] | The project owner shall make the site available for inspection of records and equipment by representatives of the District, ARB, and the Energy Commission. | N | as needed | N/A | Inspections | Ongoing | |
| AQ | 76 | | N | Any violation of any emission standard as indicated by the CEMS shall be reported to the District's compliance division within 96 hours after such occurrence. [Rule 19.2 | The project owner shall notify the District regarding any emission standard violation as required in this condition and | N | 96 hours | after | Violation of Emission Standard | Ongoing | |
| AQ | 76 | | Y | | shall document all such occurrences in each Quarterly Operation Report (AQ-SC8). | N | N/A | Quarterly | Quarterly Operation Reports | Ongoing | |
| AQ | 77 | | Y | The CEMS shall be maintained and operated, and reports submitted, in accordance with the requirements of rule 19.2 Sections (d), (e), (f)(1), (f)(2), (f)(3), (f)(4) and (f)(5), and a CEMS protocol approved by the District. [Rule 19.2] | The project owner shall submit to the District the CEMS reports as required in this condition and shall make the site available for inspection of records and equipment by representatives of the District, ARB, and the Energy Commission. | N | as needed | N/A | Inspections | Ongoing | |

**Carlsbad Energy Center Project
Pre-Construction Compliance Matrix: July 2014**

| Technical Area | COC Number | Subtask | Deliverable Req. | Description | Verification/Action/Submittal Required | Required Prior to Start of Construction? | Action Days | Submittal Timing | Submittal Trigger Event | Compliance Status | Comments |
|----------------|------------|---------|------------------|--|---|--|-------------|------------------|--|-------------------|----------|
| AQ | 78 | | Y | Except for changes that are specified in the initial approved CEMS protocol or a subsequent revision to that protocol that is approved in advance, in writing by the District, the District shall be notified in writing at least thirty (30) calendar days prior to any planned changes made in the CEMS or Data Acquisition and Handling System (DAHS), including, but not limited to, the programmable logic controller, software which affects the value of data displayed on the CEMS/DAHS monitors with respect to the parameters measured by their respective sensing devices and any planned changes to the software that controls the ammonia flow to the SCR. Unplanned or emergency changes shall be reported within 96 hours. [Rules 69.3, 69.3.1, and 20.3(d)(1) and 40 CFR Part 60 Subpart KKKK, and 40 CFR Part 75] | The project owner shall submit to the CPM for review and the District for approval any revision to the CEMS/DAHS or ammonia flow control software, as required by this condition, to be approved in advance at least 30 days before any planned changes are made. | N | 30 | prior to | Revisions to Monitoring Software | Ongoing | |
| AQ | 78 | | N | | The project owner shall notify the District regarding any unplanned emergency changes to these software systems within 96 hours and | N | 96 hours | after | Emergency Changes to Monitoring Software | Ongoing | |
| AQ | 78 | | Y | | shall document all such occurrences in each Quarterly Operation Report (AQ-SC8). | N | N/A | Quarterly | Quarterly Operation Reports | Ongoing | |
| AQ | 80 | | Y | Fuel flowmeters shall be installed and maintained to measure the fuel flow rate, corrected for temperature and pressure, to each combustion turbine. Correction factors and constants shall be maintained on site and made available to the District upon request. The fuel flowmeters shall meet the applicable quality assurance requirements of 40 CFR Part 75, Appendix D, and Section 2.1.6. [Rule 69.3, 69.3.1, and 20.3(d)(1) and 40 CFR Part 60 Subpart KKKK, and 40 CFR Part 75] | The project owner shall submit to the CPM the natural gas usage data from the fuel flow meters as part of the Quarterly Operation Report (AQ-SC8). | N | N/A | Quarterly | Quarterly Operation Reports | Ongoing | |
| AQ | 83 | | N | Operating logs or Data Acquisition and Handling System (DAHS) records shall be maintained to record the beginning and end times and durations of all startup and shutdown periods to the nearest minute, quantity of fuel used in each clock minute, clock hour, calendar month, and 12-calendar-month period in standard cubic feet; hours of operation each day; and hours of operation during each calendar year. For purposes of this condition, the hours of turbine operation is defined as the total minutes the turbine is combusting fuel during the calendar year divided by 60 rounded to the nearest hundredth of an hour. [Rules 69.3, 69.3.1, and 20.3(d)(1) and 40 CFR Part 60 Subpart KKKK, and 40 CFR Part 75] | The project owner shall make the site available for inspection of records by representatives of the District, ARB, and the Energy Commission. | N | as needed | N/A | Inspections | Ongoing | |
| AQ | 87 | | Y | The project owner shall file semiannual reports in accordance with 40 CFR §60.4375. [40 CFR Part 60 Subpart KKKK] | None Required | N | | | | Ongoing | |
| AQ | 88 | a | Y | Each semiannual report must cover the semiannual reporting period from January 1 through June 30 or the semiannual reporting period from July 1 through December 31. Each such semiannual compliance report shall be postmarked or delivered no later than January 30 or July 30, whichever date is the first date following the end of the semiannual reporting period. [40 CFR Part 60 Subpart KKKK and Rule 21] | The project owner shall provide the District's Compliance Division the semi-annual reports required in this condition within the due dates specified in this condition, | N | N/A | Semi-Annual | Semi-Annual Report | Ongoing | |
| AQ | 88 | b | Y | | shall provide summaries of these semi-annual reports in the Quarterly Operation Reports (AQ-SC8) following each semi-annual report, and shall provide full copies of these reports to the CPM upon request. | N | N/A | Quarterly | Quarterly Operation Reports | Ongoing | |
| AQ | 89 | | N | All semiannual compliance reports shall be submitted to the District Compliance Division [40 CFR §60.7] | None required. | N | | | | Ongoing | |
| AQ | 93 | | N | This EPA certified engine shall be installed, configured, operated and maintained according to the manufacturer's emission related instructions. The owner or operator may not change any emission related settings unless those changes are permitted by the manufacturer and do not affect the engine's compliance with the emission standards to which it is certified. [40 CFR 60 subpart IIII] | The project owner shall make the site available for inspection of equipment and records by representatives of the District, ARB, and the Energy Commission. | N | as needed | N/A | Inspections | Ongoing | |
| AQ | 94 | | N | The engine shall be operated exclusively during emergencies as defined in Rule 69.4.1, 40 CFR Part 60 Subpart IIII or 17 CCR §93115 as applicable, or for maintenance and testing. | The project owner shall make the site available for inspection of records by representatives of the District, ARB, and the Energy Commission. | N | as needed | N/A | Inspections | Ongoing | |
| AQ | 95 | | Y | Engine operation for maintenance and testing purposes shall not exceed 35 hours per calendar year unless otherwise required by the National Fire Protection Association (NFPA) Section 25. [Rules 69.4.1, 40 CFR Part 60 Subpart IIII, and 17 CCR §93115] | The project owner shall submit to the CPM the fire pump engine operating data demonstrating compliance with this condition as part of the Quarterly Operation Report (AQ-SC8). | N | N/A | Quarterly | Quarterly Operation Reports | Ongoing | |
| AQ | 96 | | N | The engine shall only use CARB Diesel Fuel. [Rules 20.3(d)(1), 69.4.1, and 17 CCR §93115] | The project owner shall make the site available for inspection of records by representatives of the District, ARB, and the Energy Commission. | N | as needed | N/A | Inspections | Ongoing | |
| AQ | 97 | | N | Visible emissions including crankcase smoke shall comply with Air Pollution Control District Rule 50. [Rule 50] | The project owner shall make the site available for inspection of records by representatives of the District, ARB, and the Energy Commission. | N | as needed | N/A | Inspections | Ongoing | |
| AQ | 98 | | N | The equipment described above shall not cause or contribute to public nuisance. [Rule 51] | The project owner shall make the site available for inspection of records by representatives of the District, ARB, and the Energy Commission. | N | as needed | N/A | Inspections | Ongoing | |

**Carlsbad Energy Center Project
Pre-Construction Compliance Matrix: July 2014**

| Technical Area | COC Number | Subtask | Deliverable Req. | Description | Verification/Action/Submittal Required | Required Prior to Start of Construction? | Action Days | Submittal Timing | Submittal Trigger Event | Compliance Status | Comments |
|------------------|------------|---------|------------------|--|--|--|-------------|--------------------------|-----------------------------|-------------------|----------|
| AQ | 99 | | N | This engine shall not operate for non-emergency use during the following periods, as applicable: A. Whenever there is any school sponsored activity, if engine is located on school grounds or B. Between 7:30 and 3:30 PM on days when school is in session, if the engine is located within 500 feet of, but not on school grounds. This condition shall not apply to an engine located at or near any school grounds that also serve as the student's place of residence. (ATCM reportable) [17 CCR §93115] | The project owner shall make the site available for inspection of records by representatives of the District, ARB, and the Energy Commission. | N | as needed | N/A | Inspections | Ongoing | |
| AQ | 100 | a | Y | A non-resettable engine hour meter shall be installed on this engine, maintained in good working order, and used for recording engine operating hours. If a meter is replaced, the Air Pollution Control District's Compliance Division shall be notified in writing within ten calendar days. The written notification shall include the following information: A. Old meter's hour reading. B. Replacement meter's manufacturer name, model, and serial number if available and current hour reading on replacement meter. C. Copy of receipt of new meter or of installation work order. A copy of the meter replacement notification shall be maintained on site and made available to the Air Pollution Control District upon request. [Rules 69.4.1, 17 CCR §93115, and 40 CFR Part 60 Subpart IIII] | The project owner shall provide notification to the District as required by this condition and | N | 10 | after | Meter Replacement | Ongoing | |
| AQ | 100 | b | N | | shall make the site available for inspection of records by representatives of the District, ARB, and the Energy Commission. | N | as needed | N/A | Inspections | Ongoing | |
| AQ | 101 | | N | The owner or operator shall conduct periodic maintenance of this engine and add-on control equipment, if any, as recommended by the engine and control equipment manufacturers or as specified by the engine servicing company's maintenance procedure. The periodic maintenance shall be conducted at least once each calendar year. [Rule 69.4.1and 40 CFR Part 60 Subpart IIII] | The project owner shall make the site available for inspection of records by representatives of the District, ARB, and the Energy Commission. | N | as needed | N/A | Inspections | Ongoing | |
| <u>AQ</u> | 102 | | N | The owner or operator shall keep manuals of recommended maintenance as provided by the engine and control equipment manufacturers for at least the same period of time as the engine to which the records apply is located on site. [Rule 69.4.1 and 40 CFR Part 60 Subpart IIII] | The project owner shall make the site available for inspection of records by representatives of the District, ARB, and the Energy Commission. | N | as needed | N/A | Inspections | Ongoing | |
| AQ | 103 | | N | The owner or operator of this engine shall maintain records of all maintenance conducted on the engine, including a description of the maintenance and date the maintenance was performed. [Rule 69.4.1 and 40 CFR Part 60 Subpart IIII] | The project owner shall make the site available for inspection of records by representatives of the District, ARB, and the Energy Commission. | N | as needed | N/A | Inspections | Ongoing | |
| AQ | 104 | | N | The owner or operator shall maintain documentation for all fuel deliveries identifying the fuel as CARB diesel. [Rule 69.4.1, 17 CCR §93115, and 40 CFR Part 60 Subpart IIII] | The project owner shall make the site available for inspection of records by representatives of the District, ARB, and the Energy Commission. | N | as needed | N/A | Inspections | Ongoing | |
| AQ | 105 | | Y | The owner or operator of this engine equipment shall maintain a monthly operating log containing, at a minimum, the following: A. Dates and times of engine operation, whether the operation was for compliance with the testing requirements of National Fire Protection Association (NFPA) 25 or emergency use, and the nature of the emergency, if known; B. Hours of operation for all uses other than those specified above and identification of the nature of that use. [Rule 69.4.1, 40 CFR subpart IIII and 17 CCR §93115] | The project owner shall submit to the CPM the fire pump engine operating data demonstrating compliance with this condition as part of the Quarterly Operation Report (AQ-SC8). | N | N/A | Quarterly | Quarterly Operation Reports | Ongoing | |
| AQ-SC | 6 | a | Y/N | The project owner shall submit to the CPM for review and approval any project air permit modification proposed by the project owner. The project owner shall submit to the CPM any modification to any permit proposed by the District or U.S. EPA, and any revised permit issued by the District or U.S. EPA, for the project. | The project owner shall submit any proposed air permit modification to the CPM within five working days of its submittal either by: 1) the project owner to an agency, or 2) receipt of proposed modifications from an agency. | N | 5 | prior to | Air Permit Modification | Ongoing | |
| AQ-SC | 6 | b | Y | | The project owner shall submit all modified air permits to the CPM within 15 days of receipt. | N | 15 | after | Air Permit Modification | Ongoing | |
| AQ-SC | 8 | | Y | The project owner shall submit to the CPM Quarterly Operation Reports, following the end of each calendar quarter that include operational and emissions information as necessary to demonstrate compliance with the conditions of certification herein. The Quarterly Operation Report will specifically state that the facility meets all applicable conditions of certification or note or highlight all incidences of noncompliance. | The project owner shall submit the Quarterly Operation Reports to the CPM and District, if requested by the District, no later than 30 days following the end of each calendar quarter. | N | 30 | following end of quarter | Quarterly Operation Reports | Ongoing | |

Carlsbad Energy Center Project
Pre-Construction Compliance Matrix: July 2014

| Technical Area | COC Number | Subtask | Deliverable Req. | Description | Verification/Action/Submittal Required | Required Prior to Start of Construction? | Action Days | Submittal Timing | Submittal Trigger Event | Compliance Status | Comments |
|----------------|------------|---------|------------------|--|---|--|-------------|--------------------------|--|-------------------|----------|
| <u>AQ-SC</u> | 9 | | | The gas turbines shall only be operated between the military time hours of 0600 to 2400, except in the event of a California Independent System Operator declared emergency. | The project owner shall submit the Quarterly Operation Reports to the CPM and District, if requested by the District, no later than 30 days following the end of each calendar quarter that demonstrate the operating hours and provide documentation regarding declared emergency events when the gas turbines are operated between the hours of 2400 and 0600, military time. | N | 30 | following end of quarter | Quarterly Operation Reports | Ongoing | |
| BIO | 1 | b | Y | | If a Designated Biologist needs to be replaced, the specified information of the proposed replacement must be submitted to the CPM at least ten working days prior to the termination or release of the preceding designated biologist. In an emergency, the project owner shall immediately notify the CPM to discuss the qualifications and approval of a short-term replacement while a permanent Designated Biologist is proposed to the CPM for consideration. | N | 10 | prior to | Termination of DB, CRS, PRS | Ongoing | |
| BIO | 2 | b | | 5. inspect active construction areas where animals may have become trapped prior to construction commencing each day. At the end of the day, inspect for the installation of structures that prevent entrapment or allow escape during periods of construction inactivity. Periodically inspect areas with high vehicle activity (i.e., parking lots) for animals in harm's way; 6. notify the project owner and the CPM of any non-compliance with any Biological Resources Condition of Certification; 7. respond directly to inquiries of the CPM regarding biological resource issues; 8. maintain written records of the tasks specified above and those included in the BRMIMP. Summaries of these records shall be submitted in the monthly compliance report and the annual report; and 9. train the biological monitors as appropriate, and ensure their familiarity with the BRMIMP, Worker Environmental Awareness Program (WEAP) training, and all permits. | During project operation, the Designated Biologist shall submit record summaries in the annual compliance report unless his/her duties are ceased as approved by the CPM. | N | N/A | Annual | Annual Compliance Report | Ongoing | |
| BIO | 5 | d | N | | The signed training acknowledgement forms from construction shall be kept on file by the project owner for a period of at least 6 months after the start of commercial operation. During project operation, signed statements for active project operational personnel shall be kept on file for 6 months following the termination of an individual's employment. | N | 6 months | after | Commercial Operation | Ongoing | |
| BIO | 5 | e | N | | During project operation, signed statements for active project operational personnel shall be kept on file for six months following the termination of an individual's employment. | N | >180 | N/A | Termination of Individual's Employment | | |
| BIO | 6 | b | Y | | If there are any permits that have not yet been received when the BRMIMP is first submitted, these permits shall be submitted to the CPM, the CDFW, and USFWS within five days of their receipt, and | N | 5 | after | Receipt of permits for BRMIMP | | |
| BIO | 6 | c | Y | | the BRMIMP shall be revised or supplemented to reflect the permit condition within ten days of their receipt by the project owner. | N | 10 | after | Receipt of permits for BRMIMP | | |
| BIO | 6 | e | Y | | The project owner shall notify the CPM no less than five working days before implementing any modifications to the approved BRMIMP to obtain CPM approval. Any changes to the approved BRMIMP must also be approved by the CPM in consultation with CDFW, the USFWS, and appropriate agencies to ensure no conflicts exist. | N | 5 | prior to | Modifications to BRMIMP | | |

Carlsbad Energy Center Project
Pre-Construction Compliance Matrix: July 2014

| Technical Area | COC Number | Subtask | Deliverable Req. | Description | Verification/Action/Submittal Required | Required Prior to Start of Construction? | Action Days | Submittal Timing | Submittal Trigger Event | Compliance Status | Comments |
|----------------|------------|---------|------------------|--|---|--|-------------|------------------|---------------------------|-------------------|----------|
| BIO | 6 | f | Y | 9. all locations on a map, at an approved scale, of sensitive biological resource areas subject to disturbance and areas requiring temporary protection and avoidance during construction; 10. aerial photographs, at an approved scale, of all areas to be disturbed during project construction activities — one set prior to any site (and related facilities) mobilization disturbance and one set subsequent to completion of project construction. Include planned timing of aerial photography and a description of why times were chosen; 11. duration for each type of monitoring and a description of monitoring methodologies and frequency; 12. performance standards to be used to help decide if/when proposed mitigation is or is not successful; 13. all performance standards and remedial measures to be implemented if performance standards are not met; 14. a preliminary discussion of biological resources related facility closure measures; 15. restoration and revegetation plan; and 16. a process for proposing plan modifications to the CPM and appropriate agencies for review and approval. | Implementation of BRMIMP measures will be reported in the monthly compliance reports by the Designated Biologist (i.e., survey results, construction activities that were monitored, species observed). | N | N/A | Monthly | Monthly Compliance Report | | |
| COMPLIANCE | 1 | | N | Unrestricted Access. The project owner shall take all steps necessary to ensure that the CPM, responsible Energy Commission staff, and delegated agencies or consultants have unrestricted access to the facility site, related facilities, project-related staff, and the records maintained to facilitate audits, surveys, inspections, and general or closure-related site visits. Although the CPM shall normally schedule site visits on dates and times agreeable to the project owner, the CPM reserves the right to make unannounced visits at any time, whether such visits are by the CPM in person or through representatives from Energy Commission staff, delegated agencies, or consultants. | | N | as needed | N/A | Inspections | Ongoing | |
| COMPLIANCE | 2 | | N | Compliance Record. The project owner shall maintain electronic copies of all project files and submittals on-site, or at an alternative site approved by the CPM, for the operational life and closure of the project. The files shall also contain at least one hard copy of: 1. the facility's Application(s) for Certification; 2. all amendment petitions and Energy Commission orders; 3. all site-related environmental impact and survey documentation; 4. all appraisals, assessments, and studies for the project; 5. all finalized original and amended structural plans and "as-built" drawings for the entire project; 6. all citations, warnings, violations, or corrective actions applicable to the project; and 7. the most current versions of any plans, manuals and training documentation required by the conditions of certification or applicable LORS. Energy Commission staff and delegate agencies shall, upon request to the project owner, be given unrestricted access to the files maintained pursuant to this condition. | | N | as needed | N/A | Inspections | Ongoing | |

Carlsbad Energy Center Project
Pre-Construction Compliance Matrix: July 2014

| Technical Area | COC Number | Subtask | Deliverable Req. | Description | Verification/Action/Submittal Required | Required Prior to Start of Construction? | Action Days | Submittal Timing | Submittal Trigger Event | Compliance Status | Comments |
|----------------|------------|---------|------------------|---|--|--|-------------|------------------|---------------------------|-------------------|----------|
| COMPLIANCE | 3 | | Y | <p>Compliance Verification Submittals. Verification lead times associated with the start of construction or closure may require the project owner to file submittals during the AFC process, particularly if construction is planned to commence shortly after certification. The verification procedures, unlike the conditions, may be modified as necessary by the CPM.</p> <p>A cover letter from the project owner or an authorized agent is required for all compliance submittals and correspondence pertaining to compliance matters. The cover letter subject line shall identify the project by AFC number, cite the appropriate condition of certification number(s), and give a brief description of the subject of the submittal. When submitting supplementary or corrected information, the project owner shall reference the date of the previous submittal and the condition(s) of certification applicable. All reports and plans required by the project's conditions of certification shall be submitted in a searchable electronic format (.pdf, MS Word, or Excel, etc.) and include standard formatting elements such as a table of contents, identifying by title and page number each section, table, graphic, exhibit, or addendum. All report and/or plan graphics and maps shall be adequately scaled and shall include a key with descriptive labels, directional headings, a bar scale, and the most recent revision date. The project owner is responsible for the content and delivery of all verification submittals to the CPM, whether the actions required by the verification were satisfied by the project owner or an agent of the project owner. All submittals shall be accompanied by an electronic copy on an electronic storage medium, or by e-mail, as agreed upon by the CPM. If hard-copy submittals are required, please address as follows:</p> <p>Compliance Project Manager Carlsbad Energy Center Project (07-AFC-6C) California Energy Commission 1516 Ninth Street (MS-2000) Sacramento, CA 95814</p> | | N | N/A | N/A | General compliance | Ongoing | |
| COMPLIANCE | 5 | | Y | <p>Compliance Matrix. The project owner shall submit a compliance matrix to the CPM with each MCR and ACR. The compliance matrix provides the CPM with the status of all conditions of certification in a spreadsheet format. The compliance matrix shall identify:</p> <ol style="list-style-type: none">1. the technical area (e.g., biological resources, facility design, etc.);2. the condition number;3. a brief description of the verification action or submittal required by the condition;4. the date the submittal is required (e.g., sixty (60) days prior to construction, after final inspection, etc.);5. the expected or actual submittal date;6. the date a submittal or action was approved by the CBO, CPM, or delegate agency, if applicable;7. the compliance status of each condition (e.g., "not started," "in progress," or "completed" (include the date); and8. if the condition was amended, the updated language and the date the amendment was proposed or approved. <p>The CPM can provide a template for the compliance matrix upon request.</p> | A compliance matrix shall be submitted by the project owner to the CPM along with each monthly and annual compliance report. | Y | Monthly | Monthly | Monthly Compliance Report | | |

Carlsbad Energy Center Project
Pre-Construction Compliance Matrix: July 2014

| Technical Area | COC Number | Subtask | Deliverable Req. | Description | Verification/Action/Submittal Required | Required Prior to Start of Construction? | Action Days | Submittal Timing | Submittal Trigger Event | Compliance Status | Comments |
|----------------|------------|---------|------------------|---|---|--|-------------|------------------|--------------------------|-------------------|---|
| COMPLIANCE | 7 | a | Y | <p>Annual Compliance Reports. After construction is complete, the project owner must submit searchable electronic ACRs instead of MCRs. ACRs are due for each year of commercial operation and may be required for a specified period after decommissioning to monitor closure compliance, as specified by the CPM. The searchable electronic copies may be filed on an electronic storage medium or by e-mail, subject to CPM approval. Each ACR must include the AFC number, identify the reporting period, and contain the following:</p> <ol style="list-style-type: none"> 1. an updated compliance matrix showing the status of all conditions of certification (fully satisfied conditions do not need to be included in the matrix after they have been reported as completed); 2. a summary of the current project operating status and an explanation of any significant changes to facility operations during the year; 3. documents required by specific conditions to be submitted along with the ACR; each of these items shall be identified in the transmittal letter with the condition it satisfies and submitted as an attachment to the ACR; 4. a cumulative list of all post-certification changes approved by the Energy Commission or the CPM; 5. an explanation for any submittal deadlines that were missed, accompanied by an estimate of when the information will be provided; 6. a list of filings submitted to, and permits issued by, other governmental agencies during the year; 7. a projection of project compliance activities scheduled during the next year; 8. a list of the year's additions to the on-site compliance file; 9. an evaluation of the Site Contingency Plan, including amendments and plan updates; and 10. a list of complaints, notices of violation, official warnings, and citations received during the year, a description of how the issues were resolved, and the status of any unresolved matters. | ACRs are due for each year of commercial operation and may be required for a specified period after decommissioning to monitor closure compliance, as specified by the CPM. | N | N/A | Annual | Annual Compliance Report | Ongoing | |
| COMPLIANCE | 7 | b | Y | | Include an updated Provisional Closure Plan and Cost Estimate in every fifth-year ACR for CPM review and approval. | N | N/A | Every 5 Years | Annual Compliance Report | | |
| COMPLIANCE | 8 | | Y | <p>Confidential Information. Any information that the project owner designates as confidential shall be submitted to the Energy Commission's Executive Director with an application for confidentiality, pursuant to Title 20, California Code of Regulations, section 2505 (a). Any information deemed confidential pursuant to the regulations shall remain undisclosed, as provided in Title 20,</p> | | N | N/A | N/A | General compliance | Ongoing | |
| COMPLIANCE | 9 | | Y | <p>Annual Energy Facility Compliance Fee. Pursuant to the provisions of section 25806 (b) of the Public Resources Code, the project owner is required to pay an annually adjusted compliance fee. Current compliance fee information is available on the Energy Commission's website at http://www.energy.ca.gov/siting/filing_fees.html. The project owner may also contact the CPM for the current fee information. The initial payment is due on the date the Energy Commission docket its final Decision. All subsequent payments are due by July 1 of each year in which the facility retains its certification.</p> | The initial payment is due on the date the Energy Commission docket its final Decision. All subsequent payments are due by July 1 of each year in which the facility retains its certification. | N | N/A | N/A | General compliance | Ongoing | |
| COMPLIANCE | 10 | | Y | <p>Amendments, Staff-Approved Project Modifications, Ownership Changes, and Verification Changes. The project owner shall petition the Energy Commission, pursuant to Title 20, California Code of Regulations, section 1769, to modify the design, operation, or performance requirements of the project or linear facilities, or to transfer ownership or operational control of the facility. The CPM will determine whether staff approval will be sufficient, or whether Commission approval will be necessary. It is the project owner's responsibility to contact the CPM to determine if a proposed project change triggers the requirements of section 1769. Section 1769 details the required contents for a Petition to Amend an Energy Commission Decision. The only change that can be requested by means of a letter to the CPM is a request to change the verification method of a condition of certification. Implementation of a project modification without first securing Energy Commission, or Energy Commission staff, approval may result in an enforcement action, including civil penalties, in accordance with section 25534 of the Public Resources Code. If the Energy Commission's rules regarding amendments are revised, the rules in effect at the time the change is requested shall apply.</p> | | Y | N/A | Prior to | Project Change on Design | Ongoing | Approved by Start of Tank Demolition Letter from CPM, received on 12-9-14 for tanks 5, 6, and 7 Demolition. Approved by Start of tank demolition 1, 2, and 4, and soil remedation letter 8-31-15. |
| COMPLIANCE | 11 | b | Y | | The project owner shall respond to all complaints within 24 hours or the next business day. | N | 1 | after | Complaint | Ongoing | |

Carlsbad Energy Center Project
Pre-Construction Compliance Matrix: July 2014

| Technical Area | COC Number | Subtask | Deliverable Req. | Description | Verification/Action/Submittal Required | Required Prior to Start of Construction? | Action Days | Submittal Timing | Submittal Trigger Event | Compliance Status | Comments |
|----------------|------------|---------|------------------|--|--|--|-------------|------------------|---------------------------|-------------------|----------|
| COMPLIANCE | 11 | c | Y | | In addition to including all complaints, notices, and citations with the MCRs and ACRs, within ten days of receipt, the project owner shall report, and provide copies to the CPM, of all complaints, including noise and lighting complaints, notices of violation, notices of fines, official warnings, and citations. | N | N/A | Monthly | Monthly Compliance Report | Ongoing | |
| COMPLIANCE | 11 | d | Y | | In addition to including all complaints, notices, and citations with the MCRs and ACRs, within ten days of receipt, the project owner shall report, and provide copies to the CPM, of all complaints, including noise and lighting complaints, notices of violation, notices of fines, official warnings, and citations. | N | N/A | Annual | Annual Compliance Report | Ongoing | |
| COMPLIANCE | 11 | e | Y | | In addition to including all complaints, notices, and citations with the MCRs and ACRs, within ten days of receipt, the project owner shall report, and provide copies to the CPM, of all complaints, including noise and lighting complaints, notices of violation, notices of fines, official warnings, and citations. | N | 10 | after | Complaint | Ongoing | |
| COMPLIANCE | 12 | | Y | Emergency Response Site Contingency Plan. No less than 60 days prior to the start of commercial operation (or other date agreed to by the CPM), the project owner shall submit for CPM review and approval, an Emergency Response Site Contingency Plan (Contingency Plan). The Contingency Plan shall evidence a facility's coordinated emergency response and recovery preparedness for a series of reasonably foreseeable emergency events. The CPM may require the updating of the Contingency Plan over the life of the facility. Contingency Plan elements include, but are not limited to: 1. a site-specific list and direct contact information for persons, agencies, and responders to be notified for an unanticipated event; 2. a detailed and labeled facility map, including all fences and gates, the windsock location (if applicable), the on- and off-site assembly areas, and the main roads and highways near the site; 3. a detailed and labeled map of population centers, sensitive receptors, and the nearest emergency response facilities; 4. a description of the on-site, first response and backup emergency alert and communication systems, site-specific emergency response protocols, and procedures for maintaining the facility's contingency response capabilities, including a detailed map of interior and exterior evacuation routes, and the planned location(s) of all permanent safety equipment; 5. an organizational chart including the name, contact information, and first aid/emergency response certification(s) and renewal date(s) for all personnel regularly on-site; 6. a brief description of reasonably foreseeable, site-specific incidents and accident sequences (on- and off-site), including response procedures and protocols and site security measures to maintain twenty-four-hour site security; 7. procedures for maintaining contingency response capabilities; and 8. the procedures and implementation sequence for the safe and secure shutdown of all non-critical equipment and removal of hazardous materials and waste (see also specific conditions of certification for the technical areas of Public Health, Waste Management, Hazardous Materials Management, and Worker Safety). | No less than 60 days prior to the start of commercial operation (or other date agreed to by the CPM), the project owner shall submit for CPM review and approval, an Emergency Response Site Contingency Plan (Contingency Plan). | N | 60 | prior to | Commercial Operation | Ongoing | |
| COMPLIANCE | 13 | a | | Incident-Reporting Requirements. Within one hour after it is safe and feasible, the project owner shall notify the CPM or compliance office manager, by telephone and e-mail, of any incident at the power plant or appurtenant facilities that results, or could result, in any of the following: 1. health and safety impacts on the surrounding population; 2. property damage off-site; 3. response by off-site emergency response agencies; 4. serious on-site injury; 5. serious environmental damage; or 6. emergency reporting to any federal, state, or local agency. The notice shall describe the circumstances, status, and expected duration of the incident. If warranted, as soon as it is safe and feasible, the project owner shall implement the safe shutdown of any non-critical equipment and removal of any hazardous materials and waste that pose a threat to public health and safety and to environmental quality (also, see specific conditions of certification for the technical areas of HAZARDOUS MATERIALS MANAGEMENT and WASTE MANAGEMENT). | Within one hour after it is safe and feasible, the project owner shall notify the CPM or compliance office manager, by telephone and e-mail, of any incident at the power plant or appurtenant facilities | N | 1 hour | after | Incident | Ongoing | |

Carlsbad Energy Center Project
Pre-Construction Compliance Matrix: July 2014

| Technical Area | COC Number | Subtask | Deliverable Req. | Description | Verification/Action/Submittal Required | Required Prior to Start of Construction? | Action Days | Submittal Timing | Submittal Trigger Event | Compliance Status | Comments |
|----------------|------------|---------|------------------|--|---|--|-------------|------------------|-------------------------|-------------------|----------|
| COMPLIANCE | 13 | b | | <p>Within one week of the incident, the project owner shall submit to the CPM a detailed incident report, which includes, as appropriate, the following information:</p> <ol style="list-style-type: none">1. a brief description of the incident, including its date, time, and location;2. a description of the cause of the incident, or likely causes if it is still under investigation;3. the location of any off-site impacts;4. description of any resultant impacts;5. a description of emergency response actions associated with the incident;6. identification of responding agencies;7. identification of emergency notifications made to federal, state, and/or local agencies;8. identification of any hazardous materials released and an estimate of the quantity released;9. a description of any injuries, fatalities, or property damage that occurred as a result of the incident;10. fines or violations assessed or being processed by other agencies;11. name, phone number, and e-mail address of the appropriate facility contact person having knowledge of the event; and12. corrective actions to prevent a recurrence of the incident. <p>The project owner shall maintain all incident report records for the life of the project, including closure. After the submittal of the initial report for any incident, the project owner shall submit to the CPM copies of incident reports within 24 hours of a request.</p> | Within one week of the incident, the project owner shall submit to the CPM a detailed incident report. | N | 5 | after | Incident | Ongoing | |
| COMPLIANCE | 14 | a | Y | <p>Non-operation. If the facility ceases operation temporarily, either planned or unplanned, for longer than one week, but less than three months (or other CPM-approved date), the project owner shall notify the CPM (by telephone and e-mail), interested agencies, and nearby property owners. Notice of planned non-operation shall be given at least two weeks prior to the scheduled date. Notice of unplanned non-operation shall be provided no later than one week after non-operation begins. For any non-operation, a Repair/Restoration Plan for conducting the activities necessary to restore the facility to availability and reliable and/or improved performance shall be submitted to the CPM within one week after notice of non-operation is given. If non-operation is due to an unplanned incident, temporary repairs and/or corrective actions may be undertaken before the Repair/Restoration Plan is submitted. The Repair/Restoration Plan shall include:</p> <ol style="list-style-type: none">1. identification of operational and non-operational components of the plant;2. a detailed description of the repair or restoration activities;3. a proposed schedule for completing the repair or restoration activities;4. an assessment of whether or not the proposed activities would require changing, adding, and/or deleting any conditions of certification, and/or would cause noncompliance with any applicable LORS; and5. planned activities during non-operation, including any measures to ensure continued compliance with all conditions of certification and LORS. | Notify the CPM (by telephone and e-mail), interested agencies, and nearby property owners of planned non-operation at least two weeks prior to the scheduled date. | N | 10 | prior to | Planned Non-Operation | Ongoing | |
| COMPLIANCE | 14 | b | Y | | Notify the CPM (by telephone and e-mail), interested agencies, and nearby property owners of unplanned non-operation shall be provided no later than one week after non-operation begins. | N | 5 | prior to | Unplanned Non-Operation | Ongoing | |
| COMPLIANCE | 14 | c | Y | | For any non-operation, a Repair/Restoration Plan for conducting the activities necessary to restore the facility to availability and reliable and/or improved performance shall be submitted to the CPM within one week after notice of non-operation is given. | N | 5 | after | Notice of Non-Operation | Ongoing | |

Carlsbad Energy Center Project
Pre-Construction Compliance Matrix: July 2014

| Technical Area | COC Number | Subtask | Deliverable Req. | Description | Verification/Action/Submittal Required | Required Prior to Start of Construction? | Action Days | Submittal Timing | Submittal Trigger Event | Compliance Status | Comments |
|----------------|------------|---------|------------------|---|--|--|-------------|------------------|-------------------------|-------------------|----------|
| COMPLIANCE | 14 | d | Y | <p>The CPM will determine if CBO oversight or compliance site monitoring is required. Written updates to the CPM for non-operational periods, until operation resumes, shall include:</p> <ol style="list-style-type: none">1. progress relative to the schedule;2. developments that delayed or advanced progress or that may delay or advance future progress;3. any public, agency, or media comments or complaints; and4. projected date for the resumption of operation. <p>During non-operation, all applicable conditions of certification and reporting requirements remain in effect. If, after one year from the date of the project owner's last report of productive Repair/Restoration Plan work, the facility does not resume operation or does not provide a plan to resume operation, the Executive Director may assign suspended status to the facility and recommend commencement of permanent closure activities. Within 90 days of the Executive Director's determination, the project owner shall do one of the following:</p> <ol style="list-style-type: none">1. If the facility has a closure plan, the project owner shall update it and submit it for Energy Commission review and approval.2. If the facility does not have a closure plan, the project owner shall develop one consistent with the requirements in this Compliance Plan and submit it for Energy Commission review and approval. | <p>Within 90 days of the Executive Director's determination, the project owner shall do one of the following:</p> <ol style="list-style-type: none">1. If the facility has a closure plan, the project owner shall update it and submit it for Energy Commission review and approval.2. If the facility does not have a closure plan, the project owner shall develop one consistent with the requirements in this Compliance Plan and submit it for Energy Commission review and approval. | N | 90 | after | Permanent Closure | Ongoing | |
| COMPLIANCE | 15 | a | Y | <p>Facility Closure Planning. To ensure that a facility's eventual permanent closure and long-term maintenance do not pose a threat to public health and safety and/or to environmental quality, the project owner shall coordinate with the Energy Commission to plan and prepare for eventual permanent closure.</p> <p>A. Provisional Closure Plan and Estimate of Permanent Closure Costs To assure satisfactory long-term site maintenance and adequate closure for "the whole of a project," the project owner shall submit a Provisional Closure Plan and Cost Estimate for CPM review and approval within 60 days after the start of commercial operation. The Provisional Closure Plan and Cost Estimate shall consider applicable final closure plan requirements, and reflect the use of an independent third party to carry out the permanent closure.</p> <p>The Provisional Closure Plan and Cost Estimate shall provide for a phased closure process and include but not be limited to:</p> <ol style="list-style-type: none">1. comprehensive scope of work and itemized budget;2. closure plan development costs;3. dismantling and demolition;4. recycling and site clean-up;5. mitigation and monitoring direct, indirect, and cumulative impacts;6. site remediation and/or restoration;7. interim and long term operation monitoring and maintenance, including long-term equipment replacement costs; and8. contingencies. <p>The project owner shall include an updated Provisional Closure Plan and Cost Estimate in every fifth-year ACR for CPM review and approval. Each updated Provisional Closure Plan and Cost Estimate shall reflect the most current regulatory standards, best management practices, and applicable LORS.</p> | <p>Submit a Provisional Closure Plan and Cost Estimate for CPM review and approval within 60 days after the start of commercial operation.</p> | N | 60 | after | Commercial Operation | Ongoing | |

Carlsbad Energy Center Project
Pre-Construction Compliance Matrix: July 2014

| Technical Area | COC Number | Subtask | Deliverable Req. | Description | Verification/Action/Submittal Required | Required Prior to Start of Construction? | Action Days | Submittal Timing | Submittal Trigger Event | Compliance Status | Comments |
|----------------|------------|---------|------------------|--|--|--|-------------|------------------|-------------------------|-------------------|----------|
| COMPLIANCE | 15 | b | | <p>B. Final Closure Plan and Cost Estimate</p> <p>At least three years prior to initiating a permanent facility closure, the project owner shall submit for Energy Commission review and approval, a Final Closure Plan and Cost Estimate, which includes any long-term, post-closure site maintenance and monitoring. Final Closure Plan and Cost Estimate contents include, but are not limited to:</p> <ul style="list-style-type: none">1. a statement of specific Final Closure Plan objectives;2. a statement of qualifications and resumes of the technical experts proposed to conduct the closure activities, with detailed descriptions of previous power plant closure experience;3. identification of any facility-related installations not part of the Energy Commission certification, designation of who is responsible for these, and an explanation of what will be done with them after closure;4. a comprehensive scope of work and itemized budget for permanent plant closure and site maintenance activities, with a description and explanation of methods to be used, broken down by phases, including, but not limited to:<ul style="list-style-type: none">a) dismantling and demolition;b) recycling and site clean-up;c) impact mitigation and monitoring;d) site remediation and/or restoration and;e) any contingencies.5. a revised/updated Final Cost Estimate for all closure activities, by phases, including site monitoring and maintenance costs, and long-term equipment replacement; | At least three years prior to initiating a permanent facility closure, the project owner shall submit for Energy Commission review and approval, a Final Closure Plan and Cost Estimate, which includes any long-term, post-closure site maintenance and monitoring. | N | 3 Years | prior to | Permanent Closure | Ongoing | |
| COMPLIANCE | 15 | c | | <p>6. a schedule projecting all phases of closure activities for the power plant site and all appurtenances constructed as part of the Energy Commissioncertified project;</p> <p>7. an electronic submittal package of all relevant plans, drawings, risk assessments, and maintenance schedules and/or reports, including an above- and below-ground infrastructure inventory map and registered engineer's or delegate CBO's assessment of demolishing the facility; additionally, for any facility that permanently ceased operation prior to submitting a Final Closure Plan and Cost Estimate and for which only minimal or no maintenance has been done since, a comprehensive condition report focused on identifying potential hazards;</p> <p>8. all information additionally required by the facility's conditions of certification applicable to plant closure;</p> <p>9. an equipment disposition plan, including:</p> <ul style="list-style-type: none">a) recycling and disposal methods for equipment and materials; andb) identification and justification for any equipment and materials that will remain on-site after closure; <p>10. a site disposition plan, including but not limited to:</p> <ul style="list-style-type: none">a) proposed rehabilitation, restoration, and/or remediation procedures, as required by the conditions of certification and applicable LORS; andb) site maintenance activities. <p>11. identification and assessment of all potential direct, indirect, and cumulative impacts and proposal of mitigation measures to reduce significant adverse impacts to a less-than-significant level; potential impacts to be considered shall include, but not be limited to:</p> <ul style="list-style-type: none">a) trafficb) noise and vibrationc) soil erosiond) air quality degradatione) solid wastef) hazardous materialsg) waste water dischargesh) contaminated soil | | N | | | | Ongoing | |

**Carlsbad Energy Center Project
Pre-Construction Compliance Matrix: July 2014**

| Technical Area | COC Number | Subtask | Deliverable Req. | Description | Verification/Action/Submittal Required | Required Prior to Start of Construction? | Action Days | Submittal Timing | Submittal Trigger Event | Compliance Status | Comments |
|-----------------------|------------|---------|------------------|---|--|--|-------------|------------------|---|-------------------|----------|
| COMPLIANCE | 15 | d | | 12. identification of all current conditions of certification, LORS, federal, state, regional, and local planning efforts applicable to the facility, and proposed strategies for achieving and maintaining compliance during closure; 13. updated mailing list or listserv of all responsible agencies, potentially interested parties, and property owners within one mile of the facility; 14. identification of alternatives to plant closure and assessment of the feasibility and environmental impacts of these; and 15. description of and schedule for security measures and safe shutdown of all non-critical equipment and removal of hazardous materials and waste (see conditions of certification for Public Health, Waste Management, Hazardous Materials Management, and Worker Safety). If implementation of an Energy Commission-approved Final Closure Plan and Cost Estimate is not initiated within one year of its approval date, it shall be updated and re-submitted to the Commission for supplementary review and approval. If a project owner initiates but then suspends closure activities, and the suspension continues for longer than one year, or subsequently abandons the facility, the Final Closure Plan and Cost Estimate shall be resubmitted to the Commission for supplementary review and approval. The project owner remains liable for all costs of contingency planning and closure. | | | | | | Ongoing | |
| GEN | 1 | c | N | | At least 30 days prior to the demolition of the EPS, the project owner shall contact the CBO to obtain the CBO's approval of the work. | N | 30 | prior to | Demolition of the EPS | | |
| HAZ | 1 | b | Y | | and in the Annual Compliance Report. | N | N/A | Annual | Annual Compliance Report | Ongoing | |
| HAZ | 8 | c | Y | | In the annual compliance report, the project owner shall include a statement that all current project employee and appropriate contractor background investigations have been performed, and that updated certification statements have been appended to the operations security plan. In the annual compliance report, the project owner shall include a statement that the operations security plan includes all current hazardous materials transport vendor certifications for security plans and employee background investigations. | N | N/A | Annual | Annual Compliance Report | Ongoing | |
| SOIL&WATER | 4 | b | Y | | The project owner shall submit to the CPM the annual water quality monitoring report required by the SDRWQCB in the annual compliance report. The project owner shall notify the CPM of all WDR Order violations, the actions taken or planned to bring the project back into compliance with the WDR Order, and the date compliance was reestablished. | N | N/A | Annual | Annual Compliance Report | Ongoing | |
| SOIL&WATER | 5 | b | Y | | The project owner shall submit to the CPM any water quality monitoring reports required by the City in the annual compliance report. The project owner shall notify the CPM of any violations of the permit(s) and conditions, the actions taken or planned to bring the project back into compliance with the permit(s), and the date compliance was reestablished. | N | N/A | Annual | Annual Compliance Report | Ongoing | |
| SOIL&WATER | 6 | b | Y | | The project owner shall provide a report on the servicing, testing, and calibration of the metering devices in the annual compliance report. The project owner shall submit a water use summary report to the CPM in the annual compliance report for the life of the project. The annual summary report shall be based on and distinguish recorded daily use and emergency uses of potable and recycled water. The report shall include calculated monthly range, monthly average, and annual use by the project in both gallons per minute and acre-feet. After the first year and for subsequent years, this information shall also include the yearly range and yearly average potable and recycled water used by the project. | N | N/A | Annual | Annual Compliance Report | Ongoing | |
| SOIL&WATER | 6 | c | | | The project owner shall submit a petition to amend within 3 months of exceeding the maximum allowable 300 acre-feet of potable water for operational uses. | N | 90 | after | Exceeding Maximum Allowable 300 acre-Feet of Potable Water for Operational Uses | Ongoing | |
| SOIL&WATER | 7 | b | Y | | During operations, the project owner shall submit to the CPM any wastewater quality monitoring reports required by the City in the annual compliance report. | N | N/A | Annual | Annual Compliance Report | Ongoing | |

Carlsbad Energy Center Project
Pre-Construction Compliance Matrix: July 2014

| Technical Area | COC Number | Subtask | Deliverable Req. | Description | Verification/Action/Submittal Required | Required Prior to Start of Construction? | Action Days | Submittal Timing | Submittal Trigger Event | Compliance Status | Comments |
|----------------|------------|---------|------------------|--|---|--|-------------|------------------|--|-------------------|----------|
| SOIL&WATER | 7 | c | Y | | The project owner shall submit any notices of violation from the City to the CPM within ten days of receipt and fully explain the corrective actions taken in the annual compliance report. | N | 10 | after | NOV | Ongoing | |
| SOIL&WATER | 9 | a | Y | <p>Prior to transport and disposal of any facility construction or demolition-related wastewaters offsite, the project owner shall test and classify the stored wastewater to determine proper management and disposal requirements. The project owner shall provide evidence that wastewater is disposed of at an appropriately licensed facility. The project owner shall ensure that the wastewater is transported and disposed of in accordance with the wastewater's characteristics and classification and all applicable LORS (including any CCR Title 22 Hazardous Waste and Title 23 Waste Discharges to Land requirements).</p> <p>Where discharge of wastewater must comply with the San Diego Regional Water Quality Control Board (SDRWQCB) and State Water Resources Control Board regulatory requirements, the project owner shall submit a Report of Waste Discharge (ROWD) to the compliance project manager (CPM) and SDRWQCB for determination of which regulatory waiver or permit applies to the proposed discharges. The project owner shall pay all necessary fees for filing and review of the ROWD and all other related fees. Checks for such fees shall be submitted to the SDRWQCB and shall be payable to the State Water Resources Control Board. The project owner shall ensure compliance with the provisions of the waiver or permit applicable to the discharge. Where the regulatory requirements are not applied pursuant to a National Pollutant Discharge Elimination System permit, it is the Commission's intent that the requirements of the applicable waiver or permit be enforceable by both the Commission and the SDRWQCB. In furtherance of that objective, the Commission hereby delegates the enforcement of the waiver or permit requirements, and associated monitoring, inspection, and annual fee collection authority, to the SDRWQCB. The CPM and SDRWQCB shall confer with each other and coordinate, as needed, in the enforcement of the requirements.</p> | The project owner shall submit to the CPM copies of all relevant correspondence between the project owner and the SWRCB or SDRWQCB about the EPS demolition wastewater discharge requirements within ten days of its receipt or submittal. This information shall include copies of the Notice of Intent and Notice of Termination for the project. A letter from the SWRCB or SDRWQCB indicating that there is no requirement for the discharge of EPS demolition wastewater would satisfy this condition. | N | 10 | after | receipt or submittal of correspondence between project owner and SWRCB or SDRWQCB about the EPS demolition wastewater discharge requirements | Ongoing | |
| TLSN | 3 | | | The project owner shall ensure that the rights-of-way of the proposed transmission lines are kept free of combustible material, as required under the provisions of section 4292 of the Public Resources Code and section 1250 of Title 14 of the California Code of Regulations. | During the first five years of plant operation, the project owner shall provide a summary of inspection results and any fire prevention activities carried out along the right-of-way of each line and provide such summaries in the Annual Compliance Report. | N | N/A | Annual | During the first five years of plant operation | Ongoing | |
| VIS | 1 | c | Y | | The project owner shall provide a status report regarding surface treatment maintenance in the Annual Compliance Report. The report shall specify: a) the condition of the surfaces of all structures and buildings at the end of the reporting year; b) maintenance activities that occurred during the reporting year; and c) the schedule of maintenance activities for the next year. | N | N/A | Annual | Annual Compliance Report | Ongoing | |
| VIS | 2 | b | N | | 3. The planting must occur during the first optimal planting season following site mobilization. The project owner shall simultaneously notify the CPM and the City of Carlsbad within seven days after completing installation of the landscaping, that the landscaping is ready for inspection. | N | 7 | after | Landscaping | Ongoing | |
| VIS | 2 | c | Y | | 4. The project owner shall report landscape maintenance activities, including replacement of dead or dying vegetation, for the previous year of operation in each Annual Compliance Report. The City of Carlsbad, with the concurrence of the CPM, shall have authority to require replacement planting of dead or dying vegetation through the life of the project | N | N/A | Annual | Annual Compliance Report | Ongoing | |

**Carlsbad Energy Center Project
Pre-Construction Compliance Matrix: July 2014**

| Technical Area | COC Number | Subtask | Deliverable Req. | Description | Verification/Action/Submittal Required | Required Prior to Start of Construction? | Action Days | Submittal Timing | Submittal Trigger Event | Compliance Status | Comments |
|----------------|------------|---------|------------------|--|---|--|-------------|------------------------|--------------------------|-------------------|----------|
| VIS | 3 | B | | If necessary to provide visual screening of staging activities, equipment and materials in the short term, the project owner shall provide temporary dark-colored, opaque fencing to provide visual screening until landscape screening described above has achieved sufficient maturity to provide visual screening. Existing opaque fencing shall be maintained along the Carlsbad Boulevard frontage of the EPS for the duration of construction and demolition. The project owner shall submit to the CPM for review and approval, and simultaneously to the city of Carlsbad for review and comment, a landscaping plan whose proper implementation will satisfy these requirements. The plan shall include: a) A detailed landscape, grading, and irrigation plan, at a reasonable scale. The plan shall demonstrate how the requirements stated above shall be met. The plan shall provide a detailed installation schedule demonstrating installation of as much of the landscaping as early in the construction process as is feasible in coordination with project construction. The intent of the plan shall be to minimize loss of existing perimeter tree and shrub screening, particularly at the northeast laydown site; and to provide supplemental and replacement plantings as needed to screen staging sites. | | N | | | As Needed | Ongoing | |
| VIS | 3 | b | N | b) A list (prepared by a qualified professional arborist familiar with local growing conditions) of proposed species, specifying installation sizes, growth rates, expected time to maturity, expected size at five years and at maturity, spacing, number, availability, and a discussion of the suitability of the plants for the site conditions and mitigation objectives, with the objective of providing the widest possible range of species from which to choose; c) Maintenance procedures, including any needed irrigation and a plan for routine annual or semi-annual debris removal for the life of the project; d) A procedure for monitoring for and replacement of unsuccessful plantings for the life of the project; and e) One set of 11"x17" color photo-simulations of the proposed landscaping landscape condition at start of construction and at five years and twenty years after planting, as viewed from Key Observation Point 1 6 (location shown on Visual Resources Figure 3 of the Staff Assessment). The plan shall not be implemented until the project owner receives final approval from the CPM. | 3. The planting must occur during the first optimal planting season following site mobilization. The project owner shall simultaneously notify the CPM and the City of Carlsbad within seven days after completing installation of the landscaping, that the landscaping is ready for inspection. | N | 7 | after | Landscaping | Ongoing | |
| VIS | 3 | c | Y | | 4. The project owner shall report landscape maintenance activities, including replacement of dead or dying vegetation, for the previous year of operation in each Annual Compliance Report. | N | N/A | Annual | Annual Compliance Report | Ongoing | |
| VIS | 4 | e | Y | | Within 48 hours of receiving a lighting complaint, the project owner shall provide the CPM with a complaint resolution form report as specified in the Compliance General Conditions including a proposal to resolve the complaint, and a schedule for implementation. | N | 48 hrs | within receipt | Lighting Complaint | Ongoing | |
| VIS | 4 | f | N | | The project owner shall notify the CPM within 48 hours after completing implementation of the proposal. | N | 48 hrs | within receipt | Lighting Complaint | Ongoing | |
| VIS | 4 | g | Y | | A copy of the complaint resolution form report shall be submitted to the CPM within 30 days | N | 30 | after | Lighting Complaint | Ongoing | |
| VIS | 5 | a | Y | In order to address potential cumulative visual impacts resulting from I-5 widening, the project owner shall maintain a permanent buffer zone, including the existing vegetative visual screening, on the eastern portion of the CECF site, between the existing NRG fence line and storage tank perimeter road. This measure shall be coordinated with Conditions of Certification LAND-1 and HAZ-8, requiring construction of a tall wall/safety barrier at the future right-of-way. The existing landscape screening within the buffer zone shall be maintained and enhanced per Condition of Certification VIS-2 after start of project construction. The buffer zone shall be kept available to maintain existing visual screening, accommodate future possible I-5 widening to the extent necessary, and to accommodate both future hazard protection features and visual screening. In addition, the project owner shall work with Caltrans to develop a Cumulative Impact Mitigation Plan for accommodating the widening project while maintaining visual screening of the CECF to acceptable levels over the long term following I-5 widening . This plan could include complete or partial avoidance of the CECF site, complete or partial berm retention or replacement, complete or partial retention of existing landscape screening, and replacement screening as needed. The objective of the plan shall be to accommodate the I-5 widening within the designated buffer zone to the extent that encroachment is unavoidable, while providing needed hazard protection and acceptable levels of visual screening of the power plant. | At the earliest feasible time, the project owner shall coordinate with Caltrans to discuss specific hazard and visual mitigation strategies. The project owner shall work with Caltrans to devise a specific Cumulative Impact Mitigation Plan for accommodating hazard protection and visual screening, to be implemented at the time of I-5 widening. | N | N/A | earliest feasible time | I-5 Widening DEIS | Ongoing | |

Carlsbad Energy Center Project
Pre-Construction Compliance Matrix: July 2014

| Technical Area | COC Number | Subtask | Deliverable Req. | Description | Verification/Action/Submittal Required | Required Prior to Start of Construction? | Action Days | Submittal Timing | Submittal Trigger Event | Compliance Status | Comments |
|----------------|------------|---------|------------------|--|---|--|-------------|------------------|--|-------------------|----------|
| VIS | 5 | b | Y | The Cumulative Impact Mitigation Plan shall include a landscape planting buffer zone along the entire CECF/I-5 boundary, to accommodate replacement tree canopy of sufficient height and density as to provide substantial visual screening of the tall amended CECF features, including exhaust stacks and transmission poles; and to substantially replace any existing tree canopy on the eastern CECF boundary lost to highway expansion. The landscape buffer may occupy portions of the CECF site, the Caltrans right-of-way, or both. Wherever feasible, the landscape buffer shall maintain a minimum 20 foot width. Where infeasible, exceptions shall be approved by the CPM. The solution developed under Condition of Certification VIS-5 shall not preclude relocation or undergrounding of transmission poles or other features, if necessary to provide the stipulated visual buffer or achieve adequate long-term project screening. Landscaping of the buffer zone shall include installation of large-container (24-inch box or larger, as needed), fast-growing evergreen trees in sufficient density to provide comparable or better visual screening of the CECF site than currently exists, within the shortest feasible period. Trees shall be selected and located so as to achieve substantial screening within a period of five years from the time of planting. The plan shall, at a minimum, include the following components: a. a record of discussions, meetings and planning activities conducted with Caltrans; b. the conclusions of these coordination activities; c. detailed plans, elevations, cross-sections or other details, including a detailed list of plants and container size, sufficient to fully convey how the objectives of effective visual screening of the CECF are to be achieved. To the extent possible, the plans shall comply with the city of Carlsbad Landscape Manual as applicable. The plan shall specifically address visual design of security barriers required under Condition of Certification HAZ-8 to ensure their aesthetic quality and compatibility. To the extent feasible, the plans shall conform with the intent of the Caltrans Design Guidelines for the I-5 NCC Project, Coastal Mesa Theme Unit (Caltrans 2013). ; and d. a proposed construction schedule | At the earliest feasible time, the project owner shall coordinate with Caltrans to discuss specific hazard and visual mitigation strategies. The project owner shall work with Caltrans to devise a specific Cumulative Impact Mitigation Plan for accommodating hazard protection and visual screening, to be implemented at the time of I-5 widening. Following coordination and plan development with Caltrans, the project owner shall submit a draft of the Cumulative Impact Mitigation Plan to the city of Carlsbad for review and comment, and to the CPM for review and approval, at least 180 days prior to completion by Caltrans of I-5 widening in the area of the CECF boundary. | N | 180 | prior to | I-5 Widening DEIS | Ongoing | |
| VIS | 5 | c | | To the extent that it is necessary to plant or maintain vegetative screening on project lands transferred to Caltrans in furtherance of the widening project, the project owner shall be responsible for the costs of doing so, whether by reimbursement to Caltrans, performing the work itself under agreement with Caltrans or a third party (such as the City of Carlsbad) contracting with Caltrans, or some other means. | The project owner shall submit any required revisions within 30 days of notification by the CPM. The project owner shall not implement the plan until receiving approval from the CPM. | N | 30 | after | Revisions to Cumulative Impact Mitigation Plan | Ongoing | |
| VIS | 5 | d | N | | After receiving approval, the project owner shall complete implementation of the mitigation plan at the earliest feasible opportunity, but not later than 180 days after plan approval. | N | 180 | after | I-5 Widening DEIS | Ongoing | |
| VIS | 5 | e | N | | The project owner shall notify the CPM within seven days after implementing the approved plan that the plan is ready for inspection. | N | 7 | after | Implementation of plan | Ongoing | |
| WASTE | 9 | b | Y | | The project owner shall submit any required revisions to the CPM within 20 days of notification from the CPM that revisions are necessary. | N | 20 | after | Commercial Operation | Ongoing | |
| WASTE | 9 | c | Y | | The project owner shall also document in each Annual Compliance Report the actual volume of wastes generated and the waste management methods used during the year; provide a comparison of the actual waste generation and management methods used to those proposed in the original Operation Waste Management Plan; and update the Operation Waste Management Plan as necessary to address current waste generation and management practices. | N | N/A | Annual | Annual Compliance Report | Ongoing | |
| WASTE | 11 | | Y | The project owner shall ensure that all spills or releases of hazardous substances, materials, or waste are reported, cleaned up, and remediated as necessary, in accordance with all applicable federal, state, and local requirements. | The project owner shall document all unauthorized releases and spills of hazardous substances, materials, or wastes that occur on the project property or related pipeline and transmission corridors. The documentation shall include, at a minimum, the following information: location of release; date and time of release; reason for release; volume released; amount of contaminated soil/material generated; how release was managed and material cleaned up; if the release was reported; to whom the release was reported; release corrective action and cleanup requirements placed by regulating agencies; level of cleanup achieved and actions taken to prevent a similar release or spill; and disposition of any hazardous wastes and/or contaminated soils and materials that may have been generated by the release. Copies of the unauthorized spill documentation shall be provided to the CPM within 30 days of the date the release was discovered. | N | 30 | after | Release/Spill of Haz Mat | Ongoing | |

Carlsbad Energy Center Project
Pre-Construction Compliance Matrix: July 2014

| Technical Area | COC Number | Subtask | Deliverable Req. | Description | Verification/Action/Submittal Required | Required Prior to Start of Construction? | Action Days | Submittal Timing | Submittal Trigger Event | Compliance Status | Comments |
|----------------|------------|---------|------------------|--|--|--|-------------|------------------|-------------------------|-------------------|--------------------------------|
| WORKER SAFETY | 7 | | Y | The project owner shall place a barrier of sufficient strength and height at the eastern fence line of the project at the widened I-5 Right-of-Way so as to prevent a runaway car or semi-trailer truck from piercing the barrier and going over the edge and down into the power plant site. This barrier shall also serve to prevent line-of-sight viewing of the power plant site from the shoulder of I-5. In designing this barrier, the project owner shall consult with Caltrans and then submit a final plan to the CPM for review and approval. The project owner may also negotiate cost-sharing of this barrier with Caltrans and if the project owner chooses to do so, the cost-sharing contract with Caltrans shall be submitted to the CPM for review and approval. | At least 60 days prior to the start of I-5 widening activities that encroach onto the project site, the project owner shall submit a copy of the final plans for the barrier and any cost-sharing contract to the CPM for review and approval. | N | 60 | prior to | I-5 Widening | Ongoing | Dependent on CalTrans Progress |

Attachment M Additions to Compliance File

| |
|--|
| 2019 Additions to Compliance File |
| 1Q2019 Cylinder Gas Audit |
| 2Q2019 Cylinder Gas Audit |
| 3Q2019 Cylinder Gas Audit |
| 4Q2019 Cylinder Gas Audit |
| 1Q2019 Air Pollution Control District Rule 19.2 Report |
| 2Q2019 Air Pollution Control District Rule 19.2 Report |
| 3Q2019 Air Pollution Control District Rule 19.2 Report |
| 4Q2019 Air Pollution Control District Rule 19.2 Report |
| 1Q2019 EPA Electronic Data Report Feedback Report |
| 2Q2019 EPA Electronic Data Report Feedback Report |
| 3Q2019 EPA Electronic Data Report Feedback Report |
| 4Q2019 EPA Electronic Data Report Feedback Report |
| 1SA2019 EPA Part 60.7 Reports |
| 2SA2019 EPA Part 60.7 Reports |
| 2SA2019 Encina Wastewater Authority Semiannual |
| SMARTS Ad Hoc Report - 4 Storm Events |
| 2019 Annual SMARTS Report |
| 1Q2019 California Energy Commission Quarterly Report |
| 2Q2019 California Energy Commission Quarterly Report |
| 3Q2019 California Energy Commission Quarterly Report |
| 4Q2019 California Energy Commission Quarterly Report |
| Unit 6 Source Test and RATA Report |
| Unit 7 Source Test and RATA Report |
| Unit 8 Source Test and RATA Report |
| Unit 9 Source Test and RATA Report |
| Unit 10 Source Test and RATA Report |
| Annual Greenhouse Gas Submittal - EPA |
| Annual Greenhouse Gas Submittal - CARB |
| 2019 Hazardous Materials Business Plan |
| Department of Environmental Health Permit DEH2018-HUPFP-004698 |
| Encina Wastewater Permit 2405 |