DOCKETED	
Docket Number:	15-BSTD-02
Project Title:	Residential Compliance Manual and Documents
TN #:	232818-1
Document Title:	2016-CF2R-MCH-24e-BuildingEnvelopeAirLeakageWorksheet- RepeatedSinglePointTest-AutomaticMeterpdf
Description:	N/A
Filer:	Corrine Fishman
Organization:	California Energy Commission
Submitter Role:	Public Agency
Submission Date:	4/22/2020 9:24:15 AM
Docketed Date:	4/22/2020

STATE OF CALIFORNIA		
BUILDING LEAKAGE WORKSHEET		
CEC-CF2R-MCH-24-H (Revised 10/16)		

CERTIFICATE OF INSTALLATION

CALIFORNIA ENERGY COMMISSION

CF2R-MCH-24-H

 Building Leakage Worksheet
 (Page 1 of 3)

 Project Name:
 Enforcement Agency:
 Permit Number:

 Dwelling Address:
 City:
 Zip Code:

A. Bu	Iding Air Leakage – General Information	
01	Indoor Temperature During Test (°F)	
02	Outdoor Temperature During Test (°F)	
03	Blower Door Location	
04	Building Elevation (ft)	
05	Building Volume (ft ³)	
06	Date of the Diagnostic Test for this Dwelling	

B. Diagnostic Equipment Information						
01	01 Number of Manometers Used to Measure Home Pressurization				·O ·	
	02	03	0	4	05	06
	Manometer Make	Manometer Model	Mano Ser Num	rial	Manometer Calibration Date	Manometer Calibration Status
07	Number of Fans Used	to Pressurize Home	•			
	08	09		× 0	10	11
	Fan Make	Fan Moo	del	Fan S	erial Number	Fan Configuration (rings)
				2.0		
				5	~~~	

C. Env	elope Leakage Worksheet - Depressurization - MCH24e - Re	epeated Single Point Air Tightness Test With Automatic Meter
01	Time Average Period of Meter	.0.0 4
02	Blower Door Software Used for Calculations?	
	03	04
	Induced Building Pressure	Nominal CFM50
	CO' 'A' 07	
	The The Star	
05	Average Nominal CFM50	
Note:		
$\cdot \circ$	For multifamily, each dwelling unit must be tested individually a	nd shown to meet the leakage requirements. Depressurization of the
	adjacent dwelling units while conducting this test is not allowed	

D. Alti	D. Altitude and Temperature Correction		
01	Altitude Correction Factor		
02	Temperature Correction Factor		
03	Corrected CFM50		

STATE OF CALIFORNIA
BUILDING LEAKAGE WORKSHEET
CEC-CF2R-MCH-24-H (Revised 10/16)

CALIFORNIA ENERGY COMMISSION

CF2R-MCH-24-H

CERTIFICATE OF INSTALLATION (Page 2 of 3) **Building Leakage Worksheet** Project Name: Enforcement Agency: Permit Number: Dwelling Address: City: Zip Code:

E. Ac	E. Accuracy Adjustment		
01	Standard Deviation of Nominal CFM 50 Values Above		
02	Percent Uncertainty		
03	Accuracy Level		
04	Accuracy Adjustment Factor		
05	Adjusted CFM50 Depressurization		
05	(measured air leakage rate)		
06	Corrected CFM50 (from software)		
07	Percent Uncertainty @ 95% Confidence Level		
07	(from software)		
		×V A	

F. Envelope Leakage Worksheet - Pressurization - MCH24e - Repeated Single Point Air Tightness Test With Automatic Meter			
01	Time Average Period of Meter		
02	Blower Door Software Used for Calculations?		
	03	04	
	Induced Building Pressure	Nominal CFM50	
	λ.		
05	Average Nominal CFM50	.0.0	
Note:			

For multifamily, each dwelling unit must be tested individually and shown to meet the leakage requirements. Pressurization of the • adjacent dwelling units while conducting this test is not allowed.

~~

G. Alt	itude and Temperature Correction	.0.
01	Altitude Correction Factor	
02	Temperature Correction Factor	0
03	Corrected CFM50	

۰.

H. Ac	curacy Adjustment	
01	Standard Deviation of Nominal CFM 50 Values Above	
02	Percent Uncertainty	
03	Accuracy Level	
04	Accuracy Adjustment Factor	
05	Adjusted CFM50 Pressurization	
05	(measured air leakage rate)	
06	Corrected CFM50 (from software)	
07	Percent Uncertainty @ 95% Confidence Level	
07	(from software)	

94 10

STATE OF CALIFORNIA **BUILDING LEAKAGE WORKSHEET** CEC-CF2R-MCH-24-H (Revised 10/16)

CERTIFICATE OF INSTALLATION

CALIFORNIA ENERGY COMMISSION

CF2R-MCH-24-H (Page 3 of 3)

Building Leakage Worksheet		
Project Name:	Enforcement Agency:	Permit Number:
Dwelling Address:	City:	Zip Code:

DOCUMENTATION AUTHOR'S DECLARATION STATEMENT						
1. I certify that this Certificate of Installation documentation is accurate and complete.						
Documentation Author Name:	Documentation Author Signature:					
Documentation Author Company Name:	Date Signed:					
Address:	CEA/HERS Certification Identification (if applicable):					
City/State/Zip:	Phone:					
RESPONSIBLE PERSON'S DECLARATION STATEMENT		10				
I certify the following under penalty of perjury, under the laws of the Stat	e of California:					
1. The information provided on this Certificate of Installation is true an	d correct.	$X \sim X$				
2. I am either: a) a responsible person eligible under Division 3 of the B	usiness and Professions Code in the	applicable classification to accept				
responsibility for the system design, construction, or installation of f	eatures, materials, components, or r	manufactured devices for the scope				
of work identified on this Certificate of Installation and attest to the	declarations in this statement, or b)	I am an authorized representative				
of the responsible person and attest to the declarations in this state						
3. The constructed or installed features, materials, components or mar						
Installation conforms to all applicable codes and regulations and the installation conforms to the requirements given on the Certification						
Compliance, plans, and specifications approved by the enforcement						
4. I understand that a HERS rater will check the installation to verify co		nines the installation fails to comply,				
I am required to offer any necessary corrective action at no charge to						
5. I will ensure that a registered copy of this Certificate of Installation shall be posted, or made available with the building permit(s) issued fo						
the building, and made available to the enforcement agency for all applicable inspections. I understand that a registered copy of this						
Certificate of Installation is required to be included with the documentation the builder provides to the building owner at occupancy.						
Responsible Builder/Installer Name: Responsible Builder/Installer Signature:						
Company Name: (Installing Subcontractor or General Contractor or Builder/Owner) F	Position With Company (Title):					
Address:	SLB License:					
City/State/Zip: F	Phone:	Date Signed:				

Third Party Quality Control Program (TPQCP) Status:

Name of TPQCP (if applicable):

CF2R-MCH-24e-H User Instructions

Section A. Building Air Leakage – General Information

- 1. Enter the indoor temperature measured at the time that the building air leakage test was performed.
- 2. Enter the outdoor temperature measured at the time that the building air leakage test was performed.
- 3. Provide a brief description of the location where the blower door was installed for the test. (Examples: "front entry door on west side of house", "door between house and garage", "large window in family room")
- 4. Enter the building elevation; use the value for the closest city found in Joint Appendix JA2.2. Only elevations higher than 5,000 feet require an adjustment to the calculations.
- 5. This number is automatically pulled from the CF1R. It is used to calculate air changes.
- 6. Enter the date that the building leakage test data was collected.

Section B. Diagnostic Equipment Information

- 1. Enter the number of manometers used to measure the home pressurization. If more than one system is used, the fan flow numbers need to be manually added together, unless blower door software is used that will accommodate multiple fan systems running simultaneously.
- 2. Enter the make (brand) of the manometer used to collect the building air leakage data. (Examples: Retrotec, Energy Conservatory)
- 3. Enter the model of the manometer used to collect the building air leakage data. (Examples: DM-2 Mark II, DG700)
- 4. Enter the serial number of the manometer used to collect the building air leakage data.
- 5. Enter the most recent date that the manometer was calibrated by following manufacturer's calibration specifications.
- 6. This field is automatically filled. If the calibration date was more than 12 months prior to the test date entered in Row A.6 above, an error will appear.
- Enter the number of blower door fan systems required to run simultaneously to pressurize the home for the building air leakage test. If
 more than one system is used, the fan flow numbers need to be manually added together, unless blower door software is used that will
 accommodate multiple fan systems running simultaneously.
- 8. Enter the make (brand) of the fan used to collect the building air leakage data. (Examples: Retrotec, Energy Conservatory)
- 9. Enter the model of the fan used to collect the building air leakage data. (Examples: US1000, Q46, BD3, BD4)
- 10. Enter the serial number of the fan used to collect the building air leakage data.
- 11. Enter the fan configuration shown on the meter. This is sometimes referred to as "range configuration", "CONFIG" or "rings". (Examples: Open, A, B, C8)

Section C. Envelope Leakage (MCH24e) - Depressurization

- 1. Enter the Time Average Period used on the manometer during the DEPRESSURIZATION test. Must be at least 10 seconds.
- 2. If ASTM E779-10 compliant software is being used for the calculations, enter "yes" here. Otherwise, choose "no".

Note: A minimum of five and a maximum of nine data points are required for items C.3 and C.4 for this test.

- 3. Enter 5-9 Induced Building Pressure readings from the manometer (automatic baseline feature turned on). It should be close to -50 Pa, but no greater than -15 Pa.
- 4. Enter 5-9 Nominal CFM50 readings from the manometer.
- 5. This field is automatically calculated. The equation used to calculate this value in the field equals (C.4₁+C.4₂+ C.4₃+ C.4₄+ C.4₅+C.4₆+ C.4₇+ C.4₈+ C.4₉)/N or the number of tests = Average Nominal CFM50

Section D. Altitude and Temperature Correction

- 1. This field is automatically calculated. The equation used to calculate this value in the field equals:
 - a. If the elevation is less than or equal to 5,000 ft, then enter 1 as Altitude Correction in box D. 1.
 - b. If the elevation is greater than 5,000 ft, the Altitude Correction equation equals 1 + (0.000006 * elevation in feet).

Enter the Temperature Correction Factor from Table RA3.8-2 using the indoor and outdoor temperatures entered in Section A.

CERTIFICATE OF INSTALLATION – USER INSTRUCTIONS

Building Leakage Worksheet – MCH-24e

Table RA3.8-2 Temperature Correction Factors for Depressurization Testing- Calculated according to ASTM E779-10

•		Inside Temperature (F)								
		50	55	60	65	70	75	80	85	90
Outside Temp (F)	-20	1.062	1.072	1.081	1.090	1.099	1.108	1.117	1.127	1.136
	-15	1.056	1.066	1.075	1.084	1.093	1.102	1.111	1.120	1.129
	-10	1.051	1.060	1.069	1.078	1.087	1.096	1.105	1.114	1.123
	-5	1.045	1.054	1.063	1.072	1.081	1.090	1.099	1.108	1.117
	0	1.039	1.048	1.057	1.066	1.075	1.084	1.093	1.102	1.111
	5	1.033	1.042	1.051	1.060	1.069	1.078	1.087	1.096	1.105
	10	1.028	1.037	1.046	1.055	1.064	1.072	1.081	1.090	1.099
	15	1.023	1.031	1.040	1.049	1.058	1.067	1.076	1.084	1.093
	20	1.017	1.026	1.035	1.044	1.052	1.061	1.070	1.079	1.087
	25	1.012	1.021	1.029	1.038	1.047	1.056	1.064	1.073	1.082
	30	1.007	1.015	1.024	1.033	1.041	1.050	1.059	1.067	1.076
	35	1.002	1.010	1.019	1.028	1.036	1.045	1.054	1.062	1.071
	40	0.997	1.005	1.014	1.023	1.031	1.040	1.048	1.057	1.065
	45	0.992	1.000	1.009	1.017	1.026	1.035	1.043	1.051	1.060
	50	0.987	0.995	1.004	1.012	1.021	1.029	1.038	1.046	1.055
	55	0.982	0.990	0.999	1.008	1.016	1.024	1.033	1.041	1.050
	60	0.997	0.986	0.994	1.003	1.011	1.019	1.028	1.036	1.045
	65	0.973	0.981	0.989	0.998	1.006	1.015	1.023	1.031	1.040
	70	0.968	0.976	0.985	0.993	1.001	1.010	1.018	1.026	1.035
	75	0.963	0.972	0.980	0.988	0.997	1.005	1.013	1.022	1.030
	80	0.959	0.967	0.976	0.984	0.992	1.000	1.009	1.017	1.025
	85	0.955	0.963	0.971	0.979	0.988	0.996	1.004	1.012	1.020
	90	0.950	0.958	0.967	0.975	0.983	0.991	0.999	1.008	1.016
	95	0.946	0.954	0.962	0.970	0.979	0.987	0.995	1.003	1.011
	100	0.942	0.950	0.958	0.966	0.970	0.982	0.990	0.998	1.007
	105	0.938	0.946	0.954	0.962	0.970	0.978	0.986	0.994	1.002
	110	0.933	0.942	0.950	0.952	0.966	0.974	0.982	0.990	0.998

3. This field is automatically calculated. The equation used to calculate this value in the field equals to the product of C.5 * D.1 * D.2.

Section E. Accuracy Adjustment

- This field is automatically calculated. It is the Standard Deviation of the Nominal CFM50 values from Rows C.4₁ through C.4₉. The equation used to calculate this value in the field equals the square root of {[(C.5- C.4₁)²+(C.5- C.4₂)²+(C.5- C.4₃)²+(C.5- C.4₄)²+(C.5- C.4₅)²+(C.5- C.4₆)²+(C.5- C.4₇)²+(C.5- C.4₈)²+(C.5- C.4₉)²+(C.5- C.4₉)²+(
- 2. This field is automatically calculated. It is the Percent Uncertainty and the equation used to calculate this value in the field equals {[(E.1/ square root N or the number of tests)x t-statistic look up from table RA 3.8-1]/D.3 Corrected CFM50} = Percent Uncertainty.

Tuble 3.8-1 Frecision Oncertainty. Values of t-statistic					
Number of Readings	t-statistic				
5	2.78				
6	2.57				
7	2.45				
8	2.37				
9	2.31				

Table 3.8-1 Precision U	Uncertainty:	Values o	f t-statistic
-------------------------	--------------	----------	---------------

- . This field is automatically calculated. The equation used to calculate this value in the field equals:
 - a. If the Percent Uncertainty in E.2 \leq 10, then enter "standard" as Accuracy Level in box E. 3.
 - b. If the Percent Uncertainty in E.2 > 10, then enter "reduced" as Accuracy Level in box E. 3.
- 4. This field is automatically calculated. The equation used to calculate this value in the field equals:
 - a. If the Accuracy Level E.3 = Standard, then enter 1 as Accuracy Adjustment Factor in box E.4.
 - b. If the Accuracy Level E.3 = Reduced, Accuracy Adjustment Factor equation equals 1+(E.2/100).
- 5. This field is automatically calculated. The equation used to calculate this value in the field equals the D.3 * E.4 = Adjusted CFM50.
- 6. Enter the Corrected CFM50 from manometer software.
- 7. Enter the Percent Uncertainty from manometer software.

CERTIFICATE OF INSTALLATION – USER INSTRUCTIONSCF2R-MCH-24-HBuilding Leakage Worksheet – MCH-24e(Page 3 of 4)

Section F. Envelope Leakage (MCH24e) - Pressurization

- 1. Enter the Time Average Period used on the manometer during the PRESSURIZATION test. Must be at least 10 seconds.
- 2. If ASTM E779-10 compliant software is being used for the calculations, enter "yes" here. Otherwise, choose "no".

Note: A minimum of five and a maximum of nine data points are required for items F.3 and F.4 for this test.

- 3. Enter 5-9 Induced Building Pressure readings from the manometer (automatic baseline feature turned on). It should be close to 50 Pa, but no less than 15 Pa.
- 4. Enter 5-9 Nominal CFM50 readings from the manometer.
- 5. This field is automatically calculated. The equation used to calculate this value in the field equals (F.4₁+F.4₂+ F.4₃+ F.4₄+ F.4₅+F.4₆+ F.4₇+ F.4₈+ F.4₉)/N or the number of tests = Average Nominal CFM50.

Section G. Altitude and Temperature Correction

- 1. This field is automatically calculated. The equation used to calculate this value in the field equals:
 - c. If the elevation is less than or equal to 5,000 ft, then enter 1 as Altitude Correction in box G. 1.
 - d. If the elevation is greater than 5,000 ft, the Altitude Correction equation equals 1 + (0.000006 * elevation in feet).
- 2. Enter the Temperature Correction Factor from Table RA3.8-3 using the indoor and outdoor temperatures entered in Section A.

Table RA3.8-3 Temperature Correction Factors for Pressurization Testing- Calculated according to ASTM E779-10

		Inside Temperature (F)								
		50	55	60	65	70	75	80	85	90
	-20	0.865	0.861	0.857	0.853	0.849	0.845	0.841	0.837	0.833
	-15	0.874	0.870	0.866	0.862	0.858	0.854	0.850	0.846	0.842
	-10	0.883	0.879	0.874	0.870	0.866	0.862	0.858	0.854	0.850
	-5	0.892	0.887	0.883	0.879	0.875	0.871	0.867	0.863	0.859
	0	0.900	0.896	0.892	0.887	0.883	0.879	0.875	0.871	0.867
	5	0.909	0.905	0.900	0.896	0.892	0.888	0.883	0.879	0.875
	10	0.918	0.913	0.909	0.905	0.900	0.896	0.892	0.888	0.884
	15	0.927	0.922	0.918	0.913	0.909	0.905	0.900	0.896	0.892
	20	0.935	0.931	0.926	0.922	09.17	0.913	0.909	0.905	0.900
	25	0.944	0.939	0.935	0.930	0.926	0.922	0.917	0.913	0.909
	30	0.952	0.948	0.943	0.939	0.934	0.930	0.926	0.921	0.917
4	35	0.961	0.956	0.952	0.947	0.943	0.938	0.934	0.930	0.926
	40	0.970	0.965	0.960	0.956	0.951	0.947	0.942	0.938	0.934
Outside Temp (F)	45	0.978	0.974	0.961	0.964	0.960	0.955	0.951	0.946	0.942
-0	50	0.987	0.982	0.977	0.973	0.968	0.963	0.959	0.955	0.950
	55	0.995	0.990	0.986	0.981	0.976	0.972	0.967	0.963	0.958
1 1 1	60	1.004	0.999	0.994	0.998	0.985	0.980	0.976	0.971	0.967
11	65	1.012	1.008	1.003	0.998	0.993	0.988	0.984	0.979	0.975
\cap	70	1.021	1.016	1.011	1.006	1.001	0.997	0.992	0.988	0.983
	75	1.029	1.024	1.019	1.015	1.010	1.005	1.000	0.996	0.991
	80	1.038	1.033	1.028	1.023	1.018	1.013	1.009	1.004	0.999
	85	1.046	1.041	1.036	1.031	1.026	1.022	1.017	1.012	1.008
10×	90	1.055	1.050	1.045	1.040	1.035	1.030	1.025	1.020	1.016
	95	1.063	1.058	1.053	1.048	1.043	1.038	1.033	1.028	1.024
	100	1.072	1.066	1.061	1.056	1.051	1.046	1.041	1.037	1.032
	105	1.080	1.075	1.070	1.064	1.059	1.054	1.050	1.045	1.040
	110	1.088	1.083	1.078	1.073	1.068	1.063	1.058	1.053	1.048

3. This field is automatically calculated. The equation used to calculate this value in the field equals to the product of F.5 * G.1 * G.2.

Section H. Accuracy Adjustment

- This field is automatically calculated. It is the Standard Deviation of the Nominal CFM50 values from Rows F.4₁ through F.4₉. The equation used to calculate this value in the field equals the square root of {[(F.5- F.4₁)²+(F.5- F.4₂)²+(F.5- F.4₃)²+(F.5- F.4₄)²+(F.5- F.4₅)²+(F.5- F.4)²+(F.5- F.4)+
- 2. This field is automatically calculated. It is the Percent Uncertainty and the equation used to calculate this value in the field equals {[(H.1/ square root N or the number of tests)x t-statistic look up from table RA 3.8-1]/G.3 Corrected CFM50} = Percent Uncertainty.

CERTIFICATE OF INSTALLATION – USER INSTRUCTIONS

(Page 4 of 4

Table 3.8-1 Precision Oncertainty. Values of t-statistic						
Number of Readings	t-statistic					
5	2.78					
6	2.57					
7	2.45					
8	2.37					
9	2.31					

Table 2.9.1 Practicion Uncortainty: Values of t statistic

- This field is automatically calculated. The equation used to calculate this value in the field equals: 3.
 - c. If the Percent Uncertainty in $H.2 \le 10$, then enter "standard" as Accuracy Level in box H. 3.
 - d. If the Percent Uncertainty in H.2 > 10, then enter "reduced" as Accuracy Level in box H. 3.
- This field is automatically calculated. The equation used to calculate this value in the field equals: 4.
- This field is automatically calculated. The equation used to calculate this value in the field equals the G.3 * H.4 = Adjusted CFM50.