

DOCKETED

| | |
|-------------------------|---|
| Docket Number: | 15-BSTD-02 |
| Project Title: | Residential Compliance Manual and Documents |
| TN #: | 232818-24 |
| Document Title: | 2016-CF2R-MCH-24b-BuildingEnvelopeAirLeakageWorksheet-SinglePointTest-AutomaticMeterpdf |
| Description: | N/A |
| Filer: | Corrine Fishman |
| Organization: | California Energy Commission |
| Submitter Role: | Public Agency |
| Submission Date: | 4/22/2020 9:24:16 AM |
| Docketed Date: | 4/22/2020 |

BUILDING LEAKAGE WORKSHEET

CEC-CF2R-MCH-24-H (Revised 10/16)

CALIFORNIA ENERGY COMMISSION



| | | |
|-----------------------------|---------------------|----------------|
| CERTIFICATE OF INSTALLATION | | CF2R-MCH-24-H |
| Building Leakage Worksheet | | (Page 1 of 3) |
| Project Name: | Enforcement Agency: | Permit Number: |
| Dwelling Address: | City: | Zip Code: |

A. Building Air Leakage - General Information

| | | |
|----|---|--|
| 01 | Indoor Temperature During Test (°F) | |
| 02 | Outdoor Temperature During Test (°F) | |
| 03 | Blower Door Location | |
| 04 | Building Elevation (ft) | |
| 05 | Building Volume (ft ³) | |
| 06 | Date of the Diagnostic Test for this Dwelling | |

B. Diagnostic Equipment Information

| | | | | |
|----------------|--|-------------------------|----------------------------|------------------------------|
| 01 | Number of Manometers Used to Measure Home Pressurization | | | |
| 02 | 03 | 04 | 05 | 06 |
| Manometer Make | Manometer Model | Manometer Serial Number | Manometer Calibration Date | Manometer Calibration Status |
| | | | | |
| 07 | Number of Fans Used to Pressurize Home | | | |
| 08 | 09 | 10 | 11 | |
| Fan Make | Fan Model | Fan Serial Number | Fan Configuration (rings) | |
| | | | | |

C. Envelope Leakage Worksheet - Depressurization - MCH24b - Single Point Air Tightness Test With Automatic Meter

| | | |
|----|--|--|
| 01 | Time Average Period of Meter | |
| 02 | Baseline Building Pressure Reading #1 | |
| 03 | Baseline Building Pressure Reading #2 | |
| 04 | Baseline Building Pressure Reading #3 | |
| 05 | Baseline Building Pressure Reading #4 | |
| 06 | Baseline Building Pressure Reading #5 | |
| 07 | Baseline Range | |
| 08 | Accuracy Level | |
| 09 | Average Baseline Building Pressure Reading | |
| 10 | Pre-test Baseline Building Pressure | |
| 11 | Induced Building Pressure from Manometer | |
| 12 | Induced Building Pressure Check | |
| 13 | Nominal CFM50 | |

Note:

- For multifamily, each dwelling unit must be tested individually and shown to meet the leakage requirements. Depressurization of the adjacent dwelling units while conducting this test is not allowed.

D. Altitude and Temperature Correction

| | | |
|----|-------------------------------|--|
| 01 | Altitude Correction Factor | |
| 02 | Temperature Correction Factor | |
| 03 | Corrected CFM50 | |

E. Accuracy Adjustment

| | | |
|----|---|--|
| 01 | Accuracy Adjustment Factor | |
| 02 | Adjusted CFM50 Depressurization (measured air leakage rate) | |

BUILDING LEAKAGE WORKSHEET

CEC-CF2R-MCH-24-H (Revised 10/16)

CALIFORNIA ENERGY COMMISSION



| | | |
|-----------------------------|---------------------|----------------|
| CERTIFICATE OF INSTALLATION | | CF2R-MCH-24-H |
| Building Leakage Worksheet | | (Page 2 of 3) |
| Project Name: | Enforcement Agency: | Permit Number: |
| Dwelling Address: | City: | Zip Code: |

F. Envelope Leakage Worksheet - Pressurization - MCH24b - Single Point Air Tightness Test With Automatic Meter

| | | |
|----|--|--|
| 01 | Time Average Period of Meter | |
| 02 | Baseline Building Pressure Reading #1 | |
| 03 | Baseline Building Pressure Reading #2 | |
| 04 | Baseline Building Pressure Reading #3 | |
| 05 | Baseline Building Pressure Reading #4 | |
| 06 | Baseline Building Pressure Reading #5 | |
| 07 | Baseline Range | |
| 08 | Accuracy Level | |
| 09 | Average Baseline Building Pressure Reading | |
| 10 | Pre-test Baseline Building Pressure | |
| 11 | Induced Building Pressure from Manometer | |
| 12 | Induced Building Pressure Check | |
| 13 | Nominal CFM50 | |

Note:

- For multifamily, each dwelling unit must be tested individually and shown to meet the leakage requirements. Pressurization of the adjacent dwelling units while conducting this test is not allowed.

G. Altitude and Temperature Correction

| | | |
|----|-------------------------------|--|
| 01 | Altitude Correction Factor | |
| 02 | Temperature Correction Factor | |
| 03 | Corrected CFM50 | |

H. Accuracy Adjustment

| | | |
|----|---|--|
| 01 | Accuracy Adjustment Factor | |
| 02 | Adjusted CFM50 Pressurization (measured air leakage rate) | |

BUILDING LEAKAGE WORKSHEET

CEC-CF2R-MCH-24-H (Revised 10/16)

CALIFORNIA ENERGY COMMISSION



| | | |
|-----------------------------|---------------------|----------------|
| CERTIFICATE OF INSTALLATION | | CF2R-MCH-24-H |
| Building Leakage Worksheet | | (Page 3 of 3) |
| Project Name: | Enforcement Agency: | Permit Number: |
| Dwelling Address: | City: | Zip Code: |

DOCUMENTATION AUTHOR'S DECLARATION STATEMENT

1. I certify that this Certificate of Installation documentation is accurate and complete.

| | |
|------------------------------------|--|
| Documentation Author Name: | Documentation Author Signature: |
| Documentation Author Company Name: | Date Signed: |
| Address: | CEA/HERS Certification Identification (if applicable): |
| City/State/Zip: | Phone: |

RESPONSIBLE PERSON'S DECLARATION STATEMENT

I certify the following under penalty of perjury, under the laws of the State of California:

- The information provided on this Certificate of Installation is true and correct.
- I am either: a) a responsible person eligible under Division 3 of the Business and Professions Code in the applicable classification to accept responsibility for the system design, construction, or installation of features, materials, components, or manufactured devices for the scope of work identified on this Certificate of Installation and attest to the declarations in this statement, or b) I am an authorized representative of the responsible person and attest to the declarations in this statement on the responsible person's behalf.
- The constructed or installed features, materials, components or manufactured devices (the installation) identified on this Certificate of Installation conforms to all applicable codes and regulations and the installation conforms to the requirements given on the Certificate of Compliance, plans, and specifications approved by the enforcement agency.
- I understand that a HERS rater will check the installation to verify compliance and if such checking determines the installation fails to comply, I am required to offer any necessary corrective action at no charge to the building owner.
- I will ensure that a registered copy of this Certificate of Installation shall be posted, or made available with the building permit(s) issued for the building, and made available to the enforcement agency for all applicable inspections. I understand that a registered copy of this Certificate of Installation is required to be included with the documentation the builder provides to the building owner at occupancy.

| | | |
|---|--|--------------|
| Responsible Builder/Installer Name: | Responsible Builder/Installer Signature: | |
| Company Name: (Installing Subcontractor or General Contractor or Builder/Owner) | Position With Company (Title): | |
| Address: | CSLB License: | |
| City/State/Zip: | Phone: | Date Signed: |
| Third Party Quality Control Program (TPQCP) Status: | Name of TPQCP (if applicable): | |

CF2R-MCH-24b-H User Instructions**Section A. Building Air Leakage - General Information**

1. Enter the indoor temperature measured at the time that the building air leakage test was performed.
2. Enter the outdoor temperature measured at the time that the building air leakage test was performed.
3. Provide a brief description of the location where the blower door was installed for the test. (Examples: "front entry door on west side of house", "door between house and garage", "large window in family room")
4. Enter the building elevation; use the value for the closest city found in Joint Appendix JA2.2. Only elevations higher than 5,000 feet require an adjustment to the calculations.
5. This number is automatically pulled from the CF1R. It is used to calculate air changes.
6. Enter the date that the building leakage test data was collected.

Section B. Diagnostic Equipment Information

1. Enter the number of manometers used to measure the home pressurization. If more than one system is used, the fan flow numbers need to be manually added together, unless blower door software is used that will accommodate multiple fan systems running simultaneously.
2. Enter the make (brand) of the manometer used to collect the building air leakage data. (Examples: Retrotec, Energy Conservatory)
3. Enter the model of the manometer used to collect the building air leakage data. (Examples: DM-2 Mark II, DG700)
4. Enter the serial number of the manometer used to collect the building air leakage data.
5. Enter the most recent date that the manometer was calibrated by following manufacturer's calibration specifications.
6. This field is automatically filled. If the calibration date was more than 12 months prior to the test date entered in Row A.6 above, an error will appear.
7. Enter the number of blower door fan systems required to run simultaneously to pressurize the home for the building air leakage test. If more than one system is used, the fan flow numbers need to be manually added together, unless blower door software is used that will accommodate multiple fan systems running simultaneously.
8. Enter the make (brand) of the fan used to collect the building air leakage data. (Examples: Retrotec, Energy Conservatory)
9. Enter the model of the fan used to collect the building air leakage data. (Examples: US1000, Q46, BD3, BD4)
10. Enter the serial number of the fan used to collect the building air leakage data.
11. Enter the fan configuration shown on the meter. This is sometimes referred to as "range configuration", "CONFIG" or "rings". (Examples: Open, A, B, C8)

Section C. Envelope Leakage Test (MCH24b) – Depressurization

1. Enter the Time Average Period used on the manometer during the DEPRESSURIZATION test. Must be at least 10 seconds.
2. Enter the first of five baseline building pressure readings (Resolution of 0.1 Pa).
3. Enter the second of five baseline building pressure readings (Resolution of 0.1 Pa).
4. Enter the third of five baseline building pressure readings (Resolution of 0.1 Pa).
5. Enter the fourth of five baseline building pressure readings (Resolution of 0.1 Pa).
6. Enter the fifth of five baseline building pressure readings (Resolution of 0.1 Pa).
7. This field is automatically calculated. The Baseline Range is the largest value of the five baseline readings minus the smallest value of the five baseline readings.
8. This field is automatically calculated. "Standard" is when the baseline range is less than 5 Pa; "Reduced" is when the baseline range is between 5 and 10 Pa (inclusive). If the baseline range is greater than 10 you must use a multi-point procedure.
9. This field is automatically calculated. Average Baseline Building Pressure Reading is simply the average of the five baseline readings.
10. Enter the Pre-test Baseline Building Pressure. The protocols allow the average to be used or a newly measured number can be used.
11. Enter the Induced Building Pressure straight from the manometer. All blower door induced pressures for the depressurization tests are to be negative relative to outside.
12. This field is automatically calculated. A check is performed to make sure that a pressure of at least -15 Pa was achieved. If not, the Single Point Test may not be used.
13. Enter the Nominal CFM50 fan flow from the manometer. The meter should be set to automatically adjust to -50 Pa (@50 setting). All blower door induced pressures for the depressurization tests are to be negative relative to outside.

Section D. Altitude and Temperature Correction

1. This field is automatically calculated. The equation used to calculate this value in the field equals:
 - a. If the elevation is less than or equal to 5,000 ft, the Altitude Correction Factor is 1 (no adjustment).
 - b. If the elevation is greater than 5,000 ft, the Altitude Correction equation equals $1 + (0.000006 * \text{elevation in feet})$.
2. Enter the Temperature Correction Factor from Table RA3.8-2 using the indoor and outdoor temperatures entered in Section A.

Table RA3.8-2 Temperature Correction Factors for Depressurization Testing- Calculated according to ASTM E779-10

| Outside Temp (F) | Inside Temperature (F) | | | | | | | | | |
|------------------|------------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| | 50 | 55 | 60 | 65 | 70 | 75 | 80 | 85 | 90 | 95 |
| -20 | 1.062 | 1.072 | 1.081 | 1.090 | 1.099 | 1.108 | 1.117 | 1.127 | 1.136 | 1.145 |
| -15 | 1.056 | 1.066 | 1.075 | 1.084 | 1.093 | 1.102 | 1.111 | 1.120 | 1.129 | 1.138 |
| -10 | 1.051 | 1.060 | 1.069 | 1.078 | 1.087 | 1.096 | 1.105 | 1.114 | 1.123 | 1.132 |
| -5 | 1.045 | 1.054 | 1.063 | 1.072 | 1.081 | 1.090 | 1.099 | 1.108 | 1.117 | 1.126 |
| 0 | 1.039 | 1.048 | 1.057 | 1.066 | 1.075 | 1.084 | 1.093 | 1.102 | 1.111 | 1.120 |
| 5 | 1.033 | 1.042 | 1.051 | 1.060 | 1.069 | 1.078 | 1.087 | 1.096 | 1.105 | 1.114 |
| 10 | 1.028 | 1.037 | 1.046 | 1.055 | 1.064 | 1.072 | 1.081 | 1.090 | 1.099 | 1.108 |
| 15 | 1.023 | 1.031 | 1.040 | 1.049 | 1.058 | 1.067 | 1.076 | 1.084 | 1.093 | 1.102 |
| 20 | 1.017 | 1.026 | 1.035 | 1.044 | 1.052 | 1.061 | 1.070 | 1.079 | 1.087 | 1.096 |
| 25 | 1.012 | 1.021 | 1.029 | 1.038 | 1.047 | 1.056 | 1.064 | 1.073 | 1.082 | 1.091 |
| 30 | 1.007 | 1.015 | 1.024 | 1.033 | 1.041 | 1.050 | 1.059 | 1.067 | 1.076 | 1.085 |
| 35 | 1.002 | 1.010 | 1.019 | 1.028 | 1.036 | 1.045 | 1.054 | 1.062 | 1.071 | 1.080 |
| 40 | 0.997 | 1.005 | 1.014 | 1.023 | 1.031 | 1.040 | 1.048 | 1.057 | 1.065 | 1.074 |
| 45 | 0.992 | 1.000 | 1.009 | 1.017 | 1.026 | 1.035 | 1.043 | 1.051 | 1.060 | 1.069 |
| 50 | 0.987 | 0.995 | 1.004 | 1.012 | 1.021 | 1.029 | 1.038 | 1.046 | 1.055 | 1.064 |
| 55 | 0.982 | 0.990 | 0.999 | 1.008 | 1.016 | 1.024 | 1.033 | 1.041 | 1.050 | 1.059 |
| 60 | 0.977 | 0.986 | 0.994 | 1.003 | 1.011 | 1.019 | 1.028 | 1.036 | 1.045 | 1.054 |
| 65 | 0.973 | 0.981 | 0.989 | 0.998 | 1.006 | 1.015 | 1.023 | 1.031 | 1.039 | 1.048 |
| 70 | 0.968 | 0.976 | 0.985 | 0.993 | 1.001 | 1.010 | 1.018 | 1.026 | 1.035 | 1.043 |
| 75 | 0.963 | 0.972 | 0.980 | 0.988 | 0.997 | 1.005 | 1.013 | 1.022 | 1.030 | 1.039 |
| 80 | 0.959 | 0.967 | 0.976 | 0.984 | 0.992 | 1.000 | 1.009 | 1.017 | 1.025 | 1.034 |
| 85 | 0.955 | 0.963 | 0.971 | 0.979 | 0.988 | 0.996 | 1.004 | 1.012 | 1.020 | 1.029 |
| 90 | 0.950 | 0.958 | 0.967 | 0.975 | 0.983 | 0.991 | 0.999 | 1.008 | 1.016 | 1.025 |
| 95 | 0.946 | 0.954 | 0.962 | 0.970 | 0.979 | 0.987 | 0.995 | 1.003 | 1.011 | 1.020 |
| 100 | 0.942 | 0.950 | 0.958 | 0.966 | 0.974 | 0.982 | 0.990 | 0.998 | 1.007 | 1.015 |
| 105 | 0.938 | 0.946 | 0.954 | 0.962 | 0.970 | 0.978 | 0.986 | 0.994 | 1.002 | 1.011 |
| 110 | 0.933 | 0.942 | 0.950 | 0.952 | 0.966 | 0.974 | 0.982 | 0.990 | 0.998 | 1.007 |

- This field is automatically calculated. The Corrected CFM50 is the Nominal CFM50 from Section C multiplied by the Altitude and Temperature Correction Factors.

Section E. Accuracy Adjustment

- This field is automatically calculated when using the online form:
 - If the Accuracy Level from Section C is "Standard", the Accuracy Adjustment will be 1 (no adjustment).
 - If the Accuracy Level from Section C is "Reduced", Accuracy Adjustment equation equals $1+0.1*[50/(\text{Unadjusted Building Pressure} - \text{Pretest Baseline Building Pressure})]$.
- This field is automatically calculated. The Adjusted CFM50 is the Corrected CFM50 multiplied by the Accuracy Adjustment Factor.

Section F. Envelope Leakage (MCH24b) – Pressurization

- Enter the Time Average Period used on the manometer during the PRESSURIZATION test. Must be at least 10 seconds.
- Enter the first of five baseline building pressure readings (Resolution of 0.1 Pa).
- Enter the second of five baseline building pressure readings (Resolution of 0.1 Pa).
- Enter the third of five baseline building pressure readings (Resolution of 0.1 Pa).
- Enter the fourth of five baseline building pressure readings (Resolution of 0.1 Pa).
- Enter the fifth of five baseline building pressure readings (Resolution of 0.1 Pa).
- This field is automatically calculated. The Baseline Range is the largest value of the five baseline readings minus the smallest value of the five baseline readings.
- This field is automatically calculated. "Standard" is when the baseline range is less than 5 Pa; "Reduced" is when the baseline range is between 5 and 10 Pa (inclusive). If the baseline range is greater than 10 you must use a multi-point procedure.
- This field is automatically calculated. Average Baseline Building Pressure Reading is simply the average of the five baseline readings.
- Enter the Pre-Test Baseline Building Pressure. The protocols allow the average to be used or a newly measured number can be used.
- Enter the Induced Building Pressure straight from the manometer. All blower door induced pressures for the pressurization tests are to be positive relative to outside.
- This field is automatically calculated. A check is performed to make sure that a pressure of at least 15 Pa was achieved. If not, the Single Point Test may not be used.
- Enter the Nominal CFM50 fan flow from the manometer. The meter should be set to automatically adjust to 50 Pa (@50 setting). All blower door induced pressures for the pressurization test are to be positive relative to outside.

Section G. Altitude and Temperature Correction

1. This field is automatically calculated. The equation used to calculate this value in the field equals:
 - c. If the elevation is less than or equal to 5,000 ft, the Altitude Correction Factor is 1 (no adjustment).
 - d. If the elevation is greater than 5,000 ft, the Altitude Correction equation equals $1 + (0.000006 * \text{elevation in feet})$
2. Enter the Temperature Correction Factor from Table RA3.8-3 using the indoor and outdoor temperatures entered in Section A.

Table RA3.8-3 Temperature Correction Factors for Pressurization Testing- Calculated according to ASTM E779-10

| | Inside Temperature (F) | | | | | | | | | |
|------------------|------------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| | 50 | 55 | 60 | 65 | 70 | 75 | 80 | 85 | 90 | |
| Outside Temp (F) | -20 | 0.865 | 0.861 | 0.857 | 0.853 | 0.849 | 0.845 | 0.841 | 0.837 | 0.833 |
| | -15 | 0.874 | 0.870 | 0.866 | 0.862 | 0.858 | 0.854 | 0.850 | 0.846 | 0.842 |
| | -10 | 0.883 | 0.879 | 0.874 | 0.870 | 0.866 | 0.862 | 0.858 | 0.854 | 0.850 |
| | -5 | 0.892 | 0.887 | 0.883 | 0.879 | 0.875 | 0.871 | 0.867 | 0.863 | 0.859 |
| | 0 | 0.900 | 0.896 | 0.892 | 0.887 | 0.883 | 0.879 | 0.875 | 0.871 | 0.867 |
| | 5 | 0.909 | 0.905 | 0.900 | 0.896 | 0.892 | 0.888 | 0.883 | 0.879 | 0.875 |
| | 10 | 0.918 | 0.913 | 0.909 | 0.905 | 0.900 | 0.896 | 0.892 | 0.888 | 0.884 |
| | 15 | 0.927 | 0.922 | 0.918 | 0.913 | 0.909 | 0.905 | 0.900 | 0.896 | 0.892 |
| | 20 | 0.935 | 0.931 | 0.926 | 0.922 | 0.917 | 0.913 | 0.909 | 0.905 | 0.900 |
| | 25 | 0.944 | 0.939 | 0.935 | 0.930 | 0.926 | 0.922 | 0.917 | 0.913 | 0.909 |
| | 30 | 0.952 | 0.948 | 0.943 | 0.939 | 0.934 | 0.930 | 0.926 | 0.921 | 0.917 |
| | 35 | 0.961 | 0.956 | 0.952 | 0.947 | 0.943 | 0.938 | 0.934 | 0.930 | 0.926 |
| | 40 | 0.970 | 0.965 | 0.960 | 0.956 | 0.951 | 0.947 | 0.942 | 0.938 | 0.934 |
| | 45 | 0.978 | 0.974 | 0.961 | 0.964 | 0.960 | 0.955 | 0.951 | 0.946 | 0.942 |
| | 50 | 0.987 | 0.982 | 0.977 | 0.973 | 0.968 | 0.963 | 0.959 | 0.955 | 0.950 |
| | 55 | 0.995 | 0.990 | 0.986 | 0.981 | 0.976 | 0.972 | 0.967 | 0.963 | 0.958 |
| | 60 | 1.004 | 0.999 | 0.994 | 0.998 | 0.985 | 0.980 | 0.976 | 0.971 | 0.967 |
| | 65 | 1.012 | 1.008 | 1.003 | 0.998 | 0.993 | 0.988 | 0.984 | 0.979 | 0.975 |
| | 70 | 1.021 | 1.016 | 1.011 | 1.006 | 1.001 | 0.997 | 0.992 | 0.988 | 0.983 |
| | 75 | 1.029 | 1.024 | 1.019 | 1.015 | 1.010 | 1.005 | 1.000 | 0.996 | 0.991 |
| | 80 | 1.038 | 1.033 | 1.028 | 1.023 | 1.018 | 1.013 | 1.009 | 1.004 | 0.999 |
| 85 | 1.046 | 1.041 | 1.036 | 1.031 | 1.026 | 1.022 | 1.017 | 1.012 | 1.008 | |
| 90 | 1.055 | 1.050 | 1.045 | 1.040 | 1.035 | 1.030 | 1.025 | 1.020 | 1.016 | |
| 95 | 1.063 | 1.058 | 1.053 | 1.048 | 1.043 | 1.038 | 1.033 | 1.028 | 1.024 | |
| 100 | 1.072 | 1.066 | 1.061 | 1.056 | 1.051 | 1.046 | 1.041 | 1.037 | 1.032 | |
| 105 | 1.080 | 1.075 | 1.070 | 1.064 | 1.059 | 1.054 | 1.050 | 1.045 | 1.040 | |
| 110 | 1.088 | 1.083 | 1.078 | 1.073 | 1.068 | 1.063 | 1.058 | 1.053 | 1.048 | |

3. This field is automatically calculated. The Corrected CFM50 is the Nominal CFM50 from Section F multiplied by the Altitude and Temperature Correction Factors.

Section H. Accuracy Adjustment

1. This field is automatically calculated:
 - c. If the Accuracy Level from Section F is "Standard", the Accuracy Adjustment will be 1 (no adjustment)
 - d. If the Accuracy Level from Section F is "Reduced", Accuracy Adjustment equation equals $1+0.1*[50/(\text{Unadjusted Building Pressure} - \text{Pretest Baseline Building Pressure})]$.
2. This field is automatically calculated. The Adjusted CFM50 is the Corrected CFM50 multiplied by the Accuracy Adjustment Factor.