

DOCKETED

Docket Number:	01-AFC-25C
Project Title:	Malburg Generating Station-Compliance
TN #:	248600
Document Title:	Malburg Generating Station Annual Compliance Report 2022
Description:	N/A
Filer:	Elyse Engel
Organization:	Jacobs Engineering Group Inc.
Submitter Role:	Applicant
Submission Date:	1/30/2023 10:45:04 AM
Docketed Date:	1/30/2023



4305 Santa Fe Avenue, Vernon, California 90058
Telephone (323) 583-8811

January 30, 2023

Dr. Anwar Ali
Compliance Project Manager
Siting, Transmission and Environmental Protection Division
Compliance Monitoring and Enforcement Office
California Energy Commission
715 P Street
Sacramento, CA 95814
anwar.ali@energy.ca.gov

Subject: COM-8: 2022 Annual Compliance Report
January 1, 2022 through December 31, 2022
Malburg Generating Station (01-AFC-25C)

Dr. Ali,

Attached please find the 2022 Annual Compliance Report for the Malburg Generating Station (01-AFC-25C), compiled in accordance with Condition of Certification COM-8 of the Final Commission Decision for the Malburg Generating Station (TN #28746), as most recently amended on June 20, 2019 by the Errata to Staff Analysis of Petition to Amend the Final Commission Decision (TN #228444). Documents required by specific conditions are provided as attachments to this Annual Compliance Report and are identified in Table 4-1 of the Annual Compliance Report.

If you have any questions or need more information, please contact Matt Richards, Utilities Operations Manager, at MRichards@cityofvernon.org or (323) 583-8811 x378.

Sincerely,

Rich Olsen
Assistant General Manager of Generation & Operations
City of Vernon, Public Utilities Department

Enclosure: 2022 MGS Annual Compliance Report

Malburg Generating Station 2022 Annual Compliance Report: January 1, 2022 – December 31, 2022

Submitted to
California Energy Commission

Submitted by
City of Vernon, Public Utilities Department

January 30, 2023

Document no: 062bd417_23012514
Revision no: 0



Contents

Acronyms and Abbreviations.....	v
1. Introduction	1
1.1 Project Location and Description.....	1
1.2 Organization of the Annual Compliance Report.....	1
2. Updated Compliance Matrix (COM-6, COM-8).....	1
3. Summary of Current Project Operating Status (COM-8).....	1
4. Required Annual Compliance Report Documentation (COM-8).....	1
5. Approved Post-Certification Changes (COM-8)	3
6. Missed Submittal Deadlines (COM-8)	4
7. Filings or Permits for Other Agencies (COM-8).....	4
7.1 Permits	4
7.2 Filings.....	4
8. Scheduled Compliance Activities for January 1, 2023 to December 31, 2023 (COM-8).....	5
9. Additions to the On-site Compliance File (COM-8).....	6
10. Evaluation of the On-Site Contingency Plan (COM-8).....	6
11. Complaints, Notices, Warnings, Citations and Fines (COM-8).....	6
12. Facility Outages (COM-8).....	7
12.1 2022 Outages.....	7
12.2 Planned 2023 Outages.....	7

Appendices

A	MGS CEC – Commission Decision Compliance Matrix
B	2022 Calibration Reports
C	Diesel Firewater Pump Operating Logs
D	Hazardous Materials Inventory
E	Waste Management Methods
F	MGS Potable and Recycled Water Usage
G	Station “A” Maintenance Report
H	Notices of Violation

Tables

4-1	Required Annual Compliance Report Documentation.....	1
11-1	Complaints, Notices, Warnings, Citations and Fines Received	6

Acronyms and Abbreviations

ACC	Annual Compliance Certification
ACR	Annual Compliance Report
AER	Annual Emissions Report
APEP	Annual Permit Emissions Program
CAISO	California Independent System Operator
CARB	California Air Resources Board
CEC	California Energy Commission
CERS	California Environmental Reporting System
COC	Condition of Certification
CPM	Compliance Project Manager
CTGs	combustion turbine generators
EDRs	Electronic Data Reports
EIA	Energy Information Administration
EPA	Environmental Protection Agency
ERA	Exceedance Response Action
HECD	Health and Environmental Control Department
HMBP	Hazardous Materials Business Plan
LACSD	Los Angeles County Sanitation Districts
MGS	Malburg Generating Station
NOx	Nitrogen Oxides
QCER	Quarterly Certification of Emission Reports
RECLAIM	Regional Clean Air Incentives Market
RMP	Risk Management Plan
RTU	Remote Terminal Unit
RWQCB	Regional Water Quality Control Board
SAM	Semi-Annual Monitoring
SCAQMD	South Coast Air Quality Management District
SCR	Selective Catalytic Reduction
SPCC	Spill Prevention, Control and Countermeasures
STG	steam turbine generator
VPU	City of Vernon, Public Utilities Department

1. Introduction

This Annual Compliance Report (ACR) has been prepared by the City of Vernon, Public Utilities Department (VPU) for the Malburg Generating Station (MGS; 01-AFC-25C) in accordance with Condition of Certification (COC) COM-8 of the California Energy Commission's (CEC's) Final Commission Decision for the MGS (TN #28746), as most recently amended on June 20, 2019 by the Errata to Staff Analysis of Petition to Amend the Final Commission Decision (TN #228444).

1.1 Project Location and Description

MGS is located at 4963 S Soto Street in Vernon, California. The property is approximately 3.4 acres in size, located in an industrial land use area near the geographic center of metropolitan Los Angeles County. MGS consists of two Siemens SGT-800 frame type natural gas combustion turbine generators (CTGs), two heat recovery steam generators, a steam turbine generator (STG), a cooling tower, a diesel-fired emergency firewater pump, and support equipment.

The commissioning of MGS was completed in October 2005 and the power plant began commercial operation on October 17, 2005.

1.2 Organization of the Annual Compliance Report

This report follows the structure of COC COM-8, which requires the submittal of ACRs containing eleven listed components. Each ACR component is addressed in a separate section of this report. A summary of the compliance demonstration for each annual COC is provided in Section 4. Documents required by specific conditions are provided as attachments to the ACR and identified in Table 4-1. Additional sections are included where information beyond the brief responses provided in Table 4-1 is needed to demonstrate compliance with annual COCs.

2. Updated Compliance Matrix (COM-6, COM-8)

A copy of the updated MGS – CEC Commission Decision Compliance Matrix is provided in Appendix A, as described in Table 4-1 under COC COM-6.

3. Summary of Current Project Operating Status (COM-8)

The facility was fully operational during the reporting period and did not undergo any significant changes during that time.

4. Required Annual Compliance Report Documentation (COM-8)

COC requirements associated with this ACR are summarized in the table below.

Table 4-1. Required Annual Compliance Report Documentation

Condition of Certification	Response
COM-4	A cover letter has been included with this ACR and the subject line includes the appropriate COC number(s) and a brief description of the subject, as required.
COM-4	This ACR was submitted electronically by e-mail, as requested by the Compliance Project Manager (CPM).

Malburg Generating Station 2022 Annual Compliance Report: January 1, 2022 – December 31, 2022

Condition of Certification	Response
COM-6	The updated MGS – CEC Commission Decision Compliance Matrix is provided in Appendix A and includes the technical area, condition number, a brief description of the verification action or submittal required by the condition, the date the submittal is required, the expected and/or actual submittal date, the date a submittal or action was approved, and the compliance status of each condition, as required.
COM-8	This ACR was submitted by the date agreed to by the CPM and identifies the reporting period.
COM-8	An updated compliance matrix has been included in Appendix A and shows the status of all COCs (fully satisfied conditions may be excluded from the compliance matrix upon being reported as completed).
COM-8	A summary of the current project operating status and an explanation of any significant changes to facility operations during the year is included in Section 3 of this ACR.
COM-8	Documents required by specific conditions are provided as attachments to this ACR and are identified in this table, as referenced in the cover letter, with the condition(s) they satisfy.
COM-8	A cumulative list of all approved post-certification changes is included in Section 5 of this ACR.
COM-8	An explanation for any submittal deadlines that were missed, accompanied by an estimate of when the information will be provided, is included in Section 6 of this ACR.
COM-8	A listing of filings submitted to, or permits issued by, other governmental agencies during the year is included in Section 7 of this ACR.
COM-8	A projection of project compliance activities scheduled during the next year is included in Section 8 of this ACR.
COM-8	A listing of the year's additions to the on-site compliance file is included in Section 9 of this ACR.
COM-8	An evaluation of the On-Site Contingency Plan was performed and is described in Section 10 of this ACR, along with any recommended updates.
COM-8	A listing of complaints, notices of violation, official warnings, and citations received during the year, a description of how the issues were resolved, and the status of any unresolved issues is included in Section 11 of this ACR.
COM-8	A listing of all outages planned for the coming year, including the anticipated duration and the reason for each outage, and a listing of all outages that occurred during the previous year are included in Section 12 of this ACR.
COM-14	See the response to COM-8 above.
AQ-19	The 2022 annual calibration report for the ammonia flow meter is provided in Appendix B.
AQ-20	The 2022 annual calibration report for the Selective Catalytic Reduction (SCR) Temperature Gauge is also provided in Appendix B.
AQ-21	The 2022 annual calibration report for the SCR Pressure Gauge is also provided in Appendix B.
AQ-35	The date of operation, the elapsed time in hours, and the reason for operation of the diesel-fired emergency firewater pump are provided in Appendix C of this ACR. MGS refrained from testing the diesel-fired emergency firewater pump during the same hour that the CTGs were either started or shutdown.
HAZ-1	A copy of MGS' current hazardous materials inventory is included in Appendix D of this ACR.
HAZ-6	Gas pipeline review required under COC HAZ-6 is only required every 5 years. This review was most recently completed in 2020 and is not included again with this ACR.
HAZ-7	Seismic event inspections required under COC HAZ-7 are only required every 5 years. These inspections were most recently completed in 2020 and are not included again with this ACR.
WASTE-4	Actual waste management methods used during the year were consistent with planned management methods. Additional details are provided in Appendix E.
SOIL & WATER-4	An annual water use summary including the monthly range and monthly average of daily usage in gallons per day, the total water used by the project on a monthly and annual basis in acre-feet, and the yearly range and yearly average water use by the project is provided in Appendix F.

Condition of Certification	Response
SOIL & WATER-5	A summary of all potable water and reclaimed water used for process water during the reporting period is provided in Appendix F. Potable water was not used for process water more than 9 days during the reporting period.
CUL-8	A Station "A" Maintenance Summary Report for the reporting period is provided in Appendix G.
VIS-1	No complaints regarding permanent lighting were received during the reporting period.
VIS-2	All project structures on the MGS site are matching in color to the pre-existing structure of Station "A". No maintenance activities requiring paint reapplication were conducted during the reporting period.
VIS-3	Landscaping and tree maintenance activities performed during the reporting period are as described in the Station "A" Maintenance Summary Report provided in Appendix G.

5. Approved Post-Certification Changes (COM-8)

The following post-certification change was approved by the CEC during the reporting period:

- *Statement of Staff Approval for Change of Ownership and Operational Control* was approved by the CEC on February 8, 2022 (TN #241490)

Prior to this reporting period, the following post-certification changes were initiated, approved by the CEC, or cleared by the CPM, as indicated:

- *Petition for Change in Ownership and Operational Control of Malburg Generating Station* was submitted to the CEC on December 15, 2021 (TN #240950)
- *Request for Modification of Project Description* was approved by the CEC on December 24, 2003 (TN #30659)
- *Petition to Add Additional Construction Fabrication Area* was submitted on July 2, 2004 (TN #32321) and approved by the CEC on October 8, 2004 (TN #233499)
- *Exemption Request for the Malburg Generating Station* was approved by the CEC on October 22, 2004 (TN #32580)
- *Request to Change Verification Due Dates* was approved by the CEC on August 19, 2005 (TN #35308)
- *Petition to Modify Condition AQ-C10 Regarding Air Emission Limits Related to Cold Startups* was submitted on December 19, 2007 (TN #43854) and approved by the CEC on August 13, 2008 (TN #47579)
- *Petition of Bicent (California) Malburg LLC for Change in Ownership and Operational Control* was submitted on April 10, 2008 (TN #45880) and approved by the CEC on May 21, 2008 (TN #46462)
- *Request to Increase Size of Hypochlorite and Sulfuric Acid Tanks, Malburg Generating Station Project as Allowed by Condition of Certification HAZ-1* was submitted on April 24, 2009 and approved by the CEC on June 1, 2009 (TN #233502)
- *Petition to Amend Air Quality Conditions of Certification for the Malburg Generating Station* was submitted on May 15, 2013 (TN #70938) and approved by the CEC on February 18, 2014 (TN #201826)
- *Petition to Amend, Malburg Generating Station, A+ Turbine Upgrade* was submitted on November 21, 2017 (TN #221848) and approved by the CEC on June 12, 2019 (TN #228800)
- *Request for Authorization to Install Turbine Upgrade Components* was submitted on February 21, 2018 (TN #222641) and approved by the CEC on March 5, 2018 (TN #222876)
- *Petition to Amend, Malburg Generating Station, Site Delineation* was submitted on February 4, 2019 (TN #226450)

6. Missed Submittal Deadlines (COM-8)

The following submittal deadlines were missed during the reporting period:

- COC AQ-C13 requires MGS to submit copies of modified air permits to the CPM within 15 days of receipt. As described in Section 7 below, the South Coast Air Quality Management District (SCAQMD) issued a revised Title V Facility Permit to Operate on April 19, 2022 to address the facility's change of ownership and assign a new Facility ID for SCAQMD reporting purposes. A copy of this permit was not provided to the CPM within 15 days, as required, but was submitted to the CPM via e-mail on January 30, 2023.
- COCs AQ-19, AQ-20, and AQ-21 require MGS' ammonia flow meter, temperature gauge, and pressure gauge, respectively, to be calibrated every 12 months. During the reporting period, these calibrations were performed on May 19, 2022 to coincide with the plant's spring outage, instead of by the deadline of March 31, 2022.
- For purposes of reporting under Code of Federal Regulations, Title 40, Part 75 (40 CFR 75), MGS' fuel flow meter was calibrated on May 19, 2022 to coincide with the plant's spring outage, instead of by the deadline of March 31, 2022.
- The monthly November 2022 Major Source Nitrogen Oxides (NO_x) Report was submitted one day late on December 16, 2022 due to server downtime at the SCAQMD, which blocked the receipt of VPU's Remote Terminal Unit (RTU) transmission.
- COC COM-12 requires MGS to submit copies of all complaints, notices of violations, notices of fines, official warnings, and citations to the CPM within 10 days of receipt. As described in Section 11 below, notices were received from both the City of Vernon, Health and Environmental Control Department (HECD) and the SCAQMD during the reporting period. Copies of these notices were not provided to the CPM within 10 days, as required, but have been included with this ACR in Appendix H.

7. Filings or Permits for Other Agencies (COM-8)

7.1 Permits

The following permits were issued by other governmental agencies during the reporting period:

- Title V Facility Permit to Operate, Vernon Public Utilities, Facility ID 195802, Revision #21. Issued by the SCAQMD on April 19, 2022.
- Title V Facility Permit to Operate, Vernon Public Utilities, Facility ID 195802, Revision #22. Issued by the SCAQMD on July 1, 2022.
- Temporary Industrial Wastewater Discharge Permit No. 22786, City of Vernon, Facility ID 9257292. Issued by the Los Angeles County Sanitation Districts (LACSD) on February 9, 2022.

7.2 Filings

The following routine compliance filings were submitted to other governmental agencies during the reporting period:

- Title V, Annual Compliance Certification (ACC) to SCAQMD and the United States Environmental Protection Agency (EPA)
- Title V, Semi-Annual Monitoring (SAM) Reports to SCAQMD

- Under the Regional Clean Air Incentives Market (RECLAIM) Program:
 - Daily and monthly electronic NO_x emission reports to SCAQMD for MGS' major sources
 - Quarterly Certification of Emission Reports (QCER) to SCAQMD for MGS' major, process, and Rule 219 exempt sources
 - Annual Permit Emissions Program (APEP) report to SCAQMD
- Quarterly 40 CFR 75 Electronic Data Reports (EDRs) to EPA
- Annual Emissions Report (AER) to SCAQMD
- Annual Greenhouse Gas Emissions reporting to the California Air Resources Board (CARB) and EPA
- Source testing notification, test protocol(s), and test report(s) to SCAQMD
- Annual Storm Water Discharge Report to the Los Angeles Regional Water Quality Control Board (RWQCB)
- Annual Wastewater Treatment Surcharge Long Form to LACSD
- Semi-Annual Industrial Wastewater Self-Monitoring Reports to LACSD
- Monthly and Annual Form EIA-923 to the Energy Information Administration (EIA)
- Annual Form EIA-860 to EIA
- 24-month Schedule Outage Notification to the California Independent System Operator (CAISO)
- Annual Hazardous Materials Business Plan (HMBP) Certification in the California Environmental Reporting System (CERS)

The following non-routine compliance filings were also submitted to other governmental agencies during the reporting period:

- Risk Management Plan (RMP) for Ammonia Water Solution Handling at MGS, submitted to the HECD on January 14, 2022 and revised on May 17, 2022
- Spill Prevention, Control and Countermeasures (SPCC) Plan, submitted to the HECD on March 10, 2022
- Industrial Wastewater Discharge Permit Application for City of Vernon, Temporary Permit No. 22786, Facility ID 9257292, submitted to LACSD on March 15, 2022
- Revisions to the HMBP, submitted in CERS on March 16, March 23, April 7, and November 7, 2022
- Form 500-N Deviation Report for excess ammonia emissions on March 18, 2022, submitted to the SCAQMD on May 2, 2022
- Form 500-N Deviation Report for excess ammonia emissions on May 26, 2022, submitted to the SCAQMD on June 8, 2022
- Level 1 Exceedance Response Action (ERA) Report and revised Storm Water Pollution Prevention Plan, submitted to the RWQCB on December 29, 2022

8. Scheduled Compliance Activities for January 1, 2023 to December 31, 2023 (COM-8)

Compliance activities scheduled for the next reporting period include, but are not limited to, the following:

- Annual Compliance Reports
- Semi-Annual Compliance Reports
- Quarterly Compliance Reports
- Daily and Monthly NO_x Emission Reports
- Air emission and water source testing

- Updates to the On-Site Contingency Plan, as needed
- Responding to, and maintaining records of, complaints, incidents, and violations
- Building and landscaping maintenance

9. Additions to the On-site Compliance File (COM-8)

All of the items noted in Section 7, which were submitted to agencies other than the CEC, as well as those items submitted to the CEC, have been added to the on-site compliance file.

10. Evaluation of the On-Site Contingency Plan (COM-8)

MGS' On-Site Contingency Plan is currently being updated to reflect changes to the facility owner, facility operator, responsible individuals, etc. The plan, including insurance coverage and major equipment warranties, is being reviewed concurrent with these updates to identify and enact other necessary revisions. The proposed revisions will be submitted under separate cover for the CPM's review and approval no later than February 28, 2023.

11. Complaints, Notices, Warnings, Citations and Fines (COM-8)

Complaints, notices of violation, official warnings, and citations received during the reporting period are summarized in the table below. Copies of these notices are provided in Appendix H.

Table 11-1 Complaints, Notices, Warnings, Citations and Fines Received

Date Received	Agency	Type	ID No.	Nature	Status
June 20, 2022	SCAQMD	Notice to Comply	E55763	Failure to accurately report quarterly emissions within the reconciliation period for the 3 rd Quarter QCER, for the reporting period of January 1 through March 31, 2022 [SCAQMD Rule 2004(e)].	Resolved August 24, 2022 with submittal of the revised 3 rd Quarter QCER forms as part of the APEP report.
February 10, 2022	HECD	Notice of Violation	4010041	Failure to address in the SPCC Plan the type of oil and storage capacity for each fixed container.	Resolved March 10, 2022 with submittal of the revised SPCC Plan.
February 10, 2022	HECD	Notice of Violation	1010005	Failure to electronically submit a site map, as part of the HMBP, with all required content.	Resolved March 16, 2022 with submittal of the revised HMBP.
February 10, 2022	HECD	Notice of Violation	1010004	Failure to electronically submit complete and accurate hazardous material inventory information for all hazardous materials on sites at/or above reportable quantities.	Resolved March 23, 2022 with submittal of the revised HMBP.
April 7, 2022	HECD	Notice of Violation	5010005	Failure to submit an RMP which includes all requirements described in Sections 2745.3 through 2745.5 and 2745.8 through 2745.9.	Resolved May 17, 2022 with submittal of the revised RMP.

12. Facility Outages (COM-8)

12.1 2022 Outages

The following outages occurred during the reporting period:

- May 1, 2022 from 00:00 to May 23, 2022 at 08:00; CTG 1, CTG 2, and STG spring outage, including inspections, semi-annual maintenance, and limited overhaul.
- November 13, 2022 from 00:00 to November 18, 2022 at 09:00; CTG 1, CTG 2, and STG fall outage, including inspections and semi-annual maintenance.

12.2 Planned 2023 Outages

The following outages are planned for the upcoming reporting period:

- May 21, 2023 from 00:00 to May 27, 2023 at 24:00; CTG 1, CTG 2, and STG spring outage, including inspections, semi-annual maintenance, and air filtration upgrades/improvements.
- November 5, 2023 from 00:00 to November 30, 2023 at 24:00; CTG 1, CTG 2, and STG fall outage, including inspections, CTG enclosure air filtration upgrades, and semi-annual maintenance.

Appendix A
MGS CEC – Commission Decision
Compliance Matrix



Malburg Generating Station
CEC Conditions of Certification Compliance Matrix
Last Revised: January 18, 2023

Condition #	Technical Area	Subject	Condition Description	Means of Verification	Submittal Timing	Compliance Status	Methods & Comments
COM-1							Condition completely satisfied.
COM-2	Compliance	Access	The project owner shall grant Energy Commission staff and delegate agencies or consultants unrestricted access to the power plant site and records.	None Specified	N/A	Ongoing	The Malburg Generating Station (MGS) site and records are accessible to Energy Commission staff, delegate agencies, and consultants upon request.
COM-3	Compliance	Compliance Record	The project owner shall maintain project files onsite. Energy Commission staff and delegate agencies shall be given unrestricted access to the files upon request.	None Specified	N/A	Ongoing	Project files are maintained onsite and are accessible to Energy Commission staff, delegate agencies, and consultants upon request.
COM-4	Compliance	Compliance Verification Submittals	The project owner is responsible for the delivery and content of all verification submittals to the CPM. Verification submittals shall include a cover letter meeting the requirements listed in COM-4 and sent to the listed address.	None Specified	As Needed	Ongoing	MGS prepares and delivers all verification submittals to the CPM according to the specified requirements. In accordance with an email request received from the CPM on 12/15/2021, all submittals after that date will be delivered electronically via email (no hard copies)
COM-5							Condition completely satisfied.
COM-6	Compliance	Compliance Matrix	The project owner shall submit a compliance matrix (in a spreadsheet format) with each monthly and annual compliance report which includes the technical area, condition number, a brief description of the verification action or submittal required by the condition, the date the submittal is required, the expected or actual submittal date, the date a submittal or action was approved, and the compliance status of each condition. Satisfied conditions do not need to be included in the compliance matrix after they have been identified as satisfied in at least one monthly or annual compliance report.	None Specified	Annually with the Annual Compliance Report (ACR)	Ongoing	This matrix satisfies the requirement and will be submitted with each ACR. Note that COM-7, requiring monthly reports, has been completely satisfied.
COM-7							Condition completely satisfied.
COM-8	Compliance	Annual Compliance Report	After construction ends and throughout the life of the project, the project owner shall submit ACRs which include eleven specific components. The first ACR is due after the air district has issued a Permit to Operate.	None Specified	Annually with the ACR	Ongoing	ACRs are submitted annually, as required, and include the eleven listed components.
COM-9							Condition completely satisfied.
COM-10							Condition completely satisfied.
COM-11							Condition completely satisfied.
COM-12	Compliance	Reporting of Complaints, Notices and Citations	All recorded inquiries shall be responded to within 24 hours. In addition to the annual compliance reporting requirements, the project owner shall report and provide copies of all complaint forms, notices of violation, notices of fines, official warnings, and citations to the CPM within 10 days of receipt. Complaints shall be logged and numbered, and recorded using the provided forms.	None Specified	Respond within 24 hours; Notification to the CPM within 10 days; Summary annually with the ACR	Ongoing	MGS responds to all complaints within 24 hours of notification; reports all notices, complaints, and citations to the CPM within 10 days of receipt; and includes a summary of all notices, complaints, and citations in the ACR.
COM-13	Compliance	Planned Closure	The project owner shall submit a closure plan including the listed components to the CPM at least twelve months prior to commencement of a planned closure.	None Specified	12 months prior to commencement of a planned closure	Not Started	MGS will submit a closure plan as required at least 12 months in advance of planned facility closure. No action required until that time.

Condition #	Technical Area	Subject	Condition Description	Means of Verification	Submittal Timing	Compliance Status	Methods & Comments
COM-14	Compliance	Unplanned Temporary Closure / On-Site Contingency Plan	<p>To ensure that public health and safety and the environment are protected in the event of an unplanned temporary closure, the project owner shall submit an on-site contingency plan including the listed components no less than 60 days prior to commencement of commercial operation. The approved plan must be in place prior to commercial operation of the facility and shall be kept at the site at all times.</p> <p>The project owner, in consultation with the CPM, will update the on-site contingency plan as necessary. The CPM may require revisions to the on-site contingency plan over the life of the project. In the ACRs submitted to the Energy Commission, the project owner will review the on-site contingency plan and recommend changes to bring the plan up to date. Any changes to the plan must be approved by the CPM.</p> <p>In addition, the nature and extent of insurance coverage and major equipment warranties must also be included in the on-site contingency plan and the status must be updated in the ACRs.</p> <p>In the event of an unplanned temporary closure, the project owner shall notify the CPM, as well as other responsible agencies, by telephone, fax, or e-mail, within 24 hours and shall take all necessary steps to implement the on-site contingency plan. The project owner shall keep the CPM informed of the circumstances and expected duration of the closure.</p>	None Specified	Notification within 24 hours of unplanned temporary closure; Plan review annually with the ACR (Update as needed)	Ongoing	<p>MGS will review the on-site contingency plan in conjunction with preparation of the ACRs and recommend changes to bring the plan up to date. MGS will also provide an update on the status of the insurance coverage and major equipment warranties in the ACRs.</p> <p>In the event of an unplanned temporary closure, MGS shall notify the CPM, as well as other responsible agencies, by telephone, fax, or e-mail, within 24 hours and shall take all necessary steps to implement the on-site contingency plan.</p>
COM-15	Compliance	Unplanned Permanent Closure / On-Site Contingency Plan	<p>The on-site contingency plan required for unplanned temporary closure shall also cover unplanned permanent facility closure. All of the requirements specified for unplanned temporary closure shall also apply to unplanned permanent closure.</p> <p>In addition, the on-site contingency plan shall address how the project owner will ensure that all required closure steps will be successfully undertaken in the unlikely event of abandonment.</p> <p>In the event of an unplanned permanent closure, the project owner shall notify the CPM, as well as other responsible agencies, by telephone, fax, or e-mail, within 24 hours and shall take all necessary steps to implement the on-site contingency plan. The project owner shall keep the CPM informed of the status of all closure activities.</p>	None Specified	Notification within 24 hours of unplanned permanent closure; Plan review annually with the ACR (Update as needed)	Ongoing	<p>MGS will review the on-site contingency plan in conjunction with preparation of the ACRs and recommend changes to bring the plan up to date per COC COM-14. MGS will also provide an update on the status of the insurance coverage and major equipment warranties in the ACRs per COC COM-14.</p> <p>In the event of an unplanned permanent closure, MGS shall notify the CPM, as well as other responsible agencies, by telephone, fax, or e-mail, within 24 hours and shall take all necessary steps to implement the on-site contingency plan.</p>
COM-16	Compliance	Post Certification Changes to the CEC Decision	<p>The project owner must petition the Energy Commission to delete or change a condition of certification, modify the project design or operational requirements and/or transfer ownership of operational control of the facility.</p> <p>A petition is required for amendments and for insignificant project changes (as defined in COC COM-16). For verification changes (as defined in COC COM-16), a letter from the project owner is sufficient. In all cases, the petition or letter requesting a change should be submitted to the Energy Commission's Docket.</p>	None Specified	As Needed	Ongoing	<p>MGS will petition the Energy Commission if revisions to the Decision to delete or change a condition of certification, modify the project design or operational requirements and/or transfer ownership of operational control of the facility are needed. A cumulative listing of all approved post-certification changes is included in each ACR per COC COM-8.</p>
GEN-1							Condition completely satisfied.
GEN-2							Condition completely satisfied.
GEN-3							Condition completely satisfied.
GEN-4							Condition completely satisfied.
GEN-5							Condition completely satisfied.
GEN-6							Condition completely satisfied.
GEN-7							Condition completely satisfied.
GEN-8							Condition completely satisfied.

Malburg Generating Station
CEC Conditions of Certification Compliance Matrix
Last Revised: January 18, 2023

Condition #	Technical Area	Subject	Condition Description	Means of Verification	Submittal Timing	Compliance Status	Methods & Comments
CIVIL-1							Condition completely satisfied.
CIVIL-2							Condition completely satisfied.
CIVIL-3							Condition completely satisfied.
CIVIL-4							Condition completely satisfied.
STRUC-1							Condition completely satisfied.
STRUC-2							Condition completely satisfied.
STRUC-3							Condition completely satisfied.
STRUC-4							Condition completely satisfied.
MECH-1							Condition completely satisfied.
MECH-2							Condition completely satisfied.
MECH-3							Condition completely satisfied.
ELEC-1							Condition completely satisfied.
TSE-1							Condition completely satisfied.
TSE-2							Condition completely satisfied.
TSE-3							Condition completely satisfied.
TSE-4							Condition completely satisfied.
TSE-5							Condition completely satisfied.
TSE-6							Condition completely satisfied.
TSE-7							Condition completely satisfied.
TSE-8							Condition completely satisfied.
TLSN-1							Condition completely satisfied.
AQ-C1							Condition completely satisfied.
AQ-C2							Condition completely satisfied.
AQ-C3							Condition completely satisfied.
AQ-C4							Condition completely satisfied.
AQ-C5	Air Quality	Cooling Tower Circulating Water Chromium	No chromium containing compounds shall be added to cooling tower circulating water.	The Project Owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA and Energy Commission upon request.	N/A	Ongoing	The site and records remain available for inspection by representatives of the District, ARB, U.S. EPA and Energy Commission upon request.
AQ-C6	Air Quality	Cooling Tower Blowdown Water TDS Level	The Project Owner shall determine the TDS level in the blowdown water by independent laboratory testing prior to initial operation and periodically thereafter.	The Project Owner shall submit for approval to the CPM a protocol for initial and weekly testing and the identification of the independent laboratory to be used 90 days prior to cooling tower operation. The Project Owner shall submit weekly TDS reports for the blowdown water as part of the quarterly emission report to the CPM for approval.	Test weekly; Report 30 days after quarter end	Ongoing	MGS shall submit weekly TDS reports for the blowdown water as part of the quarterly emission report to the CPM for approval.
AQ-C7	Air Quality	Cooling Tower PM10 Emissions	PM10 emissions from the cooling tower (in total) shall not exceed 6.2 lb/day. Compliance with the PM10 daily emission limit shall be demonstrated using the provided equation.	The Project Owner shall calculate the daily PM10 emissions from the cooling tower and submit all calculations and results on a quarterly basis in the quarterly emission reports to the CPM for approval.	30 days after quarter end	Ongoing	MGS shall calculate the daily PM10 emissions from the cooling tower and submit all calculations and results on a quarterly basis in the quarterly emission reports to the CPM for approval.

Condition #	Technical Area	Subject	Condition Description	Means of Verification	Submittal Timing	Compliance Status	Methods & Comments
AQ-C8	Air Quality	Firewater Pump Testing	The project owner shall refrain from testing the firewater pump during the same hour as either gas fired combustion turbine is in start up or shut down as defined by Condition of Certification AQ-C9.	The Project Owner shall submit to the CPM for approval all testing times and results of the diesel fired emergency firewater pump in the quarterly emissions report.	30 days after quarter end	Ongoing	MGS shall submit to the CPM for approval all testing times and results of the diesel fired emergency firewater pump in the quarterly emissions report.
AQ-C9	Air Quality	Startup/ Shutdown Definitions	The Project Owner shall use the following definitions to determine compliance with startup, shutdown and any related emission or operational limitations. Startup is defined as beginning when fuel is first delivered to the combustors of the combustion turbine and ending when the combustion turbine reaches all NOx and CO emission limits for normal operation. Shutdown is defined as beginning during normal operation with the intent to shutdown and ends with the secession of fuel being delivered to the combustors of the combustion turbine.	See Verification for Condition of Certification AQ-6.	30 days after quarter end	Ongoing	MGS shall submit to the CPM for approval, a record of all startups and shutdowns including duration and date of occurrence on a quarterly basis as part of the quarterly emission report.
AQ-C10	Air Quality	DELETED					This condition was removed in June 2019.
AQ-C11	Air Quality	Quarterly Emissions Report	The Project Owner shall submit a quarterly emissions report on a quarterly basis to the CPM for approval. The quarterly emissions report shall generally report all ammonia, NOx, SOx, CO, PM10 and VOC emissions from the Malburg Generation Station as necessary to demonstrate compliance with all emission limits. The fourth quarter emission report shall include an annual summary of all emissions of ammonia, NOx, SOx, CO, PM10 and VOC.	The Project Owner shall submit to the CPM the quarterly emissions report no less than 30 days after the end of each calendar quarter.	30 days after quarter end	Ongoing	MGS shall submit to the CPM the quarterly emissions report no less than 30 days after the end of each calendar quarter.
AQ-C12							Condition completely satisfied.
AQ-C13	Air Quality	Air Permit Modification	The Project Owner shall submit to the CPM for review and approval any modification proposed by either the City or issuing agency to any project air permit.	The Project Owner shall submit any proposed air permit modification to the CPM within five working days of its submittal either by the Project Owner to an agency, or receipt of proposed modifications from an agency. The Project Owner shall submit all modified air permits to the CPM within 15 days of receipt.	Within 5 working days of submittal or receipt for proposed modifications; Within 15 days of receipt for modified permits	Ongoing	MGS shall submit any proposed air permit modification to the CPM within five working days of its submittal either by MGS to an agency, or receipt of proposed modifications from an agency. MGS shall submit all modified air permits to the CPM within 15 days of receipt.
AQ-C14							Condition completely satisfied.
AQ-1	Air Quality	Emissions Discharge	Except for open abrasive blasting operations, the Project Owner shall not discharge into the atmosphere from any single source of emissions whatsoever any contaminant for a period or periods aggregating more than three minutes in any one hour which is: a) As dark or darker in shade as that designated No. 1 on the Ringelmann Chart, as published by the United States Bureau of Mines; or b) Of such opacity as to obscure an observer's view to a degree equal to or greater than does smoke described in subparagraph (a) of this condition.	The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	N/A	Ongoing	The site and records remain available for inspection by representatives of the District, ARB, U.S. EPA and Energy Commission upon request.

Condition #	Technical Area	Subject	Condition Description	Means of Verification	Submittal Timing	Compliance Status	Methods & Comments
AQ-2	Air Quality	Diesel Oil Sulfur Content	The Project Owner shall not use diesel oil containing sulfur compounds in excess of 15 parts per million (ppm) by weight as supplied by the supplier. The operator shall not use diesel fuel containing sulfur compounds in excess of 0.05 percent by weight.	The Project Owner shall submit fuel purchase records for approval to the CPM on a quarterly basis in the quarterly emissions report.	30 days after quarter end	Ongoing	MGS shall submit fuel purchase records for approval to the CPM on a quarterly basis in the quarterly emissions report.
AQ-3	Air Quality	Fuel Purchase Records & Sulfur Content	The Project Owner shall keep records, in a manner approved by the District, for the following parameter(s) or item(s): Purchase records of fuel oil and sulfur content of the fuel.	The Project Owner shall submit fuel purchase records for approval to the CPM on a quarterly basis in the quarterly emissions report.	30 days after quarter end	Ongoing	MGS shall submit fuel purchase records for approval to the CPM on a quarterly basis in the quarterly emissions report.
AQ-4	Air Quality	DELETED					This condition was removed in June 2019.
AQ-5	Air Quality	Steam Generator Emissions	<p>The Project Owner shall limit the emissions from both gas fired combustion turbine-heat recovery steam generator train exhaust stacks as follows:</p> <ul style="list-style-type: none"> - CO: 7,633 lbs in any one month - PM10: 4,876 lbs in any one month - PM2.5: 4,876 lbs in any one month - VOC: 3,236 lbs in any one month - SOx: 227 lbs in any one month. <p>For the purpose of this condition, the limit(s) shall be based on the total combined emissions from equipment D27, D36 (both gas turbines) and D31, D39 (both duct burners). Emission calculations shall be done as specified in COC AQ-5.</p>	The Project Owner shall submit all emission calculations, fuel use, CEM records and a summary demonstrating compliance of all emission limits stated in this Condition for approval to the CPM on a quarterly basis in the quarterly emissions report.	30 days after quarter end	Ongoing	MGS shall submit all emission calculations, fuel use, and a summary demonstrating compliance of all emission limits stated in this Condition for approval to the CPM on a quarterly basis in the quarterly emissions report. CEM records shall be retained onsite and provided upon request.
AQ-6	Air Quality	Startup/ Shutdown Limits	<p>The 2.0 ppm NOx, CO, and VOC emission limits shall not apply during turbine commissioning, start-ups, and shutdowns.</p> <p>Following commissioning, cold start-ups shall not exceed 120 minutes without a trip, and 150 minutes with a trip. Emissions for a cold start-up with or without a trip shall not exceed the following limits: NOx: 122.8 lbs, CO: 204.8 lbs and VOC: 1.75 lbs.</p> <p>Non-cold start-ups shall not exceed 90 minutes without a trip or 120 minutes with a trip. Emissions for a non-cold start-up with or without a trip shall not exceed the following limits: NOx: 51.3 lbs, CO: 59.9 lbs, and VOC: 1.55 lbs.</p> <p>Shutdowns shall not exceed 30 minutes. Emissions for a shutdown shall not exceed the following limits: NOx: 4.5 lbs, CO: 10.8 lbs, and VOC: 0.71 lbs.</p> <p>Each turbine shall be limited to a maximum of 10 startups per month, which includes no more than 5 cold starts per month, with no more than 2 startups in any day. Each turbine shall be limited to a maximum of 56 startups per year, which includes no more than 30 cold startups per year.</p> <p>Written records of commissioning, start-ups and shutdowns shall be kept and made available to District and submitted to the CPM for approval.</p>	The Project Owner shall submit to the CPM for approval all required records including a record of all startups and shutdowns including duration and date of occurrence on a quarterly basis as part of the quarterly emission report.	30 days after quarter end	Ongoing	MGS shall submit to the CPM for approval, a record of all startups and shutdowns including duration and date of occurrence on a quarterly basis as part of the quarterly emission report.
AQ-7	Air Quality	DELETED					This condition was removed in June 2019.
AQ-8	Air Quality	DELETED					This condition was removed in June 2019.

Condition #	Technical Area	Subject	Condition Description	Means of Verification	Submittal Timing	Compliance Status	Methods & Comments
AQ-9	Air Quality	NOx Emission Limits	The 2.0 ppmv NOx emissions limit(s) are averaged over 1 hour at 15 percent oxygen, dry basis.	The Project Owner shall submit to the CPM for approval all emissions and emission calculations on a quarterly basis as part of the quarterly emissions report.	30 days after quarter end	Ongoing	MGS shall submit to the CPM for approval all emissions and emission calculations on a quarterly basis as part of the quarterly emissions report.
AQ-10	Air Quality	CO Emission Limits	The 2.0 ppmv CO emission limit(s) are averaged over 1 hour at 15 percent oxygen, dry basis.	The Project Owner shall submit to the CPM for approval all emissions and emission calculations on a quarterly basis as part of the quarterly emissions report.	30 days after quarter end	Ongoing	MGS shall submit to the CPM for approval all emissions and emission calculations on a quarterly basis as part of the quarterly emissions report.
AQ-11	Air Quality	VOC Emission Limits	The 2.0 ppmv VOC emission limit(s) are averaged over 1 hour at 15 percent oxygen, dry basis.	The Project Owner shall submit to the CPM for approval all emissions and emission calculations on a quarterly basis as part of the quarterly emissions report.	30 days after quarter end	Ongoing	MGS shall submit to the CPM for approval all emissions and emission calculations on a quarterly basis as part of the quarterly emissions report.
AQ-12	Air Quality	NH3 Emission Limits	The 5 ppm NH3 emission limit(s) are averaged over 1 hour at 15 percent oxygen, dry basis. The Project Owner shall calculate and continuously record the ammonia slip concentration using the provided formula. The project owner shall install and maintain a NOx analyzer to measure the SCR inlet NOx ppmv accurate to plus or minus 5 percent and calibrated at least once every 12 months. The calculated NH3 value may not be used for compliance determination without corroborative data using an approved reference method for determination of ammonia.	The Project Owner shall submit to the CPM for approval all emissions and emission calculations on a quarterly basis as part of the quarterly emissions report.	30 days after quarter end	Ongoing	MGS shall submit to the CPM for approval all emissions and emission calculations on a quarterly basis as part of the quarterly emissions report.
AQ-13	Air Quality	Compliance with District Rule 475	For the purpose of determining compliance with District Rule 475, combustion contaminant emissions may exceed the concentration limit or the mass emission limit listed, but not both emission limits at the same time.	The Project Owner shall submit to the CPM for approval all emissions and emission calculations on a quarterly basis as part of the quarterly emissions report.	30 days after quarter end	Ongoing	MGS shall submit to the CPM for approval all emissions and emission calculations on a quarterly basis as part of the quarterly emissions report.
AQ-14	Air Quality	Diesel Fuel Sulfur Content	The Project Owner shall only use diesel fuel containing the following specified compounds: Sulfur less than or equal to 15 ppm by weight.	The Project Owner shall submit fuel purchase records for approval to the CPM on a quarterly basis in the quarterly emissions report.	30 days after quarter end	Ongoing	MGS shall submit fuel purchase records for approval to the CPM on a quarterly basis in the quarterly emissions report.
AQ-15	Air Quality	Diesel Firewater Pump Operating Time	The Project Owner shall limit the operating time of the diesel fueled firewater pump to no more than 200 hours each in any one year. Operations for maintenance and testing as defined in Rule 1470 shall not exceed 50 hours in any one calendar year. The total annual operating time includes all operations including maintenance and testing.	See Verification for Condition of Certification AQ-C8 .	30 days after quarter end	Ongoing	MGS shall submit to the CPM for approval all testing times and results of the diesel fired emergency firewater pump in the quarterly emissions report.

Condition #	Technical Area	Subject	Condition Description	Means of Verification	Submittal Timing	Compliance Status	Methods & Comments
AQ-16	Air Quality	Ammonia Tank Pressure Relief Valve	The Project Owner shall install and maintain a pressure relief valve set at 25 psig in the ammonia storage tank.	The Project Owner shall make the ammonia storage tank available for inspection by the District, ARB, U.S. EPA and Energy Commission.	N/A	Ongoing	The ammonia storage tank remains accessible for inspection to the District, ARB, U.S. EPA and Energy Commission.
AQ-17	Air Quality	Diesel Firewater Pump Hour Meter	The Project Owner shall install and maintain a(n) non-resettable elapsed time meter for the firewater pump to accurately indicate the elapsed operating time of the engine.	The Project Owner shall make the firewater pump available for inspection by the District, ARB, U.S. EPA and Energy Commission.	N/A	Ongoing	The firewater pump remains accessible for inspection to the District, ARB, U.S. EPA and Energy Commission.
AQ-18	Air Quality	Gas Turbine Totalizing Fuel Meter	The Project Owner shall install and maintain a(n) non-resettable totalizing fuel meter to accurately indicate the fuel usage of the turbines.	The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	N/A	Ongoing	The site and records remain accessible for inspection by the District, ARB, U.S. EPA and Energy Commission upon request.
AQ-19	Air Quality	Injected Ammonia Meter and Limits	<p>The Project Owner shall install and maintain a(n) flow meter to accurately indicate the flow rate of the total hourly throughput of injected ammonia (NH₃).</p> <p>The Project Owner shall also install and maintain a device to continuously record the parameter being measured.</p> <p>The measuring device or gauge shall be accurate to within plus or minus 5 percent. It shall be calibrated once every 12 months.</p> <p>The project owner shall maintain the ammonia injection rate between 5 lb/hr and 175 lb/hr.</p>	The Project Owner shall submit to CPM for approval the design drawing that clearly shows the flow meter and recording device for the ammonia injection grid no less than 90 days prior to installation of the ammonia injection grid. The Project Owner shall submit to the CPM for approval the annual calibration report for the flow meter and recording device as part of the ACR.	Annually with the ACR	Ongoing	MGS shall submit to the CPM for approval the annual calibration report for the flow meter and recording device as part of the ACR.
AQ-20	Air Quality	SCR Exhaust Temperature	<p>The Project Owner shall install and maintain a(n) temperature gauge to accurately indicate the temperature in the exhaust at the inlet to the SCR reactor.</p> <p>The Project Owner shall also install and maintain a device to continuously record the parameter being measured. The measuring device or gauge shall be accurate to within plus or minus 5 percent. It shall be calibrated once every 12 months.</p> <p>The exhaust temperature at the inlet of the SCR/CO catalyst shall be maintained between 350 degrees Fahrenheit and 750 degrees Fahrenheit except during startups and shutdowns.</p>	The Project Owner shall submit to CPM for approval the design drawing that clearly shows the temperature gauge and recording device for the inlet to the SCR reactor no less than 90 days prior to installation of the SCR. The Project Owner shall submit to the CPM for approval the annual calibration report for the temperature gauge and recording device as part of the ACR.	Annually with the ACR	Ongoing	MGS shall submit to the CPM for approval the annual calibration report for the temperature gauge and recording device as part of the ACR.

Condition #	Technical Area	Subject	Condition Description	Means of Verification	Submittal Timing	Compliance Status	Methods & Comments
AQ-21	Air Quality	Differential Pressure Across SCR Catalyst Bed	<p>The Project Owner shall install and maintain a(n) pressure gauge to accurately indicate the differential pressure across the SCR catalyst bed in inches of water column.</p> <p>The Project Owner shall also install and maintain a device to continuously record the parameter being measured. The measuring device or gauge shall be accurate to within plus or minus 5 percent. It shall be calibrated once every 12 months.</p> <p>The pressure drop across the catalyst shall be between 0.15 and 2.0 inches water column.</p>	The Project Owner shall submit to CPM for approval the design drawing that clearly shows the pressure gauge and recording device across the SCR reactor no less than 90 days prior to installation of the SCR. The Project Owner shall submit to the CPM for approval the annual calibration report for the pressure gauge and recording device as part of the ACR.	Annually with the ACR	Ongoing	MGS shall submit to the CPM for approval the annual calibration report for the pressure gauge and recording device as part of the ACR.
AQ-22	Air Quality	DELETED					This condition was removed in June 2019.
AQ-23	Air Quality	Source Testing	<p>The Project Owner shall conduct source test(s) for the pollutant(s) identified below according to the requirements listed in COC AQ-23:</p> <ul style="list-style-type: none"> - VOC Emissions - SOX Emissions - PM10 Emissions <p>Source testing shall be conducted within 180 days after initial startup of the Siemens A-Plus Turbine Upgrade project and at least once every three years thereafter.</p> <p>The test shall be conducted and the results submitted to the District and the CPM within 60 days after the test date. The District and the CPM shall be notified of the date and time of the test at least 10 days prior to the test.</p>	The Project Owner shall submit for approval to the District and the CPM the required source testing protocol no less than 45 days prior to the date of the source test. The Project Owner shall notify the District and CPM of the date and time of the source test no less than 10 days prior to the test. The Project Owner shall submit to the District and CPM for approval the results of the source test no later than 60 days following the date of the source test.	Every Three Years; Protocol 45 days prior to source test; Notification 10 days prior to source test; Report 60 days after source test	Ongoing	MGS shall submit for approval to the District and the CPM the required source testing protocol no less than 45 days prior to the date of the source test. MGS shall notify the District and CPM of the date and time of the source test no less than 10 days prior to the test. MGS shall submit to the District and CPM for approval the results of the source test no later than 60 days following the date of the source test.
AQ-24	Air Quality	Source Testing	<p>The Project Owner shall conduct source test(s) for the pollutant(s) identified below according to the requirements listed in COC AQ-24:</p> <ul style="list-style-type: none"> - NH3 Emissions <p>Source testing shall be conducted within 180 days after initial startup of the Siemens A-Plus Turbine Upgrade project and at least annually thereafter.</p> <p>The test shall be conducted and the results submitted to the District and the CPM within 60 days after the test date. The District and the CPM shall be notified of the date and time of the test at least 10 days prior to the test.</p>	The Project Owner shall submit for approval to the District and the CPM the required source testing protocol no less than 45 days prior to the date of the source test. The Project Owner shall notify the District and CPM of the date and time of the source test no less than 10 days prior to the test. The Project Owner shall submit to the District and CPM for approval the results of the source test no later than 60 days following the date of the source test.	Annually; Protocol 45 days prior to source test; Notification 10 days prior to source test; Report 60 days after source test	Ongoing	MGS shall submit for approval to the District and the CPM the required source testing protocol no less than 45 days prior to the date of the source test. MGS shall notify the District and CPM of the date and time of the source test no less than 10 days prior to the test. MGS shall submit to the District and CPM for approval the results of the source test no later than 60 days following the date of the source test.

Condition #	Technical Area	Subject	Condition Description	Means of Verification	Submittal Timing	Compliance Status	Methods & Comments
AQ-25	Air Quality	CEMS	The Project Owner shall install and maintain a CEMS to measure CO concentration in ppmv. Concentrations shall be corrected to 15 percent oxygen on a dry basis. The CEMS will convert the actual CO concentrations to mass emission rates (lbs/hr) and record the hourly emission rates on a continuous basis. The CEMS shall be installed and operated to measure CO concentration over a 15 minute averaging time period.	The Project Owner shall make the site and records available for inspection by the District, ARB, U.S. EPA and Energy Commission upon request.	N/A	Ongoing	The site and records remain accessible for inspection by the District, ARB, U.S. EPA and Energy Commission upon request.
AQ-26	Air Quality	CEMS	The Project Owner shall install and maintain a CEMS to measure NOx concentration in ppmv. Concentration shall be corrected to 15 percent oxygen on a dry basis.	The Project Owner shall make the site and records available for inspection by the District, ARB, U.S. EPA and Energy Commission upon request.	N/A	Ongoing	The site and records remain accessible for inspection by the District, ARB, U.S. EPA and Energy Commission upon request.
AQ-27	Air Quality	Fuel Usage	The Project Owner shall limit the fuel usage of each turbine-duct burner pair to no more than 405 million cubic feet in any one calendar month. For the purpose(s) of this condition, the limit shall be based on the total combined fuel usage for each turbine and associated duct burner. The purpose(s) of this condition is to ensure compliance with the condition AQ-5 monthly emission limits.	The Project Owner shall submit to the CPM for approval all emissions and emission calculations on a quarterly basis as part of the quarterly emissions report.	30 days after quarter end	Ongoing	MGS shall submit to the CPM for approval all emissions and emission calculations on a quarterly basis as part of the quarterly emissions report.
AQ-28	Air Quality	SCR Control System	The Project Owner shall vent combustion turbines and HRSGs to the CO oxidation/SCR control system whenever the turbines are in operation.	The Project Owner shall make the site and records available for inspection by the District, ARB, U.S. EPA and Energy Commission upon request.	N/A	Ongoing	The site and records remain accessible for inspection by the District, ARB, U.S. EPA and Energy Commission upon request.
AQ-29	Air Quality	Ammonia Delivery	The Project Owner shall vent ammonia storage tank, during filling, only to the vessel from which it is being filled.	The Project Owner shall make the site and records available for inspection by the District, ARB, U.S. EPA and Energy Commission upon request.	N/A	Ongoing	The site and records remain accessible for inspection by the District, ARB, U.S. EPA and Energy Commission upon request.
AQ-30	Air Quality	Definition of Continuously Record	For the purpose of the following condition number(s), "continuously record" shall be defined as recording at least once every hour and shall be calculated upon the average of the continuous monitoring for that hour. Condition of Certification AQ-18 Condition of Certification AQ-19	The Project Owner shall make the site and records available for inspection by the District, ARB, U.S. EPA and Energy Commission upon request.	N/A	Ongoing	The site and records remain accessible for inspection by the District, ARB, U.S. EPA and Energy Commission upon request.
AQ-31	Air Quality	Definition of Continuously Record	For the purpose of the following condition number(s), "continuously record" shall be defined as recording at least once every hour and shall be calculated based upon the average of the continuous monitoring for that month. Condition of Certification AQ-20	The Project Owner shall make the site and records available for inspection by the District, ARB, U.S. EPA and Energy Commission upon request.	N/A	Ongoing	The site and records remain accessible for inspection by the District, ARB, U.S. EPA and Energy Commission upon request.

Condition #	Technical Area	Subject	Condition Description	Means of Verification	Submittal Timing	Compliance Status	Methods & Comments
AQ-32	Air Quality	NOx RTCs	<p>This equipment shall not be operated unless the facility holds the listed amounts of NOx RECLAIM Trade Credits (RTCs) in its allocation account to offset the annual emissions increase for the first year of operation. The RTCs held to satisfy the first year of operation portion of this condition may be transferred only after one year from the initial start of operation. In addition, this equipment shall not be operated unless the operator demonstrates to the Executive Officer that, at the commencement of each compliance year after the start of operation, the facility holds the listed amounts of NOx RTCs valid during that compliance year. RTCs held to satisfy the compliance year portion of this condition may be transferred only after the compliance year for which the RTCs are held. If the initial or annual hold amount is partially satisfied by holding RTCs that expire midway through the hold period, those RTCs may be transferred upon their respective expiration dates. This hold amount is in addition to any other amount of RTCs required to be held under other condition(s) stated in this permit.</p> <p>Listed amounts: 34,349 lbs for D27 and D36; 6,143 pounds for D31 and D39; 689 lbs for D48.</p>	The project owner shall retain records at the project site and make available for review upon request. The project owner shall submit to the CPM records of all RTCs held for the facility annually in the fourth Quarterly Operation Report.	Annually (30 days after 4th quarter end)	Ongoing	MGS shall maintain records at the site and make available for review upon request. MGS will submit records of all RTCs held for the facility annually in the fourth Quarterly Operation Report.
AQ-33	Air Quality	Source Testing	<p>The Project Owner shall provide to the District a source test report in accordance with listed specifications:</p> <p>Source test results shall be submitted to the District no later than 60 days after the source test was conducted.</p> <p>Emissions data shall be expressed in terms of concentration (ppmv), corrected to 15 percent oxygen (dry basis), mass rate (lbs/hr), and lbs/mm cubic feet. In addition, solid PM emission, if required to be tested, shall also be reported in terms of grains per DSCF.</p> <p>All exhaust flow rates shall be expressed in terms of dry standard cubic feet per minute (DCFM) and dry actual cubic feet per minute (DACFM).</p> <p>All moisture concentration shall be expressed in terms of % corrected to 15% oxygen.</p> <p>Source test results shall also include turbine fuel flow rate under which the test was conducted.</p> <p>Source test report shall also include the oxygen level in the exhaust, fuel flow rate (CFH), the flue gas temperature, and the turbine and generator output (MW) under which the test was conducted.</p>	The Project Owner shall submit to the CPM the required source test of Conditions of Certification AQ-21, AQ-22 and AQ-23 in compliance with this condition.	Within 60 days of source test completion	Ongoing	MGS shall submit for approval to the District and the CPM the required source test report no later than 60 days after the source test was completed.

Condition #	Technical Area	Subject	Condition Description	Means of Verification	Submittal Timing	Compliance Status	Methods & Comments
AQ-34	Air Quality	Recordkeeping	<p>The Project Owner shall keep records, in a manner approved by the District, for the following parameters or items:</p> <p>For architectural applications where no thinners, reducers, or other VOC containing materials are added, maintain semi-annual records for all coatings consisting of (a) coating type, (b) VOC content as supplied in grams per liter (g/l) of materials for low-solids coatings, (c) VOC content as supplied in g/l of coating, less water and exempt solvent, for other coatings.</p> <p>For architectural applications where thinners, reducers, or other VOC containing materials are added, maintain daily records for each coating consisting of (a) coating type, (b) VOC content as applied in grams per liter (g/l) of materials for low-solids coatings, (c) VOC content as applied in g/l of coating, less water and exempt solvent, for other coatings.</p>	The Project Owner shall make the site and records available for inspection by the District, ARB, U.S. EPA and Energy Commission upon request.	N/A	Ongoing	The site and records remain accessible for inspection by the District, ARB, U.S. EPA and Energy Commission upon request.
AQ-35	Air Quality	Recordkeeping	<p>The Project Owner shall keep records, in a manner approved by the District, to demonstrate compliance with the following condition number(s):</p> <p>Condition of Certification AQ-15 Condition of Certification AQ-17</p> <p>The project owner shall keep records, in a manner approved by the District, for the following parameter(s) or item(s):</p> <p>Date of operation, the elapsed time, in hours, and the reason for operation of the diesel firewater pump</p> <p>Maintenance and testing hours of operation</p> <p>Hours of operation for emission testing to show rule compliance</p> <p>Other operating hours</p>	The Project Owner shall submit these records to the CPM on an annual basis in the ACR. The project owner shall make the site and records available for inspection by representatives of the District, ARB, U.S. EPA, and Energy Commission upon request.	Annually with the ACR	Ongoing	<p>MGS shall keep records of dates of operation, the elapsed time, in hours, and the reason for operation of the diesel firewater pump, maintenance and testing hours of operation, hours of operation for emission testing to show rule compliance, and other operating hours. MGS shall submit these records to the CPM on an annual basis in the ACR.</p> <p>The site and records remain accessible for inspection by the District, ARB, U.S. EPA and Energy Commission upon request.</p>
AQ-36	Air Quality	Recordkeeping	The project owner shall keep records, in a manner approved by the District, for the following parameters or items: Operational status of the duct burner and its fuel usage.	See verification of Condition of Certification AQ-6 .	30 days after quarter end	Ongoing	Records are available upon request and provided quarterly as part of the response to COC AQ-5 and AQ-6.

Condition #	Technical Area	Subject	Condition Description	Means of Verification	Submittal Timing	Compliance Status	Methods & Comments
AQ-37	Air Quality	Recordkeeping	<p>The project owner shall operate and maintain the diesel firewater pump according to the following requirements:</p> <p>The project owner shall change oil and filter every 500 hours of operation or annually, whichever comes first, per Sect. 63.6603(a). The operator has the option of utilizing an oil analysis as described in Sect. 63.6625(i) in order to extend the specified oil change requirement.</p> <p>The project owner shall inspect the air cleaner every 1,000 hours of operation or annually, whichever comes first, and replace as necessary, per Sect. 63.6603(a).</p> <p>The project owner shall inspect all hoses and belts every 500 hours of operation or annually, whichever comes first, and replace as necessary, per Sect. 63.6603(a).</p> <p>The project owner shall operate and maintain the stationary RICE and after-treatment control device (if any) according to the manufacturer's emission-related written instructions or develop a maintenance plan which must provide to the extent practicable for the maintenance and operation of the engine in a manner consistent with good air pollution control practice for minimizing emissions, per Sect. 63.66259e)(3) and Sect. 63.6640(a).</p> <p>The project owner shall maintain records required by Sect. 63.6655(a), Sect. 63.6655(e), and Sect. 63.6660, as applicable, for five years. The records shall be made available to District personnel upon request.</p>	The project owner shall make these records available to the CPM upon request.	N/A	Ongoing	MGS operates and maintains the diesel firewater pump according to the requirements and records are available upon on request.
AQ-38	Air Quality	Recordkeeping	<p>The operator shall operate and maintain the gas turbines and duct burners according to the following requirements:</p> <p>For the Siemens A-Plus Upgrade Project, total commissioning hours shall not exceed 56.25 hours of fired operation for each turbine from the date of initial turbine upgrade start-up. Of the 56.25 hours, commissioning hours without control shall not exceed 32.5 hours.</p> <p>One turbine may be commissioned at a time. The commissioning for both turbines shall be completed before normal operation for either turbine may commence.</p> <p>The emergency internal combustion engine for fire pump shall not be tested during the commissioning of a turbine.</p> <p>The certified NOx and CO CEMS shall be fully calibrated and operational.</p> <p>The operator shall vent this equipment to the CO oxidation catalyst and SCR control system whenever the turbine is in operation after commissioning is completed.</p> <p>The operator shall maintain records to demonstrate compliance with this condition and shall make such records available to the Executive Officer upon request. The records shall be maintained for a minimum of 5 years in a manner approved by SCAQMD. The records shall include, but not be limited to, the total number of commissioning hours, number of commissioning hours without control, and natural gas fuel usage.</p>	The project owner shall make these records available to the CPM upon request.	N/A	Ongoing (Until 5 Year Record Retention Period Complete)	MGS operated and maintained the gas turbines and duct burners according to the requirements during commissioning and records are available upon on request.

Condition #	Technical Area	Subject	Condition Description	Means of Verification	Submittal Timing	Compliance Status	Methods & Comments
AQ-39	Air Quality	Recordkeeping	This equipment is subject to the applicable requirements of the following Rules or Regulations: NOX Subpart KKKK, SO2 Subpart KKKK	The project owner shall make these records available to the CPM upon request.	N/A	Ongoing	Records are available upon request.
AQ-40	Air Quality	Recordkeeping	This equipment is subject to the applicable requirements of the following Rules or Regulations: NOX 40 CFR 75, SO2 40 CFR 75	The project owner shall make these records available to the CPM upon request.	N/A	Ongoing	Records are available upon request.
Public Health-1							Condition completely satisfied.
Worker Safety-1							Condition completely satisfied.
Worker Safety-2							Condition completely satisfied.
HAZ-1	Hazardous Materials Management	Use of Hazardous Materials	The project owner shall not use any hazardous materials not listed in Appendix C, or in greater quantities than those identified by chemical name in Appendix C, unless approved in advance by City of Vernon and the CPM.	The project owner shall provide to the CPM, in the ACR, a list of hazardous materials contained at the facility in reportable quantities.	Annually with the ACR	Ongoing	MGS shall provide to the CPM, in the ACR, a list of hazardous materials contained at the facility in reportable quantities. This list shall be provided as a copy of the most recent Hazardous Materials Inventory submitted to the CUPA.
HAZ-2							Condition completely satisfied.
HAZ-3							Condition completely satisfied.
HAZ-4							Condition completely satisfied.
HAZ-5							Condition completely satisfied.
HAZ-6	Hazardous Materials Management	Gas Pipeline Design Review	The project owner shall require that the gas pipeline undergo a complete design review and detailed inspection 30 days after initial startup and every 5 years thereafter.	At least 30 days prior to the initial flow of gas in the pipeline, the project owner shall provide an outline of the plan to accomplish a full and comprehensive pipeline design review to the CPM for review and approval. The full and complete plan shall be amended, as appropriate, and submitted to the CPM for review and approval, not later than one year before the plan is implemented by the project owner.	Every five years (Update as needed)	Ongoing	The initial requirement of the Condition was completed during construction. Design reviews and pipeline inspections are completed every 5 years. An outline of the plan to accomplish a full and comprehensive pipeline design review and confirmation of completion of each review and inspection are submitted to the CPM every five years.
HAZ-7	Hazardous Materials Management	Gas Pipeline Seismic Event Inspections	After any significant seismic event in the area where surface rupture occurs within one mile of the pipeline, the gas pipeline shall be inspected by the project owner.	At least 30 days prior to the initial flow of gas in the pipeline, the project owner shall provide a detailed plan to accomplish a full and comprehensive pipeline inspection in the event of an earthquake to the CPM for review and approval. This plan shall be reviewed and amended, as appropriate, and submitted to the CPM for review and approval, at least every five years.	Every five years (Update as needed)	Ongoing	The initial requirement of the Condition was completed during construction. The gas pipeline is inspected after any significant seismic event in the area where surface rupture occurs within one mile of the pipeline. The plan to accomplish a full and comprehensive pipeline inspection in the event of an earthquake is reviewed, amended as appropriate, and submitted to the CPM at least every five years.
HAZ-8							Condition completely satisfied.
WASTE-1							Condition completely satisfied.
WASTE-2							Condition completely satisfied.

Condition #	Technical Area	Subject	Condition Description	Means of Verification	Submittal Timing	Compliance Status	Methods & Comments
WASTE-3	Waste Management	Impending Waste Management Related Enforcement Action	Upon becoming aware of any impending waste management related enforcement action by any local, state, or federal authority, the project owner shall notify the CPM of any such action taken or proposed to be taken against the project itself, or against any waste hauler or disposal facility or treatment operator with which the owner contracts.	The project owner shall notify the CPM in writing within 10 days of becoming aware of an impending enforcement action. The CPM shall notify the project owner of any changes that will be required in the manner in which project-related wastes are managed.	Within 10 days of becoming aware of impending enforcement action	Ongoing	MGS shall notify the CPM in writing within 10 days of becoming aware of an impending enforcement action.
WASTE-4	Waste Management	Construction & Operation Waste Management Plans	The project owner shall prepare a Construction Waste Management Plan and an Operation Waste Management Plan for all wastes generated during construction and operation of the facility, respectively, and shall submit both plans to the City of Vernon Environmental Health Department and the City of Vernon Fire Department for comment and to the CPM for review and approval. The plans shall contain, at a minimum, a description of all waste streams (projections of frequency, amounts generated and hazard classifications) and methods of managing each waste (treatment methods, companies contracted with for treatment services, waste testing methods to assure correct classification, methods of transportation, disposal requirements and sites, and recycling and waste minimization/reduction plans).	In the Annual Compliance Reports, the project owner shall document the actual waste management methods used during the year compared to the planned management methods.	Annually with the ACR	Ongoing	In the ACRs, MGS shall document the actual waste management methods used during the year compared to the planned management methods.
SOIL & WATER-1							Condition completely satisfied.
SOIL & WATER-2							Condition completely satisfied.
SOIL & WATER-3							Condition completely satisfied.
SOIL & WATER-4	Soil & Water	Water Usage Metering & Records	The project owner shall install metering devices and record on a monthly basis the amount of water, listed by source (potable and reclaimed) used by the project. The annual summary shall include the monthly range and monthly average of daily usage in gallons per day, and total water used by the project on a monthly and annual basis in acre-feet. The annual summary shall also include the yearly range and yearly average water use by the project. This information shall be supplied to the CPM.	The project owner shall submit an annual water use summary to the CPM as part of its annual compliance report for the life of the project.	Annually with the ACR	Ongoing	MGS shall submit an annual water use summary containing the required components as part of the ACR.
SOIL & WATER-5	Soil & Water	Potable Water Usage	The project owner shall not use potable water for process cooling water for more than 9 days (216 hours) per calendar year.	The project owner shall include a detailed summary of all potable water and reclaimed water used for process water in the ACR. If use of potable water exceeds 9 days per year, the project owner shall be subject to noncompliance procedures and enforcement action described in the General Compliance Conditions	Annually with the ACR	Ongoing	MGS shall include a detailed summary of all potable water and reclaimed water used for process water in the ACR.
SOIL/ WATER-6							Condition completely satisfied.
SOIL/ WATER-7							Condition completely satisfied.
CUL-1							Condition completely satisfied.
CUL-2							Condition completely satisfied.
CUL-3							Condition completely satisfied.
CUL-4							Condition completely satisfied.
CUL-5							Condition completely satisfied.
CUL-6							Condition completely satisfied.
CUL-7							Condition completely satisfied.

Condition #	Technical Area	Subject	Condition Description	Means of Verification	Submittal Timing	Compliance Status	Methods & Comments
CUL-8	Cultural Resources	Station A Maintenance	The project owner shall ensure that Station A is maintained in accordance with the Secretary of the Interior's Standards for the Treatment of Historic Properties (1995) (36 CFR Part 68). The project owner shall provide a summary of maintenance activities completed within each calendar year.	In each ACR, the project owner shall include the summary of Station A maintenance activities completed within the last calendar year.	Annually with the ACR	Ongoing	MGS shall submit a summary of observed Station A maintenance activities completed within the last calendar year in the ACR.
PAL-1							Condition completely satisfied.
PAL-2							Condition completely satisfied.
PAL-3							Condition completely satisfied.
PAL-4							Condition completely satisfied.
PAL-5							Condition completely satisfied.
PAL-6							Condition completely satisfied.
PAL-7							Condition completely satisfied.
LAND-1							Condition completely satisfied.
LAND-2							Condition completely satisfied.
TRANS-1							Condition completely satisfied.
TRANS-2							Condition completely satisfied.
TRANS-3							Condition completely satisfied.
TRANS-4							Condition completely satisfied.
TRANS-5							Condition completely satisfied.
TRANS-6							Condition completely satisfied.
TRANS-7							Condition completely satisfied.
TRANS-8	Traffic & Transportation	Truck Travel Routes for Aqueous Ammonia	The Project Owner shall only use the preferred and alternate truck travel routes for deliveries of aqueous ammonia to the MGS site. The preferred route shall be from Interstate 710, exiting at the Bandini Boulevard. Trucks will then travel west along Bandini Boulevard, south on Soto Avenue, and finally west on 50th Street to the MGS. The City shall use this route unless it notifies the CPM otherwise and the CPM approves.	The final preferred and alternative truck travel routes for aqueous ammonia delivery will be submitted to the CPM for approval 30 days prior to the first delivery of aqueous ammonia to the MGS. During operations, the project owner may alter the final truck travel route only upon prior approval of the CPM.	As Needed	Ongoing	The originally mandated route and alternate route have been communicated to the aqueous ammonia supplier and use of these routes is mandated by MGS. MGS may alter the final truck travel route only upon prior approval of the CPM.
TRANS-9							Condition completely satisfied.

Condition #	Technical Area	Subject	Condition Description	Means of Verification	Submittal Timing	Compliance Status	Methods & Comments
VIS-1	Visual Resources	Lighting Installation	<p>The project owner shall design and install all permanent lighting such that light bulbs and reflectors are not visible from public viewing areas; lighting does not cause reflected glare; and illumination of the project, the vicinity, and the nighttime sky is minimized.</p> <p>To meet these requirements, the project owner shall ensure that:</p> <p>a) Lighting shall be designed so exterior light fixtures are hooded, with lights directed downward or toward the area to be illuminated and so that backscatter to the nighttime sky is minimized. The design of the lighting shall be such that the luminescence or light source is shielded to prevent light trespass outside the project boundary;</p> <p>b) All lighting shall be of minimum necessary brightness consistent with worker safety;</p> <p>c) High illumination areas not occupied on a continuous basis (such as maintenance platforms) shall have switches or motion detectors to light the area only when occupied;</p> <p>d) A lighting complaint resolution form (following the general format of that in Appendix VR-1 attached hereto) shall be used by plant operations to record all lighting complaints received and document the resolution of those complaints. All records of lighting complaints shall be kept in the onsite compliance file.</p>	The project owner shall report any complaints about permanent lighting and provide documentation of resolution in the ACR, accompanied by any lighting complaint resolution forms for that year.	Annually with the ACR	Ongoing	MGS shall report any complaints about permanent lighting and provide documentation of resolution in the ACR, accompanied by any lighting complaint resolution forms for that year.
VIS-2	Visual Resources	Structure Painting	The project owner shall paint or treat the surfaces of all project structures and buildings visible to the public in a gray color to blend with the existing Station A building. Surfaces shall be treated with finishes that minimize glare. The project owner shall ensure proper treatment maintenance for the life of the project.	At least 30 days prior to the start of commercial operation, the project owner shall notify the CPM that all buildings and structures are ready for inspection. The project owner shall provide a status report regarding treatment maintenance in the ACR.	Annually with the ACR	Ongoing	MGS shall provide a status report regarding treatment maintenance in the ACR.
VIS-3	Visual Resources	Tree Planting	The project owner shall plant trees along the east side of the MGS site to enhance views of the new power plant from Soto Street, consistent with The Project Owner General Plan policy 1.3. The project owner shall ensure proper maintenance of the trees for the life of the project.	At least 30 days prior to the start of commercial operation, the project owner shall notify the CPM that the trees are ready for inspection. The project owner shall provide a status report regarding tree maintenance in the ACR.	Annually with the ACR	Ongoing	MGS shall provide a status report regarding tree maintenance in the ACR.
VIS-4							Condition completely satisfied.
NOISE-1							Condition completely satisfied.

Condition #	Technical Area	Subject	Condition Description	Means of Verification	Submittal Timing	Compliance Status	Methods & Comments
NOISE-2	Noise & Vibration	Noise Complaints	<p>Throughout the construction and operation of the project, the project owner shall document, investigate, evaluate, and attempt to resolve all project related noise complaints.</p> <p>The project owner or authorized agent shall:</p> <ul style="list-style-type: none"> - Use the Noise Complaint Resolution Form (see Exhibit 1), or functionally equivalent procedure acceptable to the CPM, to document and respond to each noise complaint; - Attempt to contact the person(s) making the noise complaint within 24 hours; - Conduct an investigation to determine the source of noise related to the complaint; - If the noise is project related, take all feasible measures to reduce the noise at its source; and - Submit a report documenting the complaint and the actions taken. The report shall include a complaint summary, including final results of noise reduction efforts; and, if obtainable, a signed statement by the complainant stating that the noise problem is resolved to the complainant's satisfaction. 	<p>Within 30 days of receiving a noise complaint, the project owner shall file a copy of the Noise Complaint Resolution Form, or similar instrument approved by the CPM, with the City of Vernon Director of Community Services & Water and the City of Huntington Park Senior Planner and with the CPM, documenting the resolution of the complaint. If mitigation is required to resolve a complaint, and the complaint is not resolved within a 30- day period, the project owner shall submit an updated Noise Complaint Resolution Form when the mitigation is finally implemented.</p>	<p>Within 30 days of receipt of complaint</p>	<p>Ongoing</p>	<p>Within 30 days of receiving a noise complaint, MGS shall file a copy of the Noise Complaint Resolution Form, or similar instrument approved by the CPM, with the City of Vernon Director of Community Services & Water and the City of Huntington Park Senior Planner and with the CPM, documenting the resolution of the complaint.</p>
NOISE-3							Condition completely satisfied.
NOISE-4							Condition completely satisfied.
NOISE-5							Condition completely satisfied.
NOISE-6							Condition completely satisfied.
NOISE-7							Condition completely satisfied.
NOISE-8							Condition completely satisfied.

Appendix B

2022 Calibration Reports





Rosemount Service

8200 Market Blvd.
 Chanhassen, MN 55317
 T: 800-654-7768
 F: 952-906-8844

May 19, 2022

CALIBRATION DATA SHEET

Consistent with ISO 10474 2.1 or EN 10204 2.1

Contact Information

Purchase Order: LP-0726	Service Request: 2018286
Customer Name: Malburg Generating Station	Quote#: BA8047-IVS
Location/Project: Vernon, CA 90058	Sales Representative: Richard Tse
Address 1: 4963 Soto St.	Phone: 661-345-3675
Address 2:	Email: richard.tse@emerson.com
Customer Contact: Ian Everts	Service Representative: Keith Anderson
Phone: 323-350-3481	Phone: 925-596-9769
Email: ieverts@cityofvernon.org	Email: keith.anderson@emerson.com

Device Information

Device Type: Temperature Transmitter	Serial Number: 0
Device Tag: 11HBK70CT30	Range: 0 To 800 F
Model:	

Test Equipment Used

Asset #	Description	Calibration Due
ES-01486	FLUKE 754	8-Oct-22
PS-00965	Fluke 0-30 Pressure Module	8-Oct-22
PS-01355	Fluke +/-15-100 Pressure Module	8-Oct-22
PS-00899	Fluke 0-300 Pressure Module	8-Oct-22

As Found Calibration Data

Specified Range Deg F	Applied % Of Span	Applied Deg F	Specified Output In mA	Output Tolerance +/- mA		Measured Analog Output In mA	Pass/Fail
0.00	0.00	0.00	4.0000	0.080	0.00	3.9900	Pass
200.00	25.00	200.00	8.0000	0.080	200.00	7.9900	Pass
400.00	50.00	400.00	12.0000	0.080	400.00	11.9900	Pass
600.00	75.00	600.00	16.0000	0.080	600.00	15.9900	Pass
800.00	100.00	800.00	20.0000	0.080	800.00	19.9900	Pass

As Left Calibration Data

0.00	0.00	0.00	4.0000	0.080	0.00	3.9900	Pass
200.00	25.00	200.00	8.0000	0.080	200.00	7.9900	Pass
400.00	50.00	400.00	12.0000	0.080	400.00	11.9900	Pass
600.00	75.00	600.00	16.0000	0.080	600.00	15.9900	Pass
800.00	100.00	800.00	20.0000	0.080	800.00	19.9900	Pass

Certification

This is to validate that the listed product performs within the acceptable performance variation of the test equipment. Measuring and test equipment used in the inspection and validation of the listed product are traceable to the National Institute of Standards and Technology.

Keith Anderson

Keith Anderson
 Rosemount Service Representative
 PH: 925-596-9769

May 19, 2022

Date



Rosemount Service
 8200 Market Blvd.
 Chanhassen, MN 55317
 T: 800-654-7768
 F: 952-906-8844

May 19, 2022

CALIBRATION DATA SHEET

Consistent with ISO 10474 2.1 or EN 10204 2.1

Contact Information

Purchase Order: LP-0726	Service Request: 2018286
Customer Name: Malburg Generating Station	Quote#: BA8047-IVS
Location/Project: Vernon, CA 90058	Sales Representative: Richard Tse
Address 1: 4963 Soto St.	Phone: 661-345-3675
Address 2:	Email: richard.tse@emerson.com
Customer Contact: Ian Everts	Service Representative: Keith Anderson
Phone: 323-350-3481	Phone: 925-596-9769
Email: ieverts@cityofvernon.org	Email: keith.anderson@emerson.com

Device Information

Device Type: Temperature Transmitter	Serial Number: 0
Device Tag: 21HBK70CT30	Range: 0 To 800 F
Model:	

Test Equipment Used

Asset #	Description	Calibration Due
ES-01486	FLUKE 754	8-Oct-22
PS-00965	Fluke 0-30 Pressure Module	8-Oct-22
PS-01355	Fluke +/-15-100 Pressure Module	8-Oct-22
PS-00899	Fluke 0-300 Pressure Module	8-Oct-22

As Found Calibration Data

Specified Range Deg F	Applied % Of Span	Applied Deg F	Specified Output In mA	Output Tolerance +/- mA		Measured Analog Output In mA	Pass/Fail
0.00	0.00	0.00	4.0000	0.080	0.00	3.9900	Pass
200.00	25.00	200.00	8.0000	0.080	200.00	7.9900	Pass
400.00	50.00	400.00	12.0000	0.080	400.00	11.9900	Pass
600.00	75.00	600.00	16.0000	0.080	600.00	15.9900	Pass
800.00	100.00	800.00	20.0000	0.080	800.00	19.9800	Pass

As Left Calibration Data

0.00	0.00	0.00	4.0000	0.080	0.00	3.9900	Pass
200.00	25.00	200.00	8.0000	0.080	200.00	7.9900	Pass
400.00	50.00	400.00	12.0000	0.080	400.00	11.9900	Pass
600.00	75.00	600.00	16.0000	0.080	600.00	15.9900	Pass
800.00	100.00	800.00	20.0000	0.080	800.00	19.9800	Pass

Certification

This is to validate that the listed product performs within the acceptable performance variation of the test equipment. Measuring and test equipment used in the inspection and validation of the listed product are traceable to the National Institute of Standards and Technology.

Keith Anderson

Keith Anderson
 Rosemount Service Representative
 PH: 925-596-9769

May 19, 2022

Date



Rosemount Service
 8200 Market Blvd.
 Chanhassen, MN 55317
 T: 800-654-7768
 F: 952-906-8844

May 19, 2022

CALIBRATION DATA SHEET

Consistent with ISO 10474 2.1 or EN 10204 2.1

Contact Information

Purchase Order: LP-0726	Service Request: 2018286
Customer Name: Malburg Generating Station	Quote#: BA8047-IVS
Location/Project: Vernon, CA 90058	Sales Representative: Richard Tse
Address 1: 4963 Soto St.	Phone: 661-345-3675
Address 2:	Email: richard.tse@emerson.com
Customer Contact: Ian Everts	Service Representative: Keith Anderson
Phone: 323-350-3481	Phone: 925-596-9769
Email: ieverts@cityofvernon.org	Email: keith.anderson@emerson.com

Device Information

Device Type: Temperature Transmitter	Serial Number: 0
Device Tag: 11HBK70CT31	Range: 0 To 800 F
Model:	

Test Equipment Used

Asset #	Description	Calibration Due
ES-01486	FLUKE 754	8-Oct-22
PS-00965	Fluke 0-30 Pressure Module	8-Oct-22
PS-01355	Fluke +/-15-100 Pressure Module	8-Oct-22
PS-00899	Fluke 0-300 Pressure Module	8-Oct-22

As Found Calibration Data

Specified Range Deg F	Applied % Of Span	Applied Deg F	Specified Output In mA	Output Tolerance +/- mA		Measured Analog Output In mA	Pass/Fail
0.00	0.00	0.00	4.0000	0.080	0.00	3.9900	Pass
200.00	25.00	200.00	8.0000	0.080	200.00	7.9900	Pass
400.00	50.00	400.00	12.0000	0.080	400.00	11.9900	Pass
600.00	75.00	600.00	16.0000	0.080	600.00	16.0000	Pass
800.00	100.00	800.00	20.0000	0.080	800.00	20.0000	Pass

As Left Calibration Data

0.00	0.00	0.00	4.0000	0.080	0.00	3.9900	Pass
200.00	25.00	200.00	8.0000	0.080	200.00	7.9900	Pass
400.00	50.00	400.00	12.0000	0.080	400.00	11.9900	Pass
600.00	75.00	600.00	16.0000	0.080	600.00	16.0000	Pass
800.00	100.00	800.00	20.0000	0.080	800.00	20.0000	Pass

Certification

This is to validate that the listed product performs within the acceptable performance variation of the test equipment. Measuring and test equipment used in the inspection and validation of the listed product are traceable to the National Institute of Standards and Technology.

Keith Anderson

Keith Anderson
 Rosemount Service Representative
 PH: 925-596-9769

May 19, 2022

Date



Rosemount Service
 8200 Market Blvd.
 Chanhassen, MN 55317
 T: 800-654-7768
 F: 952-906-8844

May 19, 2022

CALIBRATION DATA SHEET

Consistent with ISO 10474 2.1 or EN 10204 2.1

Contact Information

Purchase Order: LP-0726	Service Request: 2018286
Customer Name: Malburg Generating Station	Quote#: BA8047-IVS
Location/Project: Vernon, CA 90058	Sales Representative: Richard Tse
Address 1: 4963 Soto St.	Phone: 661-345-3675
Address 2:	Email: richard.tse@emerson.com
Customer Contact: Ian Everts	Service Representative: Keith Anderson
Phone: 323-350-3481	Phone: 925-596-9769
Email: ieverts@cityofvernon.org	Email: keith.anderson@emerson.com

Device Information

Device Type: Temperature Transmitter	Serial Number: 0
Device Tag: 21HBK70CT31	Range: 0 To 800 F
Model:	

Test Equipment Used

Asset #	Description	Calibration Due
ES-01486	FLUKE 754	8-Oct-22
PS-00965	Fluke 0-30 Pressure Module	8-Oct-22
PS-01355	Fluke +/-15-100 Pressure Module	8-Oct-22
PS-00899	Fluke 0-300 Pressure Module	8-Oct-22

As Found Calibration Data

Specified Range Deg F	Applied % Of Span	Applied Deg F	Specified Output In mA	Output Tolerance +/- mA		Measured Analog Output In mA	Pass/Fail
0.00	0.00	0.00	4.0000	0.080	0.00	4.0000	Pass
200.00	25.00	200.00	8.0000	0.080	200.00	8.0000	Pass
400.00	50.00	400.00	12.0000	0.080	400.00	12.0000	Pass
600.00	75.00	600.00	16.0000	0.080	600.00	16.0000	Pass
800.00	100.00	800.00	20.0000	0.080	800.00	20.0000	Pass

As Left Calibration Data

0.00	0.00	0.00	4.0000	0.080	0.00	4.0000	Pass
200.00	25.00	200.00	8.0000	0.080	200.00	8.0000	Pass
400.00	50.00	400.00	12.0000	0.080	400.00	12.0000	Pass
600.00	75.00	600.00	16.0000	0.080	600.00	16.0000	Pass
800.00	100.00	800.00	20.0000	0.080	800.00	20.0000	Pass

Certification

This is to validate that the listed product performs within the acceptable performance variation of the test equipment. Measuring and test equipment used in the inspection and validation of the listed product are traceable to the National Institute of Standards and Technology.

Keith Anderson

Keith Anderson
 Rosemount Service Representative
 PH: 925-596-9769

May 19, 2022

Date



Rosemount Service
8200 Market Blvd.
Chanhassen, MN 55317
T: 800-654-7768
F: 952-906-8844

May 20, 2022

CALIBRATION DATA SHEET

Consistent with ISO 10474 2.1 or EN 10204 2.1

Contact Information

Purchase Order: LP-0726	Service Request: 2018286
Customer Name: Malburg Generating Station	Quote#: BA8047-IVS
Location/Project: Vernon, CA 90058	Sales Representative: Richard Tse
Address 1: 4963 Soto St.	Phone: 661-345-3675
Address 2:	Email: richard.tse@emerson.com
Customer Contact: Ian Everts	Service Representative: Keith Anderson
Phone: 323-350-3481	Phone: 925-596-9769
Email: ieverts@cityofvernon.org	Email: keith.anderson@emerson.com

Device Information

Device Type: Flow Transmitter	Serial Number: 0
Device Tag: 11HBK70CP10	Range: 0 To 2.5 IN H2O
Model: EJA110A	

Test Equipment Used

Asset #	Description	Calibration Due
ES-01486	FLUKE 754	8-Oct-22
PS-00965	Fluke 0-30 Pressure Module	8-Oct-22
PS-01355	Fluke +/-15-100 Pressure Module	8-Oct-22
PS-00899	Fluke 0-300 Presure Module	8-Oct-22

As Found Calibration Data

Specified Range IN H2O	Applied % Of Span	Applied IN H2O	Specified Output In mA	Output Tolerance +/- mA	Indicated Digital/Hart Output In IN H2O	Measured Analog Output In mA	Pass/Fail
0.000	0.00	0.000	4.0000	0.080	0.000	4.0100	Pass
0.625	25.00	0.625	8.0000	0.080	0.628	8.3700	Fail
1.250	50.00	1.250	12.0000	0.080	1.251	12.4000	Fail
1.875	75.00	1.875	16.0000	0.080	1.874	16.3100	Fail
2.500	100.00	2.500	20.0000	0.080	2.499	20.3500	Fail

As Left Calibration Data

Specified Range IN H2O	Applied % Of Span	Applied IN H2O	Specified Output In mA	Output Tolerance +/- mA	Indicated Digital/Hart Output In IN H2O	Measured Analog Output In mA	Pass/Fail
0.000	0.00	0.000	4.0000	0.080	0.000	3.9900	Pass
0.625	25.00	0.625	8.0000	0.080	0.623	8.3000	Fail
1.250	50.00	1.250	12.0000	0.080	1.251	12.3000	Fail
1.875	75.00	1.875	16.0000	0.080	1.871	16.2700	Fail
2.500	100.00	2.500	20.0000	0.080	2.502	20.4000	Fail

Certification

This is to validate that the listed product performs within the acceptable performance variation of the test equipment. Measuring and test equipment used in the inspection and validation of the listed product are traceable to the National Institute of Standards and Technology.

Keith Anderson

Keith Anderson
Rosemount Service Representative
PH: 925-596-9769

May 20, 2022

Date



Rosemount Service
8200 Market Blvd.
Chanhassen, MN 55317
T: 800-654-7768
F: 952-906-8844

May 20, 2022

CALIBRATION DATA SHEET

Consistent with ISO 10474 2.1 or EN 10204 2.1

Contact Information

Purchase Order: LP-0726	Service Request: 2018286
Customer Name: Malburg Generating Station	Quote#: BA8047-IVS
Location/Project: Vernon, CA 90058	Sales Representative: Richard Tse
Address 1: 4963 Soto St.	Phone: 661-345-3675
Address 2:	Email: richard.tse@emerson.com
Customer Contact: Ian Everts	Service Representative: Keith Anderson
Phone: 323-350-3481	Phone: 925-596-9769
Email: ieverts@cityofvernon.org	Email: keith.anderson@emerson.com

Device Information

Device Type: Flow Transmitter	Serial Number: 128914204
Device Tag: 21HBK70CP10	Range: 0 To 2.5 IN H2O
Model: EJA110A	

Test Equipment Used

Asset #	Description	Calibration Due
ES-01486	FLUKE 754	8-Oct-22
PS-00965	Fluke 0-30 Pressure Module	8-Oct-22
PS-01355	Fluke +/-15-100 Pressure Module	8-Oct-22
PS-00899	Fluke 0-300 Pressure Module	8-Oct-22

As Found Calibration Data

Specified Range IN H2O	Applied % Of Span	Applied IN H2O	Specified Output In mA	Output Tolerance +/- mA	Indicated Digital/Hart Output In IN H2O	Measured Analog Output In mA	Pass/Fail
0.000	0.00	0.000	4.0000	0.080	0.000	4.0600	Pass
0.625	25.00	0.625	8.0000	0.080	0.626	8.5900	Fail
1.250	50.00	1.250	12.0000	0.080	1.251	12.6000	Fail
1.875	75.00	1.875	16.0000	0.080	1.877	16.6000	Fail
2.500	100.00	2.500	20.0000	0.080	2.499	20.6500	Fail

As Left Calibration Data

0.000	0.00	0.000	4.0000	0.080	0.000	4.0000	Pass
0.625	25.00	0.625	8.0000	0.080	2.500	8.0200	Pass
1.250	50.00	1.250	12.0000	0.080	5.000	11.9900	Pass
1.875	75.00	1.875	16.0000	0.080	7.500	15.9800	Pass
2.500	100.00	2.500	20.0000	0.080	10.000	20.0100	Pass

Certification

This is to validate that the listed product performs within the acceptable performance variation of the test equipment. Measuring and test equipment used in the inspection and validation of the listed product are traceable to the National Institute of Standards and Technology.

Keith Anderson

Keith Anderson
Rosemount Service Representative
PH: 925-596-9769

May 20, 2022

Date



Rosemount Service
 8200 Market Blvd.
 Chanhassen, MN 55317
 T: 800-654-7768
 F: 952-906-8844

May 19, 2022

CALIBRATION DATA SHEET

Consistent with ISO 10474 2.1 or EN 10204 2.1

Contact Information

Purchase Order: LP-0726 Customer Name: Malburg Generating Station Location/Project: Vernon, CA 90058 Address 1: 4963 Soto St. Address 2: Customer Contact: Ian Everts Phone: 323-350-3481 Email: ieverts@cityofvernon.org	Service Request: 2018286 Quote#: BA8047-IVS Sales Representative: Richard Tse Phone: 661-345-3675 Email: richard.tse@emerson.com Service Representative: Keith Anderson Phone: 925-596-9769 Email: keith.anderson@emerson.com
--	--

Device Information

Device Type: Multivariable Device Tag: 11FTCT-1 Model: 3051 Serial #: 47659
--

Calibration Range Data

Static Pressure Range:	0	To	475	PSI
Differential Pressure Range:	0	To	143	InH2O
Temperature Range:	0	To	200	F
Analog Output Range:	4	To	20	mA

Test Equipment Used

Asset #	Description	Calibration Due
ES-01486	FLUKE 754	8-Oct-22
PS-00965	Fluke 0-30 Pressure Module	8-Oct-22
PS-01355	Fluke +/-15-100 Pressure Module	8-Oct-22
PS-00899	Fluke 0-300 Pressure Module	8-Oct-22

As Found Calibration Data

Target % Of Span	Static Pressure				Differential Pressure			
	Specified Range in PSI	Applied PSI	Indicated Static Pressure in PSI	#N/A	Specified Range InH2O	Applied InH2O	Indicated Differential Pressure InH2O	Pass Fail +/- 0.5 InH2O
0.00	0.00	0.000	0.000	#N/A	0.00	0.000	0.000	Pass
25.00	118.75	118.750	118.500	#N/A	35.75	35.750	35.250	Pass
50.00	237.50	237.500	237.500	#N/A	71.50	71.500	71.300	Pass
75.00	356.25	356.250	356.600	#N/A	107.25	107.250	107.300	Pass
100.00	475.00	475.000	474.800	#N/A	143.00	143.000	143.000	Pass

Target % Of Span	Temperature				Analog Out			
	Specified Range Deg F	Applied Deg F	Indicated Digital Temp Deg F	Pass Fail +/- 0.50 Deg F	Specified Range mA	Simulated mA	Indicated Output mA	Pass Fail +/- 0.5000 mA
0.00	0.00	0.00	0.000	Pass	4.0000	4.0000	4.0000	Pass
25.00	50.00	50.00	49.640	Pass	8.0000	8.0000	7.9700	Pass
50.00	100.00	100.00	99.670	Pass	12.0000	12.0000	11.9700	Pass
75.00	150.00	150.00	149.700	Pass	16.0000	16.0000	15.9700	Pass
100.00	200.00	200.00	199.800	Pass	20.0000	20.0000	19.9800	Pass

As Left Calibration Data

Target % Of Span	Static Pressure				Differential Pressure			
	Specified Range in PSI	Applied PSI	Indicated Static Pressure in PSI	#N/A	Specified Range InH2O	Applied InH2O	Indicated Differential Pressure InH2O	Pass Fail +/- 0.5 InH2O
0.00	0.00	0.000	0.000	#N/A	0.00	0.000	0.000	Pass
25.00	118.75	118.750	118.500	#N/A	35.75	35.750	35.250	Pass
50.00	237.50	237.500	237.500	#N/A	71.50	71.500	71.300	Pass
75.00	356.25	356.250	356.600	#N/A	107.25	107.250	107.300	Pass
100.00	475.00	475.000	474.800	#N/A	143.00	143.000	143.000	Pass

Target % Of Span	Temperature				Analog Out			
	Specified Range Deg F	Applied Deg F	Indicated Digital Temp Deg F	Pass Fail +/- 0.50 Deg F	Specified Range mA	Simulated mA	Indicated Output mA	Pass Fail +/- 0.5000 mA
0.00	0.00	0.00	0.000	Pass	4.0000	4.0000	4.0000	Pass
25.00	50.00	50.00	49.640	Pass	8.0000	8.0000	7.9700	Pass
50.00	100.00	100.00	99.670	Pass	12.0000	12.0000	11.9700	Pass
75.00	150.00	150.00	149.700	Pass	16.0000	16.0000	15.9700	Pass
100.00	200.00	200.00	199.800	Pass	20.0000	20.0000	19.9800	Pass

Certification

This is to validate that the listed product performs within the acceptable performance variation of the test equipment. Measuring and test equipment used in the inspection and validation of the listed product are traceable to the National Institute of Standards and Technology.

Keith Anderson

Keith Anderson
 Rosemount Service Representative
 PH: 925-596-9769

May 19, 2022

Date



Rosemount Service
 8200 Market Blvd.
 Chanhassen, MN 55317
 T: 800-654-7768
 F: 952-906-8844

May 19, 2022

CALIBRATION DATA SHEET

Consistent with ISO 10474 2.1 or EN 10204 2.1

Contact Information

Purchase Order: LP-0726 Customer Name: Malburg Generating Station Location/Project: Vernon, CA 90058 Address 1: 4963 Soto St. Address 2: Customer Contact: Ian Everts Phone: 323-350-3481 Email: ieverts@cityofvernon.org	Service Request: 2018286 Quote#: BA8047-IVS Sales Representative: Richard Tse Phone: 661-345-3675 Email: richard.tse@emerson.com Service Representative: Keith Anderson Phone: 925-596-9769 Email: keith.anderson@emerson.com
--	--

Device Information

Device Type: Multivariable Device Tag: 11FTCT-2 Model: 3051 Serial #: 47658
--

Calibration Range Data

Static Pressure Range:	0	To	475	PSI
Differential Pressure Range:	0	To	143	InH2O
Temperature Range:	0	To	200	F
Analog Output Range:	4	To	20	mA

Test Equipment Used

Asset #	Description	Calibration Due
ES-01486	FLUKE 754	8-Oct-22
PS-00965	Fluke 0-30 Pressure Module	8-Oct-22
PS-01355	Fluke +/-15-100 Pressure Module	8-Oct-22
PS-00899	Fluke 0-300 Pressure Module	8-Oct-22

As Found Calibration Data

Target % Of Span	Static Pressure				Differential Pressure			
	Specified Range in PSI	Applied PSI	Indicated Static Pressure in PSI	#N/A	Specified Range InH2O	Applied InH2O	Indicated Differential Pressure InH2O	Pass Fail +/- 0.5 InH2O
0.00	0.00	0.000	0.000	#N/A	0.00	0.000	0.070	Pass
25.00	118.75	118.750	118.500	#N/A	35.75	35.750	35.400	Pass
50.00	237.50	237.500	237.300	#N/A	71.50	71.500	72.000	Pass
75.00	356.25	356.250	356.300	#N/A	107.25	107.250	107.600	Pass
100.00	475.00	475.000	475.400	#N/A	143.00	143.000	143.200	Pass

Target % Of Span	Temperature				Analog Out			
	Specified Range Deg F	Applied Deg F	Indicated Digital Temp Deg F	Pass Fail +/- 0.50 Deg F	Specified Range mA	Simulated mA	Indicated Output mA	Pass Fail +/- 0.5000 mA
0.00	0.00	0.00	0.000	Pass	4.0000	4.0000	4.0000	Pass
25.00	50.00	50.00	49.700	Pass	8.0000	8.0000	7.9700	Pass
50.00	100.00	100.00	99.700	Pass	12.0000	12.0000	11.9700	Pass
75.00	150.00	150.00	149.700	Pass	16.0000	16.0000	15.9700	Pass
100.00	200.00	200.00	199.700	Pass	20.0000	20.0000	19.9700	Pass

As Left Calibration Data

Target % Of Span	Static Pressure				Differential Pressure			
	Specified Range in PSI	Applied PSI	Indicated Static Pressure in PSI	#N/A	Specified Range InH2O	Applied InH2O	Indicated Differential Pressure InH2O	Pass Fail +/- 0.5 InH2O
0.00	0.00	0.000	0.000	#N/A	0.00	0.000	0.070	Pass
25.00	118.75	118.750	118.500	#N/A	35.75	35.750	35.400	Pass
50.00	237.50	237.500	237.300	#N/A	71.50	71.500	72.000	Pass
75.00	356.25	356.250	356.300	#N/A	107.25	107.250	107.600	Pass
100.00	475.00	475.000	475.400	#N/A	143.00	143.000	143.200	Pass

Target % Of Span	Temperature				Analog Out			
	Specified Range Deg F	Applied Deg F	Indicated Digital Temp Deg F	Pass Fail +/- 0.50 Deg F	Specified Range mA	Simulated mA	Indicated Output mA	Pass Fail +/- 0.5000 mA
0.00	0.00	0.00	0.000	Pass	4.0000	4.0000	4.0000	Pass
25.00	50.00	50.00	49.700	Pass	8.0000	8.0000	7.9700	Pass
50.00	100.00	100.00	99.700	Pass	12.0000	12.0000	11.9700	Pass
75.00	150.00	150.00	149.700	Pass	16.0000	16.0000	15.9700	Pass
100.00	200.00	200.00	199.700	Pass	20.0000	20.0000	19.9700	Pass

Certification

This is to validate that the listed product performs within the acceptable performance variation of the test equipment. Measuring and test equipment used in the inspection and validation of the listed product are traceable to the National Institute of Standards and Technology.

Keith Anderson

Keith Anderson
 Rosemount Service Representative
 PH: 925-596-9769

May 19, 2022

Date



Rosemount Service
 8200 Market Blvd.
 Chanhassen, MN 55317
 T: 800-654-7768
 F: 952-906-8844

May 20, 2022

CALIBRATION DATA SHEET

Consistent with ISO 10474 2.1 or EN 10204 2.1

Contact Information

Purchase Order: LP-0726	Service Request: 2018286
Customer Name: Malburg Generating Station	Quote#: BA8047-IVS
Location/Project: Vernon, CA 90058	Sales Representative: Richard Tse
Address 1: 4963 Soto St.	Phone: 661-345-3675
Address 2:	Email: richard.tse@emerson.com
Customer Contact: Ian Everts	Service Representative: Keith Anderson
Phone: 323-350-3481	Phone: 925-596-9769
Email: ieverts@cityofvernon.org	Email: keith.anderson@emerson.com

Device Information

Device Type: Flow Transmitter	Serial Number: 1287778
Device Tag: 11FIT-18	Range: 0 To 10 IN H2O
Model: 3051	

Test Equipment Used

Asset #	Description	Calibration Due
ES-01486	FLUKE 754	8-Oct-22
PS-00965	Fluke 0-30 Pressure Module	8-Oct-22
PS-01355	Fluke +/-15-100 Pressure Module	8-Oct-22
PS-00899	Fluke 0-300 Presure Module	8-Oct-22

As Found Calibration Data

Specified Range IN H2O	Applied % Of Span	Applied IN H2O	Specified Output In mA	Output Tolerance +/- mA	Indicated Digital/Hart Output In IN H2O	Measured Analog Output In mA	Pass/Fail
0.000	0.00	0.000	4.0000	0.080	0.000	3.9800	Pass
2.500	25.00	2.500	8.0000	0.080	2.500	8.2200	Fail
5.000	50.00	5.000	12.0000	0.080	5.000	12.1300	Fail
7.500	75.00	7.500	16.0000	0.080	7.500	16.1000	Fail
10.000	100.00	10.000	20.0000	0.080	10.000	20.1000	Fail

As Left Calibration Data

Specified Range IN H2O	Applied % Of Span	Applied IN H2O	Specified Output In mA	Output Tolerance +/- mA	Indicated Digital/Hart Output In IN H2O	Measured Analog Output In mA	Pass/Fail
0.000	0.00	0.000	4.0000	0.080	0.000	4.0000	Pass
2.500	25.00	2.500	8.0000	0.080	2.500	8.0600	Pass
5.000	50.00	5.000	12.0000	0.080	5.000	12.0500	Pass
7.500	75.00	7.500	16.0000	0.080	7.500	16.0400	Pass
10.000	100.00	10.000	20.0000	0.080	10.000	20.0400	Pass

Certification

This is to validate that the listed product performs within the acceptable performance variation of the test equipment. Measuring and test equipment used in the inspection and validation of the listed product are traceable to the National Institute of Standards and Technology.

Keith Anderson

Keith Anderson
 Rosemount Service Representative
 PH: 925-596-9769

May 20, 2022

Date



Rosemount Service
8200 Market Blvd.
Chanhassen, MN 55317
T: 800-654-7768
F: 952-906-8844

May 20, 2022

CALIBRATION DATA SHEET

Consistent with ISO 10474 2.1 or EN 10204 2.1

Contact Information

Purchase Order: LP-0726	Service Request: 2018286
Customer Name: Malburg Generating Station	Quote#: BA8047-IVS
Location/Project: Vernon, CA 90058	Sales Representative: Richard Tse
Address 1: 4963 Soto St.	Phone: 661-345-3675
Address 2:	Email: richard.tse@emerson.com
Customer Contact: Ian Everts	Service Representative: Keith Anderson
Phone: 323-350-3481	Phone: 925-596-9769
Email: ieverts@cityofvernon.org	Email: keith.anderson@emerson.com

Device Information

Device Type: Flow Transmitter	Serial Number: 1292706
Device Tag: 21FIT-18	Range: 0 To 10 IN H2O
Model: 3051	

Test Equipment Used

Asset #	Description	Calibration Due
ES-01486	FLUKE 754	8-Oct-22
PS-00965	Fluke 0-30 Pressure Module	8-Oct-22
PS-01355	Fluke +/-15-100 Pressure Module	8-Oct-22
PS-00899	Fluke 0-300 Presure Module	8-Oct-22

As Found Calibration Data

Specified Range IN H2O	Applied % Of Span	Applied IN H2O	Specified Output In mA	Output Tolerance +/- mA	Indicated Digital/Hart Output In IN H2O	Measured Analog Output In mA	Pass/Fail
0.000	0.00	0.000	4.0000	0.080	0.000	3.9900	Pass
2.500	25.00	2.500	8.0000	0.080	2.500	7.7100	Fail
5.000	50.00	5.000	12.0000	0.080	5.000	11.8470	Fail
7.500	75.00	7.500	16.0000	0.080	7.500	15.8900	Fail
10.000	100.00	10.000	20.0000	0.080	10.000	19.9400	Pass

As Left Calibration Data

Specified Range IN H2O	Applied % Of Span	Applied IN H2O	Specified Output In mA	Output Tolerance +/- mA	Indicated Digital/Hart Output In IN H2O	Measured Analog Output In mA	Pass/Fail
0.000	0.00	0.000	4.0000	0.080	0.000	4.0000	Pass
2.500	25.00	2.500	8.0000	0.080	2.500	7.8700	Fail
5.000	50.00	5.000	12.0000	0.080	5.000	11.7600	Fail
7.500	75.00	7.500	16.0000	0.080	7.500	15.8800	Fail
10.000	100.00	10.000	20.0000	0.080	10.000	19.9400	Pass

Certification

This is to validate that the listed product performs within the acceptable performance variation of the test equipment. Measuring and test equipment used in the inspection and validation of the listed product are traceable to the National Institute of Standards and Technology.

Keith Anderson

Keith Anderson
Rosemount Service Representative
PH: 925-596-9769

May 20, 2022

Date



Rosemount Service
 8200 Market Blvd.
 Chanhassen, MN 55317
 T: 800-654-7768
 F: 952-906-8844

May 19, 2022

CALIBRATION DATA SHEET

Consistent with ISO 10474 2.1 or EN 10204 2.1

Contact Information

Purchase Order: LP-0726 Customer Name: Malburg Generating Station Location/Project: Vernon, CA 90058 Address 1: 4963 Soto St. Address 2: Customer Contact: Ian Everts Phone: 323-350-3481 Email: ieverts@cityofvernon.org	Service Request: 2018286 Quote#: BA8047-IVS Sales Representative: Richard Tse Phone: 661-345-3675 Email: richard.tse@emerson.com Service Representative: Keith Anderson Phone: 925-596-9769 Email: keith.anderson@emerson.com
--	--

Device Information

Device Type: Multivariable Device Tag: 11HHA10C Model: 3051 Serial #: 336124

Calibration Range Data

Static Pressure Range:	0	To	800	PSI
Differential Pressure Range:	0	To	1000	InH2O
Temperature Range:	0	To	1000	F
Analog Output Range:	4	To	20	mA

Test Equipment Used

Asset #	Description	Calibration Due
ES-01486	FLUKE 754	8-Oct-22
PS-00965	Fluke 0-30 Pressure Module	8-Oct-22
PS-01355	Fluke +/-15-100 Pressure Module	8-Oct-22
PS-00899	Fluke 0-300 Pressure Module	8-Oct-22

As Found Calibration Data

Target % Of Span	Static Pressure				Differential Pressure			
	Specified Range in PSI	Applied PSI	Indicated Static Pressure in PSI	#N/A	Specified Range InH2O	Applied InH2O	Indicated Differential Pressure InH2O	Pass Fail +/- 0.5 InH2O
0.00	0.00	0.000	0.100	#N/A	0.00	0.000	0.000	Pass
25.00	200.00	200.000	200.000	#N/A	250.00	250.000	249.900	Pass
50.00	400.00	400.000	400.000	#N/A	500.00	500.000	500.200	Pass
75.00	600.00	600.000	600.300	#N/A	750.00	750.000	750.200	Pass
100.00	800.00	800.000	799.800	#N/A	1000.00	1000.000	999.800	Pass

Target % Of Span	Temperature				Analog Out			
	Specified Range Deg F	Applied Deg F	Indicated Digital Temp Deg F	Pass Fail +/- 0.50 Deg F	Specified Range mA	Simulated mA	Indicated Output mA	Pass Fail +/- 0.5000 mA
0.00	0.00	0.00	0.170	Pass	4.0000	4.0000	4.0000	Pass
25.00	250.00	250.00	249.900	Pass	8.0000	8.0000	7.9900	Pass
50.00	500.00	500.00	500.100	Pass	12.0000	12.0000	12.0000	Pass
75.00	750.00	750.00	750.100	Pass	16.0000	16.0000	16.0000	Pass
100.00	1000.00	1000.00	1000.100	Pass	20.0000	20.0000	20.0000	Pass

As Left Calibration Data

Target % Of Span	Static Pressure				Differential Pressure			
	Specified Range in PSI	Applied PSI	Indicated Static Pressure in PSI	#N/A	Specified Range InH2O	Applied InH2O	Indicated Differential Pressure InH2O	Pass Fail +/- 0.5 InH2O
0.00	0.00	0.000	0.100	#N/A	0.00	0.000	0.000	Pass
25.00	200.00	200.000	200.000	#N/A	250.00	250.000	249.900	Pass
50.00	400.00	400.000	400.000	#N/A	500.00	500.000	500.200	Pass
75.00	600.00	600.000	600.300	#N/A	750.00	750.000	750.200	Pass
100.00	800.00	800.000	799.800	#N/A	1000.00	1000.000	999.800	Pass

Target % Of Span	Temperature				Analog Out			
	Specified Range Deg F	Applied Deg F	Indicated Digital Temp Deg F	Pass Fail +/- 0.50 Deg F	Specified Range mA	Simulated mA	Indicated Output mA	Pass Fail +/- 0.5000 mA
0.00	0.00	0.00	0.170	Pass	4.0000	4.0000	4.0000	Pass
25.00	250.00	250.00	249.900	Pass	8.0000	8.0000	7.9900	Pass
50.00	500.00	500.00	500.100	Pass	12.0000	12.0000	12.0000	Pass
75.00	750.00	750.00	750.100	Pass	16.0000	16.0000	16.0000	Pass
100.00	1000.00	1000.00	1000.100	Pass	20.0000	20.0000	20.0000	Pass

Certification

This is to validate that the listed product performs within the acceptable performance variation of the test equipment. Measuring and test equipment used in the inspection and validation of the listed product are traceable to the National Institute of Standards and Technology.

Keith Anderson

Keith Anderson
 Rosemount Service Representative
 PH: 925-596-9769

May 19, 2022

Date



Rosemount Service
 8200 Market Blvd.
 Chanhassen, MN 55317
 T: 800-654-7768
 F: 952-906-8844

May 19, 2022

CALIBRATION DATA SHEET

Consistent with ISO 10474 2.1 or EN 10204 2.1

Contact Information

Purchase Order: LP-0726 Customer Name: Malburg Generating Station Location/Project: Vernon, CA 90058 Address 1: 4963 Soto St. Address 2: Customer Contact: Ian Everts Phone: 323-350-3481 Email: ieverts@cityofvernon.org	Service Request: 2018286 Quote#: BA8047-IVS Sales Representative: Richard Tse Phone: 661-345-3675 Email: richard.tse@emerson.com Service Representative: Keith Anderson Phone: 925-596-9769 Email: keith.anderson@emerson.com
--	--

Device Information

Device Type: Multivariable Device Tag: 21HHA10C Model: 3051 Serial #: 336125

Calibration Range Data

Static Pressure Range:	0	To	800	PSI
Differential Pressure Range:	0	To	1000	InH2O
Temperature Range:	0	To	1000	F
Analog Output Range:	4	To	20	mA

Test Equipment Used

Asset #	Description	Calibration Due
ES-01486	FLUKE 754	8-Oct-22
PS-00965	Fluke 0-30 Pressure Module	8-Oct-22
PS-01355	Fluke +/-15-100 Pressure Module	8-Oct-22
PS-00899	Fluke 0-300 Pressure Module	8-Oct-22

As Found Calibration Data

Target % Of Span	Static Pressure				Differential Pressure			
	Specified Range in PSI	Applied PSI	Indicated Static Pressure in PSI	#N/A	Specified Range InH2O	Applied InH2O	Indicated Differential Pressure InH2O	Pass Fail +/- 0.5 InH2O
0.00	0.00	0.000	0.000	#N/A	0.00	0.000	0.000	Pass
25.00	200.00	200.000	200.200	#N/A	250.00	250.000	250.100	Pass
50.00	400.00	400.000	400.200	#N/A	500.00	500.000	499.600	Pass
75.00	600.00	600.000	600.400	#N/A	750.00	750.000	750.400	Pass
100.00	800.00	800.000	800.500	#N/A	1000.00	1000.000	999.700	Pass

Target % Of Span	Temperature				Analog Out			
	Specified Range Deg F	Applied Deg F	Indicated Digital Temp Deg F	Pass Fail +/- 0.50 Deg F	Specified Range mA	Simulated mA	Indicated Output mA	Pass Fail +/- 0.5000 mA
0.00	0.00	0.00	0.160	Pass	4.0000	4.0000	4.0000	Pass
25.00	250.00	250.00	250.000	Pass	8.0000	8.0000	8.0000	Pass
50.00	500.00	500.00	500.300	Pass	12.0000	12.0000	12.0000	Pass
75.00	750.00	750.00	750.500	Pass	16.0000	16.0000	16.0100	Pass
100.00	1000.00	1000.00	1000.500	Pass	20.0000	20.0000	20.0100	Pass

As Left Calibration Data

Target % Of Span	Static Pressure				Differential Pressure			
	Specified Range in PSI	Applied PSI	Indicated Static Pressure in PSI	#N/A	Specified Range InH2O	Applied InH2O	Indicated Differential Pressure InH2O	Pass Fail +/- 0.5 InH2O
0.00	0.00	0.000	0.000	#N/A	0.00	0.000	0.000	Pass
25.00	200.00	200.000	200.200	#N/A	250.00	250.000	250.100	Pass
50.00	400.00	400.000	400.200	#N/A	500.00	500.000	499.600	Pass
75.00	600.00	600.000	600.400	#N/A	750.00	750.000	750.400	Pass
100.00	800.00	800.000	800.500	#N/A	1000.00	1000.000	999.700	Pass

Target % Of Span	Temperature				Analog Out			
	Specified Range Deg F	Applied Deg F	Indicated Digital Temp Deg F	Pass Fail +/- 0.50 Deg F	Specified Range mA	Simulated mA	Indicated Output mA	Pass Fail +/- 0.5000 mA
0.00	0.00	0.00	0.160	Pass	4.0000	4.0000	4.0000	Pass
25.00	250.00	250.00	250.000	Pass	8.0000	8.0000	8.0000	Pass
50.00	500.00	500.00	500.300	Pass	12.0000	12.0000	12.0000	Pass
75.00	750.00	750.00	750.500	Pass	16.0000	16.0000	16.0100	Pass
100.00	1000.00	1000.00	1000.500	Pass	20.0000	20.0000	20.0100	Pass

Certification

This is to validate that the listed product performs within the acceptable performance variation of the test equipment. Measuring and test equipment used in the inspection and validation of the listed product are traceable to the National Institute of Standards and Technology.

-8

Keith Anderson
 Rosemount Service Representative
 PH: 925-596-9769

May 19, 2022
 Date

Appendix C

Diesel Firewater Pump Operating Logs



**Malburg Generating Station
Diesel Firewater Pump Testing Times
During Calendar Year 2022**

Date	Time (hh:mm)	Start Hours	End Hours	Event Type	Hours of Operation
1/2/2022	20:25	330.8	331.3	Testing	0.50
1/9/2022	20:12	331.3	331.8	Testing	0.50
1/16/2022	23:24	331.8	332.3	Testing	0.50
1/23/2022	19:10	332.3	332.8	Testing	0.50
1/30/2022	19:16	332.8	333.3	Testing	0.50
2/6/2022	23:11	333.3	333.8	Testing	0.50
2/13/2022	23:13	333.8	334.3	Testing	0.50
2/20/2022	19:08	334.3	334.8	Testing	0.50
2/27/2022	23:56	334.8	335.3	Testing	0.50
3/6/2022	20:30	335.3	335.7	Testing	0.40
3/13/2022	21:15	335.7	336.3	Testing	0.60
3/20/2022	19:41	336.3	336.8	Testing	0.50
3/27/2022	20:04	336.8	337.3	Testing	0.50
4/3/2022	19:28	337.3	337.8	Testing	0.50
4/10/2022	20:46	337.8	338.3	Testing	0.50
4/17/2022	19:57	338.3	338.7	Testing	0.40
4/24/2022	20:21	338.7	339.2	Testing	0.50
5/22/2022	20:47	339.4	339.9	Testing	0.50
5/29/2022	21:34	339.9	340.4	Testing	0.50
6/7/2022	13:30	340.4	340.9	Testing	0.50
6/19/2022	23:41	340.9	341.5	Testing	0.60
6/26/2022	20:32	341.5	342	Testing	0.50
7/3/2022	22:11	342	342	Testing	0.00
7/6/2022	10:16	342	342.5	Maintenance	0.50
7/10/2022	21:18	342.5	343	Testing	0.50
7/17/2022	20:45	343	343.5	Testing	0.50
7/24/2022	19:26	343.5	344	Testing	0.50
7/31/2022	22:18	344	344.5	Testing	0.50
8/7/2022	20:14	344.5	345	Testing	0.50
8/14/2022	19:45	345	345.5	Testing	0.50
8/21/2022	23:17	345.5	346	Testing	0.50
8/28/2022	23:48	346	346.5	Testing	0.50
9/4/2022	23:21	346.5	347.1	Testing	0.60
9/11/2022	21:16	347.1	347.6	Testing	0.50
9/18/2022	17:50	347.6	348.1	Testing	0.50
9/25/2022	22:19	348.1	348.6	Testing	0.50
10/2/2022	19:27	348.6	349.1	Testing	0.50
10/9/2022	21:57	349.1	349.6	Testing	0.50
10/16/2022	21:14	349.6	350.1	Testing	0.50
10/23/2022	22:24	350.1	350.6	Testing	0.50
10/30/2022	19:08	350.6	351.1	Testing	0.50
11/6/2022	18:05	351.1	351.6	Testing	0.50
11/13/2022 ^a	0:00	351.6	352.1	Testing	0.50
11/20/2022	17:51	352.1	352.6	Testing	0.50
11/27/2022	21:20	352.6	353.2	Testing	0.60
12/4/2022	19:09	353.2	353.7	Testing	0.50
12/11/2022	17:16	353.7	354.2	Testing	0.50
12/18/2022	22:15	354.2	354.7	Testing	0.50
12/25/2022	21:46	354.7	355.2	Testing	0.50

Notes:

^a The actual record from the run conducted on November 13, 2022 is not available as the site experienced an issue with the handheld device used to record the data, such that the runtime record was lost before it could be uploaded. The runtime is based on the initial hour reading taken during the next testing period on November 20, 2022. The total hours included in the log are correct as the hour meter was operational and not affected by the handheld device issue.

Appendix D

Hazardous Materials Inventory



Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities	Chemical Location Ammonia Storage Area - Storage Tank	CERS ID 10451263
Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058		Facility ID VERN
		Status Submitted on 11/7/2022 10:37 AM

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
DOT: 8 - Corrosives (Liquids and Solids)	Aqueous Ammonia	Pounds	74120.61	74120.61	74120.61		- Physical Flammable			
Corrosive, Toxic, Flammable Liquid, Class I-C	CAS No. <input checked="" type="checkbox"/> EHS 1336-21-6 Map: SA-3A Grid: 2 C/D Item 15	State Liquid	Storage Container Aboveground Tank		Pressue Ambient	Waste Code	- Physical Gas Under Pressure - Health Acute Toxicity - Health Skin Corrosion Irritation - Health Respiratory Skin Sensitization - Health Serious Eye Damage Eye Irritation			
		Type Pure	Days on Site: 365		Temperature Ambient					

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058	Chemical Location APSA - Combustion Turbine Generator Area CTG1	CERS ID 10451263 Facility ID VERN Status Submitted on 11/7/2022 10:37 AM
--	---	---

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
Combustible Liquid, Class III-B	Lubricating Oil	Gallons	3700	3700	3700		- Physical			
	<u>CAS No</u>	<u>State</u>	<u>Storage Container</u>		<u>Pressue</u>	<u>Waste Code</u>	Flammable			
	64742-54-7	Liquid	Aboveground Tank, Other		> Ambient					
	Map: SA-3A Grid: 6/7 B Item 33	<u>Type</u>			<u>Temperature</u>					
		Mixture	Days on Site: 365		> Ambient					

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058	Chemical Location APSA - Combustion Turbine Generator Area CTG2	CERS ID 10451263 Facility ID VERN Status Submitted on 11/7/2022 10:37 AM
--	---	---

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
Combustible Liquid, Class III-B	Lubricating Oil	Gallons	3700	3700	3700		- Physical			
	<u>CAS No</u>	<u>State</u>	<u>Storage Container</u>		<u>Pressue</u>	<u>Waste Code</u>	Flammable			
	64742-54-7	Liquid	Aboveground Tank		> Ambient					
	Map: SA-3A Grid: 6/7 B Item 34	<u>Type</u>			<u>Temperature</u>					
		Mixture	Days on Site: 365		> Ambient					

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058	Chemical Location APSA - Diesel Fire Pump House	CERS ID 10451263 Facility ID VERN Status Submitted on 11/7/2022 10:37 AM
--	---	---

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
DOT: 3 - Flammable and Combustible Liquids	Diesel Fuel No. 2	Gallons	180	180	180		- Physical Flammable			
Combustible Liquid, Class II	CAS No 68476-34-6 Map: SA-3A Grid: 8 C Item 46	State Liquid Type Pure	Storage Container Tank Inside Building			Pressue Ambient Temperature Ambient	Waste Code			

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058	Chemical Location APSA - Main Hazardous Waste Accumulation Area	CERS ID 10451263 Facility ID VERN Status Submitted on 11/7/2022 10:37 AM
--	---	---

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
DOT: 3 - Flammable and Combustible Liquids Combustible Liquid, Class II	Diesel Fuel No. 2	Gallons	110	55	110		- Physical Flammable			
	CAS No 68476-34-6 Map: SA-3A Grid: D3	State Liquid Storage Container Steel Drum Type Pure Days on Site: 365	Pressue Ambient Waste Code Temperature Ambient				- Health Acute Toxicity			
Combustible Liquid, Class III-B	Lubricating Oil	Gallons	1100	55	550		- Physical Flammable			
	CAS No 64742-54-7 Map: SA-3A Grid: D3	State Liquid Storage Container Steel Drum Type Pure Days on Site: 365	Pressue Ambient Waste Code Temperature Ambient							
Combustible Liquid, Class III-B	Used lubricating oils	Gallons	110	55	55	220	- Physical Flammable	Waste Oil Water	95% 5%	70514-12-4 7732-18-5
	CAS No 70514-12-4 Map: SA-3A Grid: D3	State Liquid Storage Container Steel Drum Type Waste Days on Site: 365	Pressue Ambient Waste Code Temperature Ambient			221				

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities	Chemical Location APSA - Natural Gas Compressor Skid	CERS ID 10451263
Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058		Facility ID VERN
		Status Submitted on 11/7/2022 10:37 AM

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
Combustible Liquid, Class III-B	Lubricating Oil	Gallons	55	55	55		- Physical			
	<u>CAS No</u>	<u>State</u>	<u>Storage Container</u>		<u>Pressue</u>	<u>Waste Code</u>	Flammable			
	64742-54-7	Liquid	Aboveground Tank		> Ambient					
	Map: SA-3A Grid: 4 C	<u>Type</u>	<u>Days on Site: 365</u>		<u>Temperature</u>					
		Pure			> Ambient					

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058	Chemical Location APSA - Natural Gas Liquid Drain Tank	CERS ID 10451263 Facility ID VERN Status Submitted on 11/7/2022 10:37 AM
--	--	---

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
Flammable Gas, Combustible Liquid, Class III-A	Lubricating Oil CAS No 64742-54-7 Map: SA-3A Grid: 4 C Item 25	Gallons	185	185	50	200	- Physical Flammable			
		State Liquid	Storage Container Aboveground Tank		Pressue > Ambient	Waste Code				
		Type Pure	Days on Site: 365		Temperature Ambient					

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058	Chemical Location APSA - Steam Turbine Generator (STG) Area	CERS ID 10451263 Facility ID VERN Status Submitted on 11/7/2022 10:37 AM
--	---	---

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
Combustible Liquid, Class III-B	Lubricating Oil	Gallons	4360	4360	4360		- Physical			
	<u>CAS No</u>	<u>State</u>	<u>Storage Container</u>		<u>Pressue</u>	<u>Waste Code</u>	Flammable			
	64742-54-7	Liquid	Aboveground Tank		> Ambient					
	Map: SA-3A Grid: 2 B/C Item 35	<u>Type</u>			<u>Temperature</u>					
		Mixture	Days on Site: 365		> Ambient					

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058	Chemical Location APSA - Substation A - Basement	CERS ID 10451263 Facility ID VERN Status Submitted on 11/7/2022 10:37 AM
--	--	---

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
	Oily Water	Gallons	227	227	227		- Physical			
	<u>CAS No</u>	<u>State</u>	<u>Storage Container</u>		<u>Pressure</u>	<u>Waste Code</u>	Flammable			
		<u>Liquid</u>	Aboveground Tank, Tank Inside		<u>Ambient</u>		- Physical Hazard			
		<u>Type</u>	Building		<u>Temperature</u>		Not Otherwise Classified			
		<u>Mixture</u>	Days on Site: 365		<u>Ambient</u>		- Health Hazard			
							Not Otherwise Classified			

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities	Chemical Location APSA - Substation A - Generac Generator	CERS ID 10451263
Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058		Facility ID VERN
		Status Submitted on 11/7/2022 10:37 AM

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
DOT: 3 - Flammable and Combustible Liquids Combustible Liquid, Class II	Diesel Fuel No. 2 CAS No 68476-34-6	Gallons	500	500	450		- Physical Flammable - Health Carcinogenicity - Health Acute Toxicity - Health Skin Corrosion Irritation - Health Respiratory Skin Sensitization - Health Specific Target Organ Toxicity - Health Aspiration Hazard			
		State Liquid Type Pure	Storage Container Other Days on Site: 365			Pressue Ambient Temperature Ambient	Waste Code			

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058	Chemical Location APSA - Substation A - Gonzales Units	CERS ID 10451263 Facility ID VERN Status Submitted on 11/7/2022 10:37 AM
--	--	---

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
	Mobil Jet Oil II	Gallons	710	300	710		- Physical	1-Naphthylamine,N-phenyl	1%	90-30-2
	<u>CAS No</u>	<u>State</u>	<u>Storage Container</u>		<u>Pressue</u>	<u>Waste Code</u>	Flammable	9, 10-Anthracenedione, 1,4-Dihydroxy	1%	25155-23-1
		<u>Liquid</u>	Steel Drum, Other		<u>Ambient</u>			Tricresyl Phosphate	3%	1330-78-5
		<u>Type</u>			<u>Temperature</u>			Alkylated Diphenyl Amines	5%	68411-46-1
		<u>Mixture</u>			<u>Ambient</u>					

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities	Chemical Location Auxiliary Power Distribution Transformer Area Transformer A	CERS ID 10451263
Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058		Facility ID VERN
		Status Submitted on 11/7/2022 10:37 AM

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
DOT: 3 - Flammable and Combustible Liquids	Transformer Oil	Gallons	285	285	285		- Physical Flammable	Severely Hydrotreated Light Naphthalic Hydro Oil	100%	64742-53-6
Combustible Liquid, Class III-B	CAS No 64742-53-6 Map: SA-3A Grid: 1 B Item 44	State Liquid Type Mixture	Storage Container Other Days on Site: 365	Pressure > Ambient	Temperature > Ambient	Waste Code				

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities	Chemical Location Auxiliary Power Distribution Transformer Area Transformer B	CERS ID 10451263
Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058		Facility ID VERN
		Status Submitted on 11/7/2022 10:37 AM

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
DOT: 3 - Flammable and Combustible Liquids	Transformer Oil	Gallons	285	285	285		- Physical Flammable	Severely Hydrotreated Light Naphthalic Hydro Oil	100%	64742-53-6
Combustible Liquid, Class III-B	CAS No 64742-53-6 Map: SA-3A Grid: 1 B Item 45	State Liquid Type Mixture	Storage Container Other Days on Site: 365		Pressue > Ambient Temperature > Ambient	Waste Code				

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058	Chemical Location Auxiliary Water Treatment Chemical Area	CERS ID 10451263 Facility ID VERN Status Submitted on 11/7/2022 10:37 AM
--	---	---

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
DOT: 8 - Corrosives (Liquids and Solids) Corrosive, Toxic, Water Reactive, Class 1	Caustic Soda <u>CAS No</u> 1310-73-2 Map: SA-3B Grid: 5 C Item 13	Gallons <u>State</u> Liquid <u>Type</u> Pure	120 <u>Storage Container</u> Other Days on Site: 365	120	120 <u>Pressue</u> Ambient <u>Temperature</u> Ambient	 <u>Waste Code</u>	- Physical Corrosive To Metal - Health Skin Corrosion Irritation - Health Serious Eye Damage Eye Irritation			
DOT: 8 - Corrosives (Liquids and Solids) Corrosive, Toxic	Chlorine Scavenger <u>CAS No</u> 7631-90-5 Map: SA-3B Grid: 5 C Item 12	Gallons <u>State</u> Liquid <u>Type</u> Pure	110 <u>Storage Container</u> Other Days on Site: 365	110	110 <u>Pressue</u> Ambient <u>Temperature</u> Ambient	 <u>Waste Code</u>	- Health Skin Corrosion Irritation - Health Serious Eye Damage Eye Irritation			
DOT: 8 - Corrosives (Liquids and Solids) Corrosive, Oxidizing, Class 2, Toxic	Sodium Hypochlorite <u>CAS No</u> 7681-52-9 Map: SA-3B Grid: 5C Item 14	Gallons <u>State</u> Liquid <u>Type</u> Pure	100 <u>Storage Container</u> Plastic/Non-metalic Drum Days on Site: 365	100	1 <u>Pressue</u> Ambient <u>Temperature</u> Ambient	 <u>Waste Code</u>	- Physical Oxidizer - Health Skin Corrosion Irritation - Health Serious Eye Damage Eye Irritation			

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities	Chemical Location CEMS Building	CERS ID 10451263
Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058		Facility ID VERN
		Status Submitted on 11/7/2022 10:37 AM

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
DOT: 2.2 - Nonflammable Gases	Nitrogen / Nitrogen Oxide / Carbon Monoxide Blend	Cu. Feet	1704	284	852		- Physical Gas Under Pressure			
	<u>CAS No</u>	<u>State</u>	<u>Storage Container</u>		<u>Pressue</u>	<u>Waste Code</u>				
	Map: SA-3A Grid: 3 B Item 37	Gas	Cylinder		> Ambient					
		<u>Type</u>			<u>Temperature</u>					
		Pure	Days on Site: 365		Ambient					
DOT: 2.2 - Nonflammable Gases	Nitrogen Gas	Cu. Feet	568	568	284		- Physical Gas Under Pressure			
	<u>CAS No</u>	<u>State</u>	<u>Storage Container</u>		<u>Pressue</u>	<u>Waste Code</u>				
	Map: SA-3A Grid: 3 B Item 36	Gas	Cylinder		> Ambient					
		<u>Type</u>			<u>Temperature</u>					
		Pure	Days on Site: 365		Ambient					

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities	Chemical Location Generator Step-up (GSU) Transformer Area - CTG1	CERS ID 10451263
Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058		Facility ID VERN
		Status Submitted on 11/7/2022 10:37 AM

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
Combustible Liquid, Class III-B	Transformer Oil	Gallons	4370	4370	4370	- Physical	Severely Hydrotreated Light	100%	64742-53-6	
	CAS No 64742-53-6 Map: SA-3A Grid: 7 D Item 30	State Liquid	Storage Container Other		Pressue > Ambient	Waste Code - Physical Gas	Napthalic Hydro Oil			
		Type Mixture	Days on Site: 365		Temperature > Ambient	Under Pressure				

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities	Chemical Location Generator Step-up (GSU) Transformer Area - CTG2	CERS ID 10451263
Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058	Facility ID VERN	Status Submitted on 11/7/2022 10:37 AM

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
DOT: 3 - Flammable and Combustible Liquids	Transformer Oil	Gallons	4370	4370	4370	- Physical Flammable	Severely Hydrotreated Light Naphthalic Hydro Oil	100%	64742-53-6	
Combustible Liquid, Class III-B	CAS No 64742-53-6 Map: SA-3A Grid: 7 D Item 31	State Liquid Type Mixture	Storage Container Other Days on Site: 365	Pressue > Ambient Temperature > Ambient	Waste Code					

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058	Chemical Location Generator Step-up (GSU) Transformer Area - STG	CERS ID 10451263 Facility ID VERN Status Submitted on 11/7/2022 10:37 AM
--	--	---

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
DOT: 3 - Flammable and Combustible Liquids	Transformer Oil	Gallons	4835	4835	4835		- Physical Flammable	Severely Hydrotreated Light Naphthalic Hydro Oil	100%	64742-53-6
Combustible Liquid, Class III-B	CAS No 64742-53-6 Map: SA-3A Grid: 6 D Item 32	State Liquid Type Mixture	Storage Container Other Days on Site: 365				Pressue > Ambient Temperature > Ambient			

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058	Chemical Location Heat Recovery Steam Generator (HRSG) 1 - Midsection	CERS ID 10451263 Facility ID VERN Status Submitted on 11/7/2022 10:37 AM
--	---	---

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
	SCR Catalyst	Pounds	21795	21795	21795	- Physical Hazard Not Otherwise Classified	Ceramic materials and wares, chemicals	100%	66402-68-4	
	<u>CAS No</u>	<u>State</u>	<u>Storage Container</u>		<u>Pressure</u>	<u>Waste Code</u>	Titanium dioxide	80%	13463-67-7	
	Map: SA-3A Grid: 4/5 B	Solid	Other		Ambient		Tungsten oxide	24%	1314-35-8	
		<u>Type</u>			<u>Temperature</u>		Vanadium pentoxide	5%	1314-62-1	
		Mixture	Days on Site: 365		Ambient		Irritation - Health Respiratory Skin Sensitization - Health Serious Eye Damage Eye Irritation			

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058	Chemical Location Heat Recovery Steam Generator (HRSG) 2 - Midsection	CERS ID 10451263 Facility ID VERN Status Submitted on 11/7/2022 10:37 AM
--	---	---

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
	SCR Catalyst	Pounds	21795	21795	21795	- Physical Hazard Not Otherwise Classified	Ceramic materials and wares, chemicals	100%	66402-68-4	
	<u>CAS No</u>	<u>State</u>	<u>Storage Container</u>		<u>Pressure</u>	<u>Waste Code</u>	Titanium dioxide	80%	13463-67-7	
	Map: SA-3A Grid: 4/5 C	<u>Solid</u>	<u>Other</u>		<u>Ambient</u>		Tungsten oxide	24%	1314-35-8	
		<u>Type</u>	<u>Days on Site: 365</u>		<u>Temperature</u>		Vanadium pentoxide	5%	1314-62-1	
		<u>Mixture</u>			<u>Ambient</u>		Irritation - Health Respiratory Skin Sensitization - Health Serious Eye Damage Eye Irritation			

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058	Chemical Location HRSG Cooling Tower Bulk Chemical Area	CERS ID 10451263 Facility ID VERN Status Submitted on 11/7/2022 10:37 AM
--	---	---

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
Combustible Liquid, Class III-B, Toxic	Acrylate Polymer, Phosphate, Phosphonate	Gallons	400	400	200		- Health Skin Corrosion Irritation			
	<u>CAS No</u>	<u>State</u>	<u>Storage Container</u>	<u>Pressure</u>	<u>Waste Code</u>					
		Liquid	Aboveground Tank	Ambient						
	Map: SA-3B Grid: 2 A Item 6	<u>Type</u>		<u>Temperature</u>						
		Mixture	Days on Site: 365		Ambient					
DOT: 8 - Corrosives (Liquids and Solids) Corrosive, Oxidizing, Class 2, Toxic	Sodium Hypochlorite	Gallons	1700	1700	1500		- Physical Oxidizer			
	<u>CAS No</u>	<u>State</u>	<u>Storage Container</u>	<u>Pressure</u>	<u>Waste Code</u>		- Health Skin Corrosion Irritation			
	7681-52-9	Liquid	Plastic/Non-metalic Drum	Ambient			- Health Serious Eye Damage Eye Irritation			
	Map: SA-3B Grid: 2 A Item 8	<u>Type</u>		<u>Temperature</u>						
		Pure	Days on Site: 365		Ambient					
DOT: 8 - Corrosives (Liquids and Solids) Corrosive, Water Reactive, Class 2, Toxic	Sulfuric Acid 66 Be	Gallons	2500	2500	1500		- Physical Corrosive To Metal			
	<u>CAS No</u>	<u>State</u>	<u>Storage Container</u>	<u>Pressure</u>	<u>Waste Code</u>		- Health Skin Corrosion Irritation			
	7664-93-9	Liquid	Aboveground Tank	Ambient			- Health Serious Eye Damage Eye Irritation			
	Map: SA-3B Grid: 2 A Item 7	<u>Type</u>		<u>Temperature</u>						
		Pure	Days on Site: 365		Ambient					

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058	Chemical Location HRSG Cooling Tower Specialty Chemical Area	CERS ID 10451263 Facility ID VERN Status Submitted on 11/7/2022 10:37 AM
--	--	---

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
DOT: 8 - Corrosives (Liquids and Solids) Corrosive, Toxic, Flammable Liquid, Class I-C	Biocide	Gallons	110	110	110		- Health Acute Toxicity	Dimethyl-Dioctyl-Ammonium Chloride	50%	5538-94-3
	CAS No	State	Storage Container		Pressue	Waste Code	- Health Skin Corrosion Irritation	Glycerol	10%	56-81-5
	Map: SA-3B Grid: 4 B/C Item 4	Type	Aboveground Tank		Ambient		- Health Serious Eye Damage Eye Irritation			
		Mixture	Days on Site: 365		Ambient		- Physical Flammable			
Flammable Liquid, Class I-C	Biodispersant - Deposit Penetrant	Gallons	105	105	105					
	CAS No	State	Storage Container		Pressue	Waste Code				
	Map: SA-3B Grid: 4 B/C Item 5	Type	Aboveground Tank		Ambient					
		Mixture	Days on Site: 365		Ambient					

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities	Chemical Location HRSG Water Treatment Chemical Area	CERS ID 10451263
Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058		Facility ID VERN
		Status Submitted on 11/7/2022 10:37 AM

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
Corrosive	Boiler Phosphate	Gallons	200	200	100		- Health Skin	Sodium Hydroxide	5%	1310-73-2
	<u>CAS No</u>	<u>State</u>	<u>Storage Container</u>		<u>Pressue</u>	<u>Waste Code</u>	Corrosion	Sodium Tripolyphosphate	5%	7758-29-4
		<u>Liquid</u>	Aboveground Tank		<u>Ambient</u>		Irritation			
	Map: SA-3A Grid: 3 B/C Item 3	<u>Type</u>			<u>Temperature</u>					
		<u>Mixture</u>	Days on Site: 365		<u>Ambient</u>					

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058	Chemical Location Main Power Distribution Transformer Area Transformer A	CERS ID 10451263 Facility ID VERN Status Submitted on 11/7/2022 10:37 AM
--	--	---

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
DOT: 3 - Flammable and Combustible Liquids	Transformer Oil	Gallons	280	280	280		- Physical Flammable	Severely Hydrotreated Light Napthalic Hydro Oil	100%	64742-53-6
Combustible Liquid, Class III-B	CAS No 64742-53-6 Map: SA-3A Grid: 5/6 Item 42	State Liquid Type Mixture	Storage Container Other Days on Site: 365		Pressue > Ambient Temperature > Ambient	Waste Code				

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities	Chemical Location	CERS ID 10451263
Facility Name Malburg Generating Station	Main Power Distribution Transformer Area Transformer	Facility ID VERN
4963 S Soto St, Vernon 90058	B	Status Submitted on 11/7/2022 10:37 AM

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
DOT: 3 - Flammable and Combustible Liquids	Transformer Oil	Gallons	280	280	280		- Physical Flammable	Severely Hydrotreated Light Naphthalic Hydro Oil	100%	64742-53-6
Combustible Liquid, Class III-B	CAS No 64742-53-6 Map: SA-3A Grid: 5/6 Item 43	State Liquid Type Mixture	Storage Container Other		Pressue > Ambient Temperature > Ambient	Waste Code				

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058	Chemical Location Natural Gas Accumulator	CERS ID 10451263 Facility ID VERN Status Submitted on 11/7/2022 10:37 AM
--	---	---

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
Flammable Gas, Explosive, Toxic	Natural Gas	Cu. Feet	1600	1600	1600		- Physical			
	CAS No 8006-14-2 Map: SA-3A Grid: 4 C Item 23	State Gas Type Pure	Storage Container Aboveground Tank Days on Site: 365	Pressue > Ambient Temperature Ambient	Waste Code	Flammable - Physical Gas Under Pressure - Physical Explosive - Health Simple Asphyxiant				

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058	Chemical Location Natural Gas Compressor Skid	CERS ID 10451263 Facility ID VERN Status Submitted on 11/7/2022 10:37 AM
--	---	---

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
Flammable Gas, Explosive	Natural Gas	Cu. Feet	4000	4000	4000		- Physical			
	CAS No 8006-14-2 Map: SA-3A Grid: 4 C Item 20	State Gas Type Pure	Storage Container Aboveground Tank Days on Site: 365	Pressue > Ambient Temperature Ambient	Waste Code	Flammable - Physical Gas Under Pressure - Physical Explosive - Health Simple Asphyxiant				

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities	Chemical Location Natural Gas Cooler	CERS ID 10451263
Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058		Facility ID VERN
		Status Submitted on 11/7/2022 10:37 AM

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
Flammable Gas	Natural Gas	Cu. Feet	1600	1600	1600		- Physical			
	<u>CAS No</u> 8006-14-2 Map: SA-3A Grid: 4 C Item 22	<u>State</u> Gas <u>Type</u> Pure	<u>Storage Container</u> Aboveground Tank Days on Site: 365	<u>Pressue</u> > Ambient <u>Temperature</u> Ambient	<u>Waste Code</u>	Flammable - Physical Gas Under Pressure - Physical Explosive - Health Simple Asphyxiant				

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities	Chemical Location Natural Gas CTG1 Metering / Control Skid	CERS ID 10451263
Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058		Facility ID VERN
		Status Submitted on 11/7/2022 10:37 AM

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
Flammable Gas, Explosive, Toxic	Natural Gas	Cu. Feet	9000	9000	9000		- Physical			
	CAS No 8006-14-2 Map: SA-3A Grid: 6 B Item 26	State Liquid Type Pure	Storage Container Aboveground Tank Days on Site: 365		Pressue > Ambient Temperature Ambient	Waste Code	Flammable - Physical Gas Under Pressure - Physical Explosive - Health Simple Asphyxiant			

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities	Chemical Location Natural Gas Electric Heater	CERS ID 10451263
Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058		Facility ID VERN
		Status Submitted on 11/7/2022 10:37 AM

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
Flammable Gas, Explosive	Natural Gas	Cu. Feet	1600	1600	1600		- Physical			
	CAS No 8006-14-2 Map: SA-3B Grid: 4 C Item 24	State Gas Type Pure	Storage Container Aboveground Tank Days on Site: 365	Pressue > Ambient Temperature Ambient	Waste Code	Flammable - Physical Gas Under Pressure - Physical Explosive - Health Simple Asphyxiant				

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058	Chemical Location Natural Gas Regulation / Metering Pad	CERS ID 10451263 Facility ID VERN Status Submitted on 11/7/2022 10:37 AM
--	---	---

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
Flammable Gas, Explosive	Natural Gas	Cu. Feet	3000	3000	3000		- Physical			
	CAS No 8006-14-2 Map: SA-3A Grid: 4 C Item 21	State Gas Type Pure	Storage Container Aboveground Tank Days on Site: 365	Pressue > Ambient Temperature Ambient	Waste Code	Flammable - Physical Gas Under Pressure - Physical Explosive - Health Simple Asphyxiant				

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities	Chemical Location Starter Motor Transformer Area - CTG1	CERS ID 10451263
Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058		Facility ID VERN
		Status Submitted on 11/7/2022 10:37 AM

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
DOT: 3 - Flammable and Combustible Liquids	Transformer Oil	Gallons	490	490	490		- Physical	Severely Hydrotreated Light	100%	64742-53-6
Combustible Liquid, Class III-B	CAS No 64742-53-6 Map: SA-3A Grid: 7 B Item 40	State Liquid Type Mixture	Storage Container Other		Pressue > Ambient Temperature > Ambient	Waste Code	- Physical Gas Under Pressure	Napthalic Hydro Oil		

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities	Chemical Location Starter Motor Transformer Area - CTG2	CERS ID 10451263
Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058		Facility ID VERN
		Status Submitted on 11/7/2022 10:37 AM

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
DOT: 3 - Flammable and Combustible Liquids	Transformer Oil	Gallons	490	490	490		- Physical	Severely Hydrotreated Light	100%	64742-53-6
Combustible Liquid, Class III-B	CAS No 64742-53-6 Map: SA-3A Grid: 7 C Item 41	State Liquid	Storage Container Other		Pressue > Ambient	Waste Code	- Physical Gas Under Pressure	Napthalic Hydro Oil		
		Type Mixture	Days on Site: 365		Temperature > Ambient					

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities	Chemical Location Station A - Basement	CERS ID 10451263
Facility Name Malburg Generating Station		Facility ID VERN
4963 S Soto St, Vernon 90058		Status Submitted on 11/7/2022 10:37 AM

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
DOT: 2.2 - Nonflammable Gases	Oxygen Gas	Cu. Feet	750	250	700		- Physical Gas			
Oxidizing, Class 2	CAS No 7782-44-7	State Gas	Storage Container Cylinder		Pressue Ambient	Waste Code	Under Pressure			
		Type Pure	Days on Site: 365		Temperature Ambient		- Physical Oxidizer			

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities	Chemical Location Substation A - Battery Bank E-side of Station A	CERS ID 10451263
Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058		Facility ID VERN
		Status Submitted on 11/7/2022 10:37 AM

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
DOT: 8 - Corrosives (Liquids and Solids)	Lead Acid Batteries	Gallons	168	1.4	168		- Physical	Sulfuric Acid	40%	✓ 7664-93-9
Corrosive	<u>CAS No</u>	<u>State</u>	<u>Storage Container</u>		<u>Pressue</u>	<u>Waste Code</u>	Corrosive To			
		<u>Liquid</u>	<u>Other</u>		<u>Ambient</u>	<u>792</u>	Metal			
		<u>Type</u>	<u>Mixture</u>	<u>Days on Site: 365</u>	<u>Temperature</u>		- Health Skin			
					<u>Ambient</u>		Corrosion			
							Irritation			
							- Health Serious			
							Eye Damage Eye			
							Irritation			

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058	Chemical Location Substation A - East 7 KV Room	CERS ID 10451263 Facility ID VERN Status Submitted on 11/7/2022 10:37 AM
--	---	---

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
	Inergen	Cu. Feet	13000	355	12070		- Physical Gas	Nitrogen	43%	7727-37-9
	<u>CAS No</u>	<u>State</u>	<u>Storage Container</u>		<u>Pressue</u>	<u>Waste Code</u>	Under Pressure	Argon	47%	7740-37-1
		Gas	Cylinder		Ambient		- Health	CArbon Dioxide	11%	124.38-9
		<u>Type</u>			<u>Temperature</u>		Respiratory Skin			
		Mixture	Days on Site: 365		Ambient		Sensitization			
							- Health Serious			
							Eye Damage Eye			
							Irritation			

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058	Chemical Location Substation A - In Equipment/66KV Circuit Breakers	CERS ID 10451263 Facility ID VERN Status Submitted on 11/7/2022 10:37 AM
--	---	---

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS
DOT: 2.2 - Nonflammable Gases	Sulfur Hexafluoride	Cu. Feet	2400	120	2400		- Physical Gas Under Pressure - Health Simple Asphyxiant			
	<u>CAS No</u> 2551-62-4	<u>State</u> Gas	<u>Storage Container</u> Other		<u>Pressue</u> Ambient	<u>Waste Code</u>				
		<u>Type</u> Pure	Days on Site: 365		<u>Temperature</u> Ambient					

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058	Chemical Location Substation A - Piping Galley	CERS ID 10451263 Facility ID VERN Status Submitted on 11/7/2022 10:37 AM
--	--	---

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
DOT: 2.1 - Flammable Gases	Acetylene	Cu. Feet	500	250	400		- Physical			
Unstable (Reactive), Class 2, Flammable Gas	CAS No 74-86-2	State Gas	Storage Container Cylinder		Pressue Ambient	Waste Code	Flammable			
		Type Pure	Days on Site: 365		Temperature Ambient		Under Pressure			
DOT: 9 - Misc. Hazardous Materials	Halon 1301	Cu. Feet	360	60	360		- Physical Gas			
	CAS No 75-63-8	State Gas	Storage Container Cylinder		Pressue Ambient	Waste Code	Under Pressure			
		Type Pure	Days on Site: 365		Temperature Ambient		- Physical Hazard			
							Not Otherwise Classified			
							- Health Hazard			
							Not Otherwise Classified			

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities	Chemical Location Substation A - Transformers	CERS ID 10451263
Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058		Facility ID VERN
		Status Submitted on 11/7/2022 10:37 AM

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
DOT: 2.2 - Nonflammable Gases	Nitrogen Gas	Cu. Feet	460	230	400		- Physical Gas Under Pressure - Health Simple Asphyxiant			
	<u>CAS No</u> 7727-37-9	<u>State</u> Gas	<u>Storage Container</u> Cylinder		<u>Pressue</u> Ambient	<u>Waste Code</u>				
		<u>Type</u> Pure	Days on Site: 365		<u>Temperature</u> Ambient					

Hazardous Materials And Wastes Inventory Matrix Report

CERS Business/Org. City of Vernon, Vernon Public Utilities	Chemical Location Vernon Substation - Transformers (OFEE)	CERS ID 10451263
Facility Name Malburg Generating Station 4963 S Soto St, Vernon 90058		Facility ID VERN
		Status Submitted on 11/7/2022 10:37 AM

DOT Code/Fire Haz. Class	Common Name	Unit	Quantities			Annual Waste Amount	Federal Hazard Categories	Hazardous Components (For mixture only)		
			Max. Daily	Largest Cont.	Avg. Daily			Component Name	% Wt	EHS CAS No.
DOT: 3 - Flammable and Combustible Liquids Combustible Liquid, Class III-B	Hytrans 61 (Transformer Oil) CAS No 64742-53-6	Gallons	28170	7100	28170		- Physical Flammable - Health Aspiration Hazard			
		State Liquid Type Mixture	Storage Container Other			Pressue Ambient Waste Code Temperature Ambient				

Appendix E

Waste Management Methods



Non-RCRA Hazardous Waste Solid

In December, World Oil Environmental, Inc. transported 250 lbs. of Oily Rags to Yes Management, Inc.

In December, World Oil Environmental, Inc. transported 100 lbs. of Rust with Trace Ammonia Salts to US Ecology Vernon, Inc.

In August, World Oil Environmental, Inc. transported 100 lbs. of Used Oily Rags to Yes Management, Inc.

In August, World Oil Environmental, Inc. transported 100 lbs. of Used Oily Rags to Yes Management, Inc.

In June, World Oil Environmental, Inc. transported 40 lbs. of Rust with Trace Ammonia Salts to US Ecology Vernon, Inc.

In June, World Oil Environmental, Inc. transported 250 lbs. of Oily Solids to Yes Management, Inc.

In June, World Oil Environmental, Inc. transported 300 lbs. of Used Drained Oil Filters to Yes Management, Inc.

In June, World Oil Environmental, Inc. transported 500 lbs. of Used Oily Rags to Yes Management, Inc.

In April, World Oil Environmental, Inc. transported 100 lbs. of Used Oily Rags to Yes Management, Inc.

In April, World Oil Environmental, Inc. transported 100 lbs. of Used Oily Rags to Yes Management, Inc.

In February, World Oil Environmental, Inc. transported 150 lbs. of Used Drained Oil Filters to Yes Management, Inc.

In February, World Oil Environmental, Inc. transported 250 lbs. of Used Oily Rags to Yes Management, Inc.

Non-RCRA Hazardous Waste Liquid

In December, World Oil Environmental, Inc. transported approximately 55 gallons of Oily Water to World Oil Recycling, Inc.

In December, World Oil Environmental, Inc. transported approximately 55 gallons of Used Oil to World Oil Recycling, Inc.

In August, World Oil Environmental, Inc. transported approximately 100 gallons of Oily Water to World Oil Recycling, Inc.

In June, World Oil Environmental, Inc. transported approximately 110 gallons of Used Oil to World Oil Recycling, Inc.

In April, World Oil Environmental, Inc. transported approximately 40 gallons of Used Oil to World Oil Recycling, Inc.

In March, World Oil Environmental, Inc. transported approximately 40 gallons of Rainwater with Trace Oil to World Oil Recycling, Inc.

In February, World Oil Environmental, Inc. Transported approximately 110 gallons of Used Oil to World Oil Recycling, Inc.

Non-RCRA Waste/Used Oil - Recycling Activity

No Non-RCRA Waste/Used Oil recycling activity in 2022

Non-Hazardous Waste Solid

In November, a 40-yard waste bin was used for the fall outage.

In April, a 40-yard waste bin was used for the spring outage.

Non-Hazardous Waste Liquid

In December, World Oil Environmental, Inc. transported 200 gallons of Water with Trace of Oil to World Oil Recycling.

In November, World Oil Environmental, Inc. transported 250 gallons of Water with Trace of Oil to World Oil Recycling.

In November, Mesa Environmental transported approximately 2,950 gallons of Cooling Water Sludge to Crosby and Overton.

In November, Mesa Environmental transported approximately 1,350 gallons of Cooling Water Sludge to Crosby and Overton.

In May, Mesa Environmental transported approximately 2,200 gallons of Cooling Water Sludge to Crosby and Overton.

In May, Mesa Environmental transported approximately 2,700 gallons of Cooling Water Sludge to Crosby and Overton.

In March, World Oil Environmental, Inc. transported 2,800 gallons of Water with Trace of Oil to World Oil Recycling.

In March, World Oil Environmental, Inc. transported 400 gallons of Water with Trace of Oil to World Oil Recycling.

In February, World Oil Environmental, Inc. transported 500 gallons of Water with Trace of Oil to World Oil Recycling.

Universal Waste

In June, World Oil Environmental, Inc. transported 40 lbs. of Aerosols to US Ecology Vernon, Inc.

In June, World Oil Environmental, Inc. transported 225 Fluorescent Lamps to Lighting Resources, Inc.

In June, World Oil Environmental, Inc. transported 10 Incandescent Lamps to Lighting Resources, Inc.

In June, World Oil Environmental Inc. transported 7 UN3028 Alkaline Batteries and 5 UN3028 Lithium Batteries to Lighting Resources, Inc.

In June, World Oil Environmental, Inc. transported 7 empty Calibration Cylinders to Stody Industry & Welding.

In June, World Oil Environmental, Inc. transported 750 lbs. of E-Waste to E-Recycling.

Appendix F

MGS Potable and Recycled Water Usage



**Malburg Generating Station
Annual Compliance Report
Appendix F, Tables 1 & 2**

Table 1. Yearly Reclaimed Water Use - Project Lifetime

Year	Reclaimed Water Used ¹		
	(gal)	(cu. ft.)	(acre-feet)
2022	193,748,923	25,898,800	594.555
2021	250,651,653	33,505,100	769.171
2020	253,145,819	33,838,500	776.825
2019	211,811,049	28,313,200	649.982
2018	183,802,933	24,569,300	564.034
2017	233,471,537	31,208,600	716.451
2016	260,574,452	34,831,500	799.621
2015	249,217,545	33,313,400	764.770
2014	286,933,755	38,355,000	880.510
2013	257,708,480	34,448,400	790.826
2012	231,756,143	30,979,300	711.187
Average	237,529,299	31,751,009	728.903

Table 2. Yearly Potable Water Use - Project Lifetime

Year	Potable Water Used ¹		
	(gal)	(cu. ft.)	(acre-feet)
2022	1,552,876	207,576	4.765
2021	511,117	68,322	1.568
2020	82,291	11,000	0.253
2019	421,180	56,300	1.292
2018	70,321	9,400	0.216
2017	1,220,899	163,200	3.747
2016	195,254	26,100	0.599
2015	412,203	55,100	1.265
2014	58,352	7,800	0.179
2013	0	0	0.000
2012	3,288,648	439,600	10.092
Average	710,286	94,945	2.180

¹ The following conversion factors were used in the above estimates:

1 cu. ft. =	7.481	gallons
1 acre-foot =	43,560	cu. ft.

**Malburg Generating Station
Annual Compliance Report
Appendix F
Table 3. Potable Water Usage During 2022**

Month	Days of the Month		Potable Water Used ^{1,2}		Average Water Usage (gpd)	Hours Used for Process Cooling ³	Days Used for Process Cooling
	Month	Month	(gal)	(cu. ft.)			
January	31	45	6	0.000	1	0.00	0.0
February	28	7,257	970	0.022	259	0.22	0.0
March	31	187	25	0.001	6	0.00	0.0
April	30	637,568	85,225	1.956	21,252	22.11	0.9
May	31	786	105	0.002	25	0.00	0.0
June	30	150	20	0.000	5	0.00	0.0
July	31	254	34	0.001	8	0.00	0.0
August	31	4,848	648	0.015	156	0.00	0.0
September	30	143,037	19,120	0.439	4,768	0.00	0.0
October	31	758,177	101,347	2.327	24,457	27.33	1.1
November	30	307	41	0.001	10	0.00	0.0
December	31	262	35	0.001	8	0.00	0.0
Annual Total		1,552,876	207,576	4.765		49.66	2.1
Montly Average		129,406	17,298	0.397			
Exceeds Limit of 9 Days per Calendar Year? ⁴							No

¹ Potable water use is estimated from onsite totalizer meter readings, recorded manually.

² The following conversion factors were used in the above estimates:

1 cu. ft. = 7.481 gallons
1 acre-foot = 43,560 cu. ft.

³ Hours in which potable water is used for process cooling is tracked in the Potable Water Event Log maintained by the Control Room Operators.

⁴ Annual limit for using potable water for process cooling as per COC Soil & Water-5.

**Malburg Generating Station
Annual Compliance Report
Appendix F**

Table 4. Reclaimed Water Usage During 2022

Month	Days of the Month	Reclaimed Water Used ^{1,2}			Average Water Usage (gpd)
		(gal)	(cu. ft.)	(acre-feet)	
January	31	21,076,969	2,817,400	64.679	679,902
February	28	19,509,700	2,607,900	59.869	696,775
March	31	17,672,366	2,362,300	54.231	570,076
April	30	12,558,355	1,678,700	38.538	418,612
May	31	9,828,538	1,313,800	30.161	317,050
June	30	7,334,372	980,400	22.507	244,479
July	31	19,460,325	2,601,300	59.718	627,752
August	31	23,099,084	3,087,700	70.884	745,132
September	30	23,253,940	3,108,400	71.359	775,131
October	31	11,409,273	1,525,100	35.011	368,041
November	30	14,526,606	1,941,800	44.578	484,220
December	31	14,019,394	1,874,000	43.021	452,239
Annual Total		193,748,923	25,898,800	594.555	
Monthly Average		16,145,744	2,158,233	49.546	

¹ Reclaimed water use is estimated from onsite totalizer meter readings, recorded manually.

² The following conversion factors were used in the above estimates:

1 cu. ft. = 7.481 gallons
1 acre-foot = 43,560 cu. ft.

Appendix G

Station "A" Maintenance Report



**ANNUAL COMPLIANCE REPORT
CONDITION OF CERTIFICATION CUL-8, YEAR 2022**

For the:

**MALBURG GENERATING STATION
(Docket 01-AFC-25C)**

Submitted To:

**CALIFORNIA ENERGY COMMISSION
715 P Street
Sacramento, CA 95814**

Prepared by:

**City of Vernon, Public Utilities Department
4305 Santa Fe Avenue
Vernon, CA 90058**

MALBURG GENERATING STATION ANNUAL COMPLIANCE REPORT CONDITION OF CERTIFICATION CUL-8 YEAR 2022

INTRODUCTION

The City of Vernon, Public Utilities Department (VPU) has been operating an electric power generating facility (Station "A") since 1933 in the City of Vernon. The facility consists of the Johnson & Heinze Diesel Plant and H. Gonzales Generating Station. VPU constructed Malburg Generating Station (MGS) at the Station "A" facility in 2005 (01-AFC-25C). The commissioning of MGS was completed in October 2005 and the power plant was put under commercial operation on October 17, 2005. VPU sold MGS to Bicent (California) Malburg LLC (Bicent) in 2008. However, effective December 14, 2021, VPU purchased MGS back from Bicent (see Transaction Number 241490 for the California Energy Commission's [CEC] approval of the change in ownership).

Condition of Certification (COC) CUL-8 requires the Station "A" building to be maintained as an Historic Property in accordance with the Secretary of the Interior's Standards for the Treatment of Historic Properties, which include standards for preservation, rehabilitation, restoration, and reconstruction, as codified in Title 36 of the Code of Federal Regulations (CFR), Part 68 (1995). Each of the standards can be applied to an historic property to assist the long-term preservation of a property's significance through the retention of historic materials and features.

The Station "A" building is still in use and no major changes or alterations occurred to the building in 2022. Routine maintenance occurred in 2022, in accordance with the Secretary of the Interior's Standards for the Treatment of Historic Properties.

To verify that the Station "A" building is maintained in accordance with the Standards for the Treatment of Historic Properties (36 CFR Part 68), the CEC requires VPU to submit an annual report that summarizes the maintenance activities completed to preserve the property within each calendar year. VPU is, therefore, submitting this annual compliance report, which provides a summary of the maintenance activities completed for the Station "A" building during 2022.

In addition to the routine maintenance activities detailed on the following pages, CEC staff completed a compliance site inspection of Station "A" on September 20, 2022 and noted that the building's stucco exterior was delaminating, flaking, and deteriorating. To address the CEC's concerns and facilitate repairs of the stucco exterior coating, a memorandum presenting a multi-phase treatment plan for Station "A" in accordance with Secretary of the Interior's Standards for the Treatment of Historic Properties and COC CUL-8 was created and is included with this report as Attachment A. The memorandum, which was previously shared with CEC staff, includes a summary of the building's history, development, and significance; information on the appropriate guidance materials used as part of the assessment; and an outline of the proposed multi-phase treatment plan.

On December 8, 2022, VPU had a stucco contractor complete a damage assessment of Station "A" and provide an estimated cost for the repairs. The estimate was at over two million dollars (\$2MM). Currently, VPU is developing a budget and plan for the repairs, in accordance with the City of Vernon's Purchasing Ordinance. VPU has agreed to periodically update CEC staff on progress made with respect to the exterior repairs.

COMPLIANCE DETAILS FOR CONDITION OF CERTIFICATION CUL-8

As per COC CUL-8, the project owner shall ensure that Station "A" is maintained in accordance with the Secretary of the Interior's Standards for the Treatment of Historic Properties (36 CFR Part 68). The project owner shall provide a summary of maintenance activities completed within each calendar year. These maintenance activities were completed in accordance with the Secretary of the Interior's Standards for Preservation, as detailed in 36 CFR Part 68, and sustained the historic use and appearance of the building; did not alter or diminish its historic character, materials, features, or spaces; avoided use of abrasive chemical or physical treatments; and preserved its craftsmanship.

For verification of the above COC, the project owner shall include the summary of Station "A" maintenance activities completed to preserve the Station "A" building within the calendar year. A summary of the maintenance activities completed by VPU during the year 2022 is presented below.

Maintenance Activities Completed to Preserve the Exterior of the Station "A" Building:

1. Weekly Maintenance of the Exterior of Station "A"

- a. Cleaning of 50th Street, Seville Avenue and parking lot, and outside areas to the north and east of the building.
- b. Maintenance of lawns, flower beds, and trees provided outside the Station "A" building, including the mowing of lawns.

2. Monthly Maintenance of the Exterior of Station "A"

Sweeping of the following roads: (a) northeast access road from Seville Avenue to the northeast corner of the building, (b) south access road from 50th Street to the northeast corner of the building, (c) 50th Street access gate to Seville Avenue, and (d) Seville Avenue access gate to 50th Street.

3. Quarterly Maintenance of the Exterior of Station "A"

Inspection of the following items: (a) lighting, (b) wastewater separator, (c) safety systems, and (d) compressor backflow catch basin.

4. Annual Maintenance of the Exterior of Station "A"

- a. Visual inspection of the Station "A" building (exterior inspection) to determine if maintenance repairs are required.
- b. Cleaning and inspection of roof drains.
- c. Cleaning of first floor exterior windows.

Maintenance Activities Completed to Preserve the Interior of the Station "A" Building:

1. Daily Maintenance of the Interior of Station “A”

Sweeping and mopping of floors (control room, west offices and hallway, east offices and hallway, and dressing room and lavatory).

2. Weekly Maintenance of the Interior of Station “A”

Sweeping and mopping of floors (battery charger room, basement, west 7-kilovolt [kV] room, east 7-kV room, main floor, 480-volt room, operations manager office, control room, machine shop, and piping gallery). Waxing of floors (control room and main floor hallways).

3. Monthly Maintenance of the Interior of Station “A”

Elevator inspection, fire extinguisher inspections, automated external defibrillator (AED) inspection, and eye wash inspections.

4. Quarterly Maintenance of the Interior of Station “A”

Inspection of the following items: (a) crane, (b) lighting, (c) spill cabinet, (d) exit sign emergency lighting, (e) safety systems, (f) smoke detectors, (g) maintenance of air conditioner units, (h) hot sticks and high voltage gloves used for switching and hot work, and (g) first aid kits.

5. Semi-Annual Maintenance of the Interior of Station “A”

- a. Waxing of floors (480-volt room, operations manager office, piping gallery, main floor, west 7-kV room, east 7-kV room, basement, battery charger room, machine shop, muffler deck, engine room, and air washer deck).
- b. Inspection of the east and west 7-kV room fire suppression system.

6. Annual Maintenance of the Interior of Station “A”

- a. Testing of potable water backflow device.
- b. Verification of safety data sheet (SDS) book.

Security of the Station “A” Building:

The security system at Station “A” includes 23 high definition (HD) infrared cameras with digital video recording (DVR), 21 of which are physically located on the Station “A” building. Managers and control room staff can access the camera system to monitor any suspicious activity. The camera/intercom system at the Soto Street and Seville Avenue gates also helps identify the vehicles, drivers, passengers, and license plates entering the facility.

The Station “A” building also includes a 24/7 security guard and a locked gate at the Soto Street entrance. The security guard screens visitors seeking access to Station “A”. The facility security restricts access to Station “A” to authorized personnel, consistent with COC COM-9’s Operational Security Plan and industry standards. Exterior and interior doors to Station “A” are accessed via use of a card key issued by the City of Vernon Police Department. All visitors to the facility are recorded in the Visitors and Systems Logs. Monthly checks are performed on all entrance and exit security doors.

Attachment A

Malburg Generating Station A Building

Date: November 7, 2022
Project name: Preservation Plan for Malburg Generating Station
A Building, Vernon, Los Angeles County, California
Prepared by: Jessica R. Wobig, MA, and Jeremy Hollins, MA
Copies to: City of Vernon, Public Utilities

Introduction

Jacobs Engineering Group, Inc. (Jacobs) on behalf of the City of Vernon, Public Utilities Department (VPU) has prepared this memorandum in partial fulfillment of Condition of Certification Number CUL-8 of the California Energy Commission (CEC) Final Commission Decision for the Malburg Generating Station (MGS; 01-AFC-25C; TN#287426).

Per Condition of Certification Number CUL-8, the property owner (VPU) shall ensure that the MGS Station A Building (Station A) is maintained in accordance with the Secretary of the Interior's (SOI) Standards Standards) for the Treatment of Historic Properties, which include standards for preservation, rehabilitation, restoration, and reconstruction, as codified in Title 36 of the Code of Federal Regulations (CFR), Part 68 (1995).

On September 20, 2022, CEC staff completed a compliance site inspection of the MGS Station A and noted that the building's stucco exterior is delaminating, flaking, and deteriorating. To facilitate repairs of the stucco exterior coating, this memorandum presents a multi-phase treatment plan for Station A in accordance with SOI Standards and COC #CUL-8. This memorandum includes a summary of the building's history, development, and significance; information on the appropriate guidance materials used as part of this assessment; and an outline of the proposed multi-phase treatment plan.

Jessica R. Wobig, MA and Jeremy Hollins, MA, who meet the SOI professional qualifications standards in architectural history and history, prepared this memorandum. Ms. Wobig and Mr. Hollins have more than 22 years of combined experience in California.

Station A

Built in 1932 and opened in 1934, Station A, historically known as the Vernon Light and Power Plant building, is located at 4963 S Soto Street in Vernon, Los Angeles County, California, and is part of the 3.4-acre MGS property.

The building was designed by architect Richard Douglas King (1879-1945), who had designed the Vernon City Hall in 1925, and won recognition for the Villa Riviera apartment hotel in Long Beach in 1929 (Nordin 2017; PCAD 2022). Mittry Brothers Construction Company constructed the steel frame building with reinforced concrete walls (LA Times 1932; Sweet 1933). Station A was constructed as part of the largest diesel station in the country when it opened on June 19, 1933, and features Art Deco-inspired characteristics and form.

Art Deco-inspired designs were popular from the 1920s to 1930s, and were known for use of structural steel, stepped forms, and reinforced concrete and simple geometric designs (Los Angeles Conservancy Modern Committee 1997) (See Attachment 1, Photographs 1-2 for historic photographs taken of the building exterior in 1938-1939). The building features structural steel and reinforce concrete

Memorandum

construction, as well as a stucco exterior with abstract foundation relief panels at the highest parapet walls (Los Angeles Conservancy Modern Committee 1997).

The building exterior is described as having concrete walls in newspaper articles from the 1930s (LA Times 1932; Sweet 1934). Historic black-and-white photographs from 1938 and 1939 show the building's exterior as a smooth, consistent surface, likely a Mission Stucco float texture finish (Bishop 1938 and 1939).

By the late 1990s, the exterior is described as pale blue in color, and a pamphlet prepared for an architectural tour by the Los Angeles Conservancy further described the building exterior as Mission Stucco, which was a Portland concrete product that was often applied to create smooth plains and layered abstract designs (LA Times 1997; Los Angeles Conservancy Modern Committee 1997). A video, also from 1997, shows the building exterior and interior as a smooth concrete surface, likely a stucco applied with a float texture finish. The front (south) elevation is painted a pale blue on the two-story portion; an alternating darker grey and pale blue color cover the one-story portion and the second story pedimented feature at the building's center; and the interior is a more common painted grey at ground level with natural concrete color on the walls above ground level (KCET 1997). A brown texture finish stucco is found on the building's exterior, which was applied sometime after the late 1990s (See Attachment 1, Photographs 3-6).

Secretary of the Interior's Standards - Rehabilitation

The SOI Standards are a series of concepts about maintaining, repairing, and replacing historic materials, as well as designing new additions or making alterations. There are four types of treatment standards that can be used: rehabilitation, reconstruction, restoration, and preservation.

The most appropriate treatment type to address deficiencies and damage to Station A's stucco exterior is a rehabilitation treatment. The SOI Standards for Rehabilitation guide rehabilitation projects that address exterior and interior work for historic buildings, and per the National Park Service (NPS), "**rehabilitation** is defined as the act of process of making possible a compatible use for property through repair, alterations, and additions while preserving those portions or features which convey its historical, cultural, or architectural values. The Rehabilitation Standards acknowledge the need to alter or add to a historic building to meet continuing or new uses while retaining the building's historic character" (NPS 1995).

By applying the SOI Standards for Rehabilitation, historic building materials and character-defining features are protected and maintained. Rehabilitation may be considered as an appropriate treatment for the stucco repair because these changes will be compatible with the building's historic appearance, form, and significance. The SOI Standards for Rehabilitation are detailed in Table 1.

Table 1. Secretary of the Interior's Standards for Rehabilitation

#	Standard
1	A property will be used as it was historically or be given a new use that requires minimal change to its distinctive materials, features, spaces and spatial relationships.
2	The historic character of a property will be retained and preserved. The removal of distinctive material or alteration of features, spaces and spatial relationships that characterize a property will be avoided.
3	Each property will be recognized as a physical record of its time, place and use. Changes that create a false sense of historical development, such as adding conjectural features or elements from other historic properties, will not be undertaken.

Memorandum

#	Standard
4	Changes to a property that have acquired historic significance in their own right will be retained and preserved.
5	Distinctive materials, features, finished, and construction techniques or example of craftsmanship that characterize a property will be preserved.
6	Deteriorated historic features will be repaired rather than replaced. Where the severity of deterioration requires replacement of a distinctive features, the new features will match the old in design, color, texture, and where possible, materials. Replacement of missing features will be substantiated by documentary and physical evidence.
7	Chemical or physical treatments, if appropriate, will be undertaken using the gentlest means possible. Treatments that cause damage to historic materials will not be used.
8	Archaeological resources will be protected and preserved in place. If such resources must be disturbed, mitigation measures will be undertaken.
9	New additions, exterior alterations, or related new construction will not destroy historic materials, features, and spatial relationships that characterize the property. The new work will be differentiated from the old and will be compatible with the historic materials, features, size, scale and proportions, and massing to protect the integrity of the property and its environment.
10	New additions and adjacent or related new construction will be undertaken in such a manner that, if removed in the future, the essential form and integrity of the historic property and its environment would be unimpaired.

Source: NPS 1995.

In addition to the SOI Standards for Rehabilitation, guidelines and technical preservations briefs are also available from the NPS at <https://www.nps.gov/orgs/1739/upload/treatment-guidelines-2017-part1-preservation-rehabilitation.pdf> and <https://www.nps.gov/orgs/1739/preservation-briefs.htm>. Specific technical preservation briefs for masonry buildings, such as stucco cladding, which may be consulted include:

- *A Glossary of Historic Masonry Deterioration Problems and Preservation Treatments* (Grimmer 1984)
- *Keeping It Clean: Removing Exterior Direct, Paint, Stains and Graffiti from Historic Masonry Buildings* (Grimmer 1988)
- *Preservation of Historic Concrete* (Gaudette and Slaton)
- *The Use of Substitute Materials on Historic Building Exteriors* (Park 1988)
- *Architectural Character—Identifying the Visual Aspects of Historic Buildings as an Aid to Preserving Their Character* (Nelson 1988)
- *The Preservation and Repair of Historic Stucco* (Grimmer 1990)
- *Holding the Line: Controlling Unwanted Moisture in Historic Buildings* (Park 1996)

Treatment Plan

Prior to undertaking work, VPU will ensure that a multi-phase plan is developed to guide the repairs to the building's stucco exterior, consistent with the SOI Standards for Rehabilitation (36 CFR Part 68) and other guidelines and technical preservations briefs outlined above. The treatment plan shall include:

1. **Complete damage assessment** by qualified experts to identify and document cause, location, and extent of stucco deterioration along the building. The assessment will also consider if stucco is a character-defining feature of Station A that existed throughout its period of significance. If stucco is a character-defining feature, the assessment will identify the stucco's historic appearance, including its historic characteristics (texture, coating, application), and alterations. The damage assessment may take up to 6 months to be completed due to VPU's budgetary constraints.
2. **Develop multi-phase repair plan** based on severity of damage in order to address major damage first. Identify treatment measures for repairing or replacing stucco, consistent with the *SOI Standards for Rehabilitation and Guidelines* (Grimmer 2017), *Preservation Brief 22: The Preservation and Repair of Historic Stucco* (Grimmer 1990), and other applicable technical briefs listed within this memorandum.
3. **Implement multi-phase repair plan** over several years based on severity of damage. The repair plan will likely include:
 - a. Cleaning damaged area and removing loose or badly cracked areas prior to repair
 - b. Repairs for hairline and more substantial cracking
 - c. Patch repairs to damaged areas
 - d. Large-scale replacement of badly damaged areas
 - e. Consideration of repainting the building to mask differences in coating and texture of stucco repair

Conclusion

In accordance with COC #CUL-8, VPU will apply the SOI Standards for Rehabilitation and implement a multi-phased treatment plan to repair the stucco exterior at Station A. Based on available documentation, the original building exterior had concrete walls, which were likely a float texture finish, though the color and texture is not perceivable from the gathered archival information, and physical inspection is recommended. All work should be overseen by SOI qualified professionals.

References

Grimmer, Anne E. 1984. *A Glossary of Historic Masonry Deterioration Problems and Preservation Treatments*. National Park Service (NPS). <https://www.nps.gov/orgs/1739/upload/book-glossary-masonry-deterioration.pdf>.

Grimmer, Anne E. 1988. *Keeping It Clean: Removing Exterior Dirt, Paint, Stains and Graffiti from Historic Masonry Buildings*. National Park Service (NPS). <https://www.nps.gov/orgs/1739/upload/book-keeping-it-clean.pdf>.

Memorandum

Grimmer, Anne E. 1990. *Preservation Briefs 22: The Preservation and Repair of Historic Stucco*. National Park Service (NPS), Heritage Preservation Services.

<https://www.nps.gov/orgs/1739/upload/preservation-brief-22-stucco.pdf>.

Grimmer, Anne E. 2017. The Secretary of the Interior's Standards for the Treatment of Historic Properties with Guidelines for Preserving, Rehabilitating, Restoring, and Reconstruction Historic Buildings. National Park Service (NPS), Technical Preservation Services.

<https://www.nps.gov/orgs/1739/secretary-standards-treatment-historic-properties.htm>.

Gaudette, Paul and Slaton, Deborah. 2007. *Preservation Briefs 15: Preservation of Historic Concrete*. National Park Service (NPS), Heritage Preservation Services.

<https://www.nps.gov/orgs/1739/upload/preservation-brief-15-concrete.pdf>.

Jacobs Engineering Group, Inc. (Jacobs). 2022. *Malburg Generating Station Annual Compliance Report 2021*. TN# 241330. City of Vernon, Public Utility Department.

KCET. 1997. "Vernon Light and Power: Visiting with Huell Howser." Video.

<https://www.youtube.com/watch?v=OI0m20MWsh8>.

Los Angeles Conservancy Modern Committee. 1997. Vernon Light and Power. Industrial L.A. Tour. Sunday, October 5.

Los Angeles Times (LA Times). 1932. "Vernon Power Building Work Starts This Week." *The Los Angeles Times*. June 05. Page 16.

National Park Service (NPS). 1995. The Secretary of the Interior's Standards for the Treatment of Historic Properties. Technical Preservation Services. <https://www.nps.gov/articles/000/treatment-standards-rehabilitation.htm>.

Nelson, Lee H. 1988. Preservation Briefs 17: Architectural Character: Identifying the Visual Aspects of Historic Buildings as an Aid to Preservation Their Character. National Park Service (NPS), Heritage Preservation Services. <https://www.nps.gov/orgs/1739/upload/preservation-brief-17-architectural-character.pdf>.

Nordin, Richard. 2017. *The Iron First: The Immigrant Journey of J.B. Leonis to Riches and Power in Southern California*. Xlibris US.

Pacific Coast Architecture Database (PCAD). 2022. Richard Douglas King (Architect). Accessed November 3, 2022. <https://pcad.lib.washington.edu/person/6676/>.

Park, Sharon C. 1988. *Preservation Briefs 16: The Use of Substitute Materials on Historic Building Exteriors*. National Park Service (NPS), Heritage Preservation Services.

<https://www.nps.gov/orgs/1739/upload/preservation-brief-16-substitute-materials.pdf>.

Park, Sharon C. 1996. *Holding the Line: Controlling Unwanted Moisture in Historic Buildings*. National Park Service (NPS), Heritage Preservation Services.

<https://www.nps.gov/orgs/1739/upload/preservation-brief-39-controlling-moisture.pdf>.

Sweet, B.A. 1933. "New Vernon Power Plant." *Times-Advocate*. July 27. Page 3.

Project Title: Malburg Station A Building
Location: Vernon, Los Angeles County, California
Date: October 1, 2022


Photographs



Photograph 1: Station A in 1938, facing northeast.

Taken by: G. Haven Bishop

Date taken: December 14, 1938



Photograph 2: Station A in 1939, facing northwest.

Taken by: G. Haven Bishop

Date taken: March 29, 1939



Photograph 3: Station A, southeast corner, facing northwest.

Date taken: September 28, 2022



Photograph 4: Station A, southwest corner, facing northeast.

Date taken: September 28, 2022



Photograph 5: Station A, upper floor, facing north.

Date taken: September 28, 2022



Photograph 6: Station A, ground floor, facing north.

Date taken: September 28, 2022

Appendix H

Notices of Violation





6/20/22
DATE OF INSPECTION

NOTICE TO COMPLY

Facility Name: <u>Vernon Public Utilities</u>		Facility ID#: <u>195802</u>	Sector: <u>CE</u>
Location Address: <u>4963 S. Soto St</u>		City: <u>Vernon</u>	Zip: <u>90058</u>
Mailing Address: <u>4305 Santa Fe Ave</u>		City: <u>Vernon</u>	Zip: <u>90058</u>

This Notice to Comply is being issued to:

- Request additional information needed to determine compliance with clean air requirements.
- Correct a minor violation found during an inspection.

Failure to respond or take corrective action, or providing false statements in response to this Notice to Comply can lead to issuance of a Notice of Violation pursuant to the California Health and Safety Code. The facility cited above is subject to re-inspection at any time to ensure compliance.

YOU ARE HEREBY DIRECTED TO COMPLY WITH:

#	AQMD RULE/ CAL H&S CODE	REQUIREMENT	COMPLIANCE DUE DATE	COMPLIANCE ACHIEVED DATE
1	<u>2004 (e)</u>	<u>Facility to report QICERs with accurate emissions</u>	<u>12/20/22</u>	
2				
3				
4				
5				
6				

Served To: <u>Lisa Umeda</u>	Served By: <u>Christian Fielding</u>		
Title: <u>Utilities Compliance Administrator</u>	Date Served: <u>12/6/22</u>	Phone: <u>909.396.2055</u>	Fax:
Email Address: <u>lumedu@ci.vernon.ca.us</u>	Phone: <u>323.313.6208</u>	Email Address: <u>CFielding</u>	Forms/Applications/Info available at: <u>www.aqmd.gov</u>

Instructions:

- For each minor violation cited above, compliance shall be achieved by the compliance deadline specified for that particular violation.
- Within 5 working days of achieving compliance for each respective violation, the owner/responsible officer of the cited facility must complete and return a signed copy of this Notice to Comply to the South Coast Air Quality Management District at the address listed above.
- Please copy and return this Notice to Comply as many times as necessary to provide the required information. On each copy, include the date on which compliance was achieved. Date, sign, and send all completed copies to the attention of the inspector named above.

I hereby certify that the facility cited in this Notice to Comply has achieved compliance with the requirements listed above.

Todd Dusenberry General Manager of Public Utilities [Signature] 12/19/2022
NAME OF OWNER/RESPONSIBLE OFFICIAL TITLE SIGNATURE DATE



ABOVEGROUND PETROLEUM STORAGE ACT OFFICIAL INSPECTION REPORT

INSPECTION DATE	02/10/2022	COMPLIANCE DATE	02/28/2022
BUSINESS NAME	MALBURG GENERATING STATION	RECORD ID	PRGM ELEMENT
		PR0009433	4001
BUSINESS ADDRESS	4963 S SOTO ST VERNON CA 90058	CERS ID	SERVICE
		10451263	001 – ROUTINE
OWNER NAME	CITY OF VERNON	TIME IN: 0630	TIME OUT: 1021
MAILING ADDRESS	4305 S SANTA FE AVE VERNON CA 90058		
EMAIL ADDRESS	LUMEDA@CITYOFVERNON.ORG ; MBONFIGLIO@CITYOFVERNON.ORG ; MFLYNN@CITYOFVERNON.ORG ; ANDREW.SRY@JACOBS.COM;		
ISSUED BY	THO DO, REHS	SIGNATURE	

THE CITY OF VERNON CERTIFIED UNIFIED PROGRAM AGENCY (CUPA) CONDUCTED A ROUTINE ABOVEGROUND PETROLEUM STORAGE ACT (APSA) INSPECTION

THE INSPECTION REVEALED THE FOLLOWING:

VIOLATION – 4010041:
Failure to address in the SPCC Plan the type of oil and storage capacity for each fixed container. For mobile or portable containers, either provide the type of oil and storage capacity, or an estimate of the potential number of mobile or portable containers, the types of oil, and anticipated storage capacities. (HSC 6.67 25270.4.5(a); 40 CFR 1 112.7(a)(3)(i))

OBSERVATION:

- OBSERVED FIFTEEN 55 GALLONS DRUM OF PETROLEUM IN THE MAIN HAZARDOUS WASTE ACCUMULATION AREA. THIS AMOUNT OF DRUMS EXCEEDS THE ANTICIPATED NUMBER OF CONTAINERS LISTED IN THE SPCC PLAN.

CORRECTIVE ACTION:

- REMOVE THE EXCEEDING NUMBER OF DRUMS FROM THE WASTE ACCUMULATION AREA. ENSURE THE NUMBER OF WASTE DRUMS DOES NOT EXCEED THE ANTICIPATING NUMBER OF CONTAINERS LISTED IN THE SPCC PLAN.

RECEIVED BY	SIGNATURE	TITLE
SENT VIA EMAIL		



HAZARDOUS MATERIALS BUSINESS PLAN OFFICIAL INSPECTION REPORT

INSPECTION DATE	02/10/2022	COMPLIANCE DATE	02/28/2022
BUSINESS NAME	MALBURG GENERATING STATION	RECORD ID	PRGM ELEMENT
		PR0006921	4203
BUSINESS ADDRESS	4963 S SOTO ST VERNON CA 90058	CERS ID	SERVICE
		10451263	001 – ROUTINE
OWNER NAME	CITY OF VERNON	TIME IN: 0630	TIME OUT: 1021
MAILING ADDRESS	4305 S SANTA FE AVE VERNON CA 90058		
EMAIL ADDRESS	LUMEDA@CITYOFVERNON.ORG ;		
ISSUED BY	THO DO, REHS	SIGNATURE	

THE CITY OF VERNON CERTIFIED UNIFIED PROGRAM AGENCY (CUPA) CONDUCTED A ROUTINE HAZARDOUS MATERIAL BUSINESS PLAN INSPECTION.

THE INSPECTION REVEALED THE FOLLOWING:

VIOLATION – 1010005:

Failure to electronically submit a site map with all required content. (HSC 6.95 25508.1(a))

OBSERVATION:

- THE BUSINESS FAILED TO ELECTRONICALLY SUBMIT A SITE MAP WITH ALL THE REQUIRED CONTENT, INCLUDING NORTH ORIENTATION, LOADING AREA, STORM, AND SEWER DRAINS, ACCESS AND EXIT POINT, EMERGENCY SHUT-OFFS, EVACUATION STAGING AREA.

CORRECTIVE ACTION:

- ELECTRONICALLY SUBMIT A SITE MAP WITH ALL REQUIRED CONTENT.

CITY OF VERNON
DEPARTMENT OF HEALTH AND ENVIRONMENTAL CONTROL
CERTIFIED UNIFIED PROGRAM AGENCY
4305 S. SANTA FE AVENUE, VERNON, CA 90058
(323) 826-1448
www.cityofvernon.org/departments/health

VIOLATION – 1010004:

Failure to electronically submit complete and accurate hazardous material inventory information for all hazardous materials on sites at/or above reportable quantities. HSC 6.95 25506, 25505(a)(1), 25508(a)(1), 25508(a)(3).

OBSERVATION:

- OBSERVED SEVERAL ITEMS REPORTED UNDER THE REPORTABLE QUANTITIES AND MISSING CHEMICAL HAZARD CLASSIFICATIONS ON THE HAZARDOUS MATERIAL INVENTORY.

CORRECTIVE ACTION:

- ENSURE ALL HAZARDOUS MATERIALS ARE REPORTED AT THE MINIMUM REPORTABLE QUANTITIES AND PROVIDED WITH HAZARD CLASSIFICATIONS. ELECTRONICALLY SUBMIT COMPLETE AND ACCURATE CHEMICAL INVENTORY INFORMATION FOR ALL HAZARDOUS MATERIAL ON-SITE AT/OR ABOVE THE REPORTABLE QUANTITIES.

RECEIVED BY	SIGNATURE	TITLE
SENT VIA EMAIL		



CALIFORNIA ACCIDENTAL RELEASE PROGRAM OFFICIAL INSPECTION REPORT

INSPECTION DATE	04/07/2022	COMPLIANCE DATE	06/07/2022
BUSINESS NAME	MALBURG GENERATING STATION	RECORD ID	PRGM ELEMENT
		PR0007172	5100
BUSINESS ADDRESS	4963 S SOTO ST VERNON CA 90058	CERS ID	SERVICE
		10451263	001 – ROUTINE
OWNER NAME	CITY OF VERNON	TIME IN: 0930	TIME OUT: 1103
MAILING ADDRESS	4963 S SOTO ST VERNON CA 90058		
EMAIL ADDRESS	MBONFIGLIO@CITYOFVERNON.ORG ; LUMEDA@CITYOFVERNON.ORG ; MFLYNN@CITYOFVERNON.ORG ;		
ISSUED BY	THO DO, REHS	SIGNATURE	

THE CITY OF VERNON CERTIFIED UNIFIED PROGRAM AGENCY (CUPA) CONDUCTED A ROUTINE CALIFORNIA ACCIDENTAL RELEASE PROGRAM (CALARP) INSPECTION.

THE INSPECTION REVEALED THE FOLLOWING:

VIOLATION – 5010005:
Failure to submit an RMP which includes all requirements described in Sections 2745.3 through 2745.5 and 2745.8 through 2745.9. (19 CCR 4.5 2735.5(b)(1), 2735.5(d), 2745.1(a))

OBSERVATION:

- UNDER SECTION 2745.3, THE RISK MANAGEMENT PLAN (RMP) EXECUTIVE SUMMARY REQUIRES A BRIEF DESCRIPTION OF “PLANNED CHANGES TO IMPROVE SAFETY” AS A COMPONENT. THE SUBMITTED RMP EXECUTIVE SUMMARY DOES CONTAIN A BRIEF DESCRIPTION OF THE “PLANNED CHANGES TO IMPROVE SAFETY.

CORRECTIVE ACTION:

- PROVIDE A BRIEF DESCRIPTION OF THE “PLANNED CHANGES TO IMPROVE SAFETY” COMPONENT TO THE RMP EXECUTIVE SUMMARY AND RESUBMIT IT TO THE CUPA FOR REVIEW.

RECEIVED BY	SIGNATURE	TITLE
SENT VIA EMAIL		