

DOCKETED

Docket Number:	15-BSTD-02
Project Title:	Residential Compliance Manual and Documents
TN #:	232819-8
Document Title:	2016-CF2R-MCH-20a-DuctLeakageTest-NewConstpdf
Description:	N/A
Filer:	Corrine Fishman
Organization:	California Energy Commission
Submitter Role:	Public Agency
Submission Date:	4/22/2020 9:12:33 AM
Docketed Date:	4/22/2020

DUCT LEAKAGE DIAGNOSTIC TEST

CEC-CF2R-MCH-20-H (Revised 10/16)

CALIFORNIA ENERGY COMMISSION



CERTIFICATE OF INSTALLATION		CF2R-MCH-20-H
Duct Leakage Diagnostic Test		(Page 1 of 2)
Project Name:	Enforcement Agency:	Permit Number:
Dwelling Address:	City:	Zip Code:

A. System Information

01	Space Conditioning System Identification or Name	
02	Space Conditioning System Location or Area Served	
03	Building Type from CF1R	
04	Verified Low Leakage Ducts in Conditioned Space (VLLDCS) Credit from CF1R?	
05	Verified Low Leakage Air-handling Unit Credit from CF1R?	
06	Duct System Compliance Category	

MCH-20a - Completely New Duct System**B. Duct Leakage Diagnostic Test**

01	Condenser Nominal Cooling Capacity (ton)	
02	Heating Capacity (kBtu/h)	
03	Conditioned Floor Area Served by this HVAC System (ft ²)	
04	Duct Leakage Test Conditions	
05	Duct Leakage Test Method	
06	Leakage Factor	
07	Air-Handling Unit Airflow (AHU Airflow) Determination Method	
08	Measured AHU Airflow (cfm)	
09	Calculated Target Allowable Duct Leakage Rate (cfm)	
10	Actual Duct Leakage Rate from Leakage Test Measurement (cfm)	
11	Compliance Statement:	

C. Additional Requirements for Compliance

01	System was tested in its normal operation condition. No temporary taping allowed.
02	Outside air (OA) duct connections to the central forced air duct system shall not be sealed/taped off during duct leakage testing. OA ducts used for Central Fan Integrated (CFI) Indoor Air Quality ventilation systems, or Central Fan Ventilation Cooling Systems, that utilize dampers that open only when OA is required and automatically close when OA is not required, may configure the OA damper to the closed position during duct leakage testing.
03	All supply and return register boots were sealed to the drywall.
04	Building cavities were not used as plenums or platform returns in lieu of ducts.
05	If cloth backed tape was used it was covered with Mastic and draw bands.
06	All connection points between the air handler and the supply and return plenums are completely sealed.
Visual Inspection at Final Construction Stage (applicable if system was tested at rough-in)	
After installing the interior finishing wall and verifying that the above rough-in tests was completed, the following procedure must be performed	
07	For all supply and return registers, verify that the spaces between the register boot and the interior finishing wall are properly sealed.
08	If the house rough-in duct leakage test was conducted without an air handler installed, inspect the connection points between the air handler and the supply and return plenums to verify that the connection points are properly sealed.
09	Inspect all joints to ensure that no cloth backed rubber adhesive duct tape is used.
The responsible person's signature on this compliance document affirms that all applicable requirements in this table have been met.	

Registration Number:

Registration Date/Time:

HERS Provider:

CA Building Energy Efficiency Standards - 2016 Residential Compliance

October 2016

DUCT LEAKAGE DIAGNOSTIC TEST

CEC-CF2R-MCH-20-H (Revised 10/16)

CALIFORNIA ENERGY COMMISSION



CERTIFICATE OF INSTALLATION		CF2R-MCH-20-H
Duct Leakage Diagnostic Test		(Page 2 of 2)
Project Name:	Enforcement Agency:	Permit Number:
Dwelling Address:	City:	Zip Code:

DOCUMENTATION AUTHOR'S DECLARATION STATEMENT

1. I certify that this Certificate of Installation documentation is accurate and complete.

Documentation Author Name:	Documentation Author Signature:
Documentation Author Company Name:	Date Signed:
Address:	CEA/HERS Certification Identification (if applicable):
City/State/Zip:	Phone:

RESPONSIBLE PERSON'S DECLARATION STATEMENT

I certify the following under penalty of perjury, under the laws of the State of California:

- The information provided on this Certificate of Installation is true and correct.
- I am either: a) a responsible person eligible under Division 3 of the Business and Professions Code in the applicable classification to accept responsibility for the system design, construction, or installation of features, materials, components, or manufactured devices for the scope of work identified on this Certificate of Installation and attest to the declarations in this statement, or b) I am an authorized representative of the responsible person and attest to the declarations in this statement on the responsible person's behalf.
- The constructed or installed features, materials, components or manufactured devices (the installation) identified on this Certificate of Installation conforms to all applicable codes and regulations and the installation conforms to the requirements given on the Certificate of Compliance, plans, and specifications approved by the enforcement agency.
- I understand that a HERS rater will check the installation to verify compliance and if such checking determines the installation fails to comply, I am required to offer any necessary corrective action at no charge to the building owner.
- I will ensure that a registered copy of this Certificate of Installation shall be posted, or made available with the building permit(s) issued for the building, and made available to the enforcement agency for all applicable inspections. I understand that a registered copy of this Certificate of Installation is required to be included with the documentation the builder provides to the building owner at occupancy.

Responsible Builder/Installer Name:	Responsible Builder/Installer Signature:	
Company Name: (Installing Subcontractor or General Contractor or Builder/Owner)	Position With Company (Title):	
Address:	CSLB License:	
City/State/Zip:	Phone:	Date Signed:
Third Party Quality Control Program (TPQCP) Status:	Name of TPQCP (if applicable):	

CF2R-MCH-20a-H User Instructions**A. System Information**

1. *HVAC System Identification or Name*: This field is filled out automatically. It is referenced from the CF2R-MCH-01, which must be completed prior to this document.
2. *HVAC System Location or Area Served*: This field is filled out automatically. It is referenced from the CF2R-MCH-01, which must be completed prior to this document.
3. *Building Type*: This field is filled out automatically. It is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document.
4. *Verified Low Leakage Ducts in Conditioned Space (VLLDCS)*: This field is filled out automatically. It is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document.
5. *Verified Low Leakage Air-handling Unit (VLLAHU) Credit*: This field is filled out automatically. It is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document.
6. *Duct System Compliance Category*: Choose from New, Replacement, Alteration, Replacement Using Smoke Test, Alteration Using Smoke Test.
 - a. **New**: Use this choice for newly constructed buildings, additions with all-new systems dedicated to the addition, or new systems installed in existing homes where the equipment is newly installed and the ducts are at least 75% or more newly installed duct material (up to 25% of the finished system may consist of reused parts from the dwelling unit's previously existing duct system, such as registers, grilles, boots, air handler, coil, plenums, duct material).
 - b. **Replacement**: For existing buildings where the equipment is not newly installed but the ducts are at least 75% or more newly installed duct material (up to 25% of the finished system may consist of reused parts from the dwelling unit's previously existing duct system, such as registers, grilles, boots, air handler, coil, plenums, duct material). Sometimes referred to as a "re-ducted" system.
 - c. **Alteration**: For existing buildings where any of the following are newly installed or replaced as part of the project and the system does not meet one of the other compliance categories:
 - i. 40 feet of space-conditioning system ducts are installed in unconditioned space or indirectly conditioned space.
 - ii. Air conditioning or heat pump condenser
 - iii. Heating or cooling coil
 - iv. Air handler (e.g., furnace, fan coil, package unit)
 - d. **Replacement using Smoke Test**: Similar to "Replacement" but the target leakage could not be met due to the equipment not being new. Smoke is used to show that leaks are only coming from the previously existing equipment. All accessible leaks visible by smoke must be sealed.
 - e. **Alteration using Smoke Test**: Similar to "Alteration" but the target leakage could not be met due to the equipment not being new or due to inaccessible leaks. Smoke is used to show that leaks are only coming from the previously existing equipment or are inaccessible. All accessible leaks visible by smoke must be sealed.

B. Duct Leakage Diagnostic Test - MCH-20a - Completely New Duct System

1. *Condenser Nominal Cooling Capacity (ton)*: Same data given on MCH-01.
2. *Heating Capacity (kBtu/h)*: Same data given on MCH-01;
3. *Conditioned Floor Area Served by this HVAC System (ft²)*: User must input CFA for the space. Should be consistent with the CF1R input value.
4. *Duct Leakage Test Conditions*: Select from the following options:
 - a. **Test Rough-in AHU**: Installers may determine duct leakage in new construction by using diagnostic measurements at rough-in building construction stage prior to installation of interior finishing (See Section RA3.1.4.3.2 of the 2016 Reference Appendices). In this case the air-handling unit (AHU) is installed at the time of test.
 - b. **Test Rough-in No AHU**: Same as "Test Rough-in" except air handling unit is not yet installed (See Section RA3.1.4.3.2 of the 2016 Reference Appendices).
 - c. **Test Final**: Test conducted at "final", i.e. all equipment, ducts, and registers are installed and the system is essentially in its final operating condition. (rough-in no longer an option. See Section RA3.1.4.3.1 of the 2016 Reference Appendices).

5. *Duct Leakage Test Method*: Select from the following options: Leakage to the Outside (house is pressurized simultaneously with the ducts such that only leakage going outside of the pressurized conditioned shell is measured, see RA3.2.4.3.4), or Total Leakage.
6. *Leakage Factor*: This field is automatically filled out based on choices in previous fields.
7. *Air-Handling Unit Airflow (AHU Airflow) Determination Method*: User will select from the following options:
 - a. Default Airflow Method: The Default Airflow Method may only be used for homes where the duct system is being tested before the conditioning and heating system is installed and the equipment specification is not known (See Section RA3.1.4.2.1 of the 2016 Reference Appendices).
 - b. Cooling System Method: For systems with air conditioning, this selection must be made, and the nominal air handler airflow shall be 400 CFM per nominal ton of condensing unit cooling capacity as specified by the manufacturer

Note: the heating only value may be used, if higher, See Section RA3.1.4.2.2 of the 2016 Reference Appendices.
 - c. Heating System Method: For heating only systems the nominal air-handler airflow shall be 21.7 CFM per kBtu/h of rated heating output capacity.
 - d. Measured Airflow Method: The measured system airflow can be used as the air-handler airflow for the purpose of establishing duct leakage percentage (See Section RA3.1.4.2.3 of the 2016 Reference Appendices).
8. *Measured AHU Airflow (CFM)*: If "Measured Airflow Method" is selected as the *Air-Handling Unit Airflow (AHU Airflow) Determination Method*, user must input measured airflow.
9. *Calculated Target Allowable Duct Leakage Rate (cfm)*: This value will be automatically calculated based on values entered in previous fields.
10. *Actual Duct Leakage Rate from Leakage Test Measurement (cfm)*: Input the duct leakage rate taken from actual test measurements.
11. *Compliance Statement*: If Actual Duct Leakage Rate from leakage test (B10) is less than or equal to Calculated Target Allowable Duct Leakage Rate, "System passes leakage test" will automatically populate. If not, "System fails leakage test" will automatically populate.