# DOCKETED

| | |
|---|---|
| **Docket Number:** | 12-AFC-03 |
| **Project Title:** | Redondo Beach Energy Project |
| **TN #:** | 206360 |
| **Document Title:** | Report of Conversation With City Engineer Regarding Encroachment Permit |
| **Description:** | ROC for call to city engineer to inquire about encroachment permitting for recycled water interconnection from RBEP to recycled water main in Herondo Street |
| **Filer:** | AbdelKarim Abulaban |
| **Organization:** | California Energy Commission |
| **Submitter Role:** | Commission Staff |
| **Submission Date:** | 10/14/2015 2:18:31 PM |
| **Docketed Date:** | 10/14/2015 |

# CALIFORNIA ENERGY COMMISSION
## REPORT OF CONVERSATION   Page 1 of 1

| *Siting and Environmental Protection Division* | **FILE**:  (12-AFC-03) | |
|---|---|---|
| | **PROJECT TITLE: Redondo Beach Energy Project** | |
| ☒ **Telephone**   310-318-0661 x2431 | ☐ **Meeting Location:** | |
| **NAME:**  Abdel-Karim Abulaban | **DATE:**   8/25/2015 | **TIME:** |
| **WITH:**  Wisam Al-towaiji, city engineer, City of Redondo Beach | | |
| **SUBJECT:**  Encroachment permit for recycled water interconnection | | |

**Discussion:**

Energy Commission staff contacted the City of Redondo Beach to inquire about permits required for encroachment into the Herondo Street to construct a recycled water interconnection to supply the proposed Redondo Beach Energy Project.

Staff was referred to the city engineer, Wisam Al-towaiji, who informed staff of the following:

- The City of Redondo Beach has recently completed resurfacing of Herondo Street where encroachment would be needed for the recycled water line.
- The city policy imposes a 5-year moratorium on construction on a street after it has been resurfaced. This means that cutting of the pavement is currently not allowed.
- However, the city engineer informed staff that if the recycled water main is in the median, the interconnection can be made by doing horizontal directional drilling from the RBEP site. In addition to the horizontal drilling, the project would need to do vertical drilling in the median to access the recycled water main stub and connect the pipeline from the RBEP.

| **cc:**  Kerry Willis<br>Keith Winstead<br>Paul Marshall | **Signed:** |
|---|---|
| | **Name**:  Abdel-Karim Abulaban |