

DOCKETED

Docket Number:	15-AFC-01
Project Title:	Puente Power Project
TN #:	211101
Document Title:	Applicant's Status Report No. 6
Description:	N/A
Filer:	Paul Kihm
Organization:	Latham & Watkins LLP
Submitter Role:	Applicant Representative
Submission Date:	4/15/2016 4:40:47 PM
Docketed Date:	4/15/2016

Michael J. Carroll
michael.carroll@lw.com
Marc T. Campopiano
marc.campopiano@lw.com
LATHAM & WATKINS LLP
650 Town Center Drive, Suite 2000
Costa Mesa, CA 92626
(714) 540-1235

STATE OF CALIFORNIA
ENERGY RESOURCES
CONSERVATION AND DEVELOPMENT COMMISSION

In the Matter of:) Docket No. 15-AFC-01
)
APPLICATION FOR CERTIFICATION FOR) APPLICANT’S STATUS REPORT NO. 6
THE PUENTE POWER PROJECT)
)
)
)
)
_____)

Applicant hereby submits its Status Report No. 6 for the Puente Power Project (“P3”) (consistent with California Energy Commission (CEC) staff’s proposed amended schedule calling for status reports on the 15th of each month). Discussion of ongoing activities and associated schedule is included below.

Discovery Status

Discovery closed on March 7. Since submittal of the previous status report, the following discovery has taken place:

City of Oxnard

On March 7, 2016, the City of Oxnard issued Set 5 (Amended), which includes Data Requests 95 through 103 in the areas of Environmental Hazards (Coastal Inundation and Sea Level Rise), Land Use and Wastewater. Applicant submitted responses to these Data Requests on April 6, 2016.

Robert Sarvey

On March 7, 2016, Robert Sarvey issued Set 1, which includes Data Requests 1 and 2 related to the Project Description. Applicant submitted responses to these Data Requests on April 6, 2016.

Committee Conference

The Committee conducted a project Status Conference on March 28, 2016. Staff provided updates on the status for publishing both the Preliminary Staff Assessment (PSA) and Final Staff Assessment (FSA), with the PSA dependent on Ventura County Air Pollution Control District's (VCAPCD) schedule to complete the Preliminary Determination of Compliance (PDOC). VCAPCD's estimated completion of the PDOC is end of April. California Coastal Commission staff indicated that a release of the PSA by end of May would enable it to complete its analysis and present comments to the Commission at its July meeting. The Applicant indicated that it have begun inquiry into available dates for a PSA Workshop during June, and also encouraged maintaining 30-day comment period on the PSA. The Committee indicated that it will issue a revised Scheduling Order based on information received at the Status Conference.

Schedule

Staff issued its Status Report No. 6 on April 14 and included a proposed amended schedule that incorporates information from the Committee Status Conference. The Applicant looks forward to the revised Scheduling Order and the release of the PDOC and subsequently, the release of the PSA.

DATED: April 15, 2016

Respectfully submitted,

/s/ Michael J. Carroll

Michael J. Carroll
LATHAM & WATKINS LLP
Counsel to Applicant