

DOCKETED

Docket Number:	16-SPPE-01
Project Title:	AltaGas Pomona Energy
TN #:	216043
Document Title:	Pomona Repower Project Status Report #9
Description:	N/A
Filer:	Marichka Haws
Organization:	California Energy Commission
Submitter Role:	Commission Staff
Submission Date:	2/15/2017 1:07:21 PM
Docketed Date:	2/15/2017

Memorandum

Date: February 15, 2017
Telephone: (916) 651-0966

To: Janea A. Scott, Commissioner and Presiding Member
Karen Douglas, Commissioner and Associate Member

From: California Energy Commission – Leonidas Payne
1516 Ninth Street Project Manager
Sacramento, CA 95814-5512



Subject: **POMONA REPOWER PROJECT STATUS REPORT #9**

In accordance with the Scheduling Order issued by the Committee on May 26, 2016, staff is submitting this Status Report #9.

Project Activities

Staff is working towards publishing the Draft Initial Study. The following key activities are in progress or anticipated:

- Staff has received responses to the majority of its data requests, but is still waiting for the applicant to provide the will-serve letters from the city of Pomona covering recycled water supply, potable water supply, and wastewater discharge. Staff is also expecting to receive an updated project description from the applicant to reflect the anticipated construction of a separate battery storage project to be located within the identified project boundary.
- Technical sections of the Draft Initial Study are being drafted and circulated for internal review.

Project Schedule

- In its January 13, 2017 Status Report, the applicant informed the Committee and staff that it is “evaluating the interconnection and transmission scenario to determine whether changes to the SPPE project description will be required, and the nature of any such changes” and that the applicant “anticipates completing this evaluation in approximately 90 days.” Given this update, staff expects to receive currently outstanding items (the will-serve letters and project description modification) during the second quarter of 2017.
- Staff will make a determination on the necessity of holding an Issue Resolution Workshop upon completion of its review of the final remaining data responses.
- Staff has insufficient information at this juncture to suggest a new Draft Initial Study publication target.