

**DOCKETED**

<b>Docket Number:</b>	82-AFC-01C
<b>Project Title:</b>	Compliance - Application for Certification for PG&E Geysers Unit 20
<b>TN #:</b>	240446
<b>Document Title:</b>	May 2021 Monthly Recommissioning Report
<b>Description:</b>	Fire System Recommissioning Report for Geysers
<b>Filer:</b>	susan fleming
<b>Organization:</b>	California Energy Commission
<b>Submitter Role:</b>	Commission Staff
<b>Submission Date:</b>	11/9/2021 11:37:25 AM
<b>Docketed Date:</b>	11/9/2021



June 10, 2021

**Submitted Via E-Mail**

Eric Veerkamp  
Compliance Project Manager  
Siting, Transmission and Environmental Protection (STEP) Division  
California Energy Commission  
1516 Ninth Street, MS-2000  
Sacramento, CA 95814  
E-Mail: [Eric.Veerkamp@energy.ca.gov](mailto:Eric.Veerkamp@energy.ca.gov)

**RE: May 2021 Monthly Recommissioning Report for Geysers Power Company, LLC plants: Geysers Unit 3, Sonoma (80-AFC-01C); Geysers Unit 16, Quicksilver (79-AFC-05C); Geysers Unit 17, Lake View (79-AFC-01C); Geysers Unit 18, Socrates (79-AFC-03C); Geysers Unit 19, Calistoga (81-AFC-01C); and Geysers Unit 20, Grant (82-AFC-01C)**

Dear Mr. Veerkamp:

Consistent with COM-4, and as part of Geysers Power Company's ("GPC") ongoing efforts to keep the Energy Commission informed of fire system recommissioning at the Geysers, GPC is providing the enclosed report summarizing the May 2021 recommissioning activities at the above listed six geothermal power plants. This monthly report covers recommissioning activities during the May 1-31, 2021 period and provides recommissioning schedule updates. The monthly report is comprised of the body of the report and two confidential appendices.

Please let us know if you have any questions regarding this report.

Sincerely,

/s/

---

Chase K. Maxwell  
E-Mail: [ckm@eslawfirm.com](mailto:ckm@eslawfirm.com)

# Geysers Power Company, LLC

Unit 3 (80-AFC-01C)      Unit 18 (79-AFC-03C)  
Unit 16 (79-AFC-05C)    Unit 19 (81-AFC-01C)  
Unit 17 (79-AFC-01C)    Unit 20 (82-AFC-01C)

## Recommissioning Activity Report for May 2021 And Confidential Appendices

Submitted June 10, 2021

Pursuant to COM-4, and as part of Geysers Power Company’s (“GPC”) ongoing efforts to keep the Energy Commission informed of fire system recommissioning activities at the Geysers, GPC is providing this report summarizing the recommissioning activities at Sonoma (Unit 3), Quicksilver (Unit 16), Lakeview (Unit 17), Socrates (Unit 18), Calistoga (Unit 19), and Grant (Unit 20), collectively referred to herein as “the Geysers.” This report covers recommissioning activities during May 2021 (May 1-31, 2021) and provides recommissioning schedule updates.

### 1. Fire Protection Project Status

The Fire Protection Recommissioning project at the Geysers continued in the month of May. Hydro tests of the Unit 3, Unit 17 and Unit 19 were performed, and witnessed and approved by NV5. GHD is preparing the Re-Commissioning reports for the Geysers. Re-Commissioning reports were submitted for Unit 16, Unit 18 and Unit 20, and comments were received from the CEC. Final Re-Commissioning reports are expected to be completed in June. GHD is also working on the design details for the deluge system for the Unit 3 turbine bearings to replace the inactive CO<sub>2</sub> system.

### 2. Items Completed During the Month

Items completed in May are discussed in this section, below. Ongoing Maintenance and Construction Activities are discussed in Confidential Appendix A.

#### Unit 3

- Q2 ITM inspections were completed.

#### Unit 16

- Q2 ITM inspections were completed.

#### Unit 17

- Q2 ITM inspections were completed.

#### Unit 18

- Q2 ITM inspections were completed.

### Unit 19

- Q2 ITM inspections were completed.

### Unit 20

- Q2 ITM inspections were completed.

### **3. Schedule of Items to be Completed**

A schedule with items to be completed and the timing is set forth in Confidential Appendix B.

### **4. Construction Submittals Pending Approval**

A schedule for the construction submittals pending approval is set forth in Confidential Appendix B.

### **5. Listing of Complaints, Notices of Violations, Official Warnings and Citations**

No complaints, notices of violation, official warnings or citations were received during the reporting period.

### **6. Documents Required by Specific Conditions (If Any) to be Submitted Along With Each Report**

No documents were required to be submitted with this recommissioning report.

### **7. List of Conditions/LORS That Have Been Satisfied During the Reporting Period**

Q1 ITM reports were submitted to the CEC this month.

### **8. Listing of the Month's Additions to the On-site Compliance File**

Items currently in the Compliance File:

- Draft Basis of Design Document for Unit 3.
- Basis of Design Document for Unit 16.
- Draft Basis of Design Document for Unit 17.
- Draft Basis of Design Document for Unit 18.
- Draft Basis of Design Document for Unit 19.
- Draft Basis of Design Document for Unit 20.