

DOCKETED

Docket Number:	79-AFC-01C
Project Title:	Compliance - Application for Certification for PG&E Geysers Unit 17 (78-NOI-3)
TN #:	240909
Document Title:	GPC November 2021 Monthly Recommissioning Report
Description:	N/A
Filer:	Deric Wittenborn
Organization:	Ellison Schneider Harris & Donlan LLP
Submitter Role:	Applicant Representative
Submission Date:	12/10/2021 5:08:54 PM
Docketed Date:	12/10/2021



December 10, 2021

Submitted Via E-Mail

Eric Veerkamp
Compliance Project Manager
Siting, Transmission and Environmental Protection (STEP) Division
California Energy Commission
1516 Ninth Street, MS-2000
Sacramento, CA 95814
E-Mail: Eric.Veerkamp@energy.ca.gov

RE: November 2021 Monthly Recommissioning Report for Geysers Power Company, LLC plants: Geysers Unit 3, Sonoma (80-AFC-01C); Geysers Unit 17, Lakeview (79-AFC-01C); and Geysers Unit 19, Calistoga (81-AFC-01C)

Dear Mr. Veerkamp:

Consistent with COM-4, and as part of Geysers Power Company's ("GPC") ongoing efforts to keep the Energy Commission informed of fire system recommissioning at the Geysers, GPC is providing herewith the report summarizing the November 2021 recommissioning activities at the above listed geothermal power plants. This monthly report covers recommissioning activities during the November 1-30, 2021 period and provides recommissioning schedule updates. The monthly report is comprised of the body of the report and two confidential appendices. GPC is concurrently submitting an Application for Confidential Designation for the two confidential appendices.

Please let us know if you have any questions regarding this report.

Sincerely,

/s/

Chase K. Maxwell
E-Mail: ckm@eslawfirm.com

Geysers Power Company, LLC

Unit 3 (80-AFC-01C) Unit 19 (81-AFC-01C)
Unit 17 (79-AFC-01C)

Recommissioning Activity Report for November 2021 And Confidential Appendices

Submitted December 10, 2021

Pursuant to COM-4, and as part of Geysers Power Company’s (“GPC”) ongoing efforts to keep the Energy Commission informed of fire system recommissioning activities at the Geysers, GPC is providing this report summarizing the recommissioning activities at Sonoma, Unit 3 (80-AFC-01C), Lakeview, Unit 17 (79-AFC-03C), and Calistoga, Unit 19 (81-AFC-01C), collectively referred to herein as “the Geysers.” This report covers recommissioning activities during November 2021 (November 1-30, 2021) and provides recommissioning schedule updates.

1. Fire Protection Project Status

The Fire Protection Recommissioning project at the Geysers continued in the month of November. The engineering drawings for the Unit 3 replacement of the CO2 turbine bearing system were approved by NV5. Construction of the CO2 bearing system and switch yard deluge are being delayed till 2022 due to parts being on back order. The Unit 17 fire pumps were received and the existing pumps removed and the foundation demolition occurred. The new pumps will be installed in December and operationally tested. Most additional outstanding items are planned to be completed by the end of 2021, with a few items carrying over to the early months of 2022.

2. Items Completed During the Month

Items completed in November are discussed in this section, below. Ongoing Maintenance and Construction Activities are discussed in Confidential Appendix A.

Unit 3

- No Routine inspection, testing, and/or Maintenance was conducted.

Unit 17

- No Routine inspection, testing, and/or Maintenance was conducted.

Unit 19

- No Routine inspection, testing, and/or Maintenance was conducted. .

3. Schedule of Items to be Completed

A schedule with items to be completed and the timing is set forth in Confidential Appendix B.

4. Construction Submittals Pending Approval

A schedule for the construction submittals pending approval is set forth in Confidential Appendix B.

5. Listing of Complaints, Notices of Violations, Official Warnings and Citations

No complaints, notices of violation, official warnings, or citations were received during the reporting period.

6. Documents Required by Specific Conditions (If Any) to be Submitted Along With Each Report

No documents were required to be submitted with this recommissioning report.

7. List of Conditions/LORS That Have Been Satisfied During the Reporting Period

In November, GPC submitted confidential inspection, testing, and maintenance reports, consistent with condition of certification Fire Protection-4.

8. Listing of the Month's Additions to the On-site Compliance File

Items currently in the Compliance File:

- Draft Basis of Design Document for Unit 3.
- Basis of Design Document for Unit 16.
- Draft Basis of Design Document for Unit 17.
- Basis of Design Document for Unit 18.
- Draft Basis of Design Document for Unit 19.
- Basis of Design Document for Unit 20.