

**DOCKETED**

<b>Docket Number:</b>	79-AFC-01C
<b>Project Title:</b>	Compliance - Application for Certification for PG&E Geysers Unit 17 (78-NOI-3)
<b>TN #:</b>	241515
<b>Document Title:</b>	GPC January 2022 Monthly Recommissioning Report_PUBLIC
<b>Description:</b>	N/A
<b>Filer:</b>	Deric Wittenborn
<b>Organization:</b>	Ellison Schneider Harris & Donlan LLP
<b>Submitter Role:</b>	Applicant
<b>Submission Date:</b>	2/10/2022 5:01:14 PM
<b>Docketed Date:</b>	2/10/2022



February 10, 2022

**E-Filed**

Eric Veerkamp  
Compliance Project Manager  
Siting, Transmission and Environmental Protection (STEP) Division  
California Energy Commission  
1516 Ninth Street, MS-2000  
Sacramento, CA 95814  
E-Mail: [Eric.Veerkamp@energy.ca.gov](mailto:Eric.Veerkamp@energy.ca.gov)

**RE: January 2022 Monthly Recommissioning Report for Geysers Power Company, LLC plants: Geysers Unit 3, Sonoma (80-AFC-01C); Geysers Unit 17, Lakeview (79-AFC-01C); and Geysers Unit 19, Calistoga (81-AFC-01C)**

Dear Mr. Veerkamp:

Consistent with COM-4, and as part of Geysers Power Company's ("GPC") ongoing efforts to keep the Energy Commission informed of fire system recommissioning at the Geysers geothermal power plants, GPC is providing the report summarizing the January 2022 recommissioning activities at the above listed projects. This monthly report covers recommissioning activities during the January 1-31, 2022 period and provides recommissioning schedule updates. The monthly report is comprised of the body of the report and two confidential appendices. GPC is concurrently submitting a Repeated Application for Confidential Designation for the two confidential appendices.

Please let us know if you have any questions regarding this report.

Sincerely,

/s/

Chase K. Maxwell  
E-Mail: [ckm@eslawfirm.com](mailto:ckm@eslawfirm.com)

# Geysers Power Company, LLC

Unit 3 (80-AFC-01C)    Unit 19 (81-AFC-01C)  
Unit 17 (79-AFC-01C)

## Recommissioning Activity Report for January 2022 And Confidential Appendices

Submitted February 10, 2022

Pursuant to COM-4, and as part of Geysers Power Company’s (“GPC”) ongoing efforts to keep the Energy Commission informed of fire system recommissioning activities at the Geysers, GPC is providing this report summarizing the recommissioning activities at Sonoma, Unit 3 (80-AFC-01C), Lakeview, Unit 17 (79-AFC-03C), and Calistoga, Unit 19 (81-AFC-01C), collectively referred to herein as “the Geysers.” This report covers recommissioning activities during January 2022 (January 1-31, 2022) and provides recommissioning schedule updates.

### 1. Fire Protection Project Status

The Fire Protection Recommissioning project at the Geysers continued in the month of January 2022. The Unit 3 transformer deluge system was completed, tested and signed off by the CBO in January. The Unit 3 replacement of the CO2 turbine bearing system was completed as well. The Unit 17 fire pump foundations were approved by NV5, but not yet installed, and the fire pump will be commissioned in February. ORR finalized the fire system electrical connections at Unit 3 and Unit 19, and this is anticipated to be completed by the end of March 2022.

#### Items Completed During the Month

Items completed in January 2022 are discussed in this section, below. Ongoing Maintenance and Construction Activities are discussed in Confidential Appendix A.

##### Unit 3

- Quarterly ITM inspection reports were submitted

##### Unit 17

- Quarterly ITM inspection reports were submitted

##### Unit 19

- Quarterly ITM inspection reports were submitted

**2. Schedule of Items to be Completed**

A schedule with items to be completed and the timing is set forth in Confidential Appendix B.

**3. Construction Submittals Pending Approval**

A schedule for the construction submittals pending approval is set forth in Confidential Appendix B.

**4. Listing of Complaints, Notices of Violations, Official Warnings and Citations**

No complaints, notices of violation, official warnings, or citations were received during the reporting period.

**5. Documents Required by Specific Conditions (If Any) to be Submitted Along with Each Report**

No documents were required to be submitted with this recommissioning report.

**6. List of Conditions/LORS That Have Been Satisfied During the Reporting Period**

In January 2022, GPC submitted the monthly recommissioning report for December 2021, consistent with condition of certification COM-4. Additionally, ITM reports were submitted, consistent with condition of certification Fire Protection-3.

**7. Listing of the Month's Additions to the On-site Compliance File**

Items currently in the Compliance File:

- Draft Basis of Design Document for Unit 3.
- Basis of Design Document for Unit 16.
- Draft Basis of Design Document for Unit 17.
- Basis of Design Document for Unit 18.
- Draft Basis of Design Document for Unit 19.
- Basis of Design Document for Unit 20.