

DOCKETED

Docket Number:	79-AFC-01C
Project Title:	Compliance - Application for Certification for PG&E Geysers Unit 17 (78-NOI-3)
TN #:	243516
Document Title:	GPC May 2022 Monthly Compliance Report_Unit 17_PUBLIC
Description:	N/A
Filer:	Deric Wittenborn
Organization:	Ellison Schneider Harris & Donlan LLP
Submitter Role:	Applicant Representative
Submission Date:	6/13/2022 4:39:26 PM
Docketed Date:	6/13/2022



June 13, 2022

E-Filed

Eric Veerkamp
Compliance Project Manager
Siting, Transmission and Environmental Protection (STEP) Division
California Energy Commission
715 P Street
Sacramento, CA 95814
E-Mail: Eric.Veerkamp@energy.ca.gov

RE: May 2022 Monthly Recommissioning Report for Geysers Power Company, LLC plants: Geysers Unit 3, Sonoma (80-AFC-01C); Geysers Unit 17, Lakeview (79-AFC-01C); and Geysers Unit 19, Calistoga (81-AFC-01C)

Dear Mr. Veerkamp:

Consistent with COM-4, and as part of Geysers Power Company's ("GPC") ongoing efforts to keep the Energy Commission informed of fire system recommissioning at the Geysers geothermal power plants, GPC is providing the report summarizing the May 2022 recommissioning activities at the above listed projects. This monthly report covers recommissioning activities during the May 1-31, 2022 period and provides recommissioning schedule updates. The monthly report is comprised of the body of the report and one confidential appendix. GPC is concurrently submitting a Repeated Application for Confidential Designation for the confidential appendix.

Please let us know if you have any questions regarding this report.

Sincerely,

/s/

Chase K. Maxwell
E-Mail: ckm@eslawfirm.com

Geysers Power Company, LLC

Unit 3 (80-AFC-01C) Unit 19 (81-AFC-01C)
Unit 17 (79-AFC-01C)

Recommissioning Activity Report for May 2022 and Confidential Appendix A

Submitted June 13, 2022

Pursuant to COM-4, and as part of Geysers Power Company’s (“GPC”) ongoing efforts to keep the Energy Commission informed of fire system recommissioning activities at the Geysers, GPC is providing this report summarizing the recommissioning activities at Sonoma, Unit 3 (80-AFC-01C), Lakeview, Unit 17 (79-AFC-03C), and Calistoga, Unit 19 (81-AFC-01C), collectively referred to herein as “the Geysers.” This report covers recommissioning activities during May 2022 (May 1-31, 2022) and provides recommissioning schedule updates.

1. Fire Protection Project Status

The Fire Protection Recommissioning project at the Geysers continued in the month of May 2022. Updates of piping and instrumentation diagrams (“P&ID”) for all units is complete, including instrument air systems that feed fire protection system devices. Final inspection by NV5 for seals and review of additions is to be completed on June 15, 2022. The final Basis of Design Narratives (“BODs”) for the remaining plants will be updated per CEC comments received and resubmitted.

2. Items Completed During the Month

Items completed in May 2022 are discussed in this section, below.

Unit 3

- No quarterly inspections were completed this month

Unit 17

- No quarterly inspections were completed this month

Unit 19

- No quarterly inspections were completed this month

3. Schedule of Items to be Completed

A schedule with items to be completed and the timing is set forth in Confidential Appendix A.

4. Construction Submittals Pending Approval

A schedule for the construction submittals pending approval is set forth in Confidential Appendix A.

5. Listing of Complaints, Notices of Violations, Official Warnings and Citations

No complaints, notices of violation, official warnings, or citations were received during the reporting period.

6. Documents Required by Specific Conditions (If Any) to be Submitted Along with Each Report

No documents were required to be submitted with this recommissioning report.

7. List of Conditions/LORS That Have Been Satisfied During the Reporting Period

In May 2022, GPC submitted the monthly recommissioning report for April 2022, consistent with condition of certification COM-4.

8. Listing of the Month's Additions to the On-site Compliance File

Items currently in the Compliance File:

- Basis of Design Document for Unit 3.
- Basis of Design Document for Unit 16.
- Basis of Design Document for Unit 17.
- Basis of Design Document for Unit 18.
- Basis of Design Document for Unit 19.
- Basis of Design Document for Unit 20.