

Memorandum

Date: October 30, 2007
 Telephone: (916) 654-4679

To: Vice Chair James Boyd, Presiding Member
 Chairman Jackalyne Pfannenstiel, Associate Member

From: California Energy Commission – Stanley Yeh *SY*
 1516 Ninth Street
 Sacramento, CA 95814-5512
 Project Manager

DOCKET 07-AFC-2	
DATE	OCT 30 2007
RECD.	OCT 30 2007

Subject: **SAN GABRIEL GENERATING STATION PROJECT (07-AFC-2) STATUS REPORT 2**

Pursuant to the Committee Scheduling Order dated July 12, 2007, the following is staff's Status Report 2 for the proposed San Gabriel Generating Station (SGGS) Project.

Current Issues and Activities for Resolution

Staff has been working through the analysis phase of the Application for Certification (AFC) process for the proposed SGGS Project. Staff is expecting the Applicant to provide additional information in early November 2007 on the blend of groundwater with reclaimed water at the existing site and the proposed blend that will be used for the proposed SGGS project.

Project Manager Transition

Some of the Siting Unit's project manager assignments are shifting due to a staff relocation. Felicia Miller will be the SGGS project manager beginning November 19, 2007. She can be reached at (916) 654-4640.

Schedule

The schedule will be affected by the South Coast Air Quality Management District's (SCAQMD) delay in issuing a Preliminary Determination of Compliance (PDOC). The SCAQMD previously indicated that it would be able to issue the PDOC in September 2007, which would not have contributed to any significant schedule delay. However, it now appears that the SCAQMD will most likely issue the PDOC in December 2007 at the earliest. Staff will continue to work closely with the SCAQMD to support the efficient processing of the SGGS application and analysis of air quality impacts.

In addition, the city of Rancho Cucamonga was expected to provide comments on the AFC by September as well. A preliminary set of comments and questions on land use, water resources, cultural resources, traffic, and hazardous material handling were not provided to staff until October 12, 2007. A final comment letter is expected from the city of Rancho Cucamonga in early November 2007.

The following table summarizes the Committee's initial schedule in comparison to staff's currently proposed schedule.

**Committee's Initial & Staff's Proposed Schedule
 San Gabriel Generating Station Project**

Committee's Initial Schedule	Staff's Projected Schedule	Event
September 20, 2007	December 3, 2007	Local, state and federal agency draft determinations and Air District PDOC
40* days after PDOC filed	January 14, 2008	Staff files Preliminary Staff Assessment (PSA)
2 weeks after PSA filed	January 28, 2008	PSA Workshop
November 19, 2007	February 4, 2008	Local, state and federal agency final determinations and Air District FDOC
30 days after FDOC filed	March 5, 2008	Staff files Final Staff Assessment (FSA)

* Staff's extremely high siting workload has lead to the air quality unit team addressing the SGGGS, needing 30 days after PDOC receipt for completing an analysis. Legal and project management review of the analysis, plus document preparation time needed when multiple documents are produced each month, results in a PSA publication date of 40 days after receipt of the PDOC.

Proof of Service List
 Docket

BEFORE THE ENERGY RESOURCES CONSERVATION AND DEVELOPMENT COMMISSION OF THE
STATE OF CALIFORNIA

APPLICATION FOR CERTIFICATION
FOR THE SAN GABRIEL
GENERATING STATION

Docket No. 07-AFC-2
PROOF OF SERVICE
(Revised 10/19/2007)

INSTRUCTIONS: All parties shall 1) send an original signed document plus 12 copies OR 2) mail one original signed copy AND e-mail the document to the web address below, AND 3) all parties shall also send a printed OR electronic copy of the documents that shall include a proof of service declaration to each of the individuals on the proof of service:

CALIFORNIA ENERGY COMMISSION
Attn: Docket No. 07-AFC-2
1516 Ninth Street, MS-4
Sacramento, CA 95814-5512
doCKET@energy.state.ca.us

APPLICANT

Mike Alvarado, Director
Reliant Energy
1000 Main Street
Houston, TX 77002
malvarado@reliant.com

Robert W. Lawhn, Director
Environmental Compliance
Reliant Energy
7251 Amigo Street, Suite 120
Las Vegas, NV 89119
rlawhn@reliant.com

APPLICANT'S CONSULTANTS

Denise Heck – URS
Vice President
221 Main Street, Suite 600
San Francisco, CA 94105-1917
denise_heck@urscorp.com

Anne Connell
Deputy Project Manager
URS Corporation
221 Main Street, Suite 600
San Francisco, CA 94105
anne_connell@urscorp.com

COUNSEL FOR APPLICANT

Scott Galati, Esq.
Galati/Blek, LLP
Plaza Towers
555 Capitol Mall, Suite 600
Sacramento, CA 95814
sgalati@qb-llp.com

INTERESTED AGENCIES

Mohsen Nazemi
South Coast Air Quality Mgmt. District
21865 E. Copley Drive
Diamond Bar, CA 91765-4182
mnazemi1@aqmd.gov

James Pratt, Project Specialist
Ca. Independent System Operator
151 Blue Ravine Road
Folsom, CA 95630
jpratt@caiso.com

Electricity Oversight Board
770 L Street, Suite 1250
Sacramento, CA 95814
esaltmarsh@eob.ca.gov

INTERVENORS

ENERGY COMMISSION

JAMES D. BOYD
Presiding Member
jboyd@energy.state.ca.us

JACKELYNE PFANNENSTIEL
Associate Member
JPfannen@energy.state.ca.us

Susan Brown
Adviser to Commissioner Boyd
sbrown@energy.state.ca.us

*Ken Celli
Hearing Officer
kcelli@energy.state.ca.us

Stan Yeh
Project Manager
syeh@energy.state.ca.us

Kevin W. Bell
Staff Counsel
kwbell@energy.state.ca.us

Nick Bartsch
Public Advisor's Office
pao@energy.state.ca.us

DECLARATION OF SERVICE

I, April Esau, declare that on October 30, 2007, I deposited copies of the attached San Gabriel (07-AFC-2) Status Report 2 in the United States mail at Sacramento, California with first-class postage thereon fully prepaid and addressed to those identified on the Proof of Service list above.

OR

Transmission via electronic mail was consistent with the requirements of California Code of Regulations, title 20, sections 1209, 1209.5, and 1210. All electronic copies were sent to all those identified on the Proof of Service list above.

I declare under penalty of perjury that the foregoing is true and correct.



April Esau